

ESTIMATE SUMMARY

CONTID: C21556

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 21556-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 1.0 DAYS

TIME ALLOW:

570 WORK DAYS

I-25:ALAMEDA RIVER PH 2.0

PERCENT TIME: 0.18

ORIG TIME ALLOW:

570 WORK DAYS

PROJECT NO: STU0252-457

I-25:ALAMEDA RIVER PH 2.0

NAME OF ROAD:

PROJECT COUNTIES: DENVER

CONTRACTOR:

AMES CONSTRUCTION INCORPORATED

PAY PERIOD ENDING 02/01/2023

DATE TIME STARTED 01/30/2023

18450 E. 28th Ave.

DATE LET 11/03/2022

DATE WORK BEGAN 01/30/2023

DATE AWARDED 11/10/2022

DATE TIME STOPPED

DATE CONTRACT EXECUTED 11/28/2022

DATE ACCEPTED

Aurora CO 80011 (303)363-1000

DATE NOTICE TO PROCEED 01/30/2023

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 24,675,500.02 PARTICIPATING	\$ 97,982.51	\$ 97,982.51
AWARD PROJECT AMT: \$ 22,317,300.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 0.40% TOTAL EARNINGS	97,982.51	97,982.51
FUNDS AVAILABLE: \$ 24,577,517.51 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	97,982.51
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-2,939.48	-2,939.48
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	95,043.03
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	95,043.03
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 95,043.03

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 02/03/2023
 13:31:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			LS	0.100	6,300.00	
			63,000.00000	0.100		6,300.00
0010	201-00005	Removal of Debris	1.000	0.000		
			L S	0.000	0.00	
			12,000.00000	0.000		0.00
0015	202-00000	Removal of Structures and Obstructions	1.000	0.000		
			L S	0.050	1,704.31	
			34,086.20000	0.050		1,704.31
0020	202-00010	Removal of Tree	109.000	0.000		
			EACH	3.000	1,905.00	
			635.00000	3.000		1,905.00
0025	202-00019	Removal of Inlet	7.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0030	202-00030	Removal of Water Service	3.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0035	202-00032	Removal of Valve	2.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0040	202-00035	Removal of Pipe	293.000	0.000		
			LF	0.000	0.00	
			63.00000	0.000		0.00
0045	202-00080	Removal of Guard Post	4.000	0.000		
			EACH	0.000	0.00	
			280.00000	0.000		0.00
0050	202-00155	Removal of Wall	222.000	0.000		
			LF	0.000	0.00	
			79.00000	0.000		0.00
0055	202-00200	Removal of Sidewalk	2,097.000	0.000		
			SY	0.000	0.00	
			13.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 02/03/2023
 13:31:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00202	Removal of Gutter	158.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
0065	202-00203	Removal of Curb and Gutter	1,182.000	0.000		
			LF	0.000	0.00	
			6.50000	0.000		0.00
0070	202-00220	Removal of Asphalt Mat	17,866.000	0.000		
			SY	0.000	0.00	
			10.50000	0.000		0.00
0075	202-00222	Removal of Detour Pavement	1,470.000	0.000		
			SY	0.000	0.00	
			27.00000	0.000		0.00
0080	202-00240	Removal of Asphalt Mat (Planing)	3,777.000	0.000		
			SY	0.000	0.00	
			7.00000	0.000		0.00
0085	202-00250	Removal of Pavement Marking	15,000.000	0.000		
			SF	0.000	0.00	
			2.20000	0.000		0.00
0090	202-00700	Removal of Light Standard	1.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0095	202-00750	Removal of Luminaire	1.000	0.000		
			EACH	0.000	0.00	
			276.00000	0.000		0.00
0100	202-00810	Removal of Ground Sign	19.000	0.000		
			EACH	0.000	0.00	
			175.00000	0.000		0.00
0105	202-00815	Removal of Sign (Special)	4.000	0.000		
			EACH	0.000	0.00	
			289.00000	0.000		0.00
0110	202-00821	Removal of Sign Panel	6.000	0.000		
			EACH	0.000	0.00	
			87.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 02/03/2023
 13:31:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	202-00828	Removal of Traffic Signal Equipment	1.000	0.000		
			L S	0.000	0.00	
			26,500.00000	0.000		0.00
0120	202-01000	Removal of Fence	1,535.000	0.000		
			LF	322.000	2,576.00	
			8.00000	322.000		2,576.00
0125	202-01130	Removal of Guardrail Type 3	526.000	0.000		
			LF	0.000	0.00	
			6.50000	0.000		0.00
0130	202-01170	Removal of Guardrail Type 7	82.000	0.000		
			LF	0.000	0.00	
			58.00000	0.000		0.00
0135	202-01300	Removal of End Anchorage	3.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0140	202-04001	Plug Culvert	1.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0145	202-04005	Clean Valve Box	6.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
0150	202-04008	Clean Culvert	1,200.000	0.000		
			LF	0.000	0.00	
			28.00000	0.000		0.00
0155	202-04010	Clean Inlet	37.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
0160	203-00010	*Unclassified Excavation (Complete In Place)	16,696.000	0.000		
			CY	0.000	0.00	
			29.50000	0.000		0.00
0165	203-00050	Unsuitable Material	5,046.000	0.000		
			CY	0.000	0.00	
			38.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 02/03/2023
 13:31:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	203-01100	Proof Rolling	50.000	0.000		
			HOURLY	0.000	0.00	
			269.00000	0.000		0.00
0175	203-01500	Blading	200.000	0.000		
			HOURLY	0.000	0.00	
			275.00000	0.000		0.00
0180	203-01594	Combination Loader	200.000	0.000		
			HOURLY	0.000	0.00	
			174.00000	0.000		0.00
0185	203-01597	Potholing	500.000	0.000		
			HOURLY	0.000	0.00	
			430.00000	0.000		0.00
0190	206-00000	Structure Excavation	222.000	0.000		
			CY	0.000	0.00	
			49.50000	0.000		0.00
0195	206-00100	Structure Backfill (Class 1)	321.000	0.000		
			CY	0.000	0.00	
			42.00000	0.000		0.00
0200	206-01787	Shoring (Area 7)	1.000	0.000		
			L S	0.000	0.00	
			32,700.00000	0.000		0.00
0205	207-00700	Topsoil (Onsite)	2,912.000	0.000		
			CY	0.000	0.00	
			23.00000	0.000		0.00
0210	207-00704	Subgrade Soil Preparation	17,476.000	0.000		
			SY	0.000	0.00	
			2.30000	0.000		0.00
0215	208-00002	Erosion Log Type 1 (12 Inch)	8,000.000	0.000		
			LF	0.000	0.00	
			11.50000	0.000		0.00
0220	208-00021	Silt Fence (Reinforced)	792.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 02/03/2023
 13:31:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	208-00035	Aggregate Bag	3,040.000	0.000		
			LF	262.000	3,406.00	
			13.00000	262.000		3,406.00
0230	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	15.000	0.000		
			EACH	0.000	0.00	
			3,400.00000	0.000		0.00
0235	208-00051	Storm Drain Inlet Protection (Type I)	32.000	0.000		
			LF	0.000	0.00	
			39.00000	0.000		0.00
0240	208-00052	Storm Drain Inlet Protection (Type II)	162.000	0.000		
			LF	0.000	0.00	
			73.00000	0.000		0.00
0245	208-00075	Pre-fabricated Vehicle Tracking Pad	5.000	0.000		
			EACH	0.000	0.00	
			9,500.00000	0.000		0.00
0250	208-00103	Removal and Disposal of Sediment (Labor)	3,000.000	0.000		
			HOURL	4.000	292.00	
			73.00000	4.000		292.00
0255	208-00105	Removal and Disposal of Sediment (Equipment)	500.000	0.000		
			HOURL	2.000	660.00	
			330.00000	2.000		660.00
0260	208-00106	Sweeping (Sediment Removal)	180.000	0.000		
			HOURL	0.000	0.00	
			198.00000	0.000		0.00
0265	208-00107	Removal of Trash	650.000	0.000		
			HOURL	6.000	1,380.00	
			230.00000	6.000		1,380.00
0270	208-00207	Erosion Control Management	500.000	0.000		
			DAY	3.000	1,230.00	
			410.00000	3.000		1,230.00
0275	208-00300	Temporary Berms	1,500.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 02/03/2023
 13:31:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	208-00520	Temporary Stream Crossing	1.000	0.000		
			L S	0.050	15,750.00	
			315,000.00000	0.050		15,750.00
0285	210-00760	Reset Luminaire	2.000	0.000		
			EACH	0.000	0.00	
			580.00000	0.000		0.00
0290	210-00810	Reset Ground Sign	3.000	0.000		
			EACH	0.000	0.00	
			460.00000	0.000		0.00
0295	210-00815	Reset Sign Panel	3.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0300	210-00831	Reset Traffic Signal Head	6.000	0.000		
			EACH	0.000	0.00	
			1,270.00000	0.000		0.00
0305	210-00867	Reset Fire Preemption Unit	2.000	0.000		
			EACH	0.000	0.00	
			1,270.00000	0.000		0.00
0310	210-04010	Adjust Manhole	10.000	0.000		
			EACH	0.000	0.00	
			1,360.00000	0.000		0.00
0315	210-04015	Modify Manhole	3.000	0.000		
			EACH	0.000	0.00	
			5,600.00000	0.000		0.00
0320	210-04050	Adjust Valve Box	6.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
0325	210-04060	Adjust Water Meter	1.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
0330	212-00700	Organic Fertilizer	900.000	0.000		
			LB	0.000	0.00	
			2.30000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 02/03/2023
 13:31:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	212-00701	Compost (Mechanically Applied)	195.000	0.000		
			CY	0.000	0.00	
			92.00000	0.000		0.00
0340	212-00703	Humate	450.000	0.000		
			LB	0.000	0.00	
			3.00000	0.000		0.00
0345	212-00704	Mycorrhizae	24.000	0.000		
			LB	0.000	0.00	
			29.00000	0.000		0.00
0350	212-00706	Seeding (Native) Drill	5.000	0.000		
			ACRE	0.000	0.00	
			1,400.00000	0.000		0.00
0355	213-00003	Mulching (Weed Free)	5.000	0.000		
			ACRE	0.000	0.00	
			850.00000	0.000		0.00
0360	213-00008	Mulching (Wood Chip)	245.000	0.000		
			CF	0.000	0.00	
			9.00000	0.000		0.00
0365	213-00012	Spray-on Mulch Blanket	10.000	0.000		
			ACRE	0.000	0.00	
			4,400.00000	0.000		0.00
0370	213-00061	Mulch Tackifier	722.000	0.000		
			LB	0.000	0.00	
			3.30000	0.000		0.00
0375	213-00067	Rock Mulch (Weed Free)	848.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00
0380	214-00008	Extended Landscape Preservation	1.000	0.000		
			L S	0.000	0.00	
			40,000.00000	0.000		0.00
0385	214-00227	Deciduous Tree (2.5 Inch Caliper) (Furnish Only)	9.000	0.000		
			EACH	0.000	0.00	
			380.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 02/03/2023
 13:31:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	214-01013	Live Willow Stakes	352.000	0.000		
			EACH	0.000	0.00	
			7.00000	0.000		0.00
0395	214-01016	Live Willow Poles	18.000	0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00
0400	214-01228	Riprap Planting Pocket	63.000	0.000		
			EACH	0.000	0.00	
			205.00000	0.000		0.00
0405	214-01401	Nursery Stock Deep Rooted Container (DRC # 10)	101.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
0410	214-01404	Nursery Stock Deep Rooted Container (DRC # 180)	18.000	0.000		
			EACH	0.000	0.00	
			41.00000	0.000		0.00
0415	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class)	5,258.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
0420	217-00020	Herbicide Treatment	96.000	0.000		
			HOURL	0.000	0.00	
			246.00000	0.000		0.00
0425	240-00000	*Wildlife Biologist	96.000	0.000		
			HOURL	0.000	0.00	
			135.00000	0.000		0.00
0430	240-00010	*Removal of Nests	120.000	0.000		
			HOURL	0.000	0.00	
			105.00000	0.000		0.00
0435	250-00010	*Environmental Health and Safety Management	1.000	0.000		
			L S	0.050	220.00	
			4,400.00000	0.050		220.00
0440	250-00050	*Monitoring Technician	1,000.000	0.000		
			HOURL	0.000	0.00	
			99.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 02/03/2023
 13:31:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	250-00110	*Health and Safety Officer	650.000	0.000		
			hour	0.000	0.00	
			120.00000	0.000		0.00
0450	250-00200	Material Handling (Stockpile)	5,000.000	0.000		
			cy	0.000	0.00	
			23.00000	0.000		0.00
0455	250-00210	Solid Waste Disposal	5,000.000	0.000		
			cy	0.000	0.00	
			43.50000	0.000		0.00
0460	304-06007	Aggregate Base Course (Class 6)	2,091.000	0.000		
			cy	0.000	0.00	
			82.00000	0.000		0.00
0465	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	140.000	0.000		
			ton	0.000	0.00	
			590.00000	0.000		0.00
0470	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	2,874.000	0.000		
			ton	0.000	0.00	
			135.00000	0.000		0.00
0475	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	1,415.000	0.000		
			ton	0.000	0.00	
			184.00000	0.000		0.00
0480	411-10255	*Emulsified Asphalt (Slow-Setting)	468.000	0.000		
			gal	0.000	0.00	
			9.90000	0.000		0.00
0485	412-00600	*Concrete Pavement (6 Inch)	451.000	0.000		
			sy	0.000	0.00	
			83.00000	0.000		0.00
0490	412-01100	*Concrete Pavement (11 Inch)	152.000	0.000		
			sy	0.000	0.00	
			125.00000	0.000		0.00
0495	420-00113	Geotextile (Drainage) (Class 2)	3,985.000	0.000		
			sy	0.000	0.00	
			5.30000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 02/03/2023
 13:31:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0500	503-00024	Drilled Shaft (24 Inch)	30.000	0.000		
			LF	0.000	0.00	
			230.00000	0.000		0.00
0505	503-00036	Drilled Shaft (36 Inch)	96.000	0.000		
			LF	0.000	0.00	
			830.00000	0.000		0.00
0510	503-00048	Drilled Shaft (48 Inch)	17.000	0.000		
			LF	0.000	0.00	
			1,010.00000	0.000		0.00
0515	507-00100	Concrete Slope and Ditch Paving (Reinforced)	101.000	0.000		
			CY	0.000	0.00	
			770.00000	0.000		0.00
0520	514-00054	Pedestrian Railing (54 Inch)	150.000	0.000		
			LF	0.000	0.00	
			680.00000	0.000		0.00
0525	601-01000	Concrete Class B	2.000	0.000		
			CY	0.000	0.00	
			1,450.00000	0.000		0.00
0530	601-03000	Concrete Class D	8.000	0.000		
			CY	0.000	0.00	
			1,260.00000	0.000		0.00
0535	603-01125	12 Inch Reinforced Concrete Pipe (Complete In Place)	138.000	0.000		
			LF	0.000	0.00	
			230.00000	0.000		0.00
0540	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	489.000	0.000		
			LF	0.000	0.00	
			310.00000	0.000		0.00
0545	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	192.000	0.000		
			LF	0.000	0.00	
			267.00000	0.000		0.00
0550	603-50015	15 Inch Plastic Pipe	114.000	0.000		
			LF	0.000	0.00	
			430.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 02/03/2023
 13:31:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0555	603-82006	6 Inch Ductile Iron Pipe	146.000	0.000		
			LF	0.000	0.00	
			402.00000	0.000		0.00
0560	604-16010	Inlet Type 16 (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			9,500.00000	0.000		0.00
0565	604-16505	Inlet Type 16 (Double) (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00
0570	604-16605	Inlet Type 16 (Triple) (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			16,900.00000	0.000		0.00
0575	604-16610	Inlet Type 16 (Triple) (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			17,700.00000	0.000		0.00
0580	604-19005	Inlet Special (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			9,500.00000	0.000		0.00
0585	604-19105	Inlet Type R L 5 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00
0590	604-19110	Inlet Type R L 5 (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			12,200.00000	0.000		0.00
0595	604-30010	Manhole Slab Base (10 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			17,500.00000	0.000		0.00
0600	606-00302	Guardrail Type 3 (31 Inch Midwest Guardrail System)	50.000	0.000		
			LF	0.000	0.00	
			114.00000	0.000		0.00
0605	606-01385	Transition Type 3J	2.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 02/03/2023
 13:31:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0610	606-01390	End Anchorage Type 3K	1.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0615	607-11525	Fence (Plastic)	3,500.000	0.000		
			LF	0.000	0.00	
			6.30000	0.000		0.00
0620	607-11580	Fence (Temporary)	860.000	0.000		
			LF	0.000	0.00	
			27.00000	0.000		0.00
0625	608-00006	*Concrete Sidewalk (6 Inch)	2,486.000	0.000		
			SY	0.000	0.00	
			73.00000	0.000		0.00
0630	608-00010	*Concrete Curb Ramp	242.000	0.000		
			SY	0.000	0.00	
			215.00000	0.000		0.00
0635	608-00026	*Concrete Bikeway (6 Inch)	1,150.000	0.000		
			SY	0.000	0.00	
			78.00000	0.000		0.00
0640	608-10010	*Sidewalk Drain	1.000	0.000		
			EACH	0.000	0.00	
			3,600.00000	0.000		0.00
0645	609-21010	*Curb and Gutter Type 2 (Section I-B)	687.000	0.000		
			LF	0.000	0.00	
			33.50000	0.000		0.00
0650	609-21020	*Curb and Gutter Type 2 (Section II-B)	2,072.000	0.000		
			LF	0.000	0.00	
			41.00000	0.000		0.00
0655	609-21021	*Curb and Gutter Type 2 (Section II-M)	48.000	0.000		
			LF	0.000	0.00	
			51.00000	0.000		0.00
0660	609-24005	*Gutter Type 2 (5 Foot)	35.000	0.000		
			LF	0.000	0.00	
			77.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 02/03/2023
 13:31:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0665	609-24008	*Gutter Type 2 (8 Foot)	32.000	0.000		
			LF	0.000	0.00	
			105.00000	0.000		0.00
0670	610-00030	*Median Cover Material (Concrete)	2,530.000	0.000		
			SF	0.000	0.00	
			15.50000	0.000		0.00
0675	613-01100	1 Inch Electrical Conduit (Plastic)	160.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0680	613-01200	2 Inch Electrical Conduit (Plastic)	1,260.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0685	613-01300	3 Inch Electrical Conduit (Plastic)	370.000	0.000		
			LF	0.000	0.00	
			53.00000	0.000		0.00
0690	613-07002	Type Two Pull Box	5.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0695	613-07003	Type Three Pull Box	5.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0700	613-07004	Type Four Pull Box	2.000	0.000		
			EACH	0.000	0.00	
			4,100.00000	0.000		0.00
0705	613-07011	Pull Box (11"x18"x12")	8.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0710	613-07023	Pull Box (24"x36"x24")	13.000	0.000		
			EACH	0.000	0.00	
			3,800.00000	0.000		0.00
0715	613-10000	Wiring	1.000	0.000		
			L S	0.000	0.00	
			55,000.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 02/03/2023
 13:31:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0720	613-13014	Luminaire (LED) (14,000 Lumens)	7.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00
0725	613-32350	Light Standard Steel (35 Foot)	7.000	0.000		
			EACH	0.000	0.00	
			7,900.00000	0.000		0.00
0730	613-40010	Light Standard Foundation	7.000	0.000		
			EACH	0.000	0.00	
			5,600.00000	0.000		0.00
0735	613-50010	Photoelectric Cell	1.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0740	613-50150	Secondary Service Pedestal	1.000	0.000		
			EACH	0.000	0.00	
			12,200.00000	0.000		0.00
0745	613-70400	Luminaire High Pressure Sodium (400 Watt)	4.000	0.000		
			EACH	0.000	0.00	
			5,500.00000	0.000		0.00
0750	614-00011	Sign Panel (Class I)	145.000	0.000		
			SF	0.000	0.00	
			30.00000	0.000		0.00
0755	614-00012	Sign Panel (Class II)	107.000	0.000		
			SF	0.000	0.00	
			40.50000	0.000		0.00
0760	614-00216	Steel Signpost (2x2 Inch Tubing)	206.000	0.000		
			LF	0.000	0.00	
			52.00000	0.000		0.00
0765	614-01585	Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	84.000	0.000		
			LF	0.000	0.00	
			64.00000	0.000		0.00
0770	614-01588	Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	7.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16
 ESTIMATE RUN 02/03/2023
 13:31:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0775	614-10160	Signal Head Backplates	15.000	0.000		
			EACH	0.000	0.00	
			398.00000	0.000		0.00
0780	614-70150	Pedestrian Signal Face (16) (Countdown)	8.000	0.000		
			EACH	0.000	0.00	
			990.00000	0.000		0.00
0785	614-70324	Traffic Signal Face (8-8-8)	4.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0790	614-70336	Traffic Signal Face (12-12-12)	12.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0795	614-70448	Traffic Signal Face (12-12-12-12)	4.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
0800	614-72765	Traffic Signal (24 Inch x 24 Inch Blank Out LED Sign)	2.000	0.000		
			EACH	0.000	0.00	
			7,900.00000	0.000		0.00
0805	614-72860	Pedestrian Push Button	6.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0810	614-72863	Pedestrian Push Button Post Assembly	2.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
0815	614-72886	Intersection Detection System (Camera)	1.000	0.000		
			EACH	0.000	0.00	
			12,000.00000	0.000		0.00
0820	614-81150	Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	0.000	0.000		
			EACH	0.000	0.00	
			40,500.00000	0.000		0.00
0825	614-81155	Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			55,200.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 02/03/2023

13:31:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0830	614-81165	Traffic Signal-Light Pole Steel (1-65 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			63,000.00000	0.000		0.00
0835	614-84100	Traffic Signal Pedestal Pole Aluminum	5.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0840	614-86105	Telemetry (Field)	2.000	0.000		
			EACH	0.000	0.00	
			8,500.00000	0.000		0.00
0845	614-87333	Closed Circuit Television Camera (Traffic Surveillance)	1.000	0.000		
			EACH	0.000	0.00	
			10,600.00000	0.000		0.00
0850	614-87350	Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			13,700.00000	0.000		0.00
0855	614-87496	Fiber Optic Cable (Single Mode) (96 Strands)	750.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0860	621-00451	*Detour Pavement	372.000	0.000		
			TON	0.000	0.00	
			339.00000	0.000		0.00
0865	622-00251	Bench (Install Only)	1.000	0.000		
			EACH	0.000	0.00	
			3,600.00000	0.000		0.00
0870	622-00270	Bollard	11.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0875	623-07006	3/4 Inch Water Meter	3.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0880	624-20300	Detour Drainage Pipe (Class 0)	100.000	0.000		
			LF	0.000	0.00	
			295.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 02/03/2023

13:31:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0885	624-20301	Detour Drainage Pipe (Class 0)	1.000	0.000		
			L S	0.000	0.00	
			48,000.00000	0.000		0.00
0890	625-00000	Construction Surveying	1.000	0.000		
			L S	0.020	5,600.00	
			280,000.00000	0.020		5,600.00
0895	626-00000	*Mobilization	1.000	0.000		
			LS	0.000	0.00	
			2,092,000.00000	0.000		0.00
0900	626-01112	*Public Information Management (Tier II)	510.000	0.000		
			DAY	25.000	2,750.00	
			110.00000	25.000		2,750.00
0905	627-00008	Modified Epoxy Pavement Marking	43.000	0.000		
			GAL	0.000	0.00	
			238.00000	0.000		0.00
0910	627-00013	Pavement Marking Paint (High Build)	791.000	0.000		
			GAL	0.000	0.00	
			72.00000	0.000		0.00
0915	627-01010	Preformed Plastic Pavement Marking (Type I)(Inlaid)	409.000	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00
0920	627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol)	525.000	0.000		
			SF	0.000	0.00	
			39.00000	0.000		0.00
0925	627-30410	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	3,494.000	0.000		
			SF	0.000	0.00	
			13.00000	0.000		0.00
0930	629-01001	Survey Monument (Type 1)	2.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0935	629-01003	Survey Monument (Type 3)	2.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 19
 ESTIMATE RUN 02/03/2023
 13:31:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0940	629-01005	Survey Monument (Type 5)	2.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0945	630-00000	*Flagging	5,500.000	0.000		
			HOOR	0.000	0.00	
			44.00000	0.000		0.00
0950	630-00003	*Uniformed Traffic Control	500.000	0.000		
			HOOR	0.000	0.00	
			154.00000	0.000		0.00
0955	630-00004	*Traffic Control Vehicle	2.000	0.000		
			EACH	0.000	0.00	
			13,000.00000	0.000		0.00
0960	630-00007	*Traffic Control Inspection	257.000	0.000		
			DAY	3.000	1,224.00	
			408.00000	3.000		1,224.00
0965	630-00012	*Traffic Control Management	500.000	0.000		
			DAY	3.000	3,660.00	
			1,220.00000	3.000		3,660.00
0970	630-80001	*Flashing Beacon (Portable)	12.000	0.000		
			EACH	0.500	950.00	
			1,900.00000	0.500		950.00
0975	630-80335	*Barricade (Type 3 M-A) (Temporary)	75.000	0.000		
			EACH	6.500	2,665.00	
			410.00000	6.500		2,665.00
0980	630-80341	*Construction Traffic Sign (Panel Size A)	126.000	0.000		
			EACH	7.000	693.00	
			99.00000	7.000		693.00
0985	630-80342	*Construction Traffic Sign (Panel Size B)	47.000	0.000		
			EACH	8.000	960.00	
			120.00000	8.000		960.00
0990	630-80343	Construction Traffic Sign (Panel Size C)	4.000	0.000		
			EACH	0.000	0.00	
			127.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 20
 ESTIMATE RUN 02/03/2023
 13:31:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0995	630-80350	Vertical Panel	50.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
1000	630-80355	*Portable Message Sign Panel	21.000	0.000		
			EACH	1.500	28,650.00	
			19,100.00000	1.500		28,650.00
1005	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00
1010	630-80360	*Drum Channelizing Device	60.000	0.000		
			EACH	9.500	579.50	
			61.00000	9.500		579.50
1015	630-80370	Barrier (Temporary)	1,640.000	0.000		
			LF	0.000	0.00	
			113.00000	0.000		0.00
1020	630-80372	Concrete Barrier (Temporary) (Furnish and Install)	1,180.000	0.000		
			LF	0.000	0.00	
			139.00000	0.000		0.00
1025	630-80380	*Traffic Cone	200.000	0.000		
			EACH	0.000	0.00	
			16.60000	0.000		0.00
1030	630-80384	*Tubular Marker	200.000	0.000		
			EACH	34.500	1,725.00	
			50.00000	34.500		1,725.00
1035	630-85010	*Impact Attenuator (Temporary)	16.000	0.000		
			EACH	0.000	0.00	
			14,000.00000	0.000		0.00
1040	630-85020	*Mobile Attenuator	2.000	0.000		
			EACH	0.000	0.00	
			83,000.00000	0.000		0.00
1045	630-86801	Traffic Signal (Temporary)	1.000	0.000		
			L S	0.000	0.00	
			198,000.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 21
 ESTIMATE RUN 02/03/2023
 13:31:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1050	632-00000	Night Work Lighting	1.000	0.000		
			L S	0.000	0.00	
			28,100.00000	0.000		0.00
1055	700-70010	F/A Minor Contract Revisions	1,500,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1060	700-70016	F/A Fuel Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1065	700-70018	F/A Roadway Smoothness Incentive	10,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1070	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1075	700-70023	F/A On-The-Job Trainee	40,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1080	700-70025	F/A Quality Incentive Payment	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1085	700-70034	F/A Pedestrian Construction Route	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1090	700-70034	F/A Steel Pile Removal	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1095	700-70035	F/A Electrical Service	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1100	700-70035	F/A Temporary Transit Stops	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 22
 ESTIMATE RUN 02/03/2023
 13:31:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1105	700-70070	F/A Obtain Permits	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1110	700-70081	F/A Provide Dewatering	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1115	700-70082	F/A Furnish & Install Electrical Service	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1120	700-70110	F/A Install /Repair Dewatering Pond Liner or Remove Dewatering Pond Line	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1125	700-70111	Project First Program	20,000.000	0.000		
			F A	102.700	102.70	
			1.00000	102.700		102.70
1130	700-70130	F/A Repair Field Office	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1135	700-70210	F/A Lights Temporary Lighting	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1140	700-70255	F/A Water Lines	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1145	700-70310	F/A Landscaping Restoration	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1150	700-70380	F/A Erosion Control	75,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1155	700-70587	F/A Hazardous Waste Disposal	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 02/03/2023

13:31:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1160	700-70589	F/A Environmental Health & Safety Management	155,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT	\$14,806,350.32 \$	84,982.51 \$ 84,982.51
CAT NO0300 STRUCTURES						
1165	202-00220	Removal of Asphalt Mat	907.000	0.000		
			SY	0.000	0.00	
			10.50000	0.000		0.00
1170	202-00400	Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			355,000.00000	0.000		0.00
1175	202-00495	Removal of Portions of Present Structure	1.000	0.000		
			L S	0.000	0.00	
			9,000.00000	0.000		0.00
1180	202-00503	Removal of Portions of Present Structure	295.000	0.000		
			SY	0.000	0.00	
			55.00000	0.000		0.00
1185	206-00000	Structure Excavation	4,778.000	0.000		
			CY	0.000	0.00	
			49.50000	0.000		0.00
1190	206-00100	Structure Backfill (Class 1)	3,757.000	0.000		
			CY	0.000	0.00	
			42.00000	0.000		0.00
1195	206-00200	Structure Backfill (Class 2)	117.000	0.000		
			CY	0.000	0.00	
			35.00000	0.000		0.00
1200	206-00360	Mechanical Reinforcement of Soil	3,400.000	0.000		
			CY	0.000	0.00	
			32.00000	0.000		0.00
1205	206-01781	Shoring (Area 1)	1.000	0.000		
			L S	0.000	0.00	
			95,000.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 24
 ESTIMATE RUN 02/03/2023
 13:31:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1210	206-01782	Shoring (Area 2)	1.000	0.000		
		L S		0.000	0.00	
			95,000.00000	0.000		0.00
1215	206-01783	Shoring (Area 3)	1.000	0.000		
		L S		0.000	0.00	
			69,000.00000	0.000		0.00
1220	206-01784	Shoring (Area 4)	1.000	0.000		
		L S		0.000	0.00	
			66,000.00000	0.000		0.00
1225	206-01785	Shoring (Area 5)	1.000	0.000		
		L S		0.000	0.00	
			105,000.00000	0.000		0.00
1230	206-01786	Shoring (Area 6)	1.000	0.000		
		L S		0.000	0.00	
			125,000.00000	0.000		0.00
1235	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	487.000	0.000		
		TON		0.000	0.00	
			184.00000	0.000		0.00
1240	420-00102	Geotextile (Erosion Control) (Class 1)	2,838.000	0.000		
		SY		0.000	0.00	
			4.20000	0.000		0.00
1245	503-00024	*Drilled Shaft (24 Inch)	2,817.000	0.000		
		LF		0.000	0.00	
			230.00000	0.000		0.00
1250	503-00048	*Drilled Shaft (48 Inch)	460.000	0.000		
		LF		0.000	0.00	
			1,010.00000	0.000		0.00
1255	503-00310	Crosshole Sonic Logging Testing	62.000	0.000		
		EACH		0.000	0.00	
			4,100.00000	0.000		0.00
1260	506-00218	Riprap (18 Inch)	2,115.000	0.000		
		CY		0.000	0.00	
			134.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 25
 ESTIMATE RUN 02/03/2023
 13:31:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1265	506-00418	Soil Riprap (18 Inch)	445.000	0.000		
			CY	0.000	0.00	
			123.00000	0.000		0.00
1270	509-00001	Structural Steel (Galvanized)	14,638.000	0.000		
			LB	0.000	0.00	
			9.20000	0.000		0.00
1275	512-00101	Bearing Device (Type I)	24.000	0.000		
			EACH	0.000	0.00	
			4,300.00000	0.000		0.00
1280	514-00201	Pedestrian Railing (Steel)(Special)	445.000	0.000		
			LF	0.000	0.00	
			277.00000	0.000		0.00
1285	515-00120	*Waterproofing (Membrane)	2,944.000	0.000		
			SY	0.000	0.00	
			19.00000	0.000		0.00
1290	518-01004	Bridge Expansion Device (0-4 Inch)	167.000	0.000		
			LF	0.000	0.00	
			304.00000	0.000		0.00
1295	518-01060	Bridge Expansion Device (Gland) (0-4 Inches)	362.000	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00
1300	518-01250	Bridge Expansion Cover Plate	103.000	0.000		
			LF	0.000	0.00	
			407.00000	0.000		0.00
1305	601-03040	Concrete Class D (Bridge)	2,869.000	0.000		
			CY	0.000	0.00	
			860.00000	0.000		0.00
1310	601-03050	Concrete Class D (Wall)	46.000	0.000		
			CY	0.000	0.00	
			1,300.00000	0.000		0.00
1315	601-04550	Concrete Class G	475.000	0.000		
			CY	0.000	0.00	
			670.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 26
 ESTIMATE RUN 02/03/2023
 13:31:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1320	601-40300	Structural Concrete Coating	382.000	0.000		
			SY	0.000	0.00	
			13.00000	0.000		0.00
1325	601-40302	Structural Concrete Coating (Anti-Graffiti)	19,291.000	0.000		
			SF	0.000	0.00	
			2.00000	0.000		0.00
1330	601-40400	Structural Concrete Stain	2,147.000	0.000		
			SY	0.000	0.00	
			13.00000	0.000		0.00
1335	602-00000	Reinforcing Steel	206,770.000	0.000		
			LB	0.000	0.00	
			1.70000	0.000		0.00
1340	602-00020	Reinforcing Steel (Epoxy Coated)	456,270.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
1345	604-25000	Vane Grate Inlet Special	3.000	0.000		
			EACH	0.000	0.00	
			18,500.00000	0.000		0.00
1350	606-01400	Transition Type BR10M-GR3	2.000	0.000		
			EACH	0.000	0.00	
			7,800.00000	0.000		0.00
1355	606-11035	Bridge Rail Type 10 MASH	445.000	0.000		
			LF	0.000	0.00	
			490.00000	0.000		0.00
1360	607-53137	Fence Chain Link (Special) (36 Inch)	165.000	0.000		
			LF	0.000	0.00	
			170.00000	0.000		0.00
1365	612-00003	Delineator (Type III)	4.000	0.000		
			EACH	0.000	0.00	
			115.00000	0.000		0.00
1370	613-00200	2 Inch Electrical Conduit	1,338.000	0.000		
			LF	0.000	0.00	
			41.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 02/03/2023

13:31:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1375	613-01400	4 Inch Electrical Conduit (Plastic)	1,890.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
1380	613-01600	6 Inch Electrical Conduit (Plastic)	756.000	0.000		
			LF	0.000	0.00	
			116.00000	0.000		0.00
1385	618-01992	Prestressed Concrete Box (Depth Less Than 32 Inches)	12,993.000	0.000		
			SF	0.000	0.00	
			89.00000	0.000		0.00

			CAT 0300	CURRENT AMT	\$ 9,710,149.70 \$	0.00 \$ 0.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1390	620-00005	Field Office (Special)	1.000	0.000		
			EACH	0.000	0.00	
			90,000.00000	0.000		0.00
1395	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	0.000	0.00	
			56,000.00000	0.000		0.00
1400	620-00020	Sanitary Facility	2.000	0.000		
			EACH	2.000	13,000.00	
			6,500.00000	2.000		13,000.00

			CAT 0400	CURRENT AMT	\$ 159,000.00 \$	13,000.00 \$ 13,000.00

			PROJECT TOTAL	CURRENT AMT	\$24,675,500.02 \$	97,982.51 \$ 97,982.51