

ESTIMATE SUMMARY

 CONTID: C21556 ESTIMATE NO: 0008 PROG SPEC YR: 2005
 PCN: 21556-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 131.0 DAYS TIME ALLOW: 500 WORK DAYS
 I-25:ALAMEDA RIVER PH 2.0 PERCENT TIME: 26.20 ORIG TIME ALLOW: 570 WORK DAYS

PROJECT NO: STU0252-457
 I-25:ALAMEDA RIVER PH 2.0

NAME OF ROAD:

PROJECT COUNTIES: DENVER

CONTRACTOR:

AMES CONSTRUCTION INCORPORATED	PAY PERIOD ENDING	08/25/2023	DATE TIME STARTED	01/30/2023
18450 E. 28th Ave.	DATE LET	11/03/2022	DATE WORK BEGAN	01/30/2023
	DATE AWARDED	11/10/2022	DATE TIME STOPPED	
	DATE CONTRACT EXECUTED	11/28/2022	DATE ACCEPTED	
Aurora CO 80011 (303)363-1000	DATE NOTICE TO PROCEED	01/30/2023		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 24,694,286.91 PARTICIPATING	\$ 4,473,462.15	\$ 107,935.40
AWARD PROJECT AMT: \$ 22,317,300.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 18.12% TOTAL EARNINGS	4,473,462.15	107,935.40
FUNDS AVAILABLE: \$ 20,220,824.76 STOCKPILED MATERIALS	985,411.08	0.00
	GROSS EARNINGS	107,935.40
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-103,890.78	-3,238.06
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	104,697.34
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	104,697.34
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 104,697.34

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2
 ESTIMATE RUN 09/19/2023
 09:20:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.500		
			LS	0.000	0.00	
			63,000.00000	0.500		31,500.00
0010	201-00005	Removal of Debris	1.000	1.000		
			L S	0.000	0.00	
			12,000.00000	1.000		12,000.00
0015	202-00000	Removal of Structures and Obstructions	1.000	1.000		
			L S	0.000	0.00	
			34,086.20000	1.000		34,086.20
0020	202-00010	*Removal of Tree	109.000	19.000		
			EACH	0.000	0.00	
			635.00000	19.000		12,065.00
0025	202-00019	Removal of Inlet	8.000	2.000		
			EACH	0.000	0.00	
			1,200.00000	2.000		2,400.00
0030	202-00030	Removal of Water Service	3.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0035	202-00032	Removal of Valve	2.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0040	202-00035	Removal of Pipe	293.000	52.000		
			LF	0.000	0.00	
			63.00000	52.000		3,276.00
0045	202-00080	Removal of Guard Post	13.000	13.000		
			EACH	0.000	0.00	
			280.00000	13.000		3,640.00
0050	202-00155	Removal of Wall	222.000	85.000		
			LF	0.000	0.00	
			79.00000	85.000		6,715.00
0055	202-00200	Removal of Sidewalk	2,097.000	823.000		
			SY	0.000	0.00	
			13.00000	823.000		10,699.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 09/19/2023
 09:20:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00202	Removal of Gutter	158.000	31.000		
			LF	0.000	0.00	
			8.50000	31.000		263.50
0065	202-00203	Removal of Curb and Gutter	1,182.000	492.000		
			LF	0.000	0.00	
			6.50000	492.000		3,198.00
0070	202-00220	*Removal of Asphalt Mat	17,866.000	6,306.000		
			SY	0.000	0.00	
			10.50000	6,306.000		66,213.00
0075	202-00222	Removal of Detour Pavement	1,470.000	0.000		
			SY	0.000	0.00	
			27.00000	0.000		0.00
0080	202-00240	Removal of Asphalt Mat (Planing)	3,777.000	0.000		
			SY	0.000	0.00	
			7.00000	0.000		0.00
0085	202-00250	*Removal of Pavement Marking	15,000.000	2,291.000		
			SF	0.000	0.00	
			2.20000	2,291.000		5,040.20
0090	202-00700	*Removal of Light Standard	1.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0095	202-00750	*Removal of Luminaire	1.000	0.000		
			EACH	0.000	0.00	
			276.00000	0.000		0.00
0100	202-00810	*Removal of Ground Sign	19.000	5.000		
			EACH	0.000	0.00	
			175.00000	5.000		875.00
0105	202-00815	*Removal of Sign (Special)	4.000	2.000		
			EACH	0.000	0.00	
			289.00000	2.000		578.00
0110	202-00821	*Removal of Sign Panel	6.000	1.000		
			EACH	0.000	0.00	
			87.00000	1.000		87.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 09/19/2023
 09:20:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	202-00828	*Removal of Traffic Signal Equipment	1.000	0.300		
			L S	0.000	0.00	
			26,500.00000	0.300		7,950.00
0120	202-01000	Removal of Fence	1,535.000	362.000		
			LF	0.000	0.00	
			8.00000	362.000		2,896.00
0125	202-01130	Removal of Guardrail Type 3	534.000	534.000		
			LF	0.000	0.00	
			6.50000	534.000		3,471.00
0130	202-01170	Removal of Guardrail Type 7	82.000	82.000		
			LF	0.000	0.00	
			58.00000	82.000		4,756.00
0135	202-01300	Removal of End Anchorage	3.000	1.000		
			EACH	0.000	0.00	
			300.00000	1.000		300.00
0140	202-04001	Plug Culvert	3.000	1.000		
			EACH	0.000	0.00	
			2,300.00000	1.000		2,300.00
0145	202-04005	Clean Valve Box	6.000	3.000		
			EACH	0.000	0.00	
			125.00000	3.000		375.00
0150	202-04008	Clean Culvert	1,200.000	0.000		
			LF	0.000	0.00	
			28.00000	0.000		0.00
0155	202-04010	Clean Inlet	37.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
0160	203-00010	*Unclassified Excavation (Complete In Place)	16,696.000	3,445.000		
			CY	0.000	0.00	
			29.50000	3,445.000		101,627.50
0165	203-00050	Unsuitable Material	5,046.000	821.000		
			CY	0.000	0.00	
			38.00000	821.000		31,198.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 09/19/2023
 09:20:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	203-01100	Proof Rolling	50.000	7.000		
			HOURLY	0.000	0.00	
			269.00000	7.000		1,883.00
0175	203-01500	Blading	200.000	35.500		
			HOURLY	0.000	0.00	
			275.00000	35.500		9,762.50
0180	203-01594	Combination Loader	200.000	11.500		
			HOURLY	0.000	0.00	
			174.00000	11.500		2,001.00
0185	203-01597	*Potholing	500.000	24.250		
			HOURLY	0.000	0.00	
			430.00000	24.250		10,427.50
0190	206-00000	Structure Excavation	222.000	38.000		
			CY	0.000	0.00	
			49.50000	38.000		1,881.00
0195	206-00100	*Structure Backfill (Class 1)	321.000	0.000		
			CY	0.000	0.00	
			42.00000	0.000		0.00
0200	206-01787	Shoring (Area 7)	0.000	0.000		
			L S	0.000	0.00	
			32,700.00000	0.000		0.00
0205	207-00700	Topsoil (Onsite)	2,912.000	0.000		
			CY	0.000	0.00	
			23.00000	0.000		0.00
0210	207-00704	Subgrade Soil Preparation	17,476.000	0.000		
			SY	0.000	0.00	
			2.30000	0.000		0.00
0215	208-00002	Erosion Log Type 1 (12 Inch)	8,000.000	402.000		
			LF	0.000	0.00	
			11.50000	402.000		4,623.00
0220	208-00021	Silt Fence (Reinforced)	792.000	240.000		
			LF	0.000	0.00	
			9.00000	240.000		2,160.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 09/19/2023
 09:20:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	208-00035	Aggregate Bag	3,040.000	2,202.000		
			LF	303.000	3,939.00	
			13.00000	2,505.000		32,565.00
0230	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	15.000	2.000		
			EACH	0.000	0.00	
			3,400.00000	2.000		6,800.00
0235	208-00051	Storm Drain Inlet Protection (Type I)	32.000	11.000		
			LF	0.000	0.00	
			39.00000	11.000		429.00
0240	208-00052	Storm Drain Inlet Protection (Type II)	162.000	50.000		
			LF	0.000	0.00	
			73.00000	50.000		3,650.00
0245	208-00075	Pre-fabricated Vehicle Tracking Pad	5.000	2.000		
			EACH	0.000	0.00	
			9,500.00000	2.000		19,000.00
0250	208-00103	Removal and Disposal of Sediment (Labor)	3,000.000	63.500		
			HOOR	9.000	657.00	
			73.00000	72.500		5,292.50
0255	208-00105	Removal and Disposal of Sediment (Equipment)	500.000	59.000		
			HOOR	14.000	4,620.00	
			330.00000	73.000		24,090.00
0260	208-00106	Sweeping (Sediment Removal)	180.000	27.500		
			HOOR	7.000	1,386.00	
			198.00000	34.500		6,831.00
0265	208-00107	Removal of Trash	650.000	27.500		
			HOOR	20.000	4,600.00	
			230.00000	47.500		10,925.00
0270	208-00207	Erosion Control Management	500.000	94.000		
			DAY	14.000	5,740.00	
			410.00000	108.000		44,280.00
0275	208-00300	Temporary Berms	1,500.000	86.000		
			LF	0.000	0.00	
			15.00000	86.000		1,290.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 09/19/2023
 09:20:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	208-00520	Temporary Stream Crossing	1.000	0.550		
			L S	0.000	0.00	
			315,000.00000	0.550		173,250.00
0285	210-00760	*Reset Luminaire	2.000	0.000		
			EACH	0.000	0.00	
			580.00000	0.000		0.00
0290	210-00810	*Reset Ground Sign	3.000	2.000		
			EACH	0.000	0.00	
			460.00000	2.000		920.00
0295	210-00815	*Reset Sign Panel	3.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0300	210-00831	*Reset Traffic Signal Head	6.000	0.000		
			EACH	0.000	0.00	
			1,270.00000	0.000		0.00
0305	210-00867	*Reset Fire Preemption Unit	2.000	0.000		
			EACH	0.000	0.00	
			1,270.00000	0.000		0.00
0310	210-04010	Adjust Manhole	10.000	1.000		
			EACH	0.000	0.00	
			1,360.00000	1.000		1,360.00
0315	210-04015	Modify Manhole	4.000	1.000		
			EACH	0.000	0.00	
			5,600.00000	1.000		5,600.00
0320	210-04050	Adjust Valve Box	6.000	3.000		
			EACH	0.000	0.00	
			850.00000	3.000		2,550.00
0325	210-04060	Adjust Water Meter	1.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
0330	212-00700	Organic Fertilizer	900.000	0.000		
			LB	0.000	0.00	
			2.30000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 09/19/2023
 09:20:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	212-00701	Compost (Mechanically Applied)	195.000	0.000		
			CY	0.000	0.00	
			92.00000	0.000		0.00
0340	212-00703	Humate	450.000	0.000		
			LB	0.000	0.00	
			3.00000	0.000		0.00
0345	212-00704	Mycorrhizae	24.000	0.000		
			LB	0.000	0.00	
			29.00000	0.000		0.00
0350	212-00706	Seeding (Native) Drill	5.000	0.000		
			ACRE	0.000	0.00	
			1,400.00000	0.000		0.00
0355	213-00003	Mulching (Weed Free)	5.000	0.000		
			ACRE	0.000	0.00	
			850.00000	0.000		0.00
0360	213-00008	Mulching (Wood Chip)	245.000	0.000		
			CF	0.000	0.00	
			9.00000	0.000		0.00
0365	213-00012	Spray-on Mulch Blanket	10.000	0.000		
			ACRE	0.000	0.00	
			4,400.00000	0.000		0.00
0370	213-00061	Mulch Tackifier	722.000	0.000		
			LB	0.000	0.00	
			3.30000	0.000		0.00
0375	213-00067	Rock Mulch (Weed Free)	2,506.000	1,658.000		
			SF	0.000	0.00	
			11.00000	1,658.000		18,238.00
0380	214-00008	Extended Landscape Preservation	1.000	0.000		
			L S	0.000	0.00	
			40,000.00000	0.000		0.00
0385	214-00227	Deciduous Tree (2.5 Inch Caliper) (Furnish Only)	9.000	0.000		
			EACH	0.000	0.00	
			380.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 09/19/2023
 09:20:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	214-01013	Live Willow Stakes	352.000	0.000		
			EACH	0.000	0.00	
			7.00000	0.000		0.00
0395	214-01016	Live Willow Poles	18.000	0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00
0400	214-01228	Riprap Planting Pocket	63.000	0.000		
			EACH	0.000	0.00	
			205.00000	0.000		0.00
0405	214-01401	Nursery Stock Deep Rooted Container (DRC # 10)	101.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
0410	214-01404	Nursery Stock Deep Rooted Container (DRC # 180)	18.000	0.000		
			EACH	0.000	0.00	
			41.00000	0.000		0.00
0415	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class)	5,258.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
0420	217-00020	Herbicide Treatment	96.000	0.000		
			HOURL	0.000	0.00	
			246.00000	0.000		0.00
0425	240-00000	*Wildlife Biologist	96.000	64.000		
			HOURL	0.000	0.00	
			135.00000	64.000		8,640.00
0430	240-00010	*Removal of Nests	120.000	12.000		
			HOURL	0.000	0.00	
			105.00000	12.000		1,260.00
0435	250-00010	*Environmental Health and Safety Management	1.000	0.350		
			L S	0.050	220.00	
			4,400.00000	0.400		1,760.00
0440	250-00050	*Monitoring Technician	1,000.000	7.000		
			HOURL	0.000	0.00	
			99.00000	7.000		693.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10
 ESTIMATE RUN 09/19/2023
 09:20:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	250-00110	*Health and Safety Officer	650.000	0.000		
			HOOR	0.000	0.00	
			120.00000	0.000		0.00
0450	250-00200	Material Handling (Stockpile)	5,000.000	0.000		
			CY	0.000	0.00	
			23.00000	0.000		0.00
0455	250-00210	Solid Waste Disposal	5,000.000	0.000		
			CY	0.000	0.00	
			43.50000	0.000		0.00
0460	304-06007	*Aggregate Base Course (Class 6)	2,091.000	1,202.000		
			CY	0.000	0.00	
			82.00000	1,202.000		98,564.00
0465	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	148.930	148.930		
			TON	0.000	0.00	
			590.00000	148.930		87,868.70
0470	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	2,874.000	1,345.770		
			TON	0.000	0.00	
			135.00000	1,345.770		181,678.95
0475	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	1,415.000	0.000		
			TON	0.000	0.00	
			184.00000	0.000		0.00
0480	411-10255	*Emulsified Asphalt (Slow-Setting)	468.000	229.000		
			GAL	0.000	0.00	
			9.90000	229.000		2,267.10
0485	412-00600	*Concrete Pavement (6 Inch)	451.000	311.000		
			SY	0.000	0.00	
			83.00000	311.000		25,813.00
0490	412-01100	*Concrete Pavement (11 Inch)	152.000	0.000		
			SY	0.000	0.00	
			125.00000	0.000		0.00
0495	420-00113	Geotextile (Drainage) (Class 2)	3,985.000	0.000		
			SY	0.000	0.00	
			5.30000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11
 ESTIMATE RUN 09/19/2023
 09:20:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0500	503-00024	*Drilled Shaft (24 Inch)	30.000	0.000		
			LF	0.000	0.00	
			230.00000	0.000		0.00
0505	503-00036	*Drilled Shaft (36 Inch)	96.000	45.000		
			LF	0.000	0.00	
			830.00000	45.000		37,350.00
0510	503-00048	*Drilled Shaft (48 Inch)	17.000	0.000		
			LF	0.000	0.00	
			1,010.00000	0.000		0.00
0515	507-00100	Concrete Slope and Ditch Paving (Reinforced)	101.000	0.000		
			CY	0.000	0.00	
			770.00000	0.000		0.00
0520	514-00054	Pedestrian Railing (54 Inch)	150.000	0.000		
			LF	0.000	0.00	
			680.00000	0.000		0.00
0525	601-01000	*Concrete Class B	2.000	0.000		
			CY	0.000	0.00	
			1,450.00000	0.000		0.00
0530	601-03000	*Concrete Class D	8.000	0.000		
			CY	0.000	0.00	
			1,260.00000	0.000		0.00
0535	603-01125	12 Inch Reinforced Concrete Pipe (Complete In Place)	138.000	0.000		
			LF	0.000	0.00	
			230.00000	0.000		0.00
0540	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	471.000	100.000		
			LF	0.000	0.00	
			310.00000	100.000		31,000.00
0545	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	192.000	192.000		
			LF	0.000	0.00	
			267.00000	192.000		51,264.00
0550	603-50015	15 Inch Plastic Pipe	114.000	0.000		
			LF	0.000	0.00	
			430.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 12
 ESTIMATE RUN 09/19/2023
 09:20:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0555	603-82006	6 Inch Ductile Iron Pipe	146.000	7.000		
			LF	0.000	0.00	
			402.00000	7.000		2,814.00
0560	604-16010	Inlet Type 16 (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			9,500.00000	0.000		0.00
0565	604-16505	Inlet Type 16 (Double) (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00
0570	604-16605	Inlet Type 16 (Triple) (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			16,900.00000	2.000		33,800.00
0575	604-16610	Inlet Type 16 (Triple) (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			17,700.00000	0.000		0.00
0580	604-19005	Inlet Special (5 Foot)	2.000	1.000		
			EACH	0.000	0.00	
			9,500.00000	1.000		9,500.00
0585	604-19105	Inlet Type R L 5 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00
0590	604-19110	Inlet Type R L 5 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			12,200.00000	0.000		0.00
0595	604-30010	Manhole Slab Base (10 Foot)	3.000	1.000		
			EACH	0.000	0.00	
			17,500.00000	1.000		17,500.00
0600	606-00302	Guardrail Type 3 (31 Inch Midwest Guardrail System)	50.000	0.000		
			LF	0.000	0.00	
			114.00000	0.000		0.00
0605	606-01385	Transition Type 3J	2.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 13
 ESTIMATE RUN 09/19/2023
 09:20:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0610	606-01390	End Anchorage Type 3K	1.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0615	607-11525	Fence (Plastic)	3,500.000	617.000		
			LF	0.000	0.00	
			6.30000	617.000		3,887.10
0620	607-11580	Fence (Temporary)	860.000	450.000		
			LF	0.000	0.00	
			27.00000	450.000		12,150.00
0625	608-00006	*Concrete Sidewalk (6 Inch)	2,513.000	316.000		
			SY	0.000	0.00	
			73.00000	316.000		23,068.00
0630	608-00010	*Concrete Curb Ramp	242.000	156.000		
			SY	0.000	0.00	
			215.00000	156.000		33,540.00
0635	608-00026	*Concrete Bikeway (6 Inch)	1,150.000	508.000		
			SY	0.000	0.00	
			78.00000	508.000		39,624.00
0640	608-10010	*Sidewalk Drain	1.000	0.000		
			EACH	0.000	0.00	
			3,600.00000	0.000		0.00
0645	609-21010	*Curb and Gutter Type 2 (Section I-B)	687.000	82.000		
			LF	0.000	0.00	
			33.50000	82.000		2,747.00
0650	609-21020	*Curb and Gutter Type 2 (Section II-B)	2,100.000	953.000		
			LF	0.000	0.00	
			41.00000	953.000		39,073.00
0655	609-21021	*Curb and Gutter Type 2 (Section II-M)	44.000	0.000		
			LF	0.000	0.00	
			51.00000	0.000		0.00
0660	609-24005	*Gutter Type 2 (5 Foot)	35.000	0.000		
			LF	0.000	0.00	
			77.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 14
 ESTIMATE RUN 09/19/2023
 09:20:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0665	609-24008	*Gutter Type 2 (8 Foot)	32.000	32.000		
			LF	0.000	0.00	
			105.00000	32.000		3,360.00
0670	610-00030	*Median Cover Material (Concrete)	2,530.000	0.000		
			SF	0.000	0.00	
			15.50000	0.000		0.00
0675	613-01100	*1 Inch Electrical Conduit (Plastic)	160.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0680	613-01200	*2 Inch Electrical Conduit (Plastic)	1,260.000	1,032.000		
			LF	0.000	0.00	
			45.00000	1,032.000		46,440.00
0685	613-01300	*3 Inch Electrical Conduit (Plastic)	370.000	0.000		
			LF	0.000	0.00	
			53.00000	0.000		0.00
0690	613-07002	*Type Two Pull Box	5.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0695	613-07003	*Type Three Pull Box	5.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0700	613-07004	*Type Four Pull Box	2.000	0.000		
			EACH	0.000	0.00	
			4,100.00000	0.000		0.00
0705	613-07011	*Pull Box (11"x18"x12")	8.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0710	613-07023	*Pull Box (24"x36"x24")	13.000	4.000		
			EACH	0.000	0.00	
			3,800.00000	4.000		15,200.00
0715	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			55,000.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 15
 ESTIMATE RUN 09/19/2023
 09:20:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0720	613-13014	*Luminaire (LED) (14,000 Lumens)	7.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00
0720		MATERIAL ALLOWANCE Luminaire (LED)(14,000 Lumens)		7.000		
			EACH	0.000	0.00	
			368.77000	7.000		2,581.39
0725	613-32350	*Light Standard Steel (35 Foot)	7.000	0.000		
			EACH	0.000	0.00	
			7,900.00000	0.000		0.00
0725		MATERIAL ALLOWANCE Light Standard Steel (35 Foot)		7.000		
			EACH	0.000	0.00	
			2,812.00000	7.000		19,684.00
0730	613-40010	*Light Standard Foundation	7.000	0.000		
			EACH	0.000	0.00	
			5,600.00000	0.000		0.00
0735	613-50010	*Photoelectric Cell	1.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0740	613-50150	*Secondary Service Pedestal	1.000	1.000		
			EACH	0.000	0.00	
			12,200.00000	1.000		12,200.00
0745	613-70400	*Luminaire High Pressure Sodium (400 Watt)	4.000	0.000		
			EACH	0.000	0.00	
			5,500.00000	0.000		0.00
0745		MATERIAL ALLOWANCE Luminaire HPS (400 Watt)		4.000		
			EACH	0.000	0.00	
			497.67000	4.000		1,990.68
0750	614-00011	*Sign Panel (Class I)	145.000	25.500		
			SF	0.000	0.00	
			30.00000	25.500		765.00
0755	614-00012	*Sign Panel (Class II)	107.000	0.000		
			SF	0.000	0.00	
			40.50000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 16
 ESTIMATE RUN 09/19/2023
 09:20:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0760	614-00216	*Steel Signpost (2x2 Inch Tubing)	206.000	47.000		
			LF	0.000	0.00	
			52.00000	47.000		2,444.00
0765	614-01585	*Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	84.000	0.000		
			LF	0.000	0.00	
			64.00000	0.000		0.00
0770	614-01588	*Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	7.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0775	614-10160	*Signal Head Backplates	15.000	0.000		
			EACH	0.000	0.00	
			398.00000	0.000		0.00
0780	614-70150	*Pedestrian Signal Face (16) (Countdown)	8.000	0.000		
			EACH	0.000	0.00	
			990.00000	0.000		0.00
0785	614-70324	*Traffic Signal Face (8-8-8)	4.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0790	614-70336	*Traffic Signal Face (12-12-12)	12.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0795	614-70448	*Traffic Signal Face (12-12-12-12)	4.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
0800	614-72765	*Traffic Signal (24 Inch x 24 Inch Blank Out LED Sign)	2.000	0.000		
			EACH	0.000	0.00	
			7,900.00000	0.000		0.00
0800		MATERIAL ALLOWANCE 24x24 Inch Blank Out LED Sign		2.000		
			EACH	0.000	0.00	
			4,218.60500	2.000		8,437.21
0805	614-72860	*Pedestrian Push Button	6.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 17
 ESTIMATE RUN 09/19/2023
 09:20:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0810	614-72863	*Pedestrian Push Button Post Assembly	2.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
0815	614-72886	*Intersection Detection System (Camera)	1.000	0.000		
			EACH	0.000	0.00	
			12,000.00000	0.000		0.00
0815		MATERIAL ALLOWANCE Intersection Detection System (Camera)		1.000		
			EACH	0.000	0.00	
			5,924.00000	1.000		5,924.00
0820	614-81150	*Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	0.000	0.000		
			EACH	0.000	0.00	
			40,500.00000	0.000		0.00
0825	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			55,200.00000	0.000		0.00
0825		MATERIAL ALLOWANCE Traffic Signal Pole (1-55 Foot Mast Arm)		1.000		
			EACH	0.000	0.00	
			20,151.00000	1.000		20,151.00
0830	614-81165	*Traffic Signal-Light Pole Steel (1-65 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			63,000.00000	0.000		0.00
0830		MATERIAL ALLOWANCE Traffic Signal (1-65 Foot Mast Arm)		1.000		
			EACH	0.000	0.00	
			23,349.00000	1.000		23,349.00
0835	614-84100	*Traffic Signal Pedestal Pole Aluminum	5.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0840	614-86105	*Telemetry (Field)	4.000	4.000		
			EACH	0.000	0.00	
			8,500.00000	4.000		34,000.00
0845	614-87333	*Closed Circuit Television Camera (Traffic Surveillance)	1.000	0.000		
			EACH	0.000	0.00	
			10,600.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0008

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0845		MATERIAL ALLOWANCE Closed Circuit Television Camera		1.000		
			EACH	0.000	0.00	
			3,963.36000	1.000		3,963.36
0850	614-87350	*Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			13,700.00000	0.000		0.00
0855	614-87496	*Fiber Optic Cable (Single Mode) (96 Strands)	2,250.000	900.000		
			LF	0.000	0.00	
			13.00000	900.000		11,700.00
0860	621-00451	*Detour Pavement	372.000	73.710		
			TON	0.000	0.00	
			339.00000	73.710		24,987.69
0865	622-00251	Bench (Install Only)	1.000	0.000		
			EACH	0.000	0.00	
			3,600.00000	0.000		0.00
0870	622-00270	Bollard	8.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0875	623-07006	3/4 Inch Water Meter	3.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0880	624-20300	Detour Drainage Pipe (Class 0)	100.000	100.000		
			LF	0.000	0.00	
			295.00000	100.000		29,500.00
0885	624-20301	Detour Drainage Pipe (Class 0)	1.000	0.250		
			L S	0.000	0.00	
			48,000.00000	0.250		12,000.00
0890	625-00000	Construction Surveying	1.000	0.280		
			L S	0.000	0.00	
			280,000.00000	0.280		78,400.00
0895	626-00000	*Mobilization	1.000	0.483		
			LS	0.000	0.00	
			2,092,000.00000	0.483		1,010,436.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN 09/19/2023

09:20:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0900	626-01112	*Public Information Management (Tier II)	510.000	160.000		
			DAY	22.000	2,420.00	
			110.00000	182.000		20,020.00
0905	627-00008	*Modified Epoxy Pavement Marking	43.000	24.000		
			GAL	0.000	0.00	
			238.00000	24.000		5,712.00
0910	627-00013	*Pavement Marking Paint (High Build)	791.000	42.000		
			GAL	0.000	0.00	
			72.00000	42.000		3,024.00
0915	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	409.000	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00
0920	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	525.000	80.500		
			SF	0.000	0.00	
			39.00000	80.500		3,139.50
0925	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	3,494.000	150.000		
			SF	0.000	0.00	
			13.00000	150.000		1,950.00
0930	629-01001	Survey Monument (Type 1)	2.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0935	629-01003	Survey Monument (Type 3)	2.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
0940	629-01005	Survey Monument (Type 5)	2.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0945	630-00000	*Flagging	5,500.000	262.250		
			HOURL	4.000	176.00	
			44.00000	266.250		11,715.00
0950	630-00003	*Uniformed Traffic Control	500.000	114.500		
			HOURL	0.000	0.00	
			154.00000	114.500		17,633.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 20
 ESTIMATE RUN 09/19/2023
 09:20:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0955	630-00004	*Traffic Control Vehicle	2.000	1.000		
			EACH	0.000	0.00	
			13,000.00000	1.000		13,000.00
0960	630-00007	*Traffic Control Inspection	257.000	134.000		
			DAY	28.000	11,424.00	
			408.00000	162.000		66,096.00
0965	630-00012	*Traffic Control Management	500.000	54.000		
			DAY	0.000	0.00	
			1,220.00000	54.000		65,880.00
0970	630-80001	*Flashing Beacon (Portable)	12.000	3.500		
			EACH	0.000	0.00	
			1,900.00000	3.500		6,650.00
0975	630-80335	*Barricade (Type 3 M-A) (Temporary)	75.000	16.500		
			EACH	0.000	0.00	
			410.00000	16.500		6,765.00
0980	630-80341	*Construction Traffic Sign (Panel Size A)	126.000	32.500		
			EACH	0.000	0.00	
			99.00000	32.500		3,217.50
0985	630-80342	*Construction Traffic Sign (Panel Size B)	47.000	22.000		
			EACH	0.000	0.00	
			120.00000	22.000		2,640.00
0990	630-80343	Construction Traffic Sign (Panel Size C)	4.000	0.000		
			EACH	0.000	0.00	
			127.00000	0.000		0.00
0995	630-80350	Vertical Panel	50.000	5.000		
			EACH	0.000	0.00	
			55.00000	5.000		275.00
1000	630-80355	*Portable Message Sign Panel	21.000	6.000		
			EACH	0.000	0.00	
			19,100.00000	6.000		114,600.00
1005	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	1.000		
			EACH	0.000	0.00	
			2,700.00000	1.000		2,700.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 21
 ESTIMATE RUN 09/19/2023
 09:20:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1010	630-80360	*Drum Channelizing Device	85.000	42.500		
			EACH	0.000	0.00	
			61.00000	42.500		2,592.50
1015	630-80370	Barrier (Temporary)	1,640.000	486.000		
			LF	0.000	0.00	
			113.00000	486.000		54,918.00
1020	630-80372	Concrete Barrier (Temporary) (Furnish and Install)	1,180.000	120.000		
			LF	0.000	0.00	
			139.00000	120.000		16,680.00
1025	630-80380	*Traffic Cone	200.000	50.000		
			EACH	0.000	0.00	
			16.60000	50.000		830.00
1030	630-80384	*Tubular Marker	200.000	39.500		
			EACH	0.000	0.00	
			50.00000	39.500		1,975.00
1035	630-85010	*Impact Attenuator (Temporary)	16.000	2.000		
			EACH	0.000	0.00	
			14,000.00000	2.000		28,000.00
1040	630-85020	*Mobile Attenuator	2.000	1.000		
			EACH	0.000	0.00	
			83,000.00000	1.000		83,000.00
1045	630-86801	*Traffic Signal (Temporary)	1.000	0.250		
			L S	0.000	0.00	
			198,000.00000	0.250		49,500.00
1050	632-00000	Night Work Lighting	1.000	0.500		
			L S	0.000	0.00	
			28,100.00000	0.500		14,050.00
1055	700-70010	F/A Minor Contract Revisions	1,500,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1060	700-70016	F/A Fuel Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN 09/19/2023

09:20:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1065	700-70018	F/A Roadway Smoothness Incentive	10,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1070	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1075	700-70023	F/A On-The-Job Trainee	40,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1080	700-70025	F/A Quality Incentive Payment	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1085	700-70034	F/A Pedestrian Construction Route	10,000.000	1,352.260		
			F A	0.000	0.00	
			1.00000	1,352.260		1,352.26
1090	700-70034	F/A Steel Pile Removal	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1095	700-70035	F/A Electrical Service	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1100	700-70035	F/A Temporary Transit Stops	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1105	700-70070	F/A Obtain Permits	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1110	700-70081	F/A Provide Dewatering	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1115	700-70082	F/A Furnish & Install Electrical Service	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 09/19/2023

ESTIMATE NO: 0008

09:20:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1120	700-70110	F/A Install /Repair Dewatering Pond Liner or Remove Dewatering Pond Line	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1125	700-70111	Project First Program	20,000.000	1,238.750		
			F A	0.000	0.00	
			1.00000	1,238.750		1,238.75
1130	700-70130	F/A Repair Field Office	20,089.190	20,089.190		
			F A	0.000	0.00	
			1.00000	20,089.190		20,089.19
1135	700-70210	F/A Lights Temporary Lighting	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1140	700-70255	F/A Water Lines	30,000.000	8,742.510		
			F A	0.000	0.00	
			1.00000	8,742.510		8,742.51
1145	700-70310	F/A Landscaping Restoration	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1150	700-70380	F/A Erosion Control	75,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1155	700-70587	F/A Hazardous Waste Disposal .	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1160	700-70589	F/A Environmental Health & Safety Management	155,000.000	3,129.200		
			F A	264.000	264.00	
			1.00000	3,393.200		3,393.20
1405	900-00006	Added Item (Dollar)/ Price Reduction - Overweight Load Restrictions	0.000	-60.000		
			DOL	0.000	0.00	
			1.00000	-60.000		-60.00

			CAT 0200	CURRENT AMT	\$14,844,278.21 \$	35,446.00 \$ 3,485,011.49

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN 09/19/2023

09:20:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1165	202-00220	Removal of Asphalt Mat	907.000	0.000		
			SY	0.000	0.00	
			10.50000	0.000		0.00
1170	202-00400	*Removal of Bridge	1.000	0.500		
			EACH	0.000	0.00	
			355,000.00000	0.500		177,500.00
1175	202-00495	Removal of Portions of Present Structure	1.000	0.000		
			L S	0.000	0.00	
			9,000.00000	0.000		0.00
1180	202-00503	Removal of Portions of Present Structure	295.000	295.000		
			SY	0.000	0.00	
			55.00000	295.000		16,225.00
1185	206-00000	Structure Excavation	4,778.000	2,271.000		
			CY	0.000	0.00	
			49.50000	2,271.000		112,414.50
1190	206-00100	Structure Backfill (Class 1)	3,757.000	0.000		
			CY	0.000	0.00	
			42.00000	0.000		0.00
1195	206-00200	Structure Backfill (Class 2)	117.000	0.000		
			CY	0.000	0.00	
			35.00000	0.000		0.00
1200	206-00360	Mechanical Reinforcement of Soil	3,400.000	0.000		
			CY	0.000	0.00	
			32.00000	0.000		0.00
1205	206-01781	Shoring (Area 1)	1.000	0.750		
			L S	0.000	0.00	
			95,000.00000	0.750		71,250.00
1210	206-01782	Shoring (Area 2)	1.000	0.500		
			L S	0.000	0.00	
			95,000.00000	0.500		47,500.00
1215	206-01783	Shoring (Area 3)	1.000	0.100		
			L S	0.000	0.00	
			69,000.00000	0.100		6,900.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN 09/19/2023

09:20:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1220	206-01784	Shoring (Area 4)	1.000	0.000		
		L S		0.000	0.00	
			66,000.00000	0.000		0.00
1225	206-01785	Shoring (Area 5)	1.000	0.000		
		L S		0.000	0.00	
			105,000.00000	0.000		0.00
1230	206-01786	Shoring (Area 6)	1.000	0.000		
		L S		0.000	0.00	
			125,000.00000	0.000		0.00
1235	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	487.000	0.000		
		TON		0.000	0.00	
			184.00000	0.000		0.00
1240	420-00102	Geotextile (Erosion Control) (Class 1)	2,838.000	0.000		
		SY		0.000	0.00	
			4.20000	0.000		0.00
1245	503-00024	*Drilled Shaft (24 Inch)	2,817.000	470.000		
		LF		0.000	0.00	
			230.00000	470.000		108,100.00
1250	503-00048	*Drilled Shaft (48 Inch)	460.000	90.000		
		LF		0.000	0.00	
			1,010.00000	90.000		90,900.00
1255	503-00310	*Crosshole Sonic Logging Testing	62.000	9.000		
		EACH		0.000	0.00	
			4,100.00000	9.000		36,900.00
1260	506-00218	Riprap (18 Inch)	2,115.000	774.000		
		CY		0.000	0.00	
			134.00000	774.000		103,716.00
1265	506-00418	Soil Riprap (18 Inch)	445.000	0.000		
		CY		0.000	0.00	
			123.00000	0.000		0.00
1270	509-00001	Structural Steel (Galvanized)	14,638.000	0.000		
		LB		0.000	0.00	
			9.20000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1270		MATERIAL ALLOWANCE Structural Steel (Galvanized)		14,638.000		
			LB	0.000	0.00	
			4.25000	14,638.000		62,211.50
1275	512-00101	*Bearing Device (Type I)	24.000	0.000		
			EACH	0.000	0.00	
			4,300.00000	0.000		0.00
1275		MATERIAL ALLOWANCE Bearing Device (Type I)		24.000		
			EACH	0.000	0.00	
			860.34667	24.000		20,648.32
1280	514-00201	Pedestrian Railing (Steel)(Special)	445.000	0.000		
			LF	0.000	0.00	
			277.00000	0.000		0.00
1285	515-00120	*Waterproofing (Membrane)	2,944.000	0.000		
			SY	0.000	0.00	
			19.00000	0.000		0.00
1290	518-01004	Bridge Expansion Device (0-4 Inch)	167.000	0.000		
			LF	0.000	0.00	
			304.00000	0.000		0.00
1295	518-01060	Bridge Expansion Device (Gland) (0-4 Inches)	362.000	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00
1300	518-01250	Bridge Expansion Cover Plate	40.000	0.000		
			LF	0.000	0.00	
			407.00000	0.000		0.00
1305	601-03040	*Concrete Class D (Bridge)	2,869.000	107.850		
			CY	74.000	63,640.00	
			860.00000	181.850		156,391.00
1310	601-03050	*Concrete Class D (Wall)	46.000	0.000		
			CY	0.000	0.00	
			1,300.00000	0.000		0.00
1315	601-04550	*Concrete Class G	475.000	0.000		
			CY	0.000	0.00	
			670.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 27
 ESTIMATE RUN 09/19/2023
 09:20:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1320	601-40300	Structural Concrete Coating	382.000	0.000		
			SY	0.000	0.00	
			13.00000	0.000		0.00
1325	601-40302	Structural Concrete Coating (Anti-Graffiti)	19,291.000	0.000		
			SF	0.000	0.00	
			2.00000	0.000		0.00
1330	601-40400	Structural Concrete Stain	2,147.000	0.000		
			SY	0.000	0.00	
			13.00000	0.000		0.00
1335	602-00000	*Reinforcing Steel	206,770.000	23,882.000		
			LB	962.000	1,635.40	
			1.70000	24,844.000		42,234.80
1340	602-00020	*Reinforcing Steel (Epoxy Coated)	456,270.000	2,393.000		
			LB	3,607.000	7,214.00	
			2.00000	6,000.000		12,000.00
1345	604-25000	Vane Grate Inlet Special	3.000	0.000		
			EACH	0.000	0.00	
			18,500.00000	0.000		0.00
1350	606-01400	*Transition Type BR10M-GR3	2.000	0.000		
			EACH	0.000	0.00	
			7,800.00000	0.000		0.00
1355	606-11035	*Bridge Rail Type 10 MASH	445.000	0.000		
			LF	0.000	0.00	
			490.00000	0.000		0.00
1360	607-53137	Fence Chain Link (Special) (36 Inch)	165.000	0.000		
			LF	0.000	0.00	
			170.00000	0.000		0.00
1365	612-00003	*Delineator (Type III)	4.000	0.000		
			EACH	0.000	0.00	
			115.00000	0.000		0.00
1370	613-00200	*2 Inch Electrical Conduit	1,338.000	0.000		
			LF	0.000	0.00	
			41.00000	0.000		0.00

CONTID: C21556
 PCN: 21556-BID
 PROJECT: STU0252-457

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN 09/19/2023

09:20:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1375	613-01400	*4 Inch Electrical Conduit (Plastic)	1,890.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
1380	613-01600	*6 Inch Electrical Conduit (Plastic)	756.000	0.000		
			LF	0.000	0.00	
			116.00000	0.000		0.00
1385	618-01992	*Prestressed Concrete Box (Depth Less Than 32 Inches)	12,993.000	0.000		
			SF	0.000	0.00	
			89.00000	0.000		0.00
1385		MATERIAL ALLOWANCE Prestressed Concrete Box		12,992.995		
			SF	0.000	0.00	
			1.24770	12,992.995		16,211.36
1385		MATERIAL ALLOWANCE Girders and Deck Panels		12,993.000		
			SF	0.000	0.00	
			61.59157	12,993.000		800,259.27

			CAT 0300	CURRENT AMT	\$ 9,684,508.70	\$ 72,489.40 \$ 1,881,361.75

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1390	620-00005	Field Office (Special)	1.000	0.500		
			EACH	0.000	0.00	
			90,000.00000	0.500		45,000.00
1395	620-00012	Field Laboratory (Class 2)	1.000	0.500		
			EACH	0.000	0.00	
			56,000.00000	0.500		28,000.00
1400	620-00020	Sanitary Facility	3.000	3.000		
			EACH	0.000	0.00	
			6,500.00000	3.000		19,500.00

			CAT 0400	CURRENT AMT	\$ 165,500.00	\$ 0.00 \$ 92,500.00

			PROJECT TOTAL	CURRENT AMT	\$ 24,694,286.91	\$ 107,935.40 \$ 5,458,873.24