

ESTIMATE SUMMARY

CONTID: C21592

ESTIMATE NO: 0007 FINL

SPEC YR: 2005

PCN: 21592-BID

COFRS REPORTING CATEGORY: 0

FACS REF NO:

CONTRACT DESCRIPTION:
ITS CAMERA PROJECT FY17

TIME CHARGED: 255.0 DAYS TIME ALLOW: 9/18/2018 FIXED COMPLETION DAT
PERCENT TIME: 98.46 ORIG TIME ALLOW: 3/2/2018 FIXED COMPLETION DAT

PROJECT NO: ITSSW01-834
ITS CAMERA PROJECT FY17

NAME OF ROAD:

PROJECT COUNTIES: JEFFERSON

CONTRACTOR:

STURGEON ELECTRIC COMPANY, INC.
12150 E. 112TH AVE.

PAY PERIOD ENDING	01/31/2019	DATE TIME STARTED	01/03/2018
DATE LET	07/13/2017	DATE WORK BEGAN	12/06/2017
DATE AWARDED	08/02/2017	DATE TIME STOPPED	09/14/2018
DATE CONTRACT EXECUTED	08/30/2017	DATE ACCEPTED	09/14/2018
DATE NOTICE TO PROCEED	01/03/2018		

HENDERSON CO 80640 (303)286-8000

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$	964,923.74 PARTICIPATING	\$ 964,923.74	\$ 0.00
AWARD PROJECT AMT: \$	938,992.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	964,923.74	0.00
FUNDS AVAILABLE: \$	0.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	964,923.74	0.00
TOTAL CLAIMS: \$	0.00 RETAINAGE	0.00	14,084.88
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	964,923.74	14,084.88
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	964,923.74	14,084.88
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 14,084.88

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21592
 PCN: 21592-BID
 PROJECT: ITSSW01-834

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2
 ESTIMATE RUN 01/31/2019
 08:33:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00827	Removal of Pull Box	1.000	1.000		
			EACH	0.000	0.00	
			165.00000	1.000		165.00
0010	203-01597	*Potholing	40.750	40.750		
			HOOR	0.000	0.00	
			300.00000	40.750		12,225.00
0015	208-00008	*Erosion Log Type 2 (12 Inch)	1,270.000	1,270.000		
			LF	0.000	0.00	
			10.00000	1,270.000		12,700.00
0020	208-00020	*Silt Fence	152.000	152.000		
			LF	0.000	0.00	
			13.00000	152.000		1,976.00
0025	208-00035	*Aggregate Bag	256.000	256.000		
			LF	0.000	0.00	
			10.00000	256.000		2,560.00
0030	208-00045	*Concrete Washout Structure	10.000	10.000		
			EACH	0.000	0.00	
			607.00000	10.000		6,070.00
0035	208-00103	*Removal and Disposal of Sediment (Labor)	24.000	24.000		
			HOOR	0.000	0.00	
			82.00000	24.000		1,968.00
0040	208-00105	*Removal and Disposal of Sediment (Equipment)	24.000	24.000		
			HOOR	0.000	0.00	
			41.00000	24.000		984.00
0045	208-00106	*Sweeping (Sediment Removal)	11.000	11.000		
			HOOR	0.000	0.00	
			177.00000	11.000		1,947.00
0050	208-00207	*Erosion Control Management	12.000	12.000		
			DAY	0.000	0.00	
			870.00000	12.000		10,440.00
0055	212-00006	*Seeding (Native)	0.720	0.720		
			ACRE	0.000	0.00	
			3,200.00000	0.720		2,304.00

CONTID: C21592
 PCN: 21592-BID
 PROJECT: ITSSW01-834

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 01/31/2019
 08:33:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	212-00032	*Soil Conditioning	0.720	0.720		
			ACRE	0.000	0.00	
			3,200.00000	0.720		2,304.00
0065	213-00003	*Mulching (Weed Free)	0.600	0.600		
			ACRE	0.000	0.00	
			3,200.00000	0.600		1,920.00
0070	240-00000	*Wildlife Biologist	10.000	10.000		
			HOUR	0.000	0.00	
			145.00000	10.000		1,450.00
0075	240-00010	*Removal of Nests	0.000	0.000		
			HOUR	0.000	0.00	
			135.00000	0.000		0.00
0080	240-00100	*Prairie Dog Management	1.000	1.000		
			L S	0.000	0.00	
			11,850.00000	1.000		11,850.00
0085	503-00024	Drilled Caisson (24 Inch)	9.500	9.500		
			LF	0.000	0.00	
			350.00000	9.500		3,325.00
0090	503-00036	*Drilled Caisson (36 Inch)	69.750	69.750		
			LF	0.000	0.00	
			500.00000	69.750		34,875.00
0095	503-00042	*Drilled Caisson (42 Inch)	19.500	19.500		
			LF	0.000	0.00	
			525.00000	19.500		10,237.50
0100	607-11580	Fence (Temporary)	252.000	252.000		
			LF	0.000	0.00	
			12.00000	252.000		3,024.00
0105	612-00260	Location Marker (Fiber Optic)(Dome)	10.000	10.000		
			EACH	0.000	0.00	
			95.00000	10.000		950.00
0110	612-00270	Location Marker (Utility)(Flat Slat)	12.000	12.000		
			EACH	0.000	0.00	
			115.00000	12.000		1,380.00

CONTID: C21592
 PCN: 21592-BID
 PROJECT: ITSSW01-834

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 01/31/2019
 08:33:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	613-00206	*2 Inch Electrical Conduit (Bored)	970.000	970.000		
			LF	0.000	0.00	
			47.00000	970.000		45,590.00
0120	613-01200	*2 Inch Electrical Conduit (Plastic)	1,153.000	1,153.000		
			LF	0.000	0.00	
			47.00000	1,153.000		54,191.00
0125	613-01201	2 Inch Electrical Conduit (Plastic) (Special)	2,144.000	2,144.000		
			LF	0.000	0.00	
			55.00000	2,144.000		117,920.00
0130	613-07023	Pull Box (24"x36"x24")	22.000	22.000		
			EACH	0.000	0.00	
			1,550.00000	22.000		34,100.00
0135	613-07040	Pull Box (30"x48"x24")	1.000	1.000		
			EACH	0.000	0.00	
			1,890.00000	1.000		1,890.00
0140	613-10000	Wiring	1.000	1.000		
			L S	0.000	0.00	
			15,500.00000	1.000		15,500.00
0145	613-80130	Service Meter Cabinet	8.000	8.000		
			EACH	0.000	0.00	
			5,750.00000	8.000		46,000.00
0150	614-70024	1310nm SFP Optic Module	28.000	28.000		
			EACH	0.000	0.00	
			265.00000	28.000		7,420.00
0155	614-70030	Optical Attenuator	28.000	28.000		
			EACH	0.000	0.00	
			75.00000	28.000		2,100.00
0160	614-72832	Communications Cabinet (Type 2)	8.000	8.000		
			EACH	0.000	0.00	
			11,090.00000	8.000		88,720.00
0165	614-72887	Microwave Vehicle Radar Detector	1.000	1.000		
			EACH	0.000	0.00	
			8,050.00000	1.000		8,050.00

CONTID: C21592
 PCN: 21592-BID
 PROJECT: ITSSW01-834

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 01/31/2019
 08:33:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	614-86007	Serial to IP Converter	2.000	2.000		
			EACH	0.000	0.00	
			900.00000	2.000		1,800.00
0175	614-86920	Modification of Traffic Signal Controller Cabinet	2.000	2.000		
			EACH	0.000	0.00	
			9,525.00000	2.000		19,050.00
0180	614-87010	Fiber Optic Cable (Single Mode) (12 Fiber)	2,107.000	2,107.000		
			LF	0.000	0.00	
			3.00000	2,107.000		6,321.00
0185	614-87015	Buffer Tube Fan Out Kit	10.000	10.000		
			EACH	0.000	0.00	
			1,350.00000	10.000		13,500.00
0190	614-87024	Fiber Optic Termination Panel (24 Fiber)	10.000	10.000		
			EACH	0.000	0.00	
			525.00000	10.000		5,250.00
0195	614-87320	Closed Circuit Television	7.000	7.000		
			EACH	0.000	0.00	
			4,650.00000	7.000		32,550.00
0200	614-87333	Closed Circuit Television Camera (Traffic Surveillance)	3.000	3.000		
			EACH	0.000	0.00	
			8,850.00000	3.000		26,550.00
0205	614-87350	Test Fiber Optic Cable	1.000	1.000		
			L S	0.000	0.00	
			3,200.00000	1.000		3,200.00
0210	614-87364	Closed Circuit Television Pole with Lowering Device (50 Feet)	4.000	4.000		
			EACH	0.000	0.00	
			20,900.00000	4.000		83,600.00
0215	614-87366	Closed Circuit Television Pole with Lowering Device (60 Feet)	1.000	1.000		
			EACH	0.000	0.00	
			21,250.00000	1.000		21,250.00
0220	614-87402	Breakaway Tapered ITS Pole Steel (40 Feet)	1.000	1.000		
			EACH	0.000	0.00	
			7,000.00000	1.000		7,000.00

CONTID: C21592
 PCN: 21592-BID
 PROJECT: ITSSW01-834

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6
 ESTIMATE RUN 01/31/2019
 08:33:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	614-87692	Ethernet Switch Type II	11.000	11.000		
			EACH	0.000	0.00	
			3,600.00000	11.000		39,600.00
0230	626-00000	Mobilization	1.000	1.000		
			L S	0.000	0.00	
			12,150.00000	1.000		12,150.00
0235	630-00000	*Flagging	33.000	33.000		
			HOOR	0.000	0.00	
			22.00000	33.000		726.00
0240	630-00007	*Traffic Control Inspection	0.000	0.000		
			DAY	0.000	0.00	
			210.00000	0.000		0.00
0245	630-00012	*Traffic Control Management	103.000	103.000		
			DAY	0.000	0.00	
			790.00000	103.000		81,370.00
0250	630-80335	*Barricade (Type 3 M-A) (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			210.00000	0.000		0.00
0255	630-80341	*Construction Traffic Sign (Panel Size A)	3.000	3.000		
			EACH	0.000	0.00	
			60.00000	3.000		180.00
0260	630-80342	*Construction Traffic Sign (Panel Size B)	35.000	35.000		
			EACH	0.000	0.00	
			215.00000	35.000		7,525.00
0265	630-80343	*Construction Traffic Sign (Panel Size C)	0.000	0.000		
			EACH	0.000	0.00	
			215.00000	0.000		0.00
0270	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	2.000		
			EACH	0.000	0.00	
			2,940.00000	2.000		5,880.00
0275	630-80360	*Drum Channelizing Device	0.000	0.000		
			EACH	0.000	0.00	
			79.00000	0.000		0.00

CONTID: C21592
 PCN: 21592-BID
 PROJECT: ITSSW01-834

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 01/31/2019

ESTIMATE NO: 0007

08:33:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	630-80380	*Traffic Cone	90.000	90.000		
			EACH	0.000	0.00	
			13.00000	90.000		1,170.00
0285	630-85041	*Mobile Attenuator	12.000	12.000		
			DAY	0.000	0.00	
			580.00000	12.000		6,960.00
0290	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0295	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0300	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0305	700-70082	F/A Furnish & Install Electrical Service	28,456.240	28,456.240		
			F A	0.000	0.00	
			1.00000	28,456.240		28,456.24
0310	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0320	900-00010	Added Item (Hour)/ Fiber Splicing Crew	60.000	60.000		
			HOOR	0.000	0.00	
			175.00000	60.000		10,500.00

		CAT 0200	CURRENT AMT \$	960,723.74 \$	0.00 \$	960,723.74
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0315	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			4,200.00000	1.000		4,200.00

		CAT 0400	CURRENT AMT \$	4,200.00 \$	0.00 \$	4,200.00

		PROJECT TOTAL	CURRENT AMT \$	964,923.74 \$	0.00 \$	964,923.74