

ESTIMATE SUMMARY

 CONTID: C21593 ESTIMATE NO: 0016 FINL SPEC YR: 2005
 PCN: 21593-BID COFRS REPORTING CATEGORY: 0 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 503.0 DAYS TIME ALLOW: 1/25/2019 FIXED COMPLETION DAT
 ITS FIBER OPTICS ON I76 DENVER TO HUDSON PERCENT TIME: 99.41 ORIG TIME ALLOW: 7/31/2018 FIXED COMPLETION DAT

PROJECT NO: ITS0761-227
 ITS FIBER OPTICS ON I76 DENVER TO HUDSON

NAME OF ROAD:

PROJECT COUNTIES: ADAMS WELD

CONTRACTOR:

DILLIE AND KUHN, INC	PAY PERIOD ENDING	10/16/2019	DATE TIME STARTED	09/07/2017
2875 AKERS DRIVE	DATE LET	07/27/2017	DATE WORK BEGAN	09/07/2017
	DATE AWARDED	08/09/2017	DATE TIME STOPPED	01/22/2019
	DATE CONTRACT EXECUTED	08/16/2017	DATE ACCEPTED	01/22/2019
COLORADO SPRINGS CO 80922 (719)591-9900	DATE NOTICE TO PROCEED	09/07/2017		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,687,577.96 PARTICIPATING	\$ 1,687,577.96	\$ 0.00
AWARD PROJECT AMT:	\$ 1,884,034.20 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	1,687,577.96	0.00
FUNDS AVAILABLE:	\$ 0.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,687,577.96	0.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	28,260.51
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	1,687,577.96	28,260.51
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	1,687,577.96	28,260.51
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 28,260.51

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21593
 PCN: 21593-BID
 PROJECT: ITS0761-227

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 2
 ESTIMATE RUN 10/16/2019
 10:41:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	203-00060	Embankment Material (Complete In Place)	16.000	16.000		
			CY	0.000	0.00	
			250.00000	16.000		4,000.00
0010	203-01597	Potholing	242.000	242.000		
			HOURL	0.000	0.00	
			160.00000	242.000		38,720.00
0015	208-00002	*Erosion Log Type 1 (12 Inch)	1,184.000	1,184.000		
			LF	0.000	0.00	
			4.50000	1,184.000		5,328.00
0020	208-00020	*Silt Fence	5,725.000	5,725.000		
			LF	0.000	0.00	
			3.50000	5,725.000		20,037.50
0025	208-00035	*Aggregate Bag	16.000	16.000		
			LF	0.000	0.00	
			7.50000	16.000		120.00
0030	208-00045	Concrete Washout Structure	4.000	4.000		
			EACH	0.000	0.00	
			400.00000	4.000		1,600.00
0035	208-00103	Removal and Disposal of Sediment (Labor)	0.000	0.000		
			HOURL	0.000	0.00	
			48.00000	0.000		0.00
0040	208-00105	Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOURL	0.000	0.00	
			65.00000	0.000		0.00
0045	208-00106	Sweeping (Sediment Removal)	0.000	0.000		
			HOURL	0.000	0.00	
			135.00000	0.000		0.00
0050	208-00207	*Erosion Control Management	77.000	77.000		
			DAY	0.000	0.00	
			380.65000	77.000		29,310.05
0055	212-00006	*Seeding (Native)	11.000	11.000		
			ACRE	0.000	0.00	
			1,800.00000	11.000		19,800.00

CONTID: C21593
 PCN: 21593-BID
 PROJECT: ITS0761-227

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 3
 ESTIMATE RUN 10/16/2019
 10:41:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	212-00032	*Soil Conditioning	1.000	1.000		
			ACRE	0.000	0.00	
			2,124.00000	1.000		2,124.00
0065	213-00012	*Spray-on Mulch Blanket	8.000	8.000		
			ACRE	0.000	0.00	
			2,640.00000	8.000		21,120.00
0070	213-00061	*Mulch Tackifier	0.000	0.000		
			LB	0.000	0.00	
			3.20000	0.000		0.00
0075	214-00000	*Landscape Maintenance	0.000	0.000		
			L S	0.000	0.00	
			9,000.00000	0.000		0.00
0080	240-00000	*Wildlife Biologist	47.000	47.000		
			HOUR	0.000	0.00	
			140.00000	47.000		6,580.00
0085	503-00036	Drilled Caisson (36 Inch)	60.000	60.000		
			LF	0.000	0.00	
			500.00000	60.000		30,000.00
0090	604-39050	Manhole (Traffic Management System)	16.000	16.000		
			EACH	0.000	0.00	
			7,500.00000	16.000		120,000.00
0095	604-39050	Manhole (Traffic Management System) (Special)	1.000	1.000		
			EACH	0.000	0.00	
			9,000.00000	1.000		9,000.00
0100	607-11525	*Fence (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			4.20000	0.000		0.00
0105	612-00260	Location Marker (Fiber Optic)(Dome)	110.000	110.000		
			EACH	0.000	0.00	
			95.00000	110.000		10,450.00
0110	612-00270	Location Marker (Utility)(Flat Slat)	8.000	8.000		
			EACH	0.000	0.00	
			75.00000	8.000		600.00

CONTID: C21593
 PCN: 21593-BID
 PROJECT: ITS0761-227

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 4
 ESTIMATE RUN 10/16/2019
 10:41:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	613-00206	*2 Inch Electrical Conduit (Bored)	50,580.000	50,580.000		
			LF	0.000	0.00	
			5.69000	50,580.000		287,800.20
0120	613-01200	2 Inch Electrical Conduit (Plastic)	138,140.000	138,140.000		
			LF	0.000	0.00	
			2.04000	138,140.000		281,805.60
0125	613-07011	Pull Box (11"x18"x12")	9.000	9.000		
			EACH	0.000	0.00	
			695.00000	9.000		6,255.00
0130	613-07023	Pull Box (24"x36"x24")	98.000	98.000		
			EACH	0.000	0.00	
			1,392.00000	98.000		136,416.00
0135	613-80130	*Service Meter Cabinet	4.000	4.000		
			EACH	0.000	0.00	
			5,000.00000	4.000		20,000.00
0140	614-72832	*Communications Cabinet (Type 2)	4.000	4.000		
			EACH	0.000	0.00	
			10,200.00000	4.000		40,800.00
0145	614-87006	Fiber Optic Termination Panel (6 Fiber)	4.000	4.000		
			EACH	0.000	0.00	
			1,200.00000	4.000		4,800.00
0150	614-87010	Fiber Optic Cable (Single Mode) (12 Fiber)	2,374.000	2,374.000		
			LF	0.000	0.00	
			1.10000	2,374.000		2,611.40
0155	614-87320	Closed Circuit Television	4.000	4.000		
			EACH	0.000	0.00	
			4,200.00000	4.000		16,800.00
0155		MATERIAL ALLOWANCE CCTV		0.000		
			EACH	0.000	0.00	
			3,175.00000	0.000		0.00
0160	614-87350	Test Fiber Optic Cable	1.000	1.000		
			L S	0.000	0.00	
			12,000.00000	1.000		12,000.00

CONTID: C21593
 PCN: 21593-BID
 PROJECT: ITS0761-227

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 5
 ESTIMATE RUN 10/16/2019
 10:41:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0165	614-87364	Closed Circuit Television Pole with Lowering Device (50 Feet)	4.000 EACH 22,000.00000	4.000 0.000 4.000	0.00	88,000.00
0165		MATERIAL ALLOWANCE CCTV Pole w/LD		0.000 0.000 0.000	0.00	0.00
0170	614-87496	Fiber Optic Cable (Single Mode) (96 Strands)	103,042.000 LF 1.44000	103,042.000 0.000 103,042.000	0.00	148,380.48
0175	614-87690	Ethernet Switch	4.000 EACH 6,000.00000	4.000 0.000 4.000	0.00	24,000.00
0180	626-00000	*Mobilization	1.000 L S 74,700.00000	1.000 0.000 1.000	0.00	74,700.00
0185	630-00000	*Flagging	36.500 HOUR 35.00000	36.500 0.000 36.500	0.00	1,277.50
0190	630-00007	*Traffic Control Inspection	30.000 DAY 95.00000	30.000 0.000 30.000	0.00	2,850.00
0195	630-00012	*Traffic Control Management	151.000 DAY 930.00000	151.000 0.000 151.000	0.00	140,430.00
0200	630-80341	*Construction Traffic Sign (Panel Size A)	28.000 EACH 72.00000	28.000 0.000 28.000	0.00	2,016.00
0205	630-80342	*Construction Traffic Sign (Panel Size B)	31.000 EACH 72.00000	31.000 0.000 31.000	0.00	2,232.00
0210	630-80343	*Construction Traffic Sign (Panel Size C)	7.000 EACH 72.00000	7.000 0.000 7.000	0.00	504.00

CONTID: C21593
 PCN: 21593-BID
 PROJECT: ITS0761-227

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 6
 ESTIMATE RUN 10/16/2019
 10:41:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0215	630-80351	*Vertical Panel (Plastic)	0.000	0.000		
			EACH	0.000	0.00	
			36.00000	0.000		0.00
0220	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	1.000	1.000		
			EACH	0.000	0.00	
			830.00000	1.000		830.00
0225	630-80359	*Portable Message Sign Panel	0.000	0.000		
			DAY	0.000	0.00	
			48.00000	0.000		0.00
0230	630-80360	*Drum Channelizing Device	23.000	23.000		
			EACH	0.000	0.00	
			38.00000	23.000		874.00
0235	630-80380	*Traffic Cone	100.000	100.000		
			EACH	0.000	0.00	
			10.00000	100.000		1,000.00
0240	630-85041	*Mobile Attenuator	10.000	10.000		
			DAY	0.000	0.00	
			480.00000	10.000		4,800.00
0245	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0250	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0255	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0260	700-70034	F/A Ditch	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0265	700-70082	F/A Furnish & Install Electrical Service	18,315.360	18,315.360		
			F A	0.000	0.00	
			1.00000	18,315.360		18,315.36

CONTID: C21593
 PCN: 21593-BID
 PROJECT: ITS0761-227

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 10/16/2019

ESTIMATE NO: 0016

10:41:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0270	700-70230	F/A Communication Lines	1,922.180	1,922.180		
			F A	0.000	0.00	
			1.00000	1,922.180		1,922.18
0280	614-87697	Ethernet Agg Switch Type I	1.000	1.000		
			EACH	0.000	0.00	
			10,318.69000	1.000		10,318.69
0285	614-87024	Fiber Optic Term Panel (24 Fiber)	5.000	5.000		
			EACH	0.000	0.00	
			2,010.00000	5.000		10,050.00
0290	614-87524	Splice FO Cable (24 Strand)	8.000	8.000		
			EACH	0.000	0.00	
			2,000.00000	8.000		16,000.00
0300	626-00100	Mobilization (w/o Autopay)	1.000	1.000		
			L S	0.000	0.00	
			8,000.00000	1.000		8,000.00

		CAT 0200	CURRENT AMT	\$ 1,684,577.96	\$ 0.00	\$ 1,684,577.96
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0275	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			3,000.00000	1.000		3,000.00

		CAT 0400	CURRENT AMT	\$ 3,000.00	\$ 0.00	\$ 3,000.00

		PROJECT TOTAL	CURRENT AMT	\$ 1,687,577.96	\$ 0.00	\$ 1,687,577.96