

ESTIMATE SUMMARY

 CONTID: C21596 ESTIMATE NO: 0008 PROG SPEC YR: 2005
 PCN: 21596-BID COFRS REPORTING CATEGORY: 0 FACS REF NO:

CONTRACT DESCRIPTION: ITS WEATHER STATION UPGRADES FY17
 TIME CHARGED: 60.0 DAYS TIME ALLOW: 115 WORK DAYS
 PERCENT TIME: 52.17 ORIG TIME ALLOW: 115 WORK DAYS

PROJECT NO: ITSSW01-831
 ITS WEATHER STATION UPGRADES FY17

NAME OF ROAD:

PROJECT COUNTIES: PITKIN MESA
 LAS ANIMAS OTHERS

CONTRACTOR:

MORTON ELECTRIC, INC. PAY PERIOD ENDING 06/07/2019 DATE TIME STARTED 01/10/2018
 1049 MEADOW LANE DATE LET 11/30/2017 DATE WORK BEGAN 01/16/2018
 DATE AWARDED 12/14/2017 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 01/05/2018 DATE ACCEPTED
 PUEBLO CO 81006 (719)948-3097 DATE NOTICE TO PROCEED 01/10/2018

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 1,552,534.96 PARTICIPATING	\$ 1,427,344.63	\$ 230,060.17
AWARD PROJECT AMT: \$ 1,396,424.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 91.94% TOTAL EARNINGS	1,427,344.63	230,060.17
FUNDS AVAILABLE: \$ 125,190.33 STOCKPILED MATERIALS	0.00	-146,938.31
	GROSS EARNINGS	83,121.86
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-20,946.36	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	1,406,398.27
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	1,406,398.27
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 83,121.86

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21596
 PCN: 21596-BID
 PROJECT: ITSSW01-831

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2
 ESTIMATE RUN 06/11/2019
 12:11:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00001	Removal of Structure (Weather Station)	13.000	10.000		
			EACH	3.000	5,250.00	
			1,750.00000	13.000		22,750.00
0010	202-01170	Removal of Guardrail Type 7	40.000	40.000		
			LF	0.000	0.00	
			100.00000	40.000		4,000.00
0015	203-01597	Potholing	50.000	50.000		
			HOURL	0.000	0.00	
			200.00000	50.000		10,000.00
0020	208-00002	Erosion Log Type 1 (12 Inch)	440.000	440.000		
			LF	0.000	0.00	
			5.00000	440.000		2,200.00
0025	208-00035	Aggregate Bag	110.000	110.000		
			LF	0.000	0.00	
			9.00000	110.000		990.00
0030	208-00046	Pre-fabricated Concrete Washout Structure	15.000	15.000		
			EACH	0.000	0.00	
			600.00000	15.000		9,000.00
0035	208-00103	Removal and Disposal of Sediment (Labor)	28.000	26.000		
			HOURL	0.000	0.00	
			45.00000	26.000		1,170.00
0040	208-00106	Sweeping (Sediment Removal)	28.000	14.000		
			HOURL	0.000	0.00	
			58.00000	14.000		812.00
0045	208-00207	Erosion Control Management	28.000	19.000		
			DAY	0.000	0.00	
			150.00000	19.000		2,850.00
0050	212-00006	Seeding (Native)	0.800	0.400		
			ACRE	0.000	0.00	
			4,700.00000	0.400		1,880.00
0055	212-00032	Soil Conditioning	0.800	0.050		
			ACRE	0.000	0.00	
			5,900.00000	0.050		295.00

CONTID: C21596
 PCN: 21596-BID
 PROJECT: ITSSW01-831

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 06/11/2019
 12:11:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	4,000.000	22.000		
			SY	0.000	0.00	
			2.00000	22.000		44.00
0065	607-11525	Fence (Plastic)	250.000	250.000		
			LF	0.000	0.00	
			2.50000	250.000		625.00
0070	612-00260	Location Marker (Fiber Optic)(Dome)	9.000	9.000		
			EACH	0.000	0.00	
			36.00000	9.000		324.00
0075	612-00270	Location Marker (Utility)(Flat Slat)	28.000	26.000		
			EACH	2.000	56.00	
			28.00000	28.000		784.00
0080	613-00206	*2 Inch Electrical Conduit (Bored)	705.000	705.000		
			LF	0.000	0.00	
			40.00000	705.000		28,200.00
0085	613-01200	2 Inch Electrical Conduit (Plastic)	3,420.000	3,325.000		
			LF	95.000	902.50	
			9.50000	3,420.000		32,490.00
0090	613-07011	Pull Box (11"x18"x12")	26.000	24.000		
			EACH	2.000	1,100.00	
			550.00000	26.000		14,300.00
0095	613-07023	Pull Box (24"x36"x24")	9.000	9.000		
			EACH	0.000	0.00	
			1,227.00000	9.000		11,043.00
0100	613-10000	Wiring	1.000	1.000		
			L S	0.000	0.00	
			25,000.00000	1.000		25,000.00
0105	613-32300	Light Standard Steel (30 Foot)	7.000	6.000		
			EACH	1.000	3,200.00	
			3,200.00000	7.000		22,400.00
0105		MATERIAL ALLOWANCE Light Standard		1.000		
			EACH	-1.000	-2,285.72	
			2,285.71429	0.000		0.00

CONTID: C21596
 PCN: 21596-BID
 PROJECT: ITSSW01-831

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN 06/11/2019

12:11:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0110	613-40010	Light Standard Foundation	7.000	6.000		
			EACH	1.000	1,200.00	
			1,200.00000	7.000		8,400.00
0115	613-80130	Service Meter Cabinet	2.000	0.000		
			EACH	2.000	7,000.00	
			3,500.00000	2.000		7,000.00
0120	614-86105	Telemetry (Field)	10.000	7.000		
			EACH	3.000	5,250.00	
			1,750.00000	10.000		17,500.00
0120		MATERIAL ALLOWANCE Telemetry (Field)		3.000		
			EACH	-3.000	-4,462.50	
			1,487.50000	0.000		0.00
0125	614-86741	Weather Monitoring System	13.000	10.000		
			EACH	3.000	179,325.00	
			59,775.00000	13.000		777,075.00
0125		MATERIAL ALLOWANCE CCTVs		3.000		
			EACH	-3.000	-9,254.28	
			3,084.76000	0.000		0.00
0125		MATERIAL ALLOWANCE Weather Monitoring System		3.000		
			EACH	-3.000	-115,885.81	
			38,628.60150	0.000		0.00
0125		MATERIAL ALLOWANCE No Test Required		2.000		
			EACH	-2.000	-15,050.00	
			7,525.00000	0.000		0.00
0130	614-86741	Weather Monitoring System (High Sierra)	1.000	1.000		
			EACH	0.000	0.00	
			59,775.00000	1.000		59,775.00
0130		MATERIAL ALLOWANCE Weather Monitoring System (High Sierra)		0.000		
			EACH	0.000	0.00	
			50,808.75000	0.000		0.00
0135	614-86752	Fold-Over Tower (ITS)	15.000	14.000		
			EACH	1.000	10,000.00	
			10,000.00000	15.000		150,000.00

CONTID: C21596
 PCN: 21596-BID
 PROJECT: ITSSW01-831

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0135		MATERIAL ALLOWANCE Traffic Equipment		0.000		
			EACH	0.000	0.00	
			6,547.14286	0.000		0.00
0140	614-87006	*Fiber Optic Termination Panel (6 Fiber)	3.000	3.000		
			EACH	0.000	0.00	
			450.00000	3.000		1,350.00
0145	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	1,038.000	1,038.000		
			LF	0.000	0.00	
			25.00000	1,038.000		25,950.00
0150	614-87692	*Ethernet Switch Type II	3.000	3.000		
			EACH	0.000	0.00	
			4,000.00000	3.000		12,000.00
0155	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			80,000.00000	1.000		80,000.00
0160	630-00000	*Flagging	40.000	0.000		
			HOUR	0.000	0.00	
			40.00000	0.000		0.00
0165	630-00007	*Traffic Control Inspection	5.000	0.000		
			DAY	0.000	0.00	
			320.00000	0.000		0.00
0170	630-00012	*Traffic Control Management	110.000	54.000		
			DAY	5.000	3,500.00	
			700.00000	59.000		41,300.00
0175	630-80341	*Construction Traffic Sign (Panel Size A)	8.000	0.000		
			EACH	0.000	0.00	
			89.00000	0.000		0.00
0180	630-80342	*Construction Traffic Sign (Panel Size B)	27.000	24.300		
			EACH	0.000	0.00	
			89.00000	24.300		2,162.70
0185	630-80343	*Construction Traffic Sign (Panel Size C)	10.000	9.000		
			EACH	0.000	0.00	
			89.00000	9.000		801.00

CONTID: C21596
 PCN: 21596-BID
 PROJECT: ITSSW01-831

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 06/11/2019
 12:11:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0190	630-80351	*Vertical Panel (Plastic)	25.000	7.200		
			EACH	0.000	0.00	
			25.00000	7.200		180.00
0195	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	1.000	0.900		
			EACH	0.000	0.00	
			3,000.00000	0.900		2,700.00
0200	630-80359	*Portable Message Sign Panel	5.000	0.000		
			DAY	0.000	0.00	
			300.00000	0.000		0.00
0205	630-80360	*Drum Channelizing Device	25.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0210	630-80380	*Traffic Cone	150.000	67.500		
			EACH	0.000	0.00	
			5.00000	67.500		337.50
0215	630-85041	*Mobile Attenuator	15.000	13.000		
			DAY	2.000	3,100.00	
			1,550.00000	15.000		23,250.00
0220	700-70010	F/A Minor Contract Revisions	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0225	700-70011	F/A Partnering	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0230	700-70016	F/A Fuel Cost Adjustment	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0235	700-70082	F/A Furnish & Install Electrical Service	20,000.000	0.000		
			F A	9,746.470	9,746.47	
			1.00000	9,746.470		9,746.47
0240	700-70230	F/A Communication Lines	16,659.960	16,229.760		
			F A	430.200	430.20	
			1.00000	16,659.960		16,659.96

CONTID: C21596
 PCN: 21596-BID
 PROJECT: ITSSW01-831

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 06/11/2019

ESTIMATE NO: 0008

12:11:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0245	700-70380	F/A Erosion Control	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT \$	1,551,834.96 \$	83,121.86 \$ 1,427,344.63
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0250	620-00020	Sanitary Facility	1.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00

			CAT 0400	CURRENT AMT \$	700.00 \$	0.00 \$ 0.00

			PROJECT TOTAL	CURRENT AMT \$	1,552,534.96 \$	83,121.86 \$ 1,427,344.63