

ESTIMATE SUMMARY

CONTID: C21791

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 21791-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 12.0 DAYS

TIME ALLOW:

185 WORK DAYS

I-25 CONCRETE PAVEMENT REHABILITATION

PERCENT TIME: 6.49

ORIG TIME ALLOW:

185 WORK DAYS

PROJECT NO:

STA0252-459

I-25 CONCRETE PAVEMENT REHABILITATION

NAME OF ROAD:

PROJECT COUNTIES:

DOUGLAS, REGION 1

CONTRACTOR:

Myers & Sons Construction, LLC

4600 Northgate Boulevard

Suite 100

Sacramento

CA 95834

(916)283-9950

PAY PERIOD ENDING

04/29/2022

DATE TIME STARTED 04/11/2022

DATE LET

02/03/2022

DATE WORK BEGAN 04/11/2022

DATE AWARDED

02/23/2022

DATE TIME STOPPED

DATE CONTRACT EXECUTED

03/04/2022

DATE ACCEPTED

DATE NOTICE TO PROCEED

04/11/2022

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 6,630,730.69 PARTICIPATING	\$ 46,937.79	\$ 46,937.79
AWARD PROJECT AMT: \$ 6,297,433.64 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 0.71% TOTAL EARNINGS	46,937.79	46,937.79
FUNDS AVAILABLE: \$ 6,583,792.90 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	46,937.79
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-1,408.13	-1,408.13
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	45,529.66
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	45,529.66
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE

\$

45,529.66

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21791
 PCN: 21791-BID
 PROJECT: STA0252-459

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 05/12/2022
 23:33:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			L S	0.800	6,960.00	
			8,700.00000	0.800		6,960.00
0010	202-00172	Diamond Grinding Concrete Pavement	60,000.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0015	202-00210	Removal of Concrete Pavement	1,606.000	0.000		
			SY	0.000	0.00	
			146.00000	0.000		0.00
0020	202-00220	Removal of Asphalt Mat	10.000	0.000		
			SY	0.000	0.00	
			82.50000	0.000		0.00
0025	202-00250	Removal of Pavement Marking	15,000.000	0.000		
			SF	0.000	0.00	
			1.25000	0.000		0.00
0030	202-00254	Removal of Pavement Marking (12 Inch)	5,000.000	0.000		
			SF	0.000	0.00	
			1.25000	0.000		0.00
0035	202-01000	Removal of Fence	57,215.000	0.000		
			LF	0.000	0.00	
			0.50000	0.000		0.00
0040	202-01035	Removal of Gate	12.000	0.000		
			EACH	0.000	0.00	
			225.00000	0.000		0.00
0045	202-01130	Removal of Guardrail Type 3	720.000	0.000		
			LF	0.000	0.00	
			5.75000	0.000		0.00
0050	202-01300	Removal of End Anchorage	2.000	0.000		
			EACH	0.000	0.00	
			418.00000	0.000		0.00
0055	203-00000	Unclassified Excavation	40.000	0.000		
			CY	0.000	0.00	
			54.50000	0.000		0.00

CONTID: C21791
 PCN: 21791-BID
 PROJECT: STA0252-459

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 05/12/2022
 23:33:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY							
0060	203-00050	Unsuitable Material	10.000		0.000		
			CY		0.000	0.00	
			145.75000		0.000		0.00
0065	203-00060	Embankment Material (Complete In Place)	160.000		0.000		
			CY		0.000	0.00	
			45.25000		0.000		0.00
0070	203-01500	Blading	15.000		0.000		
			HOURL		0.000	0.00	
			290.00000		0.000		0.00
0075	203-01597	Potholing	600.000		0.000		
			HOURL		0.000	0.00	
			380.00000		0.000		0.00
0080	203-01598	Potholing (Special)	16.000		0.000		
			EACH		0.000	0.00	
			380.00000		0.000		0.00
0085	206-00000	Structure Excavation	300.000		0.000		
			CY		0.000	0.00	
			242.75000		0.000		0.00
0090	206-00066	Structure Backfill (Flowable Fly Ash)	155.000		0.000		
			CY		0.000	0.00	
			244.50000		0.000		0.00
0095	208-00009	Erosion Log Type 2 (18 Inch)	900.000		0.000		
			LF		0.000	0.00	
			11.30000		0.000		0.00
0100	208-00020	Silt Fence	5,000.000		0.000		
			LF		2,435.000	3,165.50	
			1.30000		2,435.000		3,165.50
0105	208-00023	Erosion Log (Type 3)(12 Inch)	200.000		0.000		
			LF		0.000	0.00	
			5.08000		0.000		0.00
0110	208-00035	Aggregate Bag	200.000		0.000		
			LF		0.000	0.00	
			6.65000		0.000		0.00

CONTID: C21791
 PCN: 21791-BID
 PROJECT: STA0252-459

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 05/12/2022

23:33:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	6.000	0.000		
			EACH	1.000	2,050.00	
			2,050.00000	1.000		2,050.00
0120	208-00056	Storm Drain Inlet Protection (Type III)	100.000	0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00
0125	208-00070	Vehicle Tracking Pad	2.000	0.000		
			EACH	1.000	2,345.00	
			2,345.00000	1.000		2,345.00
0130	208-00075	Pre-fabricated Vehicle Tracking Pad	2.000	0.000		
			EACH	0.000	0.00	
			17,000.00000	0.000		0.00
0135	208-00103	Removal and Disposal of Sediment (Labor)	10.000	0.000		
			HOURL	0.000	0.00	
			72.00000	0.000		0.00
0140	208-00105	Removal and Disposal of Sediment (Equipment)	10.000	0.000		
			HOURL	0.000	0.00	
			87.50000	0.000		0.00
0145	208-00106	Sweeping (Sediment Removal)	200.000	0.000		
			HOURL	0.000	0.00	
			301.50000	0.000		0.00
0150	208-00107	Removal of Trash	100.000	0.000		
			HOURL	0.000	0.00	
			123.00000	0.000		0.00
0155	208-00207	Erosion Control Management	200.000	0.000		
			DAY	0.000	0.00	
			197.00000	0.000		0.00
0160	210-00810	Reset Ground Sign	5.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0165	210-00815	Reset Sign Panel	2.000	0.000		
			EACH	0.000	0.00	
			225.00000	0.000		0.00

CONTID: C21791
 PCN: 21791-BID
 PROJECT: STA0252-459

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 05/12/2022
 23:33:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	212-00702	Biotic Soil Amendments (Hydraulically Applied)	2,240.000	0.000		
			LB	0.000	0.00	
			1.18000	0.000		0.00
0175	212-00703	Humate	128.000	0.000		
			LB	0.000	0.00	
			0.74000	0.000		0.00
0180	212-00704	Mycorrhizae	12.800	0.000		
			LB	0.000	0.00	
			13.50000	0.000		0.00
0185	212-00707	Seeding (Native) Hydraulic	0.640	0.000		
			ACRE	0.000	0.00	
			4,925.00000	0.000		0.00
0190	217-00020	Herbicide Treatment	60.000	0.000		
			HOURL	0.000	0.00	
			175.00000	0.000		0.00
0195	240-00000	Wildlife Biologist	60.000	0.000		
			HOURL	24.500	3,185.00	
			130.00000	24.500		3,185.00
0200	240-00010	Removal of Nests	40.000	0.000		
			HOURL	2.000	214.00	
			107.00000	2.000		214.00
0205	304-06000	Aggregate Base Course (Class 6)	220.000	0.000		
			TON	0.000	0.00	
			100.00000	0.000		0.00
0210	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	10.000	0.000		
			TON	0.000	0.00	
			531.00000	0.000		0.00
0215	403-00721	Hot Mix Asphalt (Patching) (Asphalt)	1,500.000	0.000		
			SY	0.000	0.00	
			93.00000	0.000		0.00
0220	412-00190	Concrete Pavement (Patching)	1,606.000	0.000		
			SY	0.000	0.00	
			493.50000	0.000		0.00

CONTID: C21791
 PCN: 21791-BID
 PROJECT: STA0252-459

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 05/12/2022
 23:33:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	412-05000	Partial Depth Repair of Concrete Pavement	330.000	0.000		
			SF	0.000	0.00	
			163.60000	0.000		0.00
0230	412-05002	Full Depth Repair of Concrete Pavement	330.000	0.000		
			SF	0.000	0.00	
			240.00000	0.000		0.00
0235	412-14000	Sawing and Sealing Concrete Pavement Joints	381,522.900	0.000		
			LF	0.000	0.00	
			2.50000	0.000		0.00
0240	412-15000	Routing and Sealing Concrete Pavement Cracks	1,056.550	0.000		
			LF	0.000	0.00	
			11.25000	0.000		0.00
0245	412-15060	Repair Concrete Cracks (Stitch)	493.000	0.000		
			EACH	0.000	0.00	
			119.00000	0.000		0.00
0250	601-10400	Drilled Hole	100.000	0.000		
			EACH	0.000	0.00	
			93.00000	0.000		0.00
0255	606-00302	Guardrail Type 3 (31 Inch Midwest Guardrail System)	5,250.000	0.000		
			LF	0.000	0.00	
			32.60000	0.000		0.00
0260	606-01340	End Anchorage Type 3D	3.000	0.000		
			EACH	0.000	0.00	
			1,418.00000	0.000		0.00
0265	606-02003	End Anchorage (Nonflared)	11.000	0.000		
			EACH	0.000	0.00	
			3,384.00000	0.000		0.00
0270	607-00005	End Post	32.000	0.000		
			EACH	0.000	0.00	
			656.00000	0.000		0.00
0275	607-00010	Corner and Line Brace Post	258.000	0.000		
			EACH	0.000	0.00	
			811.00000	0.000		0.00

CONTID: C21791
 PCN: 21791-BID
 PROJECT: STA0252-459

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 05/12/2022
 23:33:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	607-11350	Fence Deer	58,249.000	0.000		
			LF	0.000	0.00	
			10.12000	0.000		0.00
0285	607-11360	Fence Deer (Special)	580.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0290	607-11525	Fence (Plastic)	5,158.000	0.000		
			LF	5,158.000	9,697.04	
			1.88000	5,158.000		9,697.04
0295	607-60002	Game Ramp	31.000	0.000		
			EACH	0.000	0.00	
			9,155.00000	0.000		0.00
0300	607-60116	16 Foot Gate	1.000	0.000		
			EACH	0.000	0.00	
			2,750.00000	0.000		0.00
0305	608-00000	Concrete Sidewalk	15.000	0.000		
			SY	0.000	0.00	
			350.00000	0.000		0.00
0310	609-60011	Curb Type 6 (Section M)	30.000	0.000		
			LF	0.000	0.00	
			160.00000	0.000		0.00
0315	611-00029	28 Ft Deer Guard	2.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0320	612-00052	Reflector	600.000	0.000		
			EACH	0.000	0.00	
			65.00000	0.000		0.00
0325	612-00060	Reflector (Median Barrier)	300.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0330	612-01080	Barrier Striping (6 Inch)	8,600.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00

CONTID: C21791
 PCN: 21791-BID
 PROJECT: STA0252-459

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 05/12/2022
 23:33:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	613-01200	2 Inch Electrical Conduit (Plastic)	20.000	0.000		
			LF	0.000	0.00	
			44.00000	0.000		0.00
0340	613-07002	Type Two Pull Box	2.000	0.000		
			EACH	0.000	0.00	
			2,645.00000	0.000		0.00
0345	613-10000	Wiring	1.000	0.000		
			L S	0.000	0.00	
			2,444.00000	0.000		0.00
0350	614-00012	Sign Panel (Class II)	372.000	0.000		
			SF	0.000	0.00	
			26.00000	0.000		0.00
0355	614-00200	Steel Signpost (U-2)	108.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0360	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	10.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
0365	614-80001	Flashing Beacon (Solar Powered)	2.000	0.000		
			EACH	0.000	0.00	
			9,500.00000	0.000		0.00
0370	614-80385	Rumble Strip	120,000.000	0.000		
			LF	0.000	0.00	
			1.25000	0.000		0.00
0375	625-00001	Construction Surveying (Hourly)	150.000	0.000		
			HOUR	38.125	8,387.50	
			220.00000	38.125		8,387.50
0380	626-00000	Mobilization	1.000	0.000		
			L S	0.000	0.00	
			201,000.00000	0.000		0.00
0385	626-01113	Public Information Management (Tier III)	200.000	0.000		
			DAY	34.000	2,550.00	
			75.00000	34.000		2,550.00

CONTID: C21791
 PCN: 21791-BID
 PROJECT: STA0252-459

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 05/12/2022
 23:33:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	627-00008	Modified Epoxy Pavement Marking	124.000	0.000		
			GAL	0.000	0.00	
			225.00000	0.000		0.00
0395	627-00013	Pavement Marking Paint (High Build)	71.000	0.000		
			GAL	0.000	0.00	
			125.00000	0.000		0.00
0400	627-01010	Preformed Plastic Pavement Marking (Type I)(Inlaid)	5,150.000	0.000		
			SF	0.000	0.00	
			12.00000	0.000		0.00
0405	627-02010	Preformed Plastic Pavement Marking (Type II) (Inlaid)	203.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0410	630-00000	Flagging	150.000	0.000		
			HOUR	0.000	0.00	
			35.90000	0.000		0.00
0415	630-00007	Traffic Control Inspection	74.000	0.000		
			DAY	0.000	0.00	
			373.00000	0.000		0.00
0420	630-00012	Traffic Control Management	185.000	0.000		
			DAY	2.000	2,830.00	
			1,415.00000	2.000		2,830.00
0425	630-00015	Uniformed Traffic Control Coordination	10.000	0.000		
			HOUR	0.000	0.00	
			25.65000	0.000		0.00
0430	630-80335	Barricade (Type 3 M-A) (Temporary)	8.000	0.000		
			EACH	0.000	0.00	
			61.50000	0.000		0.00
0435	630-80341	Construction Traffic Sign (Panel Size A)	36.000	0.000		
			EACH	0.000	0.00	
			41.00000	0.000		0.00
0440	630-80342	Construction Traffic Sign (Panel Size B)	102.000	0.000		
			EACH	3.000	153.75	
			51.25000	3.000		153.75

CONTID: C21791
 PCN: 21791-BID
 PROJECT: STA0252-459

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 05/12/2022
 23:33:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	630-80343	Construction Traffic Sign (Panel Size C)	20.000	0.000		
			EACH	0.000	0.00	
			56.50000	0.000		0.00
0450	630-80350	Vertical Panel	100.000	0.000		
			EACH	0.000	0.00	
			25.65000	0.000		0.00
0455	630-80355	Portable Message Sign Panel	2.000	0.000		
			EACH	1.000	5,400.00	
			5,400.00000	1.000		5,400.00
0460	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	0.000		
			EACH	0.000	0.00	
			1,354.00000	0.000		0.00
0465	630-80360	Drum Channelizing Device	300.000	0.000		
			EACH	0.000	0.00	
			20.50000	0.000		0.00
0470	630-80380	Traffic Cone	300.000	0.000		
			EACH	0.000	0.00	
			4.10000	0.000		0.00
0475	630-80417	Sequential Flashing Warning Light	75.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0480	630-85041	Mobile Attenuator	185.000	0.000		
			DAY	0.000	0.00	
			820.50000	0.000		0.00
0485	632-00000	Night Work Lighting	1.000	0.000		
			L S	0.000	0.00	
			230,225.00000	0.000		0.00
0490	700-70010	F/A Minor Contract Revisions	200,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0495	700-70016	F/A Fuel Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C21791
 PCN: 21791-BID
 PROJECT: STA0252-459

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 05/12/2022
 23:33:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0500	700-70023	F/A On-The-Job Trainee	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0505	700-70025	F/A Quality Incentive Payment	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0510	700-70111	Project First Program	8,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0515	700-70380	F/A Erosion Control	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT \$	6,378,346.09 \$	46,937.79 \$ 46,937.79
CAT NO0300 STRUCTURE G-17-T						
0525	202-00503	Removal of Portions of Present Structure	3.000	0.000		
			SY	0.000	0.00	
			387.00000	0.000		0.00
0530	519-03035	Place Thin Bonded Overlay (Polyester Concrete)	3.000	0.000		
			SY	0.000	0.00	
			965.00000	0.000		0.00
0535	519-03055	Furnish Thin Bonded Overlay (Polyester Concrete)	6.000	0.000		
			CF	0.000	0.00	
			569.30000	0.000		0.00

			CAT 0300	CURRENT AMT \$	7,471.80 \$	0.00 \$ 0.00
CAT NO0301 STRUCTURE F-17-PT						
0540	202-00503	Removal of Portions of Present Structure	38.000	0.000		
			SY	0.000	0.00	
			387.00000	0.000		0.00
0545	519-03035	Place Thin Bonded Overlay (Polyester Concrete)	38.000	0.000		
			SY	0.000	0.00	
			965.00000	0.000		0.00

CONTID: C21791
 PCN: 21791-BID
 PROJECT: STA0252-459

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 STRUCTURE F-17-PT						
0550	519-03055	Furnish Thin Bonded Overlay (Polyester Concrete)	84.000	0.000		
			CF	0.000	0.00	
			569.30000	0.000		0.00

			CAT 0301	CURRENT AMT \$ 99,197.20 \$	0.00 \$	0.00
CAT NO0302 STRUCTURE F-17-CR						
0555	202-00503	Removal of Portions of Present Structure	1.000	0.000		
			SY	0.000	0.00	
			387.00000	0.000		0.00
0560	519-03035	Place Thin Bonded Overlay (Polyester Concrete)	1.000	0.000		
			SY	0.000	0.00	
			965.00000	0.000		0.00
0565	519-03055	Furnish Thin Bonded Overlay (Polyester Concrete)	2.000	0.000		
			CF	0.000	0.00	
			569.30000	0.000		0.00

			CAT 0302	CURRENT AMT \$ 2,490.60 \$	0.00 \$	0.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0570	620-00002	Field Office (Class 2)	1.000	0.000		
			EACH	0.000	0.00	
			68,000.00000	0.000		0.00
0575	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	0.000	0.00	
			61,225.00000	0.000		0.00
0580	620-00020	Sanitary Facility	1.000	0.000		
			EACH	0.000	0.00	
			14,000.00000	0.000		0.00

			CAT 0400	CURRENT AMT \$ 143,225.00 \$	0.00 \$	0.00

			PROJECT TOTAL	CURRENT AMT \$ 6,630,730.69 \$	46,937.79 \$	46,937.79