

ESTIMATE SUMMARY

 CONTID: C21818 ESTIMATE NO: 0006 PROG SPEC YR: 2005
 PCN: 21818-BID COFRS REPORTING CATEGORY: 3 FACS REF NO:

CONTRACT DESCRIPTION: US 24 LEADVILLE RESURFACING
 TIME CHARGED: 166.0 DAYS TIME ALLOW: 10/16/202 FIXED COMPLETION DAT
 PERCENT TIME: 100.00 ORIG TIME ALLOW: 10/16/202 FIXED COMPLETION DAT

PROJECT NO: STA0241-065
 US 24 LEADVILLE RESURFACING

NAME OF ROAD:
 PROJECT COUNTIES: LAKE

CONTRACTOR:
 OLDCASTLE SW GROUP, INC.
 2273 RIVER ROAD
 GRAND JUNCTION CO 81505 (970)243-4900

PAY PERIOD ENDING	10/16/2020	DATE TIME STARTED	05/04/2020
DATE LET	12/19/2019	DATE WORK BEGAN	05/04/2020
DATE AWARDED	01/06/2020	DATE TIME STOPPED	10/16/2020
DATE CONTRACT EXECUTED	01/29/2020	DATE ACCEPTED	10/16/2020
DATE NOTICE TO PROCEED	05/04/2020		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 4,269,683.73 PARTICIPATING	\$ 4,264,590.73	\$ 1,412,130.77
AWARD PROJECT AMT: \$ 4,999,824.70 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 99.88% TOTAL EARNINGS	4,264,590.73	1,412,130.77
FUNDS AVAILABLE: \$ 5,093.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,412,130.77
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-74,997.37	-2,339.38
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	1,409,791.39
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	1,409,791.39
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 1,409,791.39

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21818
 PCN: 21818-BID
 PROJECT: STA0241-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 2
 ESTIMATE RUN 10/28/2020
 14:12:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			15,560.00000	1.000		15,560.00
0010	202-00000	Removal of Structures and Obstructions	1.000	1.000		
			L S	0.000	0.00	
			9,965.00000	1.000		9,965.00
0015	202-00001	Removal of Structure	0.000	0.000		
			EACH	0.000	0.00	
			102.00000	0.000		0.00
0020	202-00019	Removal of Inlet	0.000	0.000		
			EACH	0.000	0.00	
			2,330.00000	0.000		0.00
0025	202-00035	Removal of Pipe	18.000	18.000		
			LF	0.000	0.00	
			34.30000	18.000		617.40
0030	202-00039	Removal of Bollard	2.000	2.000		
			EACH	0.000	0.00	
			375.00000	2.000		750.00
0035	202-00090	Removal of Delineator	0.000	0.000		
			EACH	0.000	0.00	
			5.60000	0.000		0.00
0040	202-00155	Removal of Wall	123.000	123.000		
			LF	0.000	0.00	
			42.50000	123.000		5,227.50
0045	202-00190	Removal of Concrete Median Cover Material	12.000	12.000		
			SY	0.000	0.00	
			69.50000	12.000		834.00
0050	202-00200	Removal of Sidewalk	839.000	839.000		
			SY	0.000	0.00	
			35.00000	839.000		29,365.00
0055	202-00201	Removal of Curb	226.000	226.000		
			LF	0.000	0.00	
			31.00000	226.000		7,006.00

CONTID: C21818
 PCN: 21818-BID
 PROJECT: STA0241-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
 ESTIMATE RUN 10/28/2020
 14:12:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00202	Removal of Gutter	27.000	27.000		
			LF	0.000	0.00	
			33.50000	27.000		904.50
0065	202-00203	Removal of Curb and Gutter	1,937.000	1,937.000		
			LF	0.000	0.00	
			45.00000	1,937.000		87,165.00
0070	202-00207	Removal of Brick Pavers	777.000	777.000		
			SY	0.000	0.00	
			30.00000	777.000		23,310.00
0075	202-00210	Removal of Concrete Pavement	59.000	59.000		
			SY	0.000	0.00	
			45.00000	59.000		2,655.00
0080	202-00220	Removal of Asphalt Mat	1,014.000	1,014.000		
			SY	0.000	0.00	
			27.00000	1,014.000		27,378.00
0085	202-00240	Removal of Asphalt Mat (Planing)	62,296.000	62,296.000		
			SY	0.000	0.00	
			3.60000	62,296.000		224,265.60
0090	202-00250	Removal of Pavement Marking	14,103.000	0.000		
			SF	14,103.000	8,461.80	
			0.60000	14,103.000		8,461.80
0095	202-00420	Removal of Pedestrian Rail	65.000	65.000		
			LF	0.000	0.00	
			10.00000	65.000		650.00
0100	202-00700	*Removal of Light Standard	2.000	2.000		
			EACH	0.000	0.00	
			1,430.00000	2.000		2,860.00
0105	202-00705	*Removal of Light Standard Foundation	16.000	16.000		
			EACH	0.000	0.00	
			1,945.00000	16.000		31,120.00
0110	202-00810	Removal of Ground Sign	1.000	1.000		
			EACH	0.000	0.00	
			130.00000	1.000		130.00

CONTID: C21818
 PCN: 21818-BID
 PROJECT: STA0241-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
 ESTIMATE RUN 10/28/2020
 14:12:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	202-00815	Removal of Sign (Special)	3.000	3.000		
			EACH	0.000	0.00	
			84.00000	3.000		252.00
0120	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			11,680.00000	1.000		11,680.00
0125	202-01000	Removal of Fence	43.000	43.000		
			LF	0.000	0.00	
			5.40000	43.000		232.20
0130	202-01035	Removal of Gate	1.000	1.000		
			EACH	0.000	0.00	
			230.00000	1.000		230.00
0135	202-04010	Clean Inlet	3.000	3.000		
			EACH	0.000	0.00	
			1,670.00000	3.000		5,010.00
0140	203-00010	Unclassified Excavation (Complete In Place)	267.000	267.000		
			CY	0.000	0.00	
			100.00000	267.000		26,700.00
0145	203-01510	Backhoe	0.000	0.000		
			HOOR	0.000	0.00	
			163.00000	0.000		0.00
0150	203-01550	Dozing	0.000	0.000		
			HOOR	0.000	0.00	
			215.00000	0.000		0.00
0155	203-01582	Truck (Dump)	0.000	0.000		
			HOOR	0.000	0.00	
			117.00000	0.000		0.00
0160	203-01590	Front End Loader (Rubber Tire)	5.000	5.000		
			HOOR	0.000	0.00	
			111.00000	5.000		555.00
0165	203-01597	*Potholing	28.000	27.800		
			HOOR	0.000	0.00	
			465.00000	27.800		12,927.00

CONTID: C21818
 PCN: 21818-BID
 PROJECT: STA0241-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
 ESTIMATE RUN 10/28/2020
 14:12:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	203-02330	Laborer	11.000	11.000		
			HOOR	0.000	0.00	
			36.50000	11.000		401.50
0175	207-00205	Topsoil	37.000	37.100		
			CY	-0.100	-11.60	
			116.00000	37.000		4,292.00
0180	208-00002	Erosion Log Type 1 (12 Inch)	109.000	109.000		
			LF	0.000	0.00	
			8.80000	109.000		959.20
0185	208-00035	Aggregate Bag	400.000	400.000		
			LF	0.000	0.00	
			10.40000	400.000		4,160.00
0190	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	1.000	1.000		
			EACH	0.000	0.00	
			3,080.00000	1.000		3,080.00
0195	208-00051	Storm Drain Inlet Protection (Type I)	144.000	144.000		
			LF	0.000	0.00	
			21.60000	144.000		3,110.40
0200	208-00054	Storm Drain Inlet Protection (Type II)	19.000	19.000		
			EACH	0.000	0.00	
			230.00000	19.000		4,370.00
0205	208-00056	Storm Drain Inlet Protection (Type III)	4.000	4.000		
			EACH	0.000	0.00	
			370.00000	4.000		1,480.00
0210	208-00070	Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			3,190.00000	0.000		0.00
0215	208-00103	Removal and Disposal of Sediment (Labor)	82.000	82.000		
			HOOR	0.000	0.00	
			36.50000	82.000		2,993.00
0220	208-00106	Sweeping (Sediment Removal)	14.000	14.000		
			HOOR	0.000	0.00	
			240.00000	14.000		3,360.00

CONTID: C21818
 PCN: 21818-BID
 PROJECT: STA0241-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6
 ESTIMATE RUN 10/28/2020
 14:12:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	208-00107	Removal of Trash	0.000	0.000		
			HOOR	0.000	0.00	
			142.50000	0.000		0.00
0230	208-00207	Erosion Control Management	26.000	23.000		
			DAY	3.000	1,140.00	
			380.00000	26.000		9,880.00
0235	210-00001	Reset Structure	0.000	0.000		
			EACH	0.000	0.00	
			175.00000	0.000		0.00
0240	210-00300	Reset Brick Pavers	33.000	33.000		
			SY	0.000	0.00	
			650.00000	33.000		21,450.00
0245	210-00750	*Reset Light Standard	15.000	15.000		
			EACH	0.000	0.00	
			5,565.00000	15.000		83,475.00
0250	210-00810	Reset Ground Sign	21.000	13.000		
			EACH	8.000	2,240.00	
			280.00000	21.000		5,880.00
0255	210-00815	Reset Sign Panel	32.000	22.000		
			EACH	10.000	840.00	
			84.00000	32.000		2,688.00
0260	210-04010	Adjust Manhole	13.000	0.000		
			EACH	13.000	13,325.00	
			1,025.00000	13.000		13,325.00
0265	210-04020	Modify Inlet	5.000	5.000		
			EACH	0.000	0.00	
			6,000.00000	5.000		30,000.00
0270	210-04050	Adjust Valve Box	37.000	15.000		
			EACH	22.000	7,040.00	
			320.00000	37.000		11,840.00
0275	210-04060	Adjust Water Meter	0.000	0.000		
			EACH	0.000	0.00	
			1,350.00000	0.000		0.00

CONTID: C21818
 PCN: 21818-BID
 PROJECT: STA0241-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7
 ESTIMATE RUN 10/28/2020
 14:12:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	212-00006	Seeding (Native)	0.100	0.000		
			ACRE	0.100	440.00	
			4,400.00000	0.100		440.00
0285	212-00032	Soil Conditioning	0.100	0.000		
			ACRE	0.100	723.00	
			7,230.00000	0.100		723.00
0290	213-00012	Spray-on Mulch Blanket	0.100	0.000		
			ACRE	0.100	973.00	
			9,730.00000	0.100		973.00
0295	213-00067	Rock Mulch (Weed Free)	51.000	51.000		
			SF	0.000	0.00	
			55.60000	51.000		2,835.60
0300	217-00000	Herbicide Treatment	0.000	0.000		
			SY	0.000	0.00	
			2.25000	0.000		0.00
0305	240-00000	Wildlife Biologist	0.000	0.000		
			HOUR	0.000	0.00	
			145.00000	0.000		0.00
0310	240-00010	Removal of Nests	0.000	0.000		
			HOUR	0.000	0.00	
			135.00000	0.000		0.00
0315	250-00010	Environmental Health and Safety Management	1.000	1.000		
			L S	0.000	0.00	
			6,230.00000	1.000		6,230.00
0320	304-06000	Aggregate Base Course (Class 6)	511.600	511.600		
			TON	0.000	0.00	
			66.50000	511.600		34,021.40
0325	304-07000	Aggregate Base Course (Class 7)	83.580	0.000		
			TON	83.580	4,693.02	
			56.15000	83.580		4,693.02
0330	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	298.280	294.280		
			TON	4.000	840.00	
			210.00000	298.280		62,638.80

CONTID: C21818
 PCN: 21818-BID
 PROJECT: STA0241-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8
 ESTIMATE RUN 10/28/2020
 14:12:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	403-34701	Hot Mix Asphalt (Grading SX) (75)	7,323.790	1,286.190		
			TON	6,037.600	587,156.60	
			97.25000	7,323.790		712,238.58
0340	411-03355	Asphalt Cement Performance Grade (PG 58-34)	373.230	66.170		
			TON	307.060	161,206.50	
			525.00000	373.230		195,945.75
0345	411-10255	Emulsified Asphalt (Slow-Setting)	4,258.000	742.000		
			GAL	3,516.000	33,929.40	
			9.65000	4,258.000		41,089.70
0350	412-00600	Concrete Pavement (6 Inch)	0.000	0.000		
			SY	0.000	0.00	
			157.00000	0.000		0.00
0355	503-00012	*Drilled Shaft (12 Inch)	7.000	7.000		
			LF	0.000	0.00	
			735.00000	7.000		5,145.00
0360	503-00018	*Drilled Shaft (18 Inch)	15.000	15.000		
			LF	0.000	0.00	
			830.00000	15.000		12,450.00
0365	503-00036	*Drilled Shaft (36 Inch)	76.000	76.000		
			LF	0.000	0.00	
			960.00000	76.000		72,960.00
0370	514-00201	Pedestrian Railing (Steel)(Special)	406.000	60.000		
			LF	346.000	193,760.00	
			560.00000	406.000		227,360.00
0375	601-01000	Concrete Class B	67.700	67.700		
			CY	0.000	0.00	
			896.00000	67.700		60,659.20
0380	602-00020	Reinforcing Steel (Epoxy Coated)	7,055.000	7,055.000		
			LB	0.000	0.00	
			2.80000	7,055.000		19,754.00
0385	603-10240	24 Inch Corrugated Steel Pipe	8.000	8.000		
			LF	0.000	0.00	
			490.00000	8.000		3,920.00

CONTID: C21818
 PCN: 21818-BID
 PROJECT: STA0241-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 9
 ESTIMATE RUN 10/28/2020
 14:12:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	604-16005	Inlet Type 16 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,515.00000	1.000		5,515.00
0395	607-11455	Fence Wood	42.000	42.000		
			LF	0.000	0.00	
			50.00000	42.000		2,100.00
0400	607-11525	Fence (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			4.50000	0.000		0.00
0405	607-11580	Fence (Temporary)	0.000	0.000		
			LF	0.000	0.00	
			39.20000	0.000		0.00
0410	607-60004	4 Foot Gate Walk	1.000	1.000		
			EACH	0.000	0.00	
			1,335.00000	1.000		1,335.00
0415	608-00000	Concrete Sidewalk	642.000	642.000		
			SY	0.000	0.00	
			96.30000	642.000		61,824.60
0420	608-00010	Concrete Curb Ramp	1,029.000	1,029.000		
			SY	0.000	0.00	
			168.00000	1,029.000		172,872.00
0425	608-00015	Detectable Warnings	71.000	71.000		
			SF	0.000	0.00	
			85.00000	71.000		6,035.00
0430	608-00018	Curb Ramp (Temporary Parallel) (Single)	0.000	0.000		
			EACH	0.000	0.00	
			1,680.00000	0.000		0.00
0435	608-00050	Brick Pavers	5,307.000	5,307.000		
			SF	0.000	0.00	
			11.40000	5,307.000		60,499.80
0440	609-21010	Curb and Gutter Type 2 (Section I-B)	142.000	142.000		
			LF	0.000	0.00	
			36.00000	142.000		5,112.00

CONTID: C21818
 PCN: 21818-BID
 PROJECT: STA0241-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 10
 ESTIMATE RUN 10/28/2020
 14:12:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	609-21020	Curb and Gutter Type 2 (Section II-B)	1,374.000	1,374.000		
			LF	0.000	0.00	
			33.60000	1,374.000		46,166.40
0450	609-24002	Gutter Type 2 (2 Foot)	52.000	52.000		
			LF	0.000	0.00	
			45.00000	52.000		2,340.00
0455	609-24004	Gutter Type 2 (4 Foot)	52.000	52.000		
			LF	0.000	0.00	
			56.00000	52.000		2,912.00
0460	610-00020	Median Cover Material (Patterned Concrete)	0.000	0.000		
			SF	0.000	0.00	
			13.50000	0.000		0.00
0465	612-00001	Delineator (Type I)	31.000	0.000		
			EACH	31.000	697.50	
			22.50000	31.000		697.50
0470	612-00002	Delineator (Type II)	4.000	0.000		
			EACH	4.000	108.00	
			27.00000	4.000		108.00
0475	613-00100	*1 Inch Electrical Conduit	51.000	51.000		
			LF	0.000	0.00	
			33.40000	51.000		1,703.40
0480	613-00200	*2 Inch Electrical Conduit	633.000	633.000		
			LF	0.000	0.00	
			106.00000	633.000		67,098.00
0485	613-00206	2 Inch Electrical Conduit (Bored)	180.000	180.000		
			LF	0.000	0.00	
			135.00000	180.000		24,300.00
0490	613-00300	*3 Inch Electrical Conduit	1,612.000	1,612.000		
			LF	0.000	0.00	
			100.00000	1,612.000		161,200.00
0495	613-00306	3 Inch Electrical Conduit (Bored)	0.000	0.000		
			LF	0.000	0.00	
			135.00000	0.000		0.00

CONTID: C21818
 PCN: 21818-BID
 PROJECT: STA0241-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 11
 ESTIMATE RUN 10/28/2020
 14:12:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0500	613-07000	*Pull Box (Special)	6.000	6.000		
			EACH	0.000	0.00	
			675.00000	6.000		4,050.00
0505	613-07002	*Type Two Pull Box	3.000	3.000		
			EACH	0.000	0.00	
			1,715.00000	3.000		5,145.00
0510	613-07004	*Type Four Pull Box	5.000	5.000		
			EACH	0.000	0.00	
			2,460.00000	5.000		12,300.00
0515	613-07005	*Type Five Pull Box	1.000	1.000		
			EACH	0.000	0.00	
			3,140.00000	1.000		3,140.00
0520	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			20,025.00000	1.000		20,025.00
0525	613-20200	*Luminaire (Install Only)	4.000	4.000		
			EACH	0.000	0.00	
			340.00000	4.000		1,360.00
0530	613-50150	*Secondary Service Pedestal	1.000	0.500		
			EACH	0.500	4,115.00	
			8,230.00000	1.000		8,230.00
0535	614-00012	Sign Panel (Class II)	74.000	6.250		
			SF	67.750	1,355.00	
			20.00000	74.000		1,480.00
0540	614-01585	Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	41.000	0.000		
			LF	41.000	820.00	
			20.00000	41.000		820.00
0545	614-01588	Steel Sign Support (2-1/2 Inch Round Sch 80) (Slipbase)	4.000	0.000		
			EACH	4.000	1,000.00	
			250.00000	4.000		1,000.00
0550	614-70150	*Pedestrian Signal Face (16) (Countdown)	8.000	8.000		
			EACH	0.000	0.00	
			950.00000	8.000		7,600.00

CONTID: C21818
 PCN: 21818-BID
 PROJECT: STA0241-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 12
 ESTIMATE RUN 10/28/2020
 14:12:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0555	614-70336	*Traffic Signal Face (12-12-12)	12.000	12.000		
			EACH	0.000	0.00	
			1,300.00000	12.000		15,600.00
0560	614-72855	*Traffic Signal Controller Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			33,375.00000	1.000		33,375.00
0565	614-72860	*Pedestrian Push Button	6.000	6.000		
			EACH	0.000	0.00	
			570.00000	6.000		3,420.00
0570	614-72863	*Pedestrian Push Button Post Assembly	2.000	2.000		
			EACH	0.000	0.00	
			1,725.00000	2.000		3,450.00
0575	614-72875	*Loop Detector Wire	1,190.000	0.000		
			LF	1,190.000	26,477.50	
			22.25000	1,190.000		26,477.50
0580	614-75866	*Fire Preemption Unit and Timer (Install Only)	0.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0585	614-80000	Flashing Beacon	0.000	0.000		
			EACH	0.000	0.00	
			3,615.00000	0.000		0.00
0590	614-81135	*Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			19,575.00000	1.000		19,575.00
0595	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			20,580.00000	2.000		41,160.00
0600	614-81150	*Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			21,800.00000	1.000		21,800.00
0605	614-84000	*Traffic Signal Pedestal Pole Steel	3.000	3.000		
			EACH	0.000	0.00	
			2,940.00000	3.000		8,820.00

CONTID: C21818
 PCN: 21818-BID
 PROJECT: STA0241-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 13
 ESTIMATE RUN 10/28/2020
 14:12:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0610	622-00270	Bollard	1.000	1.000		
			EACH	0.000	0.00	
			3,360.00000	1.000		3,360.00
0615	625-00000	Construction Surveying	1.000	0.920		
			L S	0.080	4,752.00	
			59,400.00000	1.000		59,400.00
0620	625-00001	Construction Surveying (Hourly)	0.000	0.000		
			HOUR	0.000	0.00	
			167.00000	0.000		0.00
0625	626-00000	*Mobilization	1.000	0.621		
			L S	0.379	262,753.12	
			693,280.00000	1.000		693,280.00
0630	626-01113	Public Information Management (Tier III)	259.000	232.000		
			DAY	27.000	2,106.00	
			78.00000	259.000		20,202.00
0635	627-00008	Modified Epoxy Pavement Marking	158.000	0.000		
			GAL	158.000	32,548.00	
			206.00000	158.000		32,548.00
0640	627-00013	Pavement Marking Paint (High Build)	445.000	189.000		
			GAL	256.000	16,128.00	
			63.00000	445.000		28,035.00
0645	627-30407	Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spec	564.000	0.000		
			SF	564.000	14,100.00	
			25.00000	564.000		14,100.00
0650	627-30411	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line) (2,920.000	0.000		
			SF	2,920.000	41,464.00	
			14.20000	2,920.000		41,464.00
0655	630-00000	Flagging	3,682.000	2,985.500		
			HOUR	696.500	20,895.00	
			30.00000	3,682.000		110,460.00
0660	630-00007	Traffic Control Inspection	66.000	56.000		
			DAY	10.000	3,885.00	
			388.50000	66.000		25,641.00

CONTID: C21818
 PCN: 21818-BID
 PROJECT: STA0241-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 14
 ESTIMATE RUN 10/28/2020
 14:12:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0665	630-00012	Traffic Control Management	101.000	84.000		
			DAY	17.000	18,398.25	
			1,082.25000	101.000		109,307.25
0670	630-80335	Barricade (Type 3 M-A) (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			166.50000	0.000		0.00
0675	630-80340	Pedestrian Barricade (ADA)	100.000	50.000		
			LF	50.000	1,665.00	
			33.30000	100.000		3,330.00
0680	630-80341	Construction Traffic Sign (Panel Size A)	104.000	44.500		
			EACH	59.500	3,302.25	
			55.50000	104.000		5,772.00
0685	630-80342	Construction Traffic Sign (Panel Size B)	21.000	10.500		
			EACH	10.500	582.75	
			55.50000	21.000		1,165.50
0690	630-80355	Portable Message Sign Panel	2.000	1.000		
			EACH	1.000	3,885.00	
			3,885.00000	2.000		7,770.00
0695	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	0.000	0.000		
			EACH	0.000	0.00	
			2,220.00000	0.000		0.00
0700	630-80360	Drum Channelizing Device	240.000	120.000		
			EACH	120.000	3,996.00	
			33.30000	240.000		7,992.00
0705	630-80363	Drum Channelizing Device (With Light) (Flashing)	14.000	7.000		
			EACH	7.000	233.10	
			33.30000	14.000		466.20
0710	630-80364	Drum Channelizing Device (With Light) (Steady Burn)	0.000	0.000		
			EACH	0.000	0.00	
			33.30000	0.000		0.00
0715	630-80367	Portable Traffic Speed Monitor	0.000	0.000		
			EACH	0.000	0.00	
			2,220.00000	0.000		0.00

CONTID: C21818
 PCN: 21818-BID
 PROJECT: STA0241-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 15
 ESTIMATE RUN 10/28/2020
 14:12:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0720	630-80370	Barrier (Temporary)	0.000	0.000		
			LF	0.000	0.00	
			117.25000	0.000		0.00
0725	630-80380	Traffic Cone	230.000	115.000		
			EACH	115.000	1,288.00	
			11.20000	230.000		2,576.00
0730	630-80511	Mobile Pavement Marking Zone	1.000	0.000		
			L S	1.000	8,400.00	
			8,400.00000	1.000		8,400.00
0735	630-85010	Impact Attenuator (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			896.00000	0.000		0.00
0740	630-85020	Mobile Attenuator	0.000	0.000		
			EACH	0.000	0.00	
			20,160.00000	0.000		0.00
0745	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0750	700-70016	F/A Fuel Cost Adjustment	-17,906.790	-4,186.150		
			F A	-13,720.640	-13,720.64	
			1.00000	-17,906.790		-17,906.79
0755	700-70019	F/A Asphalt Cement Cost Adjustment	-26,547.200	0.000		
			F A	-26,547.200	-26,547.20	
			1.00000	-26,547.200		-26,547.20
0760	700-70023	F/A On-The-Job Trainee	6,400.000	6,400.000		
			F A	0.000	0.00	
			1.00000	6,400.000		6,400.00
0765	700-70025	F/A Quality Incentive Payment	-8,470.580	0.000		
			F A	-8,470.580	-8,470.58	
			1.00000	-8,470.580		-8,470.58
0770	700-70082	F/A Furnish & Install Electrical Service	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C21818
 PCN: 21818-BID
 PROJECT: STA0241-065

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 10/28/2020

ESTIMATE NO: 0006

14:12:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0775	700-70111	Project First Program	1,250.000	1,250.000		
			F A	0.000	0.00	
			1.00000	1,250.000		1,250.00
0800	604-50003	IG and F Ty C	19.000	19.000		
			EACH	0.000	0.00	
			985.00000	19.000		18,715.00
0810	900-00006	Added Item (Dollar)/ Overwiegth Truck Disincentive	-842.000	0.000		
			DOL	-842.000	-842.00	
			1.00000	-842.000		-842.00
0820	900-00005	Added Item (Day)/ Lane Rental Fee (Rev of Sec 202)	-10.000	0.000		
			DAY	-10.000	-30,000.00	
			3,000.00000	-10.000		-30,000.00

		CAT 0200	CURRENT AMT	\$ 4,190,238.73	\$ 1,412,130.77	\$ 4,185,145.73
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0780	620-00005	Field Office (Special)	1.000	1.000		
			EACH	0.000	0.00	
			25,530.00000	1.000		25,530.00
0785	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			50,690.00000	1.000		50,690.00
0790	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			3,225.00000	1.000		3,225.00

		CAT 0400	CURRENT AMT	\$ 79,445.00	\$ 0.00	\$ 79,445.00

		PROJECT TOTAL	CURRENT AMT	\$ 4,269,683.73	\$ 1,412,130.77	\$ 4,264,590.73