

ESTIMATE SUMMARY

-----  
 CONTID: C21848 ESTIMATE NO: 0005 FINL SPEC YR: 2005  
 PCN: 21848-BID COFRS REPORTING CATEGORY: 3 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: US 40 GRAND COUNTY SIGNAL REPLACEMENT  
 TIME CHARGED: 64.0 DAYS TIME ALLOW: 70 WORK DAYS  
 PERCENT TIME: 91.43 ORIG TIME ALLOW: 70 WORK DAYS

PROJECT NO: C0402-094  
 US 40 GRAND COUNTY SIGNAL REPLACEMENT

NAME OF ROAD:

PROJECT COUNTIES: GRAND

CONTRACTOR:

Casper Electric, Inc.	PAY PERIOD ENDING	09/30/2020	DATE TIME STARTED	04/13/2020
3150 East Yellowstone Hwy.,	DATE LET	02/27/2020	DATE WORK BEGAN	04/13/2020
	DATE AWARDED	03/10/2020	DATE TIME STOPPED	08/06/2020
	DATE CONTRACT EXECUTED	03/24/2020	DATE ACCEPTED	08/06/2020
Casper WY 82609 (307)237-3003	DATE NOTICE TO PROCEED	04/13/2020		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 1,061,029.70 PARTICIPATING	\$ 26,800.00	\$ 0.00
AWARD PROJECT AMT: \$ 1,081,340.90 NON-PARTICIPATING	1,034,229.70	0.00
PERCENT COMPLETE: 100.00% TOTAL EARNINGS	1,061,029.70	0.00
FUNDS AVAILABLE: \$ 0.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,061,029.70
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	16,220.11
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	1,061,029.70
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	1,061,029.70
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 16,220.11

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21848  
 PCN: 21848-BID  
 PROJECT: C0402-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 2  
 ESTIMATE RUN 09/30/2020  
 12:02:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00010	*Removal of Tree	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
0010	202-00160	Removal of Wall	143.000	143.000		
			SF	0.000	0.00	
			25.00000	143.000		3,575.00
0015	202-00200	*Removal of Sidewalk	222.000	222.000		
			SY	0.000	0.00	
			47.00000	222.000		10,434.00
0020	202-00203	*Removal of Curb and Gutter	340.000	340.000		
			LF	0.000	0.00	
			15.00000	340.000		5,100.00
0025	202-00210	*Removal of Concrete Pavement	38.000	38.000		
			SY	0.000	0.00	
			105.00000	38.000		3,990.00
0030	202-00220	*Removal of Asphalt Mat	196.000	196.000		
			SY	0.000	0.00	
			37.00000	196.000		7,252.00
0035	202-00250	*Removal of Pavement Marking	1,929.000	1,929.000		
			SF	0.000	0.00	
			2.50000	1,929.000		4,822.50
0040	202-00810	Removal of Ground Sign	1.000	1.000		
			EACH	0.000	0.00	
			500.00000	1.000		500.00
0045	202-00828	Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
0050	203-01597	*Potholing	20.000	20.000		
			HOURL	0.000	0.00	
			325.00000	20.000		6,500.00
0055	208-00002	*Erosion Log Type 1 (12 Inch)	20.000	20.000		
			LF	0.000	0.00	
			5.00000	20.000		100.00

CONTID: C21848  
 PCN: 21848-BID  
 PROJECT: C0402-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3  
 ESTIMATE RUN 09/30/2020  
 12:02:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	208-00035	*Aggregate Bag	200.000	200.000		
			LF	0.000	0.00	
			11.00000	200.000		2,200.00
0065	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	2.000	2.000		
			EACH	0.000	0.00	
			500.00000	2.000		1,000.00
0070	208-00052	*Storm Drain Inlet Protection (Type II)	5.000	5.000		
			LF	0.000	0.00	
			35.00000	5.000		175.00
0075	208-00103	Removal and Disposal of Sediment (Labor)	7.000	7.000		
			HOUR	0.000	0.00	
			60.00000	7.000		420.00
0080	208-00105	Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOUR	0.000	0.00	
			125.00000	0.000		0.00
0085	208-00106	Sweeping (Sediment Removal)	10.000	10.000		
			HOUR	0.000	0.00	
			200.00000	10.000		2,000.00
0090	212-00006	*Seeding (Native)	0.100	0.100		
			ACRE	0.000	0.00	
			1,200.00000	0.100		120.00
0095	212-00032	*Soil Conditioning	0.100	0.100		
			ACRE	0.000	0.00	
			4,492.00000	0.100		449.20
0100	212-01200	Landscape Restoration	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00
0105	213-00012	*Spray-on Mulch Blanket	0.100	0.100		
			ACRE	0.000	0.00	
			4,221.00000	0.100		422.10
0110	304-06000	*Aggregate Base Course (Class 6)	76.600	76.600		
			TON	0.000	0.00	
			79.00000	76.600		6,051.40

CONTID: C21848  
 PCN: 21848-BID  
 PROJECT: C0402-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4  
 ESTIMATE RUN 09/30/2020  
 12:02:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	PREV QTY/ QTY THIS PERIOD TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0115	403-00721	*Hot Mix Asphalt (Patching) (Asphalt)	143.000	143.000		
			SY	0.000	0.00	
			268.00000	143.000		38,324.00
0120	412-01000	*Concrete Pavement (10 Inch)	38.000	38.000		
			SY	0.000	0.00	
			158.00000	38.000		6,004.00
0125	503-00036	*Drilled Shaft (36 Inch)	118.000	118.000		
			LF	0.000	0.00	
			360.00000	118.000		42,480.00
0130	503-00048	*Drilled Shaft (48 Inch)	42.000	42.000		
			LF	0.000	0.00	
			590.00000	42.000		24,780.00
0135	504-08255	Masonry Landscape Wall (Dry Stack)	120.000	120.000		
			SF	0.000	0.00	
			35.00000	120.000		4,200.00
0140	607-11525	*Fence (Plastic)	328.000	328.000		
			LF	0.000	0.00	
			5.00000	328.000		1,640.00
0145	608-00000	*Concrete Sidewalk	195.000	195.000		
			SY	0.000	0.00	
			100.00000	195.000		19,500.00
0150	608-00010	*Concrete Curb Ramp	134.000	134.000		
			SY	0.000	0.00	
			142.00000	134.000		19,028.00
0155	609-20010	*Curb Type 2 (Section B)	25.000	25.000		
			LF	0.000	0.00	
			31.00000	25.000		775.00
0160	609-21020	*Curb and Gutter Type 2 (Section II-B)	300.000	300.000		
			LF	0.000	0.00	
			47.00000	300.000		14,100.00
0165	613-00206	*2 Inch Electrical Conduit (Bored)	539.000	539.000		
			LF	0.000	0.00	
			23.00000	539.000		12,397.00

CONTID: C21848  
 PCN: 21848-BID  
 PROJECT: C0402-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5  
 ESTIMATE RUN 09/30/2020  
 12:02:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0170	613-00306	*3 Inch Electrical Conduit (Bored)	3,208.000	3,208.000		
			LF	0.000	0.00	
			27.00000	3,208.000		86,616.00
0175	613-01100	1 Inch Electrical Conduit (Plastic)	305.000	305.000		
			LF	0.000	0.00	
			15.00000	305.000		4,575.00
0180	613-01200	2 Inch Electrical Conduit (Plastic)	184.000	184.000		
			LF	0.000	0.00	
			20.00000	184.000		3,680.00
0185	613-01300	3 Inch Electrical Conduit (Plastic)	587.000	587.000		
			LF	0.000	0.00	
			30.00000	587.000		17,610.00
0190	613-07000	Pull Box (Special)	4.000	4.000		
			EACH	0.000	0.00	
			650.00000	4.000		2,600.00
0195	613-07004	Type Four Pull Box	6.000	6.000		
			EACH	0.000	0.00	
			1,275.00000	6.000		7,650.00
0200	613-07005	Type Five Pull Box	2.000	2.000		
			EACH	0.000	0.00	
			1,650.00000	2.000		3,300.00
0205	613-10000	Wiring	1.000	1.000		
			L S	0.000	0.00	
			11,000.00000	1.000		11,000.00
0210	613-20200	Luminaire (Install Only)	8.000	8.000		
			EACH	0.000	0.00	
			150.00000	8.000		1,200.00
0215	613-50150	Secondary Service Pedestal	2.000	2.000		
			EACH	0.000	0.00	
			10,000.00000	2.000		20,000.00
0220	614-00011	Sign Panel (Class I)	130.000	130.000		
			SF	0.000	0.00	
			26.00000	130.000		3,380.00

CONTID: C21848  
 PCN: 21848-BID  
 PROJECT: C0402-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6  
 ESTIMATE RUN 09/30/2020  
 12:02:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0225	614-70150	Pedestrian Signal Face (16) (Countdown)	14.000	14.000		
			EACH	0.000	0.00	
			600.00000	14.000		8,400.00
0230	614-70200	Accessible Pedestrian Signal	6.000	6.000		
			EACH	0.000	0.00	
			1,000.00000	6.000		6,000.00
0235	614-70336	Traffic Signal Face (12-12-12)	34.000	34.000		
			EACH	0.000	0.00	
			70.00000	34.000		2,380.00
0240	614-72855	Traffic Signal Controller Cabinet	2.000	2.000		
			EACH	0.000	0.00	
			27,000.00000	2.000		54,000.00
0245	614-72860	Pedestrian Push Button	3.000	3.000		
			EACH	0.000	0.00	
			515.00000	3.000		1,545.00
0250	614-72863	Pedestrian Push Button Post Assembly	11.000	11.000		
			EACH	0.000	0.00	
			2,000.00000	11.000		22,000.00
0255	614-72875	Loop Detector Wire	757.000	757.000		
			LF	0.000	0.00	
			2.00000	757.000		1,514.00
0260	614-72884	Traffic Signal Vehicle Detector (Micro Wave Type)	5.000	5.000		
			EACH	0.000	0.00	
			10,000.00000	5.000		50,000.00
0265	614-81125	Traffic Signal-Light Pole Steel (1-25 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			16,000.00000	1.000		16,000.00
0270	614-81130	Traffic Signal-Light Pole Steel (1-30 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			17,000.00000	2.000		34,000.00
0275	614-81135	Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			18,000.00000	1.000		18,000.00

CONTID: C21848  
 PCN: 21848-BID  
 PROJECT: C0402-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 7  
 ESTIMATE RUN 09/30/2020  
 12:02:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0280	614-81155	Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			21,000.00000	2.000		42,000.00
0285	614-81160	Traffic Signal Light Pole Steel (1-60 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			30,000.00000	2.000		60,000.00
0290	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			14,000.00000	1.000		14,000.00
0295	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			153,000.00000	1.000		153,000.00
0300	626-01113	*Public Information Management (Tier III)	70.000	70.000		
			DAY	0.000	0.00	
			52.50000	70.000		3,675.00
0305	627-00008	*Modified Epoxy Pavement Marking	1.000	1.000		
			GAL	0.000	0.00	
			500.00000	1.000		500.00
0310	627-30407	*Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spe	228.000	228.000		
			SF	0.000	0.00	
			21.00000	228.000		4,788.00
0315	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	1,645.000	1,645.000		
			SF	0.000	0.00	
			17.00000	1,645.000		27,965.00
0320	630-00000	*Flagging	146.000	146.000		
			HOURL	0.000	0.00	
			30.50000	146.000		4,453.00
0325	630-00007	*Traffic Control Inspection	20.000	20.000		
			DAY	0.000	0.00	
			370.00000	20.000		7,400.00
0330	630-00012	*Traffic Control Management	63.000	63.000		
			DAY	0.000	0.00	
			1,050.00000	63.000		66,150.00

CONTID: C21848  
 PCN: 21848-BID  
 PROJECT: C0402-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 8  
 ESTIMATE RUN 09/30/2020  
 12:02:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0335	630-80335	*Barricade (Type 3 M-A) (Temporary)	1.000	1.000		
			EACH	0.000	0.00	
			160.00000	1.000		160.00
0340	630-80341	*Construction Traffic Sign (Panel Size A)	24.000	24.000		
			EACH	0.000	0.00	
			31.60000	24.000		758.40
0345	630-80342	*Construction Traffic Sign (Panel Size B)	62.000	62.000		
			EACH	0.000	0.00	
			31.60000	62.000		1,959.20
0350	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	2.000	2.000		
			EACH	0.000	0.00	
			1,580.00000	2.000		3,160.00
0355	630-80360	*Drum Channelizing Device	40.000	40.000		
			EACH	0.000	0.00	
			31.60000	40.000		1,264.00
0360	630-80380	*Traffic Cone	120.000	120.000		
			EACH	0.000	0.00	
			10.50000	120.000		1,260.00
0365	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0370	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0375	700-70082	F/A Furnish & Install Electrical Service	4,978.700	4,978.700		
			F A	0.000	0.00	
			1.00000	4,978.700		4,978.70
0380	700-70111	Project First Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0385	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C21848  
 PCN: 21848-BID  
 PROJECT: C0402-094

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 09/30/2020

ESTIMATE NO: 0005

12:02:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0410	202-00011	*Tree Trimming Tree Trimming Change Order 003 MCR 001	1.000	1.000		
		EACH		0.000	0.00	
			2,650.00000	1.000		2,650.00
0415	900-00014	*Added Item (Lump Sum)/ Street Lighting Conduit Replacement	1.000	1.000		
		L S		0.000	0.00	
			1,299.20000	1.000		1,299.20
0420	900-00014	Added Item (Lump Sum)/ Additional Landscaping CO 005	1.000	1.000		
		L S		0.000	0.00	
			1,520.00000	1.000		1,520.00
-----						
		CAT 0200	CURRENT AMT	\$ 1,034,229.70	\$ 0.00	\$ 1,034,229.70
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0395	620-00002	Field Office (Class 2)	1.000	1.000		
		EACH		0.000	0.00	
			13,000.00000	1.000		13,000.00
0400	620-00012	Field Laboratory (Class 2)	1.000	1.000		
		EACH		0.000	0.00	
			12,000.00000	1.000		12,000.00
0405	620-00020	Sanitary Facility	2.000	2.000		
		EACH		0.000	0.00	
			900.00000	2.000		1,800.00
-----						
		CAT 0400	CURRENT AMT	\$ 26,800.00	\$ 0.00	\$ 26,800.00
-----						
		PROJECT TOTAL	CURRENT AMT	\$ 1,061,029.70	\$ 0.00	\$ 1,061,029.70