

ESTIMATE SUMMARY

CONTID: C21850

ESTIMATE NO: 0007 PROG

SPEC YR: 2005

PCN: 21850-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 125.0 DAYS

TIME ALLOW:

280 WORK DAYS

I-76 & US 34 FT. MORGAN AREA R

PERCENT TIME: 44.64

ORIG TIME ALLOW:

280 WORK DAYS

PROJECT NO: NHPP0343-041

I-76 & US 34 FT. MORGAN AREA R

NAME OF ROAD:

PROJECT COUNTIES: MORGAN

CONTRACTOR:

Martin Marietta Materials, Inc.

1627 Cole Blvd

Suite 200

Lakewood

CO 80401 (720)245-6400

PAY PERIOD ENDING 09/26/2020

DATE LET 01/09/2020

DATE AWARDED 01/30/2020

DATE CONTRACT EXECUTED 03/04/2020

DATE NOTICE TO PROCEED 03/23/2020

DATE TIME STARTED 03/23/2020

DATE WORK BEGAN 03/23/2020

DATE TIME STOPPED

DATE ACCEPTED

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 20,868,469.41 PARTICIPATING	\$ 16,291,704.63	\$ 2,015,780.83
AWARD PROJECT AMT: \$ 19,964,032.84 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 78.07% TOTAL EARNINGS	16,291,704.63	2,015,780.83
FUNDS AVAILABLE: \$ 4,576,764.78 STOCKPILED MATERIALS	341,736.47	71,061.58
	GROSS EARNINGS	16,633,441.10
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-299,460.49	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	16,333,980.61
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	16,333,980.61
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 2,086,842.41

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2
 ESTIMATE RUN 10/07/2020
 14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY US34						
0005	201-00000	Clearing and Grubbing	1.000	0.500		
			L S	0.000	0.00	
			13,596.00000	0.500		6,798.00
0010	202-00035	Removal of Pipe	67.000	67.000		
			LF	0.000	0.00	
			13.00000	67.000		871.00
0015	202-00090	Removal of Delineator	100.000	0.000		
			EACH	67.000	368.50	
			5.50000	67.000		368.50
0020	202-00170	Grinding And Texturing Concrete Pavement	0.000	0.000		
			SY	0.000	0.00	
			258.00000	0.000		0.00
0025	202-00190	Removal of Concrete Median Cover Material	45.000	45.000		
			SY	0.000	0.00	
			47.00000	45.000		2,115.00
0030	202-00200	Removal of Sidewalk	780.000	765.000		
			SY	0.000	0.00	
			28.00000	765.000		21,420.00
0035	202-00203	Removal of Curb and Gutter	2,162.000	1,955.000		
			LF	0.000	0.00	
			12.00000	1,955.000		23,460.00
0040	202-00206	Removal of Concrete Curb Ramp	1,040.000	791.000		
			SY	0.000	0.00	
			29.00000	791.000		22,939.00
0045	202-00210	Removal of Concrete Pavement	2,519.000	2,519.000		
			SY	0.000	0.00	
			32.00000	2,519.000		80,608.00
0050	202-00220	Removal of Asphalt Mat	8,431.000	8,431.000		
			SY	0.000	0.00	
			5.50000	8,431.000		46,370.50
0055	202-00240	Removal of Asphalt Mat (Planing)	252,465.000	186,181.000		
			SY	5,418.000	10,836.00	
			2.00000	191,599.000		383,198.00

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 10/07/2020
 14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY US34						
0060	202-00250	Removal of Pavement Marking	72,250.000	0.000		
			SF	63,535.000	57,181.50	
			0.90000	63,535.000		57,181.50
0065	202-00710	Removal of Power Pole	1.000	0.000		
			EACH	0.000	0.00	
			3,910.00000	0.000		0.00
0070	202-00889	Removal of Detectable Warning	0.000	0.000		
			EACH	0.000	0.00	
			288.00000	0.000		0.00
0075	202-00895	Removal of Impact Attenuator	2.000	0.000		
			EACH	0.000	0.00	
			6,238.00000	0.000		0.00
0080	202-01130	Removal of Guardrail Type 3	905.000	93.000		
			LF	0.000	0.00	
			4.50000	93.000		418.50
0085	202-01300	Removal of End Anchorage	13.000	2.000		
			EACH	0.000	0.00	
			380.00000	2.000		760.00
0090	202-04002	Clean Culvert	10.000	10.000		
			EACH	0.000	0.00	
			2,668.00000	10.000		26,680.00
0095	202-04005	Clean Valve Box	45.000	0.000		
			EACH	16.000	6,400.00	
			400.00000	16.000		6,400.00
0100	203-00050	Unsuitable Material	671.000	671.000		
			CY	0.000	0.00	
			35.00000	671.000		23,485.00
0105	203-00060	Embankment Material (Complete In Place)	0.000	0.000		
			CY	0.000	0.00	
			39.00000	0.000		0.00
0110	203-00062	Embankment Material (Complete In Place) (Special)	547.000	547.000		
			CY	0.000	0.00	
			39.00000	547.000		21,333.00

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 10/07/2020
 14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY US34						
0115	203-01100	Proof Rolling	9.000	9.000		
			HOURLY	0.000	0.00	
			89.00000	9.000		801.00
0120	203-01500	Blading	154.000	31.000		
			HOURLY	123.000	23,370.00	
			190.00000	154.000		29,260.00
0125	203-01550	Dozing	90.000	0.000		
			HOURLY	65.000	13,650.00	
			210.00000	65.000		13,650.00
0130	203-01594	Combination Loader	36.000	9.000		
			HOURLY	27.000	4,995.00	
			185.00000	36.000		6,660.00
0135	203-01597	Potholing	50.000	48.750		
			HOURLY	0.000	0.00	
			264.00000	48.750		12,870.00
0140	206-00065	Structure Backfill (Flow-Fill)	0.000	0.000		
			CY	0.000	0.00	
			212.00000	0.000		0.00
0145	208-00023	Erosion Log (Type 3)(12 Inch)	90.000	90.000		
			LF	0.000	0.00	
			6.00000	90.000		540.00
0150	208-00035	Aggregate Bag	1,141.000	1,141.000		
			LF	0.000	0.00	
			6.50000	1,141.000		7,416.50
0155	208-00045	Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			2,384.00000	2.000		4,768.00
0160	208-00103	Removal and Disposal of Sediment (Labor)	20.000	9.000		
			HOURLY	0.000	0.00	
			44.00000	9.000		396.00
0165	208-00105	Removal and Disposal of Sediment (Equipment)	71.500	37.000		
			HOURLY	34.500	6,382.50	
			185.00000	71.500		13,227.50

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 10/07/2020
 14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY US34						
0170	208-00106	Sweeping (Sediment Removal)	150.000	58.750		
			HOOR	60.500	9,256.50	
			153.00000	119.250		18,245.25
0175	208-00107	Removal of Trash	32.000	0.000		
			HOOR	32.000	1,920.00	
			60.00000	32.000		1,920.00
0180	208-00207	Erosion Control Management	90.000	23.000		
			DAY	4.000	2,384.00	
			596.00000	27.000		16,092.00
0185	210-00011	Reset Mailbox Structure (Type 1)	0.000	0.000		
			EACH	0.000	0.00	
			181.00000	0.000		0.00
0190	210-00012	Reset Mailbox Structure (Type 2)	0.000	0.000		
			EACH	0.000	0.00	
			204.00000	0.000		0.00
0195	210-00013	Reset Mailbox Structure (Type 3)	0.000	0.000		
			EACH	0.000	0.00	
			397.00000	0.000		0.00
0200	210-00810	Reset Ground Sign	5.000	0.000		
			EACH	0.000	0.00	
			340.00000	0.000		0.00
0205	210-00815	Reset Sign Panel	4.000	0.000		
			EACH	0.000	0.00	
			227.00000	0.000		0.00
0210	210-00827	Reset Pull Box	0.000	0.000		
			EACH	0.000	0.00	
			1,843.00000	0.000		0.00
0215	210-01000	Reset Fence	0.000	0.000		
			LF	0.000	0.00	
			34.00000	0.000		0.00
0220	210-04010	Adjust Manhole	49.000	6.000		
			EACH	20.000	25,180.00	
			1,259.00000	26.000		32,734.00

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6
 ESTIMATE RUN 10/07/2020
 14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY US34						
0225	210-04020	Modify Inlet	16.000	16.000		
			EACH	0.000	0.00	
			4,005.00000	16.000		64,080.00
0230	210-04050	Adjust Valve Box	45.000	13.000		
			EACH	17.000	14,008.00	
			824.00000	30.000		24,720.00
0235	212-00006	Seeding (Native)	0.200	0.000		
			ACRE	0.000	0.00	
			1,159.00000	0.000		0.00
0240	212-00032	Soil Conditioning	0.200	0.000		
			ACRE	0.000	0.00	
			2,812.00000	0.000		0.00
0245	213-00003	Mulching (Weed Free)	0.200	0.000		
			ACRE	0.000	0.00	
			2,103.00000	0.000		0.00
0250	213-00061	Mulch Tackifier	160.000	0.000		
			LB	0.000	0.00	
			0.90000	0.000		0.00
0255	217-00000	Herbicide Treatment	0.000	0.000		
			SY	0.000	0.00	
			0.30000	0.000		0.00
0260	304-06000	Aggregate Base Course (Class 6)	3,500.000	3,348.300		
			TON	0.000	0.00	
			44.00000	3,348.300		147,325.20
0265	304-08000	Aggregate Base Course (Shoulder Material)	1,532.950	0.000		
			TON	1,532.950	47,521.45	
			31.00000	1,532.950		47,521.45
0270	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	600.000	355.370		
			TON	44.070	9,695.40	
			220.00000	399.440		87,876.80
0275	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	51,789.000	38,348.630		
			TON	5,565.450	539,848.65	
			97.00000	43,914.080		4,259,665.76

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7
 ESTIMATE RUN 10/07/2020
 14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY US34						
0280	412-00800	Concrete Pavement (8 Inch)	388.000	388.000		
			SY	0.000	0.00	
			147.00000	388.000		57,036.00
0285	412-00900	Concrete Pavement (9 Inch)	8,615.000	8,615.000		
			SY	0.000	0.00	
			95.00000	8,615.000		818,425.00
0290	420-00112	Geotextile (Drainage) (Class 1)	22.000	22.000		
			SY	0.000	0.00	
			11.00000	22.000		242.00
0295	420-00520	Geogrid Pavement Reinforcement	0.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
0300	506-00209	Riprap (9 Inch)	6.000	6.000		
			CY	0.000	0.00	
			137.00000	6.000		822.00
0305	514-00042	Pedestrian Railing (42 Inch)	14.000	0.000		
			LF	14.000	1,232.00	
			88.00000	14.000		1,232.00
0310	603-02185	23x14 Inch Reinforced Concrete Pipe Elliptical (Complete In	64.000	64.000		
			LF	0.000	0.00	
			113.00000	64.000		7,232.00
0315	603-05118	23x14 Inch Reinforced Concrete End Section Elliptical	4.000	4.000		
			EACH	0.000	0.00	
			1,918.00000	4.000		7,672.00
0320	606-00302	Guardrail Type 3 (31 Inch Midwest Guardrail System)	628.000	0.000		
			LF	56.000	1,232.00	
			22.00000	56.000		1,232.00
0325	606-01340	End Anchorage Type 3D	1.000	0.000		
			EACH	0.000	0.00	
			2,370.00000	0.000		0.00
0325		MATERIAL ALLOWANCE Guardrail End Treat		1.000		
			EACH	0.000	0.00	
			63.42000	1.000		63.42

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY US34						
0325		MATERIAL ALLOWANCE Guardrail End Treat		1.000		
			EACH	0.000	0.00	
			310.22000	1.000		310.22
0330	606-01370	Transition Type 3G	11.000	0.000		
			EACH	2.000	5,238.00	
			2,619.00000	2.000		5,238.00
0330		MATERIAL ALLOWANCE Transtion, Guardrail		5.000		
			EACH	-2.000	-1,645.10	
			822.55000	3.000		2,467.65
0330		MATERIAL ALLOWANCE Transtion, Guardrail		1.000		
			EACH	-1.000	-742.77	
			742.77000	0.000		0.00
0335	606-01385	Transition Type 3J	3.000	0.000		
			EACH	0.000	0.00	
			2,370.00000	0.000		0.00
0335		MATERIAL ALLOWANCE Transtion, Guardrail		3.000		
			EACH	0.000	0.00	
			1,115.11000	3.000		3,345.33
0340	606-01390	End Anchorage Type 3K	1.000	0.000		
			EACH	0.000	0.00	
			4,280.00000	0.000		0.00
0340		MATERIAL ALLOWANCE Guardrail End Treat		1.000		
			EACH	0.000	0.00	
			812.75000	1.000		812.75
0345	606-02003	End Anchorage (Nonflared)	11.000	0.000		
			EACH	2.000	6,190.00	
			3,095.00000	2.000		6,190.00
0345		MATERIAL ALLOWANCE Guardrail End Treat		11.000		
			EACH	-2.000	-3,227.94	
			1,613.97000	9.000		14,525.73
0350	606-02005	End Anchorage (Flared)	0.000	0.000		
			EACH	0.000	0.00	
			2,750.00000	0.000		0.00

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9
 ESTIMATE RUN 10/07/2020
 14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY US34						
0351	606-02005	End Anchor (Flared) April 2020 MCR	2.000	0.000		
			EACH	0.000	0.00	
			3,224.16000	0.000		0.00
0351		MATERIAL ALLOWANCE Guardrail End Treat		2.000		
			EACH	0.000	0.00	
			1,849.00000	2.000		3,698.00
0355	607-11525	Fence (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
0360	608-00000	Concrete Sidewalk	840.000	823.000		
			SY	0.000	0.00	
			102.00000	823.000		83,946.00
0365	608-00010	Concrete Curb Ramp	840.000	591.000		
			SY	0.000	0.00	
			311.00000	591.000		183,801.00
0370	608-00015	Detectable Warnings	0.000	0.000		
			SF	0.000	0.00	
			66.00000	0.000		0.00
0375	609-20010	Curb Type 2 (Section B)	0.000	0.000		
			LF	0.000	0.00	
			37.00000	0.000		0.00
0380	609-21020	Curb and Gutter Type 2 (Section II-B)	2,138.000	2,138.000		
			LF	0.000	0.00	
			45.00000	2,138.000		96,210.00
0385	609-21021	Curb and Gutter Type 2 (Section II-M)	175.000	126.000		
			LF	0.000	0.00	
			52.00000	126.000		6,552.00
0390	609-71000	Curb (Special)	0.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
0395	610-00020	Median Cover Material (Patterned Concrete)	202.000	202.000		
			SF	0.000	0.00	
			16.00000	202.000		3,232.00

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10
 ESTIMATE RUN 10/07/2020
 14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY US34						
0400	612-00101	Delineator (Drivable Concrete Installation) (Type I)	225.000	0.000		
		EACH		0.000	0.00	
			125.00000	0.000		0.00
0405	612-00102	Delineator (Drivable Concrete Installation) (Type II)	25.000	0.000		
		EACH		0.000	0.00	
			130.00000	0.000		0.00
0410	612-00103	Delineator (Drivable Concrete Installation) (Type III)	40.000	0.000		
		EACH		0.000	0.00	
			136.00000	0.000		0.00
0415	614-00011	Sign Panel (Class I)	62.000	0.000		
		SF		0.000	0.00	
			23.00000	0.000		0.00
0420	614-00012	Sign Panel (Class II)	13.000	0.000		
		SF		0.000	0.00	
			28.00000	0.000		0.00
0425	614-01572	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	15.000	0.000		
		LF		0.000	0.00	
			29.00000	0.000		0.00
0430	614-80313	Barricade (Type 3 F-C)	1.000	0.000		
		EACH		0.000	0.00	
			3,685.00000	0.000		0.00
0435	614-85001	Impact Attenuator	2.000	0.000		
		EACH		0.000	0.00	
			20,268.00000	0.000		0.00
0435		MATERIAL ALLOWANCE Impact Attenuator		2.000		
		EACH		0.000	0.00	
			11,395.00000	2.000		22,790.00
0440	625-00000	Construction Surveying	1.000	0.750		
		L S		0.250	26,093.50	
			104,374.00000	1.000		104,374.00
0445	626-00000	Mobilization	1.000	1.000		
		L S		0.000	0.00	
			1,100,000.00000	1.000		1,100,000.00

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN 10/07/2020

14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY US34						
0450	627-00008	Modified Epoxy Pavement Marking	900.000	0.000		
			GAL	797.000	67,745.00	
			85.00000	797.000		67,745.00
0455	627-00013	Pavement Marking Paint (High Build)	1,216.000	1,171.000		
			GAL	45.000	4,680.00	
			104.00000	1,216.000		126,464.00
0460	627-30329	Preformed Plastic Pavement Marking (Xwalk-Stop Line) (Type I)	2,700.000	0.000		
			SF	2,684.000	37,576.00	
			14.00000	2,684.000		37,576.00
0465	627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol)	1,877.000	0.000		
			SF	675.000	12,150.00	
			18.00000	675.000		12,150.00
0470	629-01031	Survey Monument (Type 3A)	16.000	0.000		
			EACH	0.000	0.00	
			1,182.00000	0.000		0.00
0475	630-00000	Flagging	10,037.000	7,722.500		
			HOOR	2,314.500	69,435.00	
			30.00000	10,037.000		301,110.00
0480	630-00007	Traffic Control Inspection	100.000	49.000		
			DAY	14.000	2,842.00	
			203.00000	63.000		12,789.00
0485	630-00012	Traffic Control Management	225.000	111.000		
			DAY	17.000	19,176.00	
			1,128.00000	128.000		144,384.00
0490	630-00015	Uniformed Traffic Control Coordination	0.000	0.000		
			HOOR	0.000	0.00	
			56.00000	0.000		0.00
0495	630-80001	Flashing Beacon (Portable)	12.000	0.000		
			EACH	0.000	0.00	
			677.00000	0.000		0.00
0500	630-80335	Barricade (Type 3 M-A) (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			169.00000	0.000		0.00

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 12
 ESTIMATE RUN 10/07/2020
 14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY US34						
0505	630-80341	Construction Traffic Sign (Panel Size A)	0.000	0.000		
			EACH	0.000	0.00	
			90.00000	0.000		0.00
0510	630-80342	Construction Traffic Sign (Panel Size B)	0.000	0.000		
			EACH	0.000	0.00	
			113.00000	0.000		0.00
0515	630-80343	Construction Traffic Sign (Panel Size C)	0.000	0.000		
			EACH	0.000	0.00	
			124.00000	0.000		0.00
0520	630-80355	Portable Message Sign Panel	6.000	3.000		
			EACH	2.400	16,248.00	
			6,770.00000	5.400		36,558.00
0525	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	0.000	0.000		
			EACH	0.000	0.00	
			1,805.00000	0.000		0.00
0530	630-80360	Drum Channelizing Device	0.000	0.000		
			EACH	0.000	0.00	
			45.00000	0.000		0.00
0535	630-80363	Drum Channelizing Device (With Light) (Flashing)	0.000	0.000		
			EACH	0.000	0.00	
			62.00000	0.000		0.00
0540	630-80370	Barrier (Temporary)	500.000	250.000		
			LF	200.000	14,000.00	
			70.00000	450.000		31,500.00
0545	630-80380	Traffic Cone	210.000	57.500		
			EACH	131.500	1,972.50	
			15.00000	189.000		2,835.00
0550	630-85010	Impact Attenuator (Temporary)	2.000	1.000		
			EACH	0.800	7,672.80	
			9,591.00000	1.800		17,263.80
0555	630-85040	Impact Attenuator (Truck Mounted Attenuator) (Temporary)	2.000	1.000		
			EACH	0.800	75,506.40	
			94,383.00000	1.800		169,889.40

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 13
 ESTIMATE RUN 10/07/2020
 14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY US34						
0560	630-86801	Traffic Signal (Temporary)	1.000	0.500		
			L S	0.400	3,384.80	
			8,462.00000	0.900		7,615.80
0565	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0570	700-70016	F/A Fuel Cost Adjustment	-120,000.000	-151,372.000		
			F A	-9,543.690	-9,543.69	
			1.00000	-160,915.690		-160,915.69
0575	700-70018	F/A Roadway Smoothness Incentive	502,913.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0580	700-70019	F/A Asphalt Cement Cost Adjustment	-260,000.000	-290,750.800		
			F A	-4,960.910	-4,960.91	
			1.00000	-295,711.710		-295,711.71
0585	700-70023	F/A On-The-Job Trainee	25,600.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0590	700-70025	F/A Quality Incentive Payment	400,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0595	700-70042	F/A Railroad Flagging	73,600.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0600	700-70111	Project First Program	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0605	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0610	700-70596	Standing Dispute Review Board	48,000.000	2,150.000		
			F A	900.000	900.00	
			1.00000	3,050.000		3,050.00

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 10/07/2020

ESTIMATE NO: 0007

14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY US34						
1535	630-80340	Pedestrian Barricade (ADA) March 2020 MCR	120.000	60.000		
			LF	48.000	960.00	
			20.00000	108.000		2,160.00
1540	630-80393	Stackable Vertical Panels March 2020 MCR	0.000	0.000		
			EACH	0.000	0.00	
			45.00000	0.000		0.00
1545	208-00054	Storm Drain Inlet Protection (Type II) April 2020 MCR	38.000	38.000		
			EACH	0.000	0.00	
			256.30000	38.000		9,739.40
1560	614-10110	LED Warning Sign System (_Signs)	2.000	0.000		
			EACH	0.000	0.00	
			9,531.50000	0.000		0.00

			CAT 0200	CURRENT AMT	\$11,220,868.97 \$	1,127,111.09 \$ 8,571,826.56
CAT NO0201 ROADWAY I-76						
0620	202-00035	Removal of Pipe	554.000	554.000		
			LF	0.000	0.00	
			13.00000	554.000		7,202.00
0625	202-00206	Removal of Concrete Curb Ramp	58.000	58.000		
			SY	0.000	0.00	
			29.00000	58.000		1,682.00
0630	202-00240	Removal of Asphalt Mat (Planing)	228,518.000	215,982.000		
			SY	12,536.000	25,072.00	
			2.00000	228,518.000		457,036.00
0635	202-00810	Removal of Ground Sign	73.000	0.000		
			EACH	0.000	0.00	
			85.00000	0.000		0.00
0640	202-01130	Removal of Guardrail Type 3	21,207.000	14,492.000		
			LF	5,758.000	25,911.00	
			4.50000	20,250.000		91,125.00
0645	202-01300	Removal of End Anchorage	39.000	28.000		
			EACH	0.000	0.00	
			380.00000	28.000		10,640.00

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 15
 ESTIMATE RUN 10/07/2020
 14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY I-76						
0650	202-04002	Clean Culvert	83.000	66.000		
			EACH	0.000	0.00	
			2,668.00000	66.000		176,088.00
0655	203-00060	Embankment Material (Complete In Place)	4,391.000	4,391.000		
			CY	0.000	0.00	
			39.00000	4,391.000		171,249.00
0660	203-01500	Blading	0.000	0.000		
			HOURL	0.000	0.00	
			190.00000	0.000		0.00
0665	203-01550	Dozing	0.000	0.000		
			HOURL	0.000	0.00	
			210.00000	0.000		0.00
0670	208-00002	Erosion Log Type 1 (12 Inch)	10,041.000	1,667.000		
			LF	0.000	0.00	
			5.00000	1,667.000		8,335.00
0675	208-00020	Silt Fence	0.000	0.000		
			LF	0.000	0.00	
			1.50000	0.000		0.00
0680	208-00035	Aggregate Bag	100.000	0.000		
			LF	0.000	0.00	
			6.50000	0.000		0.00
0685	208-00045	Concrete Washout Structure	0.000	0.000		
			EACH	0.000	0.00	
			2,384.00000	0.000		0.00
0690	208-00070	Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			3,476.00000	0.000		0.00
0695	208-00103	Removal and Disposal of Sediment (Labor)	0.000	0.000		
			HOURL	0.000	0.00	
			44.00000	0.000		0.00
0700	208-00105	Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOURL	0.000	0.00	
			185.00000	0.000		0.00

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 16
 ESTIMATE RUN 10/07/2020
 14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY I-76						
0705	208-00106	Sweeping (Sediment Removal)	0.000	0.000		
			HOUR	0.000	0.00	
			153.00000	0.000		0.00
0710	208-00207	Erosion Control Management	0.000	0.000		
			DAY	0.000	0.00	
			596.00000	0.000		0.00
0715	210-00815	Reset Sign Panel	6.000	0.000		
			EACH	0.000	0.00	
			227.00000	0.000		0.00
0720	212-00006	Seeding (Native)	12.000	0.790		
			ACRE	0.210	243.39	
			1,159.00000	1.000		1,159.00
0725	212-00032	Soil Conditioning	12.000	0.790		
			ACRE	3.700	10,404.40	
			2,812.00000	4.490		12,625.88
0730	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class)	14,470.000	3,715.000		
			SY	1,102.000	5,510.00	
			5.00000	4,817.000		24,085.00
0735	217-00000	Herbicide Treatment	0.000	0.000		
			SY	0.000	0.00	
			0.30000	0.000		0.00
0740	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	2,014.720	1,554.450		
			TON	460.270	101,259.40	
			220.00000	2,014.720		443,238.40
0745	403-34851	Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	37,231.900	35,544.540		
			TON	1,687.360	163,673.92	
			97.00000	37,231.900		3,611,494.30
0750	420-00103	Geotextile (Erosion Control) (Class 2)	426.000	324.000		
			SY	0.000	0.00	
			5.28000	324.000		1,710.72
0755	506-00212	Riprap (12 Inch)	142.000	108.000		
			CY	2.000	274.00	
			137.00000	110.000		15,070.00

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 17
 ESTIMATE RUN 10/07/2020
 14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY I-76						
0760	507-00400	Bituminous Slope and Ditch Paving (Asphalt)	30.000	0.000		
			TON	0.000	0.00	
			351.00000	0.000		0.00
0765	606-00302	Guardrail Type 3 (31 Inch Midwest Guardrail System)	22,296.000	17,195.000		
			LF	4,275.000	94,050.00	
			22.00000	21,470.000		472,340.00
0765		MATERIAL ALLOWANCE W Beam Rail, Galv		0.000		
			LF	0.000	0.00	
			4.79000	0.000		0.00
0765		MATERIAL ALLOWANCE W Beam Rail, Galv		0.000		
			LF	0.000	0.00	
			4.47000	0.000		0.00
0765		MATERIAL ALLOWANCE W Beam Rail, Galv		0.000		
			LF	0.000	0.00	
			31.66000	0.000		0.00
0765		MATERIAL ALLOWANCE W Beam Rail, Galv		0.000		
			LF	0.000	0.00	
			3.26000	0.000		0.00
0765		MATERIAL ALLOWANCE W Beam Rail, Galv		0.000		
			LF	0.000	0.00	
			3.26000	0.000		0.00
0765		MATERIAL ALLOWANCE W Beam Rail, Galv		0.000		
			LF	0.000	0.00	
			3.91000	0.000		0.00
0765		MATERIAL ALLOWANCE W Beam Rail, Galv		0.000		
			LF	0.000	0.00	
			37.99000	0.000		0.00
0765		MATERIAL ALLOWANCE W Beam Rail, Galv		0.000		
			LF	0.000	0.00	
			9.16000	0.000		0.00
0770	606-01340	End Anchorage Type 3D	23.000	9.000		
			EACH	0.000	0.00	
			2,370.00000	9.000		21,330.00

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0007

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY I-76						
0770		MATERIAL ALLOWANCE Guardrail End Treat		14.000		
			EACH	0.000	0.00	
			63.42000	14.000		887.88
0770		MATERIAL ALLOWANCE Guardrail End Treat		14.000		
			EACH	0.000	0.00	
			310.22000	14.000		4,343.08
0775	606-01370	Transition Type 3G		21.000		
			EACH	0.000	0.00	
			2,619.00000	21.000		54,999.00
0775		MATERIAL ALLOWANCE Transtion, Guardrail		4.000		
			EACH	0.000	0.00	
			742.77000	4.000		2,971.08
0780	606-01380	Transition Type 3H		17.000		
			EACH	0.000	0.00	
			924.00000	17.000		15,708.00
0780		MATERIAL ALLOWANCE Transtion, Guardrail		0.000		
			EACH	0.000	0.00	
			314.95000	0.000		0.00
0785	606-02003	End Anchorage (Nonflared)		10.000		
			EACH	0.000	0.00	
			3,095.00000	10.000		30,950.00
0785		MATERIAL ALLOWANCE Guardrail End Treat		2.000		
			EACH	0.000	0.00	
			1,613.97000	2.000		3,227.94
0790	606-02005	End Anchorage (Flared)		0.000		
			EACH	0.000	0.00	
			2,750.00000	0.000		0.00
0791	606-02005	End Anchor (Flared) April 2020 MCR		11.000		
			EACH	7.000	22,569.12	
			3,224.16000	18.000		58,034.88
0791		MATERIAL ALLOWANCE Guardrail End Treat		2.000		
			EACH	-2.000	-3,698.00	
			1,849.00000	0.000		0.00

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 19
 ESTIMATE RUN 10/07/2020
 14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY I-76						
0795	607-11525	Fence (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
0800	608-00010	Concrete Curb Ramp	58.000	58.000		
			SY	0.000	0.00	
			311.00000	58.000		18,038.00
0805	609-60011	Curb Type 6 (Section M)	20,338.000	8,705.000		
			LF	9,018.000	67,635.00	
			7.50000	17,723.000		132,922.50
0810	612-00101	Delineator (Drivable Concrete Installation) (Type I)	336.000	0.000		
			EACH	105.000	13,125.00	
			125.00000	105.000		13,125.00
0815	612-00102	Delineator (Drivable Concrete Installation) (Type II)	126.000	0.000		
			EACH	67.000	8,710.00	
			130.00000	67.000		8,710.00
0820	612-00103	Delineator (Drivable Concrete Installation) (Type III)	59.000	0.000		
			EACH	20.000	2,720.00	
			136.00000	20.000		2,720.00
0825	614-00011	Sign Panel (Class I)	152.000	0.000		
			SF	0.000	0.00	
			23.00000	0.000		0.00
0830	614-00012	Sign Panel (Class II)	1,089.000	0.000		
			SF	0.000	0.00	
			28.00000	0.000		0.00
0835	614-00013	Sign Panel (Class III)	2,250.000	0.000		
			SF	0.000	0.00	
			32.00000	0.000		0.00
0840	614-00216	Steel Sign Post (2x2 Inch Tubing)	110.500	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0845	614-00220	Steel Sign Post (2.5x2.5 Inch Tubing)	797.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 20
 ESTIMATE RUN 10/07/2020
 14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY I-76						
0850	614-00612	Steel Sign Post (W 6x12)	28.000	0.000		
		LF		0.000	0.00	
			68.00000	0.000		0.00
0855	614-00615	Steel Sign Post (W 6x15)	116.000	0.000		
		LF		0.000	0.00	
			68.00000	0.000		0.00
0860	614-00818	Steel Sign Post (W 8x18)	126.000	0.000		
		LF		0.000	0.00	
			85.00000	0.000		0.00
0865	614-00821	Steel Sign Post (W 8x21)	41.000	0.000		
		LF		0.000	0.00	
			102.00000	0.000		0.00
0870	614-01022	Steel Sign Post (W 10x22)	115.000	0.000		
		LF		0.000	0.00	
			130.00000	0.000		0.00
0875	614-01026	Steel Sign Post (W 10x26)	80.000	0.000		
		LF		0.000	0.00	
			136.00000	0.000		0.00
0880	614-03001	Concrete Footing (Type 1)	2.000	0.000		
		EACH		0.000	0.00	
			1,247.00000	0.000		0.00
0885	614-03002	Concrete Footing (Type 2)	8.000	0.000		
		EACH		0.000	0.00	
			1,928.00000	0.000		0.00
0890	614-03003	Concrete Footing (Type 3)	8.000	0.000		
		EACH		0.000	0.00	
			2,268.00000	0.000		0.00
0895	614-03004	Concrete Footing (Type 4)	2.000	0.000		
		EACH		0.000	0.00	
			2,835.00000	0.000		0.00
0900	614-03005	Concrete Footing (Type 5)	6.000	0.000		
		EACH		0.000	0.00	
			3,402.00000	0.000		0.00

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 21
 ESTIMATE RUN 10/07/2020
 14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY I-76						
0905	614-03006	Concrete Footing (Type 6)	4.000	0.000		
			EACH	0.000	0.00	
			4,252.00000	0.000		0.00
0910	614-80385	Rumble Strip	66,552.000	0.000		
			LF	0.000	0.00	
			0.10000	0.000		0.00
0915	615-00030	Embankment Protector Type 3	56.000	55.000		
			EACH	1.000	2,523.00	
			2,523.00000	56.000		141,288.00
0920	615-00050	Embankment Protector Type 5	15.000	0.000		
			EACH	0.000	0.00	
			6,146.00000	0.000		0.00
0925	624-20018	18 Inch Drainage Pipe (Class 0)	2,418.000	2,323.000		
			LF	20.000	960.00	
			48.00000	2,343.000		112,464.00
0930	627-00008	Modified Epoxy Pavement Marking	807.000	0.000		
			GAL	196.000	16,660.00	
			85.00000	196.000		16,660.00
0935	627-00070	Preformed Thermoplastic Pavement Marking	7,912.000	0.000		
			SF	0.000	0.00	
			17.00000	0.000		0.00
0940	630-00000	Flagging	160.000	0.000		
			HOURL	0.000	0.00	
			30.00000	0.000		0.00
0945	630-00007	Traffic Control Inspection	96.000	0.000		
			DAY	0.000	0.00	
			203.00000	0.000		0.00
0950	630-00012	Traffic Control Management	14.000	0.000		
			DAY	0.000	0.00	
			1,128.00000	0.000		0.00
0955	630-80001	Flashing Beacon (Portable)	28.000	10.000		
			EACH	15.200	10,290.40	
			677.00000	25.200		17,060.40

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN 10/07/2020

14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY I-76						
0960	630-80335	Barricade (Type 3 M-A) (Temporary)	31.000	15.500		
			EACH	12.400	2,095.60	
			169.00000	27.900		4,715.10
0965	630-80341	Construction Traffic Sign (Panel Size A)	360.000	92.000		
			EACH	73.600	6,624.00	
			90.00000	165.600		14,904.00
0970	630-80342	Construction Traffic Sign (Panel Size B)	138.000	69.000		
			EACH	55.200	6,237.60	
			113.00000	124.200		14,034.60
0975	630-80343	Construction Traffic Sign (Panel Size C)	43.000	21.500		
			EACH	17.200	2,132.80	
			124.00000	38.700		4,798.80
0980	630-80344	Construction Traffic Sign (Special)	1,100.000	330.000		
			SF	264.000	4,224.00	
			16.00000	594.000		9,504.00
0985	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	0.000		
			EACH	3.600	6,498.00	
			1,805.00000	3.600		6,498.00
0990	630-80360	Drum Channelizing Device	1,065.000	369.500		
			EACH	589.000	26,505.00	
			45.00000	958.500		43,132.50
1565	202-00035	Rem Pipe May 2020 MCR	20.000	20.000		
			LF	0.000	0.00	
			28.60000	20.000		572.00
1570	202-00203	Rem Curb and Gutter May 2020 MCR	10.000	10.000		
			LF	0.000	0.00	
			12.10000	10.000		121.00
1575	202-00226	Rem of Asph Mat (Special) May 2020 MCR	39.000	39.000		
			SY	0.000	0.00	
			26.40000	39.000		1,029.60
1580	203-00000	Uncl Excav May 2020 MCR	26.000	26.000		
			CY	0.000	0.00	
			172.15000	26.000		4,475.90

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 10/07/2020

ESTIMATE NO: 0007

14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY I-76						
1585	206-00065	Str Bkfl (Flow-Fill) May 2020 MCR	20.000	20.000		
			CY	0.000	0.00	
			181.50000	20.000		3,630.00
1590	304-06000	ABC (CL 6) May 2020 MCR	9.000	9.000		
			TON	0.000	0.00	
			70.40000	9.000		633.60
1595	603-01245	24 In RCP (CIP) May 2020 MCR	24.000	24.000		
			LF	0.000	0.00	
			223.30000	24.000		5,359.20
1600	609-21020	C and G Ty 2 II-B May 2020 MCR	10.000	10.000		
			LF	0.000	0.00	
			46.20000	10.000		462.00
1605	626-00100	Mobilization (w/o Autopay) May 2020 MCR	1.000	1.000		
			L S	0.000	0.00	
			2,475.00000	1.000		2,475.00
1610	202-00226	Rem of Asph Mat (Special) June 2020 MCR	40.000	40.000		
			SY	0.000	0.00	
			26.40000	40.000		1,056.00
1615	202-00210	Rem Conc Pavement June 2020 MCR	40.000	40.000		
			SY	0.000	0.00	
			86.90000	40.000		3,476.00
1620	304-06000	ABC (CL 6) June 2020 MCR	13.500	13.500		
			TON	0.000	0.00	
			70.40000	13.500		950.40
1625	626-00100	Mobilization (w/o Autopay) June 2020 MCR	2.000	2.000		
			L S	0.000	0.00	
			1,622.50000	2.000		3,245.00

			CAT 0201	CURRENT AMT	\$ 7,217,816.26 \$	622,209.63 \$ 6,285,592.76

CAT NO0300 STRUCTURE C-21-BM (US34)						
0995	202-00246	Removal of Asphalt Mat (Planing) (Special)	2,127.000	2,127.000		
			SY	0.000	0.00	
			8.50000	2,127.000		18,079.50

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 24
 ESTIMATE RUN 10/07/2020
 14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURE C-21-BM (US34)						
1000	202-00453	Removal of Portions of Present Structure (Class 2)	0.000	0.000		
			SY	0.000	0.00	
			352.00000	0.000		0.00
1005	202-00502	Removal of Portions of Present Structure	6.000	6.000		
			CY	0.000	0.00	
			1,805.00000	6.000		10,830.00
1010	202-00504	Removal of Expansion Device	88.000	88.000		
			LF	0.000	0.00	
			73.00000	88.000		6,424.00
1015	202-00505	Removal of Portions of Present Structure	13.000	13.000		
			SF	0.000	0.00	
			367.00000	13.000		4,771.00
1020	202-04010	Clean Inlet	4.000	0.000		
			EACH	0.000	0.00	
			1,112.00000	0.000		0.00
1025	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	341.000	340.930		
			TON	0.000	0.00	
			97.00000	340.930		33,070.21
1030	408-01100	Joint Sealant	327.000	0.000		
			LF	327.000	8,829.00	
			27.00000	327.000		8,829.00
1035	515-00120	Waterproofing (Membrane)	3,138.000	2,128.000		
			SY	0.000	0.00	
			19.00000	2,128.000		40,432.00
1040	515-00400	Concrete Sealer	448.000	448.000		
			SY	0.000	0.00	
			34.00000	448.000		15,232.00
1045	518-01001	Bridge Expansion Joint (Asphaltic Plug)	88.000	0.000		
			LF	88.000	15,928.00	
			181.00000	88.000		15,928.00
1050	601-03040	Concrete Class D (Bridge)	5.900	5.900		
			CY	0.000	0.00	
			2,087.00000	5.900		12,313.30

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 25
 ESTIMATE RUN 10/07/2020
 14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURE C-21-BM (US34)						
1055	601-03057	Concrete Class DR	4.500	2.000		
			CY	0.000	0.00	
			2,764.00000	2.000		5,528.00
1060	601-06102	Concrete (Patching)	3.700	3.700		
			CF	0.000	0.00	
			406.00000	3.700		1,502.20
1065	602-00020	Reinforcing Steel (Epoxy Coated)	348.000	348.000		
			LB	0.000	0.00	
			3.00000	348.000		1,044.00

			CAT 0300	CURRENT AMT \$	204,538.00 \$	24,757.00 \$
						173,983.21

CAT NO0301 STRUCTURE C-21-G (US34)						
1070	201-00005	Removal of Debris	1.000	0.000		
			L S	0.000	0.00	
			23,656.00000	0.000		0.00
1075	202-00246	Removal of Asphalt Mat (Planing) (Special)	514.000	514.000		
			SY	0.000	0.00	
			8.50000	514.000		4,369.00
1080	202-00453	Removal of Portions of Present Structure (Class 2)	80.400	80.400		
			SY	0.000	0.00	
			352.00000	80.400		28,300.80
1085	202-00460	Removal of Portions of Present Structure (Class 3)	1.000	1.000		
			SY	0.000	0.00	
			1,111.00000	1.000		1,111.00
1090	206-00000	Structure Excavation	2.000	1.000		
			CY	0.000	0.00	
			599.00000	1.000		599.00
1095	206-00060	Structure Backfill (Special) (Flow-Fill)	2.000	0.000		
			CY	0.000	0.00	
			2,539.00000	0.000		0.00
1100	206-00200	Structure Backfill (Class 2)	2.000	0.000		
			CY	0.000	0.00	
			846.00000	0.000		0.00

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 26
 ESTIMATE RUN 10/07/2020
 14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 STRUCTURE C-21-G (US34)						
1105	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	133.010	133.010		
			TON	0.000	0.00	
			97.00000	133.010		12,901.97
1110	408-01100	Joint Sealant	267.000	0.000		
			LF	0.000	0.00	
			27.00000	0.000		0.00
1115	515-00120	Waterproofing (Membrane)	514.000	514.000		
			SY	0.000	0.00	
			19.00000	514.000		9,766.00
1120	515-00400	Concrete Sealer	50.000	50.000		
			SY	0.000	0.00	
			34.00000	50.000		1,700.00
1125	601-03040	Concrete Class D (Bridge)	0.400	0.400		
			CY	0.000	0.00	
			2,087.00000	0.400		834.80
1130	601-03057	Concrete Class DR	2.400	2.400		
			CY	0.000	0.00	
			2,764.00000	2.400		6,633.60
1135	601-51005	Galvanic Anodes	64.000	64.000		
			EACH	0.000	0.00	
			43.00000	64.000		2,752.00
1140	602-00000	Reinforcing Steel	46.000	46.000		
			LB	0.000	0.00	
			4.50000	46.000		207.00

			CAT 0301	CURRENT AMT \$	107,409.17 \$	0.00 \$
						69,175.17

CAT NO0302 STRUCTURE C-22-B (US34)						
1145	202-00246	Removal of Asphalt Mat (Planing) (Special)	440.000	440.000		
			SY	0.000	0.00	
			8.50000	440.000		3,740.00
1150	202-00453	Removal of Portions of Present Structure (Class 2)	39.000	39.000		
			SY	0.000	0.00	
			352.00000	39.000		13,728.00

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 27
 ESTIMATE RUN 10/07/2020
 14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0302 STRUCTURE C-22-B (US34)						
1155	202-00460	Removal of Portions of Present Structure (Class 3)	2.000	2.000		
			SY	0.000	0.00	
			1,111.00000	2.000		2,222.00
1160	206-00000	Structure Excavation	6.000	6.000		
			CY	0.000	0.00	
			599.00000	6.000		3,594.00
1165	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	173.530	173.530		
			TON	0.000	0.00	
			97.00000	173.530		16,832.41
1170	408-01100	Joint Sealant	130.000	0.000		
			LF	0.000	0.00	
			27.00000	0.000		0.00
1175	515-00120	Waterproofing (Membrane)	442.000	442.000		
			SY	0.000	0.00	
			19.00000	442.000		8,398.00
1180	515-00400	Concrete Sealer	41.000	41.000		
			SY	0.000	0.00	
			34.00000	41.000		1,394.00
1185	519-01000	Epoxy Resin (Injection)	29.000	29.000		
			LF	0.000	0.00	
			641.00000	29.000		18,589.00
1190	601-03057	Concrete Class DR	4.100	4.100		
			CY	0.000	0.00	
			2,764.00000	4.100		11,332.40
1195	601-51005	Galvanic Anodes	0.000	0.000		
			EACH	0.000	0.00	
			43.00000	0.000		0.00
1200	602-00000	Reinforcing Steel	0.000	0.000		
			LB	0.000	0.00	
			4.50000	0.000		0.00

		CAT 0302	CURRENT AMT \$	83,339.81 \$	0.00 \$	79,829.81

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 28
 ESTIMATE RUN 10/07/2020
 14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0303 STRUCTURE C-22-BS (US34)						
1205	202-00240	Removal of Asphalt Mat (Planing)	684.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
1210	202-00425	Removal of Bridge Railing	146.000	73.000		
			LF	0.000	0.00	
			22.00000	73.000		1,606.00
1215	202-00502	Removal of Portions of Present Structure	2.000	1.000		
			CY	0.000	0.00	
			1,805.00000	1.000		1,805.00
1220	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	76.000	0.000		
			TON	0.000	0.00	
			97.00000	0.000		0.00
1225	408-01100	Joint Sealant	108.000	0.000		
			LF	0.000	0.00	
			27.00000	0.000		0.00
1230	509-00001	Structural Steel (Galvanized)	127.000	0.000		
			LB	0.000	0.00	
			51.00000	0.000		0.00
1235	515-00400	Concrete Sealer	117.000	0.000		
			SY	0.000	0.00	
			34.00000	0.000		0.00
1240	606-11010	Bridge Rail Type 10R	155.000	0.000		
			LF	77.000	12,089.00	
			157.00000	77.000		12,089.00
1240		MATERIAL ALLOWANCE Bridge Rail		155.000		
			LF	-77.000	-5,621.00	
			73.00000	78.000		5,694.00

			CAT 0303	CURRENT AMT \$	53,268.00 \$	6,468.00 \$
						21,194.00

CAT NO0304 STRUCTURE C-21-B (I-76)						
1245	202-00246	Removal of Asphalt Mat (Planing) (Special)	1,013.000	1,013.000		
			SY	0.000	0.00	
			8.50000	1,013.000		8,610.50

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 10/07/2020

ESTIMATE NO: 0007

14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0304 STRUCTURE C-21-B (I-76)						
1250	202-00425	Removal of Bridge Railing	374.000	0.000		
			LF	374.000	8,228.00	
			22.00000	374.000		8,228.00
1255	403-34851	Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	0.000	0.000		
			TON	0.000	0.00	
			97.00000	0.000		0.00
1260	408-01100	Joint Sealant	308.000	0.000		
			LF	308.000	8,316.00	
			27.00000	308.000		8,316.00
1265	606-11010	Bridge Rail Type 10R	374.000	374.000		
			LF	0.000	0.00	
			157.00000	374.000		58,718.00
1265		MATERIAL ALLOWANCE Bridge Rail		0.000		
			LF	0.000	0.00	
			73.00000	0.000		0.00

			CAT 0304	CURRENT AMT \$	83,872.50 \$	16,544.00 \$
						83,872.50

CAT NO0305 STRUCTURE C-21-E (I-76)						
1270	202-00246	Removal of Asphalt Mat (Planing) (Special)	724.000	724.000		
			SY	0.000	0.00	
			8.50000	724.000		6,154.00
1275	202-00425	Removal of Bridge Railing	374.000	0.000		
			LF	374.000	8,228.00	
			22.00000	374.000		8,228.00
1280	403-34851	Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	0.000	0.000		
			TON	0.000	0.00	
			97.00000	0.000		0.00
1285	408-01100	Joint Sealant	220.000	0.000		
			LF	220.000	5,940.00	
			27.00000	220.000		5,940.00
1290	606-11010	Bridge Rail Type 10R	374.000	374.000		
			LF	0.000	0.00	
			157.00000	374.000		58,718.00

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0007

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0305 STRUCTURE C-21-E (I-76)						
1290		MATERIAL ALLOWANCE Bridge Rail		0.000		
			LF	0.000	0.00	
			73.00000	0.000		0.00

			CAT 0305	CURRENT AMT \$	79,040.00 \$	14,168.00 \$
						79,040.00
CAT NO0306 STRUCTURE C-21-I (I-76)						
1295	202-00246	Removal of Asphalt Mat (Planing) (Special)	607.000	607.000		
			SY	0.000	0.00	
			8.50000	607.000		5,159.50
1300	202-00425	Removal of Bridge Railing	306.000	0.000		
			LF	306.000	6,732.00	
			22.00000	306.000		6,732.00
1305	403-34851	Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	0.000	0.000		
			TON	0.000	0.00	
			97.00000	0.000		0.00
1310	408-01100	Joint Sealant	123.000	0.000		
			LF	123.000	3,321.00	
			27.00000	123.000		3,321.00
1315	606-11010	Bridge Rail Type 10R	306.000	306.000		
			LF	0.000	0.00	
			157.00000	306.000		48,042.00
1315		MATERIAL ALLOWANCE Bridge Rail		0.000		
			LF	0.000	0.00	
			73.00000	0.000		0.00
1555	613-00207	2 In Elec Cond (Bridge) (Spec) April 2020 MCR	250.000	250.000		
			LF	0.000	0.00	
			27.34000	250.000		6,835.00

			CAT 0306	CURRENT AMT \$	70,089.50 \$	10,053.00 \$
						70,089.50
CAT NO0307 STRUCTURE C-21-M (I-76)						
1320	202-00246	Removal of Asphalt Mat (Planing) (Special)	607.000	607.000		
			SY	0.000	0.00	
			8.50000	607.000		5,159.50
1325	202-00425	Removal of Bridge Railing	306.000	0.000		
			LF	306.000	6,732.00	
			22.00000	306.000		6,732.00

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 10/07/2020

ESTIMATE NO: 0007

14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0309 STRUCTURE C-21-BB (I-76)						
1370	202-00246	Removal of Asphalt Mat (Planing) (Special)	600.000	600.000		
			SY	0.000	0.00	
			8.50000	600.000		5,100.00
1375	202-00425	Removal of Bridge Railing	224.000	0.000		
			LF	224.000	4,928.00	
			22.00000	224.000		4,928.00
1380	403-34851	Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	0.000	0.000		
			TON	0.000	0.00	
			97.00000	0.000		0.00
1385	408-01100	Joint Sealant	152.000	0.000		
			LF	152.000	4,104.00	
			27.00000	152.000		4,104.00
1390	606-11010	Bridge Rail Type 10R	224.000	224.000		
			LF	0.000	0.00	
			157.00000	224.000		35,168.00
1390		MATERIAL ALLOWANCE Bridge Rail		0.000		
			LF	0.000	0.00	
			73.00000	0.000		0.00
			CAT 0309	CURRENT AMT \$	49,300.00 \$	9,032.00 \$

CAT NO0310 STRUCTURE C-22-AY (I-76)						
1395	202-00246	Removal of Asphalt Mat (Planing) (Special)	2,124.000	2,124.000		
			SY	0.000	0.00	
			8.50000	2,124.000		18,054.00
1400	202-00425	Removal of Bridge Railing	1,214.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
1405	403-34851	Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	0.000	0.000		
			TON	0.000	0.00	
			97.00000	0.000		0.00
1410	408-01100	Joint Sealant	345.000	0.000		
			LF	345.000	9,315.00	
			27.00000	345.000		9,315.00

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN 10/07/2020

14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0310 STRUCTURE C-22-AY (I-76)						
1415	518-01001	Bridge Expansion Joint (Asphaltic Plug)	145.000	0.000		
			LF	145.000	26,245.00	
				181.00000		26,245.00
1420	606-11010	Bridge Rail Type 10R	1,214.000	0.000		
			LF	0.000	0.00	
				157.00000		0.00
1420		MATERIAL ALLOWANCE Bridge Rail		1,214.000		
			LF	0.000	0.00	
				73.00000		88,622.00
1425	607-53220	Fence Chain Link (120 Inch)	920.000	0.000		
			LF	0.000	0.00	
				203.00000		0.00
1425		MATERIAL ALLOWANCE Chain Link Fence		0.000		
			LF	0.000	0.00	
				203.00000		0.00
1425		MATERIAL ALLOWANCE Chain Link Fence		0.000		
			LF	920.000	85,955.60	
				93.43000		85,955.60
1425		MATERIAL ALLOWANCE Chain Link Fence		0.000		
			LF	919.937	40.79	
				0.04434		40.79
1630	202-00453	Rem Port Present Str (2) Structure C-22-AY	141.000	36.000		
			SY	105.000	36,960.00	
				352.00000		49,632.00
1635	515-00120	Waterproofing (Membrane) Structure C-22-AY	1,010.000	1,010.000		
			SY	0.000	0.00	
				19.00000		19,190.00
1640	601-03057	Conc CL DR Structure C-22-AY	7.700	2.500		
			CY	5.200	14,372.80	
				2,764.00000		21,282.80

		CAT 0310	CURRENT AMT \$	547,784.80 \$	172,889.19 \$	318,337.19

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 34
 ESTIMATE RUN 10/07/2020
 14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0311 STRUCTURE C-22-AZ (I-76)						
1430	202-00246	Removal of Asphalt Mat (Planing) (Special)	2,124.000	1,027.000		
			SY	1,097.000	9,324.50	
			8.50000	2,124.000		18,054.00
1435	202-00425	Removal of Bridge Railing	1,214.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
1440	403-34851	Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	0.000	0.000		
			TON	0.000	0.00	
			97.00000	0.000		0.00
1445	408-01100	Joint Sealant	345.000	0.000		
			LF	173.000	4,671.00	
			27.00000	173.000		4,671.00
1450	518-01001	Bridge Expansion Joint (Asphaltic Plug)	146.000	0.000		
			LF	73.000	13,213.00	
			181.00000	73.000		13,213.00
1455	606-11010	Bridge Rail Type 10R	1,214.000	0.000		
			LF	0.000	0.00	
			157.00000	0.000		0.00
1455		MATERIAL ALLOWANCE Bridge Rail		1,214.000		
			LF	0.000	0.00	
			73.00000	1,214.000		88,622.00
1460	607-53220	Fence Chain Link (120 Inch)	920.000	0.000		
			LF	0.000	0.00	
			203.00000	0.000		0.00
1645	202-00453	Rem Port Present Str (2) Structure C-22-AZ	152.000	152.000		
			SY	0.000	0.00	
			352.00000	152.000		53,504.00
1650	515-00120	Waterproofing (Membrane) Structure C-22-AZ	1,010.000	1,010.000		
			SY	0.000	0.00	
			19.00000	1,010.000		19,190.00

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 10/07/2020

ESTIMATE NO: 0007

14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0311 STRUCTURE C-22-AZ (I-76)						
1655	601-03057	Conc CL DR Structure C-22-AZ	10.600	10.600		
			CY	0.000	0.00	
			2,764.00000	10.600		29,298.40

			CAT 0311	CURRENT AMT \$	559,853.40 \$	27,208.50 \$ 226,552.40
CAT NO0312 STRUCTURE C-22-BE (I-76)						
1465	202-00246	Removal of Asphalt Mat (Planing) (Special)	1,040.000	1,040.000		
			SY	0.000	0.00	
			8.50000	1,040.000		8,840.00
1470	202-00425	Removal of Bridge Railing	366.000	366.000		
			LF	0.000	0.00	
			22.00000	366.000		8,052.00
1475	403-34851	Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	0.000	0.000		
			TON	0.000	0.00	
			97.00000	0.000		0.00
1480	408-01100	Joint Sealant	316.000	0.000		
			LF	316.000	8,532.00	
			27.00000	316.000		8,532.00
1485	606-11010	Bridge Rail Type 10R	366.000	366.000		
			LF	0.000	0.00	
			157.00000	366.000		57,462.00
1485		MATERIAL ALLOWANCE Bridge Rail		183.000		
			LF	0.000	0.00	
			73.00000	183.000		13,359.00

			CAT 0312	CURRENT AMT \$	82,886.00 \$	8,532.00 \$ 96,245.00
CAT NO0313 STRUCTURE C-22-BG (I-76)						
1490	202-00246	Removal of Asphalt Mat (Planing) (Special)	981.000	631.000		
			SY	350.000	2,975.00	
			8.50000	981.000		8,338.50
1495	202-00425	Removal of Bridge Railing	361.000	361.000		
			LF	0.000	0.00	
			22.00000	361.000		7,942.00
1500	403-34851	Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	0.000	0.000		
			TON	0.000	0.00	
			97.00000	0.000		0.00

CONTID: C21850
 PCN: 21850-BID
 PROJECT: NHPP0343-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 10/07/2020

ESTIMATE NO: 0007

14:54:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0313 STRUCTURE C-22-BG (I-76)						
1505	408-01100	Joint Sealant	290.000	0.000		
			LF	290.000	7,830.00	
			27.00000	290.000		7,830.00
1510	518-01050	Bridge Expansion Device (Special)	58.000	0.000		
			LF	58.000	17,980.00	
			310.00000	58.000		17,980.00
1515	606-11010	Bridge Rail Type 10R	361.000	361.000		
			LF	0.000	0.00	
			157.00000	361.000		56,677.00
1515		MATERIAL ALLOWANCE Bridge Rail		0.000		
			LF	0.000	0.00	
			73.00000	0.000		0.00
1550	613-00207	2 In Elec Cond (Bridge) (Spec) April 2020 MCR	200.000	200.000		
			LF	0.000	0.00	
			27.34000	200.000		5,468.00

			CAT 0313	CURRENT AMT \$	104,235.50 \$	28,785.00 \$ 104,235.50
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1520	620-00005	Field Office (Special)	1.000	1.000		
			EACH	0.000	0.00	
			192,900.00000	1.000		192,900.00
1525	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			70,700.00000	1.000		70,700.00
1530	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			28,013.00000	1.000		28,013.00

			CAT 0400	CURRENT AMT \$	291,613.00 \$	0.00 \$ 291,613.00

			PROJECT TOTAL	CURRENT AMT	\$20,868,469.41 \$	2,086,842.41 \$16,633,441.10