

ESTIMATE SUMMARY

 CONTID: C21856 ESTIMATE NO: 0011 PROG SPEC YR: 2005
 PCN: 21856-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: SH52 WCR 13 INTERSECTION
 TIME CHARGED: 142.0 DAYS TIME ALLOW: 142 WORK DAYS
 PERCENT TIME: 100.00 ORIG TIME ALLOW: 113 WORK DAYS

PROJECT NO: FSA052A-047
 SH52 WCR 13 INTERSECTION

NAME OF ROAD:

PROJECT COUNTIES: WELD

CONTRACTOR:

ASPHALT SPECIALTIES CO., INC.
 10100 DALLAS STREET

PAY PERIOD ENDING 01/29/2020 DATE TIME STARTED 01/21/2019
 DATE LET 11/01/2018 DATE WORK BEGAN 01/21/2019
 DATE AWARDED 11/26/2018 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 12/11/2018 DATE ACCEPTED
 DATE NOTICE TO PROCEED 01/21/2019

HENDERSON CO 80640 (303)289-8555

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 2,910,015.77 PARTICIPATING	\$ 42,200.00	\$ 0.00
AWARD PROJECT AMT: \$ 2,588,250.33 NON-PARTICIPATING	2,545,684.38	25,435.76
PERCENT COMPLETE: 88.93% TOTAL EARNINGS	2,587,884.38	25,435.76
FUNDS AVAILABLE: \$ 322,131.39 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	25,435.76
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-38,823.75	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	25,435.76
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	25,435.76
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 25,435.76

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21856
 PCN: 21856-BID
 PROJECT: FSA052A-047

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 2
 ESTIMATE RUN 01/29/2020
 09:10:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			15,000.00000	1.000		15,000.00
0010	202-00035	*Removal of Pipe	556.000	556.000		
			LF	0.000	0.00	
			25.00000	556.000		13,900.00
0015	202-00037	*Removal of End Section	16.000	16.000		
			EACH	0.000	0.00	
			115.00000	16.000		1,840.00
0020	202-00190	Removal of Concrete Median Cover Material	160.000	160.000		
			SY	0.000	0.00	
			15.00000	160.000		2,400.00
0025	202-00200	Removal of Sidewalk	168.000	168.000		
			SY	0.000	0.00	
			15.00000	168.000		2,520.00
0030	202-00203	Removal of Curb and Gutter	535.000	535.000		
			LF	0.000	0.00	
			6.00000	535.000		3,210.00
0035	202-00206	Removal of Concrete Curb Ramp	88.000	88.000		
			SY	0.000	0.00	
			14.75000	88.000		1,298.00
0040	202-00220	Removal of Asphalt Mat	10,690.000	10,526.000		
			SY	0.000	0.00	
			5.65000	10,526.000		59,471.90
0045	202-00240	Removal of Asphalt Mat (Planing)	17,360.000	17,360.000		
			SY	0.000	0.00	
			2.30000	17,360.000		39,928.00
0050	202-00250	*Removal of Pavement Marking	26,233.000	26,233.000		
			SF	0.000	0.00	
			4.20000	26,233.000		110,178.60
0055	202-00750	*Removal of Luminaire	4.000	4.000		
			EACH	0.000	0.00	
			75.00000	4.000		300.00

CONTID: C21856
 PCN: 21856-BID
 PROJECT: FSA052A-047

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 3
 ESTIMATE RUN 01/29/2020
 09:10:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00810	*Removal of Ground Sign	22.000	22.000		
			EACH	0.000	0.00	
			78.00000	22.000		1,716.00
0065	202-00821	*Removal of Sign Panel	10.000	10.000		
			EACH	0.000	0.00	
			110.00000	10.000		1,100.00
0070	202-00827	*Removal of Pull Box	4.000	4.000		
			EACH	0.000	0.00	
			175.00000	4.000		700.00
0075	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			3,000.00000	1.000		3,000.00
0080	202-00831	*Removal of Traffic Signal Head	16.000	16.000		
			EACH	0.000	0.00	
			61.00000	16.000		976.00
0085	202-00840	*Removal of Traffic Signal Pole	4.000	4.000		
			EACH	0.000	0.00	
			235.00000	4.000		940.00
0090	202-00842	*Removal of Mast Arm	4.000	4.000		
			EACH	0.000	0.00	
			235.00000	4.000		940.00
0095	202-00848	*Removal of Traffic Signal Controller and Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			390.00000	1.000		390.00
0100	202-00860	*Removal of Pedestrian Push Button	8.000	8.000		
			EACH	0.000	0.00	
			16.50000	8.000		132.00
0105	202-00888	*Removal of Video Detection System	1.000	1.000		
			EACH	0.000	0.00	
			585.00000	1.000		585.00
0110	202-01000	*Removal of Fence	260.000	260.000		
			LF	0.000	0.00	
			2.00000	260.000		520.00

CONTID: C21856
 PCN: 21856-BID
 PROJECT: FSA052A-047

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 4
 ESTIMATE RUN 01/29/2020
 09:10:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	203-00010	Unclassified Excavation (Complete In Place)	2,308.000	2,219.000		
			CY	0.000	0.00	
			21.50000	2,219.000		47,708.50
0120	203-00050	Unsuitable Material	859.000	859.000		
			CY	0.000	0.00	
			40.00000	859.000		34,360.00
0125	203-01100	Proof Rolling	6.000	6.000		
			HOURL	0.000	0.00	
			135.00000	6.000		810.00
0130	203-01500	Blading	48.000	48.000		
			HOURL	0.000	0.00	
			190.00000	48.000		9,120.00
0135	203-01510	Backhoe	42.000	42.000		
			HOURL	0.000	0.00	
			118.00000	42.000		4,956.00
0140	203-01597	*Potholing	53.000	53.000		
			HOURL	0.000	0.00	
			255.00000	53.000		13,515.00
0145	203-02330	Laborer	12.000	5.000		
			HOURL	0.000	0.00	
			42.00000	5.000		210.00
0150	206-00000	*Structure Excavation	41.000	41.000		
			CY	0.000	0.00	
			120.00000	41.000		4,920.00
0155	206-00100	*Structure Backfill (Class 1)	0.000	0.000		
			CY	0.000	0.00	
			60.00000	0.000		0.00
0160	207-00205	Topsoil	84.000	0.000		
			CY	0.000	0.00	
			60.00000	0.000		0.00
0165	208-00002	*Erosion Log Type 1 (12 Inch)	2,372.000	2,372.000		
			LF	0.000	0.00	
			4.40000	2,372.000		10,436.80

CONTID: C21856
 PCN: 21856-BID
 PROJECT: FSA052A-047

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 5
 ESTIMATE RUN 01/29/2020
 09:10:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	208-00046	*Pre-fabricated Concrete Washout Structure (Type 1)	1.000	1.000		
			EACH	0.000	0.00	
			1,400.00000	1.000		1,400.00
0175	208-00070	Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0180	208-00071	Maintenance Aggregate (Vehicle Tracking Pad)	0.000	0.000		
			CY	0.000	0.00	
			150.00000	0.000		0.00
0185	208-00103	Removal and Disposal of Sediment (Labor)	10.000	10.000		
			HOUR	0.000	0.00	
			78.00000	10.000		780.00
0190	208-00105	Removal and Disposal of Sediment (Equipment)	8.000	8.000		
			HOUR	0.000	0.00	
			265.00000	8.000		2,120.00
0195	208-00106	Sweeping (Sediment Removal)	25.000	25.000		
			HOUR	0.000	0.00	
			140.00000	25.000		3,500.00
0200	208-00107	Removal of Trash	10.000	8.000		
			HOUR	0.000	0.00	
			220.00000	8.000		1,760.00
0205	208-00207	Erosion Control Management	49.000	41.000		
			DAY	0.000	0.00	
			230.00000	41.000		9,430.00
0210	210-00001	Reset Structure	0.000	0.000		
			EACH	0.000	0.00	
			565.00000	0.000		0.00
0215	210-00479	*Reset Radio Communication Antenna	4.000	1.000		
			EACH	0.000	0.00	
			785.00000	1.000		785.00
0220	210-00750	*Reset Light Standard	4.000	4.000		
			EACH	0.000	0.00	
			690.00000	4.000		2,760.00

CONTID: C21856
 PCN: 21856-BID
 PROJECT: FSA052A-047

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 6
 ESTIMATE RUN 01/29/2020
 09:10:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	210-00760	*Reset Luminaire	4.000	4.000		
			EACH	0.000	0.00	
			255.00000	4.000		1,020.00
0230	210-00810	*Reset Ground Sign	3.000	3.000		
			EACH	0.000	0.00	
			165.00000	3.000		495.00
0235	210-02900	*Relay Riprap	5.000	5.000		
			CY	0.000	0.00	
			90.00000	5.000		450.00
0240	210-04050	Adjust Valve Box	6.000	4.000		
			EACH	0.000	0.00	
			420.00000	4.000		1,680.00
0245	212-00006	*Seeding (Native)	3.500	3.500		
			ACRE	0.000	0.00	
			550.00000	3.500		1,925.00
0250	212-00011	*Seeding (Lawn)	0.300	0.300		
			ACRE	0.000	0.00	
			22,500.00000	0.300		6,750.00
0255	212-00032	*Soil Conditioning	3.800	3.800		
			ACRE	0.000	0.00	
			2,450.00000	3.800		9,310.00
0260	212-00100	Tree Retention and Protection	1.000	1.000		
			L S	0.000	0.00	
			2,700.00000	1.000		2,700.00
0265	213-00003	*Mulching (Weed Free)	3.800	3.800		
			ACRE	0.000	0.00	
			680.00000	3.800		2,584.00
0270	213-00005	*Mulching (Decorative)	482.000	482.000		
			CF	0.000	0.00	
			14.50000	482.000		6,989.00
0275	213-00008	*Mulching (Wood Chip)	900.000	0.000		
			CF	0.000	0.00	
			9.00000	0.000		0.00

CONTID: C21856
 PCN: 21856-BID
 PROJECT: FSA052A-047

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 7
 ESTIMATE RUN 01/29/2020
 09:10:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	213-00061	*Mulch Tackifier	800.000	800.000		
			LB	0.000	0.00	
			2.75000	800.000		2,200.00
0285	213-00070	*Landscape Weed Barrier Fabric	484.000	484.000		
			SY	0.000	0.00	
			2.00000	484.000		968.00
0290	213-00462	*Metal Landscape Border (3/16 X 5-1/2 Inch)	525.000	162.000		
			LF	0.000	0.00	
			10.50000	162.000		1,701.00
0295	213-00700	Landscape Boulder	8.000	8.000		
			EACH	0.000	0.00	
			555.00000	8.000		4,440.00
0300	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			24,000.00000	0.000		0.00
0305	214-00225	*Deciduous Tree (2.5 Inch Caliper)	1.000	1.000		
			EACH	0.000	0.00	
			700.00000	1.000		700.00
0310	214-00350	*Deciduous Shrub (5 Gallon Container)	118.000	85.000		
			EACH	0.000	0.00	
			50.00000	85.000		4,250.00
0315	214-00508	*Evergreen Tree (8 Foot) (Ball and Burlap)	2.000	2.000		
			EACH	0.000	0.00	
			725.00000	2.000		1,450.00
0320	214-00650	*Evergreen Shrub (5 Gallon Container)	21.000	21.000		
			EACH	0.000	0.00	
			51.00000	21.000		1,071.00
0325	214-00910	*Perennials (1 Gallon Container)	219.000	0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00
0330	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	544.000	544.000		
			SY	0.000	0.00	
			4.10000	544.000		2,230.40

CONTID: C21856
 PCN: 21856-BID
 PROJECT: FSA052A-047

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 8
 ESTIMATE RUN 01/29/2020
 09:10:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	304-06000	Aggregate Base Course (Class 6)	4,591.380	4,591.380		
			TON	0.000	0.00	
			23.65000	4,591.380		108,586.14
0340	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	290.370	290.370		
			TON	0.000	0.00	
			125.00000	290.370		36,296.25
0345	403-33741	Hot Mix Asphalt (Grading S) (75) (PG 64-22)	3,781.780	3,781.780		
			TON	0.000	0.00	
			60.15000	3,781.780		227,474.07
0350	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	4,365.630	4,365.630		
			TON	0.000	0.00	
			80.05000	4,365.630		349,468.68
0355	411-10255	Emulsified Asphalt (Slow-Setting)	2,396.000	2,396.000		
			GAL	0.000	0.00	
			2.00000	2,396.000		4,792.00
0360	420-00132	Geotextile (Separator) (Class 1)	7,566.000	7,566.000		
			SY	0.000	0.00	
			1.65000	7,566.000		12,483.90
0365	503-00012	*Drilled Caisson (12 Inch)	10.500	10.500		
			LF	0.000	0.00	
			125.00000	10.500		1,312.50
0370	503-00018	*Drilled Caisson (18 Inch)	15.000	15.000		
			LF	0.000	0.00	
			145.00000	15.000		2,175.00
0375	503-00036	*Drilled Caisson (36 Inch)	76.000	76.000		
			LF	0.000	0.00	
			325.00000	76.000		24,700.00
0380	506-00212	*Riprap (12 Inch)	35.000	35.000		
			CY	0.000	0.00	
			135.00000	35.000		4,725.00
0385	601-01000	*Concrete Class B	12.200	12.200		
			CY	0.000	0.00	
			525.00000	12.200		6,405.00

CONTID: C21856
 PCN: 21856-BID
 PROJECT: FSA052A-047

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 9
 ESTIMATE RUN 01/29/2020
 09:10:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	604-30010	*Manhole Slab Base (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			2,900.00000	2.000		5,800.00
0395	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	688.000	688.000		
			LF	0.000	0.00	
			32.65000	688.000		22,463.20
0400	606-02003	*End Anchorage (Nonflared)	1.000	1.000		
			EACH	0.000	0.00	
			3,300.00000	1.000		3,300.00
0405	606-02005	*End Anchorage (Flared)	3.000	3.000		
			EACH	0.000	0.00	
			2,650.00000	3.000		7,950.00
0410	607-11450	*Fence Split Cedar	82.000	82.000		
			LF	0.000	0.00	
			23.50000	82.000		1,927.00
0415	607-11525	*Fence (Plastic)	375.300	375.300		
			LF	0.000	0.00	
			4.15000	375.300		1,557.50
0420	608-00006	*Concrete Sidewalk (6 Inch)	159.000	142.000		
			SY	0.000	0.00	
			69.50000	142.000		9,869.00
0425	608-00010	*Concrete Curb Ramp	221.000	221.000		
			SY	0.000	0.00	
			145.00000	221.000		32,045.00
0430	608-00026	*Concrete Bikeway (6 Inch)	78.000	78.000		
			SY	0.000	0.00	
			55.00000	78.000		4,290.00
0435	609-21010	*Curb and Gutter Type 2 (Section I-B)	780.000	780.000		
			LF	0.000	0.00	
			23.40000	780.000		18,252.00
0440	610-00020	*Median Cover Material (Patterned Concrete)	4,322.000	4,322.000		
			SF	0.000	0.00	
			11.50000	4,322.000		49,703.00

CONTID: C21856
 PCN: 21856-BID
 PROJECT: FSA052A-047

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 10
 ESTIMATE RUN 01/29/2020
 09:10:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	612-00001	*Delineator (Type I)	41.000	0.000		
			EACH	0.000	0.00	
			44.65000	0.000		0.00
0450	612-00002	*Delineator (Type II)	62.000	0.000		
			EACH	0.000	0.00	
			47.00000	0.000		0.00
0455	612-00003	*Delineator (Type III)	13.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0460	613-00206	*2 Inch Electrical Conduit (Bored)	390.000	390.000		
			LF	0.000	0.00	
			17.75000	390.000		6,922.50
0465	613-00306	*3 Inch Electrical Conduit (Bored)	839.000	839.000		
			LF	0.000	0.00	
			18.85000	839.000		15,815.15
0470	613-01100	*1 Inch Electrical Conduit (Plastic)	110.000	45.000		
			LF	0.000	0.00	
			6.15000	45.000		276.75
0475	613-01200	*2 Inch Electrical Conduit (Plastic)	379.000	379.000		
			LF	0.000	0.00	
			12.25000	379.000		4,642.75
0480	613-01300	*3 Inch Electrical Conduit (Plastic)	480.000	480.000		
			LF	0.000	0.00	
			17.80000	480.000		8,544.00
0485	613-04100	*Electrical System Modifications	1.000	1.000		
			L S	0.000	0.00	
			1,325.00000	1.000		1,325.00
0490	613-07001	*Type One Pull Box	3.000	2.000		
			EACH	0.000	0.00	
			505.00000	2.000		1,010.00
0495	613-07002	*Type Two Pull Box	4.000	4.000		
			EACH	0.000	0.00	
			865.00000	4.000		3,460.00

CONTID: C21856
 PCN: 21856-BID
 PROJECT: FSA052A-047

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 11
 ESTIMATE RUN 01/29/2020
 09:10:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0500	613-07004	*Type Four Pull Box	4.000	4.000		
			EACH	0.000	0.00	
			1,510.00000	4.000		6,040.00
0505	613-07005	*Type Five Pull Box	1.000	1.000		
			EACH	0.000	0.00	
			1,750.00000	1.000		1,750.00
0510	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			7,150.00000	1.000		7,150.00
0515	613-13000	*Luminaire (LED)	4.000	4.000		
			EACH	0.000	0.00	
			650.00000	4.000		2,600.00
0520	613-34300	*Light Standard Metal (30 Foot)	4.000	4.000		
			EACH	0.000	0.00	
			1,950.00000	4.000		7,800.00
0525	613-40010	*Light Standard Foundation	4.000	4.000		
			EACH	0.000	0.00	
			1,255.00000	4.000		5,020.00
0530	614-00011	*Sign Panel (Class I)	145.000	145.000		
			SF	0.000	0.00	
			22.50000	145.000		3,262.50
0535	614-00012	*Sign Panel (Class II)	189.000	189.000		
			SF	0.000	0.00	
			29.00000	189.000		5,481.00
0540	614-01512	*Steel Sign Support (2-Inch Round)(Post)	64.000	64.000		
			LF	0.000	0.00	
			21.25000	64.000		1,360.00
0545	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	6.000	6.000		
			EACH	0.000	0.00	
			140.00000	6.000		840.00
0550	614-01575	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	267.000	267.000		
			LF	0.000	0.00	
			28.00000	267.000		7,476.00

CONTID: C21856
 PCN: 21856-BID
 PROJECT: FSA052A-047

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 12
 ESTIMATE RUN 01/29/2020
 09:10:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0555	614-01578	*Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	25.000	25.000		
		EACH		0.000	0.00	
			225.00000	25.000		5,625.00
0560	614-70150	*Pedestrian Signal Face (16) (Countdown)	8.000	8.000		
		EACH		0.000	0.00	
			635.00000	8.000		5,080.00
0565	614-70336	*Traffic Signal Face (12-12-12)	8.000	8.000		
		EACH		0.000	0.00	
			825.00000	8.000		6,600.00
0570	614-70448	*Traffic Signal Face (12-12-12-12)	8.000	8.000		
		EACH		0.000	0.00	
			1,185.00000	8.000		9,480.00
0575	614-72855	*Traffic Signal Controller Cabinet	1.000	1.000		
		EACH		0.000	0.00	
			28,000.00000	1.000		28,000.00
0580	614-72860	*Pedestrian Push Button	5.000	5.000		
		EACH		0.000	0.00	
			245.00000	5.000		1,225.00
0585	614-72863	*Pedestrian Push Button Post Assembly	3.000	3.000		
		EACH		0.000	0.00	
			905.00000	3.000		2,715.00
0590	614-72887	*Microwave Vehicle Radar Detector	4.000	4.000		
		EACH		0.000	0.00	
			9,100.00000	4.000		36,400.00
0595	614-80000	*Flashing Beacon	2.000	0.000		
		EACH		0.000	0.00	
			2,650.00000	0.000		0.00
0600	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	1.000	1.000		
		EACH		0.000	0.00	
			18,150.00000	1.000		18,150.00
0605	614-81145	*Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	3.000	3.000		
		EACH		0.000	0.00	
			18,500.00000	3.000		55,500.00

CONTID: C21856
 PCN: 21856-BID
 PROJECT: FSA052A-047

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 13
 ESTIMATE RUN 01/29/2020
 09:10:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0610	614-84000	*Traffic Signal Pedestal Pole Steel	3.000	3.000		
			EACH	0.000	0.00	
			2,300.00000	3.000		6,900.00
0615	614-86748	*Controller (Type 2070)	1.000	1.000		
			EACH	0.000	0.00	
			5,500.00000	1.000		5,500.00
0620	623-09900	*Sprinkler System	1.000	1.000		
			L S	0.000	0.00	
			14,000.00000	1.000		14,000.00
0625	624-29025	*24 Inch Drainage Pipe (Class 9) (Complete In Place)	189.000	189.000		
			LF	0.000	0.00	
			160.00000	189.000		30,240.00
0630	624-29031	*30 Inch Drainage Pipe (Class 9) (Complete In Place)	173.000	173.000		
			LF	0.000	0.00	
			160.00000	173.000		27,680.00
0635	624-29037	*36 Inch Drainage Pipe (Class 9) (Complete In Place)	331.000	331.000		
			LF	0.000	0.00	
			200.00000	331.000		66,200.00
0640	624-49025	*24 Inch Equivalent Drainage Pipe Elliptical (Class 9) (Comp	28.000	28.000		
			LF	0.000	0.00	
			345.00000	28.000		9,660.00
0645	625-00000	*Construction Surveying	1.000	0.900		
			L S	0.000	0.00	
			80,000.00000	0.900		72,000.00
0650	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			230,000.00000	1.000		230,000.00
0655	626-01103	*Public Information Services (Tier III)	1.000	0.900		
			L S	0.000	0.00	
			16,000.00000	0.900		14,400.00
0660	627-00008	*Modified Epoxy Pavement Marking	144.000	144.000		
			GAL	0.000	0.00	
			98.00000	144.000		14,112.00

CONTID: C21856
 PCN: 21856-BID
 PROJECT: FSA052A-047

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 14
 ESTIMATE RUN 01/29/2020
 09:10:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0665	627-00013	*Pavement Marking Paint (High Build)	230.000	230.000		
			GAL	0.000	0.00	
			52.00000	230.000		11,960.00
0670	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	697.000	697.000		
			SF	0.000	0.00	
			20.50000	697.000		14,288.50
0675	627-30324	*Preformed Plastic Pavement Marking (Word-Symbol) (Type I)	444.000	422.000		
			SF	0.000	0.00	
			20.00000	422.000		8,440.00
0680	627-30329	*Preformed Plastic Pavement Marking (Xwalk-Stop Line) (Type	1,138.000	1,138.000		
			SF	0.000	0.00	
			14.50000	1,138.000		16,501.00
0685	629-01003	Survey Monument (Type 3)	1.000	1.000		
			EACH	0.000	0.00	
			930.00000	1.000		930.00
0690	630-00000	*Flagging	2,849.000	2,281.000		
			HOUR	0.000	0.00	
			28.00000	2,281.000		63,868.00
0695	630-00007	*Traffic Control Inspection	147.000	147.000		
			DAY	0.000	0.00	
			165.00000	147.000		24,255.00
0700	630-00012	*Traffic Control Management	144.000	111.000		
			DAY	0.000	0.00	
			780.00000	111.000		86,580.00
0705	630-80336	*Barricade (Type 3 M-B) (Temporary)	9.000	8.100		
			EACH	0.900	121.50	
			135.00000	9.000		1,215.00
0710	630-80341	*Construction Traffic Sign (Panel Size A)	67.000	60.300		
			EACH	6.700	502.50	
			75.00000	67.000		5,025.00
0715	630-80342	*Construction Traffic Sign (Panel Size B)	25.000	22.500		
			EACH	2.500	237.50	
			95.00000	25.000		2,375.00

CONTID: C21856
 PCN: 21856-BID
 PROJECT: FSA052A-047

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 15
 ESTIMATE RUN 01/29/2020
 09:10:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0720	630-80350	*Vertical Panel	46.000	41.400		
			EACH	4.600	115.00	
			25.00000	46.000		1,150.00
0725	630-80355	*Portable Message Sign Panel	4.000	3.600		
			EACH	0.400	2,020.00	
			5,050.00000	4.000		20,200.00
0730	630-80360	*Drum Channelizing Device	217.000	195.300		
			EACH	21.700	889.70	
			41.00000	217.000		8,897.00
0735	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	0.000	0.000		
			EACH	0.000	0.00	
			112.00000	0.000		0.00
0740	630-80380	*Traffic Cone	136.000	122.400		
			EACH	13.600	163.20	
			12.00000	136.000		1,632.00
0745	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	1.000	0.900		
			EACH	0.100	1,800.00	
			18,000.00000	1.000		18,000.00
0750	630-86801	*Traffic Signal (Temporary)	1.000	0.900		
			L S	0.100	6,000.00	
			60,000.00000	1.000		60,000.00
0755	700-70010	F/A Minor Contract Revisions	180,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0760	700-70012	F/A Asphalt Pavement Incentive	8,536.490	8,531.240		
			F A	0.000	0.00	
			1.00000	8,531.240		8,531.24
0765	700-70016	F/A Fuel Cost Adjustment	-8,121.850	-8,121.850		
			F A	0.000	0.00	
			1.00000	-8,121.850		-8,121.85
0770	700-70018	F/A Roadway Smoothness Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C21856
 PCN: 21856-BID
 PROJECT: FSA052A-047

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 16
 ESTIMATE RUN 01/29/2020
 09:10:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0775	700-70019	F/A Asphalt Cement Cost Adjustment	5,871.040	5,871.040		
			F A	0.000	0.00	
			1.00000	5,871.040		5,871.04
0780	700-70023	F/A On-The-Job Trainee	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0785	700-70100	F/A Relocate	25,000.000	0.000		
			F A	13,586.360	13,586.36	
			1.00000	13,586.360		13,586.36
0790	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0795	700-70589	F/A Environmental Health & Safety Management	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0840	900-00006	Added Item (Dollar)/ Price Reduction per 105.04	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0845	214-00514	Evergreen Tree(14 Ft)(B-B)	3.000	3.000		
			EACH	0.000	0.00	
			2,035.00000	3.000		6,105.00
0850	612-00101	Delin (Drv Conc Inst) (Ty I)	41.000	41.000		
			EACH	0.000	0.00	
			140.00000	41.000		5,740.00
0855	612-00102	Delin (Drv Conc Inst) (Ty II)	62.000	62.000		
			EACH	0.000	0.00	
			143.50000	62.000		8,897.00
0860	612-00103	Delin (Drv Conc Inst) (Ty III)	13.000	13.000		
			EACH	0.000	0.00	
			147.00000	13.000		1,911.00

CONTID: C21856
 PCN: 21856-BID
 PROJECT: FSA052A-047

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 01/29/2020

ESTIMATE NO: 0011

09:10:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0870	623-09900	Sprinkler System	1.000	1.000		
			L S	0.000	0.00	
			9,500.00000	1.000		9,500.00

			CAT 0200	CURRENT AMT	\$ 2,867,815.77	\$ 25,435.76 \$ 2,545,684.38
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0805	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00
0810	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			15,000.00000	1.000		15,000.00
0815	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			2,200.00000	1.000		2,200.00

			CAT 0400	CURRENT AMT	\$ 42,200.00	\$ 0.00 \$ 42,200.00

			PROJECT TOTAL	CURRENT AMT	\$ 2,910,015.77	\$ 25,435.76 \$ 2,587,884.38