

ESTIMATE SUMMARY

CONTID: C21874

ESTIMATE NO: 0005 FINL

SPEC YR: 2005

PCN: 21874-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 116.0 DAYS

TIME ALLOW:

122 CALENDAR DAYS

US 34 & MACGREGOR INTERSECTION

PERCENT TIME: 95.08

ORIG TIME ALLOW:

122 CALENDAR DAYS

PROJECT NO: FSA0341-097

US 34 & MACGREGOR INTERSECTION

NAME OF ROAD:

PROJECT COUNTIES: LARIMER

CONTRACTOR:

MOUNTAIN CONSTRUCTORS, INC.

PAY PERIOD ENDING 09/01/2020

DATE TIME STARTED 03/02/2020

P.O. BOX 405

DATE LET 01/09/2020

DATE WORK BEGAN 03/02/2020

DATE AWARDED 02/03/2020

DATE TIME STOPPED 07/23/2020

DATE CONTRACT EXECUTED 02/19/2020

DATE ACCEPTED 07/23/2020

PLATTEVILLE CO 80651-04 (970)785-6161

DATE NOTICE TO PROCEED 03/02/2020

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 1,845,913.37 PARTICIPATING	\$ 26,500.00	\$ 0.00
AWARD PROJECT AMT: \$ 1,871,822.50 NON-PARTICIPATING	1,819,413.37	0.00
PERCENT COMPLETE: 100.00% TOTAL EARNINGS	1,845,913.37	0.00
FUNDS AVAILABLE: \$ 0.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,845,913.37
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	28,077.34
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	1,845,913.37
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	1,845,913.37
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 28,077.34

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21874
 PCN: 21874-BID
 PROJECT: FSA0341-097

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 2
 ESTIMATE RUN 09/01/2020
 12:18:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			30,000.00000	1.000		30,000.00
0010	202-00010	Removal of Tree	10.000	10.000		
			EACH	0.000	0.00	
			750.00000	10.000		7,500.00
0015	202-00019	Removal of Inlet	2.000	2.000		
			EACH	0.000	0.00	
			1,300.00000	2.000		2,600.00
0020	202-00027	Removal of Riprap	14.000	14.000		
			SY	0.000	0.00	
			32.00000	14.000		448.00
0025	202-00035	Removal of Pipe	408.000	408.000		
			LF	0.000	0.00	
			21.00000	408.000		8,568.00
0030	202-00155	Removal of Wall	25.000	25.000		
			LF	0.000	0.00	
			16.00000	25.000		400.00
0035	202-00190	Removal of Concrete Median Cover Material	49.000	49.000		
			SY	0.000	0.00	
			22.00000	49.000		1,078.00
0040	202-00200	Removal of Sidewalk	172.000	172.000		
			SY	0.000	0.00	
			22.00000	172.000		3,784.00
0045	202-00201	Removal of Curb	214.000	214.000		
			LF	0.000	0.00	
			7.00000	214.000		1,498.00
0050	202-00203	Removal of Curb and Gutter	314.000	314.000		
			LF	0.000	0.00	
			9.00000	314.000		2,826.00
0055	202-00206	Removal of Concrete Curb Ramp	91.000	91.000		
			SY	0.000	0.00	
			32.00000	91.000		2,912.00

CONTID: C21874
 PCN: 21874-BID
 PROJECT: FSA0341-097

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3
 ESTIMATE RUN 09/01/2020
 12:18:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0056	202-00210	Rem Conc Pavement	46.000	46.000		
			SY	0.000	0.00	
			32.00000	46.000		1,472.00
0060	202-00220	Removal of Asphalt Mat	3,641.000	3,641.000		
			SY	0.000	0.00	
			8.00000	3,641.000		29,128.00
0065	202-00240	*Removal of Asphalt Mat (Planing)	1,748.000	1,748.000		
			SY	0.000	0.00	
			4.50000	1,748.000		7,866.00
0070	202-00250	*Removal of Pavement Marking	890.000	890.000		
			SF	0.000	0.00	
			4.00000	890.000		3,560.00
0075	202-00700	Removal of Light Standard	0.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0080	202-00705	Removal of Light Standard Foundation	2.000	2.000		
			EACH	0.000	0.00	
			650.00000	2.000		1,300.00
0085	202-00810	*Removal of Ground Sign	7.000	7.000		
			EACH	0.000	0.00	
			200.00000	7.000		1,400.00
0090	202-00821	*Removal of Sign Panel	1.000	1.000		
			EACH	0.000	0.00	
			110.00000	1.000		110.00
0095	202-00827	*Removal of Pull Box	2.000	2.000		
			EACH	0.000	0.00	
			350.00000	2.000		700.00
0100	202-00900	Removal of Concrete Footing	2.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
0105	202-04002	Clean Culvert	8.000	8.000		
			EACH	0.000	0.00	
			3,000.00000	8.000		24,000.00

CONTID: C21874
 PCN: 21874-BID
 PROJECT: FSA0341-097

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4
 ESTIMATE RUN 09/01/2020
 12:18:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0110	203-00010	Unclassified Excavation (Complete In Place)	758.000	758.000		
			CY	0.000	0.00	
			36.00000	758.000		27,288.00
0111	203-00400	Rock Excav	194.000	194.000		
			CY	0.000	0.00	
			51.60000	194.000		10,010.40
0115	203-01500	Blading	0.000	0.000		
			HOOR	0.000	0.00	
			110.00000	0.000		0.00
0120	203-01550	Dozing	0.000	0.000		
			HOOR	0.000	0.00	
			150.00000	0.000		0.00
0125	203-01594	Combination Loader	3.000	3.000		
			HOOR	0.000	0.00	
			100.00000	3.000		300.00
0130	207-00205	Topsoil	224.000	224.000		
			CY	0.000	0.00	
			20.00000	224.000		4,480.00
0135	207-00210	Stockpile Topsoil	224.000	224.000		
			CY	0.000	0.00	
			15.00000	224.000		3,360.00
0140	208-00002	Erosion Log Type 1 (12 Inch)	431.000	431.000		
			LF	0.000	0.00	
			9.00000	431.000		3,879.00
0145	208-00020	Silt Fence	0.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0150	208-00035	Aggregate Bag	133.000	133.000		
			LF	0.000	0.00	
			13.00000	133.000		1,729.00
0155	208-00045	Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			4,000.00000	1.000		4,000.00

CONTID: C21874
 PCN: 21874-BID
 PROJECT: FSA0341-097

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5
 ESTIMATE RUN 09/01/2020
 12:18:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0160	208-00053	Storm Drain Inlet Protection (Type I) (84 Inch)	0.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0165	208-00056	Storm Drain Inlet Protection (Type III)	0.000	0.000		
			EACH	0.000	0.00	
			65.00000	0.000		0.00
0170	208-00070	Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0175	208-00075	Pre-fabricated Vehicle Tracking Pad	1.000	1.000		
			EACH	0.000	0.00	
			3,750.00000	1.000		3,750.00
0180	208-00103	Removal and Disposal of Sediment (Labor)	8.000	8.000		
			HOUR	0.000	0.00	
			75.00000	8.000		600.00
0185	208-00106	Sweeping (Sediment Removal)	23.000	23.000		
			HOUR	0.000	0.00	
			120.00000	23.000		2,760.00
0190	208-00107	Removal of Trash	12.000	12.000		
			HOUR	0.000	0.00	
			80.00000	12.000		960.00
0195	208-00207	*Erosion Control Management	22.000	22.000		
			DAY	0.000	0.00	
			305.00000	22.000		6,710.00
0200	210-00810	*Reset Ground Sign	6.000	6.000		
			EACH	0.000	0.00	
			325.00000	6.000		1,950.00
0205	210-00825	Reset Flashing Beacon	2.000	2.000		
			EACH	0.000	0.00	
			2,500.00000	2.000		5,000.00
0210	210-04010	Adjust Manhole	3.000	3.000		
			EACH	0.000	0.00	
			875.00000	3.000		2,625.00

CONTID: C21874
 PCN: 21874-BID
 PROJECT: FSA0341-097

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6
 ESTIMATE RUN 09/01/2020
 12:18:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0215	212-00006	*Seeding (Native)	0.410	0.410		
			ACRE	0.000	0.00	
			825.00000	0.410		338.25
0220	212-00032	*Soil Conditioning	0.410	0.410		
			ACRE	0.000	0.00	
			5,250.00000	0.410		2,152.50
0225	216-00101	*Soil Retention Blanket (Straw-Coconut) (Photodegradable Cla	1,677.000	1,677.000		
			SY	0.000	0.00	
			3.75000	1,677.000		6,288.75
0230	304-06000	Aggregate Base Course (Class 6)	931.620	931.620		
			TON	0.000	0.00	
			56.00000	931.620		52,170.72
0235	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	6.600	6.600		
			TON	0.000	0.00	
			210.00000	6.600		1,386.00
0240	403-33731	*Hot Mix Asphalt (Grading S) (75) (PG 58-34)	394.330	394.330		
			TON	0.000	0.00	
			175.00000	394.330		69,007.75
0245	412-00800	Concrete Pavement (8 Inch)	1,448.000	1,448.000		
			SY	0.000	0.00	
			80.00000	1,448.000		115,840.00
0250	412-00801	Concrete Pavement (8 Inch) (Special)	455.000	455.000		
			SY	0.000	0.00	
			110.00000	455.000		50,050.00
0255	420-00114	Geotextile (Drainage) (Class 3)	1,101.000	1,101.000		
			SY	0.000	0.00	
			7.00000	1,101.000		7,707.00
0260	503-00018	Drilled Shaft (18 Inch)	18.000	18.000		
			LF	0.000	0.00	
			250.00000	18.000		4,500.00
0265	506-00209	Riprap (9 Inch)	409.000	409.000		
			CY	0.000	0.00	
			150.00000	409.000		61,350.00

CONTID: C21874
 PCN: 21874-BID
 PROJECT: FSA0341-097

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 7
 ESTIMATE RUN 09/01/2020
 12:18:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0270	514-00201	Pedestrian Railing (Steel)(Special)	504.000	504.000		
			LF	0.000	0.00	
			190.00000	504.000		95,760.00
0275	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	21.000	21.000		
			LF	0.000	0.00	
			140.00000	21.000		2,940.00
0280	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	88.000	88.000		
			LF	0.000	0.00	
			120.00000	88.000		10,560.00
0285	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	312.000	312.000		
			LF	0.000	0.00	
			175.00000	312.000		54,600.00
0290	603-02305	38x24 Inch Reinforced Concrete Pipe Elliptical (Complete In	88.000	88.000		
			LF	0.000	0.00	
			180.00000	88.000		15,840.00
0295	603-05024	24 Inch Reinforced Concrete End Section	2.000	2.000		
			EACH	0.000	0.00	
			1,300.00000	2.000		2,600.00
0300	603-05030	30 Inch Reinforced Concrete End Section	5.000	5.000		
			EACH	0.000	0.00	
			1,700.00000	5.000		8,500.00
0305	603-05130	38x24 Inch Reinforced Concrete End Section Elliptical	2.000	2.000		
			EACH	0.000	0.00	
			2,200.00000	2.000		4,400.00
0310	603-50003	3 Inch Plastic Pipe	0.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0315	604-00505	Inlet Type D (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,800.00000	1.000		5,800.00
0320	604-19105	Inlet Type R L 5 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			7,250.00000	1.000		7,250.00

CONTID: C21874
 PCN: 21874-BID
 PROJECT: FSA0341-097

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 8
 ESTIMATE RUN 09/01/2020
 12:18:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0325	604-19405	Inlet Type R Special (5 Foot)	11.000	11.000		
			EACH	0.000	0.00	
			7,500.00000	11.000		82,500.00
0330	604-19724	Inlet Special (Trench Drain) (24 Inch Width)	22.000	22.000		
			LF	0.000	0.00	
			1,800.00000	22.000		39,600.00
0335	604-30005	Manhole Slab Base (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			13,000.00000	2.000		26,000.00
0340	607-11525	Fence (Plastic)	872.000	872.000		
			LF	0.000	0.00	
			5.00000	872.000		4,360.00
0345	608-00000	Concrete Sidewalk	0.000	0.000		
			SY	0.000	0.00	
			90.00000	0.000		0.00
0346	608-00006	Conc Sidewalk (6 In)	599.000	599.000		
			SY	0.000	0.00	
			100.00000	599.000		59,900.00
0350	608-00005	Concrete Sidewalk (Special)	0.000	0.000		
			SY	0.000	0.00	
			150.00000	0.000		0.00
0351	608-00005	Conc Sidewalk (Spec)	64.000	64.000		
			SY	0.000	0.00	
			160.00000	64.000		10,240.00
0355	608-00010	Concrete Curb Ramp	81.000	81.000		
			SY	0.000	0.00	
			175.00000	81.000		14,175.00
0360	609-20000	Curb Type 2 (Section B) (Special)	143.000	143.000		
			LF	0.000	0.00	
			55.00000	143.000		7,865.00
0365	609-21010	Curb and Gutter Type 2 (Section I-B)	464.000	464.000		
			LF	0.000	0.00	
			34.00000	464.000		15,776.00

CONTID: C21874
 PCN: 21874-BID
 PROJECT: FSA0341-097

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 9
 ESTIMATE RUN 09/01/2020
 12:18:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0370	609-21013	Curb and Gutter Type 2 (Section I-M) (Special)	271.000	271.000		
			LF	0.000	0.00	
			38.00000	271.000		10,298.00
0375	609-21020	Curb and Gutter Type 2 (Section II-B)	1,002.000	1,002.000		
			LF	0.000	0.00	
			38.00000	1,002.000		38,076.00
0380	609-21023	Curb and Gutter Type 2 (Section II-B) (Special)	14.000	14.000		
			LF	0.000	0.00	
			55.00000	14.000		770.00
0385	609-71000	Curb (Special)	494.000	494.000		
			LF	0.000	0.00	
			42.00000	494.000		20,748.00
0390	610-00020	Median Cover Material (Patterned Concrete)	1,576.000	1,576.000		
			SF	0.000	0.00	
			15.00000	1,576.000		23,640.00
0395	612-00001	*Delineator (Type I)	3.000	3.000		
			EACH	0.000	0.00	
			23.00000	3.000		69.00
0400	612-00002	*Delineator (Type II)	0.000	0.000		
			EACH	0.000	0.00	
			28.00000	0.000		0.00
0405	612-00270	*Location Marker (Utility)(Flat Slat)	6.000	6.000		
			EACH	0.000	0.00	
			65.00000	6.000		390.00
0410	613-00300	*3 Inch Electrical Conduit	60.000	60.000		
			LF	0.000	0.00	
			38.00000	60.000		2,280.00
0415	613-01200	*2 Inch Electrical Conduit (Plastic)	707.000	707.000		
			LF	0.000	0.00	
			34.00000	707.000		24,038.00
0420	613-07011	*Pull Box (11"x18"x12")	8.000	8.000		
			EACH	0.000	0.00	
			2,200.00000	8.000		17,600.00

CONTID: C21874
 PCN: 21874-BID
 PROJECT: FSA0341-097

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 10
 ESTIMATE RUN 09/01/2020
 12:18:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0425	613-07023	*Pull Box (24"x36"x24")	2.000	2.000		
			EACH	0.000	0.00	
			2,800.00000	2.000		5,600.00
0430	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			11,000.00000	1.000		11,000.00
0435	613-13000	*Luminaire (LED) (Special)	7.000	7.000		
			EACH	0.000	0.00	
			2,500.00000	7.000		17,500.00
0440	613-32300	*Light Standard Steel (30 Foot)	5.000	5.000		
			EACH	0.000	0.00	
			7,500.00000	5.000		37,500.00
0445	613-40010	*Light Standard Foundation	5.000	5.000		
			EACH	0.000	0.00	
			4,000.00000	5.000		20,000.00
0450	613-74000	*Light Mast Arm	7.000	7.000		
			EACH	0.000	0.00	
			3,000.00000	7.000		21,000.00
0455	613-80130	*Service Meter Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			7,500.00000	1.000		7,500.00
0460	614-00011	*Sign Panel (Class I)	175.000	175.000		
			SF	0.000	0.00	
			25.00000	175.000		4,375.00
0465	614-00012	*Sign Panel (Class II)	83.000	83.000		
			SF	0.000	0.00	
			30.00000	83.000		2,490.00
0470	614-01512	*Steel Sign Support (2-Inch Round)(Post)	272.000	272.000		
			LF	0.000	0.00	
			35.00000	272.000		9,520.00
0475	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	28.000	28.000		
			EACH	0.000	0.00	
			150.00000	28.000		4,200.00

CONTID: C21874
 PCN: 21874-BID
 PROJECT: FSA0341-097

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 11
 ESTIMATE RUN 09/01/2020
 12:18:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0480	614-01585	*Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	85.000	85.000		
			LF	0.000	0.00	
			40.00000	85.000		3,400.00
0485	614-01588	*Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	9.000	9.000		
			EACH	0.000	0.00	
			188.00000	9.000		1,692.00
0490	614-80003	*Rectangular Rapid Flashing Beacon	1.000	1.000		
			EACH	0.000	0.00	
			19,000.00000	1.000		19,000.00
0495	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			44,000.00000	1.000		44,000.00
0500	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			250,000.00000	1.000		250,000.00
0505	626-01113	*Public Information Management (Tier III)	133.000	133.000		
			DAY	0.000	0.00	
			125.00000	133.000		16,625.00
0510	627-00008	*Modified Epoxy Pavement Marking	10.000	10.000		
			GAL	0.000	0.00	
			320.00000	10.000		3,200.00
0515	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	378.000	378.000		
			SF	0.000	0.00	
			31.00000	378.000		11,718.00
0520	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	120.000	120.000		
			SF	0.000	0.00	
			20.00000	120.000		2,400.00
0525	630-00000	*Flagging	30.500	30.500		
			HOUR	0.000	0.00	
			36.00000	30.500		1,098.00
0530	630-00007	*Traffic Control Inspection	36.000	36.000		
			DAY	0.000	0.00	
			350.00000	36.000		12,600.00

CONTID: C21874
 PCN: 21874-BID
 PROJECT: FSA0341-097

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 12
 ESTIMATE RUN 09/01/2020
 12:18:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0535	630-00012	*Traffic Control Management	80.000	80.000		
			DAY	0.000	0.00	
			825.00000	80.000		66,000.00
0540	630-80002	*Flashing Beacon (Solar)	1.000	1.000		
			EACH	0.000	0.00	
			650.00000	1.000		650.00
0545	630-80337	*Barricade (Type 3 M-C) (Temporary)	18.000	18.000		
			EACH	0.000	0.00	
			220.00000	18.000		3,960.00
0550	630-80341	*Construction Traffic Sign (Panel Size A)	44.000	44.000		
			EACH	0.000	0.00	
			60.00000	44.000		2,640.00
0555	630-80342	*Construction Traffic Sign (Panel Size B)	11.000	11.000		
			EACH	0.000	0.00	
			90.00000	11.000		990.00
0560	630-80355	*Portable Message Sign Panel	4.000	4.000		
			EACH	0.000	0.00	
			7,000.00000	4.000		28,000.00
0565	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0566	700-70014	F/A Incentive	7.000	7.000		
			F A	0.000	0.00	
			2,250.00000	7.000		15,750.00
0570	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0575	700-70019	F/A Asphalt Cement Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0580	700-70082	F/A Furnish & Install Electrical Service	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C21874
 PCN: 21874-BID
 PROJECT: FSA0341-097

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 09/01/2020

ESTIMATE NO: 0005

12:18:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0585	700-70111	Project First Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0590	700-70155	F/A Pavement Surface Course Maintenance	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0595	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0602	602-00020	Reinf Steel (Epoxy)	1,400.000	1,400.000		
			LB	0.000	0.00	
			2.92000	1,400.000		4,088.00

		CAT 0200	CURRENT AMT	\$ 1,819,413.37	\$ 0.00	\$ 1,819,413.37
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0600	620-00001	Field Office (Class 1)	1.000	1.000		
			EACH	0.000	0.00	
			24,000.00000	1.000		24,000.00
0605	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00

		CAT 0400	CURRENT AMT	\$ 26,500.00	\$ 0.00	\$ 26,500.00

		PROJECT TOTAL	CURRENT AMT	\$ 1,845,913.37	\$ 0.00	\$ 1,845,913.37