

ESTIMATE SUMMARY

 CONTID: C21878 ESTIMATE NO: 0005 PROG SPEC YR: 2005
 PCN: 21878-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 70.5 DAYS TIME ALLOW: 295 WORK DAYS
 I-70 ARRIBA: EAST AND WEST PERCENT TIME: 23.90 ORIG TIME ALLOW: 295 WORK DAYS

PROJECT NO: NHPP0705-082
 I-70 ARRIBA

NAME OF ROAD:

PROJECT COUNTIES: LINCOLN KIT CARSON

CONTRACTOR:

CASTLE ROCK CONSTRUCTION COMPANY OF COLORADO, LLC	PAY PERIOD ENDING	07/12/2019	DATE TIME STARTED	03/18/2019
6374 S. RACINE CIRCLE	DATE LET	11/15/2018	DATE WORK BEGAN	03/18/2019
	DATE AWARDED	12/04/2018	DATE TIME STOPPED	
	DATE CONTRACT EXECUTED	12/28/2018	DATE ACCEPTED	
CENTENNIAL CO 80111 (303)688-6611	DATE NOTICE TO PROCEED	03/18/2019		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 46,049,686.88 PARTICIPATING	\$ 79,500.00	\$ 0.00
AWARD PROJECT AMT: \$ 44,655,433.58 NON-PARTICIPATING	2,890,048.43	0.00
PERCENT COMPLETE: 6.45% TOTAL EARNINGS	2,969,548.43	0.00
FUNDS AVAILABLE: \$ 43,080,138.45 STOCKPILED MATERIALS	2,472,144.01	1,591,223.62
	GROSS EARNINGS	5,441,692.44
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-76,102.15	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	5,365,590.29
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	5,365,590.29
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 1,591,223.62

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 2
 ESTIMATE RUN 07/12/2019
 12:06:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00090	Removal of Delineator	703.000	284.000		
			EACH	0.000	0.00	
			2.10000	284.000		596.40
0010	202-00220	Removal of Asphalt Mat	27,022.000	6,889.000		
			SY	0.000	0.00	
			8.05000	6,889.000		55,456.45
0015	202-00240	Removal of Asphalt Mat (Planing)	690,855.000	329,278.000		
			SY	0.000	0.00	
			1.49000	329,278.000		490,624.22
0020	202-00250	Removal of Pavement Marking	115,618.000	2,011.000		
			SF	0.000	0.00	
			0.53000	2,011.000		1,065.83
0025	202-00810	Removal of Ground Sign	179.000	108.000		
			EACH	0.000	0.00	
			68.25000	108.000		7,371.00
0030	202-00821	Removal of Sign Panel	35.000	0.000		
			EACH	0.000	0.00	
			47.25000	0.000		0.00
0035	202-01030	Removal of Road Closure Gate	4.000	0.000		
			EACH	0.000	0.00	
			892.50000	0.000		0.00
0040	202-01130	Removal of Guardrail Type 3	966.000	575.000		
			LF	0.000	0.00	
			3.99000	575.000		2,294.25
0045	202-01300	Removal of End Anchorage	5.000	3.000		
			EACH	0.000	0.00	
			210.00000	3.000		630.00
0050	203-00060	Embankment Material (Complete In Place)	52,992.000	10,348.000		
			CY	0.000	0.00	
			15.54000	10,348.000		160,807.92
0055	203-01500	Blading	40.000	6.000		
			HOURL	0.000	0.00	
			102.60000	6.000		615.60

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3
 ESTIMATE RUN 07/12/2019
 12:06:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	203-01594	Combination Loader	150.000	26.000		
			HOURLY	0.000	0.00	
			102.60000	26.000		2,667.60
0065	206-00000	Structure Excavation	3.000	0.000		
			CY	0.000	0.00	
			550.00000	0.000		0.00
0070	208-00002	Erosion Log Type 1 (12 Inch)	6,880.000	4,140.000		
			LF	0.000	0.00	
			3.68000	4,140.000		15,235.20
0075	208-00023	Erosion Log (Type 3)(12 Inch)	2,500.000	0.000		
			LF	0.000	0.00	
			4.20000	0.000		0.00
0080	208-00035	Aggregate Bag	3,000.000	0.000		
			LF	0.000	0.00	
			5.51000	0.000		0.00
0085	208-00046	Pre-fabricated Concrete Washout Structure	31.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0090	208-00060	Temporary Slope Drain	180.000	0.000		
			LF	0.000	0.00	
			28.00000	0.000		0.00
0095	208-00075	Pre-fabricated Vehicle Tracking Pad	20.000	0.000		
			EACH	0.000	0.00	
			1,440.00000	0.000		0.00
0100	208-00103	Removal and Disposal of Sediment (Labor)	200.000	0.000		
			HOURLY	0.000	0.00	
			45.00000	0.000		0.00
0105	208-00105	Removal and Disposal of Sediment (Equipment)	20.000	0.000		
			HOURLY	0.000	0.00	
			90.00000	0.000		0.00
0110	208-00106	Sweeping (Sediment Removal)	236.000	48.000		
			HOURLY	0.000	0.00	
			95.00000	48.000		4,560.00

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4
 ESTIMATE RUN 07/12/2019
 12:06:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	208-00107	Removal of Trash	40.000	0.000		
			HOOR	0.000	0.00	
			45.00000	0.000		0.00
0120	208-00207	Erosion Control Management	59.000	19.000		
			DAY	0.000	0.00	
			425.00000	19.000		8,075.00
0125	208-00300	Temporary Berms	319,750.000	32,358.000		
			LF	0.000	0.00	
			0.48000	32,358.000		15,531.84
0130	210-01000	Reset Fence	100.000	0.000		
			LF	0.000	0.00	
			20.11000	0.000		0.00
0135	210-04020	Modify Inlet	9.000	0.000		
			EACH	0.000	0.00	
			2,120.00000	0.000		0.00
0140	212-00006	Seeding (Native)	117.500	0.000		
			ACRE	0.000	0.00	
			341.25000	0.000		0.00
0145	212-00032	Soil Conditioning	117.500	0.000		
			ACRE	0.000	0.00	
			2,572.50000	0.000		0.00
0150	213-00012	Spray-on Mulch Blanket	117.500	0.000		
			ACRE	0.000	0.00	
			2,604.00000	0.000		0.00
0155	213-00150	Bonded Fiber Matrix	100.200	9.500		
			ACRE	0.000	0.00	
			2,604.00000	9.500		24,738.00
0160	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	8,200.000	0.000		
			SY	0.000	0.00	
			2.52000	0.000		0.00
0165	216-00301	Turf Reinforcement Mat (Class 1)	250.000	0.000		
			SY	0.000	0.00	
			6.25000	0.000		0.00

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5
 ESTIMATE RUN 07/12/2019
 12:06:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	217-00000	Herbicide Treatment	80.000	0.000		
			SY	0.000	0.00	
			10.50000	0.000		0.00
0175	304-06007	Aggregate Base Course (Class 6)	16,382.000	2,598.000		
			CY	0.000	0.00	
			34.19000	2,598.000		88,825.62
0180	310-00608	Full Depth Reclamation of Hot Mix Asphalt Pavement (0-8")	658,997.000	86,299.000		
			SY	0.000	0.00	
			2.31000	86,299.000		199,350.69
0185	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	1,500.000	223.320		
			TON	0.000	0.00	
			241.50000	223.320		53,931.78
0190	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	4,595.000	0.000		
			TON	0.000	0.00	
			131.25000	0.000		0.00
0195	411-10255	Emulsified Asphalt (Slow-Setting)	1,690.000	0.000		
			GAL	0.000	0.00	
			3.15000	0.000		0.00
0200	412-01200	Concrete Pavement (12 Inch)	686,019.000	0.000		
			SY	0.000	0.00	
			45.64000	0.000		0.00
0200		MATERIAL ALLOWANCE # 57 Aggregate (12" PCCP)		102,372.000		
			SY	0.000	0.00	
			7.77000	102,372.000		795,430.44
0200		MATERIAL ALLOWANCE Coarse Aggregate		0.000		
			SY	159,816.000	1,241,770.32	
			7.77000	159,816.000		1,241,770.32
0200		MATERIAL ALLOWANCE Fine Aggregate		0.000		
			SY	72,855.000	310,362.30	
			4.26000	72,855.000		310,362.30
0205	412-02000	Concrete Safety Edge	306,944.000	0.000		
			LF	0.000	0.00	
			2.02000	0.000		0.00

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6
 ESTIMATE RUN 07/12/2019
 12:06:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0210	507-00100	Concrete Slope and Ditch Paving (Reinforced)	16.000	0.000		
			CY	0.000	0.00	
			1,660.00000	0.000		0.00
0215	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	8.000	0.000		
			LF	0.000	0.00	
			310.99000	0.000		0.00
0220	603-05030	30 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			2,359.00000	0.000		0.00
0225	606-00301	Guardrail Type 3 (6-3 Post Spacing)	1,150.000	0.000		
			LF	0.000	0.00	
			47.67000	0.000		0.00
0230	606-01370	Transition Type 3G	6.000	0.000		
			EACH	0.000	0.00	
			3,297.00000	0.000		0.00
0235	606-02003	End Anchorage (Nonflared)	1.000	0.000		
			EACH	0.000	0.00	
			3,522.75000	0.000		0.00
0240	606-02005	End Anchorage (Flared)	5.000	0.000		
			EACH	0.000	0.00	
			2,882.25000	0.000		0.00
0245	607-60620	Road Closure Gate	4.000	0.000		
			EACH	0.000	0.00	
			14,700.00000	0.000		0.00
0250	612-00038	Delineator (Flexible) (Clamp Mounted)	4.000	0.000		
			EACH	0.000	0.00	
			57.75000	0.000		0.00
0255	612-00101	Delineator (Drivable Concrete Installation) (Type I)	703.000	0.000		
			EACH	0.000	0.00	
			105.00000	0.000		0.00
0260	612-00102	Delineator (Drivable Concrete Installation) (Type II)	103.000	0.000		
			EACH	0.000	0.00	
			107.10000	0.000		0.00

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 7
 ESTIMATE RUN 07/12/2019
 12:06:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0265	612-00103	Delineator (Drivable Concrete Installation) (Type III)	257.000	0.000		
		EACH		0.000	0.00	
			110.25000	0.000		0.00
0270	613-00306	3 Inch Electrical Conduit (Bored)	377.000	0.000		
		LF		0.000	0.00	
			48.30000	0.000		0.00
0275	613-01100	1 Inch Electrical Conduit (Plastic)	30.000	0.000		
		LF		0.000	0.00	
			44.10000	0.000		0.00
0280	613-07002	Type Two Pull Box	4.000	0.000		
		EACH		0.000	0.00	
			1,312.50000	0.000		0.00
0285	613-10000	Wiring	1.000	0.000		
		L S		0.000	0.00	
			8,400.00000	0.000		0.00
0290	613-13000	Luminaire (LED)	4.000	0.000		
		EACH		0.000	0.00	
			840.00000	0.000		0.00
0295	613-40010	Light Standard Foundation	4.000	0.000		
		EACH		0.000	0.00	
			2,625.00000	0.000		0.00
0300	613-40020	Transformer Base Aluminum	4.000	0.000		
		EACH		0.000	0.00	
			630.00000	0.000		0.00
0305	613-50210	Temporary Lighting	1.000	0.500		
		L S		0.000	0.00	
			304,290.00000	0.500		152,145.00
0310	614-00011	Sign Panel (Class I)	792.000	0.000		
		SF		0.000	0.00	
			18.90000	0.000		0.00
0310		MATERIAL ALLOWANCE Sign Panel Class I		0.000		
		SF		791.939	7,761.00	
			9.80000	791.939		7,761.00

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 8
 ESTIMATE RUN 07/12/2019
 12:06:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0315	614-00012	Sign Panel (Class II)	351.000	0.000		
			SF	0.000	0.00	
			20.84000	0.000		0.00
0315		MATERIAL ALLOWANCE Sign Panel Class II		0.000		
			SF	350.000	5,138.00	
			14.68000	350.000		5,138.00
0320	614-00013	Sign Panel (Class III)	1,637.000	0.000		
			SF	0.000	0.00	
			30.45000	0.000		0.00
0320		MATERIAL ALLOWANCE Sign Panel Class III		0.000		
			SF	1,637.000	26,192.00	
			16.00000	1,637.000		26,192.00
0325	614-01503	Steel Sign Support (2-Inch Round)(Post and Socket)	109.000	0.000		
			EACH	0.000	0.00	
			210.00000	0.000		0.00
0330	614-01573	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	90.000	0.000		
			EACH	0.000	0.00	
			399.00000	0.000		0.00
0335	621-00450	Detour Pavement	37,577.000	18,788.000		
			SY	0.000	0.00	
			44.21000	18,788.000		830,617.48
0335		MATERIAL ALLOWANCE # 57 Coarse Aggregate		18,789.000		
			CY	0.000	0.00	
			4.55000	18,789.000		85,489.95
0340	624-20300	Detour Drainage Pipe (Class 0)	3,100.000	1,550.000		
			LF	0.000	0.00	
			76.00000	1,550.000		117,800.00
0345	625-00000	Construction Surveying	1.000	0.146		
			L S	0.000	0.00	
			75,000.00000	0.146		10,950.00
0350	626-00000	*Mobilization	1.000	0.250		
			L S	0.000	0.00	
			1,731,240.84000	0.250		432,810.21

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 9
 ESTIMATE RUN 07/12/2019
 12:06:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0355	626-01104	Public Information Services (Tier IV)	1.000	0.126		
			L S	0.000	0.00	
			23,252.25000	0.126		2,929.78
0360	627-00008	Modified Epoxy Pavement Marking	1,290.000	0.000		
			GAL	0.000	0.00	
			88.20000	0.000		0.00
0365	627-00013	Pavement Marking Paint (High Build)	2,627.000	1,266.000		
			GAL	0.000	0.00	
			34.65000	1,266.000		43,866.90
0370	627-02010	Preformed Plastic Pavement Marking (Type II) (Inlaid)	30,135.000	0.000		
			SF	0.000	0.00	
			11.03000	0.000		0.00
0375	630-00000	Flagging	1,920.000	400.000		
			HOUR	0.000	0.00	
			28.35000	400.000		11,340.00
0380	630-00007	Traffic Control Inspection	350.000	25.000		
			DAY	0.000	0.00	
			502.95000	25.000		12,573.75
0385	630-00012	Traffic Control Management	120.000	66.000		
			DAY	0.000	0.00	
			1,197.00000	66.000		79,002.00
0390	630-80338	Barricade (Type 3 M-D) (Temporary)	24.000	11.000		
			EACH	0.000	0.00	
			31.50000	11.000		346.50
0395	630-80341	Construction Traffic Sign (Panel Size A)	203.000	71.500		
			EACH	0.000	0.00	
			21.00000	71.500		1,501.50
0400	630-80342	Construction Traffic Sign (Panel Size B)	96.000	39.000		
			EACH	0.000	0.00	
			26.25000	39.000		1,023.75
0405	630-80343	Construction Traffic Sign (Panel Size C)	8.000	4.000		
			EACH	0.000	0.00	
			29.40000	4.000		117.60

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 10
 ESTIMATE RUN 07/12/2019
 12:06:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0410	630-80344	Construction Traffic Sign (Special)	680.000	340.000		
			SF	0.000	0.00	
			21.00000	340.000		7,140.00
0415	630-80350	Vertical Panel	100.000	26.500		
			EACH	0.000	0.00	
			10.50000	26.500		278.25
0420	630-80355	Portable Message Sign Panel	4.000	1.000		
			EACH	0.000	0.00	
			9,371.25000	1.000		9,371.25
0425	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	1.000		
			EACH	0.000	0.00	
			2,425.50000	1.000		2,425.50
0430	630-80360	Drum Channelizing Device	339.000	169.500		
			EACH	0.000	0.00	
			10.50000	169.500		1,779.75
0435	630-80363	Drum Channelizing Device (With Light) (Flashing)	6.000	0.000		
			EACH	0.000	0.00	
			13.65000	0.000		0.00
0440	630-80364	Drum Channelizing Device (With Light) (Steady Burn)	24.000	3.000		
			EACH	0.000	0.00	
			14.70000	3.000		44.10
0445	630-80370	Concrete Barrier (Temporary)	2,077.000	965.000		
			LF	0.000	0.00	
			28.68000	965.000		27,676.20
0450	630-80380	Traffic Cone	204.000	102.000		
			EACH	0.000	0.00	
			4.20000	102.000		428.40
0455	630-80391	Channelizing Device (Fixed)	1,293.000	381.500		
			EACH	0.000	0.00	
			3.94000	381.500		1,503.11
0460	630-85010	Impact Attenuator (Temporary)	2.000	1.000		
			EACH	0.000	0.00	
			10,000.00000	1.000		10,000.00

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 11
 ESTIMATE RUN 07/12/2019
 12:06:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0465	700-70010	F/A Minor Contract Revisions	200,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0470	700-70011	F/A Partnering	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0475	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0480	700-70018	F/A Roadway Smoothness Incentive	500,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0485	700-70019	F/A Asphalt Cement Cost Adjustment	8,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0490	700-70023	F/A On-The-Job Trainee	59,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0495	700-70025	F/A Quality Incentive Payment	750,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0500	700-70034	F/A Electric	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0505	700-70035	F/A High Speed Internet	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0510	700-70380	F/A Erosion Control	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 07/12/2019

ESTIMATE NO: 0005

12:06:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0715	625-00001	Const Surveying (Hour)	100.000	0.000		
			HOOR	0.000	0.00	
			150.00000	0.000		0.00

			CAT 0200	CURRENT AMT	\$45,568,862.38 \$	1,591,223.62 \$ 5,362,192.44
CAT NO0300 G-24-V						
0515	202-00246	Removal of Asphalt Mat (Planing) (Special)	528.000	0.000		
			SY	0.000	0.00	
			10.21000	0.000		0.00
0520	202-00425	Removal of Bridge Railing	44.000	0.000		
			LF	0.000	0.00	
			28.93000	0.000		0.00
0525	202-00450	*Removal of Portions of Present Structure (Class 1)	26.000	0.000		
			SY	0.000	0.00	
			147.00000	0.000		0.00
0530	202-00453	*Removal of Portions of Present Structure (Class 2)	26.000	0.000		
			SY	0.000	0.00	
			237.30000	0.000		0.00
0535	202-00460	*Removal of Portions of Present Structure (Class 3)	6.000	0.000		
			SY	0.000	0.00	
			420.00000	0.000		0.00
0540	202-00502	*Removal of Portions of Present Structure	1.000	0.000		
			CY	0.000	0.00	
			2,835.00000	0.000		0.00
0545	202-00504	*Removal of Expansion Device	85.000	0.000		
			LF	0.000	0.00	
			203.70000	0.000		0.00
0550	509-00001	*Structural Steel (Galvanized)	25.000	0.000		
			LB	0.000	0.00	
			10.08000	0.000		0.00
0555	515-00400	*Concrete Sealer	108.000	0.000		
			SY	0.000	0.00	
			17.85000	0.000		0.00

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

ESTIMATE RUN 07/12/2019

12:06:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 G-24-V						
0560	518-00000	*Bridge Compression Joint Sealer	85.000	0.000		
			LF	0.000	0.00	
			141.75000	0.000		0.00
0565	518-03100	*Rapid Cure Silicone Joint Seal	125.000	0.000		
			LF	0.000	0.00	
			29.40000	0.000		0.00
0570	519-03035	*Place Thin Bonded Overlay (Polyester Concrete)	518.000	0.000		
			SY	0.000	0.00	
			71.40000	0.000		0.00
0575	519-03055	*Furnish Thin Bonded Overlay (Polyester Concrete)	438.000	0.000		
			CF	0.000	0.00	
			136.50000	0.000		0.00
0580	601-03057	*Concrete Class DR	4.000	0.000		
			CY	0.000	0.00	
			4,200.00000	0.000		0.00
0585	601-51005	*Galvanic Anodes	156.000	0.000		
			EACH	0.000	0.00	
			28.35000	0.000		0.00
0590	602-00000	*Reinforcing Steel	190.000	0.000		
			LB	0.000	0.00	
			4.20000	0.000		0.00
0595	602-00020	*Reinforcing Steel (Epoxy Coated)	370.000	0.000		
			LB	0.000	0.00	
			6.30000	0.000		0.00
0600	606-11010	Bridge Rail Type 10R	69.000	0.000		
			LF	0.000	0.00	
			164.38000	0.000		0.00

			CAT 0300	CURRENT AMT \$	189,694.67 \$	0.00 \$
						0.00

CAT NO0301 G-24-W						
0605	202-00246	Removal of Asphalt Mat (Planing) (Special)	528.000	0.000		
			SY	0.000	0.00	
			10.21000	0.000		0.00

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 14
 ESTIMATE RUN 07/12/2019
 12:06:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 G-24-W						
0610	202-00425	Removal of Bridge Railing	44.000	0.000		
			LF	0.000	0.00	
			28.93000	0.000		0.00
0615	202-00450	*Removal of Portions of Present Structure (Class 1)	26.000	0.000		
			SY	0.000	0.00	
			147.00000	0.000		0.00
0620	202-00453	*Removal of Portions of Present Structure (Class 2)	26.000	0.000		
			SY	0.000	0.00	
			237.30000	0.000		0.00
0625	202-00460	*Removal of Portions of Present Structure (Class 3)	6.000	0.000		
			SY	0.000	0.00	
			420.00000	0.000		0.00
0630	202-00502	*Removal of Portions of Present Structure	1.000	0.000		
			CY	0.000	0.00	
			2,835.00000	0.000		0.00
0635	202-00504	*Removal of Expansion Device	85.000	0.000		
			LF	0.000	0.00	
			203.70000	0.000		0.00
0640	210-00530	*Rebuild Portions of Present Structure	3.000	0.000		
			SF	0.000	0.00	
			1,575.00000	0.000		0.00
0645	509-00001	Structural Steel (Galvanized)	527.000	0.000		
			LB	0.000	0.00	
			10.08000	0.000		0.00
0650	515-00400	*Concrete Sealer	108.000	0.000		
			SY	0.000	0.00	
			17.85000	0.000		0.00
0655	518-00000	*Bridge Compression Joint Sealer	85.000	0.000		
			LF	0.000	0.00	
			141.75000	0.000		0.00
0660	518-03100	*Rapid Cure Silicone Joint Seal	125.000	0.000		
			LF	0.000	0.00	
			29.40000	0.000		0.00

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 15
 ESTIMATE RUN 07/12/2019
 12:06:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 G-24-W						
0665	519-03035	*Place Thin Bonded Overlay (Polyester Concrete)	518.000	0.000		
			SY	0.000	0.00	
			71.40000	0.000		0.00
0670	519-03055	*Furnish Thin Bonded Overlay (Polyester Concrete)	438.000	0.000		
			CF	0.000	0.00	
			136.50000	0.000		0.00
0675	601-03057	*Concrete Class DR	4.000	0.000		
			CY	0.000	0.00	
			4,200.00000	0.000		0.00
0680	601-51005	*Galvanic Anodes	156.000	0.000		
			EACH	0.000	0.00	
			28.35000	0.000		0.00
0685	602-00000	*Reinforcing Steel	190.000	0.000		
			LB	0.000	0.00	
			4.20000	0.000		0.00
0690	602-00020	*Reinforcing Steel (Epoxy Coated)	370.000	0.000		
			LB	0.000	0.00	
			6.30000	0.000		0.00
0695	606-11010	Bridge Rail Type 10R	69.000	0.000		
			LF	0.000	0.00	
			164.38000	0.000		0.00
			CAT 0301	CURRENT AMT \$	199,479.83 \$	0.00 \$ 0.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0700	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			42,725.00000	1.000		42,725.00
0705	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			28,675.00000	1.000		28,675.00
0710	620-00020	Sanitary Facility	5.000	2.000		
			EACH	0.000	0.00	
			4,050.00000	2.000		8,100.00
			CAT 0400	CURRENT AMT \$	91,650.00 \$	0.00 \$ 79,500.00
			PROJECT TOTAL	CURRENT AMT \$	46,049,686.88 \$	1,591,223.62 \$ 5,441,692.44