

ESTIMATE SUMMARY

CONTID: C21878

ESTIMATE NO: 0022 PROG

SPEC YR: 2005

PCN: 21878-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 321.0 DAYS

TIME ALLOW:

321 WORK DAYS

I-70 ARRIBA: EAST AND WEST

PERCENT TIME: 100.00

ORIG TIME ALLOW:

295 WORK DAYS

PROJECT NO: NHPP0705-082
I-70 ARRIBA

NAME OF ROAD:

PROJECT COUNTIES: LINCOLN

KIT CARSON

CONTRACTOR:

CASTLE ROCK CONSTRUCTION COMPANY OF COLORADO, LLC
6374 S. RACINE CIRCLE

PAY PERIOD ENDING 02/16/2021

DATE TIME STARTED 03/18/2019

DATE LET 11/15/2018

DATE WORK BEGAN 03/18/2019

DATE AWARDED 12/04/2018

DATE TIME STOPPED 11/20/2020

DATE CONTRACT EXECUTED 12/28/2018

DATE ACCEPTED 11/20/2020

CENTENNIAL CO 80111 (303)688-6611

DATE NOTICE TO PROCEED 03/18/2019

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 47,939,276.18 PARTICIPATING	\$ 87,600.00	\$ 0.00
AWARD PROJECT AMT: \$ 44,655,433.58 NON-PARTICIPATING	47,851,675.71	240,450.44
PERCENT COMPLETE: 100.00% TOTAL EARNINGS	47,939,275.71	240,450.44
FUNDS AVAILABLE: \$ 0.47 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	240,450.44
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-100,000.00	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	240,450.44
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	240,450.44
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 240,450.44

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 2
 ESTIMATE RUN 02/16/2021
 12:33:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00090	Removal of Delineator	747.000	747.000		
			EACH	0.000	0.00	
			2.10000	747.000		1,568.70
0010	202-00220	Removal of Asphalt Mat	31,415.000	31,415.000		
			SY	0.000	0.00	
			8.05000	31,415.000		252,890.75
0015	202-00240	Removal of Asphalt Mat (Planing)	676,092.000	676,092.000		
			SY	0.000	0.00	
			1.49000	676,092.000		1,007,377.08
0020	202-00250	Removal of Pavement Marking	184,571.000	184,571.000		
			SF	0.000	0.00	
			0.53000	184,571.000		97,822.63
0025	202-00810	Removal of Ground Sign	196.000	196.000		
			EACH	0.000	0.00	
			68.25000	196.000		13,377.00
0030	202-00821	Removal of Sign Panel	30.000	30.000		
			EACH	0.000	0.00	
			47.25000	30.000		1,417.50
0035	202-01030	Removal of Road Closure Gate	4.000	4.000		
			EACH	0.000	0.00	
			892.50000	4.000		3,570.00
0040	202-01130	Removal of Guardrail Type 3	944.000	944.000		
			LF	0.000	0.00	
			3.99000	944.000		3,766.56
0045	202-01300	Removal of End Anchorage	5.000	5.000		
			EACH	0.000	0.00	
			210.00000	5.000		1,050.00
0050	203-00060	Embankment Material (Complete In Place)	158,364.000	158,356.000		
			CY	8.000	124.32	
			15.54000	158,364.000		2,460,976.56
0055	203-01500	Blading	40.000	40.000		
			HOURL	0.000	0.00	
			102.60000	40.000		4,104.00

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 3
 ESTIMATE RUN 02/16/2021
 12:33:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	203-01594	Combination Loader	55.000	42.500		
			HOOR	12.500	1,282.50	
			102.60000	55.000		5,643.00
0065	206-00000	Structure Excavation	0.000	0.000		
			CY	0.000	0.00	
			550.00000	0.000		0.00
0070	208-00002	Erosion Log Type 1 (12 Inch)	7,803.000	7,803.000		
			LF	0.000	0.00	
			3.68000	7,803.000		28,715.04
0075	208-00023	Erosion Log (Type 3)(12 Inch)	671.000	671.000		
			LF	0.000	0.00	
			4.20000	671.000		2,818.20
0080	208-00035	Aggregate Bag	0.000	0.000		
			LF	0.000	0.00	
			5.51000	0.000		0.00
0085	208-00046	Pre-fabricated Concrete Washout Structure	3.000	3.000		
			EACH	0.000	0.00	
			500.00000	3.000		1,500.00
0090	208-00060	Temporary Slope Drain	0.000	0.000		
			LF	0.000	0.00	
			28.00000	0.000		0.00
0095	208-00075	Pre-fabricated Vehicle Tracking Pad	2.000	2.000		
			EACH	0.000	0.00	
			1,440.00000	2.000		2,880.00
0100	208-00103	Removal and Disposal of Sediment (Labor)	53.000	53.000		
			HOOR	0.000	0.00	
			45.00000	53.000		2,385.00
0105	208-00105	Removal and Disposal of Sediment (Equipment)	9.000	9.000		
			HOOR	0.000	0.00	
			90.00000	9.000		810.00
0110	208-00106	Sweeping (Sediment Removal)	112.500	112.500		
			HOOR	0.000	0.00	
			95.00000	112.500		10,687.50

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 4
 ESTIMATE RUN 02/16/2021
 12:33:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	208-00107	Removal of Trash	0.000	0.000		
			HOOR	0.000	0.00	
			45.00000	0.000		0.00
0120	208-00207	Erosion Control Management	99.000	99.000		
			DAY	0.000	0.00	
			425.00000	99.000		42,075.00
0125	208-00300	Temporary Berms	313,174.000	313,174.000		
			LF	0.000	0.00	
			0.48000	313,174.000		150,323.52
0130	210-01000	Reset Fence	0.000	0.000		
			LF	0.000	0.00	
			20.11000	0.000		0.00
0135	210-04020	Modify Inlet	17.000	17.000		
			EACH	0.000	0.00	
			2,120.00000	17.000		36,040.00
0140	212-00006	Seeding (Native)	184.300	184.300		
			ACRE	0.000	0.00	
			341.25000	184.300		62,892.38
0145	212-00032	Soil Conditioning	184.300	184.300		
			ACRE	0.000	0.00	
			2,572.50000	184.300		474,111.75
0150	213-00012	Spray-on Mulch Blanket	184.300	184.300		
			ACRE	0.000	0.00	
			2,604.00000	184.300		479,917.20
0155	213-00150	Bonded Fiber Matrix	40.200	40.200		
			ACRE	0.000	0.00	
			2,604.00000	40.200		104,680.80
0160	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	0.000	0.000		
			SY	0.000	0.00	
			2.52000	0.000		0.00
0165	216-00301	Turf Reinforcement Mat (Class 1)	0.000	0.000		
			SY	0.000	0.00	
			6.25000	0.000		0.00

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 5
 ESTIMATE RUN 02/16/2021
 12:33:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	217-00000	Herbicide Treatment	0.000	0.000		
			SY	0.000	0.00	
			10.50000	0.000		0.00
0175	304-06007	Aggregate Base Course (Class 6)	15,109.000	15,109.000		
			CY	0.000	0.00	
			34.19000	15,109.000		516,576.71
0180	310-00608	Full Depth Reclamation of Hot Mix Asphalt Pavement (0-8")	338,574.000	338,574.000		
			SY	0.000	0.00	
			2.31000	338,574.000		782,105.94
0185	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	1,123.860	1,123.860		
			TON	0.000	0.00	
			241.50000	1,123.860		271,412.19
0190	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	4,613.790	4,613.790		
			TON	0.000	0.00	
			131.25000	4,613.790		605,559.94
0195	411-10255	Emulsified Asphalt (Slow-Setting)	1,975.000	1,975.000		
			GAL	0.000	0.00	
			3.15000	1,975.000		6,221.25
0200	412-01200	Concrete Pavement (12 Inch)	344,871.000	344,871.000		
			SY	0.000	0.00	
			45.64000	344,871.000		15,739,912.44
0200		MATERIAL ALLOWANCE # 57 Aggregate (12" PCCP)		0.000		
			SY	0.000	0.00	
			7.77000	0.000		0.00
0200		MATERIAL ALLOWANCE Coarse Aggregate		0.000		
			SY	0.000	0.00	
			7.77000	0.000		0.00
0200		MATERIAL ALLOWANCE Fine Aggregate		0.000		
			SY	0.000	0.00	
			4.26000	0.000		0.00
0200		MATERIAL ALLOWANCE Flyash		0.000		
			CY	0.000	0.00	
			2.70000	0.000		0.00

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0022

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY							
0200		MATERIAL ALLOWANCE Reinforcing Steel			0.000		
			CY		0.000	0.00	
				1.87000	0.000		0.00
0200		MATERIAL ALLOWANCE Coarse Aggregate			0.000		
			CY		0.000	0.00	
				7.77000	0.000		0.00
0200		MATERIAL ALLOWANCE Fine Aggregate			0.000		
			CY		0.000	0.00	
				4.26000	0.000		0.00
0200		MATERIAL ALLOWANCE 57 Rock			0.000		
			SY		0.000	0.00	
				7.77000	0.000		0.00
0200		MATERIAL ALLOWANCE 57 Rock			0.000		
			SY		0.000	0.00	
				7.77000	0.000		0.00
0200		MATERIAL ALLOWANCE 57 Rock			0.000		
			SY		0.000	0.00	
				7.77000	0.000		0.00
0200		MATERIAL ALLOWANCE 57 Rock			0.000		
			SY		0.000	0.00	
				7.77000	0.000		0.00
0200		MATERIAL ALLOWANCE Sand			0.000		
			SY		0.000	0.00	
				4.26000	0.000		0.00
0200		MATERIAL ALLOWANCE Flyash			0.000		
			SY		0.000	0.00	
				2.70000	0.000		0.00
0200		MATERIAL ALLOWANCE Reinforcing Steel			0.000		
			SY		0.000	0.00	
				1.87000	0.000		0.00
0200		MATERIAL ALLOWANCE Reinforcing Steel			0.000		
			SY		0.000	0.00	
				1.87000	0.000		0.00

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0022

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0200		MATERIAL ALLOWANCE 57 Rock		0.000		
			SY	0.000	0.00	
			7.77000	0.000		0.00
0205	412-02000	Concrete Safety Edge	315,230.000	315,230.000		
			LF	0.000	0.00	
			2.02000	315,230.000		636,764.60
0210	507-00100	Concrete Slope and Ditch Paving (Reinforced)	34.000	34.000		
			CY	0.000	0.00	
			1,660.00000	34.000		56,440.00
0215	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	0.000	0.000		
			LF	0.000	0.00	
			310.99000	0.000		0.00
0220	603-05030	30 Inch Reinforced Concrete End Section	0.000	0.000		
			EACH	0.000	0.00	
			2,359.00000	0.000		0.00
0225	606-00301	Guardrail Type 3 (6-3 Post Spacing)	1,150.000	1,150.000		
			LF	0.000	0.00	
			47.67000	1,150.000		54,820.50
0225		MATERIAL ALLOWANCE Guard Rail Ty 3		0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0230	606-01370	Transition Type 3G	6.000	6.000		
			EACH	0.000	0.00	
			3,297.00000	6.000		19,782.00
0230		MATERIAL ALLOWANCE Transition Ty 3G		0.000		
			EACH	0.000	0.00	
			1,473.26000	0.000		0.00
0235	606-02003	End Anchorage (Nonflared)	1.000	1.000		
			EACH	0.000	0.00	
			3,522.75000	1.000		3,522.75
0235		MATERIAL ALLOWANCE End Anchored (Nonflared)		0.000		
			EACH	0.000	0.00	
			1,680.73000	0.000		0.00

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 8
 ESTIMATE RUN 02/16/2021
 12:33:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0240	606-02005	End Anchorage (Flared)	5.000	5.000		
			EACH	0.000	0.00	
			2,882.25000	5.000		14,411.25
0240		MATERIAL ALLOWANCE End Anchorage (Flared)		0.000		
			EACH	0.000	0.00	
			1,264.45000	0.000		0.00
0245	607-60620	Road Closure Gate	4.000	4.000		
			EACH	0.000	0.00	
			14,700.00000	4.000		58,800.00
0245		MATERIAL ALLOWANCE Road Closure Gate-Light Poles		0.000		
			EACH	0.000	0.00	
			1,590.00000	0.000		0.00
0250	612-00038	Delineator (Flexible) (Clamp Mounted)	0.000	0.000		
			EACH	0.000	0.00	
			57.75000	0.000		0.00
0255	612-00101	Delineator (Drivable Concrete Installation) (Type I)	764.000	764.000		
			EACH	0.000	0.00	
			105.00000	764.000		80,220.00
0260	612-00102	Delineator (Drivable Concrete Installation) (Type II)	92.000	92.000		
			EACH	0.000	0.00	
			107.10000	92.000		9,853.20
0265	612-00103	Delineator (Drivable Concrete Installation) (Type III)	31.000	31.000		
			EACH	0.000	0.00	
			110.25000	31.000		3,417.75
0270	613-00306	3 Inch Electrical Conduit (Bored)	647.000	647.000		
			LF	0.000	0.00	
			48.30000	647.000		31,250.10
0275	613-01100	1 Inch Electrical Conduit (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			44.10000	0.000		0.00
0280	613-07002	Type Two Pull Box	9.000	9.000		
			EACH	0.000	0.00	
			1,312.50000	9.000		11,812.50

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 9
 ESTIMATE RUN 02/16/2021
 12:33:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0285	613-10000	Wiring	1.000	1.000		
		L S		0.000	0.00	
			8,400.00000	1.000		8,400.00
0290	613-13000	Luminaire (LED)	4.000	4.000		
		EACH		0.000	0.00	
			840.00000	4.000		3,360.00
0295	613-40010	Light Standard Foundation	4.000	4.000		
		EACH		0.000	0.00	
			2,625.00000	4.000		10,500.00
0300	613-40020	Transformer Base Aluminum	4.000	4.000		
		EACH		0.000	0.00	
			630.00000	4.000		2,520.00
0305	613-50210	Temporary Lighting	1.000	1.000		
		L S		0.000	0.00	
			304,290.00000	1.000		304,290.00
0310	614-00011	Sign Panel (Class I)	831.000	831.000		
		SF		0.000	0.00	
			18.90000	831.000		15,705.90
0310		MATERIAL ALLOWANCE Sign Panel Class I		0.000		
		SF		0.000	0.00	
			9.80000	0.000		0.00
0315	614-00012	Sign Panel (Class II)	351.000	351.000		
		SF		0.000	0.00	
			20.84000	351.000		7,314.84
0315		MATERIAL ALLOWANCE Sign Panel Class II		0.000		
		SF		0.000	0.00	
			14.68000	0.000		0.00
0320	614-00013	Sign Panel (Class III)	1,637.000	1,637.000		
		SF		0.000	0.00	
			30.45000	1,637.000		49,846.65
0320		MATERIAL ALLOWANCE Sign Panel Class III		0.000		
		SF		0.000	0.00	
			16.00000	0.000		0.00

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 10
 ESTIMATE RUN 02/16/2021
 12:33:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0325	614-01503	Steel Sign Support (2-Inch Round)(Post and Socket)	110.000	110.000		
			EACH	0.000	0.00	
			210.00000	110.000		23,100.00
0330	614-01573	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	86.000	86.000		
			EACH	0.000	0.00	
			399.00000	86.000		34,314.00
0335	621-00450	Detour Pavement	39,232.000	39,232.000		
			SY	0.000	0.00	
			44.21000	39,232.000		1,734,446.72
0335		MATERIAL ALLOWANCE # 57 Coarse Aggregate		0.000		
			CY	0.000	0.00	
			4.55000	0.000		0.00
0335		MATERIAL ALLOWANCE 57 Rock		0.000		
			SY	0.000	0.00	
			4.55000	0.000		0.00
0340	624-20300	Detour Drainage Pipe (Class 0)	3,100.000	3,100.000		
			LF	0.000	0.00	
			76.00000	3,100.000		235,600.00
0345	625-00000	Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			75,000.00000	1.000		75,000.00
0350	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			1,731,240.84000	1.000		1,731,240.84
0355	626-01104	Public Information Services (Tier IV)	1.000	1.000		
			L S	0.000	0.00	
			23,252.25000	1.000		23,252.25
0360	627-00008	Modified Epoxy Pavement Marking	2,178.000	2,178.000		
			GAL	0.000	0.00	
			88.20000	2,178.000		192,099.60
0365	627-00013	Pavement Marking Paint (High Build)	4,226.500	4,226.500		
			GAL	0.000	0.00	
			34.65000	4,226.500		146,448.23

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 11
 ESTIMATE RUN 02/16/2021
 12:33:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0370	627-02010	Preformed Plastic Pavement Marking (Type II) (Inlaid)	23,680.000	23,680.000		
		SF		0.000	0.00	
			11.03000	23,680.000		261,190.40
0375	630-00000	Flagging	2,713.300	2,713.300		
		HOURL		0.000	0.00	
			28.35000	2,713.300		76,922.05
0380	630-00007	Traffic Control Inspection	180.000	180.000		
		DAY		0.000	0.00	
			502.95000	180.000		90,531.00
0385	630-00012	Traffic Control Management	335.000	335.000		
		DAY		0.000	0.00	
			1,197.00000	335.000		400,995.00
0390	630-80338	Barricade (Type 3 M-D) (Temporary)	22.000	22.000		
		EACH		0.000	0.00	
			31.50000	22.000		693.00
0395	630-80341	Construction Traffic Sign (Panel Size A)	153.000	153.000		
		EACH		0.000	0.00	
			21.00000	153.000		3,213.00
0400	630-80342	Construction Traffic Sign (Panel Size B)	173.000	173.000		
		EACH		0.000	0.00	
			26.25000	173.000		4,541.25
0405	630-80343	Construction Traffic Sign (Panel Size C)	8.000	8.000		
		EACH		0.000	0.00	
			29.40000	8.000		235.20
0410	630-80344	Construction Traffic Sign (Special)	892.000	892.000		
		SF		0.000	0.00	
			21.00000	892.000		18,732.00
0415	630-80350	Vertical Panel	92.000	92.000		
		EACH		0.000	0.00	
			10.50000	92.000		966.00
0420	630-80355	Portable Message Sign Panel	3.000	3.000		
		EACH		0.000	0.00	
			9,371.25000	3.000		28,113.75

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 12
 ESTIMATE RUN 02/16/2021
 12:33:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0425	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	4.000		
			EACH	0.000	0.00	
			2,425.50000	4.000		9,702.00
0430	630-80360	Drum Channelizing Device	683.000	683.000		
			EACH	0.000	0.00	
			10.50000	683.000		7,171.50
0435	630-80363	Drum Channelizing Device (With Light) (Flashing)	0.000	0.000		
			EACH	0.000	0.00	
			13.65000	0.000		0.00
0440	630-80364	Drum Channelizing Device (With Light) (Steady Burn)	6.000	6.000		
			EACH	0.000	0.00	
			14.70000	6.000		88.20
0445	630-80370	Concrete Barrier (Temporary)	1,930.000	1,930.000		
			LF	0.000	0.00	
			28.68000	1,930.000		55,352.40
0450	630-80380	Traffic Cone	400.000	400.000		
			EACH	0.000	0.00	
			4.20000	400.000		1,680.00
0455	630-80391	Channelizing Device (Fixed)	1,510.000	1,510.000		
			EACH	0.000	0.00	
			3.94000	1,510.000		5,949.40
0460	630-85010	Impact Attenuator (Temporary)	2.000	2.000		
			EACH	0.000	0.00	
			10,000.00000	2.000		20,000.00
0465	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0470	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0475	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 13
 ESTIMATE RUN 02/16/2021
 12:33:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0480	700-70018	F/A Roadway Smoothness Incentive	39,246.590	39,246.590		
			F A	0.000	0.00	
			1.00000	39,246.590		39,246.59
0485	700-70019	F/A Asphalt Cement Cost Adjustment	-6,772.210	-6,772.210		
			F A	0.000	0.00	
			1.00000	-6,772.210		-6,772.21
0490	700-70023	F/A On-The-Job Trainee	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0495	700-70025	F/A Quality Incentive Payment	-297,261.400	-536,305.560		
			F A	239,043.620	239,043.62	
			1.00000	-297,261.940		-297,261.94
0500	700-70034	F/A Electric	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0505	700-70035	F/A High Speed Internet	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0510	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0715	625-00001	Const Surveying (Hour)	66.750	66.750		
			HOURL	0.000	0.00	
			150.00000	66.750		10,012.50
0720	203-00050	Unsuitable Material	57,450.000	57,450.000		
			CY	0.000	0.00	
			20.40000	57,450.000		1,171,980.00
0725	420-00132	Geotextile (Separator) (CL 1)	82,721.000	82,721.000		
			SY	0.000	0.00	
			2.80000	82,721.000		231,618.80
0730	203-01100	Proof Rolling	23.000	23.000		
			HOURL	0.000	0.00	
			115.00000	23.000		2,645.00

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 14
 ESTIMATE RUN 02/16/2021
 12:33:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0745	210-00750	Res Light Standard	2.000	2.000		
			EACH	0.000	0.00	
			2,000.00000	2.000		4,000.00
0750	210-00810	Res Ground Sign	114.000	114.000		
			EACH	0.000	0.00	
			380.00000	114.000		43,320.00
0755	630-80001	Flash Beacon (Port)	12.000	12.000		
			EACH	0.000	0.00	
			315.00000	12.000		3,780.00
0760	900-00022	Added Item (Square Yard)/ Cold Weather Protection	18,345.600	18,345.600		
			SY	0.000	0.00	
			0.84000	18,345.600		15,410.30
0765	412-01200	Conc Pvmnt (12 In)	344,168.900	344,168.900		
			SY	0.000	0.00	
			47.08000	344,168.900		16,203,471.81
0765		MATERIAL ALLOWANCE 57 Rock		0.000		
			SY	0.000	0.00	
			7.77000	0.000		0.00
0765		MATERIAL ALLOWANCE 57 Rock		0.000		
			SY	0.000	0.00	
			7.77000	0.000		0.00
0765		MATERIAL ALLOWANCE 57 Rock		0.000		
			SY	0.000	0.00	
			7.77000	0.000		0.00
0765		MATERIAL ALLOWANCE 57 Rock		0.000		
			SY	0.000	0.00	
			7.77000	0.000		0.00
0765		MATERIAL ALLOWANCE Fine Aggregate		0.000		
			SY	0.000	0.00	
			4.26000	0.000		0.00

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0022

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0765		MATERIAL ALLOWANCE Fine Aggregate		0.000		
			SY	0.000	0.00	
			4.26000	0.000		0.00
0765		MATERIAL ALLOWANCE Fly Ash		0.000		
			SY	0.000	0.00	
			2.70000	0.000		0.00
0765		MATERIAL ALLOWANCE Fly Ash		0.000		
			SY	0.000	0.00	
			2.70000	0.000		0.00
0765		MATERIAL ALLOWANCE Fly Ash		0.000		
			SY	0.000	0.00	
			2.70000	0.000		0.00
0765		MATERIAL ALLOWANCE Fly Ash		0.000		
			SY	0.000	0.00	
			2.70000	0.000		0.00
0770	900-00006	Added Item (Dollar)/ Lien filed by Legacy Traffic Management		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0775	412-00600	Conc Pvmt (6 In)		5,261.000		
			SY	0.000	0.00	
			51.26000	5,261.000		269,678.86

			CAT 0200	CURRENT AMT	\$47,430,928.73 \$	240,450.44 \$47,430,928.19

CAT NO0300 G-24-V						
0515	202-00246	Removal of Asphalt Mat (Planing) (Special)		827.000		
			SY	0.000	0.00	
			10.21000	827.000		8,443.67
0520	202-00425	Removal of Bridge Railing		44.000		
			LF	0.000	0.00	
			28.93000	44.000		1,272.92
0525	202-00450	*Removal of Portions of Present Structure (Class 1)		0.000		
			SY	0.000	0.00	
			147.00000	0.000		0.00

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 16
 ESTIMATE RUN 02/16/2021
 12:33:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 G-24-V						
0530	202-00453	*Removal of Portions of Present Structure (Class 2)	69.000	69.000		
			SY	0.000	0.00	
			237.30000	69.000		16,373.70
0535	202-00460	*Removal of Portions of Present Structure (Class 3)	0.000	0.000		
			SY	0.000	0.00	
			420.00000	0.000		0.00
0540	202-00502	*Removal of Portions of Present Structure	0.900	0.900		
			CY	0.000	0.00	
			2,835.00000	0.900		2,551.50
0545	202-00504	*Removal of Expansion Device	89.000	89.000		
			LF	0.000	0.00	
			203.70000	89.000		18,129.30
0550	509-00001	*Structural Steel (Galvanized)	31.000	31.000		
			LB	0.000	0.00	
			10.08000	31.000		312.48
0555	515-00400	*Concrete Sealer	105.000	105.000		
			SY	0.000	0.00	
			17.85000	105.000		1,874.25
0560	518-00000	*Bridge Compression Joint Sealer	89.000	89.000		
			LF	0.000	0.00	
			141.75000	89.000		12,615.75
0565	518-03100	*Rapid Cure Silicone Joint Seal	125.000	125.000		
			LF	0.000	0.00	
			29.40000	125.000		3,675.00
0570	519-03035	*Place Thin Bonded Overlay (Polyester Concrete)	528.000	528.000		
			SY	0.000	0.00	
			71.40000	528.000		37,699.20
0575	519-03055	*Furnish Thin Bonded Overlay (Polyester Concrete)	552.000	552.000		
			CF	0.000	0.00	
			136.50000	552.000		75,348.00
0580	601-03057	*Concrete Class DR	6.500	6.500		
			CY	0.000	0.00	
			4,200.00000	6.500		27,300.00

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 02/16/2021

ESTIMATE NO: 0022

12:33:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 G-24-V						
0585	601-51005	*Galvanic Anodes	81.000	81.000		
			EACH	0.000	0.00	
			28.35000	81.000		2,296.35
0590	602-00000	*Reinforcing Steel	136.000	136.000		
			LB	0.000	0.00	
			4.20000	136.000		571.20
0595	602-00020	*Reinforcing Steel (Epoxy Coated)	131.000	131.000		
			LB	0.000	0.00	
			6.30000	131.000		825.30
0600	606-11010	Bridge Rail Type 10R	69.000	69.000		
			LF	0.000	0.00	
			164.38000	69.000		11,342.22
0735	206-00050	Str Bkfl (Spec)	98.000	98.000		
			CY	0.000	0.00	
			72.60000	98.000		7,114.80

			CAT 0300	CURRENT AMT \$	227,745.64 \$	0.00 \$ 227,745.64
CAT NO0301 G-24-W						
0605	202-00246	Removal of Asphalt Mat (Planing) (Special)	828.000	828.000		
			SY	0.000	0.00	
			10.21000	828.000		8,453.88
0610	202-00425	Removal of Bridge Railing	44.000	44.000		
			LF	0.000	0.00	
			28.93000	44.000		1,272.92
0615	202-00450	*Removal of Portions of Present Structure (Class 1)	4.000	4.000		
			SY	0.000	0.00	
			147.00000	4.000		588.00
0620	202-00453	*Removal of Portions of Present Structure (Class 2)	15.000	15.000		
			SY	0.000	0.00	
			237.30000	15.000		3,559.50
0625	202-00460	*Removal of Portions of Present Structure (Class 3)	1.000	1.000		
			SY	0.000	0.00	
			420.00000	1.000		420.00

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 18
 ESTIMATE RUN 02/16/2021
 12:33:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 G-24-W						
0630	202-00502	*Removal of Portions of Present Structure	1.000	1.000		
			CY	0.000	0.00	
			2,835.00000	1.000		2,835.00
0635	202-00504	*Removal of Expansion Device	85.000	85.000		
			LF	0.000	0.00	
			203.70000	85.000		17,314.50
0640	210-00530	*Rebuild Portions of Present Structure	3.000	3.000		
			SF	0.000	0.00	
			1,575.00000	3.000		4,725.00
0645	509-00001	Structural Steel (Galvanized)	528.000	528.000		
			LB	0.000	0.00	
			10.08000	528.000		5,322.24
0650	515-00400	*Concrete Sealer	108.000	108.000		
			SY	0.000	0.00	
			17.85000	108.000		1,927.80
0655	518-00000	*Bridge Compression Joint Sealer	85.000	85.000		
			LF	0.000	0.00	
			141.75000	85.000		12,048.75
0660	518-03100	*Rapid Cure Silicone Joint Seal	125.000	125.000		
			LF	0.000	0.00	
			29.40000	125.000		3,675.00
0665	519-03035	*Place Thin Bonded Overlay (Polyester Concrete)	524.000	524.000		
			SY	0.000	0.00	
			71.40000	524.000		37,413.60
0670	519-03055	*Furnish Thin Bonded Overlay (Polyester Concrete)	480.000	480.000		
			CF	0.000	0.00	
			136.50000	480.000		65,520.00
0675	601-03057	*Concrete Class DR	1.800	1.800		
			CY	0.000	0.00	
			4,200.00000	1.800		7,560.00
0680	601-51005	*Galvanic Anodes	80.000	80.000		
			EACH	0.000	0.00	
			28.35000	80.000		2,268.00

CONTID: C21878
 PCN: 21878-BID
 PROJECT: NHPP0705-082

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 02/16/2021

ESTIMATE NO: 0022

12:33:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 G-24-W						
0685	602-00000	*Reinforcing Steel	99.000	99.000		
			LB	0.000	0.00	
			4.20000	99.000		415.80
0690	602-00020	*Reinforcing Steel (Epoxy Coated)	142.000	142.000		
			LB	0.000	0.00	
			6.30000	142.000		894.60
0695	606-11010	Bridge Rail Type 10R	69.000	69.000		
			LF	0.000	0.00	
			164.38000	69.000		11,342.22
0740	206-00050	Str Bkfl (Spec)	75.000	75.000		
			CY	0.000	0.00	
			72.60000	75.000		5,445.00

			CAT 0301	CURRENT AMT \$	193,001.81 \$	0.00 \$ 193,001.81
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0700	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			42,725.00000	1.000		42,725.00
0705	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			28,675.00000	1.000		28,675.00
0710	620-00020	Sanitary Facility	4.000	4.000		
			EACH	0.000	0.00	
			4,050.00000	4.000		16,200.00

			CAT 0400	CURRENT AMT \$	87,600.00 \$	0.00 \$ 87,600.00

			PROJECT TOTAL	CURRENT AMT \$	47,939,276.18 \$	240,450.44 \$47,939,275.64