

ESTIMATE SUMMARY

CONTID: C21892

ESTIMATE NO: 0008 PROG

SPEC YR: 2005

PCN: 21892-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:
FALL RIVER ROAD BRIDGE

TIME CHARGED: 140.0 DAYS
PERCENT TIME: 100.00

TIME ALLOW:
ORIG TIME ALLOW:

140 WORK DAYS
135 WORK DAYS

PROJECT NO: NHPP070A-028

FALL RIVER ROAD BRIDGE

NAME OF ROAD:

PROJECT COUNTIES: CLEAR CREEK

CONTRACTOR:

SEMA CONSTRUCTION, INC.
7353 S. EAGLE STREET

PAY PERIOD ENDING 08/14/2020
DATE LET 02/21/2019
DATE AWARDED 02/28/2019
DATE CONTRACT EXECUTED 03/26/2019
DATE NOTICE TO PROCEED 05/06/2019

DATE TIME STARTED 05/06/2019
DATE WORK BEGAN 05/06/2019
DATE TIME STOPPED 07/31/2020
DATE ACCEPTED 07/31/2020

CENTENNIAL CO 80112-42 (303)627-2600

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 2,486,056.29 PARTICIPATING	\$ 2,453,328.23	\$ 112,071.26
AWARD PROJECT AMT: \$ 2,544,166.60 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 98.68% TOTAL EARNINGS	2,453,328.23	112,071.26
FUNDS AVAILABLE: \$ 32,728.06 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	112,071.26
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-38,162.50	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	112,071.26
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	112,071.26
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 112,071.26

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21892
 PCN: 21892-BID
 PROJECT: NHPP070A-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2
 ESTIMATE RUN 08/14/2020
 07:15:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			72,500.00000	1.000		72,500.00
0010	202-00010	Removal of Tree	5.000	5.000		
			EACH	0.000	0.00	
			510.00000	5.000		2,550.00
0011	202-00035	Rem Pipe	80.000	80.000		
			LF	0.000	0.00	
			70.00000	80.000		5,600.00
0015	202-00090	*Removal of Delineator	11.000	11.000		
			EACH	0.000	0.00	
			12.00000	11.000		132.00
0020	202-00220	*Removal of Asphalt Mat	3,246.000	3,246.000		
			SY	0.000	0.00	
			8.50000	3,246.000		27,591.00
0022	202-00226	Rem of Asph Mat (Special)	34.000	34.000		
			SY	0.000	0.00	
			50.00000	34.000		1,700.00
0025	202-00240	*Removal of Asphalt Mat (Planing)	1,000.000	1,000.000		
			SY	0.000	0.00	
			4.40000	1,000.000		4,400.00
0030	202-00250	*Removal of Pavement Marking	52.000	52.000		
			SF	0.000	0.00	
			5.50000	52.000		286.00
0035	202-00700	*Removal of Light Standard	1.000	1.000		
			EACH	0.000	0.00	
			1,100.00000	1.000		1,100.00
0040	202-00705	Removal of Light Standard Foundation	0.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0045	202-00810	*Removal of Ground Sign	2.000	2.000		
			EACH	0.000	0.00	
			160.00000	2.000		320.00

CONTID: C21892
 PCN: 21892-BID
 PROJECT: NHPP070A-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 08/14/2020
 07:15:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0050	202-01130	*Removal of Guardrail Type 3	270.000	270.000		
			LF	0.000	0.00	
			9.50000	270.000		2,565.00
0055	202-01170	Removal of Guardrail Type 7	19.000	19.000		
			LF	0.000	0.00	
			28.00000	19.000		532.00
0060	202-04002	Clean Culvert	0.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0065	203-00000	Unclassified Excavation	696.000	696.000		
			CY	0.000	0.00	
			37.00000	696.000		25,752.00
0070	203-00050	Unsuitable Material	0.000	0.000		
			CY	0.000	0.00	
			18.00000	0.000		0.00
0075	203-01100	Proof Rolling	3.000	3.000		
			HOURL	0.000	0.00	
			100.00000	3.000		300.00
0080	203-01500	Blading	0.000	0.000		
			HOURL	0.000	0.00	
			180.00000	0.000		0.00
0085	203-01594	Combination Loader	60.000	25.000		
			HOURL	0.000	0.00	
			110.00000	25.000		2,750.00
0090	203-01597	Potholing	0.000	0.000		
			HOURL	0.000	0.00	
			200.00000	0.000		0.00
0095	203-02330	Laborer	0.000	0.000		
			HOURL	0.000	0.00	
			42.00000	0.000		0.00
0100	206-00000	Structure Excavation	57.000	57.000		
			CY	0.000	0.00	
			14.00000	57.000		798.00

CONTID: C21892
 PCN: 21892-BID
 PROJECT: NHPP070A-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 08/14/2020
 07:15:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0105	206-00200	*Structure Backfill (Class 2)	47.000	0.000		
			CY	47.000	4,042.00	
			86.00000	47.000		4,042.00
0110	206-00520	Filter Material (Class B)	35.000	35.000		
			CY	0.000	0.00	
			88.00000	35.000		3,080.00
0115	207-00205	Topsoil	53.000	0.000		
			CY	53.000	2,438.00	
			46.00000	53.000		2,438.00
0120	208-00002	*Erosion Log Type 1 (12 Inch)	2,816.000	2,416.000		
			LF	400.000	1,720.00	
			4.30000	2,816.000		12,108.80
0125	208-00035	*Aggregate Bag	359.000	359.000		
			LF	0.000	0.00	
			5.50000	359.000		1,974.50
0130	208-00045	Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			570.00000	2.000		1,140.00
0135	208-00052	*Storm Drain Inlet Protection (Type II)	0.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00
0140	208-00103	Removal and Disposal of Sediment (Labor)	30.000	8.000		
			HOURL	0.000	0.00	
			37.00000	8.000		296.00
0145	208-00105	Removal and Disposal of Sediment (Equipment)	30.000	0.000		
			HOURL	0.000	0.00	
			110.00000	0.000		0.00
0150	208-00106	*Sweeping (Sediment Removal)	15.000	2.500		
			HOURL	0.000	0.00	
			170.00000	2.500		425.00
0155	208-00207	Erosion Control Management	56.000	29.000		
			DAY	27.000	1,296.00	
			48.00000	56.000		2,688.00

CONTID: C21892
 PCN: 21892-BID
 PROJECT: NHPP070A-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 08/14/2020
 07:15:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0160	209-00600	Dust Palliative (Magnesium Chloride)	0.000	0.000		
			GAL	0.000	0.00	
			0.80000	0.000		0.00
0161	210-04027	Modify Str (Spec)	1.000	1.000		
			EACH	0.000	0.00	
			5,170.89000	1.000		5,170.89
0165	212-00006	*Seeding (Native)	0.200	0.000		
			ACRE	0.200	802.40	
			4,012.00000	0.200		802.40
0170	212-00032	*Soil Conditioning	0.200	0.000		
			ACRE	0.200	622.32	
			3,111.60000	0.200		622.32
0175	213-00004	*Mulching (Weed Free Straw)	0.100	0.000		
			ACRE	0.100	327.68	
			3,276.80000	0.100		327.68
0180	213-00061	*Mulch Tackifier	25.000	0.000		
			LB	25.000	850.00	
			34.00000	25.000		850.00
0185	214-00222	*Deciduous Tree (2 Inch Caliper) (Furnish Only)	3.000	3.000		
			EACH	0.000	0.00	
			420.00000	3.000		1,260.00
0190	214-00507	*Evergreen Tree (6 Foot) (Ball and Burlap) (Furnish Only)	8.000	8.000		
			EACH	0.000	0.00	
			350.00000	8.000		2,800.00
0191	216-00201	Soil Reten Blanket (S-C)(BioD Cl 1) 1)	383.000	0.000		
			SY	383.000	1,915.00	
			5.00000	383.000		1,915.00
0195	217-00020	*Herbicide Treatment	0.000	0.000		
			HOURL	0.000	0.00	
			230.00000	0.000		0.00
0200	240-00000	*Wildlife Biologist	10.000	10.000		
			HOURL	0.000	0.00	
			100.00000	10.000		1,000.00

CONTID: C21892
 PCN: 21892-BID
 PROJECT: NHPP070A-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 08/14/2020
 07:15:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0205	240-00010	*Removal of Nests	0.000	0.000		
			HOOR	0.000	0.00	
			79.00000	0.000		0.00
0210	250-00010	*Environmental Health and Safety Management	1.000	1.000		
			L S	0.000	0.00	
			2,400.00000	1.000		2,400.00
0215	250-00050	*Monitoring Technician	0.000	0.000		
			HOOR	0.000	0.00	
			90.00000	0.000		0.00
0220	250-00110	*Health and Safety Officer	0.000	0.000		
			HOOR	0.000	0.00	
			110.00000	0.000		0.00
0225	304-06007	Aggregate Base Course (Class 6)	493.000	493.000		
			CY	0.000	0.00	
			39.00000	493.000		19,227.00
0230	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	60.440	0.000		
			TON	60.440	9,670.40	
			160.00000	60.440		9,670.40
0235	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	1,189.460	672.380		
			TON	517.080	50,156.76	
			97.00000	1,189.460		115,377.62
0240	506-00206	Riprap (6 Inch)	46.000	46.000		
			CY	0.000	0.00	
			65.00000	46.000		2,990.00
0245	506-00224	Riprap (24 Inch)	324.000	324.000		
			CY	0.000	0.00	
			79.00000	324.000		25,596.00
0250	601-03000	*Concrete Class D	289.000	289.000		
			CY	0.000	0.00	
			520.00000	289.000		150,280.00
0251	900-00006	Added Item (Dollar)/ Price Reduction of Concrete Class D	-42,172.000	-42,172.000		
			DOL	0.000	0.00	
			1.00000	-42,172.000		-42,172.00

CONTID: C21892
 PCN: 21892-BID
 PROJECT: NHPP070A-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 08/14/2020
 07:15:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0255	601-40300	*Structural Concrete Coating	389.000	272.000		
			SY	117.000	1,521.00	
			13.00000	389.000		5,057.00
0260	602-00020	*Reinforcing Steel (Epoxy Coated)	33,904.000	33,904.000		
			LB	0.000	0.00	
			1.00000	33,904.000		33,904.00
0265	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	824.000	824.000		
			LF	0.000	0.00	
			45.00000	824.000		37,080.00
0270	606-01370	*Transition Type 3G	5.000	5.000		
			EACH	0.000	0.00	
			3,800.00000	5.000		19,000.00
0275	606-01380	*Transition Type 3H	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00
0280	606-02003	*End Anchorage (Nonflared)	4.000	4.000		
			EACH	0.000	0.00	
			4,600.00000	4.000		18,400.00
0285	606-11030	*Bridge Rail Type 10M	419.000	419.000		
			LF	0.000	0.00	
			160.00000	419.000		67,040.00
0290	607-11525	Fence (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			2.10000	0.000		0.00
0295	607-60620	*Road Closure Gate	1.000	1.000		
			EACH	0.000	0.00	
			10,700.00000	1.000		10,700.00
0300	612-00001	*Delineator (Type I)	2.000	2.000		
			EACH	0.000	0.00	
			30.00000	2.000		60.00
0305	612-00003	*Delineator (Type III)	3.000	3.000		
			EACH	0.000	0.00	
			33.00000	3.000		99.00

CONTID: C21892
 PCN: 21892-BID
 PROJECT: NHPP070A-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 08/14/2020
 07:15:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0310	613-01200	*2 Inch Electrical Conduit (Plastic)	368.000	368.000		
			LF	0.000	0.00	
			16.00000	368.000		5,888.00
0315	613-07025	*Pull Box (24"x24"x14")	2.000	2.000		
			EACH	0.000	0.00	
			1,600.00000	2.000		3,200.00
0320	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			10,700.00000	1.000		10,700.00
0325	613-20200	*Luminaire (Install Only)	5.000	5.000		
			EACH	0.000	0.00	
			530.00000	5.000		2,650.00
0330	613-32400	*Light Standard Steel (40 Foot)	5.000	5.000		
			EACH	0.000	0.00	
			5,300.00000	5.000		26,500.00
0335	613-40010	Light Standard Foundation	5.000	5.000		
			EACH	0.000	0.00	
			1,600.00000	5.000		8,000.00
0340	614-00011	*Sign Panel (Class I)	77.000	77.000		
			SF	0.000	0.00	
			26.00000	77.000		2,002.00
0345	614-00012	*Sign Panel (Class II)	94.000	94.000		
			SF	0.000	0.00	
			34.00000	94.000		3,196.00
0350	614-01585	*Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	200.000	153.000		
			LF	0.000	0.00	
			30.00000	153.000		4,590.00
0355	614-01588	*Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	10.000	10.000		
			EACH	0.000	0.00	
			420.00000	10.000		4,200.00
0360	621-00450	*Detour Pavement	277.000	277.000		
			SY	0.000	0.00	
			100.00000	277.000		27,700.00

CONTID: C21892
 PCN: 21892-BID
 PROJECT: NHPP070A-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 08/14/2020
 07:15:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0365	625-00000	Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			37,200.00000	1.000		37,200.00
0370	626-00000	*Mobilization	1.000	0.900		
			L S	0.100	25,441.67	
			254,416.66000	1.000		254,416.66
0375	626-01103	*Public Information Services (Tier III)	1.000	1.000		
			L S	0.000	0.00	
			8,000.00000	1.000		8,000.00
0380	627-00008	*Modified Epoxy Pavement Marking	20.000	20.000		
			GAL	0.000	0.00	
			160.00000	20.000		3,200.00
0385	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	76.000	76.000		
			SF	0.000	0.00	
			17.00000	76.000		1,292.00
0390	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	162.000	162.000		
			SF	0.000	0.00	
			13.00000	162.000		2,106.00
0395	630-00000	*Flagging	258.500	258.500		
			HOURL	0.000	0.00	
			32.00000	258.500		8,272.00
0400	630-00007	*Traffic Control Inspection	89.000	89.000		
			DAY	0.000	0.00	
			420.00000	89.000		37,380.00
0405	630-00012	*Traffic Control Management	140.000	140.000		
			DAY	0.000	0.00	
			980.00000	140.000		137,200.00
0410	630-80336	*Barricade (Type 3 M-B) (Temporary)	8.000	7.200		
			EACH	0.800	464.00	
			580.00000	8.000		4,640.00
0415	630-80341	*Construction Traffic Sign (Panel Size A)	53.000	47.700		
			EACH	5.300	280.90	
			53.00000	53.000		2,809.00

CONTID: C21892
 PCN: 21892-BID
 PROJECT: NHPP070A-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10
 ESTIMATE RUN 08/14/2020
 07:15:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0420	630-80342	*Construction Traffic Sign (Panel Size B)	27.000	24.300		
			EACH	2.700	170.10	
			63.00000	27.000		1,701.00
0425	630-80343	*Construction Traffic Sign (Panel Size C)	9.000	8.100		
			EACH	0.900	66.60	
			74.00000	9.000		666.00
0430	630-80344	*Construction Traffic Sign (Special)	53.000	47.700		
			SF	5.300	127.20	
			24.00000	53.000		1,272.00
0435	630-80355	*Portable Message Sign Panel	4.000	3.600		
			EACH	0.400	1,480.00	
			3,700.00000	4.000		14,800.00
0440	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	0.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0445	630-80360	*Drum Channelizing Device	104.000	93.600		
			EACH	10.400	332.80	
			32.00000	104.000		3,328.00
0450	630-80370	Concrete Barrier (Temporary)	1,083.000	974.700		
			LF	108.300	2,166.00	
			20.00000	1,083.000		21,660.00
0455	630-85010	*Impact Attenuator (Temporary)	2.000	1.800		
			EACH	0.200	940.00	
			4,700.00000	2.000		9,400.00
0460	630-86801	*Traffic Signal (Temporary)	1.000	0.900		
			L S	0.100	1,900.00	
			19,000.00000	1.000		19,000.00
0465	632-00000	Night Work Lighting	1.000	1.000		
			L S	0.000	0.00	
			29,900.00000	1.000		29,900.00
0470	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C21892
 PCN: 21892-BID
 PROJECT: NHPP070A-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11
 ESTIMATE RUN 08/14/2020
 07:15:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0475	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0480	700-70016	F/A Fuel Cost Adjustment	1,143.180	1,143.180		
			F A	-658.850	-658.85	
			1.00000	484.330		484.33
0485	700-70019	F/A Asphalt Cement Cost Adjustment	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0490	700-70023	F/A On-The-Job Trainee	3,200.000	166.500		
			F A	1,498.500	1,498.50	
			1.00000	1,665.000		1,665.00
0491	900-00006	Added Item (Dollar)/ OJT Penalty	0.000	0.000		
			DOL	-4,987.220	-4,987.22	
			1.00000	-4,987.220		-4,987.22
0495	700-70034	F/A Dewatering	15,414.640	15,414.640		
			F A	0.000	0.00	
			1.00000	15,414.640		15,414.64
0500	700-70100	F/A Relocate Utilities	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0505	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0510	700-70589	F/A Environmental Health & Safety Management	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 1,406,651.09 \$	104,583.26 \$ 1,377,971.02

CAT NO0300 STRUCTURES						
0261	603-01485	48 In RCP (CIP)	80.000	80.000		
			LF	0.000	0.00	
			433.94000	80.000		34,715.20

CONTID: C21892
 PCN: 21892-BID
 PROJECT: NHPP070A-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 12
 ESTIMATE RUN 08/14/2020
 07:15:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0515	206-00000	Structure Excavation	532.000	532.000		
			CY	0.000	0.00	
			14.00000	532.000		7,448.00
0520	206-00100	Structure Backfill (Class 1)	597.000	597.000		
			CY	0.000	0.00	
			24.00000	597.000		14,328.00
0525	206-00360	Mechanical Reinforcement of Soil	534.000	534.000		
			CY	0.000	0.00	
			18.00000	534.000		9,612.00
0530	206-00520	Filter Material (Class B)	46.000	0.000		
			CY	0.000	0.00	
			88.00000	0.000		0.00
0535	206-01750	Shoring	1.000	1.000		
			L S	0.000	0.00	
			99,500.00000	1.000		99,500.00
0540	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	60.000	60.000		
			TON	0.000	0.00	
			97.00000	60.000		5,820.00
0545	503-00036	*Drilled Shaft (36 Inch)	493.000	493.000		
			LF	0.000	0.00	
			600.00000	493.000		295,800.00
0550	514-00201	Pedestrian Railing (Steel)(Special)	130.000	130.000		
			LF	0.000	0.00	
			540.00000	130.000		70,200.00
0555	515-00120	*Waterproofing (Membrane)	355.000	355.000		
			SY	0.000	0.00	
			24.00000	355.000		8,520.00
0560	601-03040	Concrete Class D (Bridge)	314.700	314.700		
			CY	0.000	0.00	
			670.00000	314.700		210,849.00
0565	601-40300	*Structural Concrete Coating	678.000	102.000		
			SY	576.000	7,488.00	
			13.00000	678.000		8,814.00

CONTID: C21892
 PCN: 21892-BID
 PROJECT: NHPP070A-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 08/14/2020

ESTIMATE NO: 0008

07:15:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0570	602-00020	*Reinforcing Steel (Epoxy Coated)	44,001.000	44,001.000		
			LB	0.000	0.00	
			1.00000	44,001.000		44,001.00
0575	606-10700	*Bridge Rail Type 7	126.000	126.000		
			LF	0.000	0.00	
			220.00000	126.000		27,720.00
0580	606-10705	*Bridge Rail Type 7 (Special)	85.000	85.000		
			LF	0.000	0.00	
			190.00000	85.000		16,150.00
0585	613-00200	*2 Inch Electrical Conduit	214.000	214.000		
			LF	0.000	0.00	
			16.00000	214.000		3,424.00
0590	618-01992	*Prestressed Concrete Box (Depth Less Than 32 Inches)	2,381.000	2,381.000		
			SF	0.000	0.00	
			76.00000	2,381.000		180,956.00

			CAT 0300	CURRENT AMT	\$ 1,041,905.20	\$ 7,488.00 \$ 1,037,857.20
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0595	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			23,800.00000	1.000		23,800.00
0600	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			12,600.00000	1.000		12,600.00
0605	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			1,100.00000	1.000		1,100.00

			CAT 0400	CURRENT AMT	\$ 37,500.00	\$ 0.00 \$ 37,500.00

			PROJECT TOTAL	CURRENT AMT	\$ 2,486,056.29	\$ 112,071.26 \$ 2,453,328.22