

ESTIMATE SUMMARY

CONTID: C21900

ESTIMATE NO: 0009 PROG

SPEC YR: 2005

PCN: 21900-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 257.0 DAYS

TIME ALLOW: 11/19/202 FIXED COMPLETION DAT

I-70 GLENWOOD CANYON PHASE 7

PERCENT TIME: 93.12

ORIG TIME ALLOW: 10/16/202 FIXED COMPLETION DAT

PROJECT NO: NHPP0702-380

I-70 GLENWOOD CANYON PHASE 7

NAME OF ROAD:

PROJECT COUNTIES: GARFIELD

EAGLE

CONTRACTOR:

American Civil Constructors West Coast, LLC
2990 BAY VISTA COURT

PAY PERIOD ENDING 10/31/2020

DATE TIME STARTED 02/18/2020

DATE LET 11/14/2019

DATE WORK BEGAN 02/18/2020

DATE AWARDED 11/25/2019

DATE TIME STOPPED

DATE CONTRACT EXECUTED 12/19/2019

DATE ACCEPTED

Bencia CA 94510 (707)746-8028

DATE NOTICE TO PROCEED 02/18/2020

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 16,104,100.05 PARTICIPATING	\$ 15,960,479.79	\$ 106,961.12
AWARD PROJECT AMT: \$ 14,160,100.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 99.11% TOTAL EARNINGS	15,960,479.79	106,961.12
FUNDS AVAILABLE: \$ 143,620.26 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	106,961.12
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-212,401.50	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	106,961.12
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	106,961.12
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 106,961.12

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21900
 PCN: 21900-BID
 PROJECT: NHPP0702-380

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 2
 ESTIMATE RUN 11/18/2020
 15:01:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 0200 ROADWAY (SURFACE TREATMENT)						
0005	202-00000	*Removal of Structures and Obstructions	1.000	1.000		
			L S	0.000	0.00	
			3,423.40000	1.000		3,423.40
0010	202-00200	*Removal of Sidewalk	405.000	405.000		
			SY	0.000	0.00	
			40.00000	405.000		16,200.00
0015	202-00203	*Removal of Curb and Gutter	389.000	389.000		
			LF	0.000	0.00	
			25.00000	389.000		9,725.00
0020	202-00210	*Removal of Concrete Pavement	145.600	145.600		
			SY	0.000	0.00	
			45.00000	145.600		6,552.00
0025	202-00220	*Removal of Asphalt Mat	15.000	15.000		
			SY	0.000	0.00	
			35.00000	15.000		525.00
0030	202-00246	*Removal of Asphalt Mat (Planing) (Special)	86,588.000	86,588.000		
			SY	0.000	0.00	
			9.00000	86,588.000		779,292.00
0035	202-00250	*Removal of Pavement Marking	96,197.100	96,197.100		
			SF	0.000	0.00	
			0.80000	96,197.100		76,957.68
0040	202-00250	*Removal of Pavement Marking (Grinding)	86,996.860	86,996.860		
			SF	0.000	0.00	
			0.80000	86,996.860		69,597.49
0045	202-00450	*Removal of Portions of Present Structure (Class 1)	491.600	491.600		
			SY	0.000	0.00	
			105.00000	491.600		51,618.00
0050	202-01170	*Removal of Guardrail Type 7	600.000	600.000		
			LF	0.000	0.00	
			35.00000	600.000		21,000.00
0055	203-01582	*Truck (Dump)	53.500	53.500		
			HOURL	0.000	0.00	
			120.00000	53.500		6,420.00

CONTID: C21900
 PCN: 21900-BID
 PROJECT: NHPP0702-380

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3
 ESTIMATE RUN 11/18/2020
 15:01:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 0200 ROADWAY (SURFACE TREATMENT)						
0060	203-01590	*Front End Loader (Rubber Tire)	9.500	9.500		
			HOURLY	0.000	0.00	
			115.00000	9.500		1,092.50
0065	203-01594	*Combination Loader	14.000	14.000		
			HOURLY	0.000	0.00	
			115.00000	14.000		1,610.00
0070	203-01597	*Potholing	0.000	0.000		
			HOURLY	0.000	0.00	
			375.00000	0.000		0.00
0075	203-02330	*Laborer	179.000	179.000		
			HOURLY	0.000	0.00	
			65.00000	179.000		11,635.00
0080	208-00103	*Removal and Disposal of Sediment (Labor)	74.000	74.000		
			HOURLY	0.000	0.00	
			85.00000	74.000		6,290.00
0085	208-00105	*Removal and Disposal of Sediment (Equipment)	86.000	86.000		
			HOURLY	0.000	0.00	
			185.00000	86.000		15,910.00
0090	208-00106	*Sweeping (Sediment Removal)	39.000	39.000		
			HOURLY	0.000	0.00	
			105.00000	39.000		4,095.00
0095	210-00810	*Reset Ground Sign	1.000	1.000		
			EACH	0.000	0.00	
			300.00000	1.000		300.00
0100	210-01170	*Reset Guardrail Type 7	1,416.000	600.000		
			LF	816.000	12,240.00	
			15.00000	1,416.000		21,240.00
0105	212-00032	*Soil Conditioning	0.100	0.100		
			ACRE	0.000	0.00	
			2,500.00000	0.100		250.00
0110	212-00050	*Sod	500.000	500.000		
			SF	0.000	0.00	
			5.00000	500.000		2,500.00

CONTID: C21900
 PCN: 21900-BID
 PROJECT: NHPP0702-380

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4
 ESTIMATE RUN 11/18/2020
 15:01:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 0200 ROADWAY (SURFACE TREATMENT)						
0115	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	4.100	4.100		
			TON	0.000	0.00	
			250.00000	4.100		1,025.00
0120	518-03100	Rapid Cure Silicone Joint Seal	3,709.000	3,709.000		
			LF	0.000	0.00	
			65.00000	3,709.000		241,085.00
0125	519-03035	Place Thin Bonded Overlay (Polyester Concrete)	86,656.800	86,656.800		
			SY	0.000	0.00	
			12.50000	86,656.800		1,083,210.00
0130	519-03055	Furnish Thin Bonded Overlay (Polyester Concrete)	89,349.410	89,349.410		
			CF	0.000	0.00	
			80.75000	89,349.410		7,214,964.86
0135	601-03540	*Concrete Class DT (Deck Topping)	16.300	16.300		
			CY	0.000	0.00	
			900.00000	16.300		14,670.00
0140	601-40300	*Structural Concrete Coating	103.000	103.000		
			SY	0.000	0.00	
			35.00000	103.000		3,605.00
0145	608-00006	*Concrete Sidewalk (6 Inch)	46.000	46.000		
			SY	0.000	0.00	
			80.00000	46.000		3,680.00
0150	608-00010	*Concrete Curb Ramp	467.000	467.000		
			SY	0.000	0.00	
			160.00000	467.000		74,720.00
0155	608-00018	*Curb Ramp (Temporary Parallel) (Single)	5.000	5.000		
			EACH	0.000	0.00	
			450.00000	5.000		2,250.00
0160	625-00000	*Construction Surveying	0.800	0.792		
			L S	0.008	960.00	
			120,000.00000	0.800		96,000.00
0165	626-00000	*Mobilization	0.800	0.800		
			L S	0.000	0.00	
			1,285,000.00000	0.800		1,028,000.00

CONTID: C21900
 PCN: 21900-BID
 PROJECT: NHPP0702-380

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5
 ESTIMATE RUN 11/18/2020
 15:01:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 0200 ROADWAY (SURFACE TREATMENT)						
0170	627-00005	*Epoxy Pavement Marking	1,036.000	1,036.000		
			GAL	0.000	0.00	
			90.00000	1,036.000		93,240.00
0175	627-00008	*Modified Epoxy Pavement Marking	843.600	843.600		
			GAL	0.000	0.00	
			90.00000	843.600		75,924.00
0180	627-00032	Raised Flexible Pavement Marker (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			6.00000	0.000		0.00
0185	627-01001	*Preformed Plastic Pavement Marking (Type I)	2,300.000	2,300.000		
			SF	0.000	0.00	
			14.50000	2,300.000		33,350.00
0190	627-02001	*Preformed Plastic Pavement Marking (Type II)	2,952.000	2,952.000		
			SF	0.000	0.00	
			15.00000	2,952.000		44,280.00
0195	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	3,765.000	3,765.000		
			SF	0.000	0.00	
			15.50000	3,765.000		58,357.50
0200	630-00000	*Flagging	5,400.000	5,295.500		
			HOUR	0.000	0.00	
			29.00000	5,295.500		153,569.50
0205	630-00007	*Traffic Control Inspection	68.000	48.000		
			DAY	9.000	693.00	
			77.00000	57.000		4,389.00
0210	630-00009	*Traffic Control Vehicle (Truck)	1.000	0.900		
			EACH	0.000	0.00	
			2,200.00000	0.900		1,980.00
0215	630-00012	*Traffic Control Management	175.000	157.000		
			DAY	16.000	18,480.00	
			1,155.00000	173.000		199,815.00
0220	630-80002	*Flashing Beacon (Solar)	12.000	10.800		
			EACH	0.000	0.00	
			880.00000	10.800		9,504.00

CONTID: C21900
 PCN: 21900-BID
 PROJECT: NHPP0702-380

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6
 ESTIMATE RUN 11/18/2020
 15:01:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 0200 ROADWAY (SURFACE TREATMENT)						
0225	630-80335	*Barricade (Type 3 M-A) (Temporary)	14.000	12.600		
			EACH	0.000	0.00	
			275.00000	12.600		3,465.00
0230	630-80340	*Pedestrian Barricade (ADA)	150.000	135.000		
			LF	0.000	0.00	
			25.00000	135.000		3,375.00
0235	630-80341	*Construction Traffic Sign (Panel Size A)	100.000	80.100		
			EACH	0.000	0.00	
			30.00000	80.100		2,403.00
0240	630-80342	*Construction Traffic Sign (Panel Size B)	207.000	186.300		
			EACH	0.000	0.00	
			35.00000	186.300		6,520.50
0245	630-80343	*Construction Traffic Sign (Panel Size C)	0.000	0.000		
			EACH	0.000	0.00	
			40.00000	0.000		0.00
0250	630-80344	*Construction Traffic Sign (Special)	158.000	142.200		
			SF	0.000	0.00	
			24.00000	142.200		3,412.80
0255	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	3.000	2.700		
			EACH	0.000	0.00	
			550.00000	2.700		1,485.00
0260	630-80359	*Portable Message Sign Panel	502.000	432.000		
			DAY	70.000	4,620.00	
			66.00000	502.000		33,132.00
0265	630-80360	*Drum Channelizing Device	880.000	792.000		
			EACH	0.000	0.00	
			15.00000	792.000		11,880.00
0270	630-80363	*Drum Channelizing Device (With Light) (Flashing)	50.000	45.000		
			EACH	0.000	0.00	
			15.00000	45.000		675.00
0275	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	17.000	15.300		
			EACH	0.000	0.00	
			15.00000	15.300		229.50

CONTID: C21900
 PCN: 21900-BID
 PROJECT: NHPP0702-380

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7
 ESTIMATE RUN 11/18/2020
 15:01:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 0200 ROADWAY (SURFACE TREATMENT)						
0280	630-80367	*Portable Traffic Speed Monitor	3.000	2.700		
			EACH	0.000	0.00	
			550.00000	2.700		1,485.00
0285	630-80380	*Traffic Cone	17.000	15.300		
			EACH	0.000	0.00	
			1.25000	15.300		19.13
0290	630-80390	*Channelizing Device (Special)	1,500.000	1,260.900		
			EACH	0.000	0.00	
			55.00000	1,260.900		69,349.50
0295	630-80392	*Stackable Tubular Marker	0.000	0.000		
			EACH	0.000	0.00	
			17.50000	0.000		0.00
0300	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	6.000	5.400		
			EACH	0.000	0.00	
			1,350.00000	5.400		7,290.00
0305	630-85041	*Mobile Attenuator	201.000	188.000		
			DAY	13.000	4,875.00	
			375.00000	201.000		75,375.00
0310	632-00000	*Night Work Lighting	1.000	1.000		
			L S	0.000	0.00	
			75,000.00000	1.000		75,000.00
0315	700-70010	F/A Minor Contract Revisions	75,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0320	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0325	700-70023	F/A On-The-Job Trainee	20,000.000	0.000		
			F A	20,000.000	20,000.00	
			1.00000	20,000.000		20,000.00
0330	700-70034	F/A Heavy Tow, Rollback, and Courtesy Patrol	303,072.720	303,072.720		
			F A	0.000	0.00	
			1.00000	303,072.720		303,072.72

CONTID: C21900
 PCN: 21900-BID
 PROJECT: NHPP0702-380

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 8
 ESTIMATE RUN 11/18/2020
 15:01:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 0200 ROADWAY (SURFACE TREATMENT)						
0335	700-70034	F/A Incentive (Early Completion)	60,000.000	0.000		
			F A	60,000.000	60,000.00	
			1.00000	60,000.000		60,000.00
0340	700-70034	F/A Post Tensioned Slab (Patching)(Concrete Class D)	670,224.640	741,869.800		
			F A	-71,645.160	-71,645.16	
			1.00000	670,224.640		670,224.64
0345	700-70034	F/A Post Tensioned Slab (Post Tensioned Strand Repair)	327,276.770	361,045.440		
			F A	-33,768.670	-33,768.67	
			1.00000	327,276.770		327,276.77
0350	700-70034	F/A Project First Program	1,500.000	1,500.000		
			F A	0.000	0.00	
			1.00000	1,500.000		1,500.00
0355	700-70034	F/A Roadway Maintenance	6,752.680	6,985.730		
			F A	-233.050	-233.05	
			1.00000	6,752.680		6,752.68
0360	700-70034	F/A Smart Work Zone Technology	47,155.850	47,155.850		
			F A	0.000	0.00	
			1.00000	47,155.850		47,155.85
0365	700-70042	F/A Railroad Flagging	4,432.700	4,432.700		
			F A	0.000	0.00	
			1.00000	4,432.700		4,432.70
0370	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0655	900-00014	Added Item (Lump Sum)/ Expansion Device Protection / CMO #3	1.000	1.000		
			L S	0.000	0.00	
			49,238.00000	1.000		49,238.00
0660	627-00011	Pvmt Mkg Paint (Waterborne) / CMO #4	328.000	328.000		
			GAL	0.000	0.00	
			35.75000	328.000		11,726.00

CONTID: C21900
 PCN: 21900-BID
 PROJECT: NHPP0702-380

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 11/18/2020

ESTIMATE NO: 0009

15:01:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 0200 ROADWAY (SURFACE TREATMENT)						
0665	700-70035	F/A Fire Suspension / CMO #6	36,268.970	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT	\$13,477,234.01 \$	16,221.12 \$13,340,327.72
CAT NO0201 0201 ROADWAY (STRUCTURES)						
0380	208-00035	*Aggregate Bag	2,585.000	2,585.000		
			LF	0.000	0.00	
			6.50000	2,585.000		16,802.50
0385	208-00046	*Pre-fabricated Concrete Washout Structure (Type 1)	2.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
0390	208-00107	*Removal of Trash	14.000	14.000		
			HOUR	0.000	0.00	
			85.00000	14.000		1,190.00
0395	240-00000	*Wildlife Biologist	15.000	15.000		
			HOUR	0.000	0.00	
			109.00000	15.000		1,635.00
0400	625-00000	*Construction Surveying	0.200	0.198		
			L S	0.002	240.00	
			120,000.00000	0.200		24,000.00
0405	626-00000	Mobilization	0.200	0.200		
			L S	0.000	0.00	
			1,285,000.00000	0.200		257,000.00
0410	630-00000	*Flagging	0.000	0.000		
			HOUR	0.000	0.00	
			29.00000	0.000		0.00
0415	630-80370	*Barrier (Temporary)	552.000	496.800		
			LF	0.000	0.00	
			120.00000	496.800		59,616.00
0420	630-85010	*Impact Attenuator (Temporary)	1.000	0.900		
			EACH	0.000	0.00	
			900.00000	0.900		810.00

CONTID: C21900
 PCN: 21900-BID
 PROJECT: NHPP0702-380

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 11/18/2020

15:01:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 0201 ROADWAY (STRUCTURES)						
0425	700-70034	F/A Abutment Debris Removal	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0201	CURRENT AMT \$	370,767.50 \$	240.00 \$ 364,053.50
CAT NO0300 0300 STR F-08-AI						
0430	202-00246	*Removal of Asphalt Mat (Planing) (Special)	5,422.000	5,422.000		
			SY	0.000	0.00	
			9.00000	5,422.000		48,798.00
0435	202-00450	*Removal of Portions of Present Structure (Class 1)	0.000	0.000		
			SY	0.000	0.00	
			105.00000	0.000		0.00
0440	202-00504	*Removal of Expansion Device	67.000	67.000		
			LF	0.000	0.00	
			400.00000	67.000		26,800.00
0445	518-01012	Bridge Expansion Device (0-12 Inch)	67.000	67.000		
			LF	0.000	0.00	
			3,100.00000	67.000		207,700.00
0450	518-02030	Polyester Concrete End Dam	438.270	438.270		
			CF	0.000	0.00	
			110.00000	438.270		48,209.70
0455	519-03035	Place Thin Bonded Overlay (Polyester Concrete)	5,496.000	5,496.000		
			SY	0.000	0.00	
			12.50000	5,496.000		68,700.00
0460	519-03055	Furnish Thin Bonded Overlay (Polyester Concrete)	4,795.680	4,795.680		
			CF	0.000	0.00	
			80.75000	4,795.680		387,251.16

			CAT 0300	CURRENT AMT \$	787,458.86 \$	0.00 \$ 787,458.86
CAT NO0301 0301 STR F-08-BH						
0465	202-00504	*Removal of Expansion Device	34.000	34.000		
			LF	0.000	0.00	
			400.00000	34.000		13,600.00
0470	518-01012	Bridge Expansion Device (0-12 Inch)	34.000	34.000		
			LF	0.000	0.00	
			3,100.00000	34.000		105,400.00

CONTID: C21900
 PCN: 21900-BID
 PROJECT: NHPP0702-380

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 11
 ESTIMATE RUN 11/18/2020
 15:01:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 0301 STR F-08-BH						
0475	518-02030	Polyester Concrete End Dam	165.000	165.000		
			CF	0.000	0.00	
			110.00000	165.000		18,150.00

			CAT 0301	CURRENT AMT \$	137,150.00 \$	0.00 \$ 137,150.00
CAT NO0302 0302 STR F-08-AM						
0480	202-00246	*Removal of Asphalt Mat (Planing) (Special)	2,876.000	2,876.000		
			SY	0.000	0.00	
			9.00000	2,876.000		25,884.00
0485	202-00450	*Removal of Portions of Present Structure (Class 1)	0.000	0.000		
			SY	0.000	0.00	
			105.00000	0.000		0.00
0490	202-00504	*Removal of Expansion Device	34.000	34.000		
			LF	0.000	0.00	
			400.00000	34.000		13,600.00
0495	202-00514	Removal of Anti-icing System (Special)	1.000	1.000		
			L S	0.000	0.00	
			52,500.00000	1.000		52,500.00
0500	210-00500	Rebuild Portions of Present Structure	1.000	1.000		
			EACH	0.000	0.00	
			35,000.00000	1.000		35,000.00
0505	509-08102	Provide Temporary Support	1.000	1.000		
			EACH	0.000	0.00	
			120,000.00000	1.000		120,000.00
0510	512-00103	Bearing Device (Type III)	1.000	1.000		
			EACH	0.000	0.00	
			65,000.00000	1.000		65,000.00
0515	518-01009	Bridge Expansion Device (0-9 Inch)	0.000	0.000		
			LF	0.000	0.00	
			2,700.00000	0.000		0.00
0520	518-02030	Polyester Concrete End Dam	218.100	218.100		
			CF	0.000	0.00	
			110.00000	218.100		23,991.00

CONTID: C21900
 PCN: 21900-BID
 PROJECT: NHPP0702-380

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 12
 ESTIMATE RUN 11/18/2020
 15:01:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0302 0302 STR F-08-AM						
0525	519-03035	Place Thin Bonded Overlay (Polyester Concrete)	3,152.900	3,152.900		
			SY	0.000	0.00	
			12.50000	3,152.900		39,411.25
0530	519-03055	Furnish Thin Bonded Overlay (Polyester Concrete)	6,254.270	6,254.270		
			CF	0.000	0.00	
			80.75000	6,254.270		505,032.30
0645	900-00014	Added Item (Lump Sum)/ Shop Miterring / CMO #2	1.000	1.000		
			L S	0.000	0.00	
			949.53000	1.000		949.53
0650	518-01012	Br Expan Device (0-12 In) / CMO #2	34.000	34.000		
			LF	0.000	0.00	
			3,100.00000	34.000		105,400.00

			CAT 0302	CURRENT AMT \$	986,768.08 \$	0.00 \$ 986,768.08
CAT NO0303 0303 STR F-07-AO						
0535	202-00504	*Removal of Expansion Device	36.000	36.000		
			LF	0.000	0.00	
			400.00000	36.000		14,400.00
0540	518-01004	*Bridge Expansion Device (0-4 Inch)	36.000	36.000		
			LF	0.000	0.00	
			325.00000	36.000		11,700.00
0545	518-02030	Polyester Concrete End Dam	73.000	73.000		
			CF	0.000	0.00	
			110.00000	73.000		8,030.00
0550	601-03000	*Concrete Class D	0.000	0.000		
			CY	0.000	0.00	
			2,500.00000	0.000		0.00
0555	602-00020	Reinforcing Steel (Epoxy Coated)	0.000	0.000		
			LB	0.000	0.00	
			6.00000	0.000		0.00

			CAT 0303	CURRENT AMT \$	34,130.00 \$	0.00 \$ 34,130.00
CAT NO0304 0304 WALL R070A118949MLA						
0560	202-00425	*Removal of Bridge Railing	59.000	58.000		
			LF	1.000	50.00	
			50.00000	59.000		2,950.00

CONTID: C21900
 PCN: 21900-BID
 PROJECT: NHPP0702-380

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 11/18/2020

15:01:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0304 0304 WALL R070A118949MLA						
0565	202-00502	*Removal of Portions of Present Structure	4.850	4.850		
			CY	0.000	0.00	
			1,500.00000	4.850		7,275.00
0570	601-03000	*Concrete Class D	4.850	4.850		
			CY	0.000	0.00	
			2,500.00000	4.850		12,125.00
0575	601-06102	*Concrete (Patching)	30.000	30.000		
			CF	0.000	0.00	
			240.00000	30.000		7,200.00
0580	601-40300	*Structural Concrete Coating	0.000	0.000		
			SY	0.000	0.00	
			35.00000	0.000		0.00
0585	606-10810	*Bridge Rail Type 8R MASH	59.000	59.000		
			LF	0.000	0.00	
			180.00000	59.000		10,620.00
			CAT 0304	CURRENT AMT \$	40,170.00 \$	50.00 \$ 40,170.00

CAT NO0305 0305 POST TENSIONED SLABS (WB)						
0590	202-00502	*Removal of Portions of Present Structure	0.000	0.000		
			CY	0.000	0.00	
			1,500.00000	0.000		0.00
0595	210-04020	*Modify Inlet	48.000	48.000		
			EACH	0.000	0.00	
			1,750.00000	48.000		84,000.00
0600	210-04022	*Modify Inlet (Post Tensioned Slab)	28.000	28.000		
			EACH	0.000	0.00	
			2,850.00000	28.000		79,800.00
0605	601-03000	*Concrete Class D	0.000	0.000		
			CY	0.000	0.00	
			2,500.00000	0.000		0.00
0610	601-06102	*Concrete (Patching)	18.400	18.400		
			CF	0.000	0.00	
			240.00000	18.400		4,416.00

CONTID: C21900
 PCN: 21900-BID
 PROJECT: NHPP0702-380

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 11/18/2020

15:01:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0305 0305 POST TENSIONED SLABS (WB)						
0615	601-40300	*Structural Concrete Coating	0.000	0.000		
			SY	0.000	0.00	
			35.00000	0.000		0.00
0620	602-00020	Reinforcing Steel (Epoxy Coated)	292.600	292.600		
			LB	0.000	0.00	
			6.00000	292.600		1,755.60

			CAT 0305	CURRENT AMT \$	169,971.60 \$	0.00 \$ 169,971.60
CAT NO0306 0306 STR F-08-AH						
0625	202-00504	*Removal of Expansion Device	34.000	0.000		
			LF	34.000	13,600.00	
			400.00000	34.000		13,600.00
0630	518-01109	Bridge Expansion Device (Greater Than 4 In)(Install Only)	34.000	0.000		
			LF	34.000	51,000.00	
			1,500.00000	34.000		51,000.00
0635	518-02030	Polyester Concrete End Dam	235.000	0.000		
			CF	235.000	25,850.00	
			110.00000	235.000		25,850.00

			CAT 0306	CURRENT AMT \$	90,450.00 \$	90,450.00 \$ 90,450.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0640	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			5,000.00000	2.000		10,000.00

			CAT 0400	CURRENT AMT \$	10,000.00 \$	0.00 \$ 10,000.00

			PROJECT TOTAL	CURRENT AMT \$	16,104,100.05 \$	106,961.12 \$15,960,479.76