

ESTIMATE SUMMARY

CONTID: C21943

ESTIMATE NO: 0005 PROG

SPEC YR: 2005

PCN: 21943-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:
FY19 NORTH SIGNAL PKG

TIME CHARGED: 56.0 DAYS
PERCENT TIME: 74.67

TIME ALLOW:
ORIG TIME ALLOW:

75 WORK DAYS
75 WORK DAYS

PROJECT NO: SHER100-284
FY19 NORTH SIGNAL PKG

NAME OF ROAD:

PROJECT COUNTIES: JEFFERSON BROOMFIELD, REGION 1
BOULDER, REGION 1

CONTRACTOR:

W.L. CONTRACTORS, INC.
5920 LAMAR STREET

PAY PERIOD ENDING 05/18/2020 DATE TIME STARTED 11/18/2019
DATE LET 02/21/2019 DATE WORK BEGAN 11/18/2019
DATE AWARDED 03/15/2019 DATE TIME STOPPED
DATE CONTRACT EXECUTED 04/11/2019 DATE ACCEPTED
DATE NOTICE TO PROCEED 11/18/2019

ARVADA CO 80003 (303)422-7985

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 1,471,561.55 PARTICIPATING	\$ 500.00	\$ 0.00
AWARD PROJECT AMT: \$ 1,223,678.00 NON-PARTICIPATING	1,174,741.55	69,931.50
PERCENT COMPLETE: 79.86% TOTAL EARNINGS	1,175,241.55	69,931.50
FUNDS AVAILABLE: \$ 296,320.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	69,931.50
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-18,355.17	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	1,156,886.38
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	1,156,886.38
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 69,931.50

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21943
 PCN: 21943-BID
 PROJECT: SHER100-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 2
 ESTIMATE RUN 05/18/2020
 22:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00190	*Removal of Concrete Median Cover Material	85.000	59.000		
			SY	26.000	910.00	
			35.00000	85.000		2,975.00
0010	202-00200	*Removal of Sidewalk	75.000	62.700		
			SY	12.300	1,549.80	
			126.00000	75.000		9,450.00
0015	202-00203	*Removal of Curb and Gutter	324.500	299.000		
			LF	25.500	357.00	
			14.00000	324.500		4,543.00
0020	202-00206	*Removal of Concrete Curb Ramp	278.500	231.100		
			SY	47.400	1,706.40	
			36.00000	278.500		10,026.00
0022	203-00000	Uncl Excav	20.000	20.000		
			CY	0.000	0.00	
			97.75000	20.000		1,955.00
0025	202-00220	*Removal of Asphalt Mat	97.500	48.000		
			SY	49.500	2,821.50	
			57.00000	97.500		5,557.50
0030	202-00815	Removal of Sign (Special)	11.000	4.000		
			EACH	7.000	4,235.00	
			605.00000	11.000		6,655.00
0035	202-00828	Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			18,900.00000	1.000		18,900.00
0040	202-04003	Clean Culvert (Special)	1.000	0.000		
			EACH	1.000	2,182.00	
			2,182.00000	1.000		2,182.00
0045	203-01597	Potholing	75.000	71.500		
			HOURL	0.000	0.00	
			180.00000	71.500		12,870.00
0050	203-01622	Sweeping (With Pickup Broom)	40.000	0.000		
			HOURL	0.000	0.00	
			170.00000	0.000		0.00

CONTID: C21943
 PCN: 21943-BID
 PROJECT: SHER100-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3
 ESTIMATE RUN 05/18/2020
 22:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0055	208-00002	Erosion Log Type 1 (12 Inch)	90.000	90.000		
			LF	0.000	0.00	
			6.50000	90.000		585.00
0060	208-00035	Aggregate Bag	240.000	240.000		
			LF	0.000	0.00	
			7.00000	240.000		1,680.00
0065	208-00045	*Concrete Washout Structure	3.000	3.000		
			EACH	0.000	0.00	
			1,576.00000	3.000		4,728.00
0070	208-00051	Storm Drain Inlet Protection (Type I)	36.000	36.000		
			LF	0.000	0.00	
			51.00000	36.000		1,836.00
0075	208-00103	Removal and Disposal of Sediment (Labor)	40.000	0.000		
			HOUR	0.000	0.00	
			70.00000	0.000		0.00
0080	208-00105	Removal and Disposal of Sediment (Equipment)	40.000	0.000		
			HOUR	0.000	0.00	
			130.00000	0.000		0.00
0085	208-00106	Sweeping (Sediment Removal)	36.000	20.000		
			HOUR	0.000	0.00	
			32.00000	20.000		640.00
0090	208-00207	Erosion Control Management	12.000	7.000		
			DAY	0.000	0.00	
			140.00000	7.000		980.00
0095	210-00815	Reset Sign Panel	11.000	11.000		
			EACH	0.000	0.00	
			540.00000	11.000		5,940.00
0100	210-00867	Reset Fire Preemption Unit	5.000	5.000		
			EACH	0.000	0.00	
			425.00000	5.000		2,125.00
0105	212-00006	Seeding (Native)	0.050	0.000		
			ACRE	0.050	380.00	
			7,600.00000	0.050		380.00

CONTID: C21943
 PCN: 21943-BID
 PROJECT: SHER100-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4
 ESTIMATE RUN 05/18/2020
 22:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0110	212-00032	Soil Conditioning	0.050	0.000		
			ACRE	0.000	0.00	
			14,400.00000	0.000		0.00
0115	212-01200	Landscape Restoration	1.000	0.000		
			L S	1.000	4,600.00	
			4,600.00000	1.000		4,600.00
0120	216-00101	Soil Retention Blanket (Straw-Coconut) (Photodegradable Clas	60.000	0.000		
			SY	60.000	462.00	
			7.70000	60.000		462.00
0125	304-06000	*Aggregate Base Course (Class 6)	24.000	24.000		
			TON	0.000	0.00	
			170.00000	24.000		4,080.00
0130	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	40.000	40.000		
			TON	0.000	0.00	
			310.00000	40.000		12,400.00
0135	503-00018	Drilled Caisson (18 Inch)	15.000	10.000		
			LF	5.000	1,050.00	
			210.00000	15.000		3,150.00
0140	503-00036	Drilled Caisson (36 Inch)	133.000	133.000		
			LF	0.000	0.00	
			285.00000	133.000		37,905.00
0145	503-00054	Drilled Caisson (54 Inch)	84.000	84.000		
			LF	0.000	0.00	
			500.00000	84.000		42,000.00
0149	507-00000	Conc S and D Pave	9.430	0.000		
			CY	9.430	19,324.90	
			2,049.30000	9.430		19,324.90
0150	608-00000	*Concrete Sidewalk	73.000	56.500		
			SY	16.500	2,145.00	
			130.00000	73.000		9,490.00
0155	608-00010	*Concrete Curb Ramp	333.000	333.000		
			SY	0.000	0.00	
			185.00000	333.000		61,605.00

CONTID: C21943
 PCN: 21943-BID
 PROJECT: SHER100-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5
 ESTIMATE RUN 05/18/2020
 22:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0160	609-21020	*Curb and Gutter Type 2 (Section II-B)	357.000	357.000		
			LF	0.000	0.00	
			45.00000	357.000		16,065.00
0165	613-00206	2 Inch Electrical Conduit (Bored)	2,187.000	2,187.000		
			LF	0.000	0.00	
			13.00000	2,187.000		28,431.00
0170	613-00306	3 Inch Electrical Conduit (Bored)	2,310.000	2,310.000		
			LF	0.000	0.00	
			14.50000	2,310.000		33,495.00
0175	613-01200	2 Inch Electrical Conduit (Plastic)	509.000	509.000		
			LF	0.000	0.00	
			14.00000	509.000		7,126.00
0180	613-01300	3 Inch Electrical Conduit (Plastic)	480.000	461.000		
			LF	0.000	0.00	
			16.00000	461.000		7,376.00
0185	613-07004	Type Four Pull Box	13.000	13.000		
			EACH	0.000	0.00	
			1,100.00000	13.000		14,300.00
0190	613-07005	Type Five Pull Box	3.000	2.000		
			EACH	0.000	0.00	
			1,321.00000	2.000		2,642.00
0191	900-00007	Added Item (Each)/ Type Five Pull Box 24" x 36" x 24" (Install Only)	1.000	1.000		
			EACH	0.000	0.00	
			983.50000	1.000		983.50
0195	613-10000	Wiring	1.000	1.000		
			L S	0.000	0.00	
			21,067.00000	1.000		21,067.00
0200	613-13006	Luminare (LED) (8500 Lumens)	11.000	11.000		
			EACH	0.000	0.00	
			782.00000	11.000		8,602.00
0200		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			449.00000	0.000		0.00

CONTID: C21943
 PCN: 21943-BID
 PROJECT: SHER100-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6
 ESTIMATE RUN 05/18/2020
 22:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0205	613-80130	Service Meter Cabinet	3.000	2.000		
			EACH	0.000	0.00	
			7,015.00000	2.000		14,030.00
0205		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			5,500.00000	0.000		0.00
0206	900-00007	Added Item (Each)/ Service Meter Cabinet (Install Only)	1.000	1.000		
			EACH	0.000	0.00	
			4,265.00000	1.000		4,265.00
0207	614-00011	Sign Panel (CL I)	120.000	120.000		
			SF	0.000	0.00	
			32.95000	120.000		3,954.00
0210	614-70024	1310nm SFP Optic Module	3.000	0.000		
			EACH	0.000	0.00	
			601.00000	0.000		0.00
0211	900-00007	Added Item (Each)/ 1310nm SFP Optic Module (Install Only)	0.000	0.000		
			EACH	0.000	0.00	
			437.00000	0.000		0.00
0215	614-70030	Optical Attenuator	3.000	0.000		
			EACH	0.000	0.00	
			335.00000	0.000		0.00
0216	900-00007	Added Item (Each)/ Optical Attenuator (Install Only)	0.000	0.000		
			EACH	0.000	0.00	
			315.00000	0.000		0.00
0220	614-70150	Pedestrian Signal Face (16) (Countdown)	18.000	18.000		
			EACH	0.000	0.00	
			485.00000	18.000		8,730.00
0220		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0225	614-70336	Traffic Signal Face (12-12-12)	40.000	40.000		
			EACH	0.000	0.00	
			635.00000	40.000		25,400.00

CONTID: C21943
 PCN: 21943-BID
 PROJECT: SHER100-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			305.00000	0.000		0.00
0230	614-70448	Traffic Signal Face (12-12-12-12)	8.000	8.000		
			EACH	0.000	0.00	
			897.00000	8.000		7,176.00
0230		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			420.00000	0.000		0.00
0235	614-72836	Conflict Monitor	3.000	0.000		
			EACH	0.000	0.00	
			961.00000	0.000		0.00
0236	900-00007	Added Item (Each)/ Conflict Monitor (Install Only)	3.000	3.000		
			EACH	0.000	0.00	
			381.00000	3.000		1,143.00
0240	614-72855	Traffic Signal Controller Cabinet	3.000	2.000		
			EACH	0.000	0.00	
			16,100.00000	2.000		32,200.00
0240		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			10,815.00000	0.000		0.00
0241	900-00007	Added Item (Each)/ Traffic Signal Controller Cabinet (Install Only)	1.000	1.000		
			EACH	0.000	0.00	
			5,285.00000	1.000		5,285.00
0245	614-72860	Pedestrian Push Button	16.000	16.000		
			EACH	0.000	0.00	
			182.00000	16.000		2,912.00
0245		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00
0250	614-72863	Pedestrian Push Button Post Assembly	3.000	0.000		
			EACH	0.000	0.00	
			1,416.00000	0.000		0.00

CONTID: C21943
 PCN: 21943-BID
 PROJECT: SHER100-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 8
 ESTIMATE RUN 05/18/2020
 22:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0251	614-72863	Ped Push Button Post Assem	3.000	0.000		
			EACH	3.000	8,010.00	
			2,670.00000	3.000		8,010.00
0251		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			2,670.00000	0.000		0.00
0252	900-00007	Added Item (Each)/ ADA Push Button Extenders	5.000	0.000		
			EACH	5.000	1,806.15	
			361.23000	5.000		1,806.15
0255	614-72885	Traffic Signal Vehicle Detector (Special)	17.000	15.000		
			EACH	0.000	0.00	
			7,733.00000	15.000		115,995.00
0255		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			5,500.00000	0.000		0.00
0256	900-00007	Added Item (Each)/ Traffic Signal Vehicle Detector (Special)(Install Only)	0.000	0.000		
			EACH	0.000	0.00	
			2,233.00000	0.000		0.00
0260	614-81130	Traffic Signal-Light Pole Steel (1-30 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			16,000.00000	1.000		16,000.00
0265	614-81145	Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			18,000.00000	1.000		18,000.00
0270	614-81150	Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	3.000	3.000		
			EACH	0.000	0.00	
			18,190.00000	3.000		54,570.00
0275	614-81155	Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			19,000.00000	2.000		38,000.00
0280	614-81175	Traffic Signal-Light Pole Steel (1-75 Foot Mast Arm)	4.000	4.000		
			EACH	0.000	0.00	
			35,000.00000	4.000		140,000.00

CONTID: C21943
 PCN: 21943-BID
 PROJECT: SHER100-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 9
 ESTIMATE RUN 05/18/2020
 22:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0285	614-84000	Traffic Signal Pedestal Pole Steel	2.000	2.000		
			EACH	0.000	0.00	
			2,645.00000	2.000		5,290.00
0285		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			3,400.00000	0.000		0.00
0285		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0290	614-86248	Traffic Signal Controller (Type 2070LC)	3.000	0.000		
			EACH	0.000	0.00	
			7,170.00000	0.000		0.00
0291	900-00007	Added Item (Each)/ Traffic Signal Controller (Type 2070LC)(Install Only)	3.000	3.000		
			EACH	0.000	0.00	
			2,995.00000	3.000		8,985.00
0295	614-86800	Uninterrupted Power Supply	3.000	2.000		
			EACH	0.000	0.00	
			7,400.00000	2.000		14,800.00
0295		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			5,480.00000	0.000		0.00
0296	900-00007	Added Item (Each)/ Uninterrupted Power Supply (Install Only)	1.000	1.000		
			EACH	0.000	0.00	
			1,920.00000	1.000		1,920.00
0300	614-87010	Fiber Optic Cable (Single Mode) (12 Fiber)	656.000	0.000		
			LF	656.000	8,528.00	
			13.00000	656.000		8,528.00
0305	614-87012	Fiber Optic Termination Panel (12 Fiber)	3.000	0.000		
			EACH	0.000	0.00	
			645.00000	0.000		0.00
0306	900-00007	Added Item (Each)/ Fiber Optic Termination Panel (Install Only)	2.000	0.000		
			EACH	2.000	1,084.00	
			542.00000	2.000		1,084.00

CONTID: C21943
 PCN: 21943-BID
 PROJECT: SHER100-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 10
 ESTIMATE RUN 05/18/2020
 22:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0310	614-87015	Buffer Tube Fan Out Kit	3.000	0.000		
			EACH	2.000	160.00	
			80.00000	2.000		160.00
0311	900-00007	Added Item (Each)/ Buffer Tube Fan Out Kit (Install Only)	1.000	0.000		
			EACH	1.000	54.00	
			54.00000	1.000		54.00
0315	614-87320	Closed Circuit Television	3.000	2.000		
			EACH	0.000	0.00	
			4,670.00000	2.000		9,340.00
0316	900-00007	Added Item (Each)/ Closed Circuit Television (Install Only)	1.000	1.000		
			EACH	0.000	0.00	
			2,064.00000	1.000		2,064.00
0320	614-87350	Test Fiber Optic Cable	1.000	1.000		
			L S	0.000	0.00	
			4,700.00000	1.000		4,700.00
0325	614-87512	Splice Fiber Optic Cable (12 Strand)	3.000	2.000		
			EACH	1.000	2,600.00	
			2,600.00000	3.000		7,800.00
0330	614-87692	Ethernet Switch Type II	3.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00
0331	900-00007	Added Item (Each)/ Ethernet Switch Type II (Install Only)	3.000	3.000		
			EACH	0.000	0.00	
			2,100.00000	3.000		6,300.00
0335	625-00000	Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			16,700.00000	1.000		16,700.00
0340	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			61,000.00000	1.000		61,000.00
0345	626-01104	*Public Information Services (Tier IV)	1.000	1.000		
			L S	0.000	0.00	
			6,700.00000	1.000		6,700.00

CONTID: C21943
 PCN: 21943-BID
 PROJECT: SHER100-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 11
 ESTIMATE RUN 05/18/2020
 22:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0350	627-30324	*Preformed Plastic Pavement Marking (Word-Symbol) (Type I)	88.000	86.000		
			SF	0.000	0.00	
			38.00000	86.000		3,268.00
0355	627-30329	*Preformed Plastic Pavement Marking (Xwalk-Stop Line) (Type	96.000	58.000		
			SF	0.000	0.00	
			29.00000	58.000		1,682.00
0360	630-00000	Flagging	600.000	336.750		
			HOURL	67.850	2,374.75	
			35.00000	404.600		14,161.00
0365	630-00003	Uniformed Traffic Control	48.000	18.000		
			HOURL	0.000	0.00	
			135.00000	18.000		2,430.00
0370	630-00004	Traffic Control Vehicle	2.000	0.900		
			EACH	0.000	0.00	
			1,250.00000	0.900		1,125.00
0375	630-00007	Traffic Control Inspection	60.000	7.000		
			DAY	6.000	1,500.00	
			250.00000	13.000		3,250.00
0380	630-00012	Traffic Control Management	75.000	63.000		
			DAY	0.000	0.00	
			900.00000	63.000		56,700.00
0385	630-80336	Barricade (Type 3 M-B) (Temporary)	4.000	0.900		
			EACH	0.000	0.00	
			320.00000	0.900		288.00
0390	630-80341	Construction Traffic Sign (Panel Size A)	29.000	15.300		
			EACH	0.000	0.00	
			50.00000	15.300		765.00
0395	630-80342	Construction Traffic Sign (Panel Size B)	29.000	14.400		
			EACH	0.000	0.00	
			60.00000	14.400		864.00
0400	630-80343	Construction Traffic Sign (Panel Size C)	4.000	0.000		
			EACH	0.000	0.00	
			70.00000	0.000		0.00

CONTID: C21943
 PCN: 21943-BID
 PROJECT: SHER100-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 12
 ESTIMATE RUN 05/18/2020
 22:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0405	630-80344	Construction Traffic Sign (Special)	32.000	0.000		
			SF	0.000	0.00	
			30.00000	0.000		0.00
0410	630-80350	Vertical Panel	24.000	16.200		
			EACH	0.000	0.00	
			40.00000	16.200		648.00
0415	630-80355	Portable Message Sign Panel	4.000	0.000		
			EACH	0.000	0.00	
			6,500.00000	0.000		0.00
0420	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	0.900		
			EACH	0.900	1,800.00	
			2,000.00000	1.800		3,600.00
0425	630-80360	Drum Channelizing Device	50.000	13.500		
			EACH	0.000	0.00	
			38.00000	13.500		513.00
0430	630-80363	Drum Channelizing Device (With Light) (Flashing)	10.000	0.000		
			EACH	0.000	0.00	
			65.00000	0.000		0.00
0435	630-80380	Traffic Cone	55.000	49.500		
			EACH	0.000	0.00	
			13.00000	49.500		643.50
0440	630-80393	Stackable Vertical Panels	20.000	0.000		
			EACH	0.000	0.00	
			40.00000	0.000		0.00
0445	630-85041	Mobile Attenuator	75.000	5.000		
			DAY	0.000	0.00	
			500.00000	5.000		2,500.00
0450	700-70010	F/A Minor Contract Revisions	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0455	700-70011	F/A Partnering	3.500	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C21943
 PCN: 21943-BID
 PROJECT: SHER100-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 05/18/2020

ESTIMATE NO: 0005

22:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0460	700-70082	F/A Furnish & Install Electrical Service	5,000.000	0.000		
			F A	291.000	291.00	
			1.00000	291.000		291.00
0465	700-70380	F/A Erosion Control	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0470	700-70589	F/A Environmental Health & Safety Management	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT	\$ 1,470,561.55	\$ 69,931.50 \$ 1,174,741.55
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0475	620-00020	Sanitary Facility	2.000	1.000		
			EACH	0.000	0.00	
			500.00000	1.000		500.00

			CAT 0400	CURRENT AMT	\$ 1,000.00	\$ 0.00 \$ 500.00

			PROJECT TOTAL	CURRENT AMT	\$ 1,471,561.55	\$ 69,931.50 \$ 1,175,241.55