

ESTIMATE SUMMARY

 CONTID: C21982 ESTIMATE NO: 0004 PROG SPEC YR: 2005
 PCN: 21982-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 52.0 DAYS TIME ALLOW: 75 WORK DAYS
 SH160 OVERLAY SPRINGFIELD EAST AND CO100 PERCENT TIME: 69.33 ORIG TIME ALLOW: 75 WORK DAYS

PROJECT NO: STR1604-014
 SH160 OVERLAY SPRINGFIELD EAST AND SH100

NAME OF ROAD:
 PROJECT COUNTIES: BACA

CONTRACTOR:
 OLDCASTLE SW GROUP, INC. PAY PERIOD ENDING 07/18/2022 DATE TIME STARTED 01/31/2022
 2273 RIVER ROAD DATE LET 12/09/2021 DATE WORK BEGAN 03/28/2022
 DATE AWARDED 01/04/2022 DATE TIME STOPPED 06/23/2022
 DATE CONTRACT EXECUTED 01/27/2022 DATE ACCEPTED 06/23/2022
 GRAND JUNCTION CO 81505 (970)243-4900 DATE NOTICE TO PROCEED 01/31/2022

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 5,417,180.81 PARTICIPATING	\$ 43,049.00	\$ 0.00
AWARD PROJECT AMT: \$ 5,157,481.90 NON-PARTICIPATING	5,362,131.81	60,036.37
PERCENT COMPLETE: 99.78% TOTAL EARNINGS	5,405,180.81	60,036.37
FUNDS AVAILABLE: \$ 12,000.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	60,036.37
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-77,362.23	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	60,036.37
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	60,036.37
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 60,036.37

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:
 ESTIMATE COMMENT:

CONTID: C21982
 PCN: 21982-BID
 PROJECT: STR1604-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 2
 ESTIMATE RUN 07/27/2022
 07:58:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00035	Removal of Pipe	112.000	112.000		
			LF	0.000	0.00	
			34.65000	112.000		3,880.80
0010	202-00090	Removal of Delineator	175.000	175.000		
			EACH	0.000	0.00	
			8.40000	175.000		1,470.00
0015	202-00220	Removal of Asphalt Mat	28.440	28.440		
			SY	0.000	0.00	
			44.10000	28.440		1,254.20
0020	202-00240	Removal of Asphalt Mat (Planing)	1,512.000	1,512.000		
			SY	0.000	0.00	
			5.92000	1,512.000		8,951.04
0025	202-00810	Removal of Ground Sign	73.000	73.000		
			EACH	0.000	0.00	
			78.75000	73.000		5,748.75
0030	202-01000	Removal of Fence	5,195.000	5,195.000		
			LF	0.000	0.00	
			1.41000	5,195.000		7,324.95
0035	202-01130	Removal of Guardrail Type 3	750.000	750.000		
			LF	0.000	0.00	
			5.04000	750.000		3,780.00
0040	203-01500	Blading	46.500	30.000		
			HOUR	16.500	2,113.65	
			128.10000	46.500		5,956.65
0045	207-00700	Topsoil (Onsite)	264.000	264.000		
			CY	0.000	0.00	
			36.54000	264.000		9,646.56
0050	208-00002	Erosion Log Type 1 (12 Inch)	551.000	551.000		
			LF	0.000	0.00	
			5.00000	551.000		2,755.00
0055	208-00075	Pre-fabricated Vehicle Tracking Pad	2.000	2.000		
			EACH	0.000	0.00	
			1,049.98000	2.000		2,099.96

CONTID: C21982
 PCN: 21982-BID
 PROJECT: STR1604-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 3
 ESTIMATE RUN 07/27/2022
 07:58:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	210-00011	Reset Mailbox Structure (Type 1)	8.000	8.000		
			EACH	0.000	0.00	
			398.99000	8.000		3,191.92
0065	210-00012	Reset Mailbox Structure (Type 2)	0.000	0.000		
			EACH	0.000	0.00	
			509.24000	0.000		0.00
0070	210-00013	Reset Mailbox Structure (Type 3)	2.000	2.000		
			EACH	0.000	0.00	
			577.49000	2.000		1,154.98
0075	212-00700	Organic Fertilizer	147.000	147.000		
			LB	0.000	0.00	
			2.93000	147.000		430.71
0080	212-00701	Compost (Mechanically Applied)	32.000	32.000		
			CY	0.000	0.00	
			92.59000	32.000		2,962.88
0085	212-00703	Humate	98.000	98.000		
			LB	0.000	0.00	
			3.19000	98.000		312.62
0090	212-00704	Mycorrhizae	4.000	4.000		
			LB	0.000	0.00	
			109.88000	4.000		439.52
0095	212-00706	Seeding (Native) Drill	0.490	0.490		
			ACRE	0.000	0.00	
			2,357.32000	0.490		1,155.09
0100	213-00150	Bonded Fiber Matrix	0.490	0.490		
			ACRE	0.000	0.00	
			4,103.17000	0.490		2,010.55
0105	304-06007	Aggregate Base Course (Class 6)	4.740	4.740		
			CY	0.000	0.00	
			236.24000	4.740		1,119.78
0110	304-08000	Aggregate Base Course (Shoulder Material)	2,706.260	2,706.260		
			TON	0.000	0.00	
			49.90000	2,706.260		135,042.37

CONTID: C21982
 PCN: 21982-BID
 PROJECT: STR1604-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 4
 ESTIMATE RUN 07/27/2022
 07:58:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	265.900	265.900		
			TON	0.000	0.00	
			193.92000	265.900		51,563.33
0120	403-34721	Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	23,440.530	23,440.530		
			TON	0.000	0.00	
			102.37000	23,440.530		2,399,607.06
0125	403-36621	Hot Mix Asphalt (Gr ST)(50)(PG 58-28)	9,336.310	9,336.310		
			TON	0.000	0.00	
			107.89000	9,336.310		1,007,294.49
0130	411-10255	Emulsified Asphalt (Slow-Setting)	20,824.000	20,824.000		
			GAL	0.000	0.00	
			2.73000	20,824.000		56,849.52
0135	603-01485	48 Inch Reinforced Concrete Pipe (Complete In Place)	64.000	64.000		
			LF	0.000	0.00	
			414.74000	64.000		26,543.36
0140	603-05048	48 Inch Reinforced Concrete End Section	2.000	2.000		
			EACH	0.000	0.00	
			4,199.90000	2.000		8,399.80
0145	606-00301	Guardrail Type 3 (6-3 Post Spacing)	2,575.000	2,575.000		
			LF	0.000	0.00	
			34.18000	2,575.000		88,013.50
0150	606-02003	End Anchorage (Nonflared)	13.000	13.000		
			EACH	0.000	0.00	
			3,480.67000	13.000		45,248.71
0155	607-00005	End Post	4.000	4.000		
			EACH	0.000	0.00	
			397.02000	4.000		1,588.08
0160	607-00010	Corner and Line Brace Post	12.000	12.000		
			EACH	0.000	0.00	
			445.41000	12.000		5,344.92
0165	607-01000	Fence Barbed Wire with Metal Posts	10,347.000	10,347.000		
			LF	0.000	0.00	
			3.25000	10,347.000		33,627.75

CONTID: C21982
 PCN: 21982-BID
 PROJECT: STR1604-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 5
 ESTIMATE RUN 07/27/2022
 07:58:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	612-00037	Delineator (Flexible) (Flat Mounted)	82.000	82.000		
			EACH	0.000	0.00	
			78.75000	82.000		6,457.50
0175	612-00041	Delineator (Flexible) (Type I)	219.000	219.000		
			EACH	0.000	0.00	
			68.25000	219.000		14,946.75
0180	612-00043	Delineator (Flexible) (Type III)	18.000	18.000		
			EACH	0.000	0.00	
			73.50000	18.000		1,323.00
0185	614-00011	Sign Panel (Class I)	234.000	234.000		
			SF	0.000	0.00	
			23.10000	234.000		5,405.40
0190	614-00012	Sign Panel (Class II)	531.000	531.000		
			SF	0.000	0.00	
			25.46000	531.000		13,519.26
0195	614-01503	Steel Sign Support (2-Inch Round)(Post and Socket)	13.000	13.000		
			EACH	0.000	0.00	
			262.49000	13.000		3,412.37
0200	614-01573	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	60.000	60.000		
			EACH	0.000	0.00	
			430.49000	60.000		25,829.40
0205	625-00000	Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			17,440.10000	1.000		17,440.10
0210	626-00000	Mobilization	1.000	1.000		
			L S	0.000	0.00	
			615,676.34000	1.000		615,676.34
0215	626-01114	Public Information Management (Tier IV)	90.000	90.000		
			DAY	0.000	0.00	
			66.15000	90.000		5,953.50
0220	627-00001	Pavement Marking Paint	1,416.000	1,416.000		
			GAL	0.000	0.00	
			92.40000	1,416.000		130,838.40

CONTID: C21982
 PCN: 21982-BID
 PROJECT: STR1604-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 6
 ESTIMATE RUN 07/27/2022
 07:58:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	627-00013	Pavement Marking Paint (High Build)	1,132.000	1,132.000		
			GAL	0.000	0.00	
			56.70000	1,132.000		64,184.40
0230	627-30407	Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spec	138.000	138.000		
			SF	0.000	0.00	
			21.00000	138.000		2,898.00
0235	627-30411	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line) (184.500	184.500		
			SF	0.000	0.00	
			16.27000	184.500		3,001.82
0240	630-00000	Flagging	1,616.750	1,616.750		
			HOUR	0.000	0.00	
			30.45000	1,616.750		49,230.04
0245	630-00007	Traffic Control Inspection	18.000	18.000		
			DAY	0.000	0.00	
			419.99000	18.000		7,559.82
0250	630-00012	Traffic Control Management	44.000	44.000		
			DAY	0.000	0.00	
			1,522.46000	44.000		66,988.24
0255	630-80002	Flashing Beacon (Solar)	2.000	2.000		
			EACH	0.000	0.00	
			682.48000	2.000		1,364.96
0260	630-80341	Construction Traffic Sign (Panel Size A)	0.000	0.000		
			EACH	0.000	0.00	
			36.75000	0.000		0.00
0265	630-80342	Construction Traffic Sign (Panel Size B)	50.000	50.000		
			EACH	0.000	0.00	
			42.00000	50.000		2,100.00
0270	630-80344	Construction Traffic Sign (Special)	16.000	16.000		
			SF	0.000	0.00	
			23.10000	16.000		369.60
0275	630-80355	Portable Message Sign Panel	2.000	2.000		
			EACH	0.000	0.00	
			2,624.94000	2.000		5,249.88

CONTID: C21982
 PCN: 21982-BID
 PROJECT: STR1604-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 7
 ESTIMATE RUN 07/27/2022
 07:58:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	630-80360	Drum Channelizing Device	24.000	24.000		
			EACH	0.000	0.00	
			36.75000	24.000		882.00
0285	630-80380	Traffic Cone	182.000	182.000		
			EACH	0.000	0.00	
			12.60000	182.000		2,293.20
0290	630-80520	Mobile Pavement Marking Zone	4.000	2.000		
			DAY	2.000	3,149.92	
			1,574.96000	4.000		6,299.84
0295	630-85020	Mobile Attenuator	1.000	1.000		
			EACH	0.000	0.00	
			29,399.32000	1.000		29,399.32
0300	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0305	700-70016	F/A Fuel Cost Adjustment	139,864.510	139,864.510		
			F A	0.000	0.00	
			1.00000	139,864.510		139,864.51
0310	700-70018	F/A Roadway Smoothness Incentive	135,416.790	135,416.790		
			F A	0.000	0.00	
			1.00000	135,416.790		135,416.79
0315	700-70019	F/A Asphalt Cement Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0320	700-70025	F/A Quality Incentive Payment	84,853.520	80,000.000		
			F A	4,853.520	4,853.52	
			1.00000	84,853.520		84,853.52
0325	700-70042	F/A Railroad Flagging	12,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0330	700-70111	Project First Program	2,000.000	2,000.000		
			F A	0.000	0.00	
			1.00000	2,000.000		2,000.00

