

ESTIMATE SUMMARY

CONTID: C21986

ESTIMATE NO: 0011 FINL

SPEC YR: 2005

PCN: 21986-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 187.0 DAYS

TIME ALLOW:

187 WORK DAYS

I-70B 1ST STREET AND GRAND AVENUE

PERCENT TIME: 100.00

ORIG TIME ALLOW:

180 WORK DAYS

PROJECT NO: NHPP070A-030

I-70B 1ST STREET AND GRAND AVE

NAME OF ROAD:

PROJECT COUNTIES: MESA

CONTRACTOR:

OLDCASTLE SW GROUP, INC.

2273 RIVER ROAD

PAY PERIOD ENDING 08/29/2022

DATE TIME STARTED 05/10/2021

DATE LET 03/11/2021

DATE WORK BEGAN 05/10/2021

DATE AWARDED 03/26/2021

DATE TIME STOPPED 04/29/2022

DATE CONTRACT EXECUTED 04/02/2021

DATE ACCEPTED 04/29/2022

GRAND JUNCTION CO 81505 (970)243-4900

DATE NOTICE TO PROCEED 05/10/2021

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 14,058,799.70 PARTICIPATING	\$ 14,058,799.72	\$ 18,227.95
AWARD PROJECT AMT: \$ 13,636,670.60 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 100.00% TOTAL EARNINGS	14,058,799.72	18,227.95
FUNDS AVAILABLE: \$ -0.02 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	18,227.95
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	204,550.06
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	14,058,799.72
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	14,058,799.72
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 222,778.01

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 2
 ESTIMATE RUN 08/29/2022
 11:09:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			25,000.00000	1.000		25,000.00
0010	202-00001	*Removal of Structure	7.000	7.000		
			EACH	0.000	0.00	
			260.00000	7.000		1,820.00
0015	202-00010	*Removal of Tree	39.000	39.000		
			EACH	0.000	0.00	
			390.00000	39.000		15,210.00
0020	202-00019	*Removal of Inlet	14.000	14.000		
			EACH	0.000	0.00	
			1,330.00000	14.000		18,620.00
0025	202-00021	*Removal of Manhole	10.000	10.000		
			EACH	0.000	0.00	
			1,330.00000	10.000		13,300.00
0030	202-00031	*Removal of Fire Hydrant	5.000	5.000		
			EACH	0.000	0.00	
			540.00000	5.000		2,700.00
0035	202-00032	*Removal of Valve	8.000	8.000		
			EACH	0.000	0.00	
			315.00000	8.000		2,520.00
0040	202-00035	*Removal of Pipe	2,136.000	2,136.000		
			LF	0.000	0.00	
			21.00000	2,136.000		44,856.00
0045	202-00037	*Removal of End Section	2.000	2.000		
			EACH	0.000	0.00	
			750.00000	2.000		1,500.00
0050	202-00039	Removal of Bollard	6.000	6.000		
			EACH	0.000	0.00	
			125.00000	6.000		750.00
0055	202-00047	* Removal of Electrical Equipment	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 3
 ESTIMATE RUN 08/29/2022
 11:09:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00070	Removal of Barricade (Planter)	2.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00
0065	202-00090	*Removal of Delineator DELETED BY ENGINEERING MEMO 105-18	0.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0070	202-00155	Removal of Wall	188.000	188.000		
			LF	0.000	0.00	
			12.50000	188.000		2,350.00
0075	202-00190	Removal of Concrete Median Cover Material	2,206.000	2,206.000		
			SY	0.000	0.00	
			12.50000	2,206.000		27,575.00
0080	202-00200	Removal of Sidewalk	2,490.000	2,490.000		
			SY	0.000	0.00	
			8.75000	2,490.000		21,787.50
0085	202-00201	Removal of Curb	701.000	701.000		
			LF	0.000	0.00	
			6.75000	701.000		4,731.75
0090	202-00202	Removal of Gutter	437.000	437.000		
			LF	0.000	0.00	
			13.50000	437.000		5,899.50
0095	202-00202	Removal of Gutter (Channel Drain) DELETED BY ENGINEERING MEMO 105-18	0.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
0100	202-00203	Removal of Curb and Gutter	10,432.000	10,432.000		
			LF	0.000	0.00	
			5.80000	10,432.000		60,505.60
0105	202-00210	Removal of Concrete Pavement	1,955.000	1,955.000		
			SY	0.000	0.00	
			10.15000	1,955.000		19,843.25
0110	202-00220	*Removal of Asphalt Mat	37,872.000	37,870.000		
			SY	2.000	3.60	
			1.80000	37,872.000		68,169.60

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 4
 ESTIMATE RUN 08/29/2022
 11:09:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	202-00240	*Removal of Asphalt Mat (Planing)	9,802.000	9,802.000		
			SY	0.000	0.00	
			3.75000	9,802.000		36,757.50
0120	202-00250	*Removal of Pavement Marking (Grinding)	11,139.000	11,139.000		
			SF	0.000	0.00	
			6.95000	11,139.000		77,416.05
0125	202-00250	*Removal of Pavement Marking (Temporary)	434.000	434.000		
			SF	0.000	0.00	
			1.50000	434.000		651.00
0130	202-00705	*Removal of Light Standard Foundation	35.000	35.000		
			EACH	0.000	0.00	
			810.00000	35.000		28,350.00
0135	202-00805	*Removal of Overhead Sign Structure	2.000	2.000		
			EACH	0.000	0.00	
			5,040.00000	2.000		10,080.00
0140	202-00810	*Removal of Ground Sign	47.000	47.000		
			EACH	0.000	0.00	
			110.00000	47.000		5,170.00
0145	202-00815	*Removal of Sign (Special) (Large)	6.000	6.000		
			EACH	0.000	0.00	
			865.00000	6.000		5,190.00
0150	202-00815	*Removal of Sign (Special) (Small)	4.000	4.000		
			EACH	0.000	0.00	
			235.00000	4.000		940.00
0155	202-00827	*Removal of Pull Box	46.000	46.000		
			EACH	0.000	0.00	
			270.00000	46.000		12,420.00
0160	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			43,000.00000	1.000		43,000.00
0165	202-00840	*Removal of Traffic Signal Pole	3.000	3.000		
			EACH	0.000	0.00	
			3,300.00000	3.000		9,900.00

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 5
 ESTIMATE RUN 08/29/2022
 11:09:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	202-01000	Removal of Fence	210.000	210.000		
			LF	0.000	0.00	
			5.90000	210.000		1,239.00
0175	202-01140	Removal of Guardrail Type 4	40.000	40.000		
			LF	0.000	0.00	
			40.00000	40.000		1,600.00
0180	202-01170	Removal of Guardrail Type 7	1,349.000	1,349.000		
			LF	0.000	0.00	
			12.00000	1,349.000		16,188.00
0185	203-00010	Unclassified Excavation (Complete In Place)	19,715.000	19,715.000		
			CY	0.000	0.00	
			32.00000	19,715.000		630,880.00
0190	203-01500	Blading	8.000	8.000		
			hour	0.000	0.00	
			125.00000	8.000		1,000.00
0195	203-01550	Dozing DELETED BY ENGINEERING MEMO 105-18	0.000	0.000		
			hour	0.000	0.00	
			150.00000	0.000		0.00
0200	203-01594	Combination Loader	10.000	10.000		
			hour	0.000	0.00	
			95.50000	10.000		955.00
0205	203-01597	*Potholing	338.000	332.000		
			hour	6.000	1,950.00	
			325.00000	338.000		109,850.00
0210	203-02330	Laborer	33.000	33.000		
			hour	0.000	0.00	
			37.00000	33.000		1,221.00
0215	206-00000	*Structure Excavation	834.000	834.000		
			CY	0.000	0.00	
			26.65000	834.000		22,226.10
0220	206-00065	*Structure Backfill (Flow-Fill)	25.000	25.000		
			CY	0.000	0.00	
			110.00000	25.000		2,750.00

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 6
 ESTIMATE RUN 08/29/2022
 11:09:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	206-00100	*Structure Backfill (Class 1)	362.000	362.000		
			CY	0.000	0.00	
			54.00000	362.000		19,548.00
0230	207-00700	Topsoil (Onsite)	1,204.000	1,204.000		
			CY	0.000	0.00	
			52.00000	1,204.000		62,608.00
0235	208-00002	*Erosion Log Type 1 (12 Inch)	187.000	187.000		
			LF	0.000	0.00	
			3.00000	187.000		561.00
0240	208-00035	*Aggregate Bag	557.000	557.000		
			LF	0.000	0.00	
			4.00000	557.000		2,228.00
0245	208-00046	*Pre-fabricated Concrete Washout Structure (Type 1)	2.000	2.000		
			EACH	0.000	0.00	
			12,000.00000	2.000		24,000.00
0250	208-00051	*Storm Drain Inlet Protection (Type I)	0.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0255	208-00054	*Storm Drain Inlet Protection (Type II)	26.000	26.000		
			EACH	0.000	0.00	
			268.00000	26.000		6,968.00
0260	208-00056	*Storm Drain Inlet Protection (Type III)	9.000	9.000		
			EACH	0.000	0.00	
			200.00000	9.000		1,800.00
0265	208-00075	Pre-fabricated Vehicle Tracking Pad DELETED BY ENGINEERING MEMO 105-18	0.000	0.000		
			EACH	0.000	0.00	
			9,500.00000	0.000		0.00
0270	208-00103	Removal and Disposal of Sediment (Labor) DELETED BY ENGINEERING MEMO 105-18	0.000	0.000		
			HOURL	0.000	0.00	
			41.00000	0.000		0.00
0275	208-00105	Removal and Disposal of Sediment (Equipment)	12.000	12.000		
			HOURL	0.000	0.00	
			110.00000	12.000		1,320.00

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 7
 ESTIMATE RUN 08/29/2022
 11:09:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	208-00106	Sweeping (Sediment Removal)	87.000	87.000		
			0.000	0.000	0.00	
			125.00000	87.000		10,875.00
0285	208-00107	Removal of Trash	26.000	26.000		
			0.000	0.000	0.00	
			42.00000	26.000		1,092.00
0290	208-00207	Erosion Control Management	52.000	52.000		
			0.000	0.000	0.00	
			50.00000	52.000		2,600.00
0295	210-00001	Reset Structure (Bus Shelter)	1.000	1.000		
			0.000	0.000	0.00	
			5,650.00000	1.000		5,650.00
0300	210-00760	*Reset Luminaire	8.000	8.000		
			0.000	0.000	0.00	
			345.00000	8.000		2,760.00
0305	210-00810	*Reset Ground Sign	8.000	8.000		
			0.000	0.000	0.00	
			440.00000	8.000		3,520.00
0310	210-00858	*Reset Pedestal Pole	1.000	1.000		
			0.000	0.000	0.00	
			750.00000	1.000		750.00
0315	210-00861	*Reset Wiring	1.000	1.000		
			0.000	0.000	0.00	
			7,825.00000	1.000		7,825.00
0320	210-00867	*Reset Fire Preemption Unit	8.000	7.000		
			0.000	1.000	1,175.00	
			1,175.00000	8.000		9,400.00
0325	210-00870	*Reset Coordination Unit (Ethernet Switch)	4.000	4.000		
			0.000	0.000	0.00	
			620.00000	4.000		2,480.00
0330	210-00890	*Reset Intersection Detection System (Camera)	1.000	1.000		
			0.000	0.000	0.00	
			1,610.00000	1.000		1,610.00

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 8
 ESTIMATE RUN 08/29/2022
 11:09:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	210-04000	Adjust Structure	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0340	210-04010	Adjust Manhole	23.000	23.000		
			EACH	0.000	0.00	
			1,350.00000	23.000		31,050.00
0345	210-04015	*Modify Manhole	5.000	5.000		
			EACH	0.000	0.00	
			2,750.00000	5.000		13,750.00
0350	210-04020	*Modify Inlet	4.000	4.000		
			EACH	0.000	0.00	
			2,750.00000	4.000		11,000.00
0355	210-04027	*Modify Structure (Special)	1.000	1.000		
			EACH	0.000	0.00	
			5,000.00000	1.000		5,000.00
0360	210-04050	Adjust Valve Box	24.000	24.000		
			EACH	0.000	0.00	
			675.00000	24.000		16,200.00
0365	210-04051	Adjust Valve Box (Special)	1.000	1.000		
			EACH	0.000	0.00	
			600.00000	1.000		600.00
0370	210-04060	*Adjust Water Meter	3.000	3.000		
			EACH	0.000	0.00	
			695.00000	3.000		2,085.00
0375	212-00050	*Sod	1,143.000	1,143.000		
			SF	0.000	0.00	
			0.85000	1,143.000		971.55
0380	212-00700	*Organic Fertilizer	600.000	600.000		
			LB	0.000	0.00	
			1.45000	600.000		870.00
0385	212-00701	*Compost (Mechanically Applied)	97.000	97.000		
			CY	0.000	0.00	
			63.80000	97.000		6,188.60

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 9
 ESTIMATE RUN 08/29/2022
 11:09:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	212-00703	*Humate	400.000	400.000		
			LB	0.000	0.00	
			0.80000	400.000		320.00
0395	212-00706	*Seeding (Native) Drill	2.000	2.000		
			ACRE	0.000	0.00	
			1,435.00000	2.000		2,870.00
0400	213-00012	*Spray-on Mulch Blanket	2.000	2.000		
			ACRE	0.000	0.00	
			4,850.00000	2.000		9,700.00
0405	213-00065	*Inorganic Mulch (1 1/2"-2" Black Granite Rock)	95.000	95.000		
			CY	0.000	0.00	
			105.00000	95.000		9,975.00
0410	213-00065	*Inorganic Mulch (1 1/2"-2" Rose Granite Rock)	357.000	357.000		
			CY	0.000	0.00	
			121.00000	357.000		43,197.00
0415	213-00065	*Inorganic Mulch (6" to 8" Gray Cobble)	989.000	989.000		
			CY	0.000	0.00	
			81.00000	989.000		80,109.00
0420	213-00150	*Bonded Fiber Matrix	0.000	2.000		
			ACRE	-2.000	-4,790.00	
			2,395.00000	0.000		0.00
0425	213-00300	*Concrete Landscape Border	2,076.000	2,076.000		
			LF	0.000	0.00	
			10.45000	2,076.000		21,694.20
0430	213-00470	*Metal Landscape Border (1/4x5 Inch) DELETED BY ENGINEERING MEMO 105-18	0.000	0.000		
			LF	0.000	0.00	
			9.15000	0.000		0.00
0435	213-00700	*Landscape Boulder	138.000	138.000		
			EACH	0.000	0.00	
			610.00000	138.000		84,180.00
0440	213-00705	*Landscape Boulder (Special)	57.000	57.000		
			EACH	0.000	0.00	
			2,300.00000	57.000		131,100.00

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 10
 ESTIMATE RUN 08/29/2022
 11:09:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	214-00220	*Deciduous Tree (2 Inch Caliper)	27.000	27.000		
			EACH	0.000	0.00	
			510.00000	27.000		13,770.00
0450	214-01420	* (SNC #1) Nursery Stock Container	323.000	323.000		
			EACH	0.000	0.00	
			20.35000	323.000		6,573.05
0455	214-01421	*(SNC #5) Nursery Stock Container	613.000	613.000		
			EACH	0.000	0.00	
			59.70000	613.000		36,596.10
0460	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class DELETED BY ENGINEERING MEMO 105-18	0.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
0465	240-00000	*Wildlife Biologist	10.000	10.000		
			HOURL	0.000	0.00	
			95.00000	10.000		950.00
0470	240-00010	*Removal of Nests DELETED BY ENGINEERING MEMO 105-18	0.000	0.000		
			HOURL	0.000	0.00	
			105.00000	0.000		0.00
0475	250-00010	*Environmental Health and Safety Management	1.000	1.000		
			L S	0.000	0.00	
			4,500.00000	1.000		4,500.00
0480	250-00050	Monitoring Technician	53.000	53.000		
			HOURL	0.000	0.00	
			30.00000	53.000		1,590.00
0485	250-00110	*Health and Safety Officer DELETED BY ENGINEERING MEMO 105-18	0.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0490	250-00224	Hazardous Waster Disposal (Radioactive)	1,094.000	1,094.000		
			CY	0.000	0.00	
			20.00000	1,094.000		21,880.00
0495	304-01005	*Aggregate Base Course (Class 1)	1,725.000	1,725.000		
			CY	0.000	0.00	
			46.00000	1,725.000		79,350.00

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 11
 ESTIMATE RUN 08/29/2022
 11:09:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0500	304-03005	*Aggregate Base Course (Class 3)	1,999.000	1,999.000		
			CY	0.000	0.00	
			42.00000	1,999.000		83,958.00
0505	304-06007	*Aggregate Base Course (Class 6)	6,850.000	6,850.000		
			CY	0.000	0.00	
			69.00000	6,850.000		472,650.00
0510	403-00721	Hot Mix Asphalt (Patching) (Asphalt)	5,595.000	5,595.000		
			SY	0.000	0.00	
			25.00000	5,595.000		139,875.00
0515	403-34801	Hot Mix Asphalt (Grading SX) (100)	2,800.530	2,800.530		
			TON	0.000	0.00	
			105.00000	2,800.530		294,055.65
0520	411-03345	Asphalt Cement Performance Grade (PG 76-28)	82.460	82.460		
			TON	0.000	0.00	
			500.00000	82.460		41,230.00
0525	411-03354	Asphalt Cement Performance Grade (PG 64-22)	52.870	52.870		
			TON	0.000	0.00	
			400.00000	52.870		21,148.00
0530	411-10255	Emulsified Asphalt (Slow-Setting)	1,650.000	1,650.000		
			GAL	0.000	0.00	
			1.40000	1,650.000		2,310.00
0535	412-00600	*Concrete Pavement (6 Inch)	714.000	714.000		
			SY	0.000	0.00	
			67.50000	714.000		48,195.00
0540	412-00950	*Concrete Pavement (9-1/2 Inch)	32,918.000	32,918.000		
			SY	0.000	0.00	
			79.75000	32,918.000		2,625,210.50
0545	412-01050	*Concrete Pavement (10-1/2 Inch)	6,009.000	6,009.000		
			SY	0.000	0.00	
			87.15000	6,009.000		523,684.35
0550	420-00113	*Geotextile (Drainage) (Class 2) DELETED BY ENGINEERING MEMO 105-18	0.000	0.000		
			SY	0.000	0.00	
			29.00000	0.000		0.00

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 12
 ESTIMATE RUN 08/29/2022
 11:09:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0555	503-00018	*Drilled Shaft (18 Inch)	25.000	25.000		
			LF	0.000	0.00	
			480.00000	25.000		12,000.00
0560	503-00036	*Drilled Shaft (36 Inch)	114.000	114.000		
			LF	0.000	0.00	
			640.00000	114.000		72,960.00
0565	503-00042	*Drilled Shaft (42 Inch)	15.000	15.000		
			LF	0.000	0.00	
			765.00000	15.000		11,475.00
0570	503-00048	*Drilled Shaft (48 Inch)	146.000	146.000		
			LF	0.000	0.00	
			780.00000	146.000		113,880.00
0575	503-00054	*Drilled Shaft (54 Inch)	42.000	36.750		
			LF	5.250	3,990.00	
			760.00000	42.000		31,920.00
0580	504-08050	*Stone Landscape Wall	2,539.000	2,539.000		
			SF	0.000	0.00	
			43.00000	2,539.000		109,177.00
0585	504-08255	*Masonry Landscape Wall (Dry Stack)	403.000	403.000		
			SF	0.000	0.00	
			53.00000	403.000		21,359.00
0590	506-00209	*Riprap (9 Inch)	8.000	8.000		
			CY	0.000	0.00	
			435.00000	8.000		3,480.00
0595	506-01020	Geogrid Reinforcement	6,948.000	6,948.000		
			SY	0.000	0.00	
			1.75000	6,948.000		12,159.00
0600	507-00000	*Concrete Slope and Ditch Paving	9.000	9.000		
			CY	0.000	0.00	
			455.00000	9.000		4,095.00
0605	514-00100	*Hand Rail	59.000	59.000		
			LF	0.000	0.00	
			296.00000	59.000		17,464.00

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

ESTIMATE RUN 08/29/2022

11:09:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0610	601-01000	*Concrete Class B DELETED BY ENGINEERING MEMO 105-18	0.000	0.000		
			CY	0.000	0.00	
			440.00000	0.000		0.00
0615	601-03000	*Concrete Class D DELETED BY ENGINEERING MEMO 105-18	0.000	0.000		
			CY	0.000	0.00	
			445.00000	0.000		0.00
0620	601-03050	*Concrete Class D (Wall)	165.000	165.000		
			CY	0.000	0.00	
			380.00000	165.000		62,700.00
0625	601-40400	*Structural Concrete Stain	215.000	215.000		
			SY	0.000	0.00	
			105.00000	215.000		22,575.00
0630	602-00020	*Reinforcing Steel (Epoxy Coated)	9,633.000	9,633.000		
			LB	0.000	0.00	
			2.25000	9,633.000		21,674.25
0635	603-01125	*12 Inch Reinforced Concrete Pipe (Complete In Place)	176.000	176.000		
			LF	0.000	0.00	
			108.00000	176.000		19,008.00
0640	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place)	1,952.000	1,952.000		
			LF	0.000	0.00	
			123.00000	1,952.000		240,096.00
0645	603-01245	*24 Inch Reinforced Concrete Pipe (Complete In Place)	1,165.000	1,165.000		
			LF	0.000	0.00	
			205.00000	1,165.000		238,825.00
0650	603-01305	*30 Inch Reinforced Concrete Pipe (Complete In Place)	683.000	683.000		
			LF	0.000	0.00	
			275.00000	683.000		187,825.00
0655	603-01425	*42 Inch Reinforced Concrete Pipe (Complete In Place)	357.000	357.000		
			LF	0.000	0.00	
			295.00000	357.000		105,315.00
0660	603-02185	*23x14 Inch Reinforced Concrete Pipe Elliptical (Complete In	516.000	516.000		
			LF	0.000	0.00	
			95.00000	516.000		49,020.00

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 14
 ESTIMATE RUN 08/29/2022
 11:09:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0665	603-02245	*30x19 Inch Reinforced Concrete Pipe Elliptical (Complete In	52.000	52.000		
			LF	0.000	0.00	
			380.00000	52.000		19,760.00
0670	603-05118	*23x14 Inch Reinforced Concrete End Section Elliptical	3.000	3.000		
			EACH	0.000	0.00	
			1,235.00000	3.000		3,705.00
0675	604-00305	*Inlet Type C (5 Foot)	6.000	6.000		
			EACH	0.000	0.00	
			3,008.00000	6.000		18,048.00
0680	604-16005	*Inlet Type 16 (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			4,400.00000	2.000		8,800.00
0685	604-16010	*Inlet Type 16 (10 Foot)	4.000	4.000		
			EACH	0.000	0.00	
			6,325.00000	4.000		25,300.00
0690	604-16505	*Inlet Type 16 (Double) (5 Foot)	8.000	8.000		
			EACH	0.000	0.00	
			8,635.00000	8.000		69,080.00
0695	604-16510	*Inlet Type 16 (Double) (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			12,440.00000	2.000		24,880.00
0700	604-19010	*Inlet Special (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,800.00000	1.000		6,800.00
0705	604-19105	*Inlet Type R L 5 (5 Foot)	18.000	18.000		
			EACH	0.000	0.00	
			6,250.00000	18.000		112,500.00
0710	604-19110	*Inlet Type R L 5 (10 Foot)	7.000	7.000		
			EACH	0.000	0.00	
			9,250.00000	7.000		64,750.00
0715	604-19205	*Inlet Type R L 10 (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			11,000.00000	2.000		22,000.00

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 15
 ESTIMATE RUN 08/29/2022
 11:09:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0720	604-19305	*Inlet Type R L 15 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			13,000.00000	1.000		13,000.00
0725	604-19704	*Inlet Special (Trench Drain) (4 Inch Width) DELETED BY ENGINEERING MEMO 105-18	0.000	0.000		
			LF	0.000	0.00	
			160.00000	0.000		0.00
0730	604-30005	*Manhole Slab Base (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			4,800.00000	2.000		9,600.00
0735	604-30010	*Manhole Slab Base (10 Foot)	21.000	21.000		
			EACH	0.000	0.00	
			6,200.00000	21.000		130,200.00
0740	604-30015	*Manhole Slab Base (15 Foot)	4.000	4.000		
			EACH	0.000	0.00	
			8,300.00000	4.000		33,200.00
0745	604-31005	*Manhole Box Base (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			9,700.00000	1.000		9,700.00
0750	604-31010	*Manhole Box Base (10 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			14,000.00000	3.000		42,000.00
0755	604-31015	*Manhole Box Base (15 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			15,000.00000	2.000		30,000.00
0760	604-39005	*Manhole Special (5 Foot) DELETED BY ENGINEERING MEMO 105-18	0.000	0.000		
			EACH	0.000	0.00	
			4,400.00000	0.000		0.00
0765	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	750.000	750.000		
			LF	0.000	0.00	
			29.00000	750.000		21,750.00
0770	606-01340	*End Anchorage Type 3D	1.000	1.000		
			EACH	0.000	0.00	
			2,100.00000	1.000		2,100.00

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 16
 ESTIMATE RUN 08/29/2022
 11:09:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0775	606-02005	*End Anchorage (Flared)	1.000	1.000		
			EACH	0.000	0.00	
			3,400.00000	1.000		3,400.00
0780	607-11525	Fence (Plastic)	1,218.000	1,218.000		
			LF	0.000	0.00	
			3.50000	1,218.000		4,263.00
0785	608-00006	*Concrete Sidewalk (6 Inch)	4,129.000	4,129.000		
			SY	0.000	0.00	
			51.00000	4,129.000		210,579.00
0790	608-00010	*Concrete Curb Ramp	1,075.000	1,075.000		
			SY	0.000	0.00	
			51.50000	1,075.000		55,362.50
0795	608-00017	*Curb Ramp (Temporary Perpendicular) DELETED BY ENGINEERING MEMO 105-18	0.000	0.000		
			EACH	0.000	0.00	
			670.00000	0.000		0.00
0800	608-00018	*Curb Ramp (Temporary Parallel) (Single) DELETED BY ENGINEERING MEMO 105-18	0.000	0.000		
			EACH	0.000	0.00	
			470.00000	0.000		0.00
0805	608-10010	*Sidewalk Drain	5.000	5.000		
			EACH	0.000	0.00	
			400.00000	5.000		2,000.00
0810	609-20000	*Curb Type 2 (Section B) (Special)	95.000	95.000		
			LF	0.000	0.00	
			23.45000	95.000		2,227.75
0815	609-20010	*Curb Type 2 (Section B)	289.000	289.000		
			LF	0.000	0.00	
			16.75000	289.000		4,840.75
0820	609-20011	*Curb Type 2 (Section M)	82.000	82.000		
			LF	0.000	0.00	
			27.00000	82.000		2,214.00
0825	609-21010	*Curb and Gutter Type 2 (Section I-B)	6,573.000	6,573.000		
			LF	0.000	0.00	
			19.75000	6,573.000		129,816.75

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 17
 ESTIMATE RUN 08/29/2022
 11:09:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0830	609-21011	*Curb and Gutter Type 2 (Section I-M)	53.000	53.000		
			LF	0.000	0.00	
			25.00000	53.000		1,325.00
0835	609-21013	*Curb and Gutter Type 2 (Section I-M) (Special) DELETED BY ENGINEERING MEMO 105-18	0.000	0.000		
			LF	0.000	0.00	
			25.25000	0.000		0.00
0840	609-21020	*Curb and Gutter Type 2 (Section II-B)	7,825.000	7,825.000		
			LF	0.000	0.00	
			23.00000	7,825.000		179,975.00
0845	609-21900	*Curb and Gutter Type 2 (Special)	1,049.000	1,049.000		
			LF	0.000	0.00	
			25.00000	1,049.000		26,225.00
0850	609-24100	*Gutter Type 2 (Variable) DELETED BY ENGINEERING MEMO 105-18	0.000	0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00
0855	610-00010	*Median Cover Material (Decorative)	1,695.000	1,695.000		
			SF	0.000	0.00	
			7.50000	1,695.000		12,712.50
0860	610-00026	*Median Cover Material (6 Inch Patterned Concrete)	26,369.000	25,676.000		
			SF	693.000	5,266.80	
			7.60000	26,369.000		200,404.40
0865	612-00001	*Delineator (Type I)	7.000	7.000		
			EACH	0.000	0.00	
			22.00000	7.000		154.00
0870	612-00002	*Delineator (Type II)	13.000	13.000		
			EACH	0.000	0.00	
			24.20000	13.000		314.60
0875	612-00003	*Delineator (Type III)	2.000	2.000		
			EACH	0.000	0.00	
			26.40000	2.000		52.80
0880	613-00200	*2 Inch Electrical Conduit	714.000	714.000		
			LF	0.000	0.00	
			21.75000	714.000		15,529.50

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0011

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0880		MATERIAL ALLOWANCE 2 inch Electrical Conduit		0.000		
			LF	0.000	0.00	
				1.32000		0.00
0885	613-00206	*2 Inch Electrical Conduit (Bored)	1,287.000	1,287.000		
			LF	0.000	0.00	
				32.75000	1,287.000	42,149.25
0885		MATERIAL ALLOWANCE 2 inch Electrical Conduit (Bored)		0.000		
			LF	0.000	0.00	
				1.32000		0.00
0890	613-00300	*3 Inch Electrical Conduit	1,114.000	1,114.000		
			LF	0.000	0.00	
				23.00000	1,114.000	25,622.00
0890		MATERIAL ALLOWANCE 3 inch Conduit (Red)		0.000		
			LF	0.000	0.00	
				2.44000		0.00
0895	613-00306	*3 Inch Electrical Conduit (Bored)	9,512.000	9,512.000		
			LF	0.000	0.00	
				34.00000	9,512.000	323,408.00
0895		MATERIAL ALLOWANCE 3 inch conduit (Bored)		0.000		
			LF	0.000	0.00	
				2.44000		0.00
0900	613-01100	*1 Inch Electrical Conduit (Plastic)	330.000	191.000		
			LF	139.000	3,475.00	
				25.00000	330.000	8,250.00
0905	613-01200	*2 Inch Electrical Conduit (Plastic)	5,437.000	5,437.000		
			LF	0.000	0.00	
				26.25000	5,437.000	142,721.25
0905		MATERIAL ALLOWANCE 2 inch Eectrical Conduit (Red)		0.000		
			LF	0.000	0.00	
				1.32000		0.00
0910	613-07001	*Type One Pull Box	28.000	28.000		
			EACH	0.000	0.00	
				975.00000	28.000	27,300.00

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0011

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0910		MATERIAL ALLOWANCE Type One Pull Box		0.000		
			EACH	0.000	0.00	
			191.00000	0.000		0.00
0915	613-07002	*Type Two Pull Box	30.000	30.000		
			EACH	0.000	0.00	
			1,165.00000	30.000		34,950.00
0915		MATERIAL ALLOWANCE Type Two Pull Box		0.000		
			EACH	0.000	0.00	
			222.00000	0.000		0.00
0920	613-07004	*Type Four Pull Box	12.000	12.000		
			EACH	0.000	0.00	
			1,900.00000	12.000		22,800.00
0920		MATERIAL ALLOWANCE Type Four Pull Box		0.000		
			EACH	0.000	0.00	
			515.00000	0.000		0.00
0925	613-07005	*Type Five Pull Box	4.000	4.000		
			EACH	0.000	0.00	
			2,430.00000	4.000		9,720.00
0925		MATERIAL ALLOWANCE Type Five Pull Box		0.000		
			EACH	0.000	0.00	
			703.00000	0.000		0.00
0930	613-07034	*Pull Box (24"x36"x18")	7.000	7.000		
			EACH	0.000	0.00	
			1,880.00000	7.000		13,160.00
0935	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			53,000.00000	1.000		53,000.00
0940	613-13000	*Luminaire (LED) (Special)	6.000	6.000		
			EACH	0.000	0.00	
			1,250.00000	6.000		7,500.00
0945	613-40010	*Light Standard Foundation	42.000	42.000		
			EACH	0.000	0.00	
			1,495.00000	42.000		62,790.00

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 20
 ESTIMATE RUN 08/29/2022
 11:09:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0950	613-50109	*Meter Power Pedestal	5.000	5.000		
			EACH	0.000	0.00	
			1,750.00000	5.000		8,750.00
0955	614-00011	*Sign Panel (Class I)	714.000	714.000		
			SF	0.000	0.00	
			24.00000	714.000		17,136.00
0960	614-00025	*Sign Panel (Class I) (Install Only)	5.000	5.000		
			SF	0.000	0.00	
			8.80000	5.000		44.00
0965	614-00026	*Sign Panel (Class I) (Install Only)	14.000	14.000		
			EACH	0.000	0.00	
			550.00000	14.000		7,700.00
0970	614-00027	*Sign Panel (Class II) (Install Only)	25.000	25.000		
			SF	0.000	0.00	
			11.00000	25.000		275.00
0975	614-00028	*Sign Panel (Class III) (Install Only)	332.000	332.000		
			SF	0.000	0.00	
			19.80000	332.000		6,573.60
0980	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	6.000	6.000		
			EACH	0.000	0.00	
			247.50000	6.000		1,485.00
0985	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	54.000	54.000		
			EACH	0.000	0.00	
			525.00000	54.000		28,350.00
0990	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase	5.000	5.000		
			EACH	0.000	0.00	
			575.00000	5.000		2,875.00
0995	614-31400	*Monotube Overhead Sign Cantilever (14 Inch Diameter)	1.000	1.000		
			EACH	0.000	0.00	
			28,000.00000	1.000		28,000.00
1000	614-32400	*Monotube Overhead Sign Cantilever (24 Inch Diameter)	1.000	1.000		
			EACH	0.000	0.00	
			40,000.00000	1.000		40,000.00

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 21
 ESTIMATE RUN 08/29/2022
 11:09:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1005	614-70150	*Pedestrian Signal Face (16) (Countdown)	28.000	28.000		
			EACH	0.000	0.00	
			815.00000	28.000		22,820.00
1005		MATERIAL ALLOWANCE Ped Traf. Signal Face		0.000		
			EACH	0.000	0.00	
			815.00000	0.000		0.00
1010	614-70336	*Traffic Signal Face (12-12-12)	71.000	71.000		
			EACH	0.000	0.00	
			1,225.00000	71.000		86,975.00
1010		MATERIAL ALLOWANCE 12 x 3 Traf. Signal Face		0.000		
			EACH	0.000	0.00	
			334.00000	0.000		0.00
1015	614-70448	*Traffic Signal Face (12-12-12-12)	2.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
1015		MATERIAL ALLOWANCE 12 x 4 Traf. Signal Face		0.000		
			EACH	0.000	0.00	
			410.00000	0.000		0.00
1020	614-70560	*Traffic Signal Face (12-12-12-12-12)	7.000	7.000		
			EACH	0.000	0.00	
			1,750.00000	7.000		12,250.00
1020		MATERIAL ALLOWANCE 12 x 5 Traf. Signal Face		0.000		
			EACH	0.000	0.00	
			524.00000	0.000		0.00
1025	614-72855	*Traffic Signal Controller Cabinet	4.000	4.000		
			EACH	0.000	0.00	
			35,000.00000	4.000		140,000.00
1025		MATERIAL ALLOWANCE Controller Cabinet		0.000		
			EACH	0.000	0.00	
			8,774.40000	0.000		0.00
1030	614-72860	*Pedestrian Push Button	28.000	28.000		
			EACH	0.000	0.00	
			525.00000	28.000		14,700.00

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0011

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1030		MATERIAL ALLOWANCE Ped Push Button		0.000		
			EACH	0.000	0.00	
			168.00000	0.000		0.00
1035	614-72863	*Pedestrian Push Button Post Assembly	11.000	11.000		
			EACH	0.000	0.00	
			1,395.00000	11.000		15,345.00
1035		MATERIAL ALLOWANCE Ped Push Button Post		0.000		
			EACH	0.000	0.00	
			448.00000	0.000		0.00
1040	614-72886	*Intersection Detection System (Camera)	14.000	14.000		
			EACH	0.000	0.00	
			11,000.00000	14.000		154,000.00
1040		MATERIAL ALLOWANCE Traffic Equipment		0.000		
			EACH	0.000	0.00	
			6,200.00000	0.000		0.00
1045	614-81020	*Traffic Signal-Light Pole Steel (2 Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			46,000.00000	1.000		46,000.00
1045		MATERIAL ALLOWANCE DBL MA TS Pole		0.000		
			EACH	0.000	0.00	
			32,900.00000	0.000		0.00
1050	614-81145	*Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			19,000.00000	2.000		38,000.00
1055	614-81150	*Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			19,500.00000	1.000		19,500.00
1060	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	3.000	3.000		
			EACH	0.000	0.00	
			20,000.00000	3.000		60,000.00
1065	614-81160	*Traffic Signal Light Pole Steel (1-60 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			26,000.00000	2.000		52,000.00

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 23
 ESTIMATE RUN 08/29/2022
 11:09:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1070	614-81165	*Traffic Signal-Light Pole Steel (1-65 Foot Mast Arm)	4.000	4.000		
		EACH		0.000	0.00	
			26,000.00000	4.000		104,000.00
1075	614-81175	*Traffic Signal-Light Pole Steel (1-75 Foot Mast Arm)	1.000	1.000		
		EACH		0.000	0.00	
			30,000.00000	1.000		30,000.00
1075		MATERIAL ALLOWANCE 75' MA TS Pole		0.000		
		EACH		0.000	0.00	
			20,700.00000	0.000		0.00
1080	614-84000	*Traffic Signal Pedestal Pole Steel	4.000	4.000		
		EACH		0.000	0.00	
			2,200.00000	4.000		8,800.00
1085	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	1,387.000	1,387.000		
		LF		0.000	0.00	
			13.00000	1,387.000		18,031.00
1090	614-87320	*Closed Circuit Television	1.000	1.000		
		EACH		0.000	0.00	
			5,600.00000	1.000		5,600.00
1095	614-87350	*Test Fiber Optic Cable	1.000	1.000		
		L S		0.000	0.00	
			12,000.00000	1.000		12,000.00
1100	619-00000	*Water Meter and Vault	5.000	5.000		
		EACH		0.000	0.00	
			905.00000	5.000		4,525.00
1105	619-00007	*Connect To Existing Waterline	14.000	14.000		
		EACH		0.000	0.00	
			585.00000	14.000		8,190.00
1110	619-40060	*3/4 Inch Copper Pipe	22.000	22.000		
		LF		0.000	0.00	
			97.00000	22.000		2,134.00
1115	619-40080	*1 Inch Copper Pipe	80.000	80.000		
		LF		0.000	0.00	
			99.50000	80.000		7,960.00

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 24
 ESTIMATE RUN 08/29/2022
 11:09:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY							
1120	619-40160	*2 Inch Copper Pipe		20.000	20.000		
			LF		0.000	0.00	
				88.00000	20.000		1,760.00
1125	619-50480	*6 Inch Plastic Pipe		251.000	251.000		
			LF		0.000	0.00	
				85.00000	251.000		21,335.00
1130	619-50640	*8 Inch Plastic Pipe		559.000	559.000		
			LF		0.000	0.00	
				75.00000	559.000		41,925.00
1135	619-75048	*6 Inch Gate Valve		3.000	3.000		
			EACH		0.000	0.00	
				1,040.00000	3.000		3,120.00
1140	619-75064	*8 Inch Gate Valve		1.000	1.000		
			EACH		0.000	0.00	
				1,440.00000	1.000		1,440.00
1145	619-78048	*6 Inch Fire Hydrant		5.000	5.000		
			EACH		0.000	0.00	
				3,550.00000	5.000		17,750.00
1150	621-00430	Detour		4,246.000	4,246.000		
			SY		0.000	0.00	
				35.00000	4,246.000		148,610.00
1155	622-00096	Shelter (Install Only)		1.000	1.000		
			EACH		0.000	0.00	
				5,700.00000	1.000		5,700.00
1160	622-00350	Trash Receptacle		1.000	1.000		
			EACH		0.000	0.00	
				600.00000	1.000		600.00
1165	623-00156	*Irrigation Bubbler		38.000	38.000		
			EACH		0.000	0.00	
				192.50000	38.000		7,315.00
1170	623-00162	*Drip Emitter Tubing		2,950.000	2,950.000		
			LF		0.000	0.00	
				1.20000	2,950.000		3,540.00

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 25
 ESTIMATE RUN 08/29/2022
 11:09:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1175	623-00206	*6 Inch Pop-Up Spray Sprinkler	33.000	33.000		
			EACH	0.000	0.00	
			50.50000	33.000		1,666.50
1180	623-00336	*6 Inch Pop-Up Rotary Sprinkler	23.000	23.000		
			EACH	0.000	0.00	
			90.00000	23.000		2,070.00
1185	623-00600	*1-1/2 Inch Plastic Pipe	350.000	350.000		
			LF	0.000	0.00	
			3.15000	350.000		1,102.50
1190	623-00601	*1 Inch Plastic Pipe	4,012.000	4,012.000		
			LF	0.000	0.00	
			3.00000	4,012.000		12,036.00
1195	623-00602	*2 Inch Plastic Pipe (Irrigation/Sleeve)	914.000	914.000		
			LF	0.000	0.00	
			3.35000	914.000		3,061.90
1200	623-00604	*4 Inch Plastic Pipe (Irrigation/Sleeve)	178.000	178.000		
			LF	0.000	0.00	
			7.30000	178.000		1,299.40
1205	623-01708	*1 Inch Backflow Preventer	1.000	1.000		
			EACH	0.000	0.00	
			3,200.00000	1.000		3,200.00
1210	623-01716	*2 Inch Backflow Preventer	2.000	2.000		
			EACH	0.000	0.00	
			4,275.00000	2.000		8,550.00
1215	623-03004	*3/4 In Drip Zone Control Valve	4.000	4.000		
			EACH	0.000	0.00	
			440.00000	4.000		1,760.00
1220	623-03112	*1-1/2 Inch Automatic Control Valve	4.000	4.000		
			EACH	0.000	0.00	
			630.00000	4.000		2,520.00
1225	623-03116	*2 Inch Automatic Control Valve	7.000	7.000		
			EACH	0.000	0.00	
			730.00000	7.000		5,110.00

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 26
 ESTIMATE RUN 08/29/2022
 11:09:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1230	623-04000	*Control Wire 24 Volt	1,080.000	1,080.000		
			LF	0.000	0.00	
			0.65000	1,080.000		702.00
1235	623-04016	*2 Inch Quick-Coupler Valve	3.000	3.000		
			EACH	0.000	0.00	
			460.00000	3.000		1,380.00
1240	623-05016	*2 Inch Gate Valve	11.000	11.000		
			EACH	0.000	0.00	
			370.00000	11.000		4,070.00
1245	623-06900	*Valve Box	48.000	48.000		
			EACH	0.000	0.00	
			41.00000	48.000		1,968.00
1250	623-07510	*Weather Station	3.000	3.000		
			EACH	0.000	0.00	
			121.00000	3.000		363.00
1255	623-07602	*2 Inch Flow Sensor	2.000	2.000		
			EACH	0.000	0.00	
			1,300.00000	2.000		2,600.00
1260	623-08107	*7 Station Automatic Controller	1.000	1.000		
			EACH	0.000	0.00	
			520.00000	1.000		520.00
1265	623-08120	*20 Station Automatic Controller	2.000	2.000		
			EACH	0.000	0.00	
			2,120.00000	2.000		4,240.00
1270	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			215,000.00000	1.000		215,000.00
1275	625-00001	*Construction Surveying (Hourly)	40.000	40.000		
			HOUR	0.000	0.00	
			200.00000	40.000		8,000.00
1280	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			1,200,000.00000	1.000		1,200,000.00

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 27
 ESTIMATE RUN 08/29/2022
 11:09:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1285	627-00013	*Pavement Marking Paint (High Build)	383.000	383.000		
			GAL	0.000	0.00	
			99.00000	383.000		37,917.00
1290	627-00031	*Raised Pavement Marker	16.000	16.000		
			EACH	0.000	0.00	
			275.00000	16.000		4,400.00
1295	627-30407	*Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spe	769.000	769.000		
			SF	0.000	0.00	
			11.00000	769.000		8,459.00
1300	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	6,930.000	6,930.000		
			SF	0.000	0.00	
			8.25000	6,930.000		57,172.50
1305	629-01006	*Survey Monument (Type 6)	8.000	8.000		
			EACH	0.000	0.00	
			700.00000	8.000		5,600.00
1310	629-01041	*Survey Monument (Special)	1.000	1.000		
			EACH	0.000	0.00	
			655.00000	1.000		655.00
1315	630-00000	*Flagging	11,726.000	11,725.500		
			HOUR	0.500	13.75	
			27.50000	11,726.000		322,465.00
1320	630-00007	*Traffic Control Inspection	103.000	101.000		
			DAY	2.000	390.00	
			195.00000	103.000		20,085.00
1325	630-00012	*Traffic Control Management	191.000	191.000		
			DAY	0.000	0.00	
			875.00000	191.000		167,125.00
1330	630-80336	*Barricade (Type 3 M-B) (Temporary)	22.000	22.000		
			EACH	0.000	0.00	
			220.00000	22.000		4,840.00
1335	630-80340	*Pedestrian Barricade (ADA)	264.000	264.000		
			LF	0.000	0.00	
			16.50000	264.000		4,356.00

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 28
 ESTIMATE RUN 08/29/2022
 11:09:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1340	630-80341	*Construction Traffic Sign (Panel Size A)	278.000	278.000		
			EACH	0.000	0.00	
			55.00000	278.000		15,290.00
1345	630-80342	*Construction Traffic Sign (Panel Size B)	63.000	63.000		
			EACH	0.000	0.00	
			71.50000	63.000		4,504.50
1350	630-80343	*Construction Traffic Sign (Panel Size C)	5.000	5.000		
			EACH	0.000	0.00	
			88.00000	5.000		440.00
1355	630-80344	*Construction Traffic Sign (Special)	421.500	421.500		
			SF	0.000	0.00	
			22.00000	421.500		9,273.00
1360	630-80355	*Portable Message Sign Panel	9.000	9.000		
			EACH	0.000	0.00	
			4,900.00000	9.000		44,100.00
1365	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	4.000		
			EACH	0.000	0.00	
			1,100.00000	4.000		4,400.00
1370	630-80360	*Drum Channelizing Device	575.000	575.000		
			EACH	0.000	0.00	
			22.00000	575.000		12,650.00
1375	630-80363	*Drum Channelizing Device (With Light) (Flashing)	175.000	175.000		
			EACH	0.000	0.00	
			27.50000	175.000		4,812.50
1380	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	7.000	7.000		
			EACH	0.000	0.00	
			27.50000	7.000		192.50
1385	630-80372	Concrete Barrier (Temporary) (Furnish and Install) DELETED BY ENGINEERING MEMO 105-18	0.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
1390	630-80377	*Portable Water Filled Barrier (Temporary)	13.000	13.000		
			LF	0.000	0.00	
			45.00000	13.000		585.00

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 29
 ESTIMATE RUN 08/29/2022
 11:09:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1395	630-80380	*Traffic Cone	160.000	160.000		
			EACH	0.000	0.00	
			11.00000	160.000		1,760.00
1400	630-80390	*Channelizing Device (Special)	245.000	245.000		
			EACH	0.000	0.00	
			22.00000	245.000		5,390.00
1405	630-80440	*Portable Rumble Strips (Temporary)	21.000	21.000		
			EACH	0.000	0.00	
			750.00000	21.000		15,750.00
1410	630-85010	*Impact Attenuator (Temporary) DELETED BY ENGINEERING MEMO 105-18	0.000	0.000		
			EACH	0.000	0.00	
			5,225.00000	0.000		0.00
1415	630-85041	*Mobile Attenuator DELETED BY ENGINEERING MEMO 105-18	0.000	0.000		
			DAY	0.000	0.00	
			275.00000	0.000		0.00
1420	630-86801	*Traffic Signal (Temporary) DELETED BY ENGINEERING MEMO 105-18	0.000	0.000		
			L S	0.000	0.00	
			125,000.00000	0.000		0.00
1425	632-00000	*Night Work Lighting	1.000	1.000		
			L S	0.000	0.00	
			25,000.00000	1.000		25,000.00
1430	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1435	700-70016	F/A Fuel Cost Adjustment	21,121.040	15,006.510		
			F A	6,114.530	6,114.53	
			1.00000	21,121.040		21,121.04
1440	700-70018	F/A Roadway Smoothness Incentive	7,449.320	7,449.320		
			F A	0.000	0.00	
			1.00000	7,449.320		7,449.32
1445	700-70019	F/A Asphalt Cement Cost Adjustment REJECTED AT BID - DELETED BY ENGINEERING MEMO 105-18	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 30
 ESTIMATE RUN 08/29/2022
 11:09:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1450	700-70023	F/A On-The-Job Trainee	14,080.000	9,229.000		
			F A	4,851.000	4,851.00	
			1.00000	14,080.000		14,080.00
1455	700-70025	F/A Quality Incentive Payment	121,558.070	121,558.070		
			F A	0.000	0.00	
			1.00000	121,558.070		121,558.07
1460	700-70034	F/A Work-Zone Intrusion Alarm System	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1465	700-70035	*F/A Public Information Management (Tier III)	49,854.750	49,854.750		
			F A	0.000	0.00	
			1.00000	49,854.750		49,854.75
1470	700-70035	*F/A Scheduling Facilitator	2,320.000	2,320.000		
			F A	0.000	0.00	
			1.00000	2,320.000		2,320.00
1475	700-70060	F/A Adjust Utility	41,668.210	41,889.940		
			F A	-221.730	-221.73	
			1.00000	41,668.210		41,668.21
1480	700-70082	F/A Furnish & Install Electrical Service DELETED BY ENGINEERING MEMO 105-18	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1485	700-70111	*Project First Program	1,500.000	1,500.000		
			F A	0.000	0.00	
			1.00000	1,500.000		1,500.00
1490	700-70310	F/A Landscaping DELETED BY ENGINEERING MEMO 105-18	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1495	700-70320	F/A Sprinklers DELETED BY ENGINEERING MEMO 105-18	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1500	700-70380	F/A Erosion Control DELETED BY ENGINEERING MEMO 105-18	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C21986
 PCN: 21986-BID
 PROJECT: NHPP070A-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 08/29/2022

ESTIMATE NO: 0011

11:09:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1505	700-70587	F/A Hazardous Waste Disposal (Off-Site Disposal)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1530	202-00035	Rem Pipe CMO 2	367.000	367.000		
			LF	0.000	0.00	
			140.00000	367.000		51,380.00
1535	206-00065	Str Bkfl (Flow-Fill) CMO 2	128.000	128.000		
			CY	0.000	0.00	
			250.00000	128.000		32,000.00
1540	700-70034	F/A CMO 3 Uniform Traffic Control	10,418.260	10,418.260		
			F A	0.000	0.00	
			1.00000	10,418.260		10,418.26
1545	900-00014	Added Item (Lump Sum)/ CMO 7 Removal of Pull Box	1.000	1.000		
			L S	0.000	0.00	
			16,275.00000	1.000		16,275.00
1550	900-00007	Added Item (Each)/ CMO 8 Sidewalk Drains - Modification	2.000	2.000		
			EACH	0.000	0.00	
			630.00000	2.000		1,260.00
1555	900-00006	Added Item (Dollar)/ CMO 09 - Price Reduction For Concrete	-3,990.000	0.000		
			DOL	-3,990.000	-3,990.00	
			1.00000	-3,990.000		-3,990.00
			CAT 0200	CURRENT AMT	\$13,953,799.70 \$	18,227.95 \$13,953,799.70

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1515	620-00002	*Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			46,500.00000	1.000		46,500.00
1520	620-00012	*Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			43,500.00000	1.000		43,500.00
1525	620-00020	*Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			15,000.00000	1.000		15,000.00
			CAT 0400	CURRENT AMT	\$ 105,000.00 \$	0.00 \$ 105,000.00
			PROJECT TOTAL	CURRENT AMT	\$14,058,799.70 \$	18,227.95 \$14,058,799.70