

ESTIMATE SUMMARY

CONTID: C22031

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 22031-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION: I-70 TRUCK PARKING GARFIELD CO
 TIME CHARGED: 13.0 DAYS
 PERCENT TIME: 17.33
 TIME ALLOW: 6/28/2019 FIXED COMPLETION DAT
 ORIG TIME ALLOW: 6/28/2019 FIXED COMPLETION DAT

PROJECT NO: NHPP0701-241
 I-70 TRUCK PARKING GARFIELD CO

NAME OF ROAD:

PROJECT COUNTIES: GARFIELD

CONTRACTOR:

LAWSON CONSTRUCTION CO.
 20 SO. SUNSET STREET

PAY PERIOD ENDING 04/27/2019
 DATE LET 01/17/2019
 DATE AWARDED 02/26/2019
 DATE CONTRACT EXECUTED 03/21/2019
 DATE NOTICE TO PROCEED 04/15/2019
 DATE TIME STARTED 04/15/2019
 DATE WORK BEGAN
 DATE TIME STOPPED
 DATE ACCEPTED

LONGMONT CO 80501- (303)444-8680

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 3,371,151.90 PARTICIPATING	\$ 26,720.75	\$ 26,720.75
AWARD PROJECT AMT: \$ 3,285,824.15 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 0.79% TOTAL EARNINGS	26,720.75	26,720.75
FUNDS AVAILABLE: \$ 3,344,431.15 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	26,720.75
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-801.62	-801.62
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	25,919.13
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	25,919.13
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 25,919.13

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22031
 PCN: 22031-BID
 PROJECT: NHPP0701-241

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 05/08/2019
 11:05:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			L S	0.000	0.00	
			35,000.00000	0.000		0.00
0010	202-00019	Removal of Inlet	2.000	0.000		
			EACH	0.000	0.00	
			575.00000	0.000		0.00
0015	202-00200	Removal of Sidewalk	479.000	0.000		
			SY	0.000	0.00	
			16.00000	0.000		0.00
0020	202-00203	Removal of Curb and Gutter	1,480.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0025	202-00220	*Removal of Asphalt Mat	7,489.000	0.000		
			SY	0.000	0.00	
			7.50000	0.000		0.00
0030	202-00250	Removal of Pavement Marking (GRINDING)	5,082.000	0.000		
			SF	0.000	0.00	
			3.25000	0.000		0.00
0035	202-00810	Removal of Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			235.00000	0.000		0.00
0040	202-01130	Removal of Guardrail Type 3	1,135.000	0.000		
			LF	0.000	0.00	
			5.70000	0.000		0.00
0045	202-01300	Removal of End Anchorage	4.000	0.000		
			EACH	0.000	0.00	
			375.00000	0.000		0.00
0050	202-04010	Clean Inlet	1.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0055	202-05026	Sawing Asphalt Material (6 Inch)	1,518.000	0.000		
			LF	0.000	0.00	
			2.35000	0.000		0.00

CONTID: C22031
 PCN: 22031-BID
 PROJECT: NHPP0701-241

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 05/08/2019
 11:05:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	203-00000	Unclassified Excavation	2,315.000	0.000		
			CY	0.000	0.00	
			12.75000	0.000		0.00
0065	203-00060	*Embankment Material (Complete In Place)	4,477.000	0.000		
			CY	0.000	0.00	
			65.00000	0.000		0.00
0070	203-01500	Blading	20.000	0.000		
			HOURL	0.000	0.00	
			185.00000	0.000		0.00
0075	203-01510	Backhoe	20.000	0.000		
			HOURL	0.000	0.00	
			180.00000	0.000		0.00
0080	203-02330	Laborer	60.000	0.000		
			HOURL	0.000	0.00	
			50.00000	0.000		0.00
0085	207-00205	Topsoil	425.000	0.000		
			CY	0.000	0.00	
			5.00000	0.000		0.00
0090	208-00002	*Erosion Log Type 1 (12 Inch)	1,650.000	0.000		
			LF	1,130.000	5,932.50	
			5.25000	1,130.000		5,932.50
0095	208-00035	*Aggregate Bag	200.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
0100	208-00046	Pre-fabricated Concrete Washout Structure	1.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00
0105	208-00103	*Removal and Disposal of Sediment (Labor)	30.000	0.000		
			HOURL	0.000	0.00	
			75.00000	0.000		0.00
0110	208-00105	*Removal and Disposal of Sediment (Equipment)	30.000	0.000		
			HOURL	0.000	0.00	
			150.00000	0.000		0.00

CONTID: C22031
 PCN: 22031-BID
 PROJECT: NHPP0701-241

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 05/08/2019
 11:05:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	208-00106	Sweeping (Sediment Removal)	10.000	0.000		
			HOUR	0.000	0.00	
			300.00000	0.000		0.00
0120	208-00107	Removal of Trash	10.000	0.000		
			HOUR	0.000	0.00	
			50.00000	0.000		0.00
0125	208-00207	*Erosion Control Management	80.000	0.000		
			DAY	1.000	575.00	
			575.00000	1.000		575.00
0130	210-00810	Reset Ground Sign	4.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0135	212-00006	*Seeding (Native)	0.950	0.000		
			ACRE	0.000	0.00	
			1,300.00000	0.000		0.00
0140	212-00032	*Soil Conditioning	0.950	0.000		
			ACRE	0.000	0.00	
			925.00000	0.000		0.00
0145	213-00012	*Spray-on Mulch Blanket	0.950	0.000		
			ACRE	0.000	0.00	
			5,500.00000	0.000		0.00
0150	240-00000	*Wildlife Biologist	10.000	0.000		
			HOUR	1.800	243.00	
			135.00000	1.800		243.00
0155	304-06000	Aggregate Base Course (Class 6)	7,076.000	0.000		
			TON	0.000	0.00	
			32.00000	0.000		0.00
0160	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	6.000	0.000		
			TON	0.000	0.00	
			450.00000	0.000		0.00
0165	412-00900	Concrete Pavement (9 Inch)	23,479.000	0.000		
			SY	0.000	0.00	
			76.00000	0.000		0.00

CONTID: C22031
 PCN: 22031-BID
 PROJECT: NHPP0701-241

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 05/08/2019
 11:05:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	506-00206	Riprap (6 Inch)	58.000	0.000		
			CY	0.000	0.00	
			215.00000	0.000		0.00
0175	603-10180	18 Inch Corrugated Steel Pipe	40.000	0.000		
			LF	0.000	0.00	
			175.00000	0.000		0.00
0180	606-00301	Guardrail Type 3 (6-3 Post Spacing) (31" MGS)	1,135.000	0.000		
			LF	0.000	0.00	
			28.00000	0.000		0.00
0185	606-01340	End Anchorage Type 3D	2.000	0.000		
			EACH	0.000	0.00	
			2,900.00000	0.000		0.00
0190	606-02003	End Anchorage (Nonflared) (31" MGS)	2.000	0.000		
			EACH	0.000	0.00	
			3,400.00000	0.000		0.00
0195	607-11525	*Fence (Plastic)	1,000.000	0.000		
			LF	780.000	2,535.00	
			3.25000	780.000		2,535.00
0200	609-21011	Curb and Gutter Type 2 (Section I-M)	1,636.000	0.000		
			LF	0.000	0.00	
			26.00000	0.000		0.00
0205	610-00020	Median Cover Material (Patterned Concrete)	1,600.000	0.000		
			SF	0.000	0.00	
			10.85000	0.000		0.00
0210	612-00001	*Delineator (Type I)	4.000	0.000		
			EACH	0.000	0.00	
			38.50000	0.000		0.00
0215	612-00003	*Delineator (Type III)	2.000	0.000		
			EACH	0.000	0.00	
			43.80000	0.000		0.00
0220	612-00041	*Delineator (Flexible) (Type I)	18.000	0.000		
			EACH	0.000	0.00	
			105.00000	0.000		0.00

CONTID: C22031
 PCN: 22031-BID
 PROJECT: NHPP0701-241

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 05/08/2019
 11:05:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	614-00011	*Sign Panel (Class I)	33.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
0230	614-00035	*Sign Panel (Special)	70.000	0.000		
			SF	0.000	0.00	
			24.00000	0.000		0.00
0235	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	18.000	0.000		
			EACH	0.000	0.00	
			470.00000	0.000		0.00
0240	622-00352	Trash Receptacle (Bear Resistant)(Special)	6.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0245	622-03262	Sanitary Vault Restroom (Special)	1.000	0.000		
			L S	0.000	0.00	
			65,000.00000	0.000		0.00
0250	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.200	5,500.00	
			27,500.00000	0.200		5,500.00
0255	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			275,000.00000	0.000		0.00
0260	626-01103	*Public Information Services (Tier III)	1.000	0.000		
			L S	0.200	800.00	
			4,000.00000	0.200		800.00
0265	627-00008	Modified Epoxy Pavement Marking	53.000	0.000		
			GAL	0.000	0.00	
			435.00000	0.000		0.00
0270	627-00013	Pavement Marking Paint (High Build)	62.000	0.000		
			GAL	0.000	0.00	
			132.00000	0.000		0.00
0275	627-30407	Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spec	163.000	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00

CONTID: C22031
 PCN: 22031-BID
 PROJECT: NHPP0701-241

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 05/08/2019
 11:05:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	630-00000	*Flagging	1,908.000	0.000		
			HOUR	0.000	0.00	
			22.00000	0.000		0.00
0285	630-00007	*Traffic Control Inspection	25.000	0.000		
			DAY	10.000	5,250.00	
			525.00000	10.000		5,250.00
0290	630-00012	*Traffic Control Management	53.000	0.000		
			DAY	3.000	2,145.00	
			715.00000	3.000		2,145.00
0295	630-80341	*Construction Traffic Sign (Panel Size A)	18.000	0.000		
			EACH	1.000	16.50	
			16.50000	1.000		16.50
0300	630-80342	*Construction Traffic Sign (Panel Size B)	30.000	0.000		
			EACH	9.000	153.00	
			17.00000	9.000		153.00
0305	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	0.000		
			EACH	0.000	0.00	
			275.00000	0.000		0.00
0310	630-80359	*Portable Message Sign Panel	92.000	0.000		
			DAY	32.000	3,520.00	
			110.00000	32.000		3,520.00
0315	630-80360	*Drum Channelizing Device	20.000	0.000		
			EACH	4.000	22.00	
			5.50000	4.000		22.00
0320	630-80363	*Drum Channelizing Device (With Light) (Flashing)	5.000	0.000		
			EACH	0.000	0.00	
			9.00000	0.000		0.00
0325	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	5.000	0.000		
			EACH	0.000	0.00	
			12.00000	0.000		0.00
0330	630-80380	*Traffic Cone	200.000	0.000		
			EACH	11.500	28.75	
			2.50000	11.500		28.75

CONTID: C22031
 PCN: 22031-BID
 PROJECT: NHPP0701-241

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 05/08/2019
 11:05:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	630-85041	*Mobile Attenuator	53.000	0.000		
			DAY	0.000	0.00	
			400.00000	0.000		0.00
0340	700-70002	F/A ANTICIPATED CMO	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0345	700-70010	F/A Minor Contract Revisions	57,800.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0350	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0355	700-70016	F/A Fuel Cost Adjustment	14,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0360	700-70023	F/A On-The-Job Trainee	3,200.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0365	700-70025	F/A Quality Incentive Payment	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0370	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT	\$ 3,369,401.90 \$	26,720.75 \$
						26,720.75
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0375	620-00002	Field Office (Class 2)	0.000	0.000		
			EACH	0.000	0.00	
			19,250.00000	0.000		0.00
0380	620-00012	Field Laboratory (Class 2)	0.000	0.000		
			EACH	0.000	0.00	
			17,000.00000	0.000		0.00

