

ESTIMATE SUMMARY

CONTID: C22079

ESTIMATE NO: 0002 PROG

SPEC YR: 2005

PCN: 22079-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 24.0 DAYS

TIME ALLOW:

503 WORK DAYS

US50A PUEBLO WEST PURCELL

PERCENT TIME: 4.77

ORIG TIME ALLOW:

503 WORK DAYS

PROJECT NO:

NH050A-034

US50A PUEBLO WEST PURCELL

NAME OF ROAD:

PROJECT COUNTIES:

PUEBLO

CONTRACTOR:

KIRKLAND CONSTRUCTION, L.L.L.P.

P.O. BOX 580

PAY PERIOD ENDING

08/28/2020

DATE TIME STARTED 05/21/2020

DATE LET

03/26/2020

DATE WORK BEGAN 07/13/2020

DATE AWARDED

04/24/2020

DATE TIME STOPPED

DATE CONTRACT EXECUTED

05/21/2020

DATE ACCEPTED

RYE

CO 81069

(719)489-3385

DATE NOTICE TO PROCEED

05/21/2020

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 34,086,790.33 PARTICIPATING	\$ 651,269.70	\$ 386,118.90
AWARD PROJECT AMT: \$ 32,992,239.13 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 1.91% TOTAL EARNINGS	651,269.70	386,118.90
FUNDS AVAILABLE: \$ 33,435,520.63 STOCKPILED MATERIALS	164,994.16	-161,150.00
	GROSS EARNINGS	816,263.86
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-19,538.09	-11,583.57
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	796,725.77
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	796,725.77
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 213,385.33

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 2
 ESTIMATE RUN 09/03/2020
 09:12:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	0.900	0.000		
			L S	0.000	0.00	
			115,000.00000	0.000		0.00
0010	202-00010	Removal of Tree	3.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0015	202-00019	Removal of Inlet	8.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0020	202-00021	Removal of Manhole	4.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0025	202-00026	Removal of Slope and Ditch Paving	109.000	0.000		
			SY	0.000	0.00	
			36.00000	0.000		0.00
0030	202-00033	Removal of Pipe	11.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0035	202-00035	Removal of Pipe	1,014.000	0.000		
			LF	0.000	0.00	
			56.00000	0.000		0.00
0040	202-00037	Removal of End Section	20.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0045	202-00090	*Removal of Delineator	200.000	0.000		
			EACH	35.000	78.75	
			2.25000	35.000		78.75
0050	202-00190	Removal of Concrete Median Cover Material	1,519.000	0.000		
			SY	1,491.000	20,874.00	
			14.00000	1,491.000		20,874.00
0055	202-00200	Removal of Sidewalk	301.000	0.000		
			SY	0.000	0.00	
			22.00000	0.000		0.00

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3
 ESTIMATE RUN 09/03/2020
 09:12:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00203	Removal of Curb and Gutter	3,930.000	0.000		
			LF	3,425.000	20,550.00	
			6.00000	3,425.000		20,550.00
0065	202-00210	Removal of Concrete Pavement	52.000	0.000		
			SY	0.000	0.00	
			80.00000	0.000		0.00
0070	202-00220	Removal of Asphalt Mat	1,482.000	0.000		
			SY	0.000	0.00	
			26.00000	0.000		0.00
0075	202-00240	*Removal of Asphalt Mat (Planing)	110,832.000	0.000		
			SY	0.000	0.00	
			4.20000	0.000		0.00
0080	202-00250	*Removal of Pavement Marking	57,618.000	0.000		
			SF	3,317.000	2,985.30	
			0.90000	3,317.000		2,985.30
0085	202-00810	*Removal of Ground Sign	57.000	0.000		
			EACH	17.000	1,292.00	
			76.00000	17.000		1,292.00
0090	202-00825	*Removal of Flashing Beacon	4.000	0.000		
			EACH	0.000	0.00	
			402.00000	0.000		0.00
0095	202-00827	*Removal of Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			260.00000	0.000		0.00
0100	202-00828	*Removal of Traffic Signal Equipment	1.000	0.000		
			L S	0.000	0.00	
			11,000.00000	0.000		0.00
0105	202-01000	*Removal of Fence	2,219.000	0.000		
			LF	2,179.000	1,961.10	
			0.90000	2,179.000		1,961.10
0110	202-01035	*Removal of Gate	1.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4
 ESTIMATE RUN 09/03/2020
 09:12:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	202-01130	*Removal of Guardrail Type 3	470.000	0.000		
			LF	0.000	0.00	
			2.25000	0.000		0.00
0120	202-01300	*Removal of End Anchorage	5.000	0.000		
			EACH	0.000	0.00	
			340.00000	0.000		0.00
0125	202-04001	Plug Culvert	16.000	0.000		
			EACH	0.000	0.00	
			4,300.00000	0.000		0.00
0130	202-04002	Clean Culvert	1.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00
0135	203-00060	Embankment Material (Complete In Place)	192,375.000	0.000		
			CY	0.000	0.00	
			17.50000	0.000		0.00
0140	203-00066	Embankment Material (Complete In Place) (R40)	27,336.000	0.000		
			CY	0.000	0.00	
			18.50000	0.000		0.00
0145	203-01500	Blading	94.000	0.000		
			HOURL	53.000	7,950.00	
			150.00000	53.000		7,950.00
0150	203-01550	Dozing	94.000	0.000		
			HOURL	0.000	0.00	
			150.00000	0.000		0.00
0155	203-01597	*Potholing	100.000	7.000		
			HOURL	55.500	16,650.00	
			300.00000	62.500		18,750.00
0160	206-00100	Structure Backfill (Class 1)	1,382.000	0.000		
			CY	0.000	0.00	
			23.00000	0.000		0.00
0165	206-00505	Filter Material (Special)	21,112.000	0.000		
			CY	0.000	0.00	
			47.00000	0.000		0.00

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5
 ESTIMATE RUN 09/03/2020
 09:12:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	207-00205	Topsoil	13,982.000	0.000		
			CY	0.000	0.00	
			16.00000	0.000		0.00
0175	208-00002	*Erosion Log Type 1 (12 Inch)	52,128.000	565.000		
			LF	1,293.000	5,559.90	
			4.30000	1,858.000		7,989.40
0180	208-00011	*Erosion Bales (Weed Free)	144.000	0.000		
			EACH	0.000	0.00	
			31.00000	0.000		0.00
0185	208-00020	*Silt Fence	16,433.000	5,922.000		
			LF	2,297.000	3,215.80	
			1.40000	8,219.000		11,506.60
0190	208-00035	*Aggregate Bag	22,680.000	0.000		
			LF	0.000	0.00	
			5.80000	0.000		0.00
0195	208-00045	Concrete Washout Structure	2.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0200	208-00053	*Storm Drain Inlet Protection (Type I) (84 Inch)	8.000	0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00
0205	208-00057	*Storm Drain Inlet Protection (Type I) (144 inch)	3.000	0.000		
			EACH	0.000	0.00	
			240.00000	0.000		0.00
0210	208-00058	*Storm Drain Inlet Protection (Type I) (204 Inch)	2.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0215	208-00070	Vehicle Tracking Pad	4.000	0.000		
			EACH	2.000	4,200.00	
			2,100.00000	2.000		4,200.00
0220	208-00107	Removal of Trash	187.000	0.000		
			HOUR	0.000	0.00	
			87.00000	0.000		0.00

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6
 ESTIMATE RUN 09/03/2020
 09:12:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	208-00207	Erosion Control Management	118.000	3.000		
			DAY	8.000	3,416.00	
			427.00000	11.000		4,697.00
0230	208-00400	Water Control	1.000	0.000		
			L S	0.000	0.00	
			43,000.00000	0.000		0.00
0235	210-00810	*Reset Ground Sign	10.000	0.000		
			EACH	0.000	0.00	
			388.00000	0.000		0.00
0240	210-00815	*Reset Sign Panel	4.000	0.000		
			EACH	0.000	0.00	
			72.00000	0.000		0.00
0245	210-00827	*Reset Pull Box	2.000	0.000		
			EACH	0.000	0.00	
			316.00000	0.000		0.00
0250	210-00865	*Reset Pedestrian Signal Head	4.000	0.000		
			EACH	0.000	0.00	
			603.00000	0.000		0.00
0255	210-00890	*Reset Intersection Detection System (Camera)	1.000	0.000		
			EACH	0.000	0.00	
			1,625.00000	0.000		0.00
0260	210-01190	*Reset Tensioned Cable Barrier	7,040.000	0.000		
			LF	0.000	0.00	
			17.60000	0.000		0.00
0265	210-04010	Adjust Manhole	4.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0270	210-04015	Modify Manhole	1.000	0.000		
			EACH	0.000	0.00	
			6,700.00000	0.000		0.00
0275	210-04050	Adjust Valve Box	1.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7
 ESTIMATE RUN 09/03/2020
 09:12:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	212-00006	*Seeding (Native)	16.000	0.000		
			ACRE	0.000	0.00	
			840.00000	0.000		0.00
0285	213-00003	*Mulching (Weed Free)	16.000	0.000		
			ACRE	0.000	0.00	
			635.00000	0.000		0.00
0290	213-00061	*Mulch Tackifier	2,080.000	0.000		
			LB	800.000	2,200.00	
			2.75000	800.000		2,200.00
0295	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	19,079.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
0300	216-00301	*Turf Reinforcement Mat (Class 1)	3,147.000	0.000		
			SY	0.000	0.00	
			4.65000	0.000		0.00
0305	216-00302	*Turf Reinforcement Mat (Class 2)	19,079.000	0.000		
			SY	0.000	0.00	
			5.30000	0.000		0.00
0310	217-00000	*Herbicide Treatment	500.000	0.000		
			SY	0.000	0.00	
			1.85000	0.000		0.00
0315	240-00010	Removal of Nests	8.000	0.000		
			HOURL	0.000	0.00	
			225.00000	0.000		0.00
0320	240-00020	Netting	1,000.000	0.000		
			SY	0.000	0.00	
			12.00000	0.000		0.00
0325	304-06000	Aggregate Base Course (Class 6)	70,563.000	0.000		
			TON	0.000	0.00	
			17.00000	0.000		0.00
0330	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	500.000	0.000		
			TON	0.000	0.00	
			170.00000	0.000		0.00

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8
 ESTIMATE RUN 09/03/2020
 09:12:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	403-33721	Hot Mix Asphalt (Grading S) (75) (PG 58-28)	45,523.000	0.000		
			TON	0.000	0.00	
			80.50000	0.000		0.00
0340	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	20,389.000	0.000		
			TON	0.000	0.00	
			91.50000	0.000		0.00
0345	411-10255	Emulsified Asphalt (Slow-Setting)	19,408.000	0.000		
			GAL	0.000	0.00	
			3.00000	0.000		0.00
0350	420-00113	Geotextile (Drainage) (Class 2)	346.000	0.000		
			SY	0.000	0.00	
			6.00000	0.000		0.00
0355	420-00132	Geotextile (Separator) (Class 1)	84,446.000	0.000		
			SY	0.000	0.00	
			2.30000	0.000		0.00
0360	503-00018	*Drilled Shaft (18 Inch)	35.000	0.000		
			LF	0.000	0.00	
			579.00000	0.000		0.00
0365	503-00036	*Drilled Shaft (36 Inch)	53.000	0.000		
			LF	0.000	0.00	
			715.00000	0.000		0.00
0370	503-00048	*Drilled Shaft (48 Inch)	36.000	0.000		
			LF	0.000	0.00	
			901.00000	0.000		0.00
0375	503-00054	*Drilled Shaft (54 Inch)	21.000	0.000		
			LF	0.000	0.00	
			941.00000	0.000		0.00
0380	503-00211	*Aggregate Column Ground Improvement	4,461.000	0.000		
			LF	0.000	0.00	
			59.00000	0.000		0.00
0385	506-00206	Riprap (6 Inch)	11.000	0.000		
			CY	0.000	0.00	
			82.00000	0.000		0.00

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9
 ESTIMATE RUN 09/03/2020
 09:12:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	506-00212	Riprap (12 Inch)	228.000	0.000		
			CY	0.000	0.00	
			86.00000	0.000		0.00
0395	506-01020	Geogrid Reinforcement	4,599.000	0.000		
			SY	0.000	0.00	
			4.25000	0.000		0.00
0400	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	12.000	0.000		
			CY	0.000	0.00	
			840.00000	0.000		0.00
0405	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	211.000	0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00
0410	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	142.000	0.000		
			LF	0.000	0.00	
			104.00000	0.000		0.00
0415	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place)	1,143.000	0.000		
			LF	0.000	0.00	
			194.00000	0.000		0.00
0420	603-02305	38x24 Inch Reinforced Concrete Pipe Elliptical (Complete In	43.000	0.000		
			LF	0.000	0.00	
			215.00000	0.000		0.00
0425	603-05018	18 Inch Reinforced Concrete End Section	6.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0430	603-05024	24 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0435	604-00305	Inlet Type C (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			5,700.00000	0.000		0.00
0440	604-19105	Inlet Type R L 5 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10
 ESTIMATE RUN 09/03/2020
 09:12:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	604-19205	Inlet Type R L 10 (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			9,500.00000	0.000		0.00
0450	604-19210	Inlet Type R L 10 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			12,500.00000	0.000		0.00
0455	604-19305	Inlet Type R L 15 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00
0460	604-19310	Inlet Type R L 15 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			16,000.00000	0.000		0.00
0465	604-30010	Manhole Slab Base (10 Foot)	7.000	0.000		
			EACH	0.000	0.00	
			8,000.00000	0.000		0.00
0470	604-30015	Manhole Slab Base (15 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			10,500.00000	0.000		0.00
0475	604-39050	*Manhole (Traffic Management System)	1.000	0.000		
			EACH	0.000	0.00	
			13,500.00000	0.000		0.00
0480	605-00060	6 Inch Perforated Pipe Underdrain	208.000	0.000		
			LF	0.000	0.00	
			52.00000	0.000		0.00
0485	605-17000	*Vertical Drainage Wick	254,536.000	0.000		
			LF	0.000	0.00	
			0.73000	0.000		0.00
0490	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	7,663.000	0.000		
			LF	0.000	0.00	
			22.30000	0.000		0.00
0495	606-00910	*Guardrail Type 9 (Style CA)	1,542.000	0.000		
			LF	0.000	0.00	
			100.40000	0.000		0.00

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 11
 ESTIMATE RUN 09/03/2020
 09:12:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0500	606-01340	*End Anchorage Type 3D	9.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0505	606-01370	*Transition Type 3G	4.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0510	606-01380	*Transition Type 3H	2.000	0.000		
			EACH	0.000	0.00	
			1,525.00000	0.000		0.00
0515	606-01460	*Median Terminal	2.000	0.000		
			EACH	0.000	0.00	
			8,910.00000	0.000		0.00
0520	606-02005	*End Anchorage (Flared)	10.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0525	606-20010	*Tensioned Cable Barrier	825.000	0.000		
			LF	0.000	0.00	
			41.00000	0.000		0.00
0530	606-21010	*End Anchorage (Tensioned Cable Barrier)	3.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00
0535	607-11200	*Fence Combination Wire With Metal Posts	8,470.000	0.000		
			LF	0.000	0.00	
			5.45000	0.000		0.00
0540	607-11525	*Fence (Plastic)	3,157.000	0.000		
			LF	0.000	0.00	
			3.20000	0.000		0.00
0545	608-00006	*Concrete Sidewalk (6 Inch)	2,827.000	0.000		
			SY	0.000	0.00	
			81.00000	0.000		0.00
0550	608-00010	*Concrete Curb Ramp	741.000	0.000		
			SY	0.000	0.00	
			200.00000	0.000		0.00

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 12
 ESTIMATE RUN 09/03/2020
 09:12:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0555	609-21010	*Curb and Gutter Type 2 (Section I-B)	5,363.000	0.000		
			LF	0.000	0.00	
			28.15000	0.000		0.00
0560	609-21020	*Curb and Gutter Type 2 (Section II-B)	3,857.000	0.000		
			LF	0.000	0.00	
			31.00000	0.000		0.00
0565	609-24003	*Gutter Type 2 (3 Foot)	590.000	0.000		
			LF	0.000	0.00	
			31.50000	0.000		0.00
0570	609-24010	*Gutter Type 2 (10 Foot)	110.000	0.000		
			LF	0.000	0.00	
			98.00000	0.000		0.00
0575	609-60011	*Curb Type 6 (Section M)	1,666.000	0.000		
			LF	0.000	0.00	
			25.50000	0.000		0.00
0580	610-00020	*Median Cover Material (Patterned Concrete)	30,825.000	0.000		
			SF	0.000	0.00	
			11.50000	0.000		0.00
0585	612-00041	*Delineator (Flexible) (Type I)	200.000	0.000		
			EACH	0.000	0.00	
			78.00000	0.000		0.00
0590	612-00042	*Delineator (Flexible) (Type II)	100.000	0.000		
			EACH	0.000	0.00	
			89.00000	0.000		0.00
0595	612-00043	*Delineator (Flexible) (Type III)	10.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0600	612-00070	*Reflector Strip (4 Inch)	130.000	0.000		
			EACH	0.000	0.00	
			63.10000	0.000		0.00
0605	613-00100	*1 Inch Electrical Conduit	20.000	0.000		
			LF	0.000	0.00	
			13.80000	0.000		0.00

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 13
 ESTIMATE RUN 09/03/2020
 09:12:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0610	613-00206	*2 Inch Electrical Conduit (Bored)	8,855.000	0.000		
			LF	0.000	0.00	
			21.50000	0.000		0.00
0615	613-00207	*2 Inch Electrical Conduit (Bridge) (Special)	280.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0620	613-00306	*3 Inch Electrical Conduit (Bored)	860.000	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00
0625	613-01200	*2 Inch Electrical Conduit (Plastic)	27,659.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0630	613-01300	*3 Inch Electrical Conduit (Plastic)	320.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0635	613-04100	*Electrical System Modifications	1.000	0.000		
			L S	0.000	0.00	
			3,450.00000	0.000		0.00
0640	613-07004	*Type Four Pull Box	13.000	0.000		
			EACH	0.000	0.00	
			1,021.00000	0.000		0.00
0645	613-07005	*Type Five Pull Box	4.000	0.000		
			EACH	0.000	0.00	
			1,160.00000	0.000		0.00
0650	613-07010	*Pull Box (Surface Mounted)	8.000	0.000		
			EACH	0.000	0.00	
			711.00000	0.000		0.00
0655	613-07011	*Pull Box (11"x18"x12")	26.000	0.000		
			EACH	0.000	0.00	
			568.00000	0.000		0.00
0660	613-07023	*Pull Box (24"x36"x24")	39.000	0.000		
			EACH	0.000	0.00	
			1,021.00000	0.000		0.00

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 14
 ESTIMATE RUN 09/03/2020
 09:12:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0665	613-07040	*Pull Box (30"x48"x24")	22.000	0.000		
			EACH	0.000	0.00	
			993.00000	0.000		0.00
0670	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			44,000.00000	0.000		0.00
0675	613-13000	*Luminaire (LED) (Special)	18.000	0.000		
			EACH	0.000	0.00	
			729.00000	0.000		0.00
0680	613-13006	*Luminaire (LED) (6,000 Lumens)	4.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0685	613-16000	*Luminaire (Special) (Underdeck)	6.000	0.000		
			EACH	0.000	0.00	
			820.00000	0.000		0.00
0690	613-32400	*Light Standard Steel (40 Foot)	18.000	0.000		
			EACH	0.000	0.00	
			1,970.00000	0.000		0.00
0695	613-40010	*Light Standard Foundation	18.000	0.000		
			EACH	0.000	0.00	
			1,410.00000	0.000		0.00
0700	613-50100	*Lighting Control Center	1.000	0.000		
			EACH	0.000	0.00	
			9,100.00000	0.000		0.00
0705	613-50365	*Transformer Base	18.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0710	613-80130	*Service Meter Cabinet	3.000	0.000		
			EACH	0.000	0.00	
			3,900.00000	0.000		0.00
0715	613-81699	*Safety Switch NEMA 3R, 30 Ampere, 2-pole, 240 Volt	6.000	0.000		
			EACH	0.000	0.00	
			230.00000	0.000		0.00

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 15
 ESTIMATE RUN 09/03/2020
 09:12:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0720	614-00011	*Sign Panel (Class I)	298.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0725	614-00012	*Sign Panel (Class II)	535.000	0.000		
			SF	0.000	0.00	
			22.15000	0.000		0.00
0730	614-00013	*Sign Panel (Class III)	647.000	0.000		
			SF	0.000	0.00	
			34.50000	0.000		0.00
0735	614-00200	*Steel Sign Post (U-2)	37.000	0.000		
			LF	0.000	0.00	
			22.25000	0.000		0.00
0740	614-00615	*Steel Sign Post (W 6x15)	86.000	0.000		
			LF	0.000	0.00	
			75.25000	0.000		0.00
0745	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	53.000	0.000		
			EACH	0.000	0.00	
			437.50000	0.000		0.00
0750	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase	2.000	0.000		
			EACH	0.000	0.00	
			465.00000	0.000		0.00
0755	614-03002	*Concrete Footing (Type 2)	6.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00
0760	614-32000	*Monotube Overhead Sign Cantilever (20 Inch Diameter)	3.000	0.000		
			EACH	0.000	0.00	
			35,700.00000	0.000		0.00
0765	614-70150	*Pedestrian Signal Face (16) (Countdown)	6.000	0.000		
			EACH	0.000	0.00	
			630.00000	0.000		0.00
0770	614-70200	*Accessible Pedestrian Signal	11.000	0.000		
			EACH	0.000	0.00	
			1,715.00000	0.000		0.00

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 16
 ESTIMATE RUN 09/03/2020
 09:12:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0775	614-70336	*Traffic Signal Face (12-12-12)	24.000	0.000		
			EACH	0.000	0.00	
			843.00000	0.000		0.00
0780	614-70448	*Traffic Signal Face (12-12-12-12)	6.000	0.000		
			EACH	0.000	0.00	
			898.00000	0.000		0.00
0785	614-72855	*Traffic Signal Controller Cabinet	2.000	0.000		
			EACH	0.000	0.00	
			23,000.00000	0.000		0.00
0790	614-72863	*Pedestrian Push Button Post Assembly	1.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
0795	614-72895	*Vehicle Detection System (Single Camera)	2.000	0.000		
			EACH	0.000	0.00	
			21,250.00000	0.000		0.00
0800	614-80390	*Rumble Strip (Grinding)(Asphalt)(Sinusoidal)	19,430.000	0.000		
			LF	0.000	0.00	
			0.64000	0.000		0.00
0805	614-81020	*Traffic Signal-Light Pole Steel (2 Mast Arm)	2.000	0.000		
			EACH	0.000	0.00	
			47,000.00000	0.000		0.00
0810	614-81145	*Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			30,000.00000	0.000		0.00
0815	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			31,500.00000	0.000		0.00
0820	614-84000	*Traffic Signal Pedestal Pole Steel	7.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0825	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	690.000	0.000		
			LF	0.000	0.00	
			2.41000	0.000		0.00

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 17
 ESTIMATE RUN 09/03/2020
 09:12:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0830	614-87012	*Fiber Optic Termination Panel (12 Fiber)	2.000	0.000		
			EACH	0.000	0.00	
			1,733.00000	0.000		0.00
0835	614-87015	*Buffer Tube Fan Out Kit	2.000	0.000		
			EACH	0.000	0.00	
			316.00000	0.000		0.00
0840	614-87321	*Closed Circuit Television (Install Only)	2.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0845	614-87350	*Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			10,800.00000	0.000		0.00
0850	614-87496	*Fiber Optic Cable (Single Mode) (96 Strands)	12,280.000	0.000		
			LF	0.000	0.00	
			2.37000	0.000		0.00
0855	614-87596	*Splice Fiber Optic Cable (96 Strand)	3.000	0.000		
			EACH	0.000	0.00	
			5,350.00000	0.000		0.00
0860	614-87692	*Ethernet Switch Type II	2.000	0.000		
			EACH	0.000	0.00	
			11,350.00000	0.000		0.00
0865	615-00050	Embankment Protector Type 5	3.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00
0870	619-50640	8 Inch Plastic Pipe	540.000	0.000		
			LF	0.000	0.00	
			124.00000	0.000		0.00
0875	619-50800	10 Inch Plastic Pipe	52.000	0.000		
			LF	0.000	0.00	
			125.00000	0.000		0.00
0880	619-50960	12 Inch Plastic Pipe	488.000	0.000		
			LF	0.000	0.00	
			155.00000	0.000		0.00

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 18
 ESTIMATE RUN 09/03/2020
 09:12:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0885	621-00450	Detour Pavement	9,530.000	0.000		
			SY	0.000	0.00	
			35.50000	0.000		0.00
0890	625-00000	*Construction Surveying	0.900	0.012		
			L S	0.043	18,834.00	
			438,000.00000	0.055		24,090.00
0895	625-00015	*Settlement Instrumentation	1.000	0.000		
			L S	0.000	0.00	
			13,300.00000	0.000		0.00
0900	626-00000	*Mobilization	0.900	0.000		
			L S	0.000	0.00	
			3,300,000.00000	0.000		0.00
0905	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	384.000	0.000		
			GAL	0.000	0.00	
			210.00000	0.000		0.00
0910	627-00013	*Pavement Marking Paint (High Build)	560.000	0.000		
			GAL	28.000	1,512.00	
			54.00000	28.000		1,512.00
0915	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	4,832.000	0.000		
			SF	0.000	0.00	
			19.15000	0.000		0.00
0920	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	1,918.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0925	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	2,292.000	0.000		
			SF	0.000	0.00	
			14.40000	0.000		0.00
0930	629-01001	*Survey Monument (Type 1)	12.000	0.000		
			EACH	0.000	0.00	
			415.00000	0.000		0.00
0935	630-00000	*Flagging	4,000.000	0.000		
			HOURL	40.000	1,173.20	
			29.33000	40.000		1,173.20

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 19
 ESTIMATE RUN 09/03/2020
 09:12:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0940	630-00007	*Traffic Control Inspection	201.000	1.000		
			DAY	14.000	2,870.00	
			205.00000	15.000		3,075.00
0945	630-00012	*Traffic Control Management	503.000	7.000		
			DAY	14.000	9,926.00	
			709.00000	21.000		14,889.00
0950	630-00015	*Uniformed Traffic Control Coordination	72.000	0.000		
			HOUR	0.000	0.00	
			88.56000	0.000		0.00
0955	630-80002	*Flashing Beacon (Solar)	30.000	14.500		
			EACH	0.000	0.00	
			1,107.00000	14.500		16,051.50
0960	630-80335	*Barricade (Type 3 M-A) (Temporary)	9.000	0.000		
			EACH	2.000	554.00	
			277.00000	2.000		554.00
0965	630-80341	*Construction Traffic Sign (Panel Size A)	57.000	9.000		
			EACH	19.500	2,164.50	
			111.00000	28.500		3,163.50
0970	630-80342	*Construction Traffic Sign (Panel Size B)	91.000	25.000		
			EACH	10.000	1,110.00	
			111.00000	35.000		3,885.00
0975	630-80355	*Portable Message Sign Panel	3.000	1.500		
			EACH	0.000	0.00	
			9,400.00000	1.500		14,100.00
0980	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	9.000	0.000		
			EACH	3.000	6,975.00	
			2,325.00000	3.000		6,975.00
0985	630-80360	*Drum Channelizing Device	144.000	0.000		
			EACH	10.000	720.00	
			72.00000	10.000		720.00
0990	630-80370	Barrier (Temporary)	19,628.000	0.000		
			LF	6,875.000	189,543.75	
			27.57000	6,875.000		189,543.75

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0002

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0990		MATERIAL ALLOWANCE		13,914.000		
			LF	-6,875.000	-161,150.00	
			23.44000	7,039.000		164,994.16
0995	630-85010	*Impact Attenuator (Temporary)	45.000	0.000		
			EACH	6.500	57,850.00	
			8,900.00000	6.500		57,850.00
1000	630-86801	*Traffic Signal (Temporary)	2.000	0.000		
			L S	0.000	0.00	
			48,000.00000	0.000		0.00
1005	700-70010	F/A Minor Contract Revisions	500,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1010	700-70012	F/A Asphalt Pavement Incentive	160,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1015	700-70016	F/A Fuel Cost Adjustment	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1020	700-70018	F/A Roadway Smoothness Incentive	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1025	700-70019	F/A Asphalt Cement Cost Adjustment	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1030	700-70023	F/A On-The-Job Trainee	51,200.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1035	700-70082	F/A Furnish & Install Electrical Service	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1040	700-70100	F/A Relocate Prairie Dog/Prairie Dog Mitigation	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 21
 ESTIMATE RUN 09/03/2020
 09:12:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1045	700-70111	Project First Program	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1050	700-70380	F/A Erosion Control	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1055	700-70594	F/A DRB Standing Committee	4,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1590	630-80380	Traffic Cone CMO 002	296.000	0.000		
			EACH	148.000	1,953.60	
			13.20000	148.000		1,953.60
1595	700-70034	F/A Working Time Violation - CMO 003	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT	\$25,204,648.71 \$	224,968.90 \$ 609,563.86

CAT NO0300 K-18-NA						
1060	206-00000	Structure Excavation	406.000	0.000		
			CY	0.000	0.00	
			25.00000	0.000		0.00
1065	206-00100	Structure Backfill (Class 1)	1,550.000	0.000		
			CY	0.000	0.00	
			23.00000	0.000		0.00
1070	206-00200	Structure Backfill (Class 2)	433.000	0.000		
			CY	0.000	0.00	
			22.00000	0.000		0.00
1075	206-00360	Mechanical Reinforcement of Soil	1,550.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
1080	206-00520	Filter Material (Class B)	30.000	0.000		
			CY	0.000	0.00	
			128.00000	0.000		0.00

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 22
 ESTIMATE RUN 09/03/2020
 09:12:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 K-18-NA						
1085	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	593.000	0.000		
			TON	0.000	0.00	
			91.50000	0.000		0.00
1090	502-00100	*Drilling Hole to Facilitate Pile Driving	640.000	0.000		
			LF	0.000	0.00	
			47.60000	0.000		0.00
1095	502-00460	*Pile Tip	32.000	0.000		
			EACH	0.000	0.00	
			133.00000	0.000		0.00
1100	502-00500	*Complete Joint Penetration (CJP) Splice	32.000	0.000		
			EACH	0.000	0.00	
			1.10000	0.000		0.00
1105	502-02010	*Dynamic Pile Test	2.000	0.000		
			EACH	0.000	0.00	
			3,700.00000	0.000		0.00
1110	502-11274	*Steel Piling (HP 12x74)	1,168.000	0.000		
			LF	0.000	0.00	
			79.25000	0.000		0.00
1115	503-00060	*Drilled Shaft (60 Inch)	528.000	0.000		
			LF	0.000	0.00	
			900.00000	0.000		0.00
1120	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	152.000	0.000		
			CY	0.000	0.00	
			840.00000	0.000		0.00
1125	515-00120	*Waterproofing (Membrane)	3,580.000	0.000		
			SY	0.000	0.00	
			17.00000	0.000		0.00
1130	518-01004	*Bridge Expansion Device (0-4 Inch)	244.000	0.000		
			LF	0.000	0.00	
			228.00000	0.000		0.00
1135	601-03040	*Concrete Class D (Bridge)	1,818.000	0.000		
			CY	0.000	0.00	
			708.00000	0.000		0.00

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 23
 ESTIMATE RUN 09/03/2020
 09:12:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 K-18-NA						
1140	601-40400	*Structural Concrete Stain	2,356.000	0.000		
			SY	0.000	0.00	
			25.40000	0.000		0.00
1145	602-00000	*Reinforcing Steel	44,800.000	0.000		
			LB	0.000	0.00	
			1.06000	0.000		0.00
1150	602-00020	*Reinforcing Steel (Epoxy Coated)	386,700.000	0.000		
			LB	0.000	0.00	
			1.16000	0.000		0.00
1155	603-10300	*30 Inch Corrugated Steel Pipe	320.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
1160	604-25000	*Vane Grate Inlet Special	2.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
1165	606-00920	*Guardrail Type 9 (Style CC)	271.000	0.000		
			LF	0.000	0.00	
			100.40000	0.000		0.00
1170	606-10700	*Bridge Rail Type 7	587.000	0.000		
			LF	0.000	0.00	
			148.00000	0.000		0.00
1175	607-53137	*Fence Chain Link (Special) (36 Inch)	587.000	0.000		
			LF	0.000	0.00	
			47.20000	0.000		0.00
1180	613-01300	*3 Inch Electrical Conduit (Plastic)	607.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
1185	618-00154	*Prestressed Concrete I (BT54)	3,592.000	0.000		
			LF	0.000	0.00	
			359.25000	0.000		0.00

			CAT 0300	CURRENT AMT \$ 4,307,905.90 \$	0.00 \$	0.00

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 24
 ESTIMATE RUN 09/03/2020
 09:12:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 Purcell CBC						
1190	202-00495	Removal of Portions of Present Structure	1.000	0.000		
			L S	0.000	0.00	
			11,000.00000	0.000		0.00
1195	206-00510	Filter Material (Class A)	53.000	0.000		
			CY	0.000	0.00	
			89.00000	0.000		0.00
1200	211-03005	Dewatering	1.000	0.000		
			L S	0.000	0.00	
			50,000.00000	0.000		0.00
1205	420-00112	Geotextile (Drainage) (Class 1)	157.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
1210	506-00209	Riprap (9 Inch)	79.000	0.000		
			CY	0.000	0.00	
			85.00000	0.000		0.00
1215	601-03030	*Concrete Class D (Box Culvert)	146.000	0.000		
			CY	0.000	0.00	
			1,058.00000	0.000		0.00
1220	602-00020	*Reinforcing Steel (Epoxy Coated)	36,807.000	0.000		
			LB	0.000	0.00	
			1.16000	0.000		0.00
			CAT 0301	CURRENT AMT \$	270,381.12 \$	0.00 \$
						0.00

CAT NO0302 Wall						
1225	206-00000	Structure Excavation	230.000	0.000		
			CY	0.000	0.00	
			25.00000	0.000		0.00
1230	206-00060	Structure Backfill (Special) (Flow-Fill)	445.000	0.000		
			CY	0.000	0.00	
			160.00000	0.000		0.00
1235	206-00100	Structure Backfill (Class 1)	12,720.000	0.000		
			CY	0.000	0.00	
			23.00000	0.000		0.00

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 25
 ESTIMATE RUN 09/03/2020
 09:12:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0302 Wall						
1240	206-00360	Mechanical Reinforcement of Soil	7,385.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
1245	420-00000	Geomembrane	2,483.000	0.000		
			SY	0.000	0.00	
			13.40000	0.000		0.00
1250	504-04420	Precast Panel Facing	11,301.000	0.000		
			SF	0.000	0.00	
			46.50000	0.000		0.00
1255	504-05000	Wire Mesh Facing	11,301.000	0.000		
			SF	0.000	0.00	
			25.00000	0.000		0.00
1260	601-03050	*Concrete Class D (Wall)	72.000	0.000		
			CY	0.000	0.00	
			1,275.00000	0.000		0.00
1265	601-40400	*Structural Concrete Stain	1,552.000	0.000		
			SY	0.000	0.00	
			25.40000	0.000		0.00
1270	602-00020	*Reinforcing Steel (Epoxy Coated)	6,215.000	0.000		
			LB	0.000	0.00	
			1.16000	0.000		0.00
1275	607-53137	*Fence Chain Link (Special) (36 Inch)	590.000	0.000		
			LF	0.000	0.00	
			47.20000	0.000		0.00

			CAT 0302	CURRENT AMT	\$ 1,465,701.90 \$	0.00 \$
						0.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1280	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			95,000.00000	1.000		95,000.00
1285	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			85,000.00000	1.000		85,000.00

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 09/03/2020

ESTIMATE NO: 0002

09:12:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1290	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			11,000.00000	2.000		22,000.00

			CAT 0400	CURRENT AMT \$	202,000.00 \$	0.00 \$ 202,000.00
CAT NO1300 Pond F - ENVIRONMENTAL MITIGATION (CONSTRUCTION)						
1295	201-00000	Clearing and Grubbing	0.100	0.000		
			L S	0.000	0.00	
			115,000.00000	0.000		0.00
1300	203-00000	Unclassified Excavation	9,971.000	0.000		
			CY	0.000	0.00	
			14.00000	0.000		0.00
1305	203-01500	Blading	10.000	0.000		
			HOURL	0.000	0.00	
			150.00000	0.000		0.00
1310	203-01550	Dozing	10.000	0.000		
			HOURL	0.000	0.00	
			150.00000	0.000		0.00
1315	206-00510	Filter Material (Class A)	50.000	0.000		
			CY	0.000	0.00	
			89.00000	0.000		0.00
1320	208-00002	*Erosion Log Type 1 (12 Inch)	5,792.000	0.000		
			LF	0.000	0.00	
			4.30000	0.000		0.00
1325	208-00011	*Erosion Bales (Weed Free)	16.000	0.000		
			EACH	0.000	0.00	
			31.00000	0.000		0.00
1330	208-00020	*Silt Fence	1,826.000	0.000		
			LF	0.000	0.00	
			1.40000	0.000		0.00
1335	208-00035	*Aggregate Bag	2,520.000	0.000		
			LF	0.000	0.00	
			5.80000	0.000		0.00

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 27
 ESTIMATE RUN 09/03/2020
 09:12:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO1300 Pond F - ENVIRONMENTAL MITIGATION (CONSTRUCTION)						
1340	208-00107	Removal of Trash	21.000	0.000		
			HOOR	0.000	0.00	
			87.00000	0.000		0.00
1345	208-00207	Erosion Control Management	13.000	0.000		
			DAY	0.000	0.00	
			427.00000	0.000		0.00
1350	212-00006	*Seeding (Native)	23.000	0.000		
			ACRE	0.000	0.00	
			840.00000	0.000		0.00
1355	213-00003	*Mulching (Weed Free)	23.000	0.000		
			ACRE	0.000	0.00	
			635.00000	0.000		0.00
1360	213-00061	*Mulch Tackifier	3,120.000	0.000		
			LB	0.000	0.00	
			2.75000	0.000		0.00
1365	216-00301	*Turf Reinforcement Mat (Class 1)	9,502.000	0.000		
			SY	0.000	0.00	
			4.65000	0.000		0.00
1370	420-00112	Geotextile (Drainage) (Class 1)	24.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
1375	420-00113	Geotextile (Drainage) (Class 2)	581.000	0.000		
			SY	0.000	0.00	
			6.00000	0.000		0.00
1380	506-00206	Riprap (6 Inch)	99.000	0.000		
			CY	0.000	0.00	
			82.00000	0.000		0.00
1385	506-00209	Riprap (9 Inch)	169.000	0.000		
			CY	0.000	0.00	
			85.00000	0.000		0.00
1390	506-00218	Riprap (18 Inch)	101.000	0.000		
			CY	0.000	0.00	
			87.00000	0.000		0.00

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 28
 ESTIMATE RUN 09/03/2020
 09:12:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO1300 Pond F - ENVIRONMENTAL MITIGATION (CONSTRUCTION)						
1395	507-00000	*Concrete Slope and Ditch Paving	95.000	0.000		
			CY	0.000	0.00	
			881.00000	0.000		0.00
1400	601-01000	*Concrete Class B	140.000	0.000		
			CY	0.000	0.00	
			1,041.00000	0.000		0.00
1405	602-00000	*Reinforcing Steel	495.000	0.000		
			LB	0.000	0.00	
			1.06000	0.000		0.00
1410	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	2,360.000	0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00
1415	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	1,308.000	0.000		
			LF	0.000	0.00	
			104.00000	0.000		0.00
1420	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	893.000	0.000		
			LF	0.000	0.00	
			129.00000	0.000		0.00
1425	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place)	1,557.000	0.000		
			LF	0.000	0.00	
			194.00000	0.000		0.00
1430	603-02245	30x19 Inch Reinforced Concrete Pipe Elliptical (Complete In	67.000	0.000		
			LF	0.000	0.00	
			188.00000	0.000		0.00
1435	603-05018	18 Inch Reinforced Concrete End Section	5.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
1440	603-05024	24 Inch Reinforced Concrete End Section	6.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
1445	603-05030	30 Inch Reinforced Concrete End Section	8.000	0.000		
			EACH	0.000	0.00	
			3,600.00000	0.000		0.00

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 29
 ESTIMATE RUN 09/03/2020
 09:12:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO1300 Pond F - ENVIRONMENTAL MITIGATION (CONSTRUCTION)						
1450	603-05036	36 Inch Reinforced Concrete End Section	6.000	0.000		
			EACH	0.000	0.00	
			4,700.00000	0.000		0.00
1455	603-05124	30x19 Inch Reinforced Concrete End Section Elliptical	2.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
1460	603-70605	6x5 Foot Concrete Box Culvert (Precast)	460.000	0.000		
			LF	0.000	0.00	
			875.00000	0.000		0.00
1465	603-72100	*Concrete Box Culvert Wingwall (Precast)	2.000	0.000		
			EACH	0.000	0.00	
			16,000.00000	0.000		0.00
1470	604-00305	Inlet Type C (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,700.00000	0.000		0.00
1475	604-00506	Inlet Type D (Special) (5 Foot) Triple Type C (Special) for outlet struc	12.000	0.000		
			EACH	0.000	0.00	
			8,000.00000	0.000		0.00
1480	604-13005	Inlet Type 13 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,800.00000	0.000		0.00
1485	604-13015	Inlet Type 13 (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			12,500.00000	0.000		0.00
1490	604-26005	Vane Grate Inlet (Double) (5 Foot)	8.000	0.000		
			EACH	0.000	0.00	
			7,500.00000	0.000		0.00
1495	604-26010	Vane Grate Inlet (Double) (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			10,500.00000	0.000		0.00
1500	604-30010	Manhole Slab Base (10 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			8,000.00000	0.000		0.00

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 30
 ESTIMATE RUN 09/03/2020
 09:12:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO1300 Pond F - ENVIRONMENTAL MITIGATION (CONSTRUCTION)						
1505	604-31015	Manhole Box Base (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			16,000.00000	0.000		0.00
1510	615-00050	Embankment Protector Type 5	4.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00
1515	625-00000	Construction Surveying	0.100	0.000		
			L S	0.000	0.00	
			438,000.00000	0.000		0.00
1520	626-00000	*Mobilization	0.100	0.000		
			L S	0.000	0.00	
			3,300,000.00000	0.000		0.00
1525	630-00000	*Flagging	96.000	0.000		
			HOURL	0.000	0.00	
			29.33000	0.000		0.00
1530	630-00007	*Traffic Control Inspection	8.000	0.000		
			DAY	0.000	0.00	
			205.00000	0.000		0.00
1535	630-00012	*Traffic Control Management	24.000	0.000		
			DAY	0.000	0.00	
			709.00000	0.000		0.00
1540	630-00015	*Uniformed Traffic Control Coordination	8.000	0.000		
			HOURL	0.000	0.00	
			88.56000	0.000		0.00
1545	630-80002	*Flashing Beacon (Solar)	3.000	0.000		
			EACH	0.000	0.00	
			1,107.00000	0.000		0.00
1550	630-80335	*Barricade (Type 3 M-A) (Temporary)	1.000	0.000		
			EACH	0.000	0.00	
			277.00000	0.000		0.00
1555	630-80341	*Construction Traffic Sign (Panel Size A)	6.000	0.000		
			EACH	0.000	0.00	
			111.00000	0.000		0.00

CONTID: C22079
 PCN: 22079-BID
 PROJECT: NH050A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 31
 ESTIMATE RUN 09/03/2020
 09:12:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO1300 Pond F - ENVIRONMENTAL MITIGATION (CONSTRUCTION)							
1560	630-80342	*Construction Traffic Sign (Panel Size B)	10.000		0.000		
			EACH		0.000	0.00	
			111.00000		0.000		0.00
1565	630-80355	*Portable Message Sign Panel	1.000		0.500		
			EACH		0.000	0.00	
			9,400.00000		0.500		4,700.00
1570	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	1.000		0.000		
			EACH		0.000	0.00	
			2,325.00000		0.000		0.00
1575	630-80360	*Drum Channelizing Device	16.000		0.000		
			EACH		0.000	0.00	
			72.00000		0.000		0.00
1580	630-80370	Barrier (Temporary)	2,322.000		0.000		
			LF		0.000	0.00	
			27.57000		0.000		0.00
1585	630-85010	*Impact Attenuator (Temporary)	5.000		0.000		
			EACH		0.000	0.00	
			8,900.00000		0.000		0.00

	CAT 1300	CURRENT AMT	\$ 2,636,152.70			0.00 \$	4,700.00

	PROJECT TOTAL	CURRENT AMT	\$34,086,790.33			224,968.90 \$	816,263.86