

ESTIMATE SUMMARY

CONTID: C22123-COMBO ESTIMATE NO: 0010 PROG SPEC YR: 2005
 PCN: 22123-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 106.0 DAYS TIME ALLOW: 136 WORK DAYS
 US50A PUEBLO REGIONAL POND E and G PERCENT TIME: 77.94 ORIG TIME ALLOW: 112 WORK DAYS

PROJECT NO: NH050A-035
 US50A PUEBLO REGIONAL POND E
 NAME OF ROAD:
 PROJECT COUNTIES: PUEBLO

CONTRACTOR: KIRKLAND CONSTRUCTION, L.L.L.P.
 P.O. BOX 580
 RYE CO 81069 (719)489-3385

PAY PERIOD ENDING	12/30/2022	DATE TIME STARTED	07/06/2020
DATE LET	05/28/2020	DATE WORK BEGAN	11/09/2020
DATE AWARDED	06/10/2020	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	07/02/2020	DATE ACCEPTED	
DATE NOTICE TO PROCEED	07/06/2020		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 1,157,794.50 PARTICIPATING	\$ 1,049,750.26	\$ 0.00
AWARD PROJECT AMT: \$ 1,975,485.70 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 90.67% TOTAL EARNINGS	1,049,750.26	0.00
FUNDS AVAILABLE: \$ 108,044.24 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,049,750.26
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-8,936.96	1,924.92
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	1,040,813.30
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	1,040,813.30
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 1,924.92

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22123-COMBO
 PCN: 22123-BID
 PROJECT: NH050A-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 01/09/2023

ESTIMATE NO: 0010

09:59:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	700-70010	F/A Minor Contract Revisions	99,589.040	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0010	700-70016	F/A Fuel Cost Adjustment	3,268.010	3,268.010		
			F A	0.000	0.00	
			1.00000	3,268.010		3,268.01
0015	700-70023	F/A On-The-Job Trainee 320hrs	1,600.000	1,600.000		
			F A	0.000	0.00	
			1.00000	1,600.000		1,600.00
0020	700-70034	F/A Adjust Utilities	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0025	700-70034	F/A Nettings/Removal of Nests	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0030	700-70034	F/A Noxious Weed	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0035	700-70034	F/A Prairie Dog Management	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0040	700-70111	Project First Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0045	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT \$	104,457.05 \$	0.00 \$ 4,868.01
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0050	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			5,000.00000	1.000		5,000.00

			CAT 0400	CURRENT AMT \$	5,000.00 \$	0.00 \$ 5,000.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO1300 ENVIRONMENTAL MITIGATION (CONSTRUCTION)						
0055	201-00000	Clearing and Grubbing	0.500	0.500		
			L S	0.000	0.00	
			35,000.00000	0.500		17,500.00
0060	203-00010	*Unclassified Excavation (Complete In Place)	18,351.000	18,351.000		
			CY	0.000	0.00	
			8.30000	18,351.000		152,313.30
0065	203-01500	Blading	0.000	0.000		
			HOURL	0.000	0.00	
			150.00000	0.000		0.00
0070	203-01510	Backhoe	26.000	26.000		
			HOURL	0.000	0.00	
			75.00000	26.000		1,950.00
0075	203-01550	Dozing	0.000	0.000		
			HOURL	0.000	0.00	
			150.00000	0.000		0.00
0080	207-00205	Topsoil	3,982.000	3,982.000		
			CY	0.000	0.00	
			10.00000	3,982.000		39,820.00
0085	208-00007	*Erosion Log Type 2 (8 Inch)	2,178.000	2,178.000		
			LF	0.000	0.00	
			3.70000	2,178.000		8,058.60
0090	208-00020	*Silt Fence	4,018.000	4,018.000		
			LF	0.000	0.00	
			1.40000	4,018.000		5,625.20
0095	208-00035	*Aggregate Bag	0.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0100	208-00045	Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			500.00000	2.000		1,000.00
0105	208-00051	*Storm Drain Inlet Protection (Type I)	0.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO1300 ENVIRONMENTAL MITIGATION (CONSTRUCTION)						
0110	208-00053	*Storm Drain Inlet Protection (Type I) (84 Inch)	0.000	0.000		
			EACH	0.000	0.00	
			72.00000	0.000		0.00
0115	208-00070	Vehicle Tracking Pad	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
0120	208-00103	Removal and Disposal of Sediment (Labor)	0.000	0.000		
			HOUR	0.000	0.00	
			45.00000	0.000		0.00
0125	208-00105	Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOUR	0.000	0.00	
			75.00000	0.000		0.00
0130	208-00106	Sweeping (Sediment Removal)	6.000	6.000		
			HOUR	0.000	0.00	
			75.00000	6.000		450.00
0135	208-00107	Removal of Trash	20.000	20.000		
			HOUR	0.000	0.00	
			45.00000	20.000		900.00
0140	208-00207	Erosion Control Management	33.000	33.000		
			DAY	0.000	0.00	
			50.00000	33.000		1,650.00
0145	212-00006	*Seeding (Native)	7.160	7.160		
			ACRE	0.000	0.00	
			400.00000	7.160		2,864.00
0150	213-00002	*Mulching (Weed Free Hay)	2.970	2.970		
			ACRE	0.000	0.00	
			600.00000	2.970		1,782.00
0155	213-00061	*Mulch Tackifier	594.000	594.000		
			LB	0.000	0.00	
			1.00000	594.000		594.00
0160	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	20,214.000	20,214.000		
			SY	0.000	0.00	
			2.40000	20,214.000		48,513.60

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO1300 ENVIRONMENTAL MITIGATION (CONSTRUCTION)						
0165	304-06000	Aggregate Base Course (Class 6)	0.000	0.000		
			TON	0.000	0.00	
			29.00000	0.000		0.00
0170	506-00212	Riprap (12 Inch)	593.000	593.000		
			CY	0.000	0.00	
			80.00000	593.000		47,440.00
0175	601-01000	*Concrete Class B	260.980	260.980		
			CY	0.000	0.00	
			700.00000	260.980		182,686.00
0180	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	1,894.000	1,894.000		
			LF	0.000	0.00	
			140.00000	1,894.000		265,160.00
0185	603-05024	24 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			5,000.00000	1.000		5,000.00
0190	604-00350	Inlet Type C (Special)	2.000	2.000		
			EACH	0.000	0.00	
			10,000.00000	2.000		20,000.00
0195	604-30010	Manhole Slab Base (10 Foot)	5.000	5.000		
			EACH	0.000	0.00	
			5,000.00000	5.000		25,000.00
0200	607-52900	*Line Post (Chain Link)	192.000	192.000		
			EACH	0.000	0.00	
			5.00000	192.000		960.00
0205	607-52905	*End Post (Chain Link)	6.000	6.000		
			EACH	0.000	0.00	
			230.00000	6.000		1,380.00
0210	607-52910	*Corner and Line Brace Post (Chain Link)	18.000	18.000		
			EACH	0.000	0.00	
			320.00000	18.000		5,760.00
0215	607-53172	*Fence Chain Link (72 Inch)	2,026.000	2,026.000		
			LF	0.000	0.00	
			28.00000	2,026.000		56,728.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO1300 ENVIRONMENTAL MITIGATION (CONSTRUCTION)						
0220	607-60120	*20 Foot Gate	2.000	2.000		
			EACH	0.000	0.00	
			5,500.00000	2.000		11,000.00
0225	625-00000	*Construction Surveying	0.500	0.500		
			L S	0.000	0.00	
			35,000.00000	0.500		17,500.00
0230	626-00000	*Mobilization	0.500	0.457		
			L S	0.000	0.00	
			195,000.00000	0.457		89,115.00
0235	630-00000	*Flagging	20.500	20.500		
			HOUR	0.000	0.00	
			24.00000	20.500		492.00
0240	630-00007	*Traffic Control Inspection	153.000	153.000		
			DAY	0.000	0.00	
			70.00000	153.000		10,710.00
0245	630-00012	*Traffic Control Management	7.000	7.000		
			DAY	0.000	0.00	
			353.00000	7.000		2,471.00
0250	630-80335	*Barricade (Type 3 M-A) (Temporary)	3.000	2.700		
			EACH	0.000	0.00	
			66.00000	2.700		178.20
0255	630-80341	*Construction Traffic Sign (Panel Size A)	13.000	11.700		
			EACH	0.000	0.00	
			36.00000	11.700		421.20
0260	630-80342	*Construction Traffic Sign (Panel Size B)	1.000	0.900		
			EACH	0.000	0.00	
			36.00000	0.900		32.40
0265	630-80344	*Construction Traffic Sign (Special)	0.000	0.000		
			SF	0.000	0.00	
			16.25000	0.000		0.00
0266	203-01597	Potholing CMO NO. 002-Potholing	51.500	51.500		
			HOUR	0.000	0.00	
			268.50000	51.500		13,827.75

ESTIMATE SUMMARY

 CONTID: C22123-COMBO ESTIMATE NO: 0010 PROG SPEC YR: 2005
 PCN: 22453-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 106.0 DAYS TIME ALLOW: 136 WORK DAYS
 US50A PUEBLO REGIONAL POND E and G PERCENT TIME: 77.94 ORIG TIME ALLOW: 112 WORK DAYS

PROJECT NO: NH050A-037
 US50A PUEBLO REGIONAL POND G

NAME OF ROAD:

PROJECT COUNTIES: PUEBLO

CONTRACTOR:

KIRKLAND CONSTRUCTION, L.L.L.P. PAY PERIOD ENDING 12/30/2022 DATE TIME STARTED 07/06/2020
 P.O. BOX 580 DATE LET 05/28/2020 DATE WORK BEGAN 11/09/2020
 DATE AWARDED 06/10/2020 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 07/02/2020 DATE ACCEPTED
 RYE CO 81069 (719)489-3385 DATE NOTICE TO PROCEED 07/06/2020

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 2,825,631.92 PARTICIPATING	\$ 2,329,457.86	\$ 580,269.37
AWARD PROJECT AMT: \$ 1,975,485.70 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 82.44% TOTAL EARNINGS	2,329,457.86	580,269.37
FUNDS AVAILABLE: \$ 496,174.06 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	580,269.37
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-20,695.33	-1,924.92
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	578,344.45
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	578,344.45
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 578,344.45

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	700-70010	F/A Minor Contract Revisions	195,459.660	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0010	700-70016	F/A Fuel Cost Adjustment	7,597.260	7,597.260		
			F A	0.000	0.00	
			1.00000	7,597.260		7,597.26
0015	700-70023	F/A On-The-Job Trainee 320hrs	1,600.000	1,600.000		
			F A	0.000	0.00	
			1.00000	1,600.000		1,600.00
0020	700-70034	F/A Adjust Utilities	82,538.380	82,538.380		
			F A	0.000	0.00	
			1.00000	82,538.380		82,538.38
0025	700-70034	F/A Netting/Removal of Nests	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0030	700-70034	F/A Noxious Weed	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0035	700-70034	F/A Prairie Dog Management	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0040	700-70111	Project First Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0045	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0257	700-70589	*F/A Environmental Health & Safety Management	1,541,000.000	898,291.330		
			F A	473,212.800	473,212.80	
			1.00000	1,371,504.130		1,371,504.13

CAT 0200			CURRENT AMT	\$ 1,828,195.30	\$ 473,212.80	\$ 1,463,239.77

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0050	620-00020	Sanitary Facility	0.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
			CAT 0400	CURRENT AMT \$	0.00 \$	0.00 \$
						0.00

CAT NO1300 ENVIRONMENTAL MITIGATION (CONSTRUCTION)						
0055	201-00000	Clearing and Grubbing	0.500	0.500		
			L S	0.000	0.00	
			35,000.00000	0.500		17,500.00
0056	201-00000	Clear and Grub CMO 007 Pond G Redesign	1.000	0.000		
			LS	1.000	10,000.00	
			10,000.00000	1.000		10,000.00
0060	202-01000	*Removal of Fence	732.000	732.000		
			LF	0.000	0.00	
			1.25000	732.000		915.00
0061	203-00060	Emb Matl (CIP) CMO 007 Pond G Redesign	2,964.000	0.000		
			CY	2,964.000	51,870.00	
			17.50000	2,964.000		51,870.00
0065	203-00010	*Unclassified Excavation (Complete In Place)	35,318.000	35,318.000		
			CY	0.000	0.00	
			8.30000	35,318.000		293,139.40
0070	203-01500	Blading	4.000	4.000		
			HOURL	0.000	0.00	
			150.00000	4.000		600.00
0075	203-01510	Backhoe	0.000	0.000		
			HOURL	0.000	0.00	
			75.00000	0.000		0.00
0080	203-01550	Dozing	0.000	0.000		
			HOURL	0.000	0.00	
			150.00000	0.000		0.00
0081	207-00205	Topsoil CMO 007 Pond G redesign	260.000	0.000		
			CY	260.000	4,160.00	
			16.00000	260.000		4,160.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO1300 ENVIRONMENTAL MITIGATION (CONSTRUCTION)						
0085	207-00205	Topsoil	2,562.000	2,262.000		
			CY	0.000	0.00	
			10.00000	2,262.000		22,620.00
0090	208-00007	*Erosion Log Type 2 (8 Inch)	1,407.500	1,407.500		
			LF	0.000	0.00	
			3.70000	1,407.500		5,207.75
0095	208-00020	*Silt Fence	2,283.000	2,283.000		
			LF	0.000	0.00	
			1.40000	2,283.000		3,196.20
0100	208-00035	*Aggregate Bag	0.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0105	208-00045	Concrete Washout Structure	2.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0110	208-00051	*Storm Drain Inlet Protection (Type I)	0.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
0115	208-00053	*Storm Drain Inlet Protection (Type I) (84 Inch)	0.000	0.000		
			EACH	0.000	0.00	
			72.00000	0.000		0.00
0120	208-00070	Vehicle Tracking Pad	2.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00
0125	208-00103	Removal and Disposal of Sediment (Labor)	0.000	0.000		
			HOURL	0.000	0.00	
			45.00000	0.000		0.00
0130	208-00105	Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOURL	0.000	0.00	
			75.00000	0.000		0.00
0135	208-00106	Sweeping (Sediment Removal)	7.000	7.000		
			HOURL	0.000	0.00	
			75.00000	7.000		525.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO1300 ENVIRONMENTAL MITIGATION (CONSTRUCTION)						
0140	208-00107	Removal of Trash	12.000	12.000		
			HOOR	0.000	0.00	
			45.00000	12.000		540.00
0145	208-00207	Erosion Control Management	154.000	49.000		
			DAY	105.000	5,250.00	
			50.00000	154.000		7,700.00
0146	212-00006	Seeding (Native) CMO 007 Pond G Redesign	3.800	0.000		
			ACRE	0.000	0.00	
			1,250.00000	0.000		0.00
0147	212-00032	Soil Conditioning CMO 007 Pond G Redesign	3.800	0.000		
			ACRE	0.000	0.00	
			5,550.00000	0.000		0.00
0150	210-01000	*Reset Fence	0.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0151	213-00002	Mulching (Weed Free Hay) CMO 007 Pond G Redesign	3.800	0.000		
			ACRE	0.000	0.00	
			1,250.00000	0.000		0.00
0155	212-00006	*Seeding (Native)	3.020	3.020		
			ACRE	0.000	0.00	
			400.00000	3.020		1,208.00
0156	213-00061	Mulch Tackifier CMO 007 Pond G Redesign	1,905.000	0.000		
			LB	0.000	0.00	
			3.50000	0.000		0.00
0160	213-00002	*Mulching (Weed Free Hay)	0.270	0.270		
			ACRE	0.000	0.00	
			600.00000	0.270		162.00
0161	216-00201	Soil Reten Blanket (S-C)(BioD Cl 1) 1) CMO 007 Pond G Redesign	6,153.000	0.000		
			SY	0.000	0.00	
			3.50000	0.000		0.00
0165	213-00061	*Mulch Tackifier	54.000	54.000		
			LB	0.000	0.00	
			1.00000	54.000		54.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO1300 ENVIRONMENTAL MITIGATION (CONSTRUCTION)						
0170	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	13,319.000	13,319.000		
		SY		0.000	0.00	
			2.40000	13,319.000		31,965.60
0175	304-06000	Aggregate Base Course (Class 6)	463.020	463.020		
		TON		0.000	0.00	
			29.00000	463.020		13,427.58
0176	601-01000	Conc CL B CMO 007 Pond G Redesign	50.000	0.000		
		CY		11.400	7,809.57	
			685.05000	11.400		7,809.57
0180	506-00212	Riprap (12 Inch)	618.000	618.000		
		CY		0.000	0.00	
			80.00000	618.000		49,440.00
0185	601-01000	*Concrete Class B	122.500	122.500		
		CY		0.000	0.00	
			700.00000	122.500		85,750.00
0190	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	351.000	351.000		
		LF		0.000	0.00	
			140.00000	351.000		49,140.00
0191	210-04025	Modify Structure Micro Pool Modification	1.000	0.000		
		EACH		1.000	4,722.00	
			4,722.00000	1.000		4,722.00
0192	210-04027	Modify Str (Spec) Outlet Structure Modification	1.000	0.000		
		EACH		1.000	7,445.00	
			7,445.00000	1.000		7,445.00
0195	603-05024	24 Inch Reinforced Concrete End Section	1.000	1.000		
		EACH		0.000	0.00	
			5,000.00000	1.000		5,000.00
0200	604-00350	Inlet Type C (Special)	1.000	0.000		
		EACH		0.000	0.00	
			10,000.00000	0.000		0.00
0205	604-30010	Manhole Slab Base (10 Foot)	0.000	0.000		
		EACH		0.000	0.00	
			5,000.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO1300 ENVIRONMENTAL MITIGATION (CONSTRUCTION)						
0210	607-60116	*16 Foot Gate	0.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0215	625-00000	*Construction Surveying	0.500	0.500		
			L S	0.000	0.00	
			35,000.00000	0.500		17,500.00
0216	625-00000	Const Surveying Construction Surveying	1.000	0.000		
			L S	0.000	0.00	
			23,000.00000	0.000		0.00
0220	626-00000	*Mobilization	0.500	0.457		
			L S	0.000	0.00	
			195,000.00000	0.457		89,115.00
0221	626-00100	Mobilization (w/o Autopay) Mobilization (W/O Autopay)	1.000	0.000		
			L S	1.000	15,800.00	
			15,800.00000	1.000		15,800.00
0225	630-00000	*Flagging	129.000	129.000		
			HOURLY	0.000	0.00	
			24.00000	129.000		3,096.00
0230	630-00007	*Traffic Control Inspection	137.000	137.000		
			DAY	0.000	0.00	
			70.00000	137.000		9,590.00
0235	630-00012	*Traffic Control Management	8.000	8.000		
			DAY	0.000	0.00	
			353.00000	8.000		2,824.00
0240	630-80335	*Barricade (Type 3 M-A) (Temporary)	84.000	75.600		
			EACH	0.000	0.00	
			66.00000	75.600		4,989.60
0245	630-80341	*Construction Traffic Sign (Panel Size A)	12.000	10.800		
			EACH	0.000	0.00	
			36.00000	10.800		388.80
0250	630-80342	*Construction Traffic Sign (Panel Size B)	0.000	0.000		
			EACH	0.000	0.00	
			36.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO1300 ENVIRONMENTAL MITIGATION (CONSTRUCTION)						
0255	630-80344	*Construction Traffic Sign (Special)	0.000	0.000		
			SF	0.000	0.00	
			16.25000	0.000		0.00
0256	203-01597	Potholing CMO NO. 002-Potholing	40.500	40.500		
			HOURL	0.000	0.00	
			268.50000	40.500		10,874.25
0258	212-00032	Soil Conditioning CMO NO. 004-Soil Conditioning	10.180	10.180		
			ACRE	0.000	0.00	
			3,530.78000	10.180		35,943.34

		CAT 1300	CURRENT AMT	\$ 997,436.62	\$ 107,056.57	\$ 866,218.09

		PROJECT TOTAL	CURRENT AMT	\$ 2,825,631.92	\$ 580,269.37	\$ 2,329,457.86