

ESTIMATE SUMMARY

CONTID: C22150

ESTIMATE NO: 0005 PROG

SPEC YR: 2005

PCN: 22150-BID

COFRS REPORTING CATEGORY: 0

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 7.0 DAYS

TIME ALLOW:

107 WORK DAYS

ITS FIBER INSTALLATIONS FOR HQ

PERCENT TIME: 6.54

ORIG TIME ALLOW:

30 WORK DAYS

PROJECT NO: ITSSW02-003

ITS FIBER INSTALLATIONS FOR HQ

NAME OF ROAD:

PROJECT COUNTIES: DENVER

PUEBLO

EL PASO

CONTRACTOR:

DILLIE AND KUHN, INC

PAY PERIOD ENDING 10/31/2018

DATE TIME STARTED 12/29/2017

2875 AKERS DRIVE

DATE LET 11/30/2017

DATE WORK BEGAN 01/08/2017

DATE AWARDED 12/08/2017

DATE TIME STOPPED 08/31/2018

DATE CONTRACT EXECUTED 12/28/2017

DATE ACCEPTED 08/31/2018

COLORADO SPRINGS CO 80922 (719)591-9900

DATE NOTICE TO PROCEED 12/29/2017

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 224,030.27 PARTICIPATING	\$ 224,030.27	\$ 2,800.00
AWARD PROJECT AMT: \$ 242,899.50 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 100.00% TOTAL EARNINGS	224,030.27	2,800.00
FUNDS AVAILABLE: \$ 0.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	2,800.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-3,643.49	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	220,386.78
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	220,386.78
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 2,800.00

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22150
 PCN: 22150-BID
 PROJECT: ITSSW02-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 2
 ESTIMATE RUN 11/16/2018
 16:22:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00200	Removal of Sidewalk	17.000	17.000		
			SY	0.000	0.00	
			105.00000	17.000		1,785.00
0010	202-00827	Removal of Pull Box	7.000	7.000		
			EACH	0.000	0.00	
			250.00000	7.000		1,750.00
0015	203-01597	Potholing	59.000	59.000		
			HOOR	0.000	0.00	
			180.00000	59.000		10,620.00
0020	208-00002	Erosion Log Type 1 (12 Inch)	0.000	0.000		
			LF	0.000	0.00	
			6.50000	0.000		0.00
0025	208-00035	Aggregate Bag	48.000	48.000		
			LF	0.000	0.00	
			6.00000	48.000		288.00
0030	208-00046	Pre-fabricated Concrete Washout Structure	0.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0035	208-00053	Storm Drain Inlet Protection (Type I) (84 Inch)	3.000	3.000		
			EACH	0.000	0.00	
			100.00000	3.000		300.00
0040	208-00106	Sweeping (Sediment Removal)	0.000	0.000		
			HOOR	0.000	0.00	
			100.00000	0.000		0.00
0045	208-00207	Erosion Control Management	13.000	6.000		
			DAY	7.000	2,800.00	
			400.00000	13.000		5,200.00
0050	212-00006	Seeding (Native)	0.190	0.190		
			ACRE	0.000	0.00	
			2,375.00000	0.190		451.25
0055	212-00032	Soil Conditioning	0.190	0.190		
			ACRE	0.000	0.00	
			2,375.00000	0.190		451.25

CONTID: C22150
 PCN: 22150-BID
 PROJECT: ITSSW02-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3
 ESTIMATE RUN 11/16/2018
 16:22:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	214-00000	Landscape Maintenance	0.000	0.000		
			L S	0.000	0.00	
			1,500.00000	0.000		0.00
0065	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class)	913.000	913.000		
			SY	0.000	0.00	
			4.50000	913.000		4,108.50
0070	604-39050	Manhole (Traffic Management System)	2.000	2.000		
			EACH	0.000	0.00	
			6,000.00000	2.000		12,000.00
0075	607-11525	Fence (Plastic)	250.000	250.000		
			LF	0.000	0.00	
			4.00000	250.000		1,000.00
0080	608-00000	*Concrete Sidewalk	14.000	14.000		
			SY	0.000	0.00	
			105.00000	14.000		1,470.00
0085	612-00260	Location Marker (Fiber Optic)(Dome)	7.000	7.000		
			EACH	0.000	0.00	
			150.00000	7.000		1,050.00
0090	613-00206	*2 Inch Electrical Conduit (Bored)	9,642.000	9,642.000		
			LF	0.000	0.00	
			6.40000	9,642.000		61,708.80
0095	613-07000	*Pull Box (Special) (30"x48"x48")	1.000	1.000		
			EACH	0.000	0.00	
			2,089.50000	1.000		2,089.50
0100	613-07023	*Pull Box (24"x36"x24")	12.000	12.000		
			EACH	0.000	0.00	
			1,350.00000	12.000		16,200.00
0105	613-07040	Pull Box (30"x48"x24")	2.000	2.000		
			EACH	0.000	0.00	
			1,658.50000	2.000		3,317.00
0110	613-07195	Proof Conduit	3,134.000	3,134.000		
			LF	0.000	0.00	
			0.80000	3,134.000		2,507.20

CONTID: C22150
 PCN: 22150-BID
 PROJECT: ITSSW02-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4
 ESTIMATE RUN 11/16/2018
 16:22:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	614-70024	1310nm SFP Optic Module	10.000	10.000		
			EACH	0.000	0.00	
			695.00000	10.000		6,950.00
0120	614-70030	Optical Attenuator	8.000	8.000		
			EACH	0.000	0.00	
			80.00000	8.000		640.00
0125	614-87010	Fiber Optic Cable (Single Mode) (12 Fiber)	350.000	350.000		
			LF	0.000	0.00	
			14.90000	350.000		5,215.00
0130	614-87144	Fiber Optic Termination Panel (144 Fiber)	2.000	2.000		
			EACH	0.000	0.00	
			1,400.00000	2.000		2,800.00
0135	614-87350	Test Fiber Optic Cable	1.000	1.000		
			L S	0.000	0.00	
			2,950.00000	1.000		2,950.00
0140	614-87496	Fiber Optic Cable (Single Mode) (96 Strands)	9,344.000	9,344.000		
			LF	0.000	0.00	
			1.90000	9,344.000		17,753.60
0145	625-00001	Construction Surveying (Hourly)	0.000	0.000		
			HOURLY	0.000	0.00	
			150.00000	0.000		0.00
0150	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			12,000.00000	1.000		12,000.00
0155	630-00000	*Flagging	32.000	32.000		
			HOURLY	0.000	0.00	
			32.20000	32.000		1,030.40
0160	630-00012	*Traffic Control Management	34.000	34.000		
			DAY	0.000	0.00	
			725.00000	34.000		24,650.00
0165	630-80341	*Construction Traffic Sign (Panel Size A)	2.000	2.000		
			EACH	0.000	0.00	
			40.00000	2.000		80.00

CONTID: C22150
 PCN: 22150-BID
 PROJECT: ITSSW02-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5
 ESTIMATE RUN 11/16/2018
 16:22:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	630-80342	*Construction Traffic Sign (Panel Size B)	36.000	36.000		
			EACH	0.000	0.00	
			42.00000	36.000		1,512.00
0175	630-80343	*Construction Traffic Sign (Panel Size C)	12.000	12.000		
			EACH	0.000	0.00	
			42.00000	12.000		504.00
0180	630-80350	*Vertical Panel	19.000	19.000		
			EACH	0.000	0.00	
			12.00000	19.000		228.00
0185	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	1.000	1.000		
			EACH	0.000	0.00	
			950.00000	1.000		950.00
0190	630-80359	*Portable Message Sign Panel	0.000	0.000		
			DAY	0.000	0.00	
			150.00000	0.000		0.00
0195	630-80360	*Drum Channelizing Device	36.000	36.000		
			EACH	0.000	0.00	
			15.00000	36.000		540.00
0200	630-80380	*Traffic Cone	60.000	60.000		
			EACH	0.000	0.00	
			5.50000	60.000		330.00
0205	630-85041	*Mobile Attenuator	4.000	4.000		
			DAY	0.000	0.00	
			600.00000	4.000		2,400.00
0210	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0215	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0220	700-70014	F/A Incentive	3,000.000	3,000.000		
			F A	0.000	0.00	
			1.00000	3,000.000		3,000.00

CONTID: C22150
 PCN: 22150-BID
 PROJECT: ITSSW02-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6
 ESTIMATE RUN 11/16/2018
 16:22:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0230	700-70230	F/A Communication Lines	14,200.770	14,200.770		
			F A	0.000	0.00	
			1.00000	14,200.770		14,200.77
0235	700-70310	F/A Landscaping	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0240	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

		CAT 0200	CURRENT AMT	\$ 224,030.27	\$ 2,800.00	\$ 224,030.27

		PROJECT TOTAL	CURRENT AMT	\$ 224,030.27	\$ 2,800.00	\$ 224,030.27