

ESTIMATE SUMMARY

 CONTID: C22254 ESTIMATE NO: 0008 FINL SPEC YR: 2005
 PCN: 22254-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 100.0 DAYS TIME ALLOW: 110 WORK DAYS
 SH 69 MP 58.70 TO MP 71.58 PERCENT TIME: 90.91 ORIG TIME ALLOW: 110 WORK DAYS

PROJECT NO: STA069A-033
 SH69A WESTCLIFFE TO HILLSIDE OVERLAY

NAME OF ROAD:

PROJECT COUNTIES: CUSTER

CONTRACTOR:

A and S CONSTRUCTION CO.
 P.O. BOX 566

PAY PERIOD ENDING	03/30/2021	DATE TIME STARTED	05/21/2020
DATE LET	02/13/2020	DATE WORK BEGAN	06/22/2020
DATE AWARDED	03/25/2020	DATE TIME STOPPED	02/04/2021
DATE CONTRACT EXECUTED	05/20/2020	DATE ACCEPTED	02/04/2021
DATE NOTICE TO PROCEED	05/21/2020		

CANON CITY CO 81215-05 (719)275-4555

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 5,993,477.68 PARTICIPATING	\$ 47,000.00	\$ 0.00
AWARD PROJECT AMT: \$ 5,376,000.00 NON-PARTICIPATING	5,470,837.16	0.00
PERCENT COMPLETE: 92.06% TOTAL EARNINGS	5,517,837.16	0.00
FUNDS AVAILABLE: \$ 475,640.52 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	0.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	80,640.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	80,640.00
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	80,640.00
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 80,640.00

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22254
 PCN: 22254-BID
 PROJECT: STA069A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2
 ESTIMATE RUN 03/30/2021
 08:44:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00090	*Removal of Delineator	396.000	362.000		
			EACH	0.000	0.00	
			6.00000	362.000		2,172.00
0010	202-00220	*Removal of Asphalt Mat	2,427.000	2,328.000		
			SY	0.000	0.00	
			9.00000	2,328.000		20,952.00
0015	202-00240	*Removal of Asphalt Mat (Planing)	13,561.000	12,847.000		
			SY	0.000	0.00	
			4.00000	12,847.000		51,388.00
0018	202-00254	Rem of Pvmt Mkg (12 In)	1,617.000	1,617.000		
			SF	0.000	0.00	
			1.25000	1,617.000		2,021.25
0020	202-00810	*Removal of Ground Sign	158.000	158.000		
			EACH	0.000	0.00	
			100.00000	158.000		15,800.00
0025	202-00821	*Removal of Sign Panel	4.000	4.000		
			EACH	0.000	0.00	
			100.00000	4.000		400.00
0030	202-01130	*Removal of Guardrail Type 3	5,780.250	5,780.000		
			LF	0.000	0.00	
			8.00000	5,780.000		46,240.00
0035	202-01300	*Removal of End Anchorage	55.000	55.000		
			EACH	0.000	0.00	
			400.00000	55.000		22,000.00
0040	203-00000	*Unclassified Excavation	1,174.000	1,174.000		
			CY	0.000	0.00	
			26.00000	1,174.000		30,524.00
0045	203-00060	Embankment Material (Complete In Place)	2,181.000	2,097.000		
			CY	0.000	0.00	
			45.00000	2,097.000		94,365.00
0050	203-01500	Blading	40.000	14.000		
			HOURL	0.000	0.00	
			135.00000	14.000		1,890.00

CONTID: C22254
 PCN: 22254-BID
 PROJECT: STA069A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 03/30/2021
 08:44:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0055	203-01597	Potholing	20.000	0.000		
			300.00000	0.000	0.00	0.00
0060	207-00205	Topsoil	705.190	705.000		
			55.00000	0.000	0.00	38,775.00
0065	207-00205	Topsoil (Shouldering Material)	2,010.000	513.000		
			60.00000	0.000	0.00	30,780.00
0070	208-00020	*Silt Fence	1,560.000	888.000		
			3.00000	0.000	0.00	2,664.00
0075	208-00035	*Aggregate Bag	44.000	44.000		
			12.00000	0.000	0.00	528.00
0080	208-00045	*Concrete Washout Structure	1.000	0.000		
			2,500.00000	0.000	0.00	0.00
0085	208-00070	Vehicle Tracking Pad	2.000	2.000		
			1,200.00000	0.000	0.00	2,400.00
0090	208-00103	Removal and Disposal of Sediment (Labor)	50.000	15.000		
			65.00000	0.000	0.00	975.00
0095	208-00105	Removal and Disposal of Sediment (Equipment)	50.000	3.000		
			120.00000	0.000	0.00	360.00
0100	208-00106	Sweeping (Sediment Removal)	20.000	0.000		
			200.00000	0.000	0.00	0.00
0105	208-00107	Removal of Trash	40.000	11.000		
			75.00000	0.000	0.00	825.00

CONTID: C22254
 PCN: 22254-BID
 PROJECT: STA069A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 03/30/2021
 08:44:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0110	208-00300	Temporary Berms	100.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0115	210-00815	*Reset Sign Panel	7.000	7.000		
			EACH	0.000	0.00	
			150.00000	7.000		1,050.00
0120	210-01710	Reset Valve	11.000	11.000		
			EACH	0.000	0.00	
			2,500.00000	11.000		27,500.00
0125	212-00006	*Seeding (Native)	1.800	1.800		
			ACRE	0.000	0.00	
			40,000.00000	1.800		72,000.00
0130	212-00032	*Soil Conditioning	1.800	1.800		
			ACRE	0.000	0.00	
			60,000.00000	1.800		108,000.00
0135	213-00002	*Mulching (Weed Free Hay)	1.800	1.800		
			ACRE	0.000	0.00	
			12,000.00000	1.800		21,600.00
0140	213-00061	*Mulch Tackifier	450.000	358.000		
			LB	0.000	0.00	
			30.00000	358.000		10,740.00
0145	240-00010	Removal of Nests	8.200	8.000		
			HOUR	0.000	0.00	
			60.00000	8.000		480.00
0150	240-00020	Netting	0.000	0.000		
			SY	0.000	0.00	
			14.00000	0.000		0.00
0155	304-06007	Aggregate Base Course (Class 6)	1,090.000	1,090.000		
			CY	0.000	0.00	
			64.00000	1,090.000		69,760.00
0160	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	1,343.970	1,343.970		
			TON	0.000	0.00	
			128.00000	1,343.970		172,028.16

CONTID: C22254
 PCN: 22254-BID
 PROJECT: STA069A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 03/30/2021
 08:44:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0165	403-34721	Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	21,860.700	19,033.060		
			TON	0.000	0.00	
			86.00000	19,033.060		1,636,843.16
0170	403-36621	Hot Mix Asphalt (Gr ST)(50)(PG 58-28)	12,473.200	12,050.320		
			TON	0.000	0.00	
			93.00000	12,050.320		1,120,679.76
0175	411-10255	Emulsified Asphalt (Slow-Setting)	21,601.000	19,008.000		
			GAL	0.000	0.00	
			4.00000	19,008.000		76,032.00
0176	420-00300	Geotextile (Reinforcement)	4,634.000	4,634.000		
			SY	0.000	0.00	
			4.00000	4,634.000		18,536.00
0180	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	6,944.000	6,944.000		
			LF	0.000	0.00	
			32.00000	6,944.000		222,208.00
0185	606-01370	*Transition Type 3G	11.000	11.000		
			EACH	0.000	0.00	
			2,600.00000	11.000		28,600.00
0190	606-01385	*Transition Type 3J	5.000	5.000		
			EACH	0.000	0.00	
			1,000.00000	5.000		5,000.00
0195	606-01385	*Transition Type 3J (Special)	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
0200	606-01390	*End Anchorage Type 3K	6.000	6.000		
			EACH	0.000	0.00	
			1,515.00000	6.000		9,090.00
0205	606-02003	*End Anchorage (Nonflared)	4.000	4.000		
			EACH	0.000	0.00	
			3,100.00000	4.000		12,400.00
0210	606-02005	*End Anchorage (Flared)	43.000	43.000		
			EACH	0.000	0.00	
			3,000.00000	43.000		129,000.00

CONTID: C22254
 PCN: 22254-BID
 PROJECT: STA069A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 03/30/2021
 08:44:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0215	607-11525	*Fence (Plastic)	1,123.000	1,123.000		
			LF	0.000	0.00	
			4.00000	1,123.000		4,492.00
0220	607-11530	Fence (Special)	832.000	786.000		
			LF	0.000	0.00	
			10.00000	786.000		7,860.00
0225	612-00001	*Delineator (Type I)	234.000	234.000		
			EACH	0.000	0.00	
			17.00000	234.000		3,978.00
0230	612-00002	*Delineator (Type II)	4.000	4.000		
			EACH	0.000	0.00	
			18.00000	4.000		72.00
0235	612-00003	*Delineator (Type III)	173.000	173.000		
			EACH	0.000	0.00	
			20.00000	173.000		3,460.00
0240	614-00011	*Sign Panel (Class I)	585.000	585.000		
			SF	0.000	0.00	
			24.00000	585.000		14,040.00
0245	614-00012	*Sign Panel (Class II)	1,491.000	1,491.000		
			SF	0.000	0.00	
			25.00000	1,491.000		37,275.00
0250	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	46.000	46.000		
			EACH	0.000	0.00	
			270.00000	46.000		12,420.00
0255	614-01512	*Steel Sign Support (2-Inch Round)(Post)	105.000	92.000		
			LF	0.000	0.00	
			24.00000	92.000		2,208.00
0260	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	100.000	100.000		
			EACH	0.000	0.00	
			420.00000	100.000		42,000.00
0265	614-01575	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	90.000	90.000		
			LF	0.000	0.00	
			30.00000	90.000		2,700.00

CONTID: C22254
 PCN: 22254-BID
 PROJECT: STA069A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 03/30/2021
 08:44:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0270	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	2.000 EACH 490.00000	2.000 0.000 2.000	0.00	980.00
0275	614-01585	*Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	63.000 LF 45.00000	63.000 0.000 63.000	0.00	2,835.00
0280	625-00000	*Construction Surveying	1.000 L S 25,000.00000	1.000 0.000 1.000	0.00	25,000.00
0285	626-00000	*Mobilization	1.000 L S 281,766.20000	1.000 0.000 1.000	0.00	281,766.20
0290	626-01114	*Public Information Management (Tier IV)	170.000 DAY 50.00000	170.000 0.000 170.000	0.00	8,500.00
0295	627-00008	*Modified Epoxy Pavement Marking	1,112.000 GAL 130.00000	1,101.000 0.000 1,101.000	0.00	143,130.00
0300	627-00013	*Pavement Marking Paint (High Build)	2,815.800 GAL 49.00000	2,815.800 0.000 2,815.800	0.00	137,974.20
0305	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	389.000 SF 24.00000	389.000 0.000 389.000	0.00	9,336.00
0310	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	1,228.000 SF 21.00000	1,228.000 0.000 1,228.000	0.00	25,788.00
0315	630-00000	*Flagging	4,328.000 HOUR 28.00000	4,328.000 0.000 4,328.000	0.00	121,184.00
0320	630-00007	*Traffic Control Inspection	55.000 DAY 220.00000	40.000 0.000 40.000	0.00	8,800.00

CONTID: C22254
 PCN: 22254-BID
 PROJECT: STA069A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 03/30/2021
 08:44:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0325	630-00012	*Traffic Control Management	110.000	105.000		
			DAY	0.000	0.00	
			1,100.00000	105.000		115,500.00
0330	630-80001	*Flashing Beacon (Portable)	10.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0335	630-80341	*Construction Traffic Sign (Panel Size A)	30.000	14.000		
			EACH	0.000	0.00	
			25.00000	14.000		350.00
0340	630-80342	*Construction Traffic Sign (Panel Size B)	52.000	52.000		
			EACH	0.000	0.00	
			35.00000	52.000		1,820.00
0345	630-80348	*Construction Information Sign	3.000	3.000		
			EACH	0.000	0.00	
			200.00000	3.000		600.00
0350	630-80350	*Vertical Panel	20.000	16.000		
			EACH	0.000	0.00	
			44.00000	16.000		704.00
0355	630-80355	*Portable Message Sign Panel	2.000	2.000		
			EACH	0.000	0.00	
			15,000.00000	2.000		30,000.00
0360	630-80360	*Drum Channelizing Device	40.000	36.000		
			EACH	0.000	0.00	
			45.00000	36.000		1,620.00
0365	630-80370	Barrier (Temporary)	1,130.000	1,130.000		
			LF	0.000	0.00	
			38.00000	1,130.000		42,940.00
0370	630-80371	Reset Concrete Barrier (Temporary)	2,850.000	2,850.000		
			LF	0.000	0.00	
			9.00000	2,850.000		25,650.00
0375	630-80380	*Traffic Cone	250.000	250.000		
			EACH	0.000	0.00	
			2.00000	250.000		500.00

CONTID: C22254
 PCN: 22254-BID
 PROJECT: STA069A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 03/30/2021
 08:44:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0380	630-80511	*Mobile Pavement Marking Zone	1.000	1.000		
		L S		0.000	0.00	
			6,000.00000	1.000		6,000.00
0382	630-85011	Imp Atten (Temp)	116.000	116.000		
		DAY		0.000	0.00	
			40.00000	116.000		4,640.00
0385	630-85020	*Mobile Attenuator	2.000	2.000		
		EACH		0.000	0.00	
			16,000.00000	2.000		32,000.00
0390	630-86810	*Traffic Signal (Temporary)	2.000	2.000		
		EACH		0.000	0.00	
			6,000.00000	2.000		12,000.00
0395	700-70010	F/A Minor Contract Revisions	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0400	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0405	700-70018	F/A Roadway Smoothness Incentive	178,504.620	178,504.620		
		F A		0.000	0.00	
			1.00000	178,504.620		178,504.62
0410	700-70019	F/A Asphalt Cement Cost Adjustment	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0415	700-70025	F/A Quality Incentive Payment	0.000	-14,488.190		
		F A		0.000	0.00	
			1.00000	-14,488.190		-14,488.19
0420	700-70111	Project First Program	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22254
 PCN: 22254-BID
 PROJECT: STA069A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/30/2021

ESTIMATE NO: 0008

08:44:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0425	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$ 5,911,319.68 \$	0.00 \$	5,441,745.16

CAT NO0300 STRUCTURES						
0430	202-00246	*Removal of Asphalt Mat (Planing) (Special)	282.000	248.000		
			SY	0.000	0.00	
			24.00000	248.000		5,952.00
0435	202-00453	*Removal of Portions of Present Structure (Class 2)	5.000	2.000		
			SY	0.000	0.00	
			400.00000	2.000		800.00
0440	515-00120	*Waterproofing (Membrane)	282.000	246.000		
			SY	0.000	0.00	
			25.00000	246.000		6,150.00
0445	518-01001	*Bridge Expansion Joint (Asphaltic Plug)	24.000	24.000		
			LF	0.000	0.00	
			500.00000	24.000		12,000.00
0450	518-03000	*Sawing and Sealing Bridge Joint	96.000	96.000		
			LF	0.000	0.00	
			40.00000	96.000		3,840.00
0455	601-03057	*Concrete Class DR	1.000	0.100		
			CY	0.000	0.00	
			3,500.00000	0.100		350.00
0460	601-51005	*Galvanic Anodes	0.000	0.000		
			EACH	0.000	0.00	
			40.00000	0.000		0.00
0465	602-00000	*Reinforcing Steel	0.000	0.000		
			LB	0.000	0.00	
			8.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$ 35,158.00 \$	0.00 \$	29,092.00

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0470	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			16,000.00000	1.000		16,000.00

CONTID: C22254
 PCN: 22254-BID
 PROJECT: STA069A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11
 ESTIMATE RUN 03/30/2021
 08:44:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0475	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			15,000.00000	1.000		15,000.00
0480	620-00015	Field Laboratory (State Furnished)	1.000	1.000		
			EACH	0.000	0.00	
			4,000.00000	1.000		4,000.00
0485	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			6,000.00000	2.000		12,000.00

		CAT 0400	CURRENT AMT \$	47,000.00 \$	0.00 \$	47,000.00

		PROJECT TOTAL	CURRENT AMT \$	5,993,477.68 \$	0.00 \$	5,517,837.16