

ESTIMATE SUMMARY

 CONTID: C22311 ESTIMATE NO: 0001 PROG SPEC YR: 2005
 PCN: 22311-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:

CONTRACT DESCRIPTION: PR MONUMENT CREEK BRANCH
 TIME CHARGED: 31.0 DAYS TIME ALLOW: 6/15/2018 FIXED COMPLETION DAT
 PERCENT TIME: 28.70 ORIG TIME ALLOW: 6/15/2018 FIXED COMPLETION DAT

PROJECT NO: ER0252-466
 PR MONUMENT CREEK BRANCH

NAME OF ROAD:
 PROJECT COUNTIES: EL PASO

CONTRACTOR: SEMA CONSTRUCTION, INC.
 7353 S. EAGLE STREET
 CENTENNIAL CO 80112-42 (303)627-2600

PAY PERIOD ENDING	03/30/2018	DATE TIME STARTED	02/28/2018
DATE LET	01/11/2018	DATE WORK BEGAN	03/10/2018
DATE AWARDED	02/07/2018	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	02/27/2018	DATE ACCEPTED	
DATE NOTICE TO PROCEED	02/28/2018		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,853,090.50 PARTICIPATING	\$ 54,474.80	\$ 54,474.80
AWARD PROJECT AMT:	\$ 1,348,026.50 NON-PARTICIPATING	910.00	910.00
PERCENT COMPLETE:	2.99% TOTAL EARNINGS	55,384.80	55,384.80
FUNDS AVAILABLE:	\$ 1,797,705.70 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	55,384.80	55,384.80
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-1,661.54	-1,661.54
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	53,723.26	53,723.26
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	53,723.26	53,723.26
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 53,723.26

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22311
 PCN: 22311-BID
 PROJECT: ER0252-466

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 04/10/2018

17:54:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00001	*Clearing and Grubbing	5.000	0.000		
			ACRE	2.000	12,000.00	
			6,000.00000	2.000		12,000.00
0010	202-00010	*Removal of Tree	53.000	0.000		
			EACH	53.000	11,660.00	
			220.00000	53.000		11,660.00
0015	202-00023	Removal of Embankment Protector Type 3	1.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0020	202-00037	Removal of End Section	2.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0025	202-01130	*Removal of Guardrail Type 3	550.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0030	202-04002	Clean Culvert	4.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0035	203-00060	*Embankment Material (Complete In Place)	6,495.000	0.000		
			CY	0.000	0.00	
			14.00000	0.000		0.00
0040	203-00100	Muck Excavation	500.000	0.000		
			CY	0.000	0.00	
			11.00000	0.000		0.00
0045	206-00510	*Filter Material (Class A)	165.000	0.000		
			CY	0.000	0.00	
			82.00000	0.000		0.00
0050	207-00205	Topsoil	2,296.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00
0055	207-00310	Stockpile Wetland Topsoil	380.000	0.000		
			CY	0.000	0.00	
			11.00000	0.000		0.00

CONTID: C22311
 PCN: 22311-BID
 PROJECT: ER0252-466

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 04/10/2018
 17:54:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	208-00008	*Erosion Log Type 2 (12 Inch)	2,500.000	0.000		
			LF	1,826.000	9,130.00	
			5.00000	1,826.000		9,130.00
0065	208-00041	Rock Check Dam	4.000	0.000		
			EACH	0.000	0.00	
			720.00000	0.000		0.00
0070	208-00045	Concrete Washout Structure	2.000	0.000		
			EACH	0.000	0.00	
			910.00000	0.000		0.00
0075	208-00070	Vehicle Tracking Pad	3.000	0.000		
			EACH	0.000	0.00	
			3,100.00000	0.000		0.00
0080	208-00103	Removal and Disposal of Sediment (Labor)	250.000	0.000		
			HOURL	8.000	296.00	
			37.00000	8.000		296.00
0085	208-00105	Removal and Disposal of Sediment (Equipment)	250.000	0.000		
			HOURL	0.000	0.00	
			110.00000	0.000		0.00
0090	208-00106	Sweeping (Sediment Removal)	160.000	0.000		
			HOURL	0.000	0.00	
			170.00000	0.000		0.00
0095	208-00207	Erosion Control Management	60.000	0.000		
			DAY	5.000	240.00	
			48.00000	5.000		240.00
0100	212-00006	*Seeding (Native)	4.300	0.000		
			ACRE	0.000	0.00	
			800.00000	0.000		0.00
0105	212-00028	*Seeding (Wetlands)	0.100	0.000		
			ACRE	0.000	0.00	
			11,500.00000	0.000		0.00
0110	212-00032	*Soil Conditioning	4.300	0.000		
			ACRE	0.000	0.00	
			2,500.00000	0.000		0.00

CONTID: C22311
 PCN: 22311-BID
 PROJECT: ER0252-466

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 04/10/2018
 17:54:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	213-00004	*Mulching (Weed Free Straw)	4.300	0.000		
			ACRE	0.000	0.00	
			840.00000	0.000		0.00
0120	213-00061	*Mulch Tackifier	427.000	0.000		
			LB	0.000	0.00	
			2.50000	0.000		0.00
0125	213-00705	Landscape Boulder (Special)	401.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0130	214-00210	*Deciduous Tree (1 Inch Caliper)	30.000	0.000		
			EACH	0.000	0.00	
			380.00000	0.000		0.00
0135	214-00504	*Evergreen Tree (4 Foot) (Ball and Burlap)	23.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0140	214-01010	*Brush Layer Cutting	300.000	0.000		
			EACH	0.000	0.00	
			5.50000	0.000		0.00
0145	216-00303	*Turf Reinforcement Mat (Class 3)	250.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
0150	506-00030	Grouted Riprap	243.000	0.000		
			CY	0.000	0.00	
			150.00000	0.000		0.00
0155	506-00212	Riprap (12 Inch)	498.000	0.000		
			CY	0.000	0.00	
			94.00000	0.000		0.00
0160	506-00412	Soil Riprap (12 Inch)	951.000	0.000		
			CY	0.000	0.00	
			83.00000	0.000		0.00
0165	603-50015	15 Inch Plastic Pipe	43.000	0.000		
			LF	0.000	0.00	
			77.00000	0.000		0.00

CONTID: C22311
 PCN: 22311-BID
 PROJECT: ER0252-466

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 04/10/2018
 17:54:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	604-39000	Manhole Special	1.000	0.000		
			EACH	0.000	0.00	
			590.00000	0.000		0.00
0175	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	550.000	0.000		
			LF	0.000	0.00	
			27.00000	0.000		0.00
0180	606-01340	*End Anchorage Type 3D	1.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0185	606-02003	*End Anchorage (Nonflared)	1.000	0.000		
			EACH	0.000	0.00	
			3,400.00000	0.000		0.00
0190	607-11525	*Fence (Plastic)	500.000	0.000		
			LF	418.000	1,086.80	
			2.60000	418.000		1,086.80
0195	609-60011	*Curb Type 6 (Section M)	605.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0200	615-00030	Embankment Protector Type 3	1.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0205	624-27037	36 Inch Drainage Pipe (Class 7) (Complete In Place)	250.000	0.000		
			LF	0.000	0.00	
			99.00000	0.000		0.00
0210	624-27049	48 Inch Drainage Pipe (Class 7) (Complete In Place)	172.000	0.000		
			LF	0.000	0.00	
			150.00000	0.000		0.00
0215	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.360	9,000.00	
			25,000.00000	0.360		9,000.00
0220	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			133,000.00000	0.000		0.00

CONTID: C22311
 PCN: 22311-BID
 PROJECT: ER0252-466

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 04/10/2018
 17:54:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	630-00007	*Traffic Control Inspection	30.000	0.000		
			DAY	11.000	1,320.00	
			120.00000	11.000		1,320.00
0230	630-00012	*Traffic Control Management	60.000	0.000		
			DAY	3.000	2,280.00	
			760.00000	3.000		2,280.00
0235	630-80341	*Construction Traffic Sign (Panel Size A)	10.000	0.000		
			EACH	1.000	58.00	
			58.00000	1.000		58.00
0240	630-80342	*Construction Traffic Sign (Panel Size B)	40.000	0.000		
			EACH	6.500	494.00	
			76.00000	6.500		494.00
0245	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0250	630-80360	*Drum Channelizing Device	50.000	0.000		
			EACH	0.000	0.00	
			47.00000	0.000		0.00
0255	700-70010	F/A Minor Contract Revisions	67,300.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0260	700-70016	F/A Fuel Cost Adjustment	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0265	700-70023	F/A On-The-Job Trainee	640.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0270	700-70380	F/A Erosion Control	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0400	700-70002	F/A ANTICIPATED CMO	358,834.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22311
 PCN: 22311-BID
 PROJECT: ER0252-466

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/10/2018

ESTIMATE NO: 0001

17:54:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0405	630-80355	Port Mesg Panel	2.000	0.000		
			EACH	1.000	5,000.00	
			5,000.00000	1.000		5,000.00
0410	630-80001	Flash Beacon (Port)	4.000	0.000		
			EACH	2.000	1,910.00	
			955.00000	2.000		1,910.00
0415	630-85041	Mobile Attenuator	0.000	0.000		
			DAY	0.000	0.00	
			550.00000	0.000		0.00

			CAT 0200	CURRENT AMT	\$ 1,382,169.50 \$	54,474.80 \$ 54,474.80
CAT NO0300 STRUCTURES						
0275	202-00150	Removal of Wall	2.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0280	203-00100	Muck Excavation	103.000	0.000		
			CY	0.000	0.00	
			11.00000	0.000		0.00
0285	206-00000	Structure Excavation	350.000	0.000		
			CY	0.000	0.00	
			5.50000	0.000		0.00
0290	206-00065	Structure Backfill (Flow-Fill)	18.000	0.000		
			CY	0.000	0.00	
			220.00000	0.000		0.00
0295	206-00100	Structure Backfill (Class 1)	281.000	0.000		
			CY	0.000	0.00	
			45.00000	0.000		0.00
0300	518-00106	Waterstop (6 Inch)	27.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0305	601-03030	Concrete Class D (Box Culvert)	89.000	0.000		
			CY	0.000	0.00	
			740.00000	0.000		0.00

CONTID: C22311
 PCN: 22311-BID
 PROJECT: ER0252-466

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/10/2018

ESTIMATE NO: 0001

17:54:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0310	602-00000	*Reinforcing Steel	12,040.000	0.000		
			LB	0.000	0.00	
			0.90000	0.000		0.00

			CAT 0300	CURRENT AMT \$	106,737.00 \$	0.00 \$
						0.00
CAT NO0301 STRUCTURES						
0315	202-00150	Removal of Wall	2.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0320	203-00100	Muck Excavation	112.000	0.000		
			CY	0.000	0.00	
			11.00000	0.000		0.00
0325	206-00000	Structure Excavation	276.000	0.000		
			CY	0.000	0.00	
			5.50000	0.000		0.00
0330	206-00065	Structure Backfill (Flow-Fill)	21.000	0.000		
			CY	0.000	0.00	
			220.00000	0.000		0.00
0335	206-00100	*Structure Backfill (Class 1)	286.000	0.000		
			CY	0.000	0.00	
			45.00000	0.000		0.00
0340	206-01781	Shoring (Area 1)	1.000	0.000		
			L S	0.000	0.00	
			17,500.00000	0.000		0.00
0345	206-01782	Shoring (Area 2)	1.000	0.000		
			L S	0.000	0.00	
			17,500.00000	0.000		0.00
0350	518-00106	Waterstop (6 Inch)	11.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0355	601-03030	*Concrete Class D (Box Culvert)	108.000	0.000		
			CY	0.000	0.00	
			740.00000	0.000		0.00

CONTID: C22311
 PCN: 22311-BID
 PROJECT: ER0252-466

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/10/2018

ESTIMATE NO: 0001

17:54:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 STRUCTURES						
0360	602-00000	*Reinforcing Steel	9,335.000	0.000		
			LB	0.000	0.00	
			0.90000	0.000		0.00

			CAT 0301	CURRENT AMT \$	153,715.50 \$	0.00 \$ 0.00
CAT NO0302 STRUCTURES						
0365	203-00100	Muck Excavation	280.000	0.000		
			CY	0.000	0.00	
			11.00000	0.000		0.00
0370	206-00000	Structure Excavation	909.000	0.000		
			CY	0.000	0.00	
			5.50000	0.000		0.00
0375	206-00100	Structure Backfill (Class 1)	918.000	0.000		
			CY	0.000	0.00	
			45.00000	0.000		0.00
0380	601-03030	Concrete Class D (Box Culvert)	124.000	0.000		
			CY	0.000	0.00	
			740.00000	0.000		0.00
0385	601-03050	Concrete Class D (Wall)	63.000	0.000		
			CY	0.000	0.00	
			850.00000	0.000		0.00
0390	602-00000	*Reinforcing Steel	16,510.000	0.000		
			LB	0.000	0.00	
			0.90000	0.000		0.00

			CAT 0302	CURRENT AMT \$	209,558.50 \$	0.00 \$ 0.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0395	620-00020	Sanitary Facility	1.000	0.000		
			EACH	1.000	910.00	
			910.00000	1.000		910.00

			CAT 0400	CURRENT AMT \$	910.00 \$	910.00 \$ 910.00

			PROJECT TOTAL	CURRENT AMT \$	1,853,090.50 \$	55,384.80 \$ 55,384.80