

ESTIMATE SUMMARY

CONTID: C22350

ESTIMATE NO: 0005 PROG

SPEC YR: 2005

PCN: 22350-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 76.0 DAYS

TIME ALLOW:

360 WORK DAYS

N-17-AD ON I-25 WALSENBURG BRIDGE REPLACEMENT

PERCENT TIME: 21.11

ORIG TIME ALLOW:

360 WORK DAYS

PROJECT NO:

FBR025A-045

N-17-AD I-25 WALSENBURG BRIDGE REPLACEMENT

NAME OF ROAD:

PROJECT COUNTIES:

HUERFANO

CONTRACTOR:

Siete, Inc.

8155 Park Rd

Rye

CO 81069

(719)307-3700

PAY PERIOD ENDING

08/08/2023

DATE TIME STARTED 01/17/2023

DATE LET

11/17/2022

DATE WORK BEGAN 03/15/2023

DATE AWARDED

12/22/2022

DATE TIME STOPPED

DATE CONTRACT EXECUTED

01/13/2023

DATE ACCEPTED

DATE NOTICE TO PROCEED

01/17/2023

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT: \$ 20,798,621.47 PARTICIPATING

\$ 0.00

\$ 0.00

AWARD PROJECT AMT: \$ 19,259,072.45 NON-PARTICIPATING

2,814,571.05

1,033,178.80

PERCENT COMPLETE: 13.53% TOTAL EARNINGS

2,814,571.05

1,033,178.80

FUNDS AVAILABLE: \$ 17,984,050.42 STOCKPILED MATERIALS

677,395.85

504,655.85

GROSS EARNINGS

3,491,966.90

1,537,834.65

TOTAL CLAIMS: \$ 0.00 RETAINAGE

-58,388.13

-17,942.36

SECURITIES ENCUMBERED

0.00

0.00

NET EARNINGS

3,433,578.77

1,519,892.29

LIQUIDATED DAMAGES

0.00

0.00

AUTOPAY ADJUSTMENT

0.00

0.00

AMOUNT DUE

3,433,578.77

1,519,892.29

OTHER ADJUSTMENTS

0.00

0.00

PAYMENT DUE

\$ 1,519,892.29

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22350
 PCN: 22350-BID
 PROJECT: FBR025A-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 2
 ESTIMATE RUN 08/08/2023
 10:37:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.250		
			LS	0.000	0.00	
			150,000.00000	0.250		37,500.00
0010	202-00021	Removal of Manhole	0.000	0.000		
			EACH	0.000	0.00	
			7,500.00000	0.000		0.00
0015	202-00026	Removal of Slope and Ditch Paving	1,123.000	906.000		
			SY	0.000	0.00	
			25.00000	906.000		22,650.00
0020	202-00035	Removal of Pipe	383.000	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00
0025	202-00037	Removal of End Section	4.000	3.000		
			EACH	0.000	0.00	
			1,500.00000	3.000		4,500.00
0030	202-00090	*Removal of Delineator	30.000	21.000		
			EACH	0.000	0.00	
			13.00000	21.000		273.00
0035	202-00220	Removal of Asphalt Mat	16,250.000	0.000		
			SY	485.100	7,276.50	
			15.00000	485.100		7,276.50
0040	202-00226	Removal of Asphalt Mat (Special)	596.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
0045	202-00251	Removal of Pavement Marking (Asphalt Grooving)	17,000.000	0.000		
			SF	0.000	0.00	
			2.50000	0.000		0.00
0050	202-00705	Removal of Light Standard Foundation	2.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0055	202-00810	*Removal of Ground Sign	20.000	5.000		
			EACH	0.000	0.00	
			150.00000	5.000		750.00

CONTID: C22350
 PCN: 22350-BID
 PROJECT: FBR025A-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3
 ESTIMATE RUN 08/08/2023
 10:37:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00821	*Removal of Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0065	202-00827	Removal of Pull Box	2.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0070	202-01130	Removal of Guardrail Type 3	3,211.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0075	202-01170	Removal of Guardrail Type 7	396.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0080	202-01300	Removal of End Anchorage	3.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0085	202-04000	Plug Structure	1.000	0.000		
			EACH	0.000	0.00	
			12,000.00000	0.000		0.00
0090	202-04002	Clean Culvert	9.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0095	202-04007	Plug Culvert	3.000	0.000		
			CY	0.000	0.00	
			1,500.00000	0.000		0.00
0100	203-00060	Embankment Material (Complete In Place)	66,825.000	13,874.000		
			CY	0.000	0.00	
			35.00000	13,874.000		485,590.00
0105	203-01500	Blading	40.000	0.000		
			HOURL	3.000	465.00	
			155.00000	3.000		465.00
0110	203-01550	Dozing	40.000	0.000		
			HOURL	0.000	0.00	
			155.00000	0.000		0.00

CONTID: C22350
 PCN: 22350-BID
 PROJECT: FBR025A-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4
 ESTIMATE RUN 08/08/2023
 10:37:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	203-01594	Combination Loader	40.000	1.500		
			HOOR	0.000	0.00	
			155.00000	1.500		232.50
0116	203-01597	Potholing CMO #6 Added Potholing	40.000	0.000		
			HOOR	0.000	0.00	
			400.00000	0.000		0.00
0120	207-00700	Topsoil (Onsite)	7,885.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00
0125	207-00704	Subgrade Soil Preparation	50,820.000	0.000		
			SY	0.000	0.00	
			1.00000	0.000		0.00
0130	208-00002	Erosion Log Type 1 (12 Inch)	2,200.000	589.000		
			LF	350.000	2,100.00	
			6.00000	939.000		5,634.00
0135	208-00020	Silt Fence	11,848.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0140	208-00041	Rock Check Dam	2.000	0.000		
			EACH	2.000	180.00	
			90.00000	2.000		180.00
0145	208-00045	Concrete Washout Structure	1.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0150	208-00052	Storm Drain Inlet Protection (Type II)	225.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
0155	208-00070	Vehicle Tracking Pad	2.000	2.000		
			EACH	0.000	0.00	
			3,000.00000	2.000		6,000.00
0160	208-00071	Maintenance Aggregate (Vehicle Tracking Pad)	31.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00

CONTID: C22350
 PCN: 22350-BID
 PROJECT: FBR025A-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5
 ESTIMATE RUN 08/08/2023
 10:37:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0165	208-00103	Removal and Disposal of Sediment (Labor)	40.000	3.000		
			43.00000	3.000	0.00	129.00
0170	208-00105	Removal and Disposal of Sediment (Equipment)	40.000	0.000		
			125.00000	0.000	0.00	0.00
0175	208-00106	Sweeping (Sediment Removal)	40.000	0.000		
			150.00000	0.000	0.00	0.00
0180	208-00107	Removal of Trash	40.000	0.000		
			43.00000	0.000	0.00	0.00
0185	208-00207	Erosion Control Management	85.000	13.000		
			500.00000	17.000	2,000.00	8,500.00
0190	208-00301	Temporary Diversion	160.000	0.000		
			20.00000	0.000	0.00	0.00
0195	210-00001	Reset Structure	2.000	0.000		
			10,000.00000	0.000	0.00	0.00
0200	210-00750	Reset Light Standard	2.000	0.000		
			1,500.00000	0.000	0.00	0.00
0205	210-00815	*Reset Sign Panel	2.000	0.000		
			400.00000	0.000	0.00	0.00
0210	212-00009	Seeding (Temporary)	0.500	0.000		
			5,000.00000	0.000	0.00	0.00
0215	212-00700	Organic Fertilizer	2,931.000	0.000		
			1.00000	0.000	0.00	0.00

CONTID: C22350
 PCN: 22350-BID
 PROJECT: FBR025A-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6
 ESTIMATE RUN 08/08/2023
 10:37:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0220	212-00701	Compost (Mechanically Applied)	635.000	0.000		
			CY	0.000	0.00	
			75.00000	0.000		0.00
0225	212-00703	Humate	1,954.000	0.000		
			LB	0.000	0.00	
			0.50000	0.000		0.00
0230	212-00706	Seeding (Native) Drill	9.770	0.000		
			ACRE	0.000	0.00	
			1,700.00000	0.000		0.00
0235	213-00002	Mulching (Weed Free Hay)	9.770	0.000		
			ACRE	0.000	0.00	
			1,200.00000	0.000		0.00
0240	213-00005	Mulching (Decorative)	908.000	0.000		
			CF	0.000	0.00	
			5.00000	0.000		0.00
0245	213-00061	Mulch Tackifier	1,955.000	0.000		
			LB	0.000	0.00	
			5.00000	0.000		0.00
0250	213-00151	Bonded Fiber Matrix	1,955.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
0255	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	2,541.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
0260	240-00000	*Wildlife Biologist	40.000	3.000		
			HOURL	0.000	0.00	
			195.00000	3.000		585.00
0265	240-00010	*Removal of Nests	40.000	5.000		
			HOURL	0.000	0.00	
			150.00000	5.000		750.00
0270	240-00020	Netting	100.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00

CONTID: C22350
 PCN: 22350-BID
 PROJECT: FBR025A-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 7
 ESTIMATE RUN 08/08/2023
 10:37:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0275	250-00010	*Environmental Health and Safety Management	1.000	1.000		
		L S		0.000	0.00	
			3,000.00000	1.000		3,000.00
0280	250-00050	*Monitoring Technician	80.000	0.000		
		HOUR		0.000	0.00	
			150.00000	0.000		0.00
0285	250-00110	*Health and Safety Officer	80.000	0.000		
		HOUR		0.000	0.00	
			170.00000	0.000		0.00
0290	304-06000	Aggregate Base Course (Class 6)	15,000.000	4,927.950		
		TON		2,370.210	71,106.30	
			30.00000	7,298.160		218,944.80
0295	304-09102	Aggregate Base Course (Recycled Asphalt Pavement)	99.000	0.000		
		CY		0.000	0.00	
			75.00000	0.000		0.00
0300	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	232.000	0.000		
		TON		0.000	0.00	
			295.00000	0.000		0.00
0305	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	15,186.000	0.000		
		TON		1,787.480	285,996.80	
			160.00000	1,787.480		285,996.80
0310	411-10255	*Emulsified Asphalt (Slow-Setting)	5,103.000	0.000		
		GAL		0.000	0.00	
			4.50000	0.000		0.00
0315	420-00132	Geotextile (Separator) (Class 1)	202.000	0.000		
		SY		0.000	0.00	
			8.00000	0.000		0.00
0320	506-00209	Riprap (9 Inch)	17.700	0.000		
		CY		0.000	0.00	
			250.00000	0.000		0.00
0325	506-00409	Soil Riprap (9 Inch)	7.100	0.000		
		CY		0.000	0.00	
			470.00000	0.000		0.00

CONTID: C22350
 PCN: 22350-BID
 PROJECT: FBR025A-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 8
 ESTIMATE RUN 08/08/2023
 10:37:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0330	507-00000	Concrete Slope and Ditch Paving	0.000	0.000		
			CY	0.000	0.00	
			1,250.00000	0.000		0.00
0335	508-00100	Treated Timber	0.600	0.000		
			MFBM	0.000	0.00	
			4,000.00000	0.000		0.00
0340	601-01000	Concrete Class B	2.900	0.000		
			CY	0.000	0.00	
			3,250.00000	0.000		0.00
0345	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	705.000	705.000		
			LF	0.000	0.00	
			160.00000	705.000		112,800.00
0350	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	193.000	25.000		
			LF	0.000	0.00	
			300.00000	25.000		7,500.00
0355	603-01725	72 Inch Reinforced Concrete Pipe (Complete In Place)	89.000	0.000		
			LF	0.000	0.00	
			1,000.00000	0.000		0.00
0360	603-05024	24 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0365	603-05072	72 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			15,000.00000	0.000		0.00
0370	603-33018	18 Inch Pipe Safety End Treatment	2.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0375	604-00305	Inlet Type C (5 Foot)	5.000	5.000		
			EACH	0.000	0.00	
			10,000.00000	5.000		50,000.00
0380	604-30010	Manhole Slab Base (10 Foot)	5.000	5.000		
			EACH	0.000	0.00	
			10,000.00000	5.000		50,000.00

CONTID: C22350
 PCN: 22350-BID
 PROJECT: FBR025A-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 9
 ESTIMATE RUN 08/08/2023
 10:37:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0385	604-30015	Manhole Slab Base (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00
0390	604-31010	Manhole Box Base (10 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00
0395	604-31015	Manhole Box Base (15 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			30,000.00000	0.000		0.00
0400	604-31020	Manhole Box Base (20 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			40,000.00000	0.000		0.00
0405	604-83108	8 Inch Plastic Pipe Sewer (Polyvinyl Chloride)	178.000	0.000		
			LF	0.000	0.00	
			125.00000	0.000		0.00
0410	604-83115	15 Inch Plastic Pipe Sewer (Polyvinyl Chloride)	895.000	0.000		
			LF	0.000	0.00	
			160.00000	0.000		0.00
0415	606-00302	Guardrail Type 3 (31 Inch Midwest Guardrail System)	3,187.500	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0420	606-01370	Transition Type 3G	4.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0425	606-01380	Transition Type 3H	1.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0430	606-02005	End Anchorage (Flared)	2.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0435	606-20013	High-Tension Cable Barrier (TL-3)	1,273.000	0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00

CONTID: C22350
 PCN: 22350-BID
 PROJECT: FBR025A-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 10
 ESTIMATE RUN 08/08/2023
 10:37:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0440	606-21010	End Anchorage (High-Tension Cable Barrier)	4.000	0.000		
			EACH	0.000	0.00	
			12,000.00000	0.000		0.00
0445	607-11580	Fence (Temporary)	380.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0450	607-52900	Line Post (Chain Link)	156.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0455	607-52905	End Post (Chain Link)	14.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0460	607-52910	Corner and Line Brace Post (Chain Link)	5.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0465	607-53196	Fence Chain Link (96 Inch)	1,576.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0470	607-60116	16 Foot Gate	3.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0475	612-00001	*Delineator (Type I)	62.000	0.000		
			EACH	0.000	0.00	
			22.00000	0.000		0.00
0480	612-00002	*Delineator (Type II)	16.000	0.000		
			EACH	0.000	0.00	
			26.00000	0.000		0.00
0485	612-00003	*Delineator (Type III)	2.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
0490	614-00011	*Sign Panel (Class I)	9.000	0.000		
			SF	0.000	0.00	
			23.00000	0.000		0.00

CONTID: C22350
 PCN: 22350-BID
 PROJECT: FBR025A-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

ESTIMATE RUN 08/08/2023

10:37:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0495	614-00012	*Sign Panel (Class II)	49.000	0.000		
			SF	0.000	0.00	
			29.00000	0.000		0.00
0500	614-00013	*Sign Panel (Class III)	35.000	0.000		
			SF	0.000	0.00	
			42.00000	0.000		0.00
0505	614-00818	*Steel Signpost (W 8x18)	12.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0510	614-01502	*Steel Sign Support (2-Inch Round)(Post & Socket)	39.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0515	614-01572	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	96.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0520	614-03003	*Concrete Footing (Type 3)	2.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0525	614-80385	Rumble Strip	1,296.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0530	615-00030	Embankment Protector Type 3	1.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0535	619-10307	30 Inch Welded Steel Pipe (Jacked)	530.000	0.000		
			LF	0.000	0.00	
			1,500.00000	0.000		0.00
0535		MATERIAL ALLOWANCE Water Pipe, Weld STL		540.000		
			LF	0.000	0.00	
			216.00000	540.000		116,640.00
0540	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			20,000.00000	1.000		20,000.00

CONTID: C22350
 PCN: 22350-BID
 PROJECT: FBR025A-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

ESTIMATE RUN 08/08/2023

10:37:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY				
0545	621-00425	Detour	1.000	0.000		
		L S		0.000	0.00	
			50,000.00000	0.000		0.00
0550	622-00301	Barbecue Grill (Install Only)	1.000	0.000		
		EACH		0.000	0.00	
			1,000.00000	0.000		0.00
0555	625-00000	*Construction Surveying	1.000	0.160		
		L S		0.050	8,750.00	
			175,000.00000	0.210		36,750.00
0556	625-00001	Const Surveying (Hour)	100.000	0.000		
		HOUR		0.000	0.00	
			150.00000	0.000		0.00
0560	626-00000	*Mobilization	1.000	0.228		
		LS		0.229	435,100.00	
			1,900,000.00000	0.457		868,300.00
0565	627-00008	Modified Epoxy Pavement Marking	130.000	0.000		
		GAL		0.000	0.00	
			255.00000	0.000		0.00
0570	627-01010	Preformed Plastic Pavement Marking (Type I)(Inlaid)	1,802.000	0.000		
		SF		0.000	0.00	
			25.00000	0.000		0.00
0575	630-00000	*Flagging	2,000.000	9.000		
		HOUR		0.000	0.00	
			35.00000	9.000		315.00
0580	630-00007	*Traffic Control Inspection	532.000	54.000		
		DAY		11.000	3,025.00	
			275.00000	65.000		17,875.00
0585	630-00012	*Traffic Control Management	150.000	36.000		
		DAY		18.000	27,000.00	
			1,500.00000	54.000		81,000.00
0586	630-80002	Flash Beacon (Solar) Added Traffic Control Line Items	14.000	6.500		
		EACH		0.000	0.00	
			1,400.00000	6.500		9,100.00

CONTID: C22350
 PCN: 22350-BID
 PROJECT: FBR025A-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 13
 ESTIMATE RUN 08/08/2023
 10:37:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0590	630-80336	*Barricade (Type 3 M-B) (Temporary)	4.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0595	630-80341	*Construction Traffic Sign (Panel Size A)	83.000	10.500		
			EACH	3.500	210.00	
			60.00000	14.000		840.00
0600	630-80342	*Construction Traffic Sign (Panel Size B)	74.000	29.000		
			EACH	0.500	45.00	
			90.00000	29.500		2,655.00
0605	630-80343	*Construction Traffic Sign (Panel Size C)	10.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0606	630-80344	Const Traf Sign (Spec) CMO #6 Const Traf Sign	0.000	0.000		
			SF	0.000	0.00	
			40.00000	0.000		0.00
0610	630-80355	*Portable Message Sign Panel	4.000	2.000		
			EACH	0.000	0.00	
			15,000.00000	2.000		30,000.00
0615	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	1.000		
			EACH	0.000	0.00	
			3,000.00000	1.000		3,000.00
0620	630-80360	*Drum Channelizing Device	79.000	32.000		
			EACH	7.500	525.00	
			70.00000	39.500		2,765.00
0625	630-80363	*Drum Channelizing Device (With Light) (Flashing)	82.000	0.000		
			EACH	0.000	0.00	
			80.00000	0.000		0.00
0630	630-80372	Concrete Barrier (Temporary) (Furnish and Install)	6,050.000	2,124.000		
			LF	0.000	0.00	
			45.00000	2,124.000		95,580.00
0635	630-80378	Glare Screen (Temporary)	4,790.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00

CONTID: C22350
 PCN: 22350-BID
 PROJECT: FBR025A-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0005

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0635		MATERIAL ALLOWANCE Traf Zone Glare Scrn		3,300.000		
			LF	0.000	0.00	
			17.00000	3,300.000		56,100.00
0636	630-80380	Traffic Cone Added Traffic Control Line Items	300.000	83.500		
			EACH	0.000	0.00	
			15.00000	83.500		1,252.50
0640	630-85010	*Impact Attenuator (Temporary)	7.000	2.000		
			EACH	0.000	0.00	
			10,000.00000	2.000		20,000.00
0645	632-00000	Night Work Lighting	1.000	0.000		
			L S	0.000	0.00	
			25,000.00000	0.000		0.00
0650	700-70010	F/A Minor Contract Revisions	51,540.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0655	700-70016	F/A Fuel Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0660	700-70018	F/A Roadway Smoothness Incentive	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0665	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0670	700-70025	F/A Quality Incentive Payment	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0675	700-70042	F/A Railroad Flagging	1,000,000.000	4,789.300		
			F A	189,399.200	189,399.20	
			1.00000	194,188.500		194,188.50
0680	700-70111	Project First Program	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22350
 PCN: 22350-BID
 PROJECT: FBR025A-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 08/08/2023

ESTIMATE NO: 0005

10:37:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0685	700-70380	F/A Erosion Control	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0690	700-70587	F/A Hazardous Waste Disposal Hazardous Waste	450,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0695	700-70596	Standing Dispute Review Board	15,000.000	1,693.450		
			F A	0.000	0.00	
			1.00000	1,693.450		1,693.45

			CAT 0200	CURRENT AMT	\$13,271,135.52 \$	1,033,178.80 \$ 2,867,311.05
CAT NO0300 STRUCTURES						
0700	202-00246	Removal of Asphalt Mat (Planing) (Special)	1,410.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
0705	202-00400	Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			400,000.00000	0.000		0.00
0710	202-00450	Removal of Portions of Present Structure (Class 1)	282.000	0.000		
			SY	0.000	0.00	
			155.00000	0.000		0.00
0715	202-00453	Removal of Portions of Present Structure (Class 2)	282.000	0.000		
			SY	0.000	0.00	
			265.00000	0.000		0.00
0720	202-00460	Removal of Portions of Present Structure (Class 3)	141.000	0.000		
			SY	0.000	0.00	
			610.00000	0.000		0.00
0725	206-00000	Structure Excavation	954.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00
0730	206-00100	Structure Backfill (Class 1)	1,552.000	0.000		
			CY	0.000	0.00	
			55.00000	0.000		0.00

CONTID: C22350
 PCN: 22350-BID
 PROJECT: FBR025A-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 16
 ESTIMATE RUN 08/08/2023
 10:37:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0735	206-00200	Structure Backfill (Class 2)	368.000	0.000		
			CY	0.000	0.00	
			35.00000	0.000		0.00
0740	206-00360	Mechanical Reinforcement of Soil	1,058.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00
0745	502-00460	Pile Tip	14.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0750	502-00500	Complete Joint Penetration (CJP) Splice	28.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0755	502-11274	Steel Piling (HP 12x74)	80.000	0.000		
			LF	0.000	0.00	
			165.00000	0.000		0.00
0760	502-11489	Steel Piling (HP 14x89)	394.000	0.000		
			LF	0.000	0.00	
			225.00000	0.000		0.00
0765	502-14117	Steel Piling (HP 14x117)	472.000	0.000		
			LF	0.000	0.00	
			260.00000	0.000		0.00
0770	503-00072	Drilled Shaft (72 Inch)	519.000	0.000		
			LF	0.000	0.00	
			2,400.00000	0.000		0.00
0775	507-00100	Concrete Slope and Ditch Paving (Reinforced)	122.300	0.000		
			CY	0.000	0.00	
			1,200.00000	0.000		0.00
0780	515-00120	Waterproofing (Membrane)	4,040.000	0.000		
			SY	0.000	0.00	
			30.00000	0.000		0.00
0785	518-00100	Waterstop	160.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00

CONTID: C22350
 PCN: 22350-BID
 PROJECT: FBR025A-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 17
 ESTIMATE RUN 08/08/2023
 10:37:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0790	518-01001	Bridge Expansion Joint (Asphaltic Plug)	62.000	0.000		
			LF	0.000	0.00	
			415.00000	0.000		0.00
0795	518-01004	Bridge Expansion Device (0-4 Inch)	101.000	0.000		
			LF	0.000	0.00	
			400.00000	0.000		0.00
0800	601-03000	Concrete Class D	227.000	0.000		
			CY	0.000	0.00	
			1,200.00000	0.000		0.00
0805	601-03056	Concrete Class DF	1,009.000	0.000		
			CY	0.000	0.00	
			1,150.00000	0.000		0.00
0810	601-03057	Concrete Class DR	78.000	0.000		
			CY	0.000	0.00	
			2,500.00000	0.000		0.00
0815	601-05035	Concrete Class S35	186.400	0.000		
			CY	0.000	0.00	
			1,750.00000	0.000		0.00
0820	601-06300	Cement Grout	114.000	0.000		
			CF	0.000	0.00	
			150.00000	0.000		0.00
0825	602-00000	Reinforcing Steel	136,451.000	0.000		
			LB	0.000	0.00	
			1.75000	0.000		0.00
0830	602-00020	Reinforcing Steel (Epoxy Coated)	297,493.000	0.000		
			LB	0.000	0.00	
			1.90000	0.000		0.00
0835	606-01407	Transition Type BR9-GR3	4.000	0.000		
			EACH	0.000	0.00	
			9,000.00000	0.000		0.00
0840	606-10900	Bridge Rail Type 9	1,022.000	0.000		
			LF	0.000	0.00	
			350.00000	0.000		0.00

CONTID: C22350
 PCN: 22350-BID
 PROJECT: FBR025A-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 08/08/2023

ESTIMATE NO: 0005

10:37:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0845	607-53178	Fence Chain Link (Spec) (78 In)	1,022.000	0.000		
			LF	0.000	0.00	
			66.00000	0.000		0.00
0850	613-01300	3 Inch Electrical Conduit (Plastic)	1,028.000	0.000		
			LF	0.000	0.00	
			26.00000	0.000		0.00
0855	613-07023	Pull Box (24"x36"x24")	6.000	0.000		
			EACH	0.000	0.00	
			3,600.00000	0.000		0.00
0860	618-01163	Prestressed Concrete I (CBT63)	2,780.000	0.000		
			LF	0.000	0.00	
			553.00000	0.000		0.00
0860		MATERIAL ALLOWANCE Prestress Girder		0.000		
			LF	1,920.450	504,655.85	
			262.78000	1,920.450		504,655.85

			CAT 0300	CURRENT AMT	\$ 7,407,485.95 \$	504,655.85 \$ 504,655.85
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0865	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			60,000.00000	1.000		60,000.00
0870	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			60,000.00000	1.000		60,000.00

			CAT 0400	CURRENT AMT	\$ 120,000.00 \$	0.00 \$ 120,000.00

			PROJECT TOTAL	CURRENT AMT	\$20,798,621.47 \$	1,537,834.65 \$ 3,491,966.90