

ESTIMATE SUMMARY

CONTID: C22367

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 22367-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 19.0 DAYS

TIME ALLOW:

120 WORK DAYS

LONG MAST ARM SIGNALS PROJECT

PERCENT TIME: 15.83

ORIG TIME ALLOW:

120 WORK DAYS

PROJECT NO: NHPPR100-303

LONG MAST ARM SIGNALS PROJECT

NAME OF ROAD:

PROJECT COUNTIES: JEFFERSON

ARAPAHOE

CONTRACTOR:

W.L. CONTRACTORS, INC.

PAY PERIOD ENDING 10/02/2020

DATE TIME STARTED 08/24/2020

5920 LAMAR STREET

DATE LET 05/07/2020

DATE WORK BEGAN 08/24/2020

DATE AWARDED 05/26/2020

DATE TIME STOPPED

DATE CONTRACT EXECUTED 06/15/2020

DATE ACCEPTED

ARVADA CO 80003 (303)422-7985

DATE NOTICE TO PROCEED 08/24/2020

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 1,853,803.21 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 1,762,713.21 NON-PARTICIPATING	229,882.50	229,882.50
PERCENT COMPLETE: 12.40% TOTAL EARNINGS	229,882.50	229,882.50
FUNDS AVAILABLE: \$ 1,623,920.71 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	229,882.50
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-5,096.48	-5,096.48
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	224,786.02
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	224,786.02
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 224,786.02

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22367
 PCN: 22367-BID
 PROJECT: NHPPR100-303

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 11/09/2020
 14:17:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			L S	0.000	0.00	
			870.00000	0.000		0.00
0010	202-00090	Removal of Delineator	18.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
0015	202-00190	*Removal of Concrete Median Cover Material	12.000	0.000		
			SY	0.000	0.00	
			45.00000	0.000		0.00
0020	202-00200	*Removal of Sidewalk	124.000	0.000		
			SY	0.000	0.00	
			41.00000	0.000		0.00
0025	202-00201	*Removal of Curb	88.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0030	202-00203	*Removal of Curb and Gutter	200.000	0.000		
			LF	0.000	0.00	
			15.50000	0.000		0.00
0035	202-00206	*Removal of Concrete Curb Ramp	83.000	0.000		
			SY	0.000	0.00	
			41.00000	0.000		0.00
0040	202-00210	*Removal of Concrete Pavement	24.000	0.000		
			SY	0.000	0.00	
			55.00000	0.000		0.00
0045	202-00220	*Removal of Asphalt Mat	125.000	0.000		
			SY	0.000	0.00	
			55.00000	0.000		0.00
0050	202-00250	*Removal of Pavement Marking	4,165.000	0.000		
			SF	0.000	0.00	
			2.00000	0.000		0.00
0055	202-00821	Removal of Sign Panel	2.000	0.000		
			EACH	0.000	0.00	
			70.00000	0.000		0.00

CONTID: C22367
 PCN: 22367-BID
 PROJECT: NHPPR100-303

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 11/09/2020
 14:17:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00827	Removal of Pull Box	2.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0065	202-00828	Removal of Traffic Signal Equipment	1.000	0.000		
			L S	0.000	0.00	
			45,295.00000	0.000		0.00
0070	203-01597	*Potholing	260.000	0.000		
			HOOR	99.500	17,412.50	
			175.00000	99.500		17,412.50
0075	208-00002	*Erosion Log Type 1 (12 Inch)	1,655.000	0.000		
			LF	620.000	3,720.00	
			6.00000	620.000		3,720.00
0080	208-00035	*Aggregate Bag	145.000	0.000		
			LF	50.000	750.00	
			15.00000	50.000		750.00
0085	208-00046	*Pre-fabricated Concrete Washout Structure (Type 1)	4.000	0.000		
			EACH	2.000	1,370.00	
			685.00000	2.000		1,370.00
0090	208-00103	Removal and Disposal of Sediment (Labor)	8.000	0.000		
			HOOR	0.000	0.00	
			42.00000	0.000		0.00
0095	208-00105	Removal and Disposal of Sediment (Equipment)	24.000	0.000		
			HOOR	0.000	0.00	
			125.00000	0.000		0.00
0100	208-00106	Sweeping (Sediment Removal)	20.000	0.000		
			HOOR	0.000	0.00	
			185.00000	0.000		0.00
0105	208-00107	Removal of Trash	4.000	0.000		
			HOOR	0.000	0.00	
			60.00000	0.000		0.00
0110	210-00473	Reset TV Cameras	1.000	0.000		
			EACH	0.000	0.00	
			460.00000	0.000		0.00

CONTID: C22367
 PCN: 22367-BID
 PROJECT: NHPPR100-303

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 11/09/2020
 14:17:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	210-00810	Reset Ground Sign	2.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00
0120	210-00815	Reset Sign Panel	15.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0125	210-00855	Reset Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			2,365.00000	0.000		0.00
0130	210-00867	Reset Fire Preemption Unit	3.000	0.000		
			EACH	0.000	0.00	
			1,090.00000	0.000		0.00
0135	212-00006	*Seeding (Native)	0.160	0.000		
			ACRE	0.000	0.00	
			3,472.00000	0.000		0.00
0140	212-00032	*Soil Conditioning	0.160	0.000		
			ACRE	0.000	0.00	
			3,720.00000	0.000		0.00
0145	213-00004	*Mulching (Weed Free Straw)	0.160	0.000		
			ACRE	0.000	0.00	
			4,464.00000	0.000		0.00
0150	213-00061	*Mulch Tackifier	34.000	0.000		
			LB	0.000	0.00	
			24.00000	0.000		0.00
0155	304-06007	*Aggregate Base Course (Class 6)	124.000	0.000		
			CY	0.000	0.00	
			155.00000	0.000		0.00
0160	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	20.000	0.000		
			TON	0.000	0.00	
			405.00000	0.000		0.00
0165	403-34741	*Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	65.160	0.000		
			TON	0.000	0.00	
			350.00000	0.000		0.00

CONTID: C22367
 PCN: 22367-BID
 PROJECT: NHPPR100-303

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 11/09/2020
 14:17:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	412-00190	*Concrete Pavement (Patching)	19.000	0.000		
			SY	0.000	0.00	
			225.00000	0.000		0.00
0175	503-00012	Drilled Shaft (12 Inch)	40.000	0.000		
			LF	0.000	0.00	
			113.00000	0.000		0.00
0180	503-00036	Drilled Shaft (36 Inch)	95.000	0.000		
			LF	57.000	19,494.00	
			342.00000	57.000		19,494.00
0185	503-00048	Drilled Shaft (48 Inch)	105.000	0.000		
			LF	21.000	11,802.00	
			562.00000	21.000		11,802.00
0190	503-00054	*Drilled Shaft (54 Inch)	112.000	0.000		
			LF	21.000	17,850.00	
			850.00000	21.000		17,850.00
0195	608-00006	*Concrete Sidewalk (6 Inch)	74.000	0.000		
			SY	0.000	0.00	
			120.00000	0.000		0.00
0200	608-00010	*Concrete Curb Ramp	265.000	0.000		
			SY	0.000	0.00	
			245.00000	0.000		0.00
0205	609-21023	*Curb and Gutter Type 2 (Section II-B) (Special)	268.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0210	609-21110	*Curb and Gutter Type 2 (Section I-B) (Special)	43.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0215	610-00010	*Median Cover Material (Decorative)	35.000	0.000		
			SF	0.000	0.00	
			38.50000	0.000		0.00
0220	610-00020	*Median Cover Material (Patterned Concrete)	337.000	0.000		
			SF	0.000	0.00	
			32.00000	0.000		0.00

CONTID: C22367
 PCN: 22367-BID
 PROJECT: NHPPR100-303

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 11/09/2020
 14:17:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	612-00001	Delineator (Type I)	4.000	0.000		
			EACH	0.000	0.00	
			40.00000	0.000		0.00
0230	612-00039	Delineator (Flexible) (Surface Mounted)	3.000	0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00
0235	613-00206	*2 Inch Electrical Conduit (Bored)	1,940.000	0.000		
			LF	1,940.000	27,160.00	
			14.00000	1,940.000		27,160.00
0240	613-00306	*3 Inch Electrical Conduit (Bored)	3,005.000	0.000		
			LF	2,484.000	37,260.00	
			15.00000	2,484.000		37,260.00
0245	613-01200	2 Inch Electrical Conduit (Plastic)	435.000	0.000		
			LF	179.000	2,327.00	
			13.00000	179.000		2,327.00
0250	613-01300	3 Inch Electrical Conduit (Plastic)	975.000	0.000		
			LF	252.000	3,465.00	
			13.75000	252.000		3,465.00
0255	613-07004	Type Four Pull Box	14.000	0.000		
			EACH	5.000	7,600.00	
			1,520.00000	5.000		7,600.00
0260	613-07005	Type Five Pull Box	4.000	0.000		
			EACH	1.000	2,134.00	
			2,134.00000	1.000		2,134.00
0265	613-07040	Pull Box (30"x48"x24")	2.000	0.000		
			EACH	0.000	0.00	
			1,985.00000	0.000		0.00
0270	613-10000	Wiring	1.000	0.000		
			L S	0.000	0.00	
			28,850.00000	0.000		0.00
0275	613-13008	Luminaire (LED) (8,000 Lumens)	14.000	0.000		
			EACH	0.000	0.00	
			525.00000	0.000		0.00

CONTID: C22367
 PCN: 22367-BID
 PROJECT: NHPPR100-303

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 11/09/2020
 14:17:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	613-80130	Service Meter Cabinet	4.000	0.000		
			EACH	0.000	0.00	
			4,600.00000	0.000		0.00
0285	614-00011	Sign Panel (Class I)	222.500	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00
0290	614-00012	Sign Panel (Class II)	26.000	0.000		
			SF	0.000	0.00	
			32.50000	0.000		0.00
0295	614-01573	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	2.000	0.000		
			EACH	0.000	0.00	
			485.00000	0.000		0.00
0300	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	3.000	0.000		
			EACH	0.000	0.00	
			560.00000	0.000		0.00
0305	614-70150	Pedestrian Signal Face (16) (Countdown)	28.000	0.000		
			EACH	0.000	0.00	
			451.00000	0.000		0.00
0310	614-70336	Traffic Signal Face (12-12-12)	63.000	0.000		
			EACH	0.000	0.00	
			642.00000	0.000		0.00
0315	614-70448	Traffic Signal Face (12-12-12-12)	9.000	0.000		
			EACH	0.000	0.00	
			835.00000	0.000		0.00
0320	614-72860	Pedestrian Push Button	23.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
0325	614-72863	Pedestrian Push Button Post Assembly	5.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0330	614-72885	Traffic Signal Vehicle Detector (Special) 14 Stop Bar Detectors, 14 Advance Detect	28.000	0.000		
			EACH	0.000	0.00	
			7,775.00000	0.000		0.00

CONTID: C22367
 PCN: 22367-BID
 PROJECT: NHPPR100-303

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 11/09/2020
 14:17:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	614-81130	Traffic Signal-Light Pole Steel (1-30 Foot Mast Arm)	3.000	0.000		
			EACH	0.000	0.00	
			11,355.00000	0.000		0.00
0340	614-81140	Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			12,630.00000	0.000		0.00
0345	614-81150	Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			13,350.00000	0.000		0.00
0350	614-81165	Traffic Signal-Light Pole Steel (1-65 Foot Mast Arm)	5.000	0.000		
			EACH	0.000	0.00	
			20,200.00000	0.000		0.00
0355	614-81175	Traffic Signal-Light Pole Steel (1-75 Foot Mast Arm)	2.000	0.000		
			EACH	0.000	0.00	
			22,661.00000	0.000		0.00
0360	614-82015	Traffic Signal Pole Steel (1 Mast Arm) (Special) 75'+ Ultra Long Mast Arm	2.000	0.000		
			EACH	0.000	0.00	
			34,603.00000	0.000		0.00
0365	614-84000	Traffic Signal Pedestal Pole Steel	8.000	0.000		
			EACH	0.000	0.00	
			1,225.00000	0.000		0.00
0370	614-87010	Fiber Optic Cable (Single Mode) (12 Fiber)	35.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
0375	614-87012	Fiber Optic Termination Panel (12 Fiber)	1.000	0.000		
			EACH	0.000	0.00	
			1,175.00000	0.000		0.00
0380	614-87015	Buffer Tube Fan Out Kit	1.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0385	614-87350	Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			1,240.00000	0.000		0.00

CONTID: C22367
 PCN: 22367-BID
 PROJECT: NHPPR100-303

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 11/09/2020
 14:17:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	614-87512	Splice Fiber Optic Cable (12 Strand)	1.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0395	625-00000	Construction Surveying	1.000	0.000		
			L S	0.500	14,840.00	
			29,680.00000	0.500		14,840.00
0400	626-00000	*Mobilization	1.000	0.000		
			L S	0.500	60,000.00	
			120,000.00000	0.500		60,000.00
0405	626-01114	Public Information Management (Tier IV)	200.000	0.000		
			DAY	38.000	2,698.00	
			71.00000	38.000		2,698.00
0410	627-00008	*Modified Epoxy Pavement Marking	1.000	0.000		
			GAL	0.000	0.00	
			620.00000	0.000		0.00
0415	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	129.000	0.000		
			SF	0.000	0.00	
			25.00000	0.000		0.00
0420	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	15.000	0.000		
			SF	0.000	0.00	
			31.00000	0.000		0.00
0425	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	3,861.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00
0430	630-00000	Flagging	1,000.000	0.000		
			HOUR	0.000	0.00	
			35.00000	0.000		0.00
0435	630-00003	Uniformed Traffic Control	96.000	0.000		
			HOUR	0.000	0.00	
			95.00000	0.000		0.00
0440	630-00007	Traffic Control Inspection	40.000	0.000		
			DAY	0.000	0.00	
			145.00000	0.000		0.00

CONTID: C22367
 PCN: 22367-BID
 PROJECT: NHPPR100-303

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 11/09/2020
 14:17:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	630-00012	Traffic Control Management	120.000	0.000		
			DAY	0.000	0.00	
			1,240.00000	0.000		0.00
0450	630-80001	Flashing Beacon (Portable)	8.000	0.000		
			EACH	0.000	0.00	
			310.00000	0.000		0.00
0455	630-80335	Barricade (Type 3 M-A) (Temporary)	8.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
0460	630-80340	Pedestrian Barricade (ADA)	80.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0465	630-80341	Construction Traffic Sign (Panel Size A)	32.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0470	630-80342	Construction Traffic Sign (Panel Size B)	32.000	0.000		
			EACH	0.000	0.00	
			80.00000	0.000		0.00
0475	630-80355	Portable Message Sign Panel	4.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0480	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	0.000		
			EACH	0.000	0.00	
			2,110.00000	0.000		0.00
0485	630-80360	Drum Channelizing Device	50.000	0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
0490	630-80363	Drum Channelizing Device (With Light) (Flashing)	50.000	0.000		
			EACH	0.000	0.00	
			32.00000	0.000		0.00
0495	630-80380	Traffic Cone	100.000	0.000		
			EACH	0.000	0.00	
			12.00000	0.000		0.00

CONTID: C22367
 PCN: 22367-BID
 PROJECT: NHPPR100-303

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 11/09/2020
 14:17:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0500	630-85020	Mobile Attenuator	4.000	0.000		
			EACH	0.000	0.00	
			10,250.00000	0.000		0.00
0505	632-00000	Night Work Lighting	1.000	0.000		
			L S	0.000	0.00	
			4,365.00000	0.000		0.00
0510	700-70010	F/A Minor Contract Revisions	40,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0515	700-70016	F/A Fuel Cost Adjustment	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0520	700-70023	F/A On-The-Job Trainee	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0525	700-70082	F/A Furnish & Install Electrical Service	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0530	700-70111	Project First Program	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0535	700-70230	F/A Communication Lines	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0540	700-70310	F/A Landscaping	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0545	700-70380	F/A Erosion Control	3,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0550	700-70587	F/A Hazardous Waste Disposal Haz Waste Disposal	8,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22367
 PCN: 22367-BID
 PROJECT: NHPPR100-303

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 11/09/2020

ESTIMATE NO: 0001

14:17:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0555	700-70589	F/A Environmental Health & Safety Management Env Health & Safety Mgt.	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 1,852,203.21 \$	229,882.50 \$ 229,882.50

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0560	620-00020	Sanitary Facility	2.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
			CAT 0400	CURRENT AMT	\$ 1,600.00 \$	0.00 \$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 1,853,803.21 \$	229,882.50 \$ 229,882.50
