

ESTIMATE SUMMARY

 CONTID: C22389R ESTIMATE NO: 0007 PROG SPEC YR: 2005
 PCN: 22389R-BID COFRS REPORTING CATEGORY: 1 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 81.5 DAYS TIME ALLOW: 140 WORK DAYS
 SIGNAL CONST PACKAGE A FOR 21793 PERCENT TIME: 58.21 ORIG TIME ALLOW: 140 WORK DAYS

PROJECT NO: SHER100-308
 SIGNAL CONST PACKAGE A FOR 21793

NAME OF ROAD:

PROJECT COUNTIES: JEFFERSON ADAMS

CONTRACTOR:

W.L. CONTRACTORS, INC. PAY PERIOD ENDING 03/25/2020 DATE TIME STARTED 06/17/2019
 5920 LAMAR STREET DATE LET 03/21/2019 DATE WORK BEGAN 06/17/2019
 DATE AWARDED 04/26/2019 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 06/04/2019 DATE ACCEPTED
 ARVADA CO 80003 (303)422-7985 DATE NOTICE TO PROCEED 06/17/2019

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 2,924,862.15 PARTICIPATING	\$ 1,566,450.25	\$ 569,255.00
AWARD PROJECT AMT: \$ 2,699,567.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 53.56% TOTAL EARNINGS	1,566,450.25	569,255.00
FUNDS AVAILABLE: \$ 1,358,411.90 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	569,255.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-40,453.52	-14,461.66
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	554,793.34
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	554,793.34
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 554,793.34

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2
 ESTIMATE RUN 03/25/2020
 12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 0200 ROADWAY						
0005	202-00828	Removal of Traffic Signal Equipment	1.000	0.000		
			L S	0.000	0.00	
			94,738.00000	0.000		0.00
0010	202-04006	Clean Culvert	5.000	0.000		
			HOURL	0.000	0.00	
			345.00000	0.000		0.00
0015	208-00002	Erosion Log Type 1 (12 Inch)	680.000	240.000		
			LF	0.000	0.00	
			7.50000	240.000		1,800.00
0020	208-00035	Aggregate Bag	436.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0025	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	3.000	1.000		
			EACH	0.000	0.00	
			1,300.00000	1.000		1,300.00
0030	208-00051	Storm Drain Inlet Protection (Type I)	26.000	0.000		
			LF	0.000	0.00	
			58.00000	0.000		0.00
0035	208-00070	Vehicle Tracking Pad	1.000	1.000		
			EACH	0.000	0.00	
			2,550.00000	1.000		2,550.00
0040	208-00103	Removal and Disposal of Sediment (Labor)	20.000	0.000		
			HOURL	0.000	0.00	
			60.00000	0.000		0.00
0045	208-00105	Removal and Disposal of Sediment (Equipment)	15.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0050	208-00106	Sweeping (Sediment Removal)	60.000	0.000		
			HOURL	0.000	0.00	
			150.00000	0.000		0.00
0055	208-00107	Removal of Trash	10.000	0.000		
			HOURL	0.000	0.00	
			70.00000	0.000		0.00

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 03/25/2020
 12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 0200 ROADWAY						
0060	212-00006	Seeding (Native)	0.420	0.000		
			ACRE	0.000	0.00	
			1,215.00000	0.000		0.00
0065	212-00032	Soil Conditioning	0.420	0.000		
			ACRE	0.000	0.00	
			4,100.00000	0.000		0.00
0070	213-00003	Mulching (Weed Free)	0.420	0.000		
			ACRE	0.000	0.00	
			5,065.12000	0.000		0.00
0075	213-00061	Mulch Tackifier	59.000	0.000		
			LB	0.000	0.00	
			3.25000	0.000		0.00
0080	607-11525	Fence (Plastic)	290.000	282.000		
			LF	0.000	0.00	
			3.50000	282.000		987.00
0085	613-10000	Wiring	1.000	0.000		
			L S	0.000	0.00	
			33,000.00000	0.000		0.00
0090	614-87350	Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			4,100.00000	0.000		0.00
0095	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			30,000.00000	1.000		30,000.00
0100	626-00000	*Mobilization	1.000	0.600		
			L S	0.400	87,200.00	
			218,000.00000	1.000		218,000.00
0105	626-01104	Public Information Services (Tier IV)	1.000	0.600		
			L S	0.000	0.00	
			6,825.00000	0.600		4,095.00
0110	630-00007	*Traffic Control Inspection	56.000	16.000		
			DAY	0.000	0.00	
			255.00000	16.000		4,080.00

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 03/25/2020
 12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 0200 ROADWAY						
0115	630-00012	*Traffic Control Management	140.000	66.000		
			DAY	0.000	0.00	
			900.00000	66.000		59,400.00
0120	630-80335	*Barricade (Type 3 M-A) (Temporary)	10.000	1.500		
			EACH	0.000	0.00	
			195.00000	1.500		292.50
0125	630-80341	*Construction Traffic Sign (Panel Size A)	44.000	6.000		
			EACH	0.000	0.00	
			51.50000	6.000		309.00
0130	630-80342	*Construction Traffic Sign (Panel Size B)	66.000	7.844		
			EACH	0.000	0.00	
			264.00000	7.844		2,070.82
0135	630-80343	*Construction Traffic Sign (Panel Size C)	11.000	1.875		
			EACH	0.000	0.00	
			264.00000	1.875		495.00
0140	630-80355	*Portable Message Sign Panel	3.437	1.719		
			EACH	0.000	0.00	
			4,500.05000	1.719		7,735.59
0145	630-80356	*Advance Warning Flashing or Sequencing Arrow Panel (A Type)	6.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0150	630-80360	*Drum Channelizing Device	70.000	20.625		
			EACH	0.000	0.00	
			90.00000	20.625		1,856.25
0155	630-80393	*Stackable Vertical Panels	155.000	28.125		
			EACH	0.000	0.00	
			38.50000	28.125		1,082.81
0160	700-70010	F/A Minor Contract Revisions	60,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0161	630-86801	Traffic Signal (Temp) SH93 AND WASHINGTON AVE	1.000	0.500		
			L S	0.000	0.00	
			11,625.00000	0.500		5,812.50

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 03/25/2020
 12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 0200 ROADWAY						
0165	700-70011	F/A Partnering	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0170	700-70016	F/A Fuel Cost Adjustment	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0175	700-70023	F/A On-The-Job Trainee	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0180	700-70082	F/A Furnish & Install Electrical Service	12,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0185	700-70310	F/A Landscaping	5,250.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0190	700-70380	F/A Erosion Control	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0195	700-70589	F/A Environmental Health & Safety Management	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT \$	728,197.57 \$	87,200.00 \$ 341,866.47

CAT NO0201 0201 'F' I-76 @ SH 95						
0200	202-00190	*Removal of Concrete Median Cover Material	327.000	100.000		
			SY	0.000	0.00	
			35.00000	100.000		3,500.00
0205	202-00200	*Removal of Sidewalk	59.000	40.000		
			SY	0.000	0.00	
			36.00000	40.000		1,440.00
0210	202-00203	*Removal of Curb and Gutter	577.000	179.500		
			LF	0.000	0.00	
			12.00000	179.500		2,154.00

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6
 ESTIMATE RUN 03/25/2020
 12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 0201 'F' I-76 @ SH 95						
0215	202-00206	*Removal of Concrete Curb Ramp	45.000	12.000		
			SY	0.000	0.00	
			38.50000	12.000		462.00
0220	202-00220	*Removal of Asphalt Mat	142.000	52.500		
			SY	0.000	0.00	
			41.00000	52.500		2,152.50
0225	202-00240	*Removal of Asphalt Mat (Planing)	769.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0230	202-00250	*Removal of Pavement Marking	2,000.000	0.000		
			SF	0.000	0.00	
			3.50000	0.000		0.00
0235	203-00010	*Unclassified Excavation (Complete In Place)	158.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
0240	203-01597	*Potholing	40.000	40.000		
			HOUR	0.000	0.00	
			175.00000	40.000		7,000.00
0245	210-00810	Reset Ground Sign	3.000	0.000		
			EACH	0.000	0.00	
			770.00000	0.000		0.00
0250	210-00867	Reset Fire Preemption Unit	2.000	0.000		
			EACH	0.000	0.00	
			410.00000	0.000		0.00
0255	304-06007	Aggregate Base Course (Class 6)	113.000	45.500		
			CY	0.000	0.00	
			77.00000	45.500		3,503.50
0260	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	500.000	14.000		
			TON	0.000	0.00	
			260.00000	14.000		3,640.00
0265	403-34841	Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	111.000	0.000		
			TON	0.000	0.00	
			395.00000	0.000		0.00

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7
 ESTIMATE RUN 03/25/2020
 12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 0201 'F' I-76 @ SH 95						
0270	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	89.000	0.000		
			TON	0.000	0.00	
			398.00000	0.000		0.00
0275	503-00018	Drilled Caisson (18 Inch)	5.000	0.000		
			LF	0.000	0.00	
			145.00000	0.000		0.00
0280	503-00036	Drilled Caisson (36 Inch)	57.000	57.000		
			LF	0.000	0.00	
			385.00000	57.000		21,945.00
0285	608-00000	*Concrete Sidewalk	59.000	59.000		
			SY	0.000	0.00	
			104.00000	59.000		6,136.00
0290	608-00010	*Concrete Curb Ramp	33.000	25.000		
			SY	0.000	0.00	
			196.00000	25.000		4,900.00
0295	609-21010	*Curb and Gutter Type 2 (Section I-B)	161.000	44.000		
			LF	0.000	0.00	
			33.50000	44.000		1,474.00
0300	609-21020	Curb and Gutter Type 2 (Section II-B)	325.000	133.000		
			LF	0.000	0.00	
			36.00000	133.000		4,788.00
0305	613-00206	*2 Inch Electrical Conduit (Bored)	339.000	339.000		
			LF	0.000	0.00	
			14.00000	339.000		4,746.00
0310	613-00306	*3 Inch Electrical Conduit (Bored)	540.000	508.000		
			LF	0.000	0.00	
			15.50000	508.000		7,874.00
0315	613-01100	1 Inch Electrical Conduit (Plastic)	25.000	25.000		
			LF	0.000	0.00	
			8.00000	25.000		200.00
0320	613-01200	2 Inch Electrical Conduit (Plastic)	55.000	55.000		
			LF	0.000	0.00	
			12.50000	55.000		687.50

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8
 ESTIMATE RUN 03/25/2020
 12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201	0201	'F' I-76 @ SH 95				
0325	613-01300	3 Inch Electrical Conduit (Plastic)	120.000	120.000		
			LF	0.000	0.00	
			18.50000	120.000		2,220.00
0330	613-07004	Type Four Pull Box	3.000	2.000		
			EACH	0.000	0.00	
			1,555.00000	2.000		3,110.00
0335	613-07005	Type Five Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			2,150.00000	0.000		0.00
0340	613-13006	Luminare (LED) (8500 Lumens)	3.000	0.000		
			EACH	0.000	0.00	
			515.00000	0.000		0.00
0345	614-00011	Sign Panel (Class I)	42.500	0.000		
			SF	0.000	0.00	
			26.00000	0.000		0.00
0350	614-00012	Sign Panel (Class II)	76.000	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00
0355	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	3.000	0.000		
			EACH	0.000	0.00	
			770.00000	0.000		0.00
0360	614-70024	1310nm SFP Optic Module	2.000	0.000		
			EACH	0.000	0.00	
			610.00000	0.000		0.00
0365	614-70030	Optical Attenuator	1.000	0.000		
			EACH	0.000	0.00	
			155.00000	0.000		0.00
0370	614-70150	Pedestrian Signal Face (16) (Countdown)	6.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0375	614-70336	Traffic Signal Face (12-12-12)	14.000	0.000		
			EACH	0.000	0.00	
			625.00000	0.000		0.00

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9
 ESTIMATE RUN 03/25/2020
 12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 0201 'F' I-76 @ SH 95						
0380	614-72836	Conflict Monitor	1.000	0.000		
			EACH	0.000	0.00	
			820.00000	0.000		0.00
0385	614-72855	Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			16,500.00000	0.000		0.00
0390	614-72860	Pedestrian Push Button	6.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
0395	614-72863	Pedestrian Push Button Post Assembly	2.000	0.000		
			EACH	0.000	0.00	
			740.00000	0.000		0.00
0400	614-72885	Traffic Signal Vehicle Detector (Special)	6.000	0.000		
			EACH	1.000	7,900.00	
			7,900.00000	1.000		7,900.00
0405	614-81000	Traffic Signal-Light Pole Steel	1.000	0.000		
			EACH	0.000	0.00	
			7,900.00000	0.000		0.00
0410	614-81130	Traffic Signal-Light Pole Steel (1-30 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			14,885.00000	0.000		0.00
0415	614-81150	Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	1.000	0.000		
			EACH	1.000	17,350.00	
			17,350.00000	1.000		17,350.00
0420	614-81155	Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	1.000	0.000		
			EACH	1.000	17,500.00	
			17,500.00000	1.000		17,500.00
0425	614-84000	Traffic Signal Pedestal Pole Steel	1.000	0.000		
			EACH	0.000	0.00	
			2,025.00000	0.000		0.00
0430	614-86248	Traffic Signal Controller (Type 2070LC)	1.000	0.000		
			EACH	0.000	0.00	
			5,925.00000	0.000		0.00

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10
 ESTIMATE RUN 03/25/2020
 12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0201	0201 'F' I-76 @ SH 95				
0435	614-86800	Uninterrupted Power Supply	1.000	0.000		
			EACH	0.000	0.00	
			7,525.00000	0.000		0.00
0440	614-87010	Fiber Optic Cable (Single Mode) (12 Fiber)	200.000	0.000		
			LF	0.000	0.00	
			7.25000	0.000		0.00
0445	614-87012	Fiber Optic Termination Panel (12 Fiber)	1.000	0.000		
			EACH	0.000	0.00	
			655.00000	0.000		0.00
0450	614-87015	Buffer Tube Fan Out Kit	1.000	0.000		
			EACH	0.000	0.00	
			78.00000	0.000		0.00
0455	614-87320	Closed Circuit Television	1.000	0.000		
			EACH	0.000	0.00	
			4,400.00000	0.000		0.00
0460	614-87512	Splice Fiber Optic Cable (12 Strand)	1.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0465	614-87692	Ethernet Switch Type II	1.000	0.000		
			EACH	0.000	0.00	
			4,025.00000	0.000		0.00
0470	615-00050	*Embankment Protector Type 5	1.000	0.000		
			EACH	0.000	0.00	
			13,000.00000	0.000		0.00
0475	627-00008	*Modified Epoxy Pavement Marking	7.000	0.000		
			GAL	0.000	0.00	
			488.00000	0.000		0.00
0480	627-00013	*Pavement Marking Paint (High Build)	2.000	0.000		
			GAL	0.000	0.00	
			238.00000	0.000		0.00
0485	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	24.000	0.000		
			SF	0.000	0.00	
			20.50000	0.000		0.00

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/25/2020

ESTIMATE NO: 0007

12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 0201 'F' I-76 @ SH 95						
0490	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	117.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0495	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	808.000	0.000		
			SF	0.000	0.00	
			13.00000	0.000		0.00
0500	630-00000	*Flagging	360.000	25.500		
			HOURL	0.000	0.00	
			32.00000	25.500		816.00
0505	630-00003	*Uniformed Traffic Control	16.000	0.000		
			HOURL	0.000	0.00	
			145.00000	0.000		0.00

			CAT 0201	CURRENT AMT \$	571,750.50 \$	42,750.00 \$ 125,498.50

CAT NO0202 0202 'H' SH 121 @ Deer Ck						
0510	202-00220	*Removal of Asphalt Mat	78.000	78.000		
			SY	0.000	0.00	
			41.00000	78.000		3,198.00
0515	202-00250	*Removal of Pavement Marking	476.000	0.000		
			SF	0.000	0.00	
			3.50000	0.000		0.00
0520	203-00010	*Unclassified Excavation (Complete In Place)	20.000	20.000		
			CY	0.000	0.00	
			50.00000	20.000		1,000.00
0525	203-01597	*Potholing	15.000	15.000		
			HOURL	0.000	0.00	
			175.00000	15.000		2,625.00
0530	210-00815	Reset Sign Panel	3.000	0.000		
			EACH	0.000	0.00	
			90.00000	0.000		0.00
0535	210-00867	Reset Fire Preemption Unit	1.000	0.000		
			EACH	0.000	0.00	
			410.00000	0.000		0.00

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 12
 ESTIMATE RUN 03/25/2020
 12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0202	0202 'H' SH 121 @ Deer Ck				
0540	304-06007	Aggregate Base Course (Class 6)	16.000	13.000		
			CY	0.000	0.00	
			77.00000	13.000		1,001.00
0545	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	39.000	38.500		
			TON	0.000	0.00	
			260.00000	38.500		10,010.00
0550	503-00018	Drilled Caisson (18 Inch)	10.000	10.000		
			LF	0.000	0.00	
			145.00000	10.000		1,450.00
0555	503-00036	Drilled Caisson (36 Inch)	76.000	76.000		
			LF	0.000	0.00	
			385.00000	76.000		29,260.00
0560	608-00010	*Concrete Curb Ramp	15.000	15.000		
			SY	0.000	0.00	
			196.00000	15.000		2,940.00
0565	609-21010	Curb and Gutter Type 2 (Section I-B)	90.000	90.000		
			LF	0.000	0.00	
			33.50000	90.000		3,015.00
0570	610-00030	*Median Cover Material (Concrete)	2,629.000	2,629.000		
			SF	0.000	0.00	
			15.50000	2,629.000		40,749.50
0575	613-00206	*2 Inch Electrical Conduit (Bored)	522.000	522.000		
			LF	0.000	0.00	
			14.00000	522.000		7,308.00
0580	613-00306	*3 Inch Electrical Conduit (Bored)	730.000	730.000		
			LF	0.000	0.00	
			15.50000	730.000		11,315.00
0585	613-01100	1 Inch Electrical Conduit (Plastic)	50.000	50.000		
			LF	0.000	0.00	
			8.00000	50.000		400.00
0590	613-01200	2 Inch Electrical Conduit (Plastic)	240.000	240.000		
			LF	0.000	0.00	
			12.50000	240.000		3,000.00

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 13
 ESTIMATE RUN 03/25/2020
 12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0202	0202	'H' SH 121 @ Deer Ck				
0595	613-01300	3 Inch Electrical Conduit (Plastic)	200.000	200.000		
			LF	0.000	0.00	
			18.50000	200.000		3,700.00
0600	613-07001	Type One Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			630.00000	0.000		0.00
0605	613-07004	Type Four Pull Box	4.000	4.000		
			EACH	0.000	0.00	
			1,555.00000	4.000		6,220.00
0610	613-07005	Type Five Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			2,150.00000	0.000		0.00
0615	613-13006	Luminare (LED) (8500 Lumens)	4.000	0.000		
			EACH	0.000	0.00	
			515.00000	0.000		0.00
0620	613-80130	Service Meter Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			3,915.00000	1.000		3,915.00
0625	614-00011	Sign Panel (Class I)	39.500	0.000		
			SF	0.000	0.00	
			26.00000	0.000		0.00
0630	614-00012	Sign Panel (Class II)	12.000	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00
0635	614-01503	Steel Sign Support (2-Inch Round)(Post and Socket)	1.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
0640	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	1.000	0.000		
			EACH	0.000	0.00	
			770.00000	0.000		0.00
0645	614-70150	Pedestrian Signal Face (16) (Countdown)	8.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 14
 ESTIMATE RUN 03/25/2020
 12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0202	0202 'H' SH 121 @ Deer Ck				
0650	614-70336	Traffic Signal Face (12-12-12)	18.000	0.000		
			EACH	0.000	0.00	
			625.00000	0.000		0.00
0655	614-72860	Pedestrian Push Button	10.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
0660	614-72863	Pedestrian Push Button Post Assembly	4.000	0.000		
			EACH	0.000	0.00	
			740.00000	0.000		0.00
0665	614-72885	Traffic Signal Vehicle Detector (Special)	6.000	0.000		
			EACH	6.000	47,400.00	
			7,900.00000	6.000		47,400.00
0670	614-81135	Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			16,100.00000	0.000		0.00
0675	614-81145	Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	1.000	0.000		
			EACH	1.000	17,000.00	
			17,000.00000	1.000		17,000.00
0680	614-81150	Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	2.000	0.000		
			EACH	2.000	34,700.00	
			17,350.00000	2.000		34,700.00
0685	614-81155	Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			17,500.00000	0.000		0.00
0690	614-84000	Traffic Signal Pedestal Pole Steel	2.000	0.000		
			EACH	0.000	0.00	
			2,025.00000	0.000		0.00
0695	627-00008	*Modified Epoxy Pavement Marking	3.000	0.000		
			GAL	0.000	0.00	
			488.00000	0.000		0.00
0700	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	10.000	0.000		
			SF	0.000	0.00	
			20.50000	0.000		0.00

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 15
 ESTIMATE RUN 03/25/2020
 12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0202 0202 'H' SH 121 @ Deer Ck						
0705	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	111.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0710	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	886.000	558.000		
			SF	0.000	0.00	
			13.00000	558.000		7,254.00
0715	630-00000	*Flagging	100.000	0.000		
			HOUR	0.000	0.00	
			32.00000	0.000		0.00
0720	630-00003	*Uniformed Traffic Control	16.000	0.000		
			HOUR	0.000	0.00	
			145.00000	0.000		0.00

			CAT 0202	CURRENT AMT \$	319,489.50 \$	99,100.00 \$ 237,460.50
CAT NO0203 0203 'I' SH 121 @ Peakview						
0725	202-00200	*Removal of Sidewalk	60.000	18.000		
			SY	0.000	0.00	
			36.00000	18.000		648.00
0730	202-00203	*Removal of Curb and Gutter	160.000	69.000		
			LF	0.000	0.00	
			12.00000	69.000		828.00
0735	202-00206	*Removal of Concrete Curb Ramp	32.000	30.000		
			SY	0.000	0.00	
			38.50000	30.000		1,155.00
0740	202-00220	*Removal of Asphalt Mat	27.000	0.000		
			SY	0.000	0.00	
			41.00000	0.000		0.00
0745	202-00250	*Removal of Pavement Marking	620.000	0.000		
			SF	0.000	0.00	
			3.50000	0.000		0.00
0750	203-00010	*Unclassified Excavation (Complete In Place)	12.000	4.000		
			CY	0.000	0.00	
			50.00000	4.000		200.00

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 16
 ESTIMATE RUN 03/25/2020
 12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0203 0203 'I' SH 121 @ Peakview						
0755	203-01597	*Potholing	32.500	32.500		
			hour	0.000	0.00	
			175.00000	32.500		5,687.50
0760	210-00815	Reset Sign Panel	4.000	0.000		
			each	0.000	0.00	
			90.00000	0.000		0.00
0765	210-00867	Reset Fire Preemption Unit	1.000	0.000		
			each	0.000	0.00	
			410.00000	0.000		0.00
0770	304-06007	Aggregate Base Course (Class 6)	2.000	0.000		
			cy	0.000	0.00	
			77.00000	0.000		0.00
0775	503-00018	Drilled Caisson (18 Inch)	10.000	10.000		
			lf	0.000	0.00	
			145.00000	10.000		1,450.00
0780	503-00036	Drilled Caisson (36 Inch)	38.000	38.000		
			lf	0.000	0.00	
			385.00000	38.000		14,630.00
0785	503-00048	Drilled Caisson (48 Inch)	21.000	21.000		
			lf	0.000	0.00	
			495.00000	21.000		10,395.00
0790	503-00054	Drilled Caisson (54 Inch)	21.000	21.000		
			lf	0.000	0.00	
			585.00000	21.000		12,285.00
0795	608-00000	*Concrete Sidewalk	53.000	18.000		
			sy	0.000	0.00	
			104.00000	18.000		1,872.00
0800	608-00010	*Concrete Curb Ramp	55.000	30.000		
			sy	0.000	0.00	
			196.00000	30.000		5,880.00
0805	609-21020	Curb and Gutter Type 2 (Section II-B)	171.000	69.000		
			lf	0.000	0.00	
			36.00000	69.000		2,484.00

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 17
 ESTIMATE RUN 03/25/2020
 12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0203 0203 'I' SH 121 @ Peakview						
0810	613-00206	*2 Inch Electrical Conduit (Bored)	630.000	630.000		
			LF	0.000	0.00	
			14.00000	630.000		8,820.00
0815	613-00306	*3 Inch Electrical Conduit (Bored)	820.000	820.000		
			LF	0.000	0.00	
			15.50000	820.000		12,710.00
0820	613-01200	2 Inch Electrical Conduit (Plastic)	165.000	165.000		
			LF	0.000	0.00	
			12.50000	165.000		2,062.50
0825	613-01300	3 Inch Electrical Conduit (Plastic)	300.000	300.000		
			LF	0.000	0.00	
			18.50000	300.000		5,550.00
0830	613-07004	Type Four Pull Box	4.000	3.000		
			EACH	0.000	0.00	
			1,555.00000	3.000		4,665.00
0835	613-07005	Type Five Pull Box	1.000	1.000		
			EACH	0.000	0.00	
			2,150.00000	1.000		2,150.00
0840	613-13006	Luminare (LED) (8500 Lumens)	4.000	0.000		
			EACH	0.000	0.00	
			515.00000	0.000		0.00
0845	613-80130	Service Meter Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			3,915.00000	1.000		3,915.00
0850	614-00011	Sign Panel (Class I)	72.500	0.000		
			SF	0.000	0.00	
			26.00000	0.000		0.00
0855	614-70150	Pedestrian Signal Face (16) (Countdown)	8.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0860	614-70336	Traffic Signal Face (12-12-12)	18.000	0.000		
			EACH	0.000	0.00	
			625.00000	0.000		0.00

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 18
 ESTIMATE RUN 03/25/2020
 12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0203 0203 'I' SH 121 @ Peakview						
0865	614-72860	Pedestrian Push Button	8.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
0870	614-72885	Traffic Signal Vehicle Detector (Special)	6.000	0.000		
			EACH	6.000	47,400.00	
			7,900.00000	6.000		47,400.00
0875	614-81155	Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	2.000	0.000		
			EACH	2.000	35,000.00	
			17,500.00000	2.000		35,000.00
0880	614-81160	Traffic Signal Light Pole Steel (1-60 Foot Mast Arm)	1.000	0.000		
			EACH	1.000	26,950.00	
			26,950.00000	1.000		26,950.00
0885	614-81170	Traffic Signal-Light Pole Steel (1-70 Foot Mast Arm)	1.000	0.000		
			EACH	1.000	28,350.00	
			28,350.00000	1.000		28,350.00
0890	614-84000	Traffic Signal Pedestal Pole Steel	1.000	0.000		
			EACH	0.000	0.00	
			2,025.00000	0.000		0.00
0895	614-87320	Closed Circuit Television	1.000	0.000		
			EACH	0.000	0.00	
			4,400.00000	0.000		0.00
0900	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	620.000	0.000		
			SF	0.000	0.00	
			13.00000	0.000		0.00
0905	630-00000	*Flagging	100.000	0.000		
			HOURL	0.000	0.00	
			32.00000	0.000		0.00
0910	630-00003	*Uniformed Traffic Control	16.000	0.000		
			HOURL	0.000	0.00	
			145.00000	0.000		0.00

			CAT 0203	CURRENT AMT \$	297,496.00 \$	137,700.00 \$ 235,087.00

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 19
 ESTIMATE RUN 03/25/2020
 12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0204 0204 'K' SH 121 @ Chatfield Ent.						
0915	202-00190	*Removal of Concrete Median Cover Material	11.500	11.500		
			SY	0.000	0.00	
			35.00000	11.500		402.50
0920	202-00203	*Removal of Curb and Gutter	38.000	38.000		
			LF	0.000	0.00	
			12.00000	38.000		456.00
0925	202-00250	*Removal of Pavement Marking	50.000	0.000		
			SF	0.000	0.00	
			3.50000	0.000		0.00
0930	203-00010	*Unclassified Excavation (Complete In Place)	2.000	2.000		
			CY	0.000	0.00	
			50.00000	2.000		100.00
0935	203-01597	*Potholing	13.500	13.500		
			HOURL	0.000	0.00	
			175.00000	13.500		2,362.50
0940	210-00867	Reset Fire Preemption Unit	1.000	0.000		
			EACH	0.000	0.00	
			410.00000	0.000		0.00
0945	304-06007	Aggregate Base Course (Class 6)	2.000	2.000		
			CY	0.000	0.00	
			77.00000	2.000		154.00
0950	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	6.000	0.000		
			TON	0.000	0.00	
			260.00000	0.000		0.00
0955	503-00018	Drilled Caisson (18 Inch)	5.000	5.000		
			LF	0.000	0.00	
			145.00000	5.000		725.00
0960	503-00036	Drilled Caisson (36 Inch)	57.000	57.000		
			LF	0.000	0.00	
			385.00000	57.000		21,945.00
0965	607-01050	Fence Wire With Metal Posts	50.000	0.000		
			LF	0.000	0.00	
			160.00000	0.000		0.00

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 20
 ESTIMATE RUN 03/25/2020
 12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0204 0204 'K' SH 121 @ Chatfield Ent.						
0970	609-21010	Curb and Gutter Type 2 (Section I-B)	17.000	17.000		
			LF	0.000	0.00	
			33.50000	17.000		569.50
0975	613-00206	*2 Inch Electrical Conduit (Bored)	300.000	291.000		
			LF	0.000	0.00	
			14.00000	291.000		4,074.00
0980	613-00306	*3 Inch Electrical Conduit (Bored)	600.000	582.000		
			LF	0.000	0.00	
			15.50000	582.000		9,021.00
0985	613-01100	1 Inch Electrical Conduit (Plastic)	10.000	10.000		
			LF	0.000	0.00	
			8.00000	10.000		80.00
0990	613-01200	2 Inch Electrical Conduit (Plastic)	130.000	130.000		
			LF	0.000	0.00	
			12.50000	130.000		1,625.00
0995	613-01300	3 Inch Electrical Conduit (Plastic)	140.000	140.000		
			LF	0.000	0.00	
			18.50000	140.000		2,590.00
1000	613-07004	Type Four Pull Box	4.000	1.000		
			EACH	0.000	0.00	
			1,555.00000	1.000		1,555.00
1005	613-07005	Type Five Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			2,150.00000	0.000		0.00
1010	613-13006	Luminare (LED) (8500 Lumens)	2.000	0.000		
			EACH	0.000	0.00	
			515.00000	0.000		0.00
1015	614-00011	Sign Panel (Class I)	48.000	0.000		
			SF	0.000	0.00	
			26.00000	0.000		0.00
1020	614-70150	Pedestrian Signal Face (16) (Countdown)	4.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 21
 ESTIMATE RUN 03/25/2020
 12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0204 0204 'K' SH 121 @ Chatfield Ent.						
1025	614-70336	Traffic Signal Face (12-12-12)	11.000	0.000		
			EACH	0.000	0.00	
			625.00000	0.000		0.00
1030	614-72860	Pedestrian Push Button	4.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
1035	614-72863	Pedestrian Push Button Post Assembly	1.000	0.000		
			EACH	0.000	0.00	
			740.00000	0.000		0.00
1040	614-72885	Traffic Signal Vehicle Detector (Special)	5.000	0.000		
			EACH	5.000	39,500.00	
			7,900.00000	5.000		39,500.00
1045	614-81125	Traffic Signal-Light Pole Steel (1-25 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			11,855.00000	0.000		0.00
1050	614-81150	Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	3.000	0.000		
			EACH	3.000	52,050.00	
			17,350.00000	3.000		52,050.00
1055	614-84000	Traffic Signal Pedestal Pole Steel	1.000	0.000		
			EACH	0.000	0.00	
			2,025.00000	0.000		0.00
1060	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	752.000	0.000		
			SF	0.000	0.00	
			13.00000	0.000		0.00
1065	630-00000	*Flagging	100.000	0.000		
			HOURL	0.000	0.00	
			32.00000	0.000		0.00
1070	630-00003	*Uniformed Traffic Control	16.000	0.000		
			HOURL	0.000	0.00	
			145.00000	0.000		0.00

			CAT 0204	CURRENT AMT \$	196,723.50 \$	91,550.00 \$ 137,209.50

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 22
 ESTIMATE RUN 03/25/2020
 12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0205 0205 'L' C-470 @ SH 177						
1075	203-01597	*Potholing	35.000	35.000		
			HOOR	0.000	0.00	
			175.00000	35.000		6,125.00
1080	210-00867	Reset Fire Preemption Unit	2.000	0.000		
			EACH	0.000	0.00	
			410.00000	0.000		0.00
1085	503-00018	Drilled Caisson (18 Inch)	5.000	0.000		
			LF	0.000	0.00	
			145.00000	0.000		0.00
1090	503-00024	Drilled Caisson (24 Inch)	14.000	14.000		
			LF	0.000	0.00	
			235.00000	14.000		3,290.00
1095	503-00036	Drilled Caisson (36 Inch)	38.000	38.000		
			LF	0.000	0.00	
			385.00000	38.000		14,630.00
1100	503-00054	Drilled Caisson (54 Inch)	21.000	21.000		
			LF	0.000	0.00	
			585.00000	21.000		12,285.00
1105	613-00206	*2 Inch Electrical Conduit (Bored)	345.000	345.000		
			LF	0.000	0.00	
			14.00000	345.000		4,830.00
1110	613-00306	*3 Inch Electrical Conduit (Bored)	650.000	570.000		
			LF	0.000	0.00	
			15.50000	570.000		8,835.00
1115	613-01100	1 Inch Electrical Conduit (Plastic)	70.000	70.000		
			LF	0.000	0.00	
			8.00000	70.000		560.00
1120	613-01200	2 Inch Electrical Conduit (Plastic)	80.000	65.000		
			LF	0.000	0.00	
			12.50000	65.000		812.50
1125	613-01300	3 Inch Electrical Conduit (Plastic)	120.000	120.000		
			LF	0.000	0.00	
			18.50000	120.000		2,220.00

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 23
 ESTIMATE RUN 03/25/2020
 12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0205 0205 'L' C-470 @ SH 177						
1130	613-07004	Type Four Pull Box	4.000	4.000		
			EACH	0.000	0.00	
			1,555.00000	4.000		6,220.00
1135	613-07005	Type Five Pull Box	1.000	1.000		
			EACH	0.000	0.00	
			2,150.00000	1.000		2,150.00
1140	613-13006	Luminare (LED) (8500 Lumens)	4.000	0.000		
			EACH	0.000	0.00	
			515.00000	0.000		0.00
1145	613-80130	Service Meter Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			3,915.00000	1.000		3,915.00
1150	614-00011	Sign Panel (Class I)	31.500	0.000		
			SF	0.000	0.00	
			26.00000	0.000		0.00
1155	614-00012	Sign Panel (Class II)	25.500	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00
1160	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	2.000	0.000		
			EACH	0.000	0.00	
			770.00000	0.000		0.00
1165	614-70024	1310nm SFP Optic Module	2.000	0.000		
			EACH	0.000	0.00	
			610.00000	0.000		0.00
1170	614-70030	Optical Attenuator	1.000	0.000		
			EACH	0.000	0.00	
			155.00000	0.000		0.00
1175	614-70150	Pedestrian Signal Face (16) (Countdown)	6.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
1180	614-70336	Traffic Signal Face (12-12-12)	14.000	0.000		
			EACH	0.000	0.00	
			625.00000	0.000		0.00

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 24
 ESTIMATE RUN 03/25/2020
 12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0205 0205 'L' C-470 @ SH 177						
1185	614-72836	Conflict Monitor	1.000	0.000		
			EACH	0.000	0.00	
			820.00000	0.000		0.00
1190	614-72855	Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			16,500.00000	0.000		0.00
1195	614-72860	Pedestrian Push Button	6.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
1200	614-72863	Pedestrian Push Button Post Assembly	3.000	0.000		
			EACH	0.000	0.00	
			740.00000	0.000		0.00
1205	614-72885	Traffic Signal Vehicle Detector (Special)	6.000	0.000		
			EACH	6.000	47,400.00	
			7,900.00000	6.000		47,400.00
1210	614-81130	Traffic Signal-Light Pole Steel (1-30 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			14,885.00000	0.000		0.00
1215	614-81155	Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	1.000	0.000		
			EACH	1.000	17,500.00	
			17,500.00000	1.000		17,500.00
1220	614-81175	Traffic Signal-Light Pole Steel (1-75 Foot Mast Arm)	1.000	0.000		
			EACH	1.000	28,555.00	
			28,555.00000	1.000		28,555.00
1225	614-86248	Traffic Signal Controller (Type 2070LC)	1.000	0.000		
			EACH	0.000	0.00	
			5,925.00000	0.000		0.00
1230	614-86800	Uninterrupted Power Supply	1.000	0.000		
			EACH	0.000	0.00	
			7,525.00000	0.000		0.00
1235	614-87010	Fiber Optic Cable (Single Mode) (12 Fiber)	200.000	0.000		
			LF	0.000	0.00	
			7.25000	0.000		0.00

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 25
 ESTIMATE RUN 03/25/2020
 12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0205 0205 'L' C-470 @ SH 177						
1240	614-87012	Fiber Optic Termination Panel (12 Fiber)	1.000	0.000		
			EACH	0.000	0.00	
			655.00000	0.000		0.00
1245	614-87015	Buffer Tube Fan Out Kit	1.000	0.000		
			EACH	0.000	0.00	
			78.00000	0.000		0.00
1250	614-87320	Closed Circuit Television	1.000	0.000		
			EACH	0.000	0.00	
			4,400.00000	0.000		0.00
1255	614-87512	Splice Fiber Optic Cable (12 Strand)	1.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
1260	614-87692	Ethernet Switch Type II	1.000	0.000		
			EACH	0.000	0.00	
			4,025.00000	0.000		0.00
1265	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	180.000	0.000		
			SF	0.000	0.00	
			13.00000	0.000		0.00
1270	630-00000	*Flagging	100.000	0.000		
			HOURL	0.000	0.00	
			32.00000	0.000		0.00
1275	630-00003	*Uniformed Traffic Control	16.000	0.000		
			HOURL	0.000	0.00	
			145.00000	0.000		0.00

			CAT 0205	CURRENT AMT \$	250,595.50 \$	93,455.00 \$
						159,327.50

CAT NO0206 0206 'M' SH 93 @ Washington						
1280	202-00019	*Removal of Inlet	1.000	1.000		
			EACH	0.000	0.00	
			3,200.00000	1.000		3,200.00
1285	202-00035	*Removal of Pipe	32.000	32.000		
			LF	0.000	0.00	
			64.00000	32.000		2,048.00

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 26
 ESTIMATE RUN 03/25/2020
 12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0206 0206 'M' SH 93 @ Washington						
1290	202-00200	*Removal of Sidewalk	100.000	100.000		
			SY	0.000	0.00	
			36.00000	100.000		3,600.00
1295	202-00203	*Removal of Curb and Gutter	232.000	232.000		
			LF	0.000	0.00	
			12.00000	232.000		2,784.00
1300	202-00206	*Removal of Concrete Curb Ramp	54.000	54.000		
			SY	0.000	0.00	
			38.50000	54.000		2,079.00
1305	202-00220	*Removal of Asphalt Mat	371.000	371.000		
			SY	0.000	0.00	
			41.00000	371.000		15,211.00
1310	202-00240	*Removal of Asphalt Mat (Planing)	318.000	318.000		
			SY	0.000	0.00	
			10.00000	318.000		3,180.00
1315	202-00250	*Removal of Pavement Marking	99.000	0.000		
			SF	0.000	0.00	
			3.50000	0.000		0.00
1320	202-04002	Clean Culvert	3.000	0.000		
			EACH	0.000	0.00	
			1,050.00000	0.000		0.00
1325	202-04010	Clean Inlet	1.000	0.000		
			EACH	0.000	0.00	
			1,725.00000	0.000		0.00
1330	203-00010	*Unclassified Excavation (Complete In Place)	200.000	200.000		
			CY	0.000	0.00	
			50.00000	200.000		10,000.00
1335	203-01597	*Potholing	20.000	0.000		
			HOUR	0.000	0.00	
			175.00000	0.000		0.00
1340	210-00867	Reset Fire Preemption Unit	2.000	0.000		
			EACH	0.000	0.00	
			410.00000	0.000		0.00

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 27
 ESTIMATE RUN 03/25/2020
 12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0206 0206 'M' SH 93 @ Washington						
1345	304-06000	*Aggregate Base Course (Class 6)	489.000	234.920		
			TON	0.000	0.00	
			45.00000	234.920		10,571.40
1350	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	35.430	35.430		
			TON	0.000	0.00	
			260.00000	35.430		9,211.80
1355	403-34841	*Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	40.000	37.360		
			TON	0.000	0.00	
			395.00000	37.360		14,757.20
1360	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	76.100	76.100		
			TON	0.000	0.00	
			398.00000	76.100		30,287.80
1365	503-00018	Drilled Caisson (18 Inch)	5.000	5.000		
			LF	0.000	0.00	
			145.00000	5.000		725.00
1370	503-00036	Drilled Caisson (36 Inch)	76.000	76.000		
			LF	0.000	0.00	
			385.00000	76.000		29,260.00
1375	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place)	20.000	20.000		
			LF	0.000	0.00	
			193.00000	20.000		3,860.00
1380	604-19105	*Inlet Type R L 5 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			9,000.00000	1.000		9,000.00
1385	604-30010	*Manhole Slab Base (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			12,850.00000	1.000		12,850.00
1390	608-00000	*Concrete Sidewalk	159.000	159.000		
			SY	0.000	0.00	
			104.00000	159.000		16,536.00
1395	608-00005	*Concrete Sidewalk (Special)	87.000	70.000		
			SY	0.000	0.00	
			254.00000	70.000		17,780.00

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 28
 ESTIMATE RUN 03/25/2020
 12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0206 0206 'M' SH 93 @ Washington						
1400	608-00010	*Concrete Curb Ramp	119.000	81.000		
			SY	0.000	0.00	
			196.00000	81.000		15,876.00
1405	609-21010	*Curb and Gutter Type 2 (Section I-B)	140.000	140.000		
			LF	0.000	0.00	
			33.50000	140.000		4,690.00
1410	609-21020	Curb and Gutter Type 2 (Section II-B)	331.000	331.000		
			LF	0.000	0.00	
			36.00000	331.000		11,916.00
1415	609-21900	*Curb and Gutter Type 2 (Special)	96.000	59.000		
			LF	0.000	0.00	
			135.00000	59.000		7,965.00
1420	610-00010	*Median Cover Material (Decorative)	422.000	402.500		
			SF	0.000	0.00	
			67.00000	402.500		26,967.50
1425	613-00206	*2 Inch Electrical Conduit (Bored)	575.000	396.000		
			LF	0.000	0.00	
			14.00000	396.000		5,544.00
1430	613-00306	*3 Inch Electrical Conduit (Bored)	600.000	552.000		
			LF	0.000	0.00	
			15.50000	552.000		8,556.00
1435	613-01100	1 Inch Electrical Conduit (Plastic)	95.000	95.000		
			LF	0.000	0.00	
			8.00000	95.000		760.00
1440	613-01200	2 Inch Electrical Conduit (Plastic)	150.000	150.000		
			LF	0.000	0.00	
			12.50000	150.000		1,875.00
1445	613-01300	3 Inch Electrical Conduit (Plastic)	80.000	80.000		
			LF	0.000	0.00	
			18.50000	80.000		1,480.00
1450	613-07002	Type Two Pull Box	4.000	4.000		
			EACH	0.000	0.00	
			880.00000	4.000		3,520.00

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 29
 ESTIMATE RUN 03/25/2020
 12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0206 0206 'M' SH 93 @ Washington						
1455	613-07004	Type Four Pull Box	4.000	4.000		
			EACH	0.000	0.00	
			1,555.00000	4.000		6,220.00
1460	613-07005	Type Five Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			2,150.00000	0.000		0.00
1465	613-20200	Luminaire (Install Only)	4.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
1470	613-80130	Service Meter Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			3,915.00000	1.000		3,915.00
1475	614-00011	Sign Panel (Class I)	77.500	0.000		
			SF	0.000	0.00	
			26.00000	0.000		0.00
1480	614-00012	Sign Panel (Class II)	43.500	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00
1485	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	2.000	0.000		
			EACH	0.000	0.00	
			770.00000	0.000		0.00
1490	614-70024	1310nm SFP Optic Module	2.000	0.000		
			EACH	0.000	0.00	
			610.00000	0.000		0.00
1495	614-70030	Optical Attenuator	1.000	0.000		
			EACH	0.000	0.00	
			155.00000	0.000		0.00
1500	614-70150	Pedestrian Signal Face (16) (Countdown)	8.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
1505	614-70336	Traffic Signal Face (12-12-12)	14.000	0.000		
			EACH	0.000	0.00	
			625.00000	0.000		0.00

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 30
 ESTIMATE RUN 03/25/2020
 12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0206 0206 'M' SH 93 @ Washington						
1510	614-70560	Traffic Signal Face (12-12-12-12-12)	4.000	0.000		
			EACH	0.000	0.00	
			1,480.00000	0.000		0.00
1515	614-72836	Conflict Monitor	1.000	0.000		
			EACH	0.000	0.00	
			820.00000	0.000		0.00
1520	614-72855	Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			16,500.00000	0.000		0.00
1525	614-72860	Pedestrian Push Button	8.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
1530	614-72863	Pedestrian Push Button Post Assembly	5.000	0.000		
			EACH	0.000	0.00	
			740.00000	0.000		0.00
1535	614-72885	Traffic Signal Vehicle Detector (Special)	6.000	0.000		
			EACH	0.000	0.00	
			7,900.00000	0.000		0.00
1540	614-81130	Traffic Signal-Light Pole Steel (1-30 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			14,885.00000	0.000		0.00
1545	614-81140	Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			16,725.00000	0.000		0.00
1550	614-81155	Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	2.000	0.000		
			EACH	1.000	17,500.00	
			17,500.00000	1.000		17,500.00
1555	614-84000	Traffic Signal Pedestal Pole Steel	1.000	0.000		
			EACH	0.000	0.00	
			2,025.00000	0.000		0.00
1560	614-86248	Traffic Signal Controller (Type 2070LC)	1.000	0.000		
			EACH	0.000	0.00	
			5,925.00000	0.000		0.00

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 31
 ESTIMATE RUN 03/25/2020
 12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0206 0206 'M' SH 93 @ Washington						
1565	614-86800	Uninterrupted Power Supply	1.000	0.000		
			EACH	0.000	0.00	
			7,525.00000	0.000		0.00
1570	614-87010	Fiber Optic Cable (Single Mode) (12 Fiber)	80.000	0.000		
			LF	0.000	0.00	
			7.25000	0.000		0.00
1575	614-87012	Fiber Optic Termination Panel (12 Fiber)	1.000	0.000		
			EACH	0.000	0.00	
			655.00000	0.000		0.00
1580	614-87015	Buffer Tube Fan Out Kit	1.000	0.000		
			EACH	0.000	0.00	
			78.00000	0.000		0.00
1585	614-87512	Splice Fiber Optic Cable (12 Strand)	1.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
1590	614-87692	Ethernet Switch Type II	1.000	0.000		
			EACH	0.000	0.00	
			4,025.00000	0.000		0.00
1595	627-00008	*Modified Epoxy Pavement Marking	2.460	2.460		
			GAL	0.000	0.00	
			488.00000	2.460		1,200.48
1600	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	187.000	0.000		
			SF	0.000	0.00	
			20.50000	0.000		0.00
1605	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	129.000	87.200		
			SF	0.000	0.00	
			18.00000	87.200		1,569.60
1610	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	1,105.000	788.000		
			SF	0.000	0.00	
			13.00000	788.000		10,244.00
1615	630-00000	*Flagging	240.000	43.000		
			HOUR	0.000	0.00	
			32.00000	43.000		1,376.00

CONTID: C22389R
 PCN: 22389R-BID
 PROJECT: SHER100-308

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/25/2020

ESTIMATE NO: 0007

12:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0206 0206 'M' SH 93 @ Washington						
1620	630-00003	*Uniformed Traffic Control	16.000	13.000		
			HOUR	0.000	0.00	
			145.00000	13.000		1,885.00

			CAT 0206	CURRENT AMT \$	558,909.58 \$	17,500.00 \$ 330,000.78
CAT NO0400 0400 CONSTRUCTION ENGINEERING BID ITEMS						
1625	620-00020	Sanitary Facility	1.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00

			CAT 0400	CURRENT AMT \$	1,700.00 \$	0.00 \$ 0.00

			PROJECT TOTAL	CURRENT AMT \$	2,924,862.15 \$	569,255.00 \$ 1,566,450.25