

ESTIMATE SUMMARY

CONTID: C22391

ESTIMATE NO: 0007 PROG

SPEC YR: 2005

PCN: 22391-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 80.0 DAYS

TIME ALLOW:

80 WORK DAYS

I-76 OVER CLEAR CREEK REHAB

PERCENT TIME: 100.00

ORIG TIME ALLOW:

80 WORK DAYS

PROJECT NO:

FBR0761-232

I-76 OVER CLEAR CREEK REHAB

NAME OF ROAD:

PROJECT COUNTIES:

ADAMS

CONTRACTOR:

STRUCTURES, INC.

4 INVERNESS COURT E, SUITE 250

PAY PERIOD ENDING

12/04/2020

DATE TIME STARTED 06/15/2020

DATE LET

12/19/2019

DATE WORK BEGAN 06/15/2020

DATE AWARDED

01/03/2020

DATE TIME STOPPED 11/13/2020

DATE CONTRACT EXECUTED

01/23/2020

DATE ACCEPTED 11/13/2020

ENGLEWOOD

CO 80112

(303)770-7878

DATE NOTICE TO PROCEED

06/15/2020

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 2,011,465.50 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 1,785,325.50 NON-PARTICIPATING	1,962,595.83	11,801.40
PERCENT COMPLETE: 97.57% TOTAL EARNINGS	1,962,595.83	11,801.40
FUNDS AVAILABLE: \$ 48,869.67 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,962,595.83
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-26,779.88	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	1,935,815.95
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	1,935,815.95
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 11,801.40

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22391
 PCN: 22391-BID
 PROJECT: FBR0761-232

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2
 ESTIMATE RUN 12/11/2020
 14:08:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-04002	Clean Culvert	2.000	2.000		
			EACH	0.000	0.00	
			9,000.00000	2.000		18,000.00
0010	202-04010	Clean Inlet	2.000	2.000		
			EACH	0.000	0.00	
			1,060.00000	2.000		2,120.00
0015	203-01597	Potholing	0.000	0.000		
			HOURL	0.000	0.00	
			230.00000	0.000		0.00
0020	203-02330	Laborer	20.000	0.000		
			HOURL	0.000	0.00	
			40.00000	0.000		0.00
0025	208-00002	Erosion Log Type 1 (12 Inch)	620.000	620.000		
			LF	0.000	0.00	
			8.50000	620.000		5,270.00
0030	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	2.000	1.000		
			EACH	1.000	1,500.00	
			1,500.00000	2.000		3,000.00
0035	208-00056	Storm Drain Inlet Protection (Type III)	0.000	0.000		
			EACH	0.000	0.00	
			540.00000	0.000		0.00
0040	208-00075	Pre-fabricated Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0045	208-00103	Removal and Disposal of Sediment (Labor)	25.000	2.000		
			HOURL	0.000	0.00	
			44.00000	2.000		88.00
0050	208-00105	Removal and Disposal of Sediment (Equipment)	25.000	2.000		
			HOURL	0.000	0.00	
			102.00000	2.000		204.00
0055	208-00207	Erosion Control Management	24.000	13.000		
			DAY	11.000	1,925.00	
			175.00000	24.000		4,200.00

CONTID: C22391
 PCN: 22391-BID
 PROJECT: FBR0761-232

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 12/11/2020
 14:08:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	212-00006	Seeding (Native)	0.500	0.200		
			ACRE	0.000	0.00	
			990.00000	0.200		198.00
0065	212-00032	Soil Conditioning	0.500	0.200		
			ACRE	0.000	0.00	
			4,125.00000	0.200		825.00
0070	213-00002	Mulching (Weed Free Hay)	0.500	0.200		
			ACRE	0.000	0.00	
			1,085.00000	0.200		217.00
0075	213-00061	Mulch Tackifier	100.000	87.000		
			LB	0.000	0.00	
			4.00000	87.000		348.00
0080	214-00225	Deciduous Tree (2.5 Inch Caliper)	0.000	0.000		
			EACH	0.000	0.00	
			1,275.00000	0.000		0.00
0085	217-00020	Herbicide Treatment	0.000	0.000		
			HOURL	0.000	0.00	
			90.00000	0.000		0.00
0090	240-00000	Wildlife Biologist	72.500	72.500		
			HOURL	0.000	0.00	
			115.00000	72.500		8,337.50
0095	240-00010	Removal of Nests	60.000	58.500		
			HOURL	0.000	0.00	
			155.00000	58.500		9,067.50
0100	250-00100	Environmental Health and Safety	1.000	1.000		
			L S	0.000	0.00	
			9,900.00000	1.000		9,900.00
0105	250-00110	Health and Safety Officer	0.000	0.000		
			HOURL	0.000	0.00	
			107.00000	0.000		0.00
0110	420-00113	Geotextile (Drainage) (Class 2)	12.000	12.000		
			SY	0.000	0.00	
			8.00000	12.000		96.00

CONTID: C22391
 PCN: 22391-BID
 PROJECT: FBR0761-232

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 12/11/2020
 14:08:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	506-00209	Riprap (9 Inch)	8.000	8.000		
			CY	0.000	0.00	
			160.00000	8.000		1,280.00
0120	601-01000	Concrete Class B	1.000	1.000		
			CY	0.000	0.00	
			5,190.00000	1.000		5,190.00
0125	607-11525	Fence (Plastic)	150.000	127.000		
			LF	0.000	0.00	
			4.00000	127.000		508.00
0130	625-00001	Construction Surveying (Hourly)	0.000	0.000		
			HOURL	0.000	0.00	
			182.00000	0.000		0.00
0135	626-00000	Mobilization	1.000	1.000		
			L S	0.000	0.00	
			161,775.00000	1.000		161,775.00
0140	626-01113	Public Information Management (Tier III)	180.000	166.000		
			DAY	5.000	325.00	
			65.00000	171.000		11,115.00
0145	630-00000	Flagging	50.000	0.000		
			HOURL	0.000	0.00	
			31.20000	0.000		0.00
0150	630-00003	Uniformed Traffic Control	250.000	233.500		
			HOURL	0.000	0.00	
			88.40000	233.500		20,641.40
0155	630-00006	Uniformed Traffic Control (Vehicle)	250.000	233.500		
			HOURL	0.000	0.00	
			10.40000	233.500		2,428.40
0160	630-00007	Traffic Control Inspection	59.000	59.000		
			DAY	0.000	0.00	
			130.00000	59.000		7,670.00
0165	630-00012	Traffic Control Management	80.000	78.000		
			DAY	0.000	0.00	
			1,378.00000	78.000		107,484.00

CONTID: C22391
 PCN: 22391-BID
 PROJECT: FBR0761-232

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 12/11/2020
 14:08:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	630-80335	Barricade (Type 3 M-A) (Temporary)	12.000	10.800		
			EACH	1.200	126.00	
			105.00000	12.000		1,260.00
0175	630-80341	Construction Traffic Sign (Panel Size A)	133.000	119.700		
			EACH	13.300	1,396.50	
			105.00000	133.000		13,965.00
0180	630-80342	Construction Traffic Sign (Panel Size B)	61.000	54.900		
			EACH	6.100	640.50	
			105.00000	61.000		6,405.00
0185	630-80343	Construction Traffic Sign (Panel Size C)	36.000	32.400		
			EACH	3.600	378.00	
			105.00000	36.000		3,780.00
0190	630-80355	Portable Message Sign Panel	6.000	5.400		
			EACH	0.600	2,700.00	
			4,500.00000	6.000		27,000.00
0195	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	3.600		
			EACH	0.400	420.00	
			1,050.00000	4.000		4,200.00
0200	630-80360	Drum Channelizing Device	150.000	127.800		
			EACH	14.200	745.50	
			52.50000	142.000		7,455.00
0205	630-80363	Drum Channelizing Device (With Light) (Flashing)	0.000	0.000		
			EACH	0.000	0.00	
			52.50000	0.000		0.00
0210	630-80380	Traffic Cone	150.000	124.200		
			EACH	13.800	144.90	
			10.50000	138.000		1,449.00
0215	632-00000	Night Work Lighting	1.000	1.000		
			L S	0.000	0.00	
			45,000.00000	1.000		45,000.00
0220	700-70010	F/A Minor Contract Revisions	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22391
 PCN: 22391-BID
 PROJECT: FBR0761-232

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6
 ESTIMATE RUN 12/11/2020
 14:08:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	700-70014	F/A Incentive for Early Completion of Night Closures	95,000.000	89,266.280		
			F A	0.000	0.00	
			1.00000	89,266.280		89,266.28
0230	700-70111	Project First Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0235	700-70380	F/A Erosion Control	3,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1000	630-85041	Mobile Attenuator CO #02	90.000	90.000		
			DAY	0.000	0.00	
			625.00000	90.000		56,250.00

		CAT 0200	CURRENT AMT \$	668,198.50 \$	10,301.40 \$	635,993.08

CAT NO0300 E-16-LT						
0240	201-00005	Removal of Debris	0.500	0.500		
			L S	0.000	0.00	
			34,500.00000	0.500		17,250.00
0245	202-00505	Removal of Portions of Present Structure	109.000	109.000		
			SF	0.000	0.00	
			110.00000	109.000		11,990.00
0250	203-00060	Embankment Material (Complete In Place)	12.000	12.000		
			CY	0.000	0.00	
			215.00000	12.000		2,580.00
0255	208-00107	Removal of Trash	25.000	0.000		
			HOOR	12.500	1,500.00	
			120.00000	12.500		1,500.00
0260	420-00113	Geotextile (Drainage) (Class 2)	110.000	110.000		
			SY	0.000	0.00	
			8.00000	110.000		880.00
0265	506-00209	Riprap (9 Inch)	48.000	48.000		
			CY	0.000	0.00	
			160.00000	48.000		7,680.00

CONTID: C22391
 PCN: 22391-BID
 PROJECT: FBR0761-232

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7
 ESTIMATE RUN 12/11/2020
 14:08:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 E-16-LT						
0270	509-08201	Retrofit/Repair Type I	84.000	84.000		
			EACH	0.000	0.00	
			2,560.00000	84.000		215,040.00
0275	509-08202	Retrofit/Repair Type II	28.000	28.000		
			EACH	0.000	0.00	
			4,150.00000	28.000		116,200.00
0280	509-08203	Retrofit/Repair Type III	30.000	30.000		
			EACH	0.000	0.00	
			2,730.00000	30.000		81,900.00
0285	509-08204	Retrofit/Repair Type IV	8.000	8.000		
			EACH	0.000	0.00	
			7,200.00000	8.000		57,600.00
0290	601-01025	Concrete Class B (Miscellaneous)	18.600	18.600		
			CY	0.000	0.00	
			1,260.00000	18.600		23,436.00
0295	601-06102	Concrete (Patching)	40.900	40.900		
			CF	0.000	0.00	
			200.00000	40.900		8,180.00
0300	601-40300	Structural Concrete Coating	727.000	606.000		
			SY	0.000	0.00	
			10.25000	606.000		6,211.50
0305	601-40302	Structural Concrete Coating (Anti-Graffiti)	0.000	0.000		
			SF	0.000	0.00	
			1.15000	0.000		0.00
0310	602-00000	Reinforcing Steel	0.000	0.000		
			LB	0.000	0.00	
			1.50000	0.000		0.00
0315	613-00200	2 Inch Electrical Conduit	550.000	543.000		
			LF	0.000	0.00	
			85.00000	543.000		46,155.00

		CAT 0300	CURRENT AMT \$	599,937.75 \$	1,500.00 \$	596,602.50

CONTID: C22391
 PCN: 22391-BID
 PROJECT: FBR0761-232

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8
 ESTIMATE RUN 12/11/2020
 14:08:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0301	E-16-LU				
0320	201-00005	Removal of Debris	0.500	0.500		
			L S	0.000	0.00	
			34,500.00000	0.500		17,250.00
0325	202-00505	Removal of Portions of Present Structure	63.000	63.000		
			SF	0.000	0.00	
			110.00000	63.000		6,930.00
0330	208-00107	Removal of Trash	25.000	2.000		
			HOUR	0.000	0.00	
			120.00000	2.000		240.00
0335	420-00113	Geotextile (Drainage) (Class 2)	138.000	138.000		
			SY	0.000	0.00	
			8.00000	138.000		1,104.00
0340	506-00209	Riprap (9 Inch)	68.000	68.000		
			CY	0.000	0.00	
			160.00000	68.000		10,880.00
0345	509-08201	Retrofit/Repair Type I	136.000	136.000		
			EACH	0.000	0.00	
			2,560.00000	136.000		348,160.00
0350	509-08202	Retrofit/Repair Type II	26.000	26.000		
			EACH	0.000	0.00	
			4,150.00000	26.000		107,900.00
0355	509-08203	Retrofit/Repair Type III	26.000	26.000		
			EACH	0.000	0.00	
			2,730.00000	26.000		70,980.00
0360	509-08204	Retrofit/Repair Type IV	12.000	12.000		
			EACH	0.000	0.00	
			7,200.00000	12.000		86,400.00
0365	601-01025	Concrete Class B (Miscellaneous)	22.000	15.400		
			CY	0.000	0.00	
			1,260.00000	15.400		19,404.00
0370	601-06102	Concrete (Patching)	24.000	23.600		
			CF	0.000	0.00	
			200.00000	23.600		4,720.00

CONTID: C22391
 PCN: 22391-BID
 PROJECT: FBR0761-232

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 12/11/2020

ESTIMATE NO: 0007

14:08:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 E-16-LU						
0375	601-40300	Structural Concrete Coating	1,021.000	809.000		
			SY	0.000	0.00	
			10.25000	809.000		8,292.25
0380	601-40302	Structural Concrete Coating (Anti-Graffiti)	0.000	0.000		
			SF	0.000	0.00	
			1.15000	0.000		0.00
0385	602-00000	Reinforcing Steel	0.000	0.000		
			LB	0.000	0.00	
			1.50000	0.000		0.00

			CAT 0301	CURRENT AMT \$	695,589.25 \$	0.00 \$ 682,260.25
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0390	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			42,000.00000	1.000		42,000.00
0395	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			2,870.00000	2.000		5,740.00

			CAT 0400	CURRENT AMT \$	47,740.00 \$	0.00 \$ 47,740.00

			PROJECT TOTAL	CURRENT AMT \$	2,011,465.50 \$	11,801.40 \$ 1,962,595.83