

ESTIMATE SUMMARY

CONTID: C22399

ESTIMATE NO: 0006 PROG

SPEC YR: 2005

PCN: 22399-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:
CLEAR CREEK GREENWAY

TIME CHARGED: 52.0 DAYS TIME ALLOW: 160 WORK DAYS
PERCENT TIME: 32.50 ORIG TIME ALLOW: 160 WORK DAYS

PROJECT NO: C0703-452
CLEAR CREEK GREENWAY

NAME OF ROAD:

PROJECT COUNTIES: CLEAR CREEK

CONTRACTOR:

AMERICAN CIVIL CONSTRUCTORS, LLC. dba ACC Mountain West	PAY PERIOD ENDING	02/25/2022	DATE TIME STARTED	08/23/2021
4901 S. Windermere St	DATE LET	06/24/2021	DATE WORK BEGAN	08/23/2021
	DATE AWARDED	06/30/2021	DATE TIME STOPPED	
	DATE CONTRACT EXECUTED	07/22/2021	DATE ACCEPTED	
Littleton CO 80120 (303)795-2582	DATE NOTICE TO PROCEED	08/23/2021		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 3,962,273.91 PARTICIPATING	\$ 57,900.00	\$ 0.00
AWARD PROJECT AMT: \$ 3,779,170.00 NON-PARTICIPATING	1,203,987.07	73,051.09
PERCENT COMPLETE: 31.85% TOTAL EARNINGS	1,261,887.07	73,051.09
FUNDS AVAILABLE: \$ 2,700,386.84 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,261,887.07
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-31,718.31	-2,191.53
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	1,230,168.76
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	1,230,168.76
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 70,859.56

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22399
 PCN: 22399-BID
 PROJECT: C0703-452

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 2
 ESTIMATE RUN 03/07/2022
 11:56:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			30,000.00000	1.000		30,000.00
0010	202-04002	Clean Culvert	3.000	2.000		
			EACH	0.000	0.00	
			2,200.00000	2.000		4,400.00
0015	203-01500	Blading	60.000	0.000		
			HOURL	0.000	0.00	
			150.00000	0.000		0.00
0020	203-01510	Backhoe	90.000	25.000		
			HOURL	6.000	1,200.00	
			200.00000	31.000		6,200.00
0025	203-01550	Dozing	60.000	0.000		
			HOURL	0.000	0.00	
			200.00000	0.000		0.00
0030	203-01582	Truck (Dump)	150.000	3.500		
			HOURL	0.000	0.00	
			105.00000	3.500		367.50
0035	203-01590	Front End Loader (Rubber Tire)	90.000	0.000		
			HOURL	0.000	0.00	
			130.00000	0.000		0.00
0040	203-01597	Potholing	50.000	44.000		
			HOURL	0.000	0.00	
			230.00000	44.000		10,120.00
0045	203-02330	Laborer	150.000	0.000		
			HOURL	0.000	0.00	
			50.00000	0.000		0.00
0050	207-00700	Topsoil (Onsite)	444.000	0.000		
			CY	0.000	0.00	
			36.00000	0.000		0.00
0055	208-00008	Erosion Log Type 2 (12 Inch)	4,525.000	2,608.000		
			LF	0.000	0.00	
			5.00000	2,608.000		13,040.00

CONTID: C22399
 PCN: 22399-BID
 PROJECT: C0703-452

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
 ESTIMATE RUN 03/07/2022
 11:56:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	208-00035	Aggregate Bag	786.000	726.000		
			LF	60.000	840.00	
			14.00000	786.000		11,004.00
0065	208-00051	Storm Drain Inlet Protection (Type I)	32.000	32.000		
			LF	0.000	0.00	
			14.00000	32.000		448.00
0070	208-00056	Storm Drain Inlet Protection (Type III)	0.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0075	212-00022	Seeding (Riparian)	0.120	0.000		
			ACRE	0.000	0.00	
			9,600.00000	0.000		0.00
0080	212-00702	Biotic Soil Amendments (Hydraulically Applied)	10,440.500	0.000		
			LB	0.000	0.00	
			1.00000	0.000		0.00
0085	212-00703	Humate	597.000	0.000		
			LB	0.000	0.00	
			1.50000	0.000		0.00
0090	212-00704	Mycorrhizae	59.600	0.000		
			LB	0.000	0.00	
			20.00000	0.000		0.00
0095	212-00705	Elemental Sulfur	180.000	0.000		
			LB	0.000	0.00	
			5.00000	0.000		0.00
0100	212-00707	Seeding (Native) Hydraulic	3.010	0.000		
			ACRE	0.000	0.00	
			8,000.00000	0.000		0.00
0105	213-00004	Mulching (Weed Free Straw)	3.010	0.000		
			ACRE	0.000	0.00	
			1,100.00000	0.000		0.00
0110	213-00061	Mulch Tackifier	660.000	420.000		
			LB	0.000	0.00	
			2.00000	420.000		840.00

CONTID: C22399
 PCN: 22399-BID
 PROJECT: C0703-452

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
 ESTIMATE RUN 03/07/2022
 11:56:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	213-00700	Landscape Boulder	102.000	102.000		
			EACH	0.000	0.00	
			400.00000	102.000		40,800.00
0120	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	14,520.000	0.000		
			SY	0.000	0.00	
			3.30000	0.000		0.00
0125	217-00020	Herbicide Treatment	40.000	0.000		
			HOURL	0.000	0.00	
			113.00000	0.000		0.00
0130	625-00000	Construction Surveying	1.000	0.750		
			L S	0.100	5,070.00	
			50,700.00000	0.850		43,095.00
0132	625-00001	Const Surveying (Hour)	47.000	47.000		
			HOURL	0.000	0.00	
			150.00000	47.000		7,050.00
0135	626-00000	Mobilization	1.000	0.553		
			L S	0.000	0.00	
			370,000.00000	0.553		204,610.00
0140	626-01114	Public Information Management (Tier IV)	225.000	122.000		
			DAY	23.000	1,587.00	
			69.00000	145.000		10,005.00
0145	630-00000	Flagging	420.000	0.000		
			HOURL	49.000	1,715.00	
			35.00000	49.000		1,715.00
0150	630-00007	Traffic Control Inspection	65.000	22.000		
			DAY	5.000	800.00	
			160.00000	27.000		4,320.00
0155	630-00012	Traffic Control Management	160.000	8.000		
			DAY	3.000	1,725.00	
			575.00000	11.000		6,325.00
0160	630-80335	Barricade (Type 3 M-A) (Temporary)	3.000	0.500		
			EACH	0.000	0.00	
			116.00000	0.500		58.00

CONTID: C22399
 PCN: 22399-BID
 PROJECT: C0703-452

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
 ESTIMATE RUN 03/07/2022
 11:56:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0165	630-80341	Construction Traffic Sign (Panel Size A)	17.000	3.500		
			EACH	0.000	0.00	
			47.00000	3.500		164.50
0170	630-80342	Construction Traffic Sign (Panel Size B)	23.000	9.000		
			EACH	2.500	190.00	
			76.00000	11.500		874.00
0175	630-80343	Construction Traffic Sign (Panel Size C)	10.000	0.000		
			EACH	0.000	0.00	
			88.00000	0.000		0.00
0180	630-80355	Portable Message Sign Panel	2.000	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00
0185	630-80360	Drum Channelizing Device	77.000	13.500		
			EACH	25.000	875.00	
			35.00000	38.500		1,347.50
0190	630-85041	Mobile Attenuator	3.000	0.000		
			DAY	0.000	0.00	
			1,100.00000	0.000		0.00
0195	700-70010	F/A Minor Contract Revisions	158,644.050	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0200	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0205	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0210	700-70034	F/A Design Services	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0215	700-70111	Project First Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22399
 PCN: 22399-BID
 PROJECT: C0703-452

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6
 ESTIMATE RUN 03/07/2022
 11:56:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0220	700-70270	F/A Water Lines	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0225	700-70310	F/A Landscaping	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0230	700-70380	F/A Erosion Control	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0235	700-70589	F/A Environmental Health & Safety Management	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0237	900-00006	Added Item (Dollar)/ Standby	17,421.030	17,421.030		
			DOL	0.000	0.00	
			1.00000	17,421.030		17,421.03
0238	900-00006	Added Item (Dollar)/ Price Reduction for overweight loads ABC Cl 6	0.000	0.000		
			DOL	-2,436.070	-2,436.07	
			1.00000	-2,436.070		-2,436.07

			CAT 0200	CURRENT AMT	\$ 1,123,848.09 \$	11,565.93 \$ 411,768.46
CAT NO0300 EAST IDAHO SPRINGS TRAIL						
0239	202-00002	Rem of Structure (Spec)	1.000	1.000		
			EACH	0.000	0.00	
			8,000.00000	1.000		8,000.00
0240	202-00003	Removal of Structure (Special)	1.000	0.500		
			L S	0.000	0.00	
			4,000.00000	0.500		2,000.00
0245	202-00010	Removal of Tree	127.000	55.000		
			EACH	0.000	0.00	
			260.00000	55.000		14,300.00
0250	202-00035	Removal of Pipe	111.000	111.000		
			LF	0.000	0.00	
			22.00000	111.000		2,442.00

CONTID: C22399
 PCN: 22399-BID
 PROJECT: C0703-452

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7
 ESTIMATE RUN 03/07/2022
 11:56:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 EAST IDAHO SPRINGS TRAIL						
0255	202-00203	Removal of Curb and Gutter	44.000	0.000		
			LF	44.000	660.00	
			15.00000	44.000		660.00
0260	202-00220	Removal of Asphalt Mat	567.000	400.000		
			SY	167.000	1,252.50	
			7.50000	567.000		4,252.50
0265	202-01000	Removal of Fence	615.000	590.000		
			LF	25.000	50.00	
			2.00000	615.000		1,230.00
0270	202-01130	Removal of Guardrail Type 3	1.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0275	202-04005	Clean Valve Box	1.000	0.000		
			EACH	0.000	0.00	
			375.00000	0.000		0.00
0280	203-00010	Unclassified Excavation (Complete In Place)	4,700.000	4,200.000		
			CY	500.000	17,250.00	
			34.50000	4,700.000		162,150.00
0285	203-00040	Unclassified Excavation (Special)	1,180.000	1,116.000		
			CY	0.000	0.00	
			77.00000	1,116.000		85,932.00
0290	203-00400	Rock Excavation	40.000	0.000		
			CY	0.000	0.00	
			47.00000	0.000		0.00
0295	203-00440	Rock Excavation (Special)	20.000	0.000		
			CY	0.000	0.00	
			90.00000	0.000		0.00
0300	206-00000	Structure Excavation	717.000	170.000		
			CY	0.000	0.00	
			36.00000	170.000		6,120.00
0305	206-00100	Structure Backfill (Class 1)	680.000	0.000		
			CY	0.000	0.00	
			33.00000	0.000		0.00

CONTID: C22399
 PCN: 22399-BID
 PROJECT: C0703-452

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8
 ESTIMATE RUN 03/07/2022
 11:56:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 EAST IDAHO SPRINGS TRAIL						
0310	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
0315	208-00070	Vehicle Tracking Pad	3.000	3.000		
			EACH	0.000	0.00	
			2,500.00000	3.000		7,500.00
0320	208-00106	Sweeping (Sediment Removal)	5.000	0.000		
			HOOR	0.000	0.00	
			225.00000	0.000		0.00
0325	208-00107	Removal of Trash	5.000	0.000		
			HOOR	0.000	0.00	
			60.00000	0.000		0.00
0330	208-00207	Erosion Control Management	17.500	14.500		
			DAY	3.000	660.00	
			220.00000	17.500		3,850.00
0335	210-04010	Adjust Manhole	3.000	0.000		
			EACH	0.000	0.00	
			1,085.00000	0.000		0.00
0340	210-04050	Adjust Valve Box	1.000	0.000		
			EACH	0.000	0.00	
			570.00000	0.000		0.00
0345	211-00225	4 Inch Core Drilled Hole	20.000	20.000		
			LF	0.000	0.00	
			24.00000	20.000		480.00
0350	211-01115	Rock Reinforcement (Number 10)	0.000	0.000		
			LF	0.000	0.00	
			117.00000	0.000		0.00
0355	213-00705	Landscape Boulder (Special)	68.000	0.000		
			EACH	0.000	0.00	
			560.00000	0.000		0.00
0360	214-01015	Willow Cuttings	15.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00

CONTID: C22399
 PCN: 22399-BID
 PROJECT: C0703-452

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 9
 ESTIMATE RUN 03/07/2022
 11:56:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 EAST IDAHO SPRINGS TRAIL						
0365	214-01025	Dormant Log Cutting	5.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0370	240-00000	Wildlife Biologist	24.000	0.000		
			HOUR	0.000	0.00	
			108.00000	0.000		0.00
0375	240-00010	Removal of Nests	0.000	0.000		
			HOUR	0.000	0.00	
			102.00000	0.000		0.00
0380	304-06000	Aggregate Base Course (Class 6)	633.000	53.370		
			TON	55.360	1,384.00	
			25.00000	108.730		2,718.25
0385	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	11.000	0.000		
			TON	0.000	0.00	
			800.00000	0.000		0.00
0390	412-00600	Concrete Pavement (6 Inch)	84.000	0.000		
			SY	0.000	0.00	
			85.00000	0.000		0.00
0395	503-00036	Drilled Shaft (36 Inch)	77.000	31.000		
			LF	0.000	0.00	
			1,160.00000	31.000		35,960.00
0400	504-06406	Soil Nail	2,244.000	1,908.000		
			LF	0.000	0.00	
			72.50000	1,908.000		138,330.00
0405	504-06410	Verification Testing	2.000	2.000		
			EACH	0.000	0.00	
			3,500.00000	2.000		7,000.00
0410	504-08050	Stone Landscape Wall	413.000	45.000		
			SF	0.000	0.00	
			33.00000	45.000		1,485.00
0415	506-00209	Riprap (9 Inch)	132.000	0.000		
			CY	0.000	0.00	
			99.00000	0.000		0.00

CONTID: C22399
 PCN: 22399-BID
 PROJECT: C0703-452

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 10
 ESTIMATE RUN 03/07/2022
 11:56:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 EAST IDAHO SPRINGS TRAIL						
0420	506-00212	Riprap (12 Inch)	18.000	16.000		
			CY	0.000	0.00	
			99.00000	16.000		1,584.00
0422	506-00100	Riprap (Gabions)	0.000	0.000		
			CY	0.000	0.00	
			750.00000	0.000		0.00
0425	514-00200	Pedestrian Railing (Steel)	889.000	0.000		
			LF	0.000	0.00	
			358.00000	0.000		0.00
0430	601-03040	Concrete Class D (Bridge)	205.000	0.000		
			CY	6.900	6,900.00	
			1,000.00000	6.900		6,900.00
0435	601-40300	Structural Concrete Coating	94.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00
0440	602-00000	Reinforcing Steel	0.000	0.000		
			LB	0.000	0.00	
			1.00000	0.000		0.00
0442	602-00020	Reinf Steel (Epoxy)	21,326.000	0.000		
			LB	1,323.000	1,878.66	
			1.42000	1,323.000		1,878.66
0445	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	28.000	28.000		
			LF	0.000	0.00	
			99.00000	28.000		2,772.00
0450	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	41.000	41.000		
			LF	0.000	0.00	
			150.00000	41.000		6,150.00
0455	603-05018	18 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
0460	603-05024	24 Inch Reinforced Concrete End Section	2.000	2.000		
			EACH	0.000	0.00	
			1,400.00000	2.000		2,800.00

CONTID: C22399
 PCN: 22399-BID
 PROJECT: C0703-452

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 11
 ESTIMATE RUN 03/07/2022
 11:56:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 EAST IDAHO SPRINGS TRAIL						
0465	604-00305	Inlet Type C (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,200.00000	1.000		4,200.00
0470	607-11200	Fence Combination Wire With Metal Posts	681.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0472	607-00015	End Post (Spec)	0.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
0474	607-00020	Corner and Line Br Post (Spec)	0.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0475	607-53148	Fence Chain Link (48 Inch)	756.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0476	607-11530	Fence (Spec)	0.000	0.000		
			LF	0.000	0.00	
			10.50000	0.000		0.00
0480	608-00006	Concrete Sidewalk (6 Inch)	60.000	0.000		
			SY	0.000	0.00	
			85.00000	0.000		0.00
0485	608-00010	Concrete Curb Ramp	43.000	0.000		
			SY	0.000	0.00	
			149.00000	0.000		0.00
0490	608-00026	Concrete Bikeway (6 Inch)	3,068.000	357.000		
			SY	370.000	31,450.00	
			85.00000	727.000		61,795.00
0495	608-00040	Concrete Bikeway (Special)	887.000	0.000		
			SY	0.000	0.00	
			125.00000	0.000		0.00
0500	609-21010	Curb and Gutter Type 2 (Section I-B)	103.000	0.000		
			LF	0.000	0.00	
			46.00000	0.000		0.00

CONTID: C22399
 PCN: 22399-BID
 PROJECT: C0703-452

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 12
 ESTIMATE RUN 03/07/2022
 11:56:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 EAST IDAHO SPRINGS TRAIL						
0505	609-21020	Curb and Gutter Type 2 (Section II-B)	34.000	0.000		
			LF	0.000	0.00	
			51.00000	0.000		0.00
0510	609-24002	Gutter Type 2 (2 Foot)	11.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
0515	610-00020	Median Cover Material (Patterned Concrete)	292.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
0520	614-00011	Sign Panel (Class I)	50.000	0.000		
			SF	0.000	0.00	
			25.00000	0.000		0.00
0525	614-01502	Steel Sign Support (2-Inch Round)(Post & Socket)	120.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0530	627-00005	Epoxy Pavement Marking	1.000	0.000		
			GAL	0.000	0.00	
			1,070.00000	0.000		0.00
0535	627-30407	Prefomed Thermoplastic Pavement Marking (Word-Symbol) (Spec	12.000	0.000		
			SF	0.000	0.00	
			37.00000	0.000		0.00
0540	627-30411	Prefomed Thermoplastic Pavement Marking (Xwalk-Stop Line) (220.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
0545	628-00130	Bridge Girder and Deck Unit (130 Feet to 135 Feet)	1.000	0.000		
			EACH	0.000	0.00	
			200,148.00000	0.000		0.00
0550	628-00135	Bridge Girder and Deck Unit (135 Feet to 140 Feet)	1.000	0.000		
			EACH	0.000	0.00	
			284,300.00000	0.000		0.00
0555	641-10000	Shotcrete	374.000	323.700		
			SY	0.000	0.00	
			189.00000	323.700		61,179.30

CONTID: C22399
 PCN: 22399-BID
 PROJECT: C0703-452

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/07/2022

ESTIMATE NO: 0006

11:56:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 EAST IDAHO SPRINGS TRAIL						
0560	641-10070	Shotcrete Sculpting	379.000	0.000		
			SY	0.000	0.00	
			282.00000	0.000		0.00

			CAT 0300	CURRENT AMT \$ 2,395,446.42 \$	61,485.16 \$	637,368.71
CAT NO0301 DUMONT TRAILHEAD						
0565	202-00010	Removal of Tree	28.000	28.000		
			EACH	0.000	0.00	
			260.00000	28.000		7,280.00
0570	202-00035	Removal of Pipe	90.000	35.000		
			LF	0.000	0.00	
			22.00000	35.000		770.00
0575	202-00220	Removal of Asphalt Mat	3,123.000	2,558.000		
			SY	0.000	0.00	
			7.50000	2,558.000		19,185.00
0580	203-00010	Unclassified Excavation (Complete In Place)	458.000	458.000		
			CY	0.000	0.00	
			34.50000	458.000		15,801.00
0585	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
0590	208-00070	Vehicle Tracking Pad	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
0595	208-00106	Sweeping (Sediment Removal)	5.000	0.000		
			HOURL	0.000	0.00	
			225.00000	0.000		0.00
0600	208-00107	Removal of Trash	5.000	0.000		
			HOURL	0.000	0.00	
			60.00000	0.000		0.00
0605	208-00207	Erosion Control Management	15.000	0.000		
			DAY	0.000	0.00	
			220.00000	0.000		0.00

CONTID: C22399
 PCN: 22399-BID
 PROJECT: C0703-452

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 14
 ESTIMATE RUN 03/07/2022
 11:56:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 DUMONT TRAILHEAD						
0610	210-00810	Reset Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			340.00000	0.000		0.00
0615	213-00705	Landscape Boulder (Special)	12.000	0.000		
			EACH	0.000	0.00	
			560.00000	0.000		0.00
0620	240-00000	Wildlife Biologist	24.000	0.000		
			HOUR	0.000	0.00	
			108.00000	0.000		0.00
0625	240-00010	Removal of Nests	0.000	0.000		
			HOUR	0.000	0.00	
			102.00000	0.000		0.00
0630	304-06000	Aggregate Base Course (Class 6)	872.000	62.000		
			TON	0.000	0.00	
			25.00000	62.000		1,550.00
0635	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	2.000	0.000		
			TON	0.000	0.00	
			800.00000	0.000		0.00
0640	403-34721	Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	409.000	0.000		
			TON	0.000	0.00	
			155.00000	0.000		0.00
0645	412-00600	Concrete Pavement (6 Inch)	34.000	0.000		
			SY	0.000	0.00	
			85.00000	0.000		0.00
0650	504-08050	Stone Landscape Wall	466.300	466.300		
			SF	0.000	0.00	
			33.00000	466.300		15,387.90
0655	506-00212	Riprap (12 Inch)	3.000	3.000		
			CY	0.000	0.00	
			99.00000	3.000		297.00
0660	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	105.000	104.000		
			LF	0.000	0.00	
			99.00000	104.000		10,296.00

CONTID: C22399
 PCN: 22399-BID
 PROJECT: C0703-452

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 15
 ESTIMATE RUN 03/07/2022
 11:56:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 DUMONT TRAILHEAD						
0665	603-05018	18 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
0670	604-13005	Inlet Type 13 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,900.00000	1.000		4,900.00
0672	604-16505	Inlet Ty 16 (D) (5 Ft)	1.000	1.000		
			EACH	0.000	0.00	
			9,000.00000	1.000		9,000.00
0675	604-19105	Inlet Type R L 5 (5 Foot)	2.000	1.000		
			EACH	0.000	0.00	
			5,600.00000	1.000		5,600.00
0680	608-00006	Concrete Sidewalk (6 Inch)	398.000	61.000		
			SY	0.000	0.00	
			85.00000	61.000		5,185.00
0685	608-00010	Concrete Curb Ramp	122.000	0.000		
			SY	0.000	0.00	
			149.00000	0.000		0.00
0690	608-00026	Concrete Bikeway (6 Inch)	0.000	0.000		
			SY	0.000	0.00	
			85.00000	0.000		0.00
0695	608-01600	Aggregate Walkway	172.000	62.000		
			SY	0.000	0.00	
			23.00000	62.000		1,426.00
0700	609-21020	Curb and Gutter Type 2 (Section II-B)	949.000	858.000		
			LF	0.000	0.00	
			51.00000	858.000		43,758.00
0705	609-24004	Gutter Type 2 (4 Foot)	222.000	222.000		
			LF	0.000	0.00	
			37.00000	222.000		8,214.00
0710	610-00020	Median Cover Material (Patterned Concrete)	0.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00

CONTID: C22399
 PCN: 22399-BID
 PROJECT: C0703-452

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 16
 ESTIMATE RUN 03/07/2022
 11:56:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 DUMONT TRAILHEAD						
0715	614-00011	Sign Panel (Class I)	40.000	0.000		
			SF	0.000	0.00	
			25.00000	0.000		0.00
0720	614-01502	Steel Sign Support (2-Inch Round)(Post & Socket)	90.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0725	622-00010	Bicycle Rack	1.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0730	622-00024	Entry Sign	1.000	0.000		
			EACH	0.000	0.00	
			7,900.00000	0.000		0.00
0735	622-00025	Information Sign Board	2.000	0.000		
			EACH	0.000	0.00	
			4,100.00000	0.000		0.00
0740	622-00050	Information Center	1.000	0.000		
			EACH	0.000	0.00	
			9,000.00000	0.000		0.00
0745	622-00200	Table	3.000	0.000		
			EACH	0.000	0.00	
			3,100.00000	0.000		0.00
0750	622-00350	Trash Receptacle	2.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0752	622-00800	Comfort Station	0.000	0.000		
			EACH	0.000	0.00	
			101,154.00000	0.000		0.00
0754	700-70034	F/A Restocking/Shipping	0.000	0.000		
			F A	0.000	0.00	
			6,470.00000	0.000		0.00
0755	622-00810	Comfort Station (10x10)	0.000	0.000		
			EACH	0.000	0.00	
			103,000.00000	0.000		0.00

CONTID: C22399
 PCN: 22399-BID
 PROJECT: C0703-452

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 17
 ESTIMATE RUN 03/07/2022
 11:56:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 DUMONT TRAILHEAD						
0756	700-70072	F/A Obtain Power from Xcel	0.000	0.000		
			F A	0.000	0.00	
			20,000.00000	0.000		0.00
0760	627-00005	Epoxy Pavement Marking	7.000	0.000		
			GAL	0.000	0.00	
			1,070.00000	0.000		0.00
0765	627-30407	Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spec	35.000	0.000		
			SF	0.000	0.00	
			37.00000	0.000		0.00
0770	627-30411	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line) (402.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
			CAT 0301	CURRENT AMT \$	385,079.40 \$	0.00 \$ 154,849.90

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0775	620-00001	Field Office (Class 1)	1.000	1.000		
			EACH	0.000	0.00	
			26,000.00000	1.000		26,000.00
0780	620-00011	Field Laboratory (Class 1)	1.000	1.000		
			EACH	0.000	0.00	
			26,100.00000	1.000		26,100.00
0785	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			2,900.00000	2.000		5,800.00
0788	900-00006	Added Item (Dollar)/ Price Reduction - overweight loads ABC Class 6	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0400	CURRENT AMT \$	57,900.00 \$	0.00 \$ 57,900.00
			PROJECT TOTAL	CURRENT AMT \$	3,962,273.91 \$	73,051.09 \$ 1,261,887.07