

ESTIMATE SUMMARY

CONTID: C22402

ESTIMATE NO: 0005 PROG

SPEC YR: 2005

PCN: 22402-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 66.5 DAYS

TIME ALLOW:

70 WORK DAYS

I-25 SB BOTTLENECK I-76 TO I-7

PERCENT TIME: 95.00

ORIG TIME ALLOW:

70 WORK DAYS

PROJECT NO:

FSA0253-262

I-25 SB BOTTLENECK I-76 TO I-70

NAME OF ROAD:

PROJECT COUNTIES:

ADAMS

DENVER

CONTRACTOR:

HAMON INFRASTRUCTURE, INC.

5670 FRANKLIN STREET

PAY PERIOD ENDING

11/25/2020

DATE TIME STARTED 03/09/2020

DATE LET

01/09/2020

DATE WORK BEGAN 03/09/2020

DATE AWARDED

01/23/2020

DATE TIME STOPPED

DATE CONTRACT EXECUTED

02/11/2020

DATE ACCEPTED

DENVER

CO 80216

(303)297-0340

DATE NOTICE TO PROCEED

03/09/2020

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 1,442,056.70 PARTICIPATING	\$ 2,500.00	\$ 0.00
AWARD PROJECT AMT: \$ 1,356,000.00 NON-PARTICIPATING	1,324,078.45	194,432.77
PERCENT COMPLETE: 91.99% TOTAL EARNINGS	1,326,578.45	194,432.77
FUNDS AVAILABLE: \$ 115,478.25 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,326,578.45
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-20,340.00	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	1,306,238.45
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	1,306,238.45
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 194,432.77

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22402
 PCN: 22402-BID
 PROJECT: FSA0253-262

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 2
 ESTIMATE RUN 12/22/2020
 09:48:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			20,000.00000	1.000		20,000.00
0010	202-00026	Removal of Slope and Ditch Paving	402.000	401.300		
			SY	0.000	0.00	
			25.00000	401.300		10,032.50
0015	202-00047	* Removal of Electrical Equipment	1.000	0.000		
			L S	1.000	1,500.00	
			1,500.00000	1.000		1,500.00
0020	202-00210	*Removal of Concrete Pavement	20.200	20.000		
			SY	0.000	0.00	
			85.00000	20.000		1,700.00
0025	202-00220	*Removal of Asphalt Mat	955.500	955.500		
			SY	0.000	0.00	
			15.00000	955.500		14,332.50
0030	202-00250	*Removal of Pavement Marking	8,837.000	5,809.000		
			SF	0.000	0.00	
			1.60000	5,809.000		9,294.40
0035	202-00810	*Removal of Ground Sign	2.000	2.000		
			EACH	0.000	0.00	
			155.00000	2.000		310.00
0040	202-00821	*Removal of Sign Panel	6.000	6.000		
			EACH	0.000	0.00	
			510.00000	6.000		3,060.00
0045	202-04010	*Clean Inlet	7.000	6.000		
			EACH	0.000	0.00	
			205.00000	6.000		1,230.00
0050	203-00010	Unclassified Excavation (Complete In Place)	786.300	786.300		
			CY	0.000	0.00	
			30.00000	786.300		23,589.00
0055	203-01597	*Potholing	14.000	4.000		
			HOUR	10.000	1,900.00	
			190.00000	14.000		2,660.00

CONTID: C22402
 PCN: 22402-BID
 PROJECT: FSA0253-262

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3
 ESTIMATE RUN 12/22/2020
 09:48:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	207-00210	Stockpile Topsoil	560.000	72.200		
			CY	0.000	0.00	
			22.00000	72.200		1,588.40
0065	208-00012	Erosion Log Type 1 (9 Inch)	200.000	66.000		
			LF	0.000	0.00	
			12.00000	66.000		792.00
0070	208-00020	Silt Fence	0.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0075	208-00035	Aggregate Bag	196.000	196.000		
			LF	0.000	0.00	
			22.00000	196.000		4,312.00
0080	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	3.000	3.000		
			EACH	0.000	0.00	
			3,200.00000	3.000		9,600.00
0085	208-00070	Vehicle Tracking Pad	1.000	1.000		
			EACH	0.000	0.00	
			2,600.00000	1.000		2,600.00
0090	208-00103	Removal and Disposal of Sediment (Labor)	16.000	2.000		
			HOURL	0.000	0.00	
			60.00000	2.000		120.00
0095	208-00105	Removal and Disposal of Sediment (Equipment)	16.000	2.000		
			HOURL	0.000	0.00	
			250.00000	2.000		500.00
0100	208-00106	*Sweeping (Sediment Removal)	12.000	3.750		
			HOURL	0.000	0.00	
			130.00000	3.750		487.50
0105	208-00107	Removal of Trash	10.000	8.000		
			HOURL	0.000	0.00	
			250.00000	8.000		2,000.00
0110	210-00810	*Reset Ground Sign	3.000	2.000		
			EACH	0.000	0.00	
			255.00000	2.000		510.00

CONTID: C22402
 PCN: 22402-BID
 PROJECT: FSA0253-262

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4
 ESTIMATE RUN 12/22/2020
 09:48:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	210-00815	*Reset Sign Panel	4.000	4.000		
			EACH	0.000	0.00	
			26.00000	4.000		104.00
0120	210-02003	Relay Pipe (3 Inch)	0.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0125	212-00006	*Seeding (Native)	0.600	0.600		
			ACRE	0.000	0.00	
			1,210.00000	0.600		726.00
0130	212-00032	*Soil Conditioning	0.600	0.600		
			ACRE	0.000	0.00	
			3,510.00000	0.600		2,106.00
0135	213-00000	*Mulching	0.600	0.600		
			ACRE	0.000	0.00	
			1,010.00000	0.600		606.00
0140	213-00061	*Mulch Tackifier	120.000	120.000		
			LB	0.000	0.00	
			3.60000	120.000		432.00
0145	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			1,050.00000	0.000		0.00
0150	217-00000	*Herbicide Treatment	3,000.000	3,000.000		
			SY	-3,000.000	-1,650.00	
			0.55000	0.000		0.00
0155	240-00000	*Wildlife Biologist	5.500	5.500		
			HOUR	0.000	0.00	
			77.00000	5.500		423.50
0160	304-06007	Aggregate Base Course (Class 6)	447.500	422.600		
			CY	0.000	0.00	
			70.00000	422.600		29,582.00
0165	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	32.000	21.000		
			TON	0.000	0.00	
			480.00000	21.000		10,080.00

CONTID: C22402
 PCN: 22402-BID
 PROJECT: FSA0253-262

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5
 ESTIMATE RUN 12/22/2020
 09:48:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	412-00190	Concrete Pavement (Patching)	42.900	42.900		
			SY	0.000	0.00	
			300.00000	42.900		12,870.00
0175	412-01200	*Concrete Pavement (12 Inch)	1,694.000	1,684.100		
			SY	0.000	0.00	
			130.00000	1,684.100		218,933.00
0180	412-11000	*Concrete Pavement Dowel Bar Retrofit	923.000	923.000		
			EACH	0.000	0.00	
			130.00000	923.000		119,990.00
0185	503-00018	*Drilled Shaft (18 Inch)	16.000	16.000		
			LF	0.000	0.00	
			365.00000	16.000		5,840.00
0186	503-00024	Drilled Shaft (24 In)	6.000	0.000		
			LF	6.000	2,800.00	
			466.66667	6.000		2,800.00
0190	503-00036	*Drilled Shaft (36 Inch)	19.000	19.000		
			LF	0.000	0.00	
			510.00000	19.000		9,690.00
0195	507-00100	Concrete Slope and Ditch Paving (Reinforced)	19.000	19.000		
			CY	0.000	0.00	
			1,000.00000	19.000		19,000.00
0200	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	575.000	575.000		
			LF	0.000	0.00	
			30.00000	575.000		17,250.00
0205	606-01340	*End Anchorage Type 3D	1.000	1.000		
			EACH	0.000	0.00	
			1,320.00000	1.000		1,320.00
0210	606-02003	*End Anchorage (Nonflared)	1.000	1.000		
			EACH	0.000	0.00	
			3,250.00000	1.000		3,250.00
0215	609-24004	Gutter Type 2 (4 Foot)	124.000	124.000		
			LF	0.000	0.00	
			50.00000	124.000		6,200.00

CONTID: C22402
 PCN: 22402-BID
 PROJECT: FSA0253-262

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6
 ESTIMATE RUN 12/22/2020
 09:48:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0220	612-00260	*Location Marker (Fiber Optic)(Dome)	3.000	0.000		
			EACH	3.000	360.00	
			120.00000	3.000		360.00
0225	612-00270	*Location Marker (Utility)(Flat Slat)	3.000	0.000		
			EACH	3.000	345.00	
			115.00000	3.000		345.00
0230	613-00200	*2 Inch Electrical Conduit	2,100.000	1,900.000		
			LF	0.000	0.00	
			10.00000	1,900.000		19,000.00
0235	613-00206	*2 Inch Electrical Conduit (Bored)	600.000	600.000		
			LF	0.000	0.00	
			22.50000	600.000		13,500.00
0240	613-07001	*Type One Pull Box	4.000	3.000		
			EACH	1.000	865.00	
			865.00000	4.000		3,460.00
0245	613-07003	*Type Three Pull Box	1.000	1.000		
			EACH	0.000	0.00	
			1,115.00000	1.000		1,115.00
0250	613-07005	*Type Five Pull Box	3.000	3.000		
			EACH	0.000	0.00	
			1,910.00000	3.000		5,730.00
0255	613-10000	*Wiring	1.000	0.000		
			L S	1.000	8,140.00	
			8,140.00000	1.000		8,140.00
0260	613-80130	*Service Meter Cabinet	1.000	0.000		
			EACH	1.000	6,845.00	
			6,845.00000	1.000		6,845.00
0265	614-00011	*Sign Panel (Class I)	51.500	7.500		
			SF	28.750	575.00	
			20.00000	36.250		725.00
0270	614-00012	*Sign Panel (Class II)	163.000	131.000		
			SF	32.000	704.00	
			22.00000	163.000		3,586.00

CONTID: C22402
 PCN: 22402-BID
 PROJECT: FSA0253-262

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 7
 ESTIMATE RUN 12/22/2020
 09:48:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0275	614-00013	*Sign Panel (Class III)	285.000	285.000		
			SF	0.000	0.00	
			33.00000	285.000		9,405.00
0280	614-01554	*Steel Sign Post (4 Inch Round) (Slipbase)	54.000	0.000		
			LF	36.000	1,512.00	
			42.00000	36.000		1,512.00
0285	614-01582	*Steel Sign Support (2-1/2 Inch Round)(Post and Slipbase)	38.000	24.500		
			LF	0.000	0.00	
			32.00000	24.500		784.00
0290	614-70024	*1310nm SFP Optic Module	1.000	0.000		
			EACH	1.000	865.00	
			865.00000	1.000		865.00
0295	614-70030	*Optical Attenuator	1.000	0.000		
			EACH	1.000	235.00	
			235.00000	1.000		235.00
0300	614-70225	*Traffic Signal Face (12-12)	2.000	0.000		
			EACH	2.000	1,460.00	
			730.00000	2.000		1,460.00
0305	614-70336	*Traffic Signal Face (12-12-12)	4.000	0.000		
			EACH	4.000	3,800.00	
			950.00000	4.000		3,800.00
0310	614-72830	*Communications Cabinet	1.000	0.000		
			EACH	1.000	13,995.00	
			13,995.00000	1.000		13,995.00
0315	614-72884	*Traffic Signal Vehicle Detector (Micro Wave Type)	2.000	0.000		
			EACH	2.000	16,660.00	
			8,330.00000	2.000		16,660.00
0320	614-72887	*Microwave Vehicle Radar Detector	5.000	0.000		
			EACH	5.000	59,100.00	
			11,820.00000	5.000		59,100.00
0325	614-80000	*Flashing Beacon	2.000	0.000		
			EACH	2.000	5,250.00	
			2,625.00000	2.000		5,250.00

CONTID: C22402
 PCN: 22402-BID
 PROJECT: FSA0253-262

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 8
 ESTIMATE RUN 12/22/2020
 09:48:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0330	614-81000	*Traffic Signal-Light Pole Steel	1.000	0.000		
			EACH	1.000	6,855.00	
			6,855.00000	1.000		6,855.00
0335	614-81135	*Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	1.000	0.000		
			EACH	1.000	13,835.00	
			13,835.00000	1.000		13,835.00
0340	614-84000	*Traffic Signal Pedestal Pole Steel	2.000	0.000		
			EACH	2.000	5,100.00	
			2,550.00000	2.000		5,100.00
0345	614-86007	*Serial to IP Converter	1.000	0.000		
			EACH	1.000	1,635.00	
			1,635.00000	1.000		1,635.00
0350	614-86250	*Ramp Metering Controller	1.000	0.000		
			EACH	1.000	1,865.00	
			1,865.00000	1.000		1,865.00
0355	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	2,400.000	0.000		
			LF	1,740.000	8,700.00	
			5.00000	1,740.000		8,700.00
0360	614-87012	*Fiber Optic Termination Panel (12 Fiber)	1.000	0.000		
			EACH	1.000	1,565.00	
			1,565.00000	1.000		1,565.00
0365	614-87015	*Buffer Tube Fan Out Kit	1.000	0.000		
			EACH	1.000	305.00	
			305.00000	1.000		305.00
0370	614-87350	*Test Fiber Optic Cable	1.000	0.000		
			L S	1.000	2,535.00	
			2,535.00000	1.000		2,535.00
0375	614-87512	*Splice Fiber Optic Cable (12 Strand)	1.000	0.000		
			EACH	1.000	1,145.00	
			1,145.00000	1.000		1,145.00
0380	614-87697	*Ethernet Aggregation Switch Type I	1.000	0.000		
			EACH	1.000	8,875.00	
			8,875.00000	1.000		8,875.00

CONTID: C22402
 PCN: 22402-BID
 PROJECT: FSA0253-262

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 9
 ESTIMATE RUN 12/22/2020
 09:48:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0385	625-00000	Construction Surveying	1.000	0.850		
			L S	0.150	2,878.77	
			19,191.80000	1.000		19,191.80
0390	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			102,000.00000	1.000		102,000.00
0395	626-01113	*Public Information Management (Tier III)	180.000	108.000		
			DAY	25.000	1,375.00	
			55.00000	133.000		7,315.00
0400	627-00008	*Modified Epoxy Pavement Marking	128.100	128.100		
			GAL	0.000	0.00	
			132.00000	128.100		16,909.20
0405	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	3,024.000	2,730.000		
			SF	0.000	0.00	
			13.00000	2,730.000		35,490.00
0410	627-01011	*Preformed Plastic Pavement Marking (Contrast)(Inlaid)	3,024.000	2,730.000		
			SF	0.000	0.00	
			13.00000	2,730.000		35,490.00
0415	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	908.000	856.000		
			SF	0.000	0.00	
			18.00000	856.000		15,408.00
0420	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	290.000	0.000		
			SF	0.000	0.00	
			26.00000	0.000		0.00
0425	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	48.000	0.000		
			SF	48.000	720.00	
			15.00000	48.000		720.00
0430	630-00000	Flagging	0.000	0.000		
			HOURL	0.000	0.00	
			40.00000	0.000		0.00
0435	630-00003	*Uniformed Traffic Control	371.500	367.500		
			HOURL	4.000	384.00	
			96.00000	371.500		35,664.00

CONTID: C22402
 PCN: 22402-BID
 PROJECT: FSA0253-262

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 10
 ESTIMATE RUN 12/22/2020
 09:48:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0440	630-00006	*Uniformed Traffic Control (Vehicle)	371.500	367.500		
			HOOR	4.000	124.00	
			31.00000	371.500		11,516.50
0445	630-00007	Traffic Control Inspection	46.000	43.000		
			DAY	3.000	675.00	
			225.00000	46.000		10,350.00
0450	630-00012	Traffic Control Management	70.000	56.000		
			DAY	10.000	10,000.00	
			1,000.00000	66.000		66,000.00
0455	630-80335	Barricade (Type 3 M-A) (Temporary)	7.000	6.300		
			EACH	0.000	0.00	
			250.00000	6.300		1,575.00
0460	630-80341	Construction Traffic Sign (Panel Size A)	47.000	42.300		
			EACH	0.000	0.00	
			85.00000	42.300		3,595.50
0465	630-80342	Construction Traffic Sign (Panel Size B)	27.000	22.500		
			EACH	0.000	0.00	
			200.00000	22.500		4,500.00
0470	630-80343	Construction Traffic Sign (Panel Size C)	8.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0475	630-80350	Vertical Panel	102.000	91.800		
			EACH	0.000	0.00	
			30.00000	91.800		2,754.00
0480	630-80355	Portable Message Sign Panel	5.000	4.500		
			EACH	0.000	0.00	
			6,000.00000	4.500		27,000.00
0485	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	5.000	4.500		
			EACH	0.000	0.00	
			1,800.00000	4.500		8,100.00
0490	630-80360	Drum Channelizing Device	116.000	104.400		
			EACH	0.000	0.00	
			60.00000	104.400		6,264.00

CONTID: C22402
 PCN: 22402-BID
 PROJECT: FSA0253-262

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 11
 ESTIMATE RUN 12/22/2020
 09:48:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0495	630-80370	Barrier (Temporary)	1,731.000	1,557.900		
			LF	0.000	0.00	
			30.00000	1,557.900		46,737.00
0500	630-80380	Traffic Cone	500.000	108.000		
			EACH	0.000	0.00	
			15.00000	108.000		1,620.00
0505	630-85011	Impact Attenuator (Temporary)	140.000	122.400		
			DAY	0.000	0.00	
			260.00000	122.400		31,824.00
0510	630-85041	Mobile Attenuator	59.000	58.000		
			DAY	1.000	600.00	
			600.00000	59.000		35,400.00
0515	700-70010	F/A Minor Contract Revisions	2,800.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0520	700-70013	F/A Concrete Pavement Incentive	3,900.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0525	700-70016	F/A Fuel Cost Adjustment	0.000	-1,053.350		
			F A	0.000	0.00	
			1.00000	-1,053.350		-1,053.35
0530	700-70082	F/A Furnish & Install Electrical Service	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0535	700-70310	F/A Landscaping	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0540	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CAT 0200			CURRENT AMT	\$ 1,439,556.70	\$ 194,432.77	\$ 1,324,078.45

CONTID: C22402
 PCN: 22402-BID
 PROJECT: FSA0253-262

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 12/22/2020

ESTIMATE NO: 0005

09:48:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0545	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00

		CAT 0400	CURRENT AMT \$	2,500.00 \$	0.00 \$	2,500.00

		PROJECT TOTAL	CURRENT AMT \$	1,442,056.70 \$	194,432.77 \$	1,326,578.45