

ESTIMATE SUMMARY

CONTID: C22416

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 22416-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 24.0 DAYS

TIME ALLOW:

120 WORK DAYS

SB I-225 AT PARKER RD, and I-225 SB at I-25 NB

PERCENT TIME: 20.00

ORIG TIME ALLOW:

120 WORK DAYS

PROJECT NO:

SFTY2254-091

SB I-225 PARKER RD RAMP SAFETY

NAME OF ROAD:

PROJECT COUNTIES:

ARAPAHOE

CONTRACTOR:

ABCO CONTRACTING, INC.

2180 E. 74TH PLACE

DENVER

CO 80229

(303)288-4140

PAY PERIOD ENDING

08/01/2020

DATE TIME STARTED 06/29/2020

DATE LET

04/09/2020

DATE WORK BEGAN 06/29/2020

DATE AWARDED

04/28/2020

DATE TIME STOPPED

DATE CONTRACT EXECUTED

05/21/2020

DATE ACCEPTED

DATE NOTICE TO PROCEED

06/29/2020

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 3,359,856.00 PARTICIPATING	\$ 299,086.36	\$ 299,086.36
AWARD PROJECT AMT: \$ 3,226,884.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 8.90% TOTAL EARNINGS	299,086.36	299,086.36
FUNDS AVAILABLE: \$ 3,060,769.64 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	299,086.36
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-7,219.09	-7,219.09
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	291,867.27
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	291,867.27
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE

\$

291,867.27

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22416
 PCN: 22416-BID
 PROJECT: SFTY2254-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 08/27/2020
 16:58:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*Clearing and Grubbing	1.000	0.000		
			L S	0.500	29,500.00	
			59,000.00000	0.500		29,500.00
0010	202-00026	*Removal of Slope and Ditch Paving	2,141.000	0.000		
			SY	0.000	0.00	
			33.00000	0.000		0.00
0015	202-00027	*Removal of Riprap	26.000	0.000		
			SY	26.000	2,314.00	
			89.00000	26.000		2,314.00
0020	202-00035	*Removal of Pipe	3.000	0.000		
			LF	0.000	0.00	
			295.00000	0.000		0.00
0025	202-00090	*Removal of Delineator	26.000	0.000		
			EACH	15.000	465.00	
			31.00000	15.000		465.00
0030	202-00210	*Removal of Concrete Pavement	1,184.000	0.000		
			SY	317.410	14,600.86	
			46.00000	317.410		14,600.86
0035	202-00220	*Removal of Asphalt Mat	669.000	0.000		
			SY	0.000	0.00	
			19.00000	0.000		0.00
0040	202-00250	*Removal of Pavement Marking	5,550.000	0.000		
			SF	0.000	0.00	
			3.00000	0.000		0.00
0045	202-00500	Removal of Portions of Present Structure	1.000	0.000		
			EACH	0.000	0.00	
			4,900.00000	0.000		0.00
0050	202-00705	*Removal of Light Standard Foundation	3.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0055	202-00805	*Removal of Overhead Sign Structure	1.000	0.000		
			EACH	0.000	0.00	
			6,650.00000	0.000		0.00

CONTID: C22416
 PCN: 22416-BID
 PROJECT: SFTY2254-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 08/27/2020
 16:58:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00810	*Removal of Ground Sign	4.000	0.000		
			EACH	2.000	430.00	
			215.00000	2.000		430.00
0065	202-00832	*Removal of Sign Panel (Special)	3.000	0.000		
			EACH	0.000	0.00	
			580.00000	0.000		0.00
0070	202-01130	*Removal of Guardrail Type 3	1,152.000	0.000		
			LF	726.000	2,541.00	
			3.50000	726.000		2,541.00
0075	202-01170	Removal of Guardrail Type 7	1,068.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0080	202-01180	Removal of Median Barrier	32.000	0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00
0085	202-01300	*Removal of End Anchorage	3.000	0.000		
			EACH	1.000	270.00	
			270.00000	1.000		270.00
0090	202-04010	*Clean Inlet	14.000	0.000		
			EACH	0.000	0.00	
			1,125.00000	0.000		0.00
0095	203-00010	*Unclassified Excavation (Complete In Place)	6,310.000	0.000		
			CY	947.000	44,509.00	
			47.00000	947.000		44,509.00
0100	203-01140	Rolling	10.000	0.000		
			HOURL	0.000	0.00	
			155.00000	0.000		0.00
0105	203-01500	Blading	30.000	0.000		
			HOURL	0.000	0.00	
			175.00000	0.000		0.00
0110	203-01510	Backhoe	30.000	0.000		
			HOURL	0.000	0.00	
			160.00000	0.000		0.00

CONTID: C22416
 PCN: 22416-BID
 PROJECT: SFTY2254-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 08/27/2020
 16:58:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	203-01550	Dozing	30.000	0.000		
			HOURLY	0.000	0.00	
			180.00000	0.000		0.00
0120	203-01582	Truck (Dump)	20.000	0.000		
			HOURLY	0.000	0.00	
			150.00000	0.000		0.00
0125	203-01597	*Potholing	60.000	0.000		
			HOURLY	8.000	1,920.00	
			240.00000	8.000		1,920.00
0130	203-02330	Laborer	40.000	0.000		
			HOURLY	0.000	0.00	
			60.00000	0.000		0.00
0135	206-00000	*Structure Excavation	461.000	0.000		
			CY	0.000	0.00	
			74.00000	0.000		0.00
0140	206-00100	*Structure Backfill (Class 1)	301.000	0.000		
			CY	0.000	0.00	
			135.00000	0.000		0.00
0145	206-00530	*Filter Material (Class C)	96.000	0.000		
			CY	0.000	0.00	
			165.00000	0.000		0.00
0150	207-00205	Topsoil	915.000	0.000		
			CY	0.000	0.00	
			51.00000	0.000		0.00
0155	208-00002	*Erosion Log Type 1 (12 Inch)	3,903.000	0.000		
			LF	1,365.000	5,460.00	
			4.00000	1,365.000		5,460.00
0160	208-00045	*Concrete Washout Structure	3.000	0.000		
			EACH	0.000	0.00	
			1,665.00000	0.000		0.00
0165	208-00056	*Storm Drain Inlet Protection (Type III)	8.000	0.000		
			EACH	3.000	795.00	
			265.00000	3.000		795.00

CONTID: C22416
 PCN: 22416-BID
 PROJECT: SFTY2254-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 08/27/2020
 16:58:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	208-00070	*Vehicle Tracking Pad	2.000	0.000		
			EACH	1.000	3,775.00	
			3,775.00000	1.000		3,775.00
0175	208-00103	*Removal and Disposal of Sediment (Labor)	48.000	0.000		
			HOOR	0.000	0.00	
			45.00000	0.000		0.00
0180	208-00105	*Removal and Disposal of Sediment (Equipment)	48.000	0.000		
			HOOR	0.000	0.00	
			105.00000	0.000		0.00
0185	208-00106	*Sweeping (Sediment Removal)	60.000	0.000		
			HOOR	0.000	0.00	
			125.00000	0.000		0.00
0190	208-00207	*Erosion Control Management	40.000	0.000		
			DAY	5.000	1,190.00	
			238.00000	5.000		1,190.00
0195	210-00810	*Reset Ground Sign	4.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0200	210-00816	*Reset Sign Panel (Special)	2.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0205	210-02004	*Relay Pipe (4 Inch)	35.000	0.000		
			LF	0.000	0.00	
			54.00000	0.000		0.00
0210	210-04010	Adjust Manhole	1.000	0.000		
			EACH	0.000	0.00	
			1,685.00000	0.000		0.00
0215	210-04020	Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			4,890.00000	0.000		0.00
0220	212-00006	*Seeding (Native)	1.700	0.000		
			ACRE	0.000	0.00	
			840.00000	0.000		0.00

CONTID: C22416
 PCN: 22416-BID
 PROJECT: SFTY2254-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 08/27/2020
 16:58:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	213-00002	*Mulching (Weed Free Hay)	1.700	0.000		
			ACRE	0.000	0.00	
			1,190.00000	0.000		0.00
0230	213-00061	*Mulch Tackifier	340.000	0.000		
			LB	0.000	0.00	
			0.60000	0.000		0.00
0235	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			1,500.00000	0.000		0.00
0240	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	1,166.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
0245	217-00020	*Herbicide Treatment	8.000	0.000		
			HOURL	0.000	0.00	
			300.00000	0.000		0.00
0250	240-00000	*Wildlife Biologist	16.000	0.000		
			HOURL	12.500	1,262.50	
			101.00000	12.500		1,262.50
0255	240-00015	*Protection of Migratory Birds	16.000	0.000		
			HOURL	0.000	0.00	
			101.00000	0.000		0.00
0260	240-00017	*Protection of Migratory Birds	1.000	0.000		
			L S	0.000	0.00	
			8,900.00000	0.000		0.00
0265	240-00100	*Prairie Dog Management	1.000	0.000		
			L S	0.500	4,450.00	
			8,900.00000	0.500		4,450.00
0270	304-06000	*Aggregate Base Course (Class 6)	1,947.000	0.000		
			TON	0.000	0.00	
			59.00000	0.000		0.00
0275	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	185.000	0.000		
			TON	0.000	0.00	
			180.00000	0.000		0.00

CONTID: C22416
 PCN: 22416-BID
 PROJECT: SFTY2254-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 08/27/2020
 16:58:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	412-01250	Concrete Pavement (12-1/2 Inch)	5,987.000	0.000		
			SY	0.000	0.00	
			112.00000	0.000		0.00
0285	503-00054	*Drilled Shaft (54 Inch)	57.000	0.000		
			LF	0.000	0.00	
			670.00000	0.000		0.00
0290	506-00030	Grouted Riprap	11.000	0.000		
			CY	0.000	0.00	
			650.00000	0.000		0.00
0295	507-00000	Concrete Slope and Ditch Paving	178.000	0.000		
			CY	0.000	0.00	
			934.00000	0.000		0.00
0300	601-03050	Concrete Class D (Wall)	85.000	0.000		
			CY	0.000	0.00	
			625.00000	0.000		0.00
0305	602-00000	Reinforcing Steel	12,500.000	0.000		
			LB	0.000	0.00	
			2.30000	0.000		0.00
0310	604-00305	Inlet Type C (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			7,360.00000	0.000		0.00
0315	604-25005	Vane Grate Inlet (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			7,800.00000	0.000		0.00
0320	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	1,935.000	0.000		
			LF	0.000	0.00	
			29.00000	0.000		0.00
0325	606-00920	Guardrail Type 9 (Style CC)	1,128.000	0.000		
			LF	0.000	0.00	
			92.50000	0.000		0.00
0330	606-01340	*End Anchorage Type 3D	2.000	0.000		
			EACH	0.000	0.00	
			1,350.00000	0.000		0.00

CONTID: C22416
 PCN: 22416-BID
 PROJECT: SFTY2254-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 08/27/2020
 16:58:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	606-01370	*Transition Type 3G	1.000	0.000		
			EACH	0.000	0.00	
			3,360.00000	0.000		0.00
0340	606-01380	*Transition Type 3H	1.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0345	606-01460	*Median Terminal	1.000	0.000		
			EACH	0.000	0.00	
			10,400.00000	0.000		0.00
0350	606-02005	*End Anchorage (Flared)	3.000	0.000		
			EACH	0.000	0.00	
			2,920.00000	0.000		0.00
0355	607-11525	*Fence (Plastic)	680.000	0.000		
			LF	0.000	0.00	
			2.60000	0.000		0.00
0360	612-00001	*Delineator (Type I)	26.000	0.000		
			EACH	0.000	0.00	
			68.00000	0.000		0.00
0365	614-00012	*Sign Panel (Class II)	18.000	0.000		
			SF	0.000	0.00	
			34.00000	0.000		0.00
0370	614-00013	*Sign Panel (Class III)	1,025.000	0.000		
			SF	0.000	0.00	
			35.00000	0.000		0.00
0375	614-42400	*Monotube Overhead Sign Bridge (24 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			123,000.00000	0.000		0.00
0380	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.330	8,250.00	
			25,000.00000	0.330		8,250.00
0385	626-00000	*Mobilization	1.000	0.000		
			L S	0.250	58,450.00	
			233,800.00000	0.250		58,450.00

CONTID: C22416
 PCN: 22416-BID
 PROJECT: SFTY2254-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 08/27/2020
 16:58:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	626-01113	*Public Information Management (Tier III)	67.000	0.000		
			DAY	28.000	1,792.00	
			64.00000	28.000		1,792.00
0395	627-00008	*Modified Epoxy Pavement Marking	91.000	0.000		
			GAL	0.000	0.00	
			298.00000	0.000		0.00
0400	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	1,240.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0405	627-01011	*Preformed Plastic Pavement Marking (Contrast)(Inlaid)	1,240.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0410	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	226.000	0.000		
			SF	0.000	0.00	
			24.00000	0.000		0.00
0415	630-00003	Uniformed Traffic Control	32.000	0.000		
			HOURL	0.000	0.00	
			137.00000	0.000		0.00
0420	630-00006	Uniformed Traffic Control (Vehicle)	32.000	0.000		
			HOURL	0.000	0.00	
			24.00000	0.000		0.00
0425	630-00007	Traffic Control Inspection	50.000	0.000		
			DAY	31.000	9,982.00	
			322.00000	31.000		9,982.00
0430	630-00012	Traffic Control Management	100.000	0.000		
			DAY	3.000	4,365.00	
			1,455.00000	3.000		4,365.00
0435	630-80001	Flashing Beacon (Portable)	16.000	0.000		
			EACH	2.000	2,570.00	
			1,285.00000	2.000		2,570.00
0440	630-80335	Barricade (Type 3 M-A) (Temporary)	8.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00

CONTID: C22416
 PCN: 22416-BID
 PROJECT: SFTY2254-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 08/27/2020
 16:58:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	630-80341	Construction Traffic Sign (Panel Size A)	12.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
0450	630-80342	Construction Traffic Sign (Panel Size B)	48.000	0.000		
			EACH	12.000	720.00	
			60.00000	12.000		720.00
0455	630-80343	Construction Traffic Sign (Panel Size C)	20.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
0460	630-80350	Vertical Panel	100.000	0.000		
			EACH	12.000	288.00	
			24.00000	12.000		288.00
0465	630-80355	Portable Message Sign Panel	4.000	0.000		
			EACH	0.000	0.00	
			4,375.00000	0.000		0.00
0470	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	0.000		
			EACH	2.000	1,766.00	
			883.00000	2.000		1,766.00
0475	630-80360	Drum Channelizing Device	88.000	0.000		
			EACH	44.000	1,056.00	
			24.00000	44.000		1,056.00
0480	630-80370	*Barrier (Temporary)	5,300.000	0.000		
			LF	0.000	0.00	
			31.00000	0.000		0.00
0485	630-80380	Traffic Cone	180.000	0.000		
			EACH	90.000	1,080.00	
			12.00000	90.000		1,080.00
0490	630-85010	Impact Attenuator (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			12,500.00000	0.000		0.00
0495	630-85041	Mobile Attenuator	25.000	0.000		
			DAY	3.000	3,465.00	
			1,155.00000	3.000		3,465.00

CONTID: C22416
 PCN: 22416-BID
 PROJECT: SFTY2254-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 08/27/2020

16:58:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0500	632-00000	Night Work Lighting	1.000	0.000		
			L S	0.000	0.00	
			30,000.00000	0.000		0.00
0505	700-70010	F/A Minor Contract Revisions	110,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0510	700-70016	F/A Fuel Cost Adjustment	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0515	700-70019	F/A Asphalt Cement Cost Adjustment	3,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0520	700-70023	F/A On-The-Job Trainee	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0525	700-70025	F/A Quality Incentive Payment	200.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0530	700-70111	Project First Program	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0535	700-70380	F/A Erosion Control	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT	\$ 3,268,036.00	\$ 207,266.36
					\$	\$ 207,266.36

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0540	620-00002	Field Office (Class 2)	1.000	0.000		
			EACH	1.000	49,500.00	
			49,500.00000	1.000		49,500.00
0545	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	1.000	36,600.00	
			36,600.00000	1.000		36,600.00

CONTID: C22416
 PCN: 22416-BID
 PROJECT: SFTY2254-091

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 08/27/2020

ESTIMATE NO: 0001

16:58:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0550	620-00020	Sanitary Facility	2.000	0.000		
			EACH	2.000	5,720.00	
			2,860.00000	2.000		5,720.00

	CAT 0400	CURRENT AMT	\$	91,820.00	\$	91,820.00
	PROJECT TOTAL	CURRENT AMT	\$	3,359,856.00	\$	299,086.36
					\$	299,086.36