

ESTIMATE SUMMARY

13:31:05

-----  
 CONTID: C22473 ESTIMATE NO: 0002 PROG SPEC YR: 2005  
 PCN: 22473-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: US 287 Longmont Intersection Improvements  
 TIME CHARGED: 48.5 DAYS TIME ALLOW: 76 WORK DAYS  
 PERCENT TIME: 63.82 ORIG TIME ALLOW: 70 WORK DAYS

PROJECT NO: FSA2873-194  
 US 287 Longmont Intersection Improvements

NAME OF ROAD:

PROJECT COUNTIES: BOULDER, REGION 4

CONTRACTOR:

DURAN EXCAVATING, INC.	PAY PERIOD ENDING	06/30/2020	DATE TIME STARTED	04/20/2020
14332 CR 64	DATE LET	02/13/2020	DATE WORK BEGAN	04/20/2020
	DATE AWARDED	02/21/2020	DATE TIME STOPPED	
	DATE CONTRACT EXECUTED	03/24/2020	DATE ACCEPTED	
GREELEY CO 80631 (970)351-0192	DATE NOTICE TO PROCEED	04/20/2020		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 1,207,703.20 PARTICIPATING	\$ 39,784.00	\$ 0.00
AWARD PROJECT AMT: \$ 1,160,406.20 NON-PARTICIPATING	499,544.12	210,380.00
PERCENT COMPLETE: 44.66% TOTAL EARNINGS	539,328.12	210,380.00
FUNDS AVAILABLE: \$ 668,375.08 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	539,328.12
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-14,312.72	-6,311.40
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	525,015.40
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	525,015.40
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 204,068.60

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22473  
 PCN: 22473-BID  
 PROJECT: FSA2873-194

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 2  
 ESTIMATE RUN 07/13/2020  
 13:31:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			L S	0.750	3,900.00	
			5,200.00000	0.750		3,900.00
0010	202-00090	*Removal of Delineator	6.000	0.000		
			EACH	5.000	110.00	
			22.00000	5.000		110.00
0015	202-00200	Removal of Sidewalk	42.000	0.000		
			SY	0.000	0.00	
			24.00000	0.000		0.00
0020	202-00203	Removal of Curb and Gutter	141.000	0.000		
			LF	141.000	1,410.00	
			10.00000	141.000		1,410.00
0025	202-00206	Removal of Concrete Curb Ramp	28.000	0.000		
			SY	0.000	0.00	
			28.00000	0.000		0.00
0030	202-00210	*Removal of Concrete Pavement	2,200.000	908.000		
			SY	1,283.000	28,226.00	
			22.00000	2,191.000		48,202.00
0035	202-00220	Removal of Asphalt Mat	1,100.000	908.000		
			SY	0.000	0.00	
			11.00000	908.000		9,988.00
0040	202-00250	*Removal of Pavement Marking	1,648.000	0.000		
			SF	491.000	1,522.10	
			3.10000	491.000		1,522.10
0045	202-00810	*Removal of Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			165.00000	0.000		0.00
0050	202-00821	*Removal of Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			275.00000	0.000		0.00
0055	202-00831	*Removal of Traffic Signal Head	2.000	0.000		
			EACH	0.000	0.00	
			95.00000	0.000		0.00

CONTID: C22473  
 PCN: 22473-BID  
 PROJECT: FSA2873-194

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3  
 ESTIMATE RUN 07/13/2020  
 13:31:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	203-00010	Unclassified Excavation (Complete In Place)	2,282.000	0.000		
			CY	1,782.000	43,124.40	
			24.20000	1,782.000		43,124.40
0065	203-00066	Embankment Material (Complete In Place) (R40)	761.000	0.000		
			CY	205.000	17,835.00	
			87.00000	205.000		17,835.00
0070	203-01597	Potholing	60.000	0.000		
			HOOR	5.000	1,500.00	
			300.00000	5.000		1,500.00
0075	208-00002	*Erosion Log Type 1 (12 Inch)	1,200.000	0.000		
			LF	1,058.000	7,141.50	
			6.75000	1,058.000		7,141.50
0080	208-00025	Plastic Sheeting	0.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
0085	208-00035	*Aggregate Bag	400.000	50.000		
			LF	75.000	495.00	
			6.60000	125.000		825.00
0090	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	10.000	2.000		
			EACH	3.000	1,800.00	
			600.00000	5.000		3,000.00
0095	208-00053	*Storm Drain Inlet Protection (Type I) (84 Inch)	1.000	1.000		
			EACH	0.000	0.00	
			124.00000	1.000		124.00
0100	208-00054	*Storm Drain Inlet Protection (Type II)	6.000	4.000		
			EACH	0.000	0.00	
			360.00000	4.000		1,440.00
0105	208-00057	*Storm Drain Inlet Protection (Type I) (144 inch)	1.000	1.000		
			EACH	0.000	0.00	
			211.00000	1.000		211.00
0110	208-00075	Pre-fabricated Vehicle Tracking Pad	2.000	0.000		
			EACH	2.000	5,000.00	
			2,500.00000	2.000		5,000.00

CONTID: C22473  
 PCN: 22473-BID  
 PROJECT: FSA2873-194

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4  
 ESTIMATE RUN 07/13/2020  
 13:31:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0115	208-00103	Removal and Disposal of Sediment (Labor)	70.000	0.000		
			HOOR	0.000	0.00	
			50.00000	0.000		0.00
0120	208-00105	Removal and Disposal of Sediment (Equipment)	20.000	0.000		
			HOOR	0.000	0.00	
			150.00000	0.000		0.00
0125	208-00106	Sweeping (Sediment Removal)	270.000	10.500		
			HOOR	12.000	1,656.00	
			138.00000	22.500		3,105.00
0130	208-00207	Erosion Control Management	36.000	3.000		
			DAY	5.000	825.00	
			165.00000	8.000		1,320.00
0135	210-00810	*Reset Ground Sign	5.000	0.000		
			EACH	0.000	0.00	
			275.00000	0.000		0.00
0140	210-00815	*Reset Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			176.00000	0.000		0.00
0145	210-00825	*Reset Flashing Beacon	1.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0150	210-00827	*Reset Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0155	210-00831	*Reset Traffic Signal Head	2.000	0.000		
			EACH	0.000	0.00	
			330.00000	0.000		0.00
0160	210-00867	*Reset Fire Preemption Unit	1.000	0.000		
			EACH	0.000	0.00	
			635.00000	0.000		0.00
0165	210-00890	*Reset Intersection Detection System (Camera)	1.000	0.000		
			EACH	0.000	0.00	
			1,050.00000	0.000		0.00

CONTID: C22473  
 PCN: 22473-BID  
 PROJECT: FSA2873-194

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5  
 ESTIMATE RUN 07/13/2020  
 13:31:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0170	212-00006	*Seeding (Native)	0.500	0.000		
			ACRE	0.000	0.00	
			4,700.00000	0.000		0.00
0175	212-00032	*Soil Conditioning	0.500	0.000		
			ACRE	0.000	0.00	
			8,500.00000	0.000		0.00
0180	213-00012	*Spray-on Mulch Blanket	0.500	0.000		
			ACRE	0.000	0.00	
			9,400.00000	0.000		0.00
0185	304-06007	Aggregate Base Course (Class 6)	700.000	300.000		
			CY	0.000	0.00	
			75.00000	300.000		22,500.00
0190	304-07010	Aggregate Base Course (Class 7) (Special)	61.000	0.000		
			CY	0.000	0.00	
			92.00000	0.000		0.00
0195	403-00721	*Hot Mix Asphalt (Patching) (Asphalt)	20.000	18.000		
			SY	0.000	0.00	
			285.00000	18.000		5,130.00
0200	412-00190	*Concrete Pavement (Patching)	117.000	0.000		
			SY	0.000	0.00	
			105.00000	0.000		0.00
0205	412-00850	*Concrete Pavement (8-1/2 Inch)	1,979.000	0.000		
			SY	0.000	0.00	
			91.00000	0.000		0.00
0210	412-00870	*Concrete Pavement (8-1/2 Inch) (Fast Track)	89.000	0.000		
			SY	0.000	0.00	
			104.00000	0.000		0.00
0215	608-00006	*Concrete Sidewalk (6 Inch)	102.000	0.000		
			SY	0.000	0.00	
			72.00000	0.000		0.00
0220	608-00010	*Concrete Curb Ramp	25.000	0.000		
			SY	0.000	0.00	
			183.00000	0.000		0.00

CONTID: C22473  
 PCN: 22473-BID  
 PROJECT: FSA2873-194

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6  
 ESTIMATE RUN 07/13/2020  
 13:31:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0225	608-10010	*Sidewalk Drain	1.000	0.000		
			EACH	0.000	0.00	
			3,620.00000	0.000		0.00
0230	609-21010	*Curb and Gutter Type 2 (Section I-B)	1,782.000	1,782.000		
			LF	0.000	0.00	
			23.00000	1,782.000		40,986.00
0235	609-40010	*Curb Type 4 (Section B) (Fast Track)	1,056.000	0.000		
			LF	1,056.000	25,872.00	
			24.50000	1,056.000		25,872.00
0240	609-40120	*Curb (Median) (Special)	41.000	41.000		
			SY	0.000	0.00	
			100.00000	41.000		4,100.00
0245	610-00030	*Median Cover Material (Concrete)	8,952.000	5,641.000		
			SF	3,311.000	26,488.00	
			8.00000	8,952.000		71,616.00
0250	612-00001	*Delineator (Type I)	4.000	0.000		
			EACH	0.000	0.00	
			31.00000	0.000		0.00
0255	612-00002	*Delineator (Type II)	1.000	0.000		
			EACH	0.000	0.00	
			35.00000	0.000		0.00
0260	612-00003	*Delineator (Type III)	2.000	0.000		
			EACH	0.000	0.00	
			35.00000	0.000		0.00
0265	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			12,730.00000	0.000		0.00
0270	614-00011	*Sign Panel (Class I)	113.000	0.000		
			SF	0.000	0.00	
			25.00000	0.000		0.00
0275	614-00012	*Sign Panel (Class II)	12.000	0.000		
			SF	0.000	0.00	
			28.00000	0.000		0.00

CONTID: C22473  
 PCN: 22473-BID  
 PROJECT: FSA2873-194

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7  
 ESTIMATE RUN 07/13/2020  
 13:31:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0280	614-00035	*Sign Panel (Special)	7.000	0.000		
			SF	0.000	0.00	
			55.00000	0.000		0.00
0285	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	14.000	0.000		
			EACH	0.000	0.00	
			440.00000	0.000		0.00
0290	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase	1.000	0.000		
			EACH	0.000	0.00	
			605.00000	0.000		0.00
0295	614-10160	*Signal Head Backplates	18.000	0.000		
			EACH	0.000	0.00	
			335.00000	0.000		0.00
0300	614-70336	*Traffic Signal Face (12-12-12)	3.000	0.000		
			EACH	0.000	0.00	
			825.00000	0.000		0.00
0305	614-72741	*Blank Out Sign (LED)(SPEED RADAR)	1.000	0.000		
			EACH	0.000	0.00	
			16,000.00000	0.000		0.00
0310	614-80385	*Rumble Strip	300.000	0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00
0315	625-00000	*Construction Surveying	1.000	0.200		
			L S	0.000	0.00	
			20,475.00000	0.200		4,095.00
0320	626-00000	*Mobilization	1.000	0.508		
			L S	0.000	0.00	
			122,515.00000	0.508		62,237.62
0325	626-01114	*Public Information Management (Tier IV)	90.000	25.000		
			DAY	26.000	4,160.00	
			160.00000	51.000		8,160.00
0330	627-00013	*Pavement Marking Paint (High Build)	57.000	0.000		
			GAL	15.000	1,335.00	
			89.00000	15.000		1,335.00

CONTID: C22473  
 PCN: 22473-BID  
 PROJECT: FSA2873-194

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8  
 ESTIMATE RUN 07/13/2020  
 13:31:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0335	627-30205	*Thermoplastic Pavement Marking (Word-Symbol)	250.000	0.000		
			SF	130.000	2,730.00	
			21.00000	130.000		2,730.00
0340	627-30210	*Thermoplastic Pavement Marking (Xwalk-Stopline)	114.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
0345	630-00000	*Flagging	920.000	352.000		
			HOURL	273.000	8,190.00	
			30.00000	625.000		18,750.00
0350	630-00003	*Uniformed Traffic Control	16.000	0.000		
			HOURL	0.000	0.00	
			116.00000	0.000		0.00
0355	630-00007	*Traffic Control Inspection	28.000	8.000		
			DAY	10.000	1,760.00	
			176.00000	18.000		3,168.00
0360	630-00012	*Traffic Control Management	70.000	24.000		
			DAY	23.000	25,300.00	
			1,100.00000	47.000		51,700.00
0365	630-00015	*Uniformed Traffic Control Coordination	1.000	0.000		
			HOURL	0.000	0.00	
			330.00000	0.000		0.00
0370	630-80305	*Flagging Station Light	2.000	0.000		
			EACH	0.000	0.00	
			990.00000	0.000		0.00
0375	630-80335	*Barricade (Type 3 M-A) (Temporary)	3.000	1.500		
			EACH	0.000	0.00	
			83.00000	1.500		124.50
0380	630-80341	*Construction Traffic Sign (Panel Size A)	20.000	10.000		
			EACH	0.000	0.00	
			50.00000	10.000		500.00
0385	630-80342	*Construction Traffic Sign (Panel Size B)	37.000	15.500		
			EACH	0.000	0.00	
			72.00000	15.500		1,116.00



CONTID: C22473  
 PCN: 22473-BID  
 PROJECT: FSA2873-194

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9  
 ESTIMATE RUN 07/13/2020  
 13:31:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0390	630-80344	*Construction Traffic Sign (Special)	103.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0395	630-80350	*Vertical Panel	72.000	36.000		
			EACH	0.000	0.00	
			22.00000	36.000		792.00
0400	630-80353	*Vertical Panel (With Light) (Flashing)	24.000	12.000		
			EACH	0.000	0.00	
			110.00000	12.000		1,320.00
0405	630-80355	*Portable Message Sign Panel	2.000	1.000		
			EACH	0.000	0.00	
			3,300.00000	1.000		3,300.00
0410	630-80356	*Advance Warning Flashing or Sequencing Arrow Panel (A Type)	2.000	1.000		
			EACH	0.000	0.00	
			880.00000	1.000		880.00
0415	630-80360	*Drum Channelizing Device	4.000	2.000		
			EACH	0.000	0.00	
			62.00000	2.000		124.00
0416	630-80370	Barrier (Temp) CMO # 2	0.000	0.000		
			LF	0.000	0.00	
			24.50000	0.000		0.00
0419	630-85010	Impact Atten (Temp) CMO #2	0.000	0.000		
			EACH	0.000	0.00	
			1,957.00000	0.000		0.00
0420	630-85020	*Mobile Attenuator	1.000	0.500		
			EACH	0.000	0.00	
			38,500.00000	0.500		19,250.00
0425	632-00000	Night Work Lighting	1.000	0.000		
			L S	0.000	0.00	
			19,360.00000	0.000		0.00
0430	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

