

ESTIMATE SUMMARY

CONTID: C22479

ESTIMATE NO: 0012 PROG

SPEC YR: 2005

PCN: 22479-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:
SH 94 - CORRIDOR STUDY

TIME CHARGED: 211.0 DAYS
PERCENT TIME: 92.95

TIME ALLOW:
ORIG TIME ALLOW:

227 CALENDAR DAYS
100 CALENDAR DAYS

PROJECT NO: STM094A-036

SH 94 - CORRIDOR STUDY

NAME OF ROAD:

PROJECT COUNTIES: EL PASO

CONTRACTOR:

SEMA CONSTRUCTION, INC.
7353 S. EAGLE STREET

PAY PERIOD ENDING 04/10/2023
DATE LET 10/29/2021
DATE AWARDED 11/15/2021
DATE CONTRACT EXECUTED 12/09/2021
DATE NOTICE TO PROCEED 12/09/2021

DATE TIME STARTED 12/09/2021
DATE WORK BEGAN 04/18/2022
DATE TIME STOPPED 04/12/2023
DATE ACCEPTED 04/12/2023

CENTENNIAL CO 80112-42 (303)627-2600

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 5,535,199.45 PARTICIPATING	\$ 5,080,334.73	\$ 139,843.59
AWARD PROJECT AMT: \$ 5,284,284.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 91.78% TOTAL EARNINGS	5,080,334.73	139,843.59
FUNDS AVAILABLE: \$ 454,864.72 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	139,843.59
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-79,264.26	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	5,001,070.47
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	5,001,070.47
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 139,843.59

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22479
 PCN: 22479-BID
 PROJECT: STM094A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 2
 ESTIMATE RUN 04/18/2023
 19:38:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			20,413.88000	1.000		20,413.88
0010	202-00024	Removal of Embankment Protector Type 5	2.000	2.000		
			EACH	0.000	0.00	
			1,173.58000	2.000		2,347.16
0015	202-00037	Removal of End Section	6.000	6.000		
			EACH	0.000	0.00	
			428.37000	6.000		2,570.22
0020	202-00090	*Removal of Delineator	26.000	26.000		
			EACH	0.000	0.00	
			6.66000	26.000		173.16
0025	202-00220	*Removal of Asphalt Mat	7,374.000	7,374.000		
			SY	0.000	0.00	
			7.56000	7,374.000		55,747.44
0030	202-00240	*Removal of Asphalt Mat (Planing)	9,338.000	8,808.070		
			SY	-0.070	-0.23	
			3.26000	8,808.000		28,714.08
0035	202-00250	*Removal of Pavement Marking	11,093.050	9,806.000		
			SF	0.000	0.00	
			1.31000	9,806.000		12,845.86
0040	202-00251	*Removal of Pavement Marking (Asphalt Grooving)	11,043.000	5,970.000		
			SF	0.000	0.00	
			1.35000	5,970.000		8,059.50
0045	202-00810	*Removal of Ground Sign	14.000	14.000		
			EACH	0.000	0.00	
			83.16000	14.000		1,164.24
0050	202-00821	*Removal of Sign Panel	2.000	2.000		
			EACH	0.000	0.00	
			55.45000	2.000		110.90
0055	202-01000	Removal of Fence	1,508.000	1,297.000		
			LF	0.000	0.00	
			1.66000	1,297.000		2,153.02

CONTID: C22479
 PCN: 22479-BID
 PROJECT: STM094A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 3
 ESTIMATE RUN 04/18/2023
 19:38:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-01130	*Removal of Guardrail Type 3	2,374.000	2,374.000		
			LF	0.000	0.00	
			5.38000	2,374.000		12,772.12
0065	202-01300	*Removal of End Anchorage	8.000	8.000		
			EACH	0.000	0.00	
			781.93000	8.000		6,255.44
0070	202-04006	Clean Culvert	0.000	0.000		
			HOURL	0.000	0.00	
			798.44000	0.000		0.00
0075	202-05026	Sawing Asphalt Material (6 Inch)	8,628.000	4,827.000		
			LF	0.000	0.00	
			2.18000	4,827.000		10,522.86
0080	203-00060	*Embankment Material (Complete In Place)	14,473.000	14,473.000		
			CY	0.000	0.00	
			34.09000	14,473.000		493,384.57
0085	203-01100	Proof Rolling	40.000	9.000		
			HOURL	0.000	0.00	
			112.66000	9.000		1,013.94
0090	203-01500	Blading	40.000	19.000		
			HOURL	0.000	0.00	
			178.42000	19.000		3,389.98
0095	203-01597	*Potholing	80.000	76.750		
			HOURL	0.250	66.80	
			267.19000	77.000		20,573.63
0100	203-02330	Laborer	40.000	0.000		
			HOURL	0.000	0.00	
			52.91000	0.000		0.00
0105	207-00205	Topsoil	2,101.000	2,101.000		
			CY	0.000	0.00	
			12.79000	2,101.000		26,871.79
0110	207-00210	Stockpile Topsoil	2,946.000	2,313.800		
			CY	0.200	1.34	
			6.68000	2,314.000		15,457.52

CONTID: C22479
 PCN: 22479-BID
 PROJECT: STM094A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 4
 ESTIMATE RUN 04/18/2023
 19:38:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	208-00002	*Erosion Log Type 1 (12 Inch)	2,200.000	1,887.000		
			LF	0.000	0.00	
			4.32000	1,887.000		8,151.84
0120	208-00020	*Silt Fence	4,300.000	2,865.000		
			LF	0.000	0.00	
			1.47000	2,865.000		4,211.55
0125	208-00035	*Aggregate Bag	400.000	82.000		
			LF	0.000	0.00	
			6.52000	82.000		534.64
0130	208-00070	Vehicle Tracking Pad	6.000	1.000		
			EACH	0.000	0.00	
			3,475.36000	1.000		3,475.36
0135	208-00071	Maintenance Aggregate (Vehicle Tracking Pad)	0.000	0.000		
			CY	0.000	0.00	
			76.13000	0.000		0.00
0140	208-00103	Removal and Disposal of Sediment (Labor)	40.000	36.000		
			HOURL	4.000	211.64	
			52.91000	40.000		2,116.40
0145	208-00105	Removal and Disposal of Sediment (Equipment)	40.000	36.000		
			HOURL	4.000	423.68	
			105.92000	40.000		4,236.80
0150	208-00106	Sweeping (Sediment Removal)	40.000	36.000		
			HOURL	4.000	766.12	
			191.53000	40.000		7,661.20
0155	208-00107	Removal of Trash	56.000	20.000		
			HOURL	12.000	975.60	
			81.30000	32.000		2,601.60
0160	208-00146	Pre-fabricated Concrete Washout Structure (Type 2)	1.000	1.000		
			EACH	0.000	0.00	
			4,515.98000	1.000		4,515.98
0165	208-00200	Erosion Control Management	1.000	0.931		
			L S	0.069	4,930.45	
			71,455.82000	1.000		71,455.82

CONTID: C22479
 PCN: 22479-BID
 PROJECT: STM094A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 5
 ESTIMATE RUN 04/18/2023
 19:38:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	210-00013	*Reset Mailbox Structure (Type 3)	1.000	1.000		
			EACH	0.000	0.00	
			665.28000	1.000		665.28
0175	210-01011	*Reset Gate	1.000	1.000		
			EACH	0.000	0.00	
			827.32000	1.000		827.32
0180	210-04010	Adjust Manhole	0.000	0.000		
			EACH	0.000	0.00	
			922.51000	0.000		0.00
0185	210-04015	Modify Manhole	0.000	0.000		
			EACH	0.000	0.00	
			3,509.67000	0.000		0.00
0190	210-04050	Adjust Valve Box	5.000	5.000		
			EACH	0.000	0.00	
			916.99000	5.000		4,584.95
0195	212-00006	*Seeding (Native)	7.820	4.140		
			ACRE	3.660	2,584.29	
			706.09000	7.800		5,507.50
0200	212-00032	*Soil Conditioning	7.820	4.140		
			ACRE	3.660	9,772.60	
			2,670.11000	7.800		20,826.86
0205	213-00003	*Mulching (Weed Free)	7.820	4.140		
			ACRE	3.660	3,041.53	
			831.02000	7.800		6,481.96
0210	213-00061	*Mulch Tackifier	2,000.000	614.000		
			LB	736.000	2,119.68	
			2.88000	1,350.000		3,888.00
0215	213-00150	*Bonded Fiber Matrix	1.130	1.130		
			ACRE	-0.030	-93.14	
			3,104.63000	1.100		3,415.09
0220	216-00202	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	7,951.000	7,951.000		
			SY	0.000	0.00	
			2.63000	7,951.000		20,911.13

CONTID: C22479
 PCN: 22479-BID
 PROJECT: STM094A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 6
 ESTIMATE RUN 04/18/2023
 19:38:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	216-00303	*Turf Reinforcement Mat (Class 3)	6,066.000	1,311.000		
			SY	0.000	0.00	
			6.93000	1,311.000		9,085.23
0230	304-06000	Aggregate Base Course (Class 6)	10,000.000	8,994.390		
			TON	13.820	403.27	
			29.18000	9,008.210		262,859.57
0235	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	96.000	16.360		
			TON	0.000	0.00	
			135.89000	16.360		2,223.16
0240	403-34721	Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	6,426.000	6,425.990		
			TON	0.000	0.00	
			84.84000	6,425.990		545,180.99
0245	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	3,717.690	3,717.690		
			TON	0.000	0.00	
			90.79000	3,717.690		337,529.08
0250	411-10255	Emulsified Asphalt (Slow-Setting)	3,500.000	3,388.500		
			GAL	0.500	1.90	
			3.79000	3,389.000		12,844.31
0255	420-00112	Geotextile (Drainage) (Class 1)	500.000	500.000		
			SY	0.000	0.00	
			4.94000	500.000		2,470.00
0260	503-00018	*Drilled Shaft (18 Inch)	5.000	5.000		
			LF	0.000	0.00	
			641.56000	5.000		3,207.80
0265	503-00048	*Drilled Shaft (48 Inch)	21.000	21.000		
			LF	0.000	0.00	
			750.31000	21.000		15,756.51
0270	503-00054	*Drilled Shaft (54 Inch)	42.000	42.000		
			LF	0.000	0.00	
			782.93000	42.000		32,883.06
0275	506-00209	Riprap (9 Inch)	89.000	87.600		
			CY	0.400	41.87	
			104.68000	88.000		9,211.84

CONTID: C22479
 PCN: 22479-BID
 PROJECT: STM094A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 7
 ESTIMATE RUN 04/18/2023
 19:38:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	506-00218	Riprap (18 Inch)	211.000	203.900		
			CY	0.100	10.21	
			102.10000	204.000		20,828.40
0283	506-01020	Geogrid Reinforce	3,486.000	3,485.700		
			SY	0.300	2.44	
			8.14000	3,486.000		28,376.04
0285	603-01240	24 Inch Reinforced Concrete Pipe	78.000	64.000		
			LF	0.000	0.00	
			111.68000	64.000		7,147.52
0287	603-01305	30 In RCP (CIP) Pipe Sized Wrong in Design	78.000	78.000		
			LF	0.000	0.00	
			310.14000	78.000		24,190.92
0290	603-01360	36 Inch Reinforced Concrete Pipe	0.000	0.000		
			LF	0.000	0.00	
			318.84000	0.000		0.00
0295	603-01420	42 Inch Reinforced Concrete Pipe	86.000	86.000		
			LF	0.000	0.00	
			204.00000	86.000		17,544.00
0300	603-05024	24 Inch Reinforced Concrete End Section	2.000	2.000		
			EACH	0.000	0.00	
			1,503.02000	2.000		3,006.04
0303	603-05030	30 In RCES Pipe Sized Wrong in Design	4.000	4.000		
			EACH	0.000	0.00	
			2,509.23000	4.000		10,036.92
0305	603-05036	36 Inch Reinforced Concrete End Section	0.000	0.000		
			EACH	0.000	0.00	
			2,097.65000	0.000		0.00
0310	603-05042	42 Inch Reinforced Concrete End Section	2.000	2.000		
			EACH	0.000	0.00	
			2,542.16000	2.000		5,084.32
0315	603-10360	36 Inch Corrugated Steel Pipe	35.000	35.000		
			LF	0.000	0.00	
			222.70000	35.000		7,794.50

CONTID: C22479
 PCN: 22479-BID
 PROJECT: STM094A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 8
 ESTIMATE RUN 04/18/2023
 19:38:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0320	603-30036	36 Inch Steel End Section	2.000	2.000		
			EACH	0.000	0.00	
			1,519.60000	2.000		3,039.20
0325	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	2,200.000	2,200.000		
			LF	0.000	0.00	
			36.43000	2,200.000		80,146.00
0325		MATERIAL ALLOWANCE W Beam Rail, Galv		0.000		
			DOL	0.000	0.00	
			15,280.00000	0.000		0.00
0330	606-02003	*End Anchorage (Nonflared)	8.000	8.000		
			EACH	0.000	0.00	
			3,669.83000	8.000		29,358.64
0331	607-00005	End Post	2.000	2.000		
			EACH	0.000	0.00	
			337.05000	2.000		674.10
0333	607-00010	Corner and Line Br Post	8.000	8.000		
			EACH	0.000	0.00	
			411.95000	8.000		3,295.60
0335	607-01000	*Fence Barbed Wire with Metal Posts	1,540.000	1,540.000		
			LF	0.000	0.00	
			4.63000	1,540.000		7,130.20
0340	609-60011	Curb Type 6 (Section M)	2,394.000	2,394.000		
			LF	0.000	0.00	
			4.06000	2,394.000		9,719.64
0345	612-00001	*Delineator (Type I)	53.000	53.000		
			EACH	0.000	0.00	
			24.40000	53.000		1,293.20
0350	612-00002	*Delineator (Type II)	37.000	28.000		
			EACH	9.000	249.48	
			27.72000	37.000		1,025.64
0355	612-00039	*Delineator (Flexible) (Surface Mounted)	0.000	0.000		
			EACH	0.000	0.00	
			138.60000	0.000		0.00

CONTID: C22479
 PCN: 22479-BID
 PROJECT: STM094A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 9
 ESTIMATE RUN 04/18/2023
 19:38:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0360	612-00081	*Delineator (Post Mounted)(Type I)	5.000	5.000		
			EACH	0.000	0.00	
			88.70000	5.000		443.50
0365	612-00082	*Delineator (Post Mounted)(Type II)	19.000	19.000		
			EACH	0.000	0.00	
			90.92000	19.000		1,727.48
0370	612-00083	*Delineator (Post Mounted)(Type III)	6.000	4.000		
			EACH	0.000	0.00	
			93.14000	4.000		372.56
0375	613-00200	*2 Inch Electrical Conduit	1,555.000	1,555.000		
			LF	0.000	0.00	
			13.05000	1,555.000		20,292.75
0380	613-00206	*2 Inch Electrical Conduit (Bored)	672.000	530.000		
			LF	0.000	0.00	
			19.57000	530.000		10,372.10
0385	613-00300	*3 Inch Electrical Conduit	200.000	200.000		
			LF	0.000	0.00	
			21.75000	200.000		4,350.00
0390	613-00306	*3 Inch Electrical Conduit (Bored)	820.000	820.000		
			LF	0.000	0.00	
			20.66000	820.000		16,941.20
0395	613-07002	*Type Two Pull Box	9.000	9.000		
			EACH	0.000	0.00	
			1,196.14000	9.000		10,765.26
0400	613-07004	*Type Four Pull Box	5.000	5.000		
			EACH	0.000	0.00	
			1,739.84000	5.000		8,699.20
0405	613-07005	*Type Five Pull Box	1.000	1.000		
			EACH	0.000	0.00	
			2,718.50000	1.000		2,718.50
0410	613-10000	*Wiring	1.000	0.000		
			L S	1.000	16,310.97	
			16,310.97000	1.000		16,310.97

CONTID: C22479
 PCN: 22479-BID
 PROJECT: STM094A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 10
 ESTIMATE RUN 04/18/2023
 19:38:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0415	613-13011	*Luminaire (LED) (11,000 Lumens)	4.000	4.000		
			EACH	0.000	0.00	
			978.66000	4.000		3,914.64
0420	613-32300	*Light Standard Steel (30 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,089.43000	1.000		6,089.43
0425	613-40010	*Light Standard Foundation	1.000	1.000		
			EACH	0.000	0.00	
			4,893.29000	1.000		4,893.29
0430	613-50210	*Temporary Lighting	0.000	0.000		
			L S	0.000	0.00	
			60,894.31000	0.000		0.00
0435	614-00011	*Sign Panel (Class I)	112.500	44.750		
			SF	67.250	5,004.75	
			74.42000	112.000		8,335.04
0440	614-00012	*Sign Panel (Class II)	250.000	249.750		
			SF	0.250	7.21	
			28.83000	250.000		7,207.50
0445	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	4.000	4.000		
			EACH	0.000	0.00	
			365.91000	4.000		1,463.64
0450	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	15.000	15.000		
			EACH	0.000	0.00	
			498.96000	15.000		7,484.40
0455	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase	4.000	4.000		
			EACH	0.000	0.00	
			582.12000	4.000		2,328.48
0460	614-70024	*1310nm SFP Optic Module	2.000	2.000		
			EACH	0.000	0.00	
			54.38000	2.000		108.76
0465	614-70030	*Optical Attenuator	2.000	0.000		
			EACH	2.000	108.76	
			54.38000	2.000		108.76

CONTID: C22479
 PCN: 22479-BID
 PROJECT: STM094A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 11
 ESTIMATE RUN 04/18/2023
 19:38:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0470	614-70336	*Traffic Signal Face (12-12-12)	12.000	0.000		
			EACH	12.000	12,004.92	
			1,000.41000	12.000		12,004.92
0475	614-72855	*Traffic Signal Controller Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			34,253.05000	1.000		34,253.05
0480	614-72885	*Traffic Signal Vehicle Detector (Special)	1.000	0.000		
			EACH	1.000	28,924.80	
			28,924.80000	1.000		28,924.80
0485	614-80000	*Flashing Beacon	2.000	0.000		
			EACH	2.000	12,613.82	
			6,306.91000	2.000		12,613.82
0490	614-80385	*Rumble Strip	8,058.000	7,516.000		
			LF	0.000	0.00	
			0.91000	7,516.000		6,839.56
0495	614-81020	*Traffic Signal-Light Pole Steel (2 Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			61,764.23000	1.000		61,764.23
0500	614-81160	*Traffic Signal Light Pole Steel (1-60 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			37,841.46000	1.000		37,841.46
0505	614-81170	*Traffic Signal-Light Pole Steel (1-70 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			43,822.15000	1.000		43,822.15
0510	614-84000	*Traffic Signal Pedestal Pole Steel	1.000	1.000		
			EACH	0.000	0.00	
			4,240.85000	1.000		4,240.85
0515	614-86248	*Traffic Signal Controller (Type 2070LC)	1.000	1.000		
			EACH	0.000	0.00	
			6,524.39000	1.000		6,524.39
0520	614-86800	*Uninterrupted Power Supply	1.000	1.000		
			EACH	0.000	0.00	
			6,850.61000	1.000		6,850.61

CONTID: C22479
 PCN: 22479-BID
 PROJECT: STM094A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 12
 ESTIMATE RUN 04/18/2023
 19:38:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0525	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	170.000	0.000		
			LF	170.000	1,664.30	
			9.79000	170.000		1,664.30
0530	614-87024	*Fiber Optic Termination Panel (24 Fiber)	1.000	0.000		
			EACH	1.000	978.65	
			978.65000	1.000		978.65
0535	614-87320	*Closed Circuit Television	1.000	0.000		
			EACH	1.000	11,417.68	
			11,417.68000	1.000		11,417.68
0540	614-87350	*Test Fiber Optic Cable	1.000	0.000		
			L S	1.000	1,087.40	
			1,087.40000	1.000		1,087.40
0545	614-87692	*Ethernet Switch Type II	1.000	0.000		
			EACH	1.000	8,481.71	
			8,481.71000	1.000		8,481.71
0550	615-00050	Embankment Protector Type 5	2.000	2.000		
			EACH	0.000	0.00	
			2,251.79000	2.000		4,503.58
0555	619-10240	24 Inch Welded Steel Pipe	325.000	319.000		
			LF	0.000	0.00	
			349.89000	319.000		111,614.91
0560	621-00425	Detour	1.000	1.000		
			L S	0.000	0.00	
			189,304.30000	1.000		189,304.30
0565	625-00000	Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			79,398.48000	1.000		79,398.48
0570	626-00100	*Mobilization (without Autopay)	1.000	1.000		
			L S	0.000	0.00	
			916,408.23000	1.000		916,408.23
0575	626-01113	*Public Information Management (Tier III)	200.000	200.000		
			DAY	0.000	0.00	
			193.88000	200.000		38,776.00

CONTID: C22479
 PCN: 22479-BID
 PROJECT: STM094A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 13
 ESTIMATE RUN 04/18/2023
 19:38:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0580	627-00008	*Modified Epoxy Pavement Marking	130.000	130.000		
			GAL	0.000	0.00	
			182.56000	130.000		23,732.80
0585	627-00013	*Pavement Marking Paint (High Build)	250.000	199.000		
			GAL	0.000	0.00	
			183.76000	199.000		36,568.24
0590	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	0.000	0.000		
			SF	0.000	0.00	
			25.59000	0.000		0.00
0595	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	470.000	372.200		
			SF	-0.200	-5.12	
			25.59000	372.000		9,519.48
0600	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	290.000	156.000		
			SF	0.000	0.00	
			16.64000	156.000		2,595.84
0605	630-00000	*Flagging	1,000.000	572.500		
			HOUR	51.500	1,713.41	
			33.27000	624.000		20,760.48
0610	630-00007	*Traffic Control Inspection	299.000	266.000		
			DAY	33.000	6,037.35	
			182.95000	299.000		54,702.05
0615	630-00012	*Traffic Control Management	158.000	48.000		
			DAY	9.000	7,983.45	
			887.05000	57.000		50,561.85
0620	630-80001	*Flashing Beacon (Portable)	2.000	1.800		
			EACH	0.000	0.00	
			1,330.58000	1.800		2,395.04
0623	630-80335	Barricade (3 M-A) (Temp)	10.000	9.000		
			EACH	0.000	0.00	
			267.50000	9.000		2,407.50
0625	630-80341	*Construction Traffic Sign (Panel Size A)	37.000	33.300		
			EACH	0.000	0.00	
			60.98000	33.300		2,030.63

CONTID: C22479
 PCN: 22479-BID
 PROJECT: STM094A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 14
 ESTIMATE RUN 04/18/2023
 19:38:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0630	630-80342	*Construction Traffic Sign (Panel Size B)	43.000	30.600		
			EACH	0.000	0.00	
			72.08000	30.600		2,205.65
0635	630-80343	*Construction Traffic Sign (Panel Size C)	0.000	0.000		
			EACH	0.000	0.00	
			83.16000	0.000		0.00
0640	630-80355	*Portable Message Sign Panel	2.000	1.800		
			EACH	0.000	0.00	
			12,196.90000	1.800		21,954.42
0645	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	1.000	0.900		
			EACH	0.000	0.00	
			5,885.00000	0.900		5,296.50
0650	630-80360	*Drum Channelizing Device	223.000	200.700		
			EACH	0.000	0.00	
			55.44000	200.700		11,126.81
0655	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	0.000	0.000		
			EACH	0.000	0.00	
			66.53000	0.000		0.00
0660	630-80370	Barrier (Temporary)	4,020.000	3,618.000		
			LF	0.000	0.00	
			63.16000	3,618.000		228,512.88
0665	630-80371	Reset Concrete Barrier (Temporary)	4,020.000	3,618.000		
			LF	0.000	0.00	
			3.85000	3,618.000		13,929.30
0670	630-80380	*Traffic Cone	200.000	54.000		
			EACH	0.000	0.00	
			13.31000	54.000		718.74
0675	630-85010	Impact Attenuator (Temporary)	10.000	8.100		
			EACH	0.000	0.00	
			8,399.03000	8.100		68,032.14
0680	630-85013	Impact Attenuator (Temporary)(Reset Only)	6.000	5.400		
			EACH	0.000	0.00	
			2,167.77000	5.400		11,705.96

CONTID: C22479
 PCN: 22479-BID
 PROJECT: STM094A-036

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 15
 ESTIMATE RUN 04/18/2023
 19:38:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0685	630-85020	*Mobile Attenuator	1.000	0.900		
			EACH	0.000	0.00	
			45,461.14000	0.900		40,915.03
0690	632-00000	Night Work Lighting	1.000	1.000		
			L S	0.000	0.00	
			51,050.94000	1.000		51,050.94
0695	700-70010	F/A Minor Contract Revisions	94,244.740	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0700	700-70016	F/A Fuel Cost Adjustment	52,271.730	52,271.730		
			F A	0.000	0.00	
			1.00000	52,271.730		52,271.73
0705	700-70018	F/A Roadway Smoothness Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0710	700-70019	F/A Asphalt Cement Cost Adjustment	96,322.170	96,322.170		
			F A	0.000	0.00	
			1.00000	96,322.170		96,322.17
0715	700-70023	F/A On-The-Job Trainee	6,400.000	6,400.000		
			F A	0.000	0.00	
			1.00000	6,400.000		6,400.00
0720	700-70025	F/A Quality Incentive Payment	0.000	-40,544.470		
			F A	0.000	0.00	
			1.00000	-40,544.470		-40,544.47
0725	700-70031	*F/A Interim Surface Repair	20,000.000	14,043.180		
			F A	0.000	0.00	
			1.00000	14,043.180		14,043.18
0730	700-70034	F/A Prairie Dog Management	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0735	700-70082	F/A Furnish & Install Electrical Service	9,411.600	9,411.600		
			F A	0.000	0.00	
			1.00000	9,411.600		9,411.60

