

ESTIMATE SUMMARY

CONTID: C22547

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 22547-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 26.5 DAYS

TIME ALLOW:

300 WORK DAYS

I-25 AND SH 119 PARK-N-RIDE

PERCENT TIME: 8.83

ORIG TIME ALLOW:

300 WORK DAYS

PROJECT NO:

TRG0253-264

I-25 AND SH 119 PARK-N-RIDE

NAME OF ROAD:

PROJECT COUNTIES:

WELD

CONTRACTOR:

ZAK DIRT INCORPORATED

14290 HILLTOP RD.

LONGMONT

CO 80504

(970)535-4657

PAY PERIOD ENDING

03/20/2023

DATE TIME STARTED 02/06/2023

DATE LET

10/27/2022

DATE WORK BEGAN

DATE AWARDED

11/07/2022

DATE TIME STOPPED

DATE CONTRACT EXECUTED

11/16/2022

DATE ACCEPTED

DATE NOTICE TO PROCEED

02/06/2023

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 14,674,777.56 PARTICIPATING	\$ 5,000.00	\$ 5,000.00
AWARD PROJECT AMT: \$ 13,166,577.55 NON-PARTICIPATING	313,166.50	313,166.50
PERCENT COMPLETE: 2.17% TOTAL EARNINGS	318,166.50	318,166.50
FUNDS AVAILABLE: \$ 14,356,611.06 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	318,166.50
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-9,545.00	-9,545.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	308,621.50
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	308,621.50
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 308,621.50

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22547
 PCN: 22547-BID
 PROJECT: TRG0253-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 03/20/2023
 14:44:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			LS	0.100	8,500.00	
			85,000.00000	0.100		8,500.00
0010	202-00019	Removal of Inlet	2.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0015	202-00035	Removal of Pipe	320.000	0.000		
			LF	0.000	0.00	
			28.00000	0.000		0.00
0020	202-00037	Removal of End Section	4.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0025	202-00040	Removal of Electrical Conduit	483.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0030	202-00055	Removal of Fiber Optic Cable	1,771.000	0.000		
			LF	0.000	0.00	
			1.20000	0.000		0.00
0035	202-00190	Removal of Concrete Median Cover Material	158.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0040	202-00200	Removal of Sidewalk	539.000	0.000		
			SY	0.000	0.00	
			12.00000	0.000		0.00
0045	202-00203	Removal of Curb and Gutter	1,013.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0050	202-00206	Removal of Concrete Curb Ramp	88.000	0.000		
			SY	0.000	0.00	
			30.00000	0.000		0.00
0055	202-00210	*Removal of Concrete Pavement	3,519.000	0.000		
			SY	0.000	0.00	
			20.00000	0.000		0.00

CONTID: C22547
 PCN: 22547-BID
 PROJECT: TRG0253-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 03/20/2023
 14:44:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00220	Removal of Asphalt Mat	5,703.000	0.000		
			SY	0.000	0.00	
			3.50000	0.000		0.00
0065	202-00250	Removal of Pavement Marking	10,214.000	0.000		
			SF	0.000	0.00	
			1.25000	0.000		0.00
0070	202-00700	Removal of Light Standard	6.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
0075	202-00705	Removal of Light Standard Foundation	6.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0080	202-00715	Removal of Closed Circuit Television Pole	2.000	0.000		
			EACH	0.000	0.00	
			770.00000	0.000		0.00
0085	202-00720	Removal of Closed Circuit Camera	3.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0090	202-00810	*Removal of Ground Sign	20.000	0.000		
			EACH	0.000	0.00	
			145.00000	0.000		0.00
0095	202-00828	Removal of Traffic Signal Equipment	1.000	0.000		
			L S	0.000	0.00	
			1,260.00000	0.000		0.00
0100	202-00831	Removal of Traffic Signal Head	9.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0105	202-00860	Removal of Pedestrian Push Button	9.000	0.000		
			EACH	0.000	0.00	
			31.00000	0.000		0.00
0110	202-01130	Removal of Guardrail Type 3	250.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00

CONTID: C22547
 PCN: 22547-BID
 PROJECT: TRG0253-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 03/20/2023
 14:44:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	202-04001	Plug Culvert	3.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0120	202-04002	Clean Culvert	10.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0125	203-00050	Unsuitable Material	200.000	0.000		
			CY	0.000	0.00	
			63.00000	0.000		0.00
0130	203-00060	Embankment Material (Complete In Place)	39,052.000	0.000		
			CY	0.000	0.00	
			12.50000	0.000		0.00
0135	203-00066	Embankment Material (Complete In Place) (R40)	8,771.000	0.000		
			CY	0.000	0.00	
			29.00000	0.000		0.00
0140	203-01500	Blading	240.000	0.000		
			HOURL	0.000	0.00	
			130.00000	0.000		0.00
0141	203-01597	Potholing Add Potholing	0.000	0.000		
			HOURL	0.000	0.00	
			350.00000	0.000		0.00
0145	206-00065	Structure Backfill (Flow-Fill)	5.000	0.000		
			CY	0.000	0.00	
			169.00000	0.000		0.00
0150	207-00700	Topsoil (Onsite)	9,820.000	0.000		
			CY	0.000	0.00	
			8.00000	0.000		0.00
0155	207-00704	*Subgrade Soil Preparation	58,919.000	0.000		
			SY	0.000	0.00	
			0.30000	0.000		0.00
0160	208-00002	*Erosion Log Type 1 (12 Inch)	5,136.000	0.000		
			LF	960.000	5,760.00	
			6.00000	960.000		5,760.00

CONTID: C22547
 PCN: 22547-BID
 PROJECT: TRG0253-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 03/20/2023
 14:44:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0165	208-00020	*Silt Fence	100.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0170	208-00035	*Aggregate Bag	62.000	0.000		
			LF	62.000	930.00	
			15.00000	62.000		930.00
0175	208-00045	Concrete Washout Structure	2.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0180	208-00051	*Storm Drain Inlet Protection (Type I)	175.000	0.000		
			LF	44.000	484.00	
			11.00000	44.000		484.00
0185	208-00070	Vehicle Tracking Pad	2.000	0.000		
			EACH	0.000	0.00	
			3,800.00000	0.000		0.00
0190	208-00071	Maintenance Aggregate (Vehicle Tracking Pad)	14.000	0.000		
			CY	0.000	0.00	
			200.00000	0.000		0.00
0195	208-00103	Removal and Disposal of Sediment (Labor)	80.000	0.000		
			HOURL	0.000	0.00	
			45.00000	0.000		0.00
0200	208-00105	Removal and Disposal of Sediment (Equipment)	40.000	0.000		
			HOURL	0.000	0.00	
			105.00000	0.000		0.00
0205	208-00106	*Sweeping (Sediment Removal)	80.000	0.000		
			HOURL	0.000	0.00	
			150.00000	0.000		0.00
0210	208-00107	Removal of Trash	40.000	0.000		
			HOURL	0.000	0.00	
			45.00000	0.000		0.00
0215	208-00207	Erosion Control Management	120.000	0.000		
			DAY	6.000	1,800.00	
			300.00000	6.000		1,800.00

CONTID: C22547
 PCN: 22547-BID
 PROJECT: TRG0253-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 03/20/2023
 14:44:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0220	208-00400	Water Control	1.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
0225	210-00001	Reset Structure	1.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0230	210-00810	*Reset Ground Sign	10.000	0.000		
			EACH	0.000	0.00	
			580.00000	0.000		0.00
0235	210-00815	*Reset Sign Panel	3.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0240	210-00827	Reset Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0245	210-00858	Reset Pedestal Pole	1.000	0.000		
			EACH	0.000	0.00	
			810.00000	0.000		0.00
0250	210-00861	Reset Wiring	1.000	0.000		
			L S	0.000	0.00	
			1,400.00000	0.000		0.00
0255	210-01190	*Reset High-Tension Cable Barrier	2,231.000	0.000		
			LF	1,115.500	39,042.50	
			35.00000	1,115.500		39,042.50
0260	210-01200	*Reset End Anchorage	2.000	0.000		
			EACH	0.000	0.00	
			6,500.00000	0.000		0.00
0265	210-04010	Adjust Manhole	1.000	0.000		
			EACH	0.000	0.00	
			1,050.00000	0.000		0.00
0270	210-04015	Modify Manhole	1.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00

CONTID: C22547
 PCN: 22547-BID
 PROJECT: TRG0253-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 03/20/2023
 14:44:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0275	212-00700	*Organic Fertilizer	2,435.000	0.000		
			LB	0.000	0.00	
			1.30000	0.000		0.00
0280	212-00701	*Compost (Mechanically Applied)	791.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
0285	212-00703	*Humate	1,826.000	0.000		
			LB	0.000	0.00	
			1.00000	0.000		0.00
0290	212-00704	*Mycorrhizae	101.000	0.000		
			LB	0.000	0.00	
			21.00000	0.000		0.00
0295	212-00706	*Seeding (Native) Drill	11.910	0.000		
			ACRE	0.000	0.00	
			1,200.00000	0.000		0.00
0300	212-00708	*Seeding (Native) Broadcast	0.260	0.000		
			ACRE	0.000	0.00	
			2,900.00000	0.000		0.00
0305	213-00004	*Mulching (Weed Free Straw)	8.920	0.000		
			ACRE	0.000	0.00	
			950.00000	0.000		0.00
0310	213-00012	*Spray-on Mulch Blanket	10.000	0.000		
			ACRE	0.000	0.00	
			3,700.00000	0.000		0.00
0315	213-00061	*Mulch Tackifier	1,784.000	0.000		
			LB	0.000	0.00	
			4.00000	0.000		0.00
0320	216-00221	*Soil Retention Blanket (Coconut) (Biodegradable Class 1)	10,619.000	0.000		
			SY	0.000	0.00	
			3.55000	0.000		0.00
0325	217-00020	*Herbicide Treatment	25.000	0.000		
			HOURL	0.000	0.00	
			200.00000	0.000		0.00

CONTID: C22547
 PCN: 22547-BID
 PROJECT: TRG0253-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 03/20/2023
 14:44:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0330	218-00000	Noxious Weed Management	1.000	0.000		
			L S	0.000	0.00	
			5,000.00000	0.000		0.00
0335	240-00000	Wildlife Biologist	16.000	0.000		
			HOURL	0.000	0.00	
			140.00000	0.000		0.00
0340	240-00010	Removal of Nests	4.000	0.000		
			HOURL	0.000	0.00	
			140.00000	0.000		0.00
0345	240-00017	Protection of Migratory Birds	1.000	0.000		
			L S	0.000	0.00	
			3,500.00000	0.000		0.00
0350	240-00100	*Prairie Dog Management	1.000	0.000		
			L S	0.500	12,500.00	
			25,000.00000	0.500		12,500.00
0355	304-06000	Aggregate Base Course (Class 6)	6,996.000	0.000		
			TON	0.000	0.00	
			32.00000	0.000		0.00
0360	403-33741	*Hot Mix Asphalt (Grading S) (75) (PG 64-22)	3,750.000	0.000		
			TON	0.000	0.00	
			100.00000	0.000		0.00
0365	403-34771	*Hot Mix Asphalt (Grading SX) (75) (PG 76-28)	1,250.000	0.000		
			TON	0.000	0.00	
			112.00000	0.000		0.00
0370	412-00190	*Concrete Pavement (Patching)	1,636.000	0.000		
			SY	0.000	0.00	
			145.00000	0.000		0.00
0375	412-00800	*Concrete Pavement (8 Inch)	288.000	0.000		
			SY	0.000	0.00	
			105.00000	0.000		0.00
0380	412-01100	*Concrete Pavement (11 Inch)	4,534.000	0.000		
			SY	0.000	0.00	
			124.00000	0.000		0.00

CONTID: C22547
 PCN: 22547-BID
 PROJECT: TRG0253-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 03/20/2023
 14:44:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0385	412-01200	*Concrete Pavement (12 Inch)	3,689.000	0.000		
			SY	0.000	0.00	
			132.00000	0.000		0.00
0390	420-00112	Geotextile (Drainage) (Class 1)	428.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0395	420-00132	Geotextile (Separator) (Class 1)	14,866.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
0400	503-00018	Drilled Shaft (18 Inch)	32.000	0.000		
			LF	0.000	0.00	
			520.00000	0.000		0.00
0405	503-00024	Drilled Shaft (24 Inch)	23.000	0.000		
			LF	0.000	0.00	
			690.00000	0.000		0.00
0410	506-00212	Riprap (12 Inch)	57.000	0.000		
			CY	0.000	0.00	
			150.00000	0.000		0.00
0415	506-00412	Soil Riprap (12 Inch)	106.000	0.000		
			CY	0.000	0.00	
			111.00000	0.000		0.00
0420	506-00418	Soil Riprap (18 Inch)	146.000	0.000		
			CY	0.000	0.00	
			110.00000	0.000		0.00
0425	514-00100	Hand Rail	16.000	0.000		
			LF	0.000	0.00	
			330.00000	0.000		0.00
0430	601-03000	Concrete Class D	346.000	0.000		
			CY	0.000	0.00	
			665.00000	0.000		0.00
0435	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	20.000	0.000		
			LF	0.000	0.00	
			150.00000	0.000		0.00

CONTID: C22547
 PCN: 22547-BID
 PROJECT: TRG0253-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 03/20/2023
 14:44:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0440	604-00305	Inlet Type C (5 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00
0445	604-00505	Inlet Type D (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,700.00000	0.000		0.00
0450	604-16505	Inlet Type 16 (Double) (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			13,000.00000	0.000		0.00
0455	604-19105	Inlet Type R L 5 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			9,000.00000	0.000		0.00
0460	604-19205	Inlet Type R L 10 (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			12,000.00000	0.000		0.00
0465	604-19305	Inlet Type R L 15 (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			19,000.00000	0.000		0.00
0470	604-20000	Outlet Structure	2.000	0.000		
			EACH	0.000	0.00	
			9,500.00000	0.000		0.00
0475	604-30005	Manhole Slab Base (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			6,500.00000	0.000		0.00
0480	604-30010	Manhole Slab Base (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			8,300.00000	0.000		0.00
0485	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	200.000	0.000		
			LF	0.000	0.00	
			57.00000	0.000		0.00
0490	606-00910	Guardrail Type 9 (Style CA)	211.000	0.000		
			LF	0.000	0.00	
			190.00000	0.000		0.00

CONTID: C22547
 PCN: 22547-BID
 PROJECT: TRG0253-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 03/20/2023
 14:44:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0495	606-01370	*Transition Type 3G	1.000	0.000		
			EACH	0.000	0.00	
			4,700.00000	0.000		0.00
0500	606-02003	*End Anchorage (Nonflared)	1.000	0.000		
			EACH	0.000	0.00	
			4,750.00000	0.000		0.00
0505	608-00000	*Concrete Sidewalk	2,950.000	0.000		
			SY	0.000	0.00	
			58.00000	0.000		0.00
0510	608-00006	*Concrete Sidewalk (6 Inch)	1,089.000	0.000		
			SY	0.000	0.00	
			67.00000	0.000		0.00
0515	608-00010	*Concrete Curb Ramp	521.000	0.000		
			SY	0.000	0.00	
			210.00000	0.000		0.00
0520	609-21010	*Curb and Gutter Type 2 (Section I-B)	2,620.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0525	609-21020	*Curb and Gutter Type 2 (Section II-B)	5,191.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0530	609-21021	*Curb and Gutter Type 2 (Section II-M)	55.000	0.000		
			LF	0.000	0.00	
			92.00000	0.000		0.00
0535	609-24008	*Gutter Type 2 (8 Foot)	145.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00
0540	610-00020	*Median Cover Material (Patterned Concrete)	337.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0545	612-00001	*Delineator (Type I)	8.000	0.000		
			EACH	0.000	0.00	
			28.00000	0.000		0.00

CONTID: C22547
 PCN: 22547-BID
 PROJECT: TRG0253-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 03/20/2023
 14:44:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0550	612-00260	Location Marker (Fiber Optic)(Dome)	9.000	0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00
0555	612-00270	Location Marker (Utility)(Flat Slat)	5.000	0.000		
			EACH	0.000	0.00	
			132.00000	0.000		0.00
0560	613-00100	1 Inch Electrical Conduit	646.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0565	613-00200	2 Inch Electrical Conduit	6,905.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0570	613-00206	*2 Inch Electrical Conduit (Bored) ITS Quantity	1,318.000	0.000		
			LF	0.000	0.00	
			25.50000	0.000		0.00
0575	613-00206	*2 Inch Electrical Conduit (Bored) Traffic Quantity	155.000	0.000		
			LF	0.000	0.00	
			36.00000	0.000		0.00
0580	613-00300	3 Inch Electrical Conduit	60.000	0.000		
			LF	0.000	0.00	
			48.00000	0.000		0.00
0585	613-00306	*3 Inch Electrical Conduit (Bored) Lighting Quantity	980.000	0.000		
			LF	0.000	0.00	
			34.00000	0.000		0.00
0590	613-00306	*3 Inch Electrical Conduit (Bored) Traffic Quantity	510.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0595	613-01075	3/4 Inch Electrical Conduit (Plastic)	1,210.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0600	613-01100	1 Inch Electrical Conduit (Plastic)	420.000	0.000		
			LF	0.000	0.00	
			26.00000	0.000		0.00

CONTID: C22547
 PCN: 22547-BID
 PROJECT: TRG0253-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 03/20/2023
 14:44:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0605	613-01150	1-1/2 Inch Electrical Conduit (Plastic)	310.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0610	613-01200	2 Inch Electrical Conduit (Plastic)	7,300.000	0.000		
			LF	0.000	0.00	
			24.50000	0.000		0.00
0615	613-01300	3 Inch Electrical Conduit (Plastic)	7,290.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0620	613-04100	Electrical System Modifications	1.000	0.000		
			L S	0.000	0.00	
			1,500.00000	0.000		0.00
0625	613-07001	Type One Pull Box S	69.000	0.000		
			EACH	0.000	0.00	
			1,150.00000	0.000		0.00
0630	613-07002	Type Two Pull Box S1	41.000	0.000		
			EACH	0.000	0.00	
			1,450.00000	0.000		0.00
0635	613-07003	Type Three Pull Box	7.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0640	613-07004	Type Four Pull Box ITS and Lighting Quantities Combined	8.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0645	613-07005	Type Five Pull Box	7.000	0.000		
			EACH	0.000	0.00	
			6,500.00000	0.000		0.00
0650	613-07034	Pull Box (24"x36"x18")	4.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0655	613-10000	Wiring Electrical/Lighting Wiring	1.000	0.000		
			L S	0.000	0.00	
			145,000.00000	0.000		0.00

CONTID: C22547
 PCN: 22547-BID
 PROJECT: TRG0253-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 03/20/2023
 14:44:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0660	613-10000	Wiring Traffic/Signal Wiring	1.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
0665	613-13006	Luminaire (LED) (6,000 Lumens)	43.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0670	613-13008	Luminaire (LED) (8,000 Lumens)	15.000	0.000		
			EACH	0.000	0.00	
			1,650.00000	0.000		0.00
0675	613-13014	Luminaire (LED) (14,000 Lumens)	24.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00
0680	613-13060	Luminaire (LED) (1300 Lumens)	18.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0685	613-13065	Luminaire (LED) (5400 Lumens)	26.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00
0690	613-34120	Light Standard Metal (12 Foot)	26.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0695	613-34300	Light Standard Metal (30 Foot)	6.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0700	613-34302	Light Standard Metal (30 Foot) (2 Arm)	9.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0705	613-34400	Light Standard Metal (40 Foot)	15.000	0.000		
			EACH	0.000	0.00	
			5,400.00000	0.000		0.00
0710	613-40000	Concrete Foundation Pad	2.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00

CONTID: C22547
 PCN: 22547-BID
 PROJECT: TRG0253-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 03/20/2023
 14:44:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0715	613-40010	Light Standard Foundation	30.000	0.000		
			EACH	0.000	0.00	
			4,100.00000	0.000		0.00
0720	613-40012	Light Standard Foundation Special	26.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
0725	613-50100	Lighting Control Center	1.000	0.000		
			EACH	0.000	0.00	
			50,000.00000	0.000		0.00
0730	613-50105	Lighting Control Center (Pedestal Only)	1.000	0.000		
			EACH	0.000	0.00	
			14,500.00000	0.000		0.00
0735	613-50365	Transformer Base	15.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0740	614-00011	*Sign Panel (Class I)	170.000	0.000		
			SF	0.000	0.00	
			28.00000	0.000		0.00
0745	614-00012	*Sign Panel (Class II)	286.000	0.000		
			SF	0.000	0.00	
			33.00000	0.000		0.00
0750	614-00013	*Sign Panel (Class III)	253.000	0.000		
			SF	0.000	0.00	
			45.00000	0.000		0.00
0755	614-00037	*Sign Panel (Special) Type B2 - Bus Bay Identity - Small	2.000	0.000		
			EACH	0.000	0.00	
			18,000.00000	0.000		0.00
0760	614-00037	*Sign Panel (Special) Type ID1.2 - Site Monument Identity Sign	1.000	0.000		
			EACH	0.000	0.00	
			27,000.00000	0.000		0.00
0765	614-00037	*Sign Panel (Special) Type ID3 - Entrance Identity Sign - Post	1.000	0.000		
			EACH	0.000	0.00	
			9,500.00000	0.000		0.00

CONTID: C22547
 PCN: 22547-BID
 PROJECT: TRG0253-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16
 ESTIMATE RUN 03/20/2023
 14:44:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0770	614-00821	*Steel Signpost (W 8x21)	76.000	0.000		
			LF	0.000	0.00	
			175.00000	0.000		0.00
0775	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	18.000	0.000		
			EACH	0.000	0.00	
			360.00000	0.000		0.00
0780	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	28.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0785	614-03004	*Concrete Footing (Type 4)	4.000	0.000		
			EACH	0.000	0.00	
			3,600.00000	0.000		0.00
0790	614-10142	Public Information Display	3.000	0.000		
			EACH	0.000	0.00	
			45,000.00000	0.000		0.00
0795	614-70024	1310nm SFP Optic Module	6.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0800	614-70026	CWDM Multiplexor Demultiplexor Module	2.000	0.000		
			EACH	0.000	0.00	
			4,300.00000	0.000		0.00
0805	614-70028	CWDM SFP Optic Module	8.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0810	614-70030	Optical Attenuator	12.000	0.000		
			EACH	0.000	0.00	
			185.00000	0.000		0.00
0815	614-70032	Optical Filter	8.000	0.000		
			EACH	0.000	0.00	
			425.00000	0.000		0.00
0820	614-70150	Pedestrian Signal Face (16) (Countdown)	11.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00

CONTID: C22547
 PCN: 22547-BID
 PROJECT: TRG0253-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17
 ESTIMATE RUN 03/20/2023
 14:44:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0825	614-70336	Traffic Signal Face (12-12-12)	2.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0830	614-72830	Communications Cabinet	4.000	0.000		
			EACH	0.000	0.00	
			20,400.00000	0.000		0.00
0835	614-72832	Communications Cabinet (Type 2)	1.000	0.000		
			EACH	0.000	0.00	
			12,400.00000	0.000		0.00
0840	614-72860	Pedestrian Push Button	11.000	0.000		
			EACH	0.000	0.00	
			1,925.00000	0.000		0.00
0845	614-72863	Pedestrian Push Button Post Assembly	1.000	0.000		
			EACH	0.000	0.00	
			1,350.00000	0.000		0.00
0850	614-72894	Emergency Telephone	4.000	0.000		
			EACH	0.000	0.00	
			8,900.00000	0.000		0.00
0855	614-80003	Rectangular Rapid Flashing Beacon	2.000	0.000		
			EACH	0.000	0.00	
			11,800.00000	0.000		0.00
0860	614-84000	Traffic Signal Pedestal Pole Steel	3.000	0.000		
			EACH	0.000	0.00	
			3,900.00000	0.000		0.00
0865	614-85003	Impact Attenuator (Low Maintenance)	1.000	0.000		
			EACH	0.000	0.00	
			44,000.00000	0.000		0.00
0870	614-86800	Uninterrupted Power Supply	5.000	0.000		
			EACH	0.000	0.00	
			15,300.00000	0.000		0.00
0875	614-87010	Fiber Optic Cable (Single Mode) (12 Fiber)	2,880.000	0.000		
			LF	0.000	0.00	
			9.50000	0.000		0.00

CONTID: C22547
 PCN: 22547-BID
 PROJECT: TRG0253-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 18
 ESTIMATE RUN 03/20/2023
 14:44:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0880	614-87320	Closed Circuit Television	8.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00
0885	614-87333	Closed Circuit Television Camera (Traffic Surveillance)	2.000	0.000		
			EACH	0.000	0.00	
			6,700.00000	0.000		0.00
0890	614-87350	Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			10,600.00000	0.000		0.00
0895	614-87404	Breakaway Tapered ITS Pole Steel (50 Feet)	2.000	0.000		
			EACH	0.000	0.00	
			9,800.00000	0.000		0.00
0900	614-87692	Ethernet Switch Type II	5.000	0.000		
			EACH	0.000	0.00	
			14,000.00000	0.000		0.00
0905	619-00007	Connect To Existing Waterline	1.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00
0910	619-06060	6 Inch Ductile Iron Pipe	25.000	0.000		
			LF	0.000	0.00	
			134.00000	0.000		0.00
0915	619-50800	10 Inch Plastic Pipe	45.000	0.000		
			LF	0.000	0.00	
			165.00000	0.000		0.00
0920	619-75048	6 Inch Gate Valve	1.000	0.000		
			EACH	0.000	0.00	
			2,850.00000	0.000		0.00
0925	619-77210	Restrained Plug (Special)	1.000	0.000		
			EACH	0.000	0.00	
			5,400.00000	0.000		0.00
0930	619-78048	6 Inch Fire Hydrant	1.000	0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00

CONTID: C22547
 PCN: 22547-BID
 PROJECT: TRG0253-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 19
 ESTIMATE RUN 03/20/2023
 14:44:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0935	621-00450	*Detour Pavement	9,943.000	0.000		
			SY	0.000	0.00	
			78.00000	0.000		0.00
0940	621-00650	Pedestrian Stair Structure	1.000	0.000		
			L S	0.000	0.00	
			6,500.00000	0.000		0.00
0945	622-00010	Bicycle Rack	11.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0950	622-00100	*Shade Shelter	2.000	0.000		
			EACH	0.000	0.00	
			75,000.00000	0.000		0.00
0955	622-00250	Bench	3.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0960	622-00270	Bollard	29.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0965	622-00350	Trash Receptacle	7.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0970	624-23031	30 Inch Drainage Pipe (Class 3) (Complete In Place)	79.000	0.000		
			LF	0.000	0.00	
			155.00000	0.000		0.00
0975	624-23055	54 Inch Drainage Pipe (Class 3) (Complete In Place)	134.000	0.000		
			LF	0.000	0.00	
			320.00000	0.000		0.00
0980	624-29019	18 Inch Drainage Pipe (Class 9) (Complete In Place)	372.000	0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00
0985	624-29025	24 Inch Drainage Pipe (Class 9) (Complete In Place)	468.000	0.000		
			LF	0.000	0.00	
			90.00000	0.000		0.00

CONTID: C22547
 PCN: 22547-BID
 PROJECT: TRG0253-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 03/20/2023

14:44:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0990	624-29031	30 Inch Drainage Pipe (Class 9) (Complete In Place)	289.000	0.000		
		LF		0.000	0.00	
			117.00000	0.000		0.00
0995	624-49031	30 Inch Equivalent Drainage Pipe Elliptical (Class 9) (Compl	314.000	0.000		
		LF		0.000	0.00	
			103.00000	0.000		0.00
1000	625-00000	*Construction Surveying	1.000	0.000		
		L S		0.100	12,500.00	
			125,000.00000	0.100		12,500.00
1005	626-00000	*Mobilization	1.000	0.000		
		LS		0.000	0.00	
			980,000.00000	0.000		0.00
1010	627-00008	Modified Epoxy Pavement Marking	178.000	0.000		
		GAL		0.000	0.00	
			160.00000	0.000		0.00
1015	627-00013	Pavement Marking Paint (High Build)	146.000	0.000		
		GAL		0.000	0.00	
			95.00000	0.000		0.00
1020	627-30205	Thermoplastic Pavement Marking (Word-Symbol)	514.000	0.000		
		SF		0.000	0.00	
			37.00000	0.000		0.00
1025	627-30210	Thermoplastic Pavement Marking (Xwalk-Stopline)	1,006.000	0.000		
		SF		0.000	0.00	
			23.00000	0.000		0.00
1030	629-01005	Survey Monument (Type 5)	4.000	0.000		
		EACH		0.000	0.00	
			500.00000	0.000		0.00
1035	630-00000	*Flagging	9,600.000	0.000		
		HOURL		0.000	0.00	
			25.00000	0.000		0.00
1040	630-00007	*Traffic Control Inspection	110.000	0.000		
		DAY		29.000	34,800.00	
			1,200.00000	29.000		34,800.00

CONTID: C22547
 PCN: 22547-BID
 PROJECT: TRG0253-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 21
 ESTIMATE RUN 03/20/2023
 14:44:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1045	630-00012	*Traffic Control Management	300.000	0.000		
			DAY	8.000	9,600.00	
			1,200.00000	8.000		9,600.00
1050	630-00040	Traffic Incident Management Plan Development	1.000	0.000		
			L S	0.500	2,850.00	
			5,700.00000	0.500		2,850.00
1055	630-00041	*Traffic Incident Management Plan Implementation	12.000	0.000		
			MON	0.400	240.00	
			600.00000	0.400		240.00
1060	630-80001	*Flashing Beacon (Portable)	4.000	0.000		
			EACH	0.000	0.00	
			2,800.00000	0.000		0.00
1065	630-80335	*Barricade (Type 3 M-A) (Temporary)	8.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
1070	630-80341	*Construction Traffic Sign (Panel Size A)	65.000	0.000		
			EACH	32.500	20,312.50	
			625.00000	32.500		20,312.50
1075	630-80342	*Construction Traffic Sign (Panel Size B)	43.000	0.000		
			EACH	21.500	13,545.00	
			630.00000	21.500		13,545.00
1080	630-80343	*Construction Traffic Sign (Panel Size C)	23.000	0.000		
			EACH	11.500	7,302.50	
			635.00000	11.500		7,302.50
1085	630-80350	*Vertical Panel	100.000	0.000		
			EACH	20.500	2,460.00	
			120.00000	20.500		2,460.00
1090	630-80355	*Portable Message Sign Panel	8.000	0.000		
			EACH	2.000	1,000.00	
			500.00000	2.000		1,000.00
1095	630-80360	*Drum Channelizing Device	100.000	0.000		
			EACH	30.500	3,660.00	
			120.00000	30.500		3,660.00

CONTID: C22547
 PCN: 22547-BID
 PROJECT: TRG0253-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 22
 ESTIMATE RUN 03/20/2023
 14:44:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1100	630-80372	Concrete Barrier (Temporary) (Furnish and Install)	6,204.000	0.000		
			LF	3,102.000	124,080.00	
			40.00000	3,102.000		124,080.00
1105	630-85010	*Impact Attenuator (Temporary)	3.000	0.000		
			EACH	1.000	11,800.00	
			11,800.00000	1.000		11,800.00
1110	700-70010	F/A Minor Contract Revisions	1,150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1115	700-70016	F/A Fuel Cost Adjustment	40,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1120	700-70018	F/A Roadway Smoothness Incentive	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1125	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1130	700-70023	F/A On-The-Job Trainee	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1135	700-70025	F/A Quality Incentive Payment	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1140	700-70082	F/A Furnish & Install Electrical Service	40,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1145	700-70111	Project First Program	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1150	700-70200	F/A Power Lines	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22547
 PCN: 22547-BID
 PROJECT: TRG0253-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/20/2023

ESTIMATE NO: 0001

14:44:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1155	700-70220	F/A Phone Service	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1160	700-70380	F/A Erosion Control	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1165	700-70595	F/A DRB On-Demand Committee	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT	\$12,514,902.86 \$	313,166.50 \$ 313,166.50
CAT NO0301 PED UNDERPASS D-17-DK						
1170	206-00000	Structure Excavation	5,176.000	0.000		
			CY	0.000	0.00	
			13.50000	0.000		0.00
1175	206-00100	Structure Backfill (Class 1)	1,397.000	0.000		
			CY	0.000	0.00	
			145.00000	0.000		0.00
1180	206-01781	*Shoring (Area 1)	1.000	0.000		
			L S	0.000	0.00	
			95,000.00000	0.000		0.00
1185	206-01782	*Shoring (Area 2)	1.000	0.000		
			L S	0.000	0.00	
			90,000.00000	0.000		0.00
1190	206-01783	Shoring (Area 3)	1.000	0.000		
			L S	0.000	0.00	
			8,000.00000	0.000		0.00
1195	206-01784	*Shoring (Area 4)	1.000	0.000		
			L S	0.000	0.00	
			55,000.00000	0.000		0.00
1200	206-01785	Shoring (Area 5)	1.000	0.000		
			L S	0.000	0.00	
			8,000.00000	0.000		0.00

CONTID: C22547
 PCN: 22547-BID
 PROJECT: TRG0253-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 03/20/2023

14:44:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 PED UNDERPASS D-17-DK						
1205	206-01786	Shoring (Area 6)	1.000	0.000		
			L S	0.000	0.00	
			8,000.00000	0.000		0.00
1210	515-00120	*Waterproofing (Membrane)	1,935.000	0.000		
			SY	0.000	0.00	
			41.00000	0.000		0.00
1215	518-00106	Waterstop (6 Inch)	267.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
1220	601-03030	Concrete Class D (Box Culvert)	962.000	0.000		
			CY	0.000	0.00	
			700.00000	0.000		0.00
1225	601-03050	Concrete Class D (Wall)	82.000	0.000		
			CY	0.000	0.00	
			950.00000	0.000		0.00
1230	601-40400	*Structural Concrete Stain	2,696.000	0.000		
			SY	0.000	0.00	
			25.00000	0.000		0.00
1235	602-00020	*Reinforcing Steel (Epoxy Coated)	339,023.000	0.000		
			LB	0.000	0.00	
			1.90000	0.000		0.00
1240	607-55110	*Safety Rail (Cable)	174.000	0.000		
			LF	0.000	0.00	
			125.00000	0.000		0.00

			CAT 0301	CURRENT AMT \$ 2,104,374.70 \$	0.00 \$	0.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1245	620-00002	Field Office (Class 2)	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
1250	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	0.000	0.00	
			45,000.00000	0.000		0.00

