

ESTIMATE SUMMARY

CONTID: C22566

ESTIMATE NO: 0008 FINL

SPEC YR: 2005

PCN: 22566-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 129.5 DAYS

TIME ALLOW:

130 WORK DAYS

I-70: EMERGENCY BRIDGE G-25-K

PERCENT TIME: 99.62

ORIG TIME ALLOW:

100 WORK DAYS

PROJECT NO: FBR0705-087

I-70: EMERGENCY BRIDGE G-25-K

NAME OF ROAD:

PROJECT COUNTIES: KIT CARSON

CONTRACTOR:

LAWRENCE CONSTRUCTION COMPANY

PAY PERIOD ENDING 03/25/2019

DATE TIME STARTED 04/27/2018

9002 N. MOORE RD.

DATE LET 05/16/2018

DATE WORK BEGAN 04/27/2018

DATE AWARDED 05/11/2018

DATE TIME STOPPED 01/16/2019

DATE CONTRACT EXECUTED 05/30/2018

DATE ACCEPTED 01/16/2019

LITTLETON CO 80125 (303)791-5642

DATE NOTICE TO PROCEED 04/27/2018

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 5,035,688.16 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 3,928,195.00 NON-PARTICIPATING	5,035,688.16	-5,800.00
PERCENT COMPLETE: 100.00% TOTAL EARNINGS	5,035,688.16	-5,800.00
FUNDS AVAILABLE: \$ 0.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	5,035,688.16
		-5,800.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	58,922.93
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	5,035,688.16
		53,122.93
	LIQUIDATED DAMAGES	0.00
		0.00
	AUTOPAY ADJUSTMENT	0.00
		0.00
	AMOUNT DUE	5,035,688.16
		53,122.93
	OTHER ADJUSTMENTS	0.00
		0.00
	PAYMENT DUE	\$ 53,122.93

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22566  
 PCN: 22566-BID  
 PROJECT: FBR0705-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2  
 ESTIMATE RUN 03/25/2019  
 08:43:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0001	201-00000	Clear and Grub CO #2	1.000	1.000		
			L S	0.000	0.00	
			12,000.00000	1.000		12,000.00
0002	202-00010	Rem Tree CO #2	5.000	5.000		
			EACH	0.000	0.00	
			450.00000	5.000		2,250.00
0003	202-00090	Rem Delineator CO #2	21.000	21.000		
			EACH	0.000	0.00	
			9.00000	21.000		189.00
0004	202-00201	Rem Curb CO #2 Type 6 Asph	0.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
0005	202-00220	Removal of Asphalt Mat	0.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0010	203-00060	Embankment Material (Complete In Place)	0.000	0.000		
			CY	0.000	0.00	
			19.00000	0.000		0.00
0011	203-01500	Blading CO #2	5.000	5.000		
			HOOR	0.000	0.00	
			135.00000	5.000		675.00
0015	304-06000	Aggregate Base Course (Class 6)	5,669.430	5,669.430		
			TON	0.000	0.00	
			40.00000	5,669.430		226,777.20
0020	403-34841	Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	0.000	0.000		
			TON	0.000	0.00	
			115.00000	0.000		0.00
0025	411-10255	Emulsified Asphalt (Slow-Setting)	680.000	680.000		
			GAL	0.000	0.00	
			3.00000	680.000		2,040.00
0030	606-00301	Guardrail Type 3 (6-3 Post Spacing)	2,183.000	2,183.000		
			LF	0.000	0.00	
			45.00000	2,183.000		98,235.00

CONTID: C22566  
 PCN: 22566-BID  
 PROJECT: FBR0705-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3  
 ESTIMATE RUN 03/25/2019  
 08:43:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0035	606-01340	End Anchorage Type 3D	8.000	8.000		
			EACH	0.000	0.00	
			1,500.00000	8.000		12,000.00
0040	606-01370	Transition Type 3G	4.000	4.000		
			EACH	0.000	0.00	
			3,300.00000	4.000		13,200.00
0045	606-01385	Transition Type 3J	0.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0050	606-02005	End Anchorage (Flared)	2.000	2.000		
			EACH	0.000	0.00	
			3,600.00000	2.000		7,200.00
0055	630-00000	*Flagging	1,420.000	1,420.000		
			HOURLY	0.000	0.00	
			31.00000	1,420.000		44,020.00
0060	630-00007	*Traffic Control Inspection	55.000	55.000		
			DAY	0.000	0.00	
			175.00000	55.000		9,625.00
0065	630-00012	*Traffic Control Management	129.000	129.000		
			DAY	0.000	0.00	
			910.00000	129.000		117,390.00
0070	630-80002	*Flashing Beacon (Solar)	8.000	8.000		
			EACH	0.000	0.00	
			4,100.00000	8.000		32,800.00
0075	630-80335	*Barricade (Type 3 M-A) (Temporary)	18.000	18.000		
			EACH	0.000	0.00	
			60.00000	18.000		1,080.00
0080	630-80341	*Construction Traffic Sign (Panel Size A)	97.000	97.000		
			EACH	0.000	0.00	
			41.00000	97.000		3,977.00
0085	630-80342	*Construction Traffic Sign (Panel Size B)	92.000	92.000		
			EACH	0.000	0.00	
			52.00000	92.000		4,784.00

CONTID: C22566  
 PCN: 22566-BID  
 PROJECT: FBR0705-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4  
 ESTIMATE RUN 03/25/2019  
 08:43:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0090	630-80343	*Construction Traffic Sign (Panel Size C)	27.000	27.000		
			EACH	0.000	0.00	
			60.00000	27.000		1,620.00
0095	630-80355	*Portable Message Sign Panel	4.000	4.000		
			EACH	0.000	0.00	
			2,500.00000	4.000		10,000.00
0100	630-80360	*Drum Channelizing Device	99.000	99.000		
			EACH	0.000	0.00	
			25.00000	99.000		2,475.00
0105	630-80370	*Concrete Barrier (Temporary)	1,553.000	1,553.000		
			LF	0.000	0.00	
			40.00000	1,553.000		62,120.00
0110	630-80380	*Traffic Cone	175.000	175.000		
			EACH	0.000	0.00	
			12.00000	175.000		2,100.00
0115	630-80393	*Stackable Vertical Panels	100.000	100.000		
			EACH	0.000	0.00	
			23.42000	100.000		2,342.00
0120	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0125	700-70033	F/A Video Taping	4,621.990	4,621.990		
			F A	0.000	0.00	
			1.00000	4,621.990		4,621.99
0130	700-70035	F/A UTILITIES	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0135	700-70100	F/A Relocate WEATHER STATION AND CAMERAS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0140	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22566  
 PCN: 22566-BID  
 PROJECT: FBR0705-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5  
 ESTIMATE RUN 03/25/2019  
 08:43:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0235	208-00045	Conc Washout Str CO #2	2.000	2.000		
			EACH	0.000	0.00	
			1,800.00000	2.000		3,600.00
0240	208-00105	Removal and Disposal of Sediment (Equip) CO #2	21.000	21.000		
			HOOR	0.000	0.00	
			118.00000	21.000		2,478.00
0245	208-00106	Sweeping (Sediment Removal) CO #2	4.000	4.000		
			HOOR	0.000	0.00	
			225.00000	4.000		900.00
0250	630-80344	Const Traf Sign (Spec) CO #2	184.000	184.000		
			SF	0.000	0.00	
			27.72000	184.000		5,100.48
0255	630-80358	Flash Arrow Panel (C Ty) CO #2	2.000	2.000		
			EACH	0.000	0.00	
			2,200.00000	2.000		4,400.00
0260	630-80364	Drum Channel Dev (Light) (SB) CO #2	106.000	106.000		
			EACH	0.000	0.00	
			42.00000	106.000		4,452.00
0265	630-85041	Mobile Attenuator CO #2	58.000	58.000		
			DAY	0.000	0.00	
			750.00000	58.000		43,500.00
0270	202-00220	Rem Asphalt Mat CO #3	4,476.000	4,476.000		
			SY	0.000	0.00	
			5.50000	4,476.000		24,618.00
0275	203-00060	Emb Mat1 (CIP) CO #3	18,578.000	18,578.000		
			CY	0.000	0.00	
			24.65000	18,578.000		457,947.70
0295	700-70034	F/A Erosion Log Type 1 (12- Inch) CO #3	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0300	208-00035	Aggregate Bag CO #3	48.000	48.000		
			LF	0.000	0.00	
			7.25000	48.000		348.00

CONTID: C22566  
 PCN: 22566-BID  
 PROJECT: FBR0705-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6  
 ESTIMATE RUN 03/25/2019  
 08:43:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0305	208-00075	Pre-fab Vehicle Track Pad CO #3	8.000	8.000		
			EACH	0.000	0.00	
			800.00000	8.000		6,400.00
0310	208-00207	Erosion Control Management CO #3	15.000	15.000		
			DAY	0.000	0.00	
			300.00000	15.000		4,500.00
0320	212-00006	Seeding (Native) CO #3	5.400	5.400		
			ACRE	0.000	0.00	
			650.00000	5.400		3,510.00
0325	212-00032	Soil Conditioning CO #3	5.400	5.400		
			ACRE	0.000	0.00	
			3,990.00000	5.400		21,546.00
0330	213-00012	Spray-on Mulch Blanket CO #3	0.600	0.600		
			ACRE	0.000	0.00	
			3,840.00000	0.600		2,304.00
0335	216-00201	Soil Reten Blanket (S-C)(BioD Cl 1) 1) CO #3	23,921.000	23,921.000		
			SY	0.000	0.00	
			3.50000	23,921.000		83,723.50
0340	216-00301	Turf Reinf Mat (Cl 1) CO #3	15,541.000	15,541.000		
			SY	0.000	0.00	
			7.45000	15,541.000		115,780.45
0350	403-00720	HMA (Patching) (Asph) CO #3	221.810	221.810		
			TON	0.000	0.00	
			267.67000	221.810		59,371.88
0355	403-34751	HMA (Gr SX) (75) (PG 64-28) CO #3	2,645.340	2,645.340		
			TON	0.000	0.00	
			135.00000	2,645.340		357,120.90
0370	507-00400	Bitum S and D Pave (Asph) CO #3	4.990	4.990		
			TON	0.000	0.00	
			267.67000	4.990		1,335.67
0380	609-60011	Curb Ty 6 M CO #3	119.000	119.000		
			LF	0.000	0.00	
			33.00000	119.000		3,927.00

CONTID: C22566  
 PCN: 22566-BID  
 PROJECT: FBR0705-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7  
 ESTIMATE RUN 03/25/2019  
 08:43:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0385	625-00001	Const Surveying (Hour) CO #3	29.000	29.000		
			HOUR	0.000	0.00	
			150.00000	29.000		4,350.00
0400	700-70100	F/A Relocate Overhead Elec Line CO #3	25,079.180	25,079.180		
			F A	0.000	0.00	
			1.00000	25,079.180		25,079.18
0405	700-70016	F/A Fuel Cost Adjustment CO #3	575.370	575.370		
			F A	0.000	0.00	
			1.00000	575.370		575.37
0410	627-00008	Mod Epoxy Pvmt Mkg CO#3	23.000	23.000		
			GAL	0.000	0.00	
			210.00000	23.000		4,830.00
0415	700-70018	F/A Road Smooth Incentive CO #3	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0420	900-00007	Added Item (Each)/ Lanscaping Mob CO #3	4.000	4.000		
			EACH	0.000	0.00	
			2,000.00000	4.000		8,000.00
0425	900-00007	Added Item (Each)/ Reset Sign Mob CO #3	3.000	3.000		
			EACH	0.000	0.00	
			1,450.00000	3.000		4,350.00
0430	210-00810	Res Ground Sign CO #3	21.000	21.000		
			EACH	0.000	0.00	
			424.00000	21.000		8,904.00
0445	208-00103	Removal and Disposal of Sediment (Labor) CO#5 MCR Line 1	41.000	41.000		
			HOUR	0.000	0.00	
			55.00000	41.000		2,255.00
0455	606-02003	End Anchor (Nonflared) CO# 6	6.000	6.000		
			EACH	0.000	0.00	
			3,996.00000	6.000		23,976.00
0460	613-00206	2 In Elec Cond (Bored) CO# 6	560.000	560.000		
			LF	0.000	0.00	
			26.50000	560.000		14,840.00

CONTID: C22566  
 PCN: 22566-BID  
 PROJECT: FBR0705-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8  
 ESTIMATE RUN 03/25/2019  
 08:43:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0470	615-00050	Emb Prot Ty 5 CO# 6	4.000	4.000		
			EACH	0.000	0.00	
			2,700.00000	4.000		10,800.00
0475	627-30410	Preform Thermoplastic Pvmt Mkg (XS) CO# 6	120.000	120.000		
			SF	0.000	0.00	
			20.00000	120.000		2,400.00
0480	700-70025	F/A Quality Incentive Pymt CO# 6	-30,875.510	-30,875.510		
			F A	0.000	0.00	
			1.00000	-30,875.510		-30,875.51
0485	613-00200	2 In Elec Cond CO# 6	845.000	845.000		
			LF	0.000	0.00	
			26.50000	845.000		22,392.50
0490	900-00007	Added Item (Each)/ Conduit Boring Mob CO# 6	1.000	1.000		
			EACH	0.000	0.00	
			1,300.00000	1.000		1,300.00
0495	612-00001	Delin (Ty I) CO# 6	44.000	44.000		
			EACH	0.000	0.00	
			38.00000	44.000		1,672.00
0500	203-01597	Potholing CO# 6	0.000	0.000		
			HOURL	0.000	0.00	
			275.00000	0.000		0.00
0505	210-00750	Res Light Standard CO# 6	2.000	2.000		
			EACH	0.000	0.00	
			1,760.00000	2.000		3,520.00
0510	700-70034	F/A Fence (Special) CO# 6	36,573.640	36,573.640		
			F A	0.000	0.00	
			1.00000	36,573.640		36,573.64
0515	700-70035	F/A Restore CDOT Electrical System CO# 6	37,341.040	37,341.040		
			F A	0.000	0.00	
			1.00000	37,341.040		37,341.04
0525	700-70036	F/A Rem Old Pier Foundations CO# 6	3,840.100	3,840.100		
			F A	0.000	0.00	
			1.00000	3,840.100		3,840.10



CONTID: C22566  
 PCN: 22566-BID  
 PROJECT: FBR0705-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9  
 ESTIMATE RUN 03/25/2019  
 08:43:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0535	900-00006	Added Item (Dollar)/ Overweight Load Adjustment CO#7	-40.000	-40.000		
		DOL		0.000	0.00	
			1.00000	-40.000		-40.00
0550	208-00002	Erosion Log Type 1 (12 In) CO# 10	3,524.000	3,524.000		
		LF		0.000	0.00	
			6.90000	3,524.000		24,315.60
0560	900-00007	Added Item (Each)/ Guardrail Install Mob CO #11	1.000	1.000		
		EACH		0.000	0.00	
			12,500.00000	1.000		12,500.00
0565	900-00024	Added Item (Ton)/ Haul Excess ABC Cl. 6 - MCR Line 4	712.020	712.020		
		TON		0.000	0.00	
			7.00000	712.020		4,984.14
-----						
		CAT 0200	CURRENT AMT	\$ 2,108,267.83 \$	0.00	\$ 2,108,267.83
CAT NO0300 G-25-K						
0145	206-00000	Structure Excavation	892.000	892.000		
		CY		0.000	0.00	
			23.00000	892.000		20,516.00
0150	206-00100	Structure Backfill (Class 1)	49.000	49.000		
		CY		0.000	0.00	
			45.00000	49.000		2,205.00
0155	206-00360	Mechanical Reinforcement of Soil	0.000	0.000		
		CY		0.000	0.00	
			24.00000	0.000		0.00
0159	502-11274	Steel Pile (HP 12x74) CO #2	3,346.400	3,346.400		
		LF		0.000	0.00	
			86.00000	3,346.400		287,790.40
0160	502-11274	Steel Piling (HP 12x74)	0.000	0.000		
		LF		0.000	0.00	
			75.00000	0.000		0.00
0161	502-00460	Pile Tip CO #2	46.000	46.000		
		EACH		0.000	0.00	
			250.00000	46.000		11,500.00

CONTID: C22566  
 PCN: 22566-BID  
 PROJECT: FBR0705-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10  
 ESTIMATE RUN 03/25/2019  
 08:43:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 G-25-K						
0162	900-00012	Added Item (Foot)/ CO #2 Pile Cut-off Adjustment	287.500	287.500		
			LF	0.000	0.00	
			68.80000	287.500		19,780.00
0165	504-03411	Retaining Wall (Boulder) Concrete Retaining Wall (Pile & Lagging)	0.000	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00
0170	515-00120	Waterproofing (Membrane)	1,282.000	1,282.000		
			SY	0.000	0.00	
			21.00000	1,282.000		26,922.00
0175	518-01004	Bridge Expansion Device (0-4 Inch)	0.000	0.000		
			LF	0.000	0.00	
			250.00000	0.000		0.00
0180	601-03040	*Concrete Class D (Bridge)	504.600	504.600		
			CY	0.000	0.00	
			900.00000	504.600		454,140.00
0185	601-40300	Structural Concrete Coating	0.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
0189	602-00000	Reinf Steel CO #2 Pier Foundation	7,146.000	7,146.000		
			LB	0.000	0.00	
			1.05000	7,146.000		7,503.30
0190	602-00020	*Reinforcing Steel (Epoxy Coated)	116,576.000	116,576.000		
			LB	0.000	0.00	
			1.30000	116,576.000		151,548.80
0195	606-11030	*Bridge Rail Type 10M	576.000	605.000		
			LF	-29.000	-5,800.00	
			200.00000	576.000		115,200.00
0200	613-00200	2 Inch Electrical Conduit	570.000	570.000		
			LF	0.000	0.00	
			20.00000	570.000		11,400.00
0205	618-00163	Prestressed Concrete I (BT63)	0.000	0.000		
			LF	0.000	0.00	
			280.00000	0.000		0.00

CONTID: C22566  
 PCN: 22566-BID  
 PROJECT: FBR0705-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11  
 ESTIMATE RUN 03/25/2019  
 08:43:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 G-25-K						
0206	618-01994	*Prestressed Concrete Box (Depth 32" Through 48") CO #2	10,066.000	10,066.000		
			SF	0.000	0.00	
			70.00000	10,066.000		704,620.00
0210	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			65,000.00000	1.000		65,000.00
0215	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			297,735.00000	1.000		297,735.00
0280	206-00065	Str Bkfl (Flow-Fill) CO #3	51.000	51.000		
			CY	0.000	0.00	
			275.00000	51.000		14,025.00
0285	206-00066	Str Bkfl (FF Ash) CO #3	416.600	416.600		
			CY	0.000	0.00	
			140.00000	416.600		58,324.00
0290	206-00200	Str Bkfl (CL 2) CO #3	273.000	273.000		
			CY	0.000	0.00	
			32.00000	273.000		8,736.00
0360	501-00200	Steel Sheet Pile (Ty II) CO #3	9,240.000	9,240.000		
			SF	0.000	0.00	
			33.50000	9,240.000		309,540.00
0365	507-00100	Conc S and D Pave (Reinf) CO #3	76.300	76.300		
			CY	0.000	0.00	
			705.00000	76.300		53,791.50
0375	518-01002	Br Expan Device (0-2 In) CO #3	87.000	87.000		
			LF	0.000	0.00	
			165.00000	87.000		14,355.00
0390	509-00000	Str Steel Wall Studs CO #3	140.000	140.000		
			LB	0.000	0.00	
			33.50000	140.000		4,690.00
0435	515-00400	Concrete Sealer CO #3	549.000	549.000		
			SY	0.000	0.00	
			17.33000	549.000		9,514.17

CONTID: C22566  
 PCN: 22566-BID  
 PROJECT: FBR0705-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 12  
 ESTIMATE RUN 03/25/2019  
 08:43:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 G-25-K						
0440	900-00021	Added Item (Square Foot)/ CO #4 Sheet Pile Cut-Off Adj.	107.000	107.000		
			SF	0.000	0.00	
			26.80000	107.000		2,867.60
0450	403-34751	HMA (Gr SX) (75) (PG 64-28) CO# 6	218.020	218.020		
			TON	0.000	0.00	
			135.00000	218.020		29,432.70
0520	700-70034	F/A Fence CL (Spec) (36 Inch) CO# 6	27,919.860	27,919.860		
			F A	0.000	0.00	
			1.00000	27,919.860		27,919.86
0530	601-03050	Conc CL D (Wall) CO# 6	175.200	175.200		
			CY	0.000	0.00	
			945.00000	175.200		165,564.00
0540	502-00500	CJP Splice CO#8 MCR Line 2	4.000	4.000		
			EACH	0.000	0.00	
			2,100.00000	4.000		8,400.00
0545	900-00007	Added Item (Each)/ Deck Membrane Mob CO#9 MCR Line 3	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0555	900-00007	Added Item (Each)/ 36 Inch CL Fence Mob CO# 11	1.000	1.000		
			EACH	0.000	0.00	
			2,700.00000	1.000		2,700.00
-----						
			CAT 0300	CURRENT AMT	\$ 2,887,220.33	\$ -5,800.00 \$ 2,887,220.33
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0220	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			20,000.00000	1.000		20,000.00
0225	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			17,000.00000	1.000		17,000.00
0230	620-00020	Sanitary Facility	4.000	4.000		
			EACH	0.000	0.00	
			800.00000	4.000		3,200.00
-----						
			CAT 0400	CURRENT AMT	\$ 40,200.00	\$ 0.00 \$ 40,200.00
-----						
			PROJECT TOTAL	CURRENT AMT	\$ 5,035,688.16	\$ -5,800.00 \$ 5,035,688.16