

ESTIMATE SUMMARY

 CONTID: C22580 ESTIMATE NO: 0001 PROG SPEC YR: 2005
 PCN: 22580-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 3.0 DAYS TIME ALLOW: 80 WORK DAYS
 R1 CURB RAMPS - PH 2 PERCENT TIME: 3.75 ORIG TIME ALLOW: 80 WORK DAYS

PROJECT NO: C R100-314
 R1 CURB RAMPS - PH 4

NAME OF ROAD:

PROJECT COUNTIES: ARAPAHOE ADAMS
 JEFFERSON DENVER

CONTRACTOR:

CHATO'S CONCRETE, LLC PAY PERIOD ENDING 02/28/2020 DATE TIME STARTED 02/10/2020
 P.O. BOX 21008 DATE LET 09/12/2019 DATE WORK BEGAN 02/10/2020
 DATE AWARDED 10/07/2019 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 11/08/2019 DATE ACCEPTED
 DENVER CO 80221 (720)252-7959 DATE NOTICE TO PROCEED 02/10/2020

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 1,961,369.25 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 1,831,369.25 NON-PARTICIPATING	81,522.00	81,522.00
PERCENT COMPLETE: 4.16% TOTAL EARNINGS	81,522.00	81,522.00
FUNDS AVAILABLE: \$ 1,879,847.25 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	81,522.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-2,445.66	-2,445.66
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	79,076.34
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	79,076.34
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 79,076.34

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22580
 PCN: 22580-BID
 PROJECT: C R100-314

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 03/09/2020
 15:36:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00001	Removal of Structure	2.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0010	202-00039	Removal of Bollard	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0015	202-00200	Removal of Sidewalk	2,440.000	0.000		
			SY	0.000	0.00	
			30.00000	0.000		0.00
0020	202-00203	Removal of Curb and Gutter	3,933.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0025	202-00210	Removal of Concrete Pavement	1,599.000	0.000		
			SY	0.000	0.00	
			33.00000	0.000		0.00
0030	202-00220	Removal of Asphalt Mat	1,408.000	0.000		
			SY	0.000	0.00	
			29.00000	0.000		0.00
0035	202-00250	Removal of Pavement Marking	875.000	0.000		
			SF	0.000	0.00	
			3.75000	0.000		0.00
0040	202-00827	Removal of Pull Box	27.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0045	202-00860	Removal of Pedestrian Push Button	15.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
0050	203-00050	Unsuitable Material	1,011.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
0055	203-01590	Front End Loader (Rubber Tire)	20.000	0.000		
			HOUR	0.000	0.00	
			125.00000	0.000		0.00

CONTID: C22580
 PCN: 22580-BID
 PROJECT: C R100-314

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 03/09/2020
 15:36:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	203-02330	Laborer	40.000	0.000		
			HOOR	0.000	0.00	
			45.00000	0.000		0.00
0065	208-00045	Concrete Washout Structure	1.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0070	208-00090	Erosion Control (Curb Ramp)	124.000	0.000		
			EACH	4.000	200.00	
			50.00000	4.000		200.00
0075	210-00065	Reset Monument (Type 3A)	16.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0080	210-00090	Reset Delineator	6.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0085	210-00810	Reset Ground Sign	38.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0090	210-00860	Reset Pedestrian Push Button	24.000	0.000		
			EACH	0.000	0.00	
			739.00000	0.000		0.00
0095	210-01000	Reset Fence	86.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0100	210-02510	Relay Sprinkler System	6.000	0.000		
			L S	0.000	0.00	
			5,000.00000	0.000		0.00
0105	210-04010	Adjust Manhole	9.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0110	210-04020	Modify Inlet	2.000	0.000		
			EACH	0.000	0.00	
			7,500.00000	0.000		0.00

CONTID: C22580
 PCN: 22580-BID
 PROJECT: C R100-314

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 03/09/2020
 15:36:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	210-04050	Adjust Valve Box	54.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0120	210-04060	Adjust Water Meter	2.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0125	212-00050	Sod	300.000	0.000		
			SF	0.000	0.00	
			5.00000	0.000		0.00
0130	213-00008	Mulching (Wood Chip)	100.000	0.000		
			CF	0.000	0.00	
			22.00000	0.000		0.00
0135	213-00067	Rock Mulch (Weed Free)	200.000	0.000		
			SF	0.000	0.00	
			52.00000	0.000		0.00
0140	213-00070	Landscape Weed Barrier Fabric	200.000	0.000		
			SY	0.000	0.00	
			4.60000	0.000		0.00
0145	213-00470	Metal Landscape Border (1/4x5 Inch)	150.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0150	304-06000	Aggregate Base Course (Class 6)	1,200.000	0.000		
			TON	0.000	0.00	
			35.00000	0.000		0.00
0155	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	300.000	0.000		
			TON	0.000	0.00	
			200.00000	0.000		0.00
0160	412-00600	Concrete Pavement (6 Inch)	1,869.000	0.000		
			SY	0.000	0.00	
			63.00000	0.000		0.00
0165	412-01120	Concrete Pavement (11 Inch) (Fast Track)	1,000.000	0.000		
			SY	0.000	0.00	
			110.00000	0.000		0.00

CONTID: C22580
 PCN: 22580-BID
 PROJECT: C R100-314

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 03/09/2020
 15:36:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	514-00042	Pedestrian Railing (42 Inch)	15.000	0.000		
			LF	0.000	0.00	
			570.00000	0.000		0.00
0175	601-01050	Concrete Class B (Wall)	1.000	0.000		
			CY	0.000	0.00	
			600.00000	0.000		0.00
0180	607-11525	Fence (Plastic)	500.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0185	608-00000	Concrete Sidewalk	1,579.000	0.000		
			SY	0.000	0.00	
			68.00000	0.000		0.00
0190	608-00010	Concrete Curb Ramp	2,280.000	0.000		
			SY	0.000	0.00	
			130.00000	0.000		0.00
0195	608-00015	Detectable Warnings	42.000	0.000		
			SF	0.000	0.00	
			40.00000	0.000		0.00
0200	609-20010	Curb Type 2 (Section B)	333.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0205	609-21010	Curb and Gutter Type 2 (Section I-B)	8.000	0.000		
			LF	0.000	0.00	
			37.00000	0.000		0.00
0210	609-21020	Curb and Gutter Type 2 (Section II-B)	1,961.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0215	609-21021	Curb and Gutter Type 2 (Section II-M)	8.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0220	609-24008	Gutter Type 2 (8 Foot)	31.000	0.000		
			LF	0.000	0.00	
			96.00000	0.000		0.00

CONTID: C22580
 PCN: 22580-BID
 PROJECT: C R100-314

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 03/09/2020
 15:36:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	612-00001	Delineator (Type I)	20.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0230	612-00002	Delineator (Type II)	5.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0235	612-00003	Delineator (Type III)	5.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
0240	613-07001	Type One Pull Box	14.000	0.000		
			EACH	0.000	0.00	
			1,840.00000	0.000		0.00
0245	613-07002	Type Two Pull Box	6.000	0.000		
			EACH	0.000	0.00	
			2,240.00000	0.000		0.00
0250	613-07003	Type Three Pull Box	6.000	0.000		
			EACH	0.000	0.00	
			2,537.00000	0.000		0.00
0255	613-07004	Type Four Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			3,595.00000	0.000		0.00
0260	613-07005	Type Five Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			5,417.00000	0.000		0.00
0265	614-10120	Variable Message Sign	4.000	0.000		
			EACH	2.000	10,000.00	
			5,000.00000	2.000		10,000.00
0270	614-72863	Pedestrian Push Button Post Assembly	13.000	0.000		
			EACH	0.000	0.00	
			3,658.00000	0.000		0.00
0275	620-00002	Field Office (Class 2)	1.000	0.000		
			EACH	1.000	60,000.00	
			60,000.00000	1.000		60,000.00

CONTID: C22580
 PCN: 22580-BID
 PROJECT: C R100-314

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 03/09/2020
 15:36:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	622-00270	Bollard	1.000	0.000		
			EACH	0.000	0.00	
			1,050.00000	0.000		0.00
0285	625-00001	Construction Surveying (Hourly)	40.000	0.000		
			HOOR	14.000	6,300.00	
			450.00000	14.000		6,300.00
0290	626-00000	Mobilization	1.000	0.000		
			L S	0.000	0.00	
			145,000.00000	0.000		0.00
0295	626-01103	*Public Information Services (Tier III)	1.000	0.000		
			L S	0.250	2,550.00	
			10,200.00000	0.250		2,550.00
0300	627-30410	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	1,150.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
0305	630-00000	Flagging	1,200.000	0.000		
			HOOR	9.000	270.00	
			30.00000	9.000		270.00
0310	630-00007	Traffic Control Inspection	24.000	0.000		
			DAY	0.000	0.00	
			600.00000	0.000		0.00
0315	630-00012	Traffic Control Management	64.000	0.000		
			DAY	1.000	950.00	
			950.00000	1.000		950.00
0320	630-80335	Barricade (Type 3 M-A) (Temporary)	8.000	0.000		
			EACH	0.000	0.00	
			195.00000	0.000		0.00
0325	630-80340	Pedestrian Barricade (ADA)	400.000	0.000		
			LF	0.000	0.00	
			44.00000	0.000		0.00
0330	630-80341	Construction Traffic Sign (Panel Size A)	98.000	0.000		
			EACH	4.000	208.00	
			52.00000	4.000		208.00

CONTID: C22580
 PCN: 22580-BID
 PROJECT: C R100-314

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 03/09/2020
 15:36:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	630-80342	Construction Traffic Sign (Panel Size B)	33.000	0.000		
			EACH	4.000	244.00	
			61.00000	4.000		244.00
0340	630-80357	Advance Warning Flashing or Sequencing Arrow Panel (B Type)	6.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0345	630-80360	Drum Channelizing Device	400.000	0.000		
			EACH	0.000	0.00	
			42.00000	0.000		0.00
0350	630-80363	Drum Channelizing Device (With Light) (Flashing)	40.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0355	630-80380	Traffic Cone	400.000	0.000		
			EACH	0.000	0.00	
			12.00000	0.000		0.00
0360	630-80393	Stackable Vertical Panels	40.000	0.000		
			EACH	4.000	800.00	
			200.00000	4.000		800.00
0365	700-70010	F/A Minor Contract Revisions	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0370	700-70016	F/A Fuel Cost Adjustment	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0375	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

		CAT 0200	CURRENT AMT	\$ 1,941,369.25 \$	81,522.00 \$	81,522.00
		PROJECT TOTAL	CURRENT AMT	\$ 1,941,369.25 \$	81,522.00 \$	81,522.00