

ESTIMATE SUMMARY

CONTID: C22589

ESTIMATE NO: 0017 PROG

SPEC YR: 2005

PCN: 22589-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 509.0 DAYS

TIME ALLOW: 12/30/202 FIXED COMPLETION DAT

I-25 : MONUMENT TO CASTLE ROCK

PERCENT TIME: 41.93

ORIG TIME ALLOW: 12/30/202 FIXED COMPLETION DAT

PROJECT NO:

C0252-475

I-25 SOUTH GAP PKG 1

NAME OF ROAD:

PROJECT COUNTIES:

DOUGLAS, REGION 1

EL PASO

CONTRACTOR:

KRAEMER NORTH AMERICA, LLC

PAY PERIOD ENDING 01/25/2020

DATE TIME STARTED 09/04/2018

P.O. BOX 220

DATE LET 07/20/2018

DATE WORK BEGAN 09/04/2018

DATE AWARDED 08/13/2018

DATE TIME STOPPED

DATE CONTRACT EXECUTED 08/29/2018

DATE ACCEPTED

PLAIN

WI 53577 (608)546-2311

DATE NOTICE TO PROCEED 09/04/2018

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 61,242,994.49 PARTICIPATING	\$ 44,872,528.52	\$ 1,270,875.83
AWARD PROJECT AMT: \$ 57,727,234.71 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 73.27% TOTAL EARNINGS	44,872,528.52	1,270,875.83
FUNDS AVAILABLE: \$ 16,370,465.97 STOCKPILED MATERIALS	38,900.00	0.00
	GROSS EARNINGS	44,911,428.52
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-865,908.52	1,270,875.83
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	44,045,520.00
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	44,045,520.00
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 1,270,875.83

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22589
 PCN: 22589-BID
 PROJECT: C0252-475

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 2
 ESTIMATE RUN 02/11/2020
 13:49:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			137,445.00000	1.000		137,445.00
0010	202-00010	*Removal of Tree	264.000	261.000		
			EACH	3.000	1,307.25	
			435.75000	264.000		115,038.00
0015	202-00015	*Removal of Headwall	8.000	4.000		
			EACH	3.000	3,024.00	
			1,008.00000	7.000		7,056.00
0020	202-00019	*Removal of Inlet	37.000	26.000		
			EACH	6.000	5,922.00	
			987.00000	32.000		31,584.00
0025	202-00021	*Removal of Manhole	10.000	7.000		
			EACH	0.000	0.00	
			2,336.51000	7.000		16,355.57
0030	202-00023	*Removal of Embankment Protector Type 3	1.000	0.000		
			EACH	0.000	0.00	
			609.00000	0.000		0.00
0035	202-00026	*Removal of Slope and Ditch Paving	22.600	22.600		
			SY	0.000	0.00	
			33.60000	22.600		759.36
0040	202-00027	*Removal of Riprap	160.000	0.000		
			SY	0.000	0.00	
			14.70000	0.000		0.00
0045	202-00035	*Removal of Pipe	3,602.000	1,524.000		
			LF	594.000	15,592.50	
			26.25000	2,118.000		55,597.50
0050	202-00037	*Removal of End Section	15.000	3.000		
			EACH	1.000	264.60	
			264.60000	4.000		1,058.40
0055	202-00090	Removal of Delineator	162.000	162.000		
			EACH	0.000	0.00	
			3.20000	162.000		518.40

CONTID: C22589
 PCN: 22589-BID
 PROJECT: C0252-475

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 3
 ESTIMATE RUN 02/11/2020
 13:49:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00120	*Removal of Concrete Box Culvert	859.000	345.000		
			LF	144.000	4,687.20	
			32.55000	489.000		15,916.95
0065	202-00210	*Removal of Concrete Pavement	3,303.800	2,197.240		
			SY	1,106.560	16,266.43	
			14.70000	3,303.800		48,565.86
0070	202-00220	*Removal of Asphalt Mat	9,687.320	8,578.200		
			SY	1,109.120	12,666.15	
			11.42000	9,687.320		110,629.19
0075	202-00240	*Removal of Asphalt Mat (Planing)	133,555.000	43,942.120		
			SY	0.000	0.00	
			1.69000	43,942.120		74,262.18
0080	202-00246	*Removal of Asphalt Mat (Planing) (Special)	7,598.510	7,598.510		
			SY	0.000	0.00	
			8.43000	7,598.510		64,055.44
0085	202-00248	*Removal of Rumble Strips	116,654.000	116,654.000		
			LF	0.000	0.00	
			2.74000	116,654.000		319,631.96
0090	202-00250	*Removal of Pavement Marking	174,437.890	174,437.890		
			SF	0.000	0.00	
			1.41000	174,437.890		245,957.42
0095	202-00810	Removal of Ground Sign	29.000	29.000		
			EACH	0.000	0.00	
			90.60000	29.000		2,627.40
0100	202-00815	*Removal of Sign (Special)	1.000	0.500		
			EACH	0.000	0.00	
			5,292.42000	0.500		2,646.21
0105	202-00827	*Removal of Pull Box	0.000	0.000		
			EACH	0.000	0.00	
			233.33000	0.000		0.00
0110	202-01130	*Removal of Guardrail Type 3	722.000	717.000		
			LF	0.000	0.00	
			6.73000	717.000		4,825.41

CONTID: C22589
 PCN: 22589-BID
 PROJECT: C0252-475

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 4
 ESTIMATE RUN 02/11/2020
 13:49:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	202-01200	*Removal of Tensioned Cable Barrier	31,113.000	31,113.000		
			LF	0.000	0.00	
			3.36000	31,113.000		104,539.68
0120	202-01300	*Removal of End Anchorage	2.000	2.000		
			EACH	0.000	0.00	
			868.64000	2.000		1,737.28
0125	202-04008	*Clean Culvert 18" -24" PIPE	3,198.000	300.000		
			LF	0.000	0.00	
			17.85000	300.000		5,355.00
0130	202-04008	*Clean Culvert 25"-48" PIPE & 4'x4' or SMALLER CBC	1,058.000	0.000		
			LF	0.000	0.00	
			25.20000	0.000		0.00
0135	202-04008	*Clean Culvert CONCRETE BOX CULVERT LARGER THAN 4'x4'	2,336.000	923.000		
			LF	0.000	0.00	
			39.90000	923.000		36,827.70
0140	202-05030	*Sawing Asphalt Material (10 Inch)	60,089.500	59,649.900		
			LF	439.600	1,455.08	
			3.31000	60,089.500		198,896.25
0145	203-00040	*Unclassified Excavation (Special)	0.000	0.000		
			CY	0.000	0.00	
			12.39000	0.000		0.00
0147	203-00040	Uncl Excav (Spec)	31,822.000	30,769.000		
			CY	0.000	0.00	
			15.43000	30,769.000		474,765.67
0150	203-00050	*Unsuitable Material	2,500.000	1,814.610		
			CY	0.000	0.00	
			34.86000	1,814.610		63,257.30
0155	203-00060	*Embankment Material (Complete In Place)	0.000	0.000		
			CY	0.000	0.00	
			11.15000	0.000		0.00
0157	203-00060	Emb Matl (CIP)	44,456.000	44,456.000		
			CY	0.000	0.00	
			12.04000	44,456.000		535,250.24

CONTID: C22589
 PCN: 22589-BID
 PROJECT: C0252-475

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 5
 ESTIMATE RUN 02/11/2020
 13:49:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0160	203-00062	*Embankment Material (Complete In Place) (Special)	0.000	0.000		
			CY	0.000	0.00	
			19.60000	0.000		0.00
0165	203-00210	*Borrow (Complete In Place)	39,905.000	39,905.000		
			CY	0.000	0.00	
			19.86000	39,905.000		792,513.30
0170	203-01100	*Proof Rolling	200.000	74.750		
			HOURL	0.000	0.00	
			152.25000	74.750		11,380.69
0172	203-01500	Blading	0.000	0.000		
			HOURL	0.000	0.00	
			204.75000	0.000		0.00
0175	203-01510	*Backhoe	112.000	24.000		
			HOURL	0.000	0.00	
			199.50000	24.000		4,788.00
0176	203-01550	Dozing	0.000	0.000		
			HOURL	0.000	0.00	
			205.80000	0.000		0.00
0177	203-01582	Truck (Dump) (TANDEM)	0.000	0.000		
			HOURL	0.000	0.00	
			114.98000	0.000		0.00
0178	203-01583	Truck (Tractor) (Side Dump)	0.000	0.000		
			HOURL	0.000	0.00	
			127.58000	0.000		0.00
0179	203-01590	Front End Loader (Rubber)	0.000	0.000		
			HOURL	0.000	0.00	
			120.75000	0.000		0.00
0180	203-01597	*Potholing	600.000	300.250		
			HOURL	0.000	0.00	
			272.32000	300.250		81,764.08
0185	203-02330	Laborer	100.000	0.000		
			HOURL	0.000	0.00	
			48.62000	0.000		0.00

CONTID: C22589
 PCN: 22589-BID
 PROJECT: C0252-475

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 6
 ESTIMATE RUN 02/11/2020
 13:49:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0187	206-01750	Shoring CMO 002	1.000	1.000		
			L S	0.000	0.00	
			30,237.90000	1.000		30,237.90
0188	206-00065	Str Bkfl (Flow-Fill)	200.000	87.770		
			CY	0.000	0.00	
			152.25000	87.770		13,362.98
0190	207-00210	*Stockpile Topsoil	0.000	0.000		
			CY	0.000	0.00	
			10.45000	0.000		0.00
0192	207-00210	Stockpile Topsoil	16,003.490	16,003.490		
			CY	0.000	0.00	
			13.49000	16,003.490		215,887.08
0195	208-00002	Erosion Log Type 1 (12 Inch)	30,000.000	12,300.000		
			LF	1,560.000	5,662.80	
			3.63000	13,860.000		50,311.80
0200	208-00013	Erosion Log Type 1 (20 Inch)	38,000.000	2,300.000		
			LF	230.000	1,504.20	
			6.54000	2,530.000		16,546.20
0205	208-00021	Silt Fence (Reinforced)	32,000.000	60.000		
			LF	0.000	0.00	
			3.15000	60.000		189.00
0210	208-00033	Sediment Trap	3.000	0.000		
			EACH	0.000	0.00	
			1,050.00000	0.000		0.00
0215	208-00035	Aggregate Bag	6,600.000	5,579.000		
			LF	165.000	795.30	
			4.82000	5,744.000		27,686.08
0220	208-00041	Rock Check Dam	18.000	0.000		
			EACH	0.000	0.00	
			735.00000	0.000		0.00
0225	208-00045	Concrete Washout Structure	6.000	6.000		
			EACH	0.000	0.00	
			3,150.00000	6.000		18,900.00

CONTID: C22589
 PCN: 22589-BID
 PROJECT: C0252-475

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 7
 ESTIMATE RUN 02/11/2020
 13:49:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0230	208-00046	Pre-fabricated Concrete Washout Structure	10.000	10.000		
			EACH	0.000	0.00	
			3,166.86000	10.000		31,668.60
0235	208-00060	Temporary Slope Drain	460.000	410.000		
			LF	0.000	0.00	
			42.00000	410.000		17,220.00
0240	208-00070	*Vehicle Tracking Pad	10.000	2.000		
			EACH	0.000	0.00	
			3,255.00000	2.000		6,510.00
0245	208-00075	Pre-fabricated Vehicle Tracking Pad	14.000	13.000		
			EACH	1.000	17,956.89	
			17,956.89000	14.000		251,396.46
0245		MATERIAL ALLOWANCE Pre-fab Vehicle Tracking Pad Mats		0.000		
			EACH	0.000	0.00	
			12,500.00000	0.000		0.00
0250	208-00103	Removal and Disposal of Sediment (Labor)	357.500	332.000		
			HOOR	25.500	1,239.81	
			48.62000	357.500		17,381.65
0255	208-00105	Removal and Disposal of Sediment (Equipment)	300.000	50.000		
			HOOR	0.000	0.00	
			96.16000	50.000		4,808.00
0260	208-00106	*Sweeping (Sediment Removal)	2,250.000	1,414.550		
			HOOR	101.500	16,920.05	
			166.70000	1,516.050		252,725.54
0265	208-00200	Erosion Control Management	1.000	0.925		
			L S	0.005	4,203.06	
			840,611.70000	0.930		781,768.88
0270	208-00300	*Temporary Berms	8,500.000	4,512.000		
			LF	0.000	0.00	
			3.36000	4,512.000		15,160.32
0275	210-00473	*Reset TV Cameras	1.000	1.000		
			EACH	0.000	0.00	
			5,828.04000	1.000		5,828.04

CONTID: C22589
 PCN: 22589-BID
 PROJECT: C0252-475

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 8
 ESTIMATE RUN 02/11/2020
 13:49:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0277	210-00810	Res Ground Sign	20.000	17.000		
			EACH	0.000	0.00	
			262.50000	17.000		4,462.50
0280	210-00816	Reset Sign Panel (Special)	1.000	0.000		
			EACH	0.000	0.00	
			2,625.00000	0.000		0.00
0285	210-00820	*Reset Variable Message Sign	1.000	1.000		
			EACH	0.000	0.00	
			35,159.09000	1.000		35,159.09
0290	210-00847	*Reset Travel Time Indicator	4.000	3.000		
			EACH	0.000	0.00	
			4,604.09000	3.000		13,812.27
0295	210-04020	*Modify Inlet	16.000	12.000		
			EACH	1.000	2,625.00	
			2,625.00000	13.000		34,125.00
0300	212-00006	*Seeding (Native)	24.000	14.590		
			ACRE	0.000	0.00	
			698.58000	14.590		10,192.28
0305	212-00009	*Seeding (Temporary)	20.000	0.000		
			ACRE	0.000	0.00	
			423.21000	0.000		0.00
0310	212-00032	*Soil Conditioning	24.000	13.130		
			ACRE	0.000	0.00	
			2,464.29000	13.130		32,356.13
0315	213-00004	*Mulching (Weed Free Straw)	24.000	0.000		
			ACRE	0.000	0.00	
			542.15000	0.000		0.00
0320	213-00061	*Mulch Tackifier	4,800.000	0.000		
			LB	0.000	0.00	
			2.11000	0.000		0.00
0325	213-00150	*Bonded Fiber Matrix	34.000	24.300		
			ACRE	0.000	0.00	
			2,775.00000	24.300		67,432.50

CONTID: C22589
 PCN: 22589-BID
 PROJECT: C0252-475

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 9
 ESTIMATE RUN 02/11/2020
 13:49:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0330	214-00003	*Landscape Maintenance (2020)	1.000	0.000		
			L S	0.000	0.00	
			31,607.14000	0.000		0.00
0335	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class)	43,100.000	2,900.630		
			SY	0.000	0.00	
			1.94000	2,900.630		5,627.22
0340	216-00302	*Turf Reinforcement Mat (Class 2)	10,860.000	0.000		
			SY	0.000	0.00	
			4.87000	0.000		0.00
0345	217-00020	*Herbicide Treatment	160.000	137.500		
			HOUR	0.000	0.00	
			267.86000	137.500		36,830.75
0350	240-00000	*Wildlife Biologist	203.125	203.125		
			HOUR	0.000	0.00	
			139.28000	203.125		28,291.25
0355	240-00010	*Removal of Nests	200.000	8.750		
			HOUR	0.000	0.00	
			78.21000	8.750		684.34
0360	240-00020	*Netting	1,500.000	237.900		
			SY	0.000	0.00	
			10.12000	237.900		2,407.55
0365	304-06007	*Aggregate Base Course (Class 6)	26,696.620	26,552.900		
			CY	143.720	7,191.75	
			50.04000	26,696.620		1,335,898.86
0370	304-09000	Aggregate Base Course (Special)	1,509.000	499.020		
			CY	0.000	0.00	
			70.35000	499.020		35,106.06
0375	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	3,000.000	1,727.410		
			TON	375.560	53,137.98	
			141.49000	2,102.970		297,549.23
0380	403-09210	*Stone Matrix Asphalt	42,853.000	0.000		
			TON	0.000	0.00	
			101.12000	0.000		0.00

CONTID: C22589
 PCN: 22589-BID
 PROJECT: C0252-475

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 10
 ESTIMATE RUN 02/11/2020
 13:49:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0385	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	92,247.480	91,855.780		
			TON	0.000	0.00	
			67.45000	91,855.780		6,195,672.36
0390	403-34841	*Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	24,497.000	5,051.500		
			TON	0.000	0.00	
			67.98000	5,051.500		343,400.97
0395	411-10255	*Emulsified Asphalt (Slow-Setting)	45,888.750	25,849.220		
			GAL	0.000	0.00	
			2.53000	25,849.220		65,398.53
0400	412-00190	Concrete Pavement (Patching)	1,997.000	1,221.740		
			SY	431.510	49,226.66	
			114.08000	1,653.250		188,602.76
0405	420-00300	*Geotextile (Reinforcement)	3,525.340	3,525.340		
			SY	0.000	0.00	
			5.78000	3,525.340		20,376.47
0407	420-00520	Geogrid Pvmt Reinf	267.000	0.000		
			SY	0.000	0.00	
			42.75000	0.000		0.00
0410	503-00018	*Drilled Shaft (18 Inch)	5.000	0.000		
			LF	0.000	0.00	
			362.72000	0.000		0.00
0412	503-00024	Drilled Caisson (24 In) CMO 002	43.000	24.000		
			LF	19.000	7,301.70	
			384.30000	43.000		16,524.90
0415	503-00036	*Drilled Shaft (36 Inch)	25.000	0.000		
			LF	0.000	0.00	
			396.67000	0.000		0.00
0420	503-00048	*Drilled Shaft (48 Inch)	66.000	64.000		
			LF	0.000	0.00	
			558.94000	64.000		35,772.16
0425	506-00212	*Riprap (12 Inch)	191.000	34.340		
			CY	95.900	12,385.49	
			129.15000	130.240		16,820.50

CONTID: C22589
 PCN: 22589-BID
 PROJECT: C0252-475

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 11
 ESTIMATE RUN 02/11/2020
 13:49:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0430	506-00412	*Soil Riprap (12 Inch)	46.000	8.500		
			CY	0.000	0.00	
			157.50000	8.500		1,338.75
0432	506-00424	Soil Riprap (24 In) CMO 002	8.000	0.000		
			CY	0.000	0.00	
			248.85000	0.000		0.00
0435	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place)	14,490.000	13,955.100		
			LF	380.000	34,116.40	
			89.78000	14,335.100		1,287,005.28
0440	603-01245	*24 Inch Reinforced Concrete Pipe (Complete In Place)	257.720	202.970		
			LF	54.750	20,408.06	
			372.75000	257.720		96,065.13
0445	603-01365	*36 Inch Reinforced Concrete Pipe (Complete In Place)	2,690.000	1,222.950		
			LF	691.830	172,597.75	
			249.48000	1,914.780		477,699.31
0450	603-01425	*42 Inch Reinforced Concrete Pipe (Complete In Place)	700.000	239.500		
			LF	82.000	27,207.60	
			331.80000	321.500		106,673.70
0455	603-01485	*48 Inch Reinforced Concrete Pipe (Complete In Place)	1,685.850	1,233.850		
			LF	452.000	120,851.24	
			267.37000	1,685.850		450,745.71
0460	603-02425	*53x34 Inch Reinforced Concrete Pipe Elliptical (Complete In	147.000	34.000		
			LF	0.000	0.00	
			324.45000	34.000		11,031.30
0465	603-05018	*18 Inch Reinforced Concrete End Section	17.000	8.000		
			EACH	0.000	0.00	
			997.50000	8.000		7,980.00
0470	603-05036	*36 Inch Reinforced Concrete End Section	13.000	0.000		
			EACH	4.000	6,510.00	
			1,627.50000	4.000		6,510.00
0475	603-05042	*42 Inch Reinforced Concrete End Section	3.000	0.000		
			EACH	1.000	1,785.00	
			1,785.00000	1.000		1,785.00

CONTID: C22589
 PCN: 22589-BID
 PROJECT: C0252-475

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 12
 ESTIMATE RUN 02/11/2020
 13:49:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0480	603-05142	*53x34 Inch Reinforced Concrete End Section Elliptical	1.000	0.000		
		EACH		0.000	0.00	
			2,415.00000	0.000		0.00
0485	604-00305	*Inlet Type C (5 Foot)	1.000	0.900		
		EACH		0.000	0.00	
			3,675.00000	0.900		3,307.50
0489	604-00310	Inlet Ty C (10 Ft)	1.000	0.900		
		EACH		0.000	0.00	
			4,725.00000	0.900		4,252.50
0490	604-00505	*Inlet Type D (5 Foot)	10.000	0.000		
		EACH		3.600	17,766.00	
			4,935.00000	3.600		17,766.00
0495	604-00510	*Inlet Type D (10 Foot)	8.000	2.700		
		EACH		1.800	12,474.00	
			6,930.00000	4.500		31,185.00
0500	604-00515	*Inlet Type D (15 Foot)	3.000	0.000		
		EACH		0.900	7,276.50	
			8,085.00000	0.900		7,276.50
0505	604-25005	*Vane Grate Inlet (5 Foot)	50.000	34.600		
		EACH		0.000	0.00	
			6,695.12000	34.600		231,651.15
0510	604-25010	*Vane Grate Inlet (10 Foot)	41.000	29.800		
		EACH		0.000	0.00	
			8,273.96000	29.800		246,564.01
0515	604-25015	*Vane Grate Inlet (15 Foot)	2.000	1.600		
		EACH		0.000	0.00	
			9,023.50000	1.600		14,437.60
0520	604-26005	*Vane Grate Inlet (Double) (5 Foot)	16.000	14.900		
		EACH		0.000	0.00	
			8,612.17000	14.900		128,321.33
0525	604-26010	*Vane Grate Inlet (Double) (10 Foot)	3.000	2.400		
		EACH		0.000	0.00	
			12,628.16000	2.400		30,307.58

CONTID: C22589
 PCN: 22589-BID
 PROJECT: C0252-475

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 13
 ESTIMATE RUN 02/11/2020
 13:49:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0530	604-26015	*Vane Grate Inlet (Double) (15 Foot)	3.000	2.400		
			EACH	0.000	0.00	
			13,215.50000	2.400		31,717.20
0535	604-30005	*Manhole Slab Base (5 Foot)	2.000	0.500		
			EACH	0.000	0.00	
			3,255.00000	0.500		1,627.50
0540	604-30010	*Manhole Slab Base (10 Foot)	6.000	2.000		
			EACH	1.800	9,261.00	
			5,145.00000	3.800		19,551.00
0545	604-30015	*Manhole Slab Base (15 Foot)	9.000	3.600		
			EACH	3.600	23,814.00	
			6,615.00000	7.200		47,628.00
0550	604-30020	*Manhole Slab Base (20 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			7,875.00000	0.000		0.00
0555	604-31000	*Manhole Box Base (Special)	7.000	5.300		
			EACH	0.000	0.00	
			15,519.30000	5.300		82,252.29
0560	604-39000	*Manhole Special	2.700	2.700		
			EACH	0.000	0.00	
			17,850.00000	2.700		48,195.00
0565	604-39050	*Manhole (Traffic Management System)	25.000	25.000		
			EACH	0.000	0.00	
			8,912.27000	25.000		222,806.75
0570	606-00705	*Guardrail Type 7 (Special)	690.000	532.000		
			LF	0.000	0.00	
			186.25000	532.000		99,085.00
0575	606-00741	*Guardrail Type 7 (Style CE) (Special)	23,170.000	22,632.000		
			LF	0.000	0.00	
			117.67000	22,632.000		2,663,107.44
0575		MATERIAL ALLOWANCE Rebar Alignmnet Pins		0.000		
			LF	0.000	0.00	
			4.30435	0.000		0.00

CONTID: C22589
 PCN: 22589-BID
 PROJECT: C0252-475

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0017

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	PREV QTY/ QTY THIS PERIOD TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0575		MATERIAL ALLOWANCE Rebar Alignmnet Pins		0.000		
			LF	0.000	0.00	
			4.30435	0.000		0.00
0575		MATERIAL ALLOWANCE Rebar Alignmnet Pins		0.000		
			LF	0.000	0.00	
			4.30435	0.000		0.00
0575		MATERIAL ALLOWANCE Rebar Alignmnet Pins		0.000		
			LF	0.000	0.00	
			4.30435	0.000		0.00
0575		MATERIAL ALLOWANCE Rebar Alignmnet Pins		0.000		
			LF	0.000	0.00	
			4.30435	0.000		0.00
0575		MATERIAL ALLOWANCE Rebar Alignmnet Pins		0.000		
			LF	0.000	0.00	
			4.30435	0.000		0.00
0580	606-21010	*End Anchorage (Tensioned Cable Barrier)	18.000	18.000		
			EACH	0.000	0.00	
			9,046.97000	18.000		162,845.46
0585	607-11525	Fence (Plastic)	9,552.000	8,212.000		
			LF	1,340.000	2,157.40	
			1.61000	9,552.000		15,378.72
0587	607-53197	Fence CL (Spec) (96 In)	600.000	600.000		
			LF	0.000	0.00	
			38.38000	600.000		23,028.00
0590	612-00022	*Delineator (Type II) (Barrier)	197.000	100.000		
			EACH	0.000	0.00	
			61.82000	100.000		6,182.00
0595	612-00023	*Delineator (Type III) (Barrier)	4.000	0.000		
			EACH	0.000	0.00	
			66.10000	0.000		0.00
0600	612-00260	*Location Marker (Fiber Optic)(Dome)	66.000	66.000		
			EACH	0.000	0.00	
			171.82000	66.000		11,340.12

CONTID: C22589
 PCN: 22589-BID
 PROJECT: C0252-475

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 15
 ESTIMATE RUN 02/11/2020
 13:49:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0605	612-00270	*Location Marker (Utility)(Flat Slat)	8.000	0.000		
			EACH	0.000	0.00	
			76.37000	0.000		0.00
0610	613-00206	*2 Inch Electrical Conduit (Bored)	5,428.000	5,428.000		
			LF	0.000	0.00	
			14.01000	5,428.000		76,046.28
0615	613-00306	*3 Inch Electrical Conduit (Bored)	750.000	604.000		
			LF	0.000	0.00	
			22.55000	604.000		13,620.20
0620	613-01100	*1 Inch Electrical Conduit (Plastic)	430.000	56.000		
			LF	0.000	0.00	
			20.39000	56.000		1,141.84
0625	613-01200	*2 Inch Electrical Conduit (Plastic)	6,080.000	5,505.000		
			LF	0.000	0.00	
			12.67000	5,505.000		69,748.35
0630	613-01300	*3 Inch Electrical Conduit (Plastic)	1,860.000	1,526.000		
			LF	126.000	2,426.76	
			19.26000	1,652.000		31,817.52
0635	613-03491	*Electrical Conduit (Plastic)(Multiduct)	38,162.000	33,540.000		
			LF	0.000	0.00	
			22.77000	33,540.000		763,705.80
0640	613-03492	*Electrical Conduit (Plastic)(Multiduct)(Bored)	20,713.000	20,713.000		
			LF	0.000	0.00	
			32.34000	20,713.000		669,858.42
0642	613-03492	Elec Cond (P)(Mult)(Bored) (Special) - ROCK BORING	1,692.000	1,692.000		
			LF	0.000	0.00	
			58.59000	1,692.000		99,134.28
0645	613-07011	*Pull Box (11"x18"x12")	9.000	8.000		
			EACH	1.000	1,235.61	
			1,235.61000	9.000		11,120.49
0650	613-07023	*Pull Box (24"x36"x24")	13.000	13.000		
			EACH	0.000	0.00	
			1,923.94000	13.000		25,011.22

CONTID: C22589
 PCN: 22589-BID
 PROJECT: C0252-475

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 16
 ESTIMATE RUN 02/11/2020
 13:49:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0655	613-07040	*Pull Box (30"x48"x24")	27.000	27.000		
			EACH	0.000	0.00	
			2,667.42000	27.000		72,020.34
0660	613-10000	*Wiring	1.000	0.400		
			L S	0.000	0.00	
			61,940.46000	0.400		24,776.18
0665	613-80130	*Service Meter Cabinet	3.000	3.000		
			EACH	0.000	0.00	
			7,144.24000	3.000		21,432.72
0670	614-00012	*Sign Panel (Class II)	934.000	934.000		
			SF	0.000	0.00	
			19.72000	934.000		18,418.48
0675	614-00041	Sign Post (Special)	15.000	13.000		
			EACH	0.000	0.00	
			426.39000	13.000		5,543.07
0680	614-01582	*Steel Sign Support (2-1/2 Inch Round)(Post and Slipbase)	630.000	630.000		
			LF	0.000	0.00	
			30.38000	630.000		19,139.40
0685	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	12.000	0.000		
			EACH	0.000	0.00	
			426.39000	0.000		0.00
0690	614-10113	*Dynamic Message Sign (Color LED)(Overhead)(Furnish Only)	2.000	2.000		
			EACH	0.000	0.00	
			124,359.25000	2.000		248,718.50
0695	614-10123	*Variable Message Sign (Install Only)	1.000	0.000		
			EACH	0.000	0.00	
			28,763.64000	0.000		0.00
0700	614-10124	*Variable Message Sign (Furnish Only)	3.000	3.000		
			EACH	0.000	0.00	
			94,931.67000	3.000		284,795.01
0705	614-32400	*Monotube Overhead Sign Cantilever (24 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			50,323.63000	0.000		0.00

CONTID: C22589
 PCN: 22589-BID
 PROJECT: C0252-475

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0017

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY							
0705		MATERIAL ALLOWANCE Overhead Sign Str			1.000		
			EACH		0.000	0.00	
				38,900.00000	1.000		38,900.00
0710	614-70024	*1310nm SFP Optic Module		3.000	0.000		
			EACH		0.000	0.00	
				361.66000	0.000		0.00
0715	614-70026	*CWDM Multiplexor Demultiplexor Module		4.000	0.000		
			EACH		0.000	0.00	
				9,436.21000	0.000		0.00
0720	614-70028	*CWDM SFP Optic Module		32.000	0.000		
			EACH		0.000	0.00	
				1,020.31000	0.000		0.00
0725	614-70030	*Optical Attenuator		35.000	0.000		
			EACH		0.000	0.00	
				98.64000	0.000		0.00
0730	614-70032	*Optical Filter		56.000	0.000		
			EACH		0.000	0.00	
				1,281.21000	0.000		0.00
0735	614-72830	*Communications Cabinet		1.000	0.000		
			EACH		0.000	0.00	
				15,117.88000	0.000		0.00
0740	614-72830	*Communications Cabinet (TYPE 332)		1.000	0.000		
			EACH		0.000	0.00	
				14,528.18000	0.000		0.00
0745	614-72832	*Communications Cabinet (Type 2)		2.000	2.000		
			EACH		0.000	0.00	
				15,765.91000	2.000		31,531.82
0750	614-80385	*Rumble Strip		124,010.000	0.000		
			LF		0.000	0.00	
				0.14000	0.000		0.00
0751	614-80386	Rumble Strip (Spec)		690.550	328.600		
			LF		0.000	0.00	
				11.99000	328.600		3,939.91

CONTID: C22589
 PCN: 22589-BID
 PROJECT: C0252-475

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

ESTIMATE RUN 02/11/2020

13:49:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0755	614-84100	*Traffic Signal Pedestal Pole Aluminum	1.000	0.000		
			EACH	0.000	0.00	
			3,171.32000	0.000		0.00
0760	614-85003	Impact Attenuator (Low Maintenance)	4.000	0.000		
			EACH	0.000	0.00	
			21,683.10000	0.000		0.00
0765	614-86010	*Dedicated Short Range Communications (DSRC) (Roadside Unit)	6.000	0.000		
			EACH	0.000	0.00	
			8,971.67000	0.000		0.00
0770	614-86800	*Uninterrupted Power Supply	1.000	0.000		
			EACH	0.000	0.00	
			26,620.16000	0.000		0.00
0775	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	10,920.000	6,188.000		
			LF	0.000	0.00	
			3.63000	6,188.000		22,462.44
0780	614-87015	*Buffer Tube Fan Out Kit	3.000	1.000		
			EACH	0.000	0.00	
			746.67000	1.000		746.67
0785	614-87024	*Fiber Optic Termination Panel (24 Fiber)	3.000	0.000		
			EACH	0.000	0.00	
			1,397.88000	0.000		0.00
0790	614-87320	*Closed Circuit Television	2.000	2.000		
			EACH	0.000	0.00	
			13,456.97000	2.000		26,913.94
0795	614-87350	*Test Fiber Optic Cable	1.000	0.400		
			L S	0.000	0.00	
			34,524.85000	0.400		13,809.94
0800	614-87364	*Closed Circuit Television Pole with Lowering Device (50 Fee	0.000	0.000		
			EACH	0.000	0.00	
			32,470.45000	0.000		0.00
0802	614-87402	Brkaway Taper ITS Pole Steel (40 Ft) CMO 002	2.000	2.000		
			EACH	0.000	0.00	
			11,632.95000	2.000		23,265.90

CONTID: C22589
 PCN: 22589-BID
 PROJECT: C0252-475

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 19
 ESTIMATE RUN 02/11/2020
 13:49:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0805	614-87502	*Fiber Optic Cable (S Mode)(168 S)	77,022.000	77,022.000		
			LF	0.000	0.00	
			5.39000	77,022.000		415,148.58
0805		MATERIAL ALLOWANCE No Test Required		0.000		
			LF	0.000	0.00	
			1.13335	0.000		0.00
0810	614-87691	*Ethernet Switch Type I	1.000	0.000		
			EACH	0.000	0.00	
			4,545.75000	0.000		0.00
0815	614-87692	*Ethernet Switch Type II	2.000	0.000		
			EACH	0.000	0.00	
			4,000.61000	0.000		0.00
0820	614-87698	*Ethernet Aggregation Switch Type II	2.000	0.000		
			EACH	0.000	0.00	
			22,765.91000	0.000		0.00
0825	621-00450	*Detour Pavement	10,571.640	10,571.640		
			SY	0.000	0.00	
			64.64000	10,571.640		683,350.81
0830	624-20300	*Detour Drainage Pipe (Class 0)	3,865.000	3,865.000		
			LF	0.000	0.00	
			141.25000	3,865.000		545,931.25
0835	625-00000	*Construction Surveying	1.000	0.796		
			L S	0.005	2,307.38	
			461,475.00000	0.801		369,641.48
0840	625-00001	*Construction Surveying (Hourly)	300.000	144.920		
			HOUR	0.000	0.00	
			173.25000	144.920		25,107.39
0845	625-00015	*Settlement Instrumentation	1.000	1.000		
			L S	0.000	0.00	
			103,515.05000	1.000		103,515.05
0850	626-00100	*Mobilization (without Autopay)	1.000	0.863		
			L S	0.017	171,986.58	
			10,116,857.72000	0.880		8,902,834.79

CONTID: C22589
 PCN: 22589-BID
 PROJECT: C0252-475

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 20
 ESTIMATE RUN 02/11/2020
 13:49:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0855	626-01101	*Public Information Services (Tier I)	1.000	1.000		
			L S	0.000	0.00	
			562,753.80000	1.000		562,753.80
0860	627-00005	*Epoxy Pavement Marking	5,115.740	3,311.640		
			GAL	1,804.100	163,595.79	
			90.68000	5,115.740		463,895.30
0865	627-00013	*Pavement Marking Paint (High Build)	7,904.000	3,361.230		
			GAL	0.000	0.00	
			30.23000	3,361.230		101,609.98
0870	630-00000	*Flagging	20,630.000	6,191.000		
			HOUR	1,030.750	26,232.59	
			25.45000	7,221.750		183,793.54
0875	630-00003	*Uniformed Traffic Control	10,570.000	6,596.250		
			HOUR	449.750	44,026.03	
			97.89000	7,046.000		689,732.94
0880	630-00007	*Traffic Control Inspection	160.000	93.000		
			DAY	7.000	742.42	
			106.06000	100.000		10,606.00
0885	630-00017	*Traffic Control Management (Special)	1,768.000	1,247.500		
			DAY	84.000	83,744.64	
			996.96000	1,331.500		1,327,452.24
0890	630-00030	*Courtesy Patrol	0.000	0.000		
			DAY	0.000	0.00	
			902.35000	0.000		0.00
0891	900-00005	Added Item (Day)/ Courtesy Patrol CO #7	505.000	386.500		
			DAY	28.000	25,265.80	
			902.35000	414.500		374,024.08
0895	630-00040	Traffic Incident Management Plan Development	0.000	0.000		
			L S	0.000	0.00	
			5,250.00000	0.000		0.00
0896	900-00014	Added Item (Lump Sum)/ Traffic Incident Management Plan Development--CO # 07	1.000	1.000		
			L S	0.000	0.00	
			5,250.00000	1.000		5,250.00

CONTID: C22589
 PCN: 22589-BID
 PROJECT: C0252-475

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 21
 ESTIMATE RUN 02/11/2020
 13:49:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0900	630-00041	Traffic Incident Management Plan Implementation	0.000	0.000		
			MON	0.000	0.00	
			1,785.00000	0.000		0.00
0901	900-00019	Added Item (Month)/ Traffic Incident Management Plan Implementation--CO # 07	36.000	16.000		
			MON	1.000	1,785.00	
			1,785.00000	17.000		30,345.00
0905	630-80002	*Flashing Beacon (Solar)	19.000	9.500		
			EACH	0.000	0.00	
			795.46000	9.500		7,556.87
0910	630-80335	*Barricade (Type 3 M-A) (Temporary)	6.000	3.000		
			EACH	0.000	0.00	
			138.65000	3.000		415.95
0915	630-80341	*Construction Traffic Sign (Panel Size A)	225.000	112.500		
			EACH	0.000	0.00	
			42.42000	112.500		4,772.25
0920	630-80342	*Construction Traffic Sign (Panel Size B)	263.000	131.500		
			EACH	0.000	0.00	
			79.55000	131.500		10,460.83
0925	630-80343	*Construction Traffic Sign (Panel Size C)	141.000	70.500		
			EACH	0.000	0.00	
			124.25000	70.500		8,759.63
0930	630-80344	*Construction Traffic Sign (Special)	460.000	230.000		
			SF	0.000	0.00	
			18.56000	230.000		4,268.80
0935	630-80355	*Portable Message Sign Panel	8.000	4.000		
			EACH	0.000	0.00	
			9,015.15000	4.000		36,060.60
0940	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	5.000	2.500		
			EACH	0.000	0.00	
			2,068.19000	2.500		5,170.48
0945	630-80359	*Portable Message Sign Panel	0.000	0.000		
			DAY	0.000	0.00	
			53.04000	0.000		0.00

CONTID: C22589
 PCN: 22589-BID
 PROJECT: C0252-475

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 22
 ESTIMATE RUN 02/11/2020
 13:49:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0950	630-80360	*Drum Channelizing Device	487.000	243.500		
			EACH	0.000	0.00	
			37.12000	243.500		9,038.72
0955	630-80363	*Drum Channelizing Device (With Light) (Flashing)	80.000	0.000		
			EACH	0.000	0.00	
			66.29000	0.000		0.00
0960	630-80367	*Portable Traffic Speed Monitor	2.000	1.000		
			EACH	0.000	0.00	
			2,810.61000	1.000		2,810.61
0965	630-80370	Concrete Barrier (Temporary)	60,576.000	30,288.000		
			LF	0.000	0.00	
			47.93000	30,288.000		1,451,703.84
0970	630-80378	Glare Screen (Temporary)	2,100.000	300.000		
			LF	0.000	0.00	
			32.14000	300.000		9,642.00
0975	630-80380	*Traffic Cone	800.000	400.000		
			EACH	0.000	0.00	
			17.71000	400.000		7,084.00
0980	630-80401	*Delineator (Type I) (Temporary)	30.000	0.000		
			EACH	0.000	0.00	
			37.12000	0.000		0.00
0985	630-80415	*Advanced Warning Flashing or Sequencing Panel (C Type)	0.000	0.000		
			DAY	0.000	0.00	
			37.12000	0.000		0.00
0990	630-80440	*Portable Rumble Strips (Temporary)	10.000	0.000		
			EACH	0.000	0.00	
			6,395.46000	0.000		0.00
0995	630-80520	*Mobile Pavement Marking Zone	5.000	0.000		
			DAY	0.000	0.00	
			318.18000	0.000		0.00
1000	630-85006	Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	3.000	1.500		
			EACH	0.000	0.00	
			7,975.58000	1.500		11,963.37

CONTID: C22589
 PCN: 22589-BID
 PROJECT: C0252-475

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 23
 ESTIMATE RUN 02/11/2020
 13:49:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1005	630-85010	Impact Attenuator (Temporary)	20.000	10.000		
			EACH	0.000	0.00	
			13,425.72000	10.000		134,257.20
1010	630-85041	*Mobile Attenuator	1,295.000	1,146.500		
			DAY	30.000	20,045.40	
			668.18000	1,176.500		786,113.77
1015	632-00000	*Night Work Lighting	1.000	0.662		
			L S	0.033	6,193.15	
			187,671.07000	0.695		130,431.39
1020	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1025	700-70011	F/A Partnering	25,000.000	6,675.050		
			F A	1,454.860	1,454.86	
			1.00000	8,129.910		8,129.91
1030	700-70016	F/A Fuel Cost Adjustment	412,000.800	-60,583.670		
			F A	-32.740	-32.74	
			1.00000	-60,616.410		-60,616.41
1035	700-70018	F/A Roadway Smoothness Incentive	250,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1040	700-70019	F/A Asphalt Cement Cost Adjustment	381,211.350	-162,499.930		
			F A	0.000	0.00	
			1.00000	-162,499.930		-162,499.93
1045	700-70023	F/A On-The-Job Trainee	15,000.000	15,000.000		
			F A	0.000	0.00	
			1.00000	15,000.000		15,000.00
1050	700-70025	F/A Quality Incentive Payment	500,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1055	700-70031	F/A Interim Surface Repair	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22589
 PCN: 22589-BID
 PROJECT: C0252-475

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 24
 ESTIMATE RUN 02/11/2020
 13:49:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1060	700-70034	F/A Smart Work Zone	250,000.000	246,618.080		
			F A	0.000	0.00	
			1.00000	246,618.080		246,618.08
1065	700-70035	F/A Public Information Services	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1070	700-70042	F/A Railroad Flagging	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1075	700-70060	F/A Adjust Utilities	100,000.000	60,614.730		
			F A	8,730.300	8,730.30	
			1.00000	69,345.030		69,345.03
1080	700-70082	F/A Furnish & Install Electrical Service	155,000.000	59,267.800		
			F A	0.000	0.00	
			1.00000	59,267.800		59,267.80
1085	700-70155	F/A Pavement Surface Course Maintenance	54,000.000	31,470.000		
			F A	7,298.340	7,298.34	
			1.00000	38,768.340		38,768.34
1090	700-70380	F/A Erosion Control and Landscaping	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1095	700-70589	F/A Environmental Health & Safety Management	45,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1100	700-70595	F/A DRB On-Demand Committee	60,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1105	700-71002	CDOT Risk Pool	400,000.000	223,740.780		
			F A	4,261.070	4,261.07	
			1.00000	228,001.850		228,001.85
1106	700-70034	F/A Cable Rail Stockpiled Matls.	116,519.660	99,591.280		
			F A	0.000	0.00	
			1.00000	99,591.280		99,591.28

CONTID: C22589
 PCN: 22589-BID
 PROJECT: C0252-475

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 25
 ESTIMATE RUN 02/11/2020
 13:49:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1112	900-00006	Added Item (Dollar)/ SETTLEMENT REPAIRS	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1113	900-00006	Added Item (Dollar)/ Working Time Violations	0.000	-9,450.000		
			DOL	0.000	0.00	
			1.00000	-9,450.000		-9,450.00
1114	900-00006	Added Item (Dollar)/ Materials Pay Reductions	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1118	900-00014	Added Item (Lump Sum)/ Wall Trimming	8,820.310	0.000		
			L S	0.000	0.00	
			1.00000	0.000		0.00
1119	900-00006	Added Item (Dollar)/ Wall Trimming / Revised Method of Payment	8,820.310	8,820.310		
			DOL	0.000	0.00	
			1.00000	8,820.310		8,820.31

			CAT 0200	CURRENT AMT	\$57,473,902.46 \$	1,268,859.83 \$41,316,443.00
CAT NO0305 STRUCTURES - WALLS						
1120	206-00000	*Structure Excavation	5,751.000	5,751.000		
			CY	0.000	0.00	
			14.70000	5,751.000		84,539.70
1125	206-00100	*Structure Backfill (Class 1)	9,123.000	9,123.000		
			CY	0.000	0.00	
			36.07000	9,123.000		329,066.61
1130	206-00360	*Mechanical Reinforcement of Soil	5,648.000	5,648.000		
			CY	0.000	0.00	
			24.11000	5,648.000		136,173.28
1135	420-00000	*Geomembrane	5,155.000	5,154.000		
			SY	0.000	0.00	
			10.98000	5,154.000		56,590.92
1140	504-04420	*Precast Panel Facing	15,463.000	15,463.000		
			SF	0.000	0.00	
			18.20000	15,463.000		281,426.60

CONTID: C22589
 PCN: 22589-BID
 PROJECT: C0252-475

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

ESTIMATE RUN 02/11/2020

13:49:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	

CAT NO0305 STRUCTURES - WALLS							
1145	515-00400	*Concrete Sealer SURCHARGE MATERIAL	3,924.000	0.000			
			SY	0.000	0.00		
			16.39000	0.000		0.00	
1150	601-01000	*Concrete Class B	92.000	3.300			
			CY	1.600	2,016.00		
			1,260.00000	4.900		6,174.00	
1155	601-03050	*Concrete Class D (Wall)	977.000	977.000			
			CY	0.000	0.00		
			562.36000	977.000		549,425.72	
1160	602-00000	*Reinforcing Steel	8,012.000	7,973.000			
			LB	0.000	0.00		
			0.91000	7,973.000		7,255.43	
1165	602-00020	*Reinforcing Steel (Epoxy Coated)	135,950.000	135,950.000			
			LB	0.000	0.00		
			1.04000	135,950.000		141,388.00	
1170	606-00731	*Guardrail Type 7 (Style CD) (Special)	2,165.000	2,165.000			
			LF	0.000	0.00		
			81.38000	2,165.000		176,187.70	
1175	606-10700	*Bridge Rail Type 7	2,450.000	2,450.000			
			LF	0.000	0.00		
			84.81000	2,450.000		207,784.50	
			CAT 0305	CURRENT AMT	\$ 2,150,119.29	\$ 2,016.00	\$ 1,976,012.46

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
1180	620-00005	Field Office (Special)	1.000	1.000			
			EACH	0.000	0.00		
			1,506,057.35000	1.000		1,506,057.35	
1185	620-00012	Field Laboratory (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			109,345.39000	1.000		109,345.39	
1190	620-00020	Sanitary Facility	1.000	1.000			
			EACH	0.000	0.00		
			3,570.00000	1.000		3,570.00	
			CAT 0400	CURRENT AMT	\$ 1,618,972.74	\$ 0.00	\$ 1,618,972.74

PROJECT TOTAL				CURRENT AMT	\$ 61,242,994.49	\$ 1,270,875.83	\$ 44,911,428.20