

ESTIMATE SUMMARY

CONTID: C22590

ESTIMATE NO: 0012 PROG

SPEC YR: 2005

PCN: 22590-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 345.0 DAYS

TIME ALLOW: 8/30/2021 FIXED COMPLETION DAT

I-25 SOUTH GAP: CASTLE ROCK TO MONUMENT

PERCENT TIME: 37.18

ORIG TIME ALLOW: 8/30/2021 FIXED COMPLETION DAT

PROJECT NO: NHPP0252-476

I-25 SOUTH GAP PACKAGE 2

NAME OF ROAD:

PROJECT COUNTIES: DOUGLAS, REGION 1

EL PASO

CONTRACTOR:

KRAEMER NORTH AMERICA, LLC

PAY PERIOD ENDING 01/25/2020

DATE TIME STARTED 02/15/2019

P.O. BOX 220

DATE LET 12/21/2018

DATE WORK BEGAN 02/15/2019

DATE AWARDED 02/01/2019

DATE TIME STOPPED

DATE CONTRACT EXECUTED 02/13/2019

DATE ACCEPTED

PLAIN WI 53577 (608)546-2311

DATE NOTICE TO PROCEED 02/15/2019

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 113,292,509.50 PARTICIPATING	\$ 50,506,188.34	\$ 2,439,028.34
AWARD PROJECT AMT: \$ 104,131,317.37 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 44.58% TOTAL EARNINGS	50,506,188.34	2,439,028.34
FUNDS AVAILABLE: \$ 62,786,321.16 STOCKPILED MATERIALS	1,815,954.77	2,288.22
	GROSS EARNINGS	2,441,316.56
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-1,284,064.70	-65,296.20
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	51,038,078.41
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	51,038,078.41
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 2,376,020.36

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 2
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00001	*Clearing and Grubbing	0.000	0.000		
			ACRE	0.000	0.00	
			122,430.00000	0.000		0.00
0006	201-00000	Clear and Grub	1.000	0.652		
			L S	0.000	0.00	
			122,430.00000	0.652		79,824.36
0010	202-00010	*Removal of Tree	545.000	545.000		
			EACH	0.000	0.00	
			435.75000	545.000		237,483.75
0015	202-00015	*Removal of Headwall	10.000	8.000		
			EACH	0.000	0.00	
			1,008.00000	8.000		8,064.00
0020	202-00019	*Removal of Inlet	40.000	10.000		
			EACH	1.000	987.00	
			987.00000	11.000		10,857.00
0025	202-00020	*Removal of Concrete Box Culvert	3.000	1.500		
			EACH	0.500	9,150.75	
			18,301.50000	2.000		36,603.00
0030	202-00021	*Removal of Manhole	2.000	0.000		
			EACH	0.000	0.00	
			2,313.15000	0.000		0.00
0035	202-00027	*Removal of Riprap	740.000	98.800		
			SY	0.000	0.00	
			20.48000	98.800		2,023.42
0040	202-00035	*Removal of Pipe	4,495.000	1,021.200		
			LF	132.000	3,465.00	
			26.25000	1,153.200		30,271.50
0045	202-00037	*Removal of End Section	31.000	22.000		
			EACH	0.000	0.00	
			264.60000	22.000		5,821.20
0050	202-00090	*Removal of Delineator	525.000	208.000		
			EACH	0.000	0.00	
			1.07000	208.000		222.56

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 3
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0055	202-00170	Grinding And Texturing Concrete Pavement	400.000	0.000		
			SY	0.000	0.00	
			22.44000	0.000		0.00
0060	202-00210	*Removal of Concrete Pavement	12,020.000	3,528.700		
			SY	0.000	0.00	
			6.91000	3,528.700		24,383.32
0065	202-00220	*Removal of Asphalt Mat	67,326.000	21,641.670		
			SY	7,893.560	66,384.84	
			8.41000	29,535.230		248,391.28
0070	202-00240	*Removal of Asphalt Mat (Planing) (2")	247,234.000	9,600.050		
			SY	0.000	0.00	
			2.78000	9,600.050		26,688.14
0075	202-00240	*Removal of Asphalt Mat (Planing) (Special) 3.5"	14,048.000	0.000		
			SY	0.000	0.00	
			4.67000	0.000		0.00
0080	202-00246	*Removal of Asphalt Mat (Planing) (Special) 8"	30,286.000	7,416.390		
			SY	0.000	0.00	
			8.40000	7,416.390		62,297.68
0085	202-00248	*Removal of Rumble Strips	40,329.000	40,329.000		
			LF	0.000	0.00	
			2.73000	40,329.000		110,098.17
0090	202-00250	*Removal of Pavement Marking	197,625.000	81,934.720		
			SF	4,637.000	4,219.67	
			0.91000	86,571.720		78,780.27
0095	202-00700	*Removal of Light Standard	55.000	22.000		
			EACH	4.000	3,229.80	
			807.45000	26.000		20,993.70
0100	202-00705	*Removal of Light Standard Foundation	55.000	25.000		
			EACH	0.000	0.00	
			807.45000	25.000		20,186.25
0105	202-00715	*Removal of Closed Circuit Television Pole	6.000	1.000		
			EACH	0.000	0.00	
			971.25000	1.000		971.25

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 4
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0110	202-00720	*Removal of Closed Circuit Camera	1.000	1.000		
			EACH	0.000	0.00	
			341.25000	1.000		341.25
0115	202-00750	*Removal of Luminaire	55.000	17.000		
			EACH	4.000	1,617.00	
			404.25000	21.000		8,489.25
0120	202-00805	Removal of Overhead Sign Structure	1.000	1.000		
			EACH	0.000	0.00	
			5,242.09000	1.000		5,242.09
0125	202-00810	*Removal of Ground Sign	212.000	79.000		
			EACH	0.000	0.00	
			42.64000	79.000		3,368.56
0130	202-00821	*Removal of Sign Panel	9.000	0.000		
			EACH	0.000	0.00	
			53.30000	0.000		0.00
0135	202-00827	*Removal of Pull Box	84.000	48.000		
			EACH	0.000	0.00	
			231.00000	48.000		11,088.00
0140	202-00895	Removal of Impact Attenuator	1.000	1.000		
			EACH	0.000	0.00	
			1,063.42000	1.000		1,063.42
0145	202-00900	*Removal of Concrete Footing	10.000	2.000		
			EACH	0.000	0.00	
			692.90000	2.000		1,385.80
0150	202-01130	*Removal of Guardrail Type 3	42,083.000	24,982.500		
			LF	1,600.000	6,624.00	
			4.14000	26,582.500		110,051.55
0155	202-01135	*Removal of Guardrail Thrie Beam	5,443.750	5,443.750		
			LF	0.000	0.00	
			4.45000	5,443.750		24,224.69
0160	202-01170	*Removal of Guardrail Type 7	3,426.210	2,056.210		
			LF	1,370.000	31,647.00	
			23.10000	3,426.210		79,145.45

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 5
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0165	202-01200	*Removal of Tensioned Cable Barrier	12,421.000	5,023.000		
			LF	0.000	0.00	
			3.33000	5,023.000		16,726.59
0170	202-01300	*Removal of End Anchorage	28.000	28.000		
			EACH	0.000	0.00	
			1,301.36000	28.000		36,438.08
0175	202-04008	*Clean Culvert (18"-24" Pipe)	2,344.000	1,367.750		
			LF	0.000	0.00	
			17.85000	1,367.750		24,414.34
0180	202-04008	*Clean Culvert (25"-48" Pipe and CBC < 4'x4')	2,057.000	1,543.000		
			LF	0.000	0.00	
			25.20000	1,543.000		38,883.60
0185	202-04008	*Clean Culvert (CBC > 4'x4')	561.000	295.250		
			LF	0.000	0.00	
			39.90000	295.250		11,780.48
0190	202-05019	*Sawing Concrete (Special)	8,240.000	6,052.000		
			LF	0.000	0.00	
			5.25000	6,052.000		31,773.00
0195	202-05030	*Sawing Asphalt Material (10 Inch)	136,227.000	90,164.000		
			LF	4,441.000	13,989.15	
			3.15000	94,605.000		298,005.75
0200	203-00040	*Unclassified Excavation (Special)	14,057.280	14,057.280		
			CY	0.000	0.00	
			18.69000	14,057.280		262,730.56
0205	203-00050	*Unsuitable Material	52,156.100	51,345.170		
			CY	810.930	39,167.92	
			48.30000	52,156.100		2,519,139.63
0210	203-00060	*Embankment Material (Complete In Place)	0.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
0211	203-00060	Emb Matl (CIP)	399,947.000	306,851.760		
			CY	236.460	2,932.10	
			12.40000	307,088.220		3,807,893.93

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 6
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0215	203-00210	*Borrow (Complete In Place)	9,666.000	7,567.210		
			CY	0.000	0.00	
			30.14000	7,567.210		228,075.71
0220	203-01100	*Proof Rolling	200.000	53.000		
			HOURL	0.500	76.13	
			152.25000	53.500		8,145.38
0225	203-01510	*Backhoe	100.000	27.000		
			HOURL	0.000	0.00	
			200.90000	27.000		5,424.30
0230	203-01597	*Potholing	1,200.000	42.750		
			HOURL	0.000	0.00	
			209.87000	42.750		8,971.94
0235	203-02330	Laborer	100.000	0.000		
			HOURL	0.000	0.00	
			51.04000	0.000		0.00
0240	206-00000	*Structure Excavation	160.000	0.000		
			CY	0.000	0.00	
			15.54000	0.000		0.00
0245	206-01809	*Shoring (Area 29)	0.000	0.000		
			L S	0.000	0.00	
			30,660.00000	0.000		0.00
0250	206-01810	*Shoring (Area 30)	1.000	1.000		
			L S	0.000	0.00	
			141,645.00000	1.000		141,645.00
0255	206-01811	*Shoring (Area 31)	1.000	1.000		
			L S	0.000	0.00	
			47,349.23000	1.000		47,349.23
0260	206-01812	*Shoring (Area 32)	1.000	0.700		
			L S	0.000	0.00	
			348,074.24000	0.700		243,651.97
0265	207-00205	*Topsoil	57,467.000	25,335.980		
			CY	0.000	0.00	
			6.72000	25,335.980		170,257.79

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 7
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0270	207-00210	*Stockpile Topsoil	57,573.610	57,573.610		
			CY	0.000	0.00	
			5.46000	57,573.610		314,351.91
0275	207-00305	*Wetland Topsoil	656.000	0.000		
			CY	0.000	0.00	
			18.90000	0.000		0.00
0280	207-00310	*Stockpile Wetland Topsoil	656.000	73.830		
			CY	0.000	0.00	
			17.33000	73.830		1,279.47
0285	208-00002	*Erosion Log Type 1 (12 Inch)	44,880.000	32,428.000		
			LF	490.000	2,361.80	
			4.82000	32,918.000		158,664.76
0290	208-00013	*Erosion Log Type 1 (20 Inch)	28,380.000	12,530.000		
			LF	1,002.000	6,713.40	
			6.70000	13,532.000		90,664.40
0295	208-00020	*Silt Fence	40,280.000	9,197.000		
			LF	0.000	0.00	
			1.07000	9,197.000		9,840.79
0300	208-00021	*Silt Fence (Reinforced)	10,852.000	10,546.000		
			LF	306.000	966.96	
			3.16000	10,852.000		34,292.32
0305	208-00033	*Sediment Trap	22.000	5.000		
			EACH	0.000	0.00	
			4,095.00000	5.000		20,475.00
0310	208-00035	*Aggregate Bag	47,520.000	2,095.000		
			LF	248.000	930.00	
			3.75000	2,343.000		8,786.25
0315	208-00041	*Rock Check Dam	60.000	37.500		
			EACH	0.000	0.00	
			910.72000	37.500		34,152.00
0320	208-00045	Concrete Washout Structure	2.000	1.000		
			EACH	0.000	0.00	
			9,091.53000	1.000		9,091.53

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 8
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0325	208-00046	Pre-fabricated Concrete Washout Structure	8.000	5.000		
			EACH	0.000	0.00	
			5,218.54000	5.000		26,092.70
0330	208-00060	*Temporary Slope Drain	1,280.000	220.000		
			LF	0.000	0.00	
			11.25000	220.000		2,475.00
0335	208-00070	*Vehicle Tracking Pad	6.000	6.000		
			EACH	0.000	0.00	
			3,255.00000	6.000		19,530.00
0340	208-00071	*Maintenance Aggregate (Vehicle Tracking Pad)	1,137.640	1,137.640		
			CY	0.000	0.00	
			73.50000	1,137.640		83,616.54
0345	208-00075	Pre-fabricated Vehicle Tracking Pad	14.000	13.000		
			EACH	1.000	18,067.97	
			18,067.97000	14.000		252,951.58
0350	208-00075	Pre-fabricated Vehicle Tracking Pad (Reset)	15.000	8.000		
			EACH	0.000	0.00	
			1,437.66000	8.000		11,501.28
0355	208-00103	Removal and Disposal of Sediment (Labor)	1,597.000	1,575.500		
			HOUR	21.500	1,074.79	
			49.99000	1,597.000		79,834.03
0360	208-00105	*Removal and Disposal of Sediment (Equipment)	500.000	198.750		
			HOUR	0.000	0.00	
			97.53000	198.750		19,384.09
0365	208-00106	*Sweeping (Sediment Removal)	2,100.000	948.650		
			HOUR	312.830	49,129.95	
			157.05000	1,261.480		198,115.43
0370	208-00200	Erosion Control Management	1.000	0.330		
			L S	0.030	34,235.08	
			1,141,169.40000	0.360		410,820.98
0375	208-00300	*Temporary Berms	14,445.000	201.000		
			LF	0.000	0.00	
			3.36000	201.000		675.36

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 9
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0380	210-00750	*Reset Light Standard	1.000	1.000		
			EACH	0.000	0.00	
			2,199.75000	1.000		2,199.75
0385	210-00760	*Reset Luminaire	1.000	1.000		
			EACH	0.000	0.00	
			231.00000	1.000		231.00
0390	210-00815	*Reset Sign Panel	13.000	0.000		
			EACH	0.000	0.00	
			58.63000	0.000		0.00
0395	210-00816	*Reset Sign Panel (Special)	17.000	6.000		
			EACH	0.000	0.00	
			3,442.56000	6.000		20,655.36
0397	210-01130	Res Gdrail Ty 3	2,434.000	2,434.000		
			LF	0.000	0.00	
			21.42000	2,434.000		52,136.28
0400	210-01190	*Reset Tensioned Cable Barrier	44,138.000	28,085.000		
			LF	0.000	0.00	
			17.59000	28,085.000		494,015.15
0405	210-01200	*Reset End Anchorage	12.000	6.500		
			EACH	0.000	0.00	
			6,053.94000	6.500		39,350.61
0410	210-04015	*Modify Manhole	1.000	0.000		
			EACH	0.000	0.00	
			2,940.00000	0.000		0.00
0415	212-00006	*Seeding (Native)	0.000	0.000		
			ACRE	0.000	0.00	
			637.50000	0.000		0.00
0416	212-00006	Seeding (Native) (Upland East)	21.280	14.570		
			ACRE	6.710	4,385.79	
			653.62000	21.280		13,909.03
0417	212-00006	Seeding (Native) (Upland West)	25.000	10.860		
			ACRE	0.000	0.00	
			642.90000	10.860		6,981.89

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 10
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0420	212-00009	*Seeding (Temporary)	17.000	6.610		
			ACRE	0.000	0.00	
			348.21000	6.610		2,301.67
0425	212-00022	*Seeding (Riparian)	4.000	0.000		
			ACRE	0.000	0.00	
			1,040.36000	0.000		0.00
0430	212-00023	*Seeding (Upland Forest)	0.000	0.000		
			ACRE	0.000	0.00	
			653.57000	0.000		0.00
0435	212-00024	*Seeding (Upland Grassland)	0.000	0.000		
			ACRE	0.000	0.00	
			642.86000	0.000		0.00
0440	212-00028	*Seeding (Wetlands)	3.000	0.000		
			ACRE	0.000	0.00	
			1,178.57000	0.000		0.00
0445	212-00032	*Soil Conditioning	63.000	25.430		
			ACRE	6.710	20,489.45	
			3,053.57000	32.140		98,141.74
0450	213-00004	*Mulching (Weed Free Straw)	41.000	8.380		
			ACRE	5.260	3,240.53	
			616.07000	13.640		8,403.19
0455	213-00061	*Mulch Tackifier	15,600.000	1,590.000		
			LB	1,052.000	2,251.28	
			2.14000	2,642.000		5,653.88
0460	213-00150	*Bonded Fiber Matrix	28.000	18.320		
			ACRE	7.820	22,203.17	
			2,839.28000	26.140		74,218.78
0465	214-00005	*Landscape Maintenance (24 Month)	1.000	0.000		
			L S	0.000	0.00	
			30,000.00000	0.000		0.00
0470	214-01009	*Brush Windrow	600.000	0.000		
			LF	0.000	0.00	
			9.10000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 11
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0475	214-01011	*Live Brush Mattress	60.000	0.000		
			LF	0.000	0.00	
			17.15000	0.000		0.00
0480	214-01012	*Live Brush Fascine	150.000	0.000		
			LF	0.000	0.00	
			23.57000	0.000		0.00
0485	214-01013	*Live Willow Stakes	1,010.000	0.000		
			EACH	0.000	0.00	
			3.49000	0.000		0.00
0490	214-01228	*Riprap Planting Pocket	171.000	0.000		
			EACH	0.000	0.00	
			32.14000	0.000		0.00
0495	214-01401	*Nursery Stock Deep Rooted Container (DRC # 10)	3,345.000	0.000		
			EACH	0.000	0.00	
			3.49000	0.000		0.00
0500	214-01403	*Nursery Stock Deep Rooted Container (DRC # 60)	2,392.000	0.000		
			EACH	0.000	0.00	
			6.96000	0.000		0.00
0505	214-01404	*Nursery Stock Deep Rooted Container (DRC # 180)	152.000	0.000		
			EACH	0.000	0.00	
			32.14000	0.000		0.00
0510	216-00070	Geocell Cellular Confinement System	0.000	0.000		
			SY	0.000	0.00	
			52.50000	0.000		0.00
0515	217-00020	*Herbicide Treatment	131.500	131.500		
			HOURL	0.000	0.00	
			198.22000	131.500		26,065.93
0520	240-00000	*Wildlife Biologist	203.125	203.125		
			HOURL	0.000	0.00	
			111.43000	203.125		22,634.22
0525	240-00010	*Removal of Nests	200.000	8.750		
			HOURL	0.000	0.00	
			78.21000	8.750		684.34

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 12
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0530	240-00020	*Netting	1,500.000	88.900		
			SY	0.000	0.00	
			10.12000	88.900		899.67
0535	304-06000	*Aggregate Base Course (Class 6)	0.000	0.000		
			TON	0.000	0.00	
			54.73000	0.000		0.00
0536	304-06007	ABC (CL 6)	57,455.000	21,731.810		
			CY	85.080	4,656.43	
			54.73000	21,816.890		1,194,038.39
0540	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	2,155.000	1,323.840		
			TON	0.000	0.00	
			184.35000	1,323.840		244,049.90
0545	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	183,458.000	59,034.690		
			TON	0.000	0.00	
			67.20000	59,034.690		3,967,131.17
0550	403-34841	*Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	70,882.000	0.000		
			TON	0.000	0.00	
			68.78000	0.000		0.00
0555	411-10255	*Emulsified Asphalt (Slow-Setting)	51,614.000	13,909.480		
			GAL	0.000	0.00	
			2.84000	13,909.480		39,502.92
0560	412-00190	*Concrete Pavement (Patching)	1,370.000	276.710		
			SY	0.000	0.00	
			114.20000	276.710		31,600.28
0565	412-01000	*Concrete Pavement (10 Inch)	6,454.750	6,292.530		
			SY	162.220	13,829.26	
			85.25000	6,454.750		550,267.44
0570	412-01300	*Concrete Pavement (13 Inch)	400.000	0.000		
			SY	0.000	0.00	
			122.73000	0.000		0.00
0575	420-00200	*Geotextile (Weed Barrier)	0.000	0.000		
			SY	0.000	0.00	
			10.50000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 13
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0580	420-00300	*Geotextile (Reinforcement)	147,220.270	144,560.940		
			SY	2,659.330	15,370.93	
			5.78000	147,220.270		850,933.16
0585	420-00520	*Geogrid Pavement Reinforcement	15,920.000	0.000		
			SY	0.000	0.00	
			14.70000	0.000		0.00
0590	503-00042	*Drilled Shaft (42 Inch)	44.000	21.300		
			LF	0.000	0.00	
			508.15000	21.300		10,823.60
0595	503-00048	*Drilled Shaft (48 Inch)	143.000	70.800		
			LF	0.000	0.00	
			549.37000	70.800		38,895.40
0600	503-00054	*Drilled Shaft (54 Inch)	214.000	81.100		
			LF	0.000	0.00	
			618.57000	81.100		50,166.03
0605	604-39000	*Manhole Special (Water Quality)	0.000	0.000		
			EACH	0.000	0.00	
			64,155.00000	0.000		0.00
0610	604-83110	*10 Inch Plastic Pipe Sewer (Polyvinyl Chloride)	390.000	0.000		
			LF	0.000	0.00	
			141.75000	0.000		0.00
0615	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	66,668.000	27,152.500		
			LF	0.000	0.00	
			26.09000	27,152.500		708,408.73
0615		MATERIAL ALLOWANCE MGS Guardrail W-Beam		3,325.500		
			LF	0.000	0.00	
			6.06000	3,325.500		20,152.53
0615		MATERIAL ALLOWANCE MGS Guardrail W-Beam		22,500.000		
			LF	0.000	0.00	
			6.06000	22,500.000		136,350.00
0615		MATERIAL ALLOWANCE Wood Block 6 x 12 x 14		20,500.463		
			LF	0.000	0.00	
			1.47865	20,500.463		30,313.01

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY				
0615		MATERIAL ALLOWANCE Wood Block 6 x 12 x 14		2,100.000		
			LF	0.000	0.00	
			1.47840	2,100.000		3,104.64
0615		MATERIAL ALLOWANCE Wood Block 6 x 12 x 14		2,100.000		
			LF	0.000	0.00	
			1.47840	2,100.000		3,104.64
0615		MATERIAL ALLOWANCE Wood Block 6 x 12 x 14		2,100.000		
			LF	0.000	0.00	
			1.47840	2,100.000		3,104.64
0615		MATERIAL ALLOWANCE Wood Post--6" x 8" x 8'		20,800.499		
			LF	0.000	0.00	
			3.61020	20,800.499		75,093.96
0615		MATERIAL ALLOWANCE Wood Post--6" x 8" x 6'		2,250.000		
			LF	0.000	0.00	
			3.60960	2,250.000		8,121.60
0615		MATERIAL ALLOWANCE Wood Post--6" x 8" x 6'		2,250.000		
			LF	0.000	0.00	
			3.60960	2,250.000		8,121.60
0615		MATERIAL ALLOWANCE Wood Post--6" x 8" x 6'		937.500		
			LF	0.000	0.00	
			3.60960	937.500		3,384.00
0615		MATERIAL ALLOWANCE Steel Posts--W6 x 9 x 7'8"		0.000		
			LF	0.000	0.00	
			7.99271	0.000		0.00
0615		MATERIAL ALLOWANCE Synthetic Blocks 6 x 12 x 14		0.000		
			LF	0.000	0.00	
			1.46854	0.000		0.00
0615		MATERIAL ALLOWANCE Adjustment for Installed Materials (Est. # 005)		1,087.500		
			LF	0.000	0.00	
			12.10088	1,087.500		13,159.71
0615		MATERIAL ALLOWANCE BUTTERFLY REF TAB		0.000		
			LF	0.000	0.00	
			0.69920	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 15
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0620	606-00900	*Guardrail (Special)	759.200	759.200		
		LF		0.000	0.00	
			254.78000	759.200		193,428.98
0625	606-00910	*Guardrail Type 9 (Style CA)	1,645.000	0.000		
		LF		0.000	0.00	
			100.19000	0.000		0.00
0630	606-00916	*Guardrail Type 9 (Style CA) (Special)	1,415.000	0.000		
		LF		0.000	0.00	
			73.98000	0.000		0.00
0632	606-00931	Guardrail Type 9 (Style CD) (Special)	1,287.000	0.000		
		LF		0.000	0.00	
			144.74000	0.000		0.00
0635	606-00940	*Guardrail Type 9 (Style CE)	38,101.000	1,544.000		
		LF		3,843.000	497,860.65	
			129.55000	5,387.000		697,885.85
0640	606-00942	*Guardrail Type 9 (Style CGE)	4,723.000	0.000		
		LF		0.000	0.00	
			180.74000	0.000		0.00
0645	606-00944	*Guardrail Type 9 (Style CGD) (Special)	121.000	0.000		
		LF		0.000	0.00	
			278.76000	0.000		0.00
0650	606-01340	*End Anchorage Type 3D	26.000	3.000		
		EACH		0.000	0.00	
			1,008.64000	3.000		3,025.92
0655	606-01370	*Transition Type 3G	28.000	1.000		
		EACH		0.000	0.00	
			2,981.36000	1.000		2,981.36
0655		MATERIAL ALLOWANCE MGS Rail Transition		19.000		
		EACH		0.000	0.00	
			973.84000	19.000		18,502.96
0655		MATERIAL ALLOWANCE Wood Blocks for W6 x 15 Posts		26.000		
		EACH		0.000	0.00	
			49.02000	26.000		1,274.52

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0655		MATERIAL ALLOWANCE Wood Blocks 6 x 12 x 19		15.000		
			EACH	0.000	0.00	
			114.38000	15.000		1,715.70
0660	606-01380	*Transition Type 3H	8.000	1.000		
			EACH	0.000	0.00	
			1,241.97000	1.000		1,241.97
0660		MATERIAL ALLOWANCE Transition Ty 3H--Rail Sections		6.000		
			EACH	0.000	0.00	
			398.79000	6.000		2,392.74
0665	606-01385	*Transition Type 3J	1.000	0.000		
			EACH	0.000	0.00	
			1,180.45000	0.000		0.00
0670	606-01390	*End Anchorage Type 3K	1.000	0.000		
			EACH	0.000	0.00	
			1,370.30000	0.000		0.00
0670		MATERIAL ALLOWANCE Guardrail End Treat		1.000		
			EACH	0.000	0.00	
			750.83000	1.000		750.83
0672	606-01460	Median Terminal	1.000	1.000		
			EACH	0.000	0.00	
			6,913.20000	1.000		6,913.20
0672		MATERIAL ALLOWANCE Median Terminal Kit		0.000		
			EACH	0.000	0.00	
			3,625.00000	0.000		0.00
0675	606-02003	*End Anchorage (Nonflared)	25.000	3.000		
			EACH	0.000	0.00	
			2,956.97000	3.000		8,870.91
0675		MATERIAL ALLOWANCE Guardrail End Treat		7.000		
			EACH	0.000	0.00	
			1,624.63000	7.000		11,372.41
0675		MATERIAL ALLOWANCE Guardrail End Treat		13.000		
			EACH	0.000	0.00	
			1,300.34000	13.000		16,904.42

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 17
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0680	606-02005	*End Anchorage (Flared)	44.000	25.000		
			EACH	0.000	0.00	
			2,324.85000	25.000		58,121.25
0680		MATERIAL ALLOWANCE Guardrail End Treat		8.000		
			EACH	0.000	0.00	
			1,624.63000	8.000		12,997.04
0685	606-21010	*End Anchorage (Tensioned Cable Barrier)	3.000	3.000		
			EACH	0.000	0.00	
			5,431.37000	3.000		16,294.11
0690	607-01000	*Fence Barbed Wire with Metal Posts	1,272.000	0.000		
			LF	0.000	0.00	
			2.09000	0.000		0.00
0692	607-01050	Fence Wire MP	426.000	426.000		
			LF	0.000	0.00	
			25.88000	426.000		11,024.88
0695	607-11525	Fence (Plastic)	15,200.000	8,557.500		
			LF	90.000	144.90	
			1.61000	8,647.500		13,922.48
0700	607-60620	*Road Closure Gate	2.000	0.000		
			EACH	0.000	0.00	
			20,475.00000	0.000		0.00
0705	609-21021	*Curb and Gutter Type 2 (Section II-M)	530.000	0.000		
			LF	0.000	0.00	
			37.36000	0.000		0.00
0710	612-00001	*Delineator (Type I)	393.000	0.000		
			EACH	0.000	0.00	
			14.92000	0.000		0.00
0715	612-00002	*Delineator (Type II)	169.000	0.000		
			EACH	0.000	0.00	
			17.05000	0.000		0.00
0720	612-00003	*Delineator (Type III)	75.000	0.000		
			EACH	0.000	0.00	
			18.12000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 18
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0725	612-00022	*Delineator (Type II) (Barrier)	276.000	50.000		
			EACH	0.000	0.00	
			61.82000	50.000		3,091.00
0730	612-00023	*Delineator (Type III) (Barrier)	4.000	0.000		
			EACH	0.000	0.00	
			66.10000	0.000		0.00
0735	612-00075	*Reflector Strip (6 Inch)	3,550.000	140.000		
			EACH	0.000	0.00	
			29.85000	140.000		4,179.00
0740	613-00206	*2 Inch Electrical Conduit (Bored)	480.000	0.000		
			LF	0.000	0.00	
			13.87000	0.000		0.00
0745	613-01200	*2 Inch Electrical Conduit (Plastic)	31,000.000	1,226.000		
			LF	0.000	0.00	
			12.55000	1,226.000		15,386.30
0750	613-04200	*2 Inch Electrical Conduit (Liquidtight Flexible Metal)	410.000	0.000		
			LF	0.000	0.00	
			39.38000	0.000		0.00
0755	613-07011	*Pull Box (11"x18"x12")	120.000	4.000		
			EACH	0.000	0.00	
			1,223.25000	4.000		4,893.00
0755		MATERIAL ALLOWANCE No Test Required		35.000		
			EACH	0.000	0.00	
			306.60000	35.000		10,731.00
0755		MATERIAL ALLOWANCE No Test Required		65.000		
			EACH	0.000	0.00	
			306.60000	65.000		19,929.00
0760	613-07023	*Pull Box (24"x36"x24")	6.000	6.000		
			EACH	0.000	0.00	
			1,904.70000	6.000		11,428.20
0760		MATERIAL ALLOWANCE No Test Required		5.000		
			EACH	0.000	0.00	
			431.62000	5.000		2,158.10

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0760		MATERIAL ALLOWANCE No Test Required		8.000		
			EACH	0.000	0.00	
			431.62000	8.000		3,452.96
0765	613-10000	*Wiring	1.000	0.100		
			L S	0.000	0.00	
			313,425.00000	0.100		31,342.50
0770	613-13012	*Luminaire (LED) (12,000 Lumens)	5.000	0.000		
			EACH	0.000	0.00	
			1,380.75000	0.000		0.00
0775	613-13040	*Luminaire (LED)(40,000 lumens)	103.000	0.000		
			EACH	0.000	0.00	
			948.15000	0.000		0.00
0775		MATERIAL ALLOWANCE Luminaire, Road		25.000		
			EACH	0.000	0.00	
			338.00000	25.000		8,450.00
0775		MATERIAL ALLOWANCE Luminaire, Road		78.000		
			EACH	0.000	0.00	
			346.45000	78.000		27,023.10
0780	613-13065	*Luminaire (LED) (5400 Lumens)	2.000	0.000		
			EACH	0.000	0.00	
			4,252.50000	0.000		0.00
0781	613-16000	Luminaire (Spec) (Temporary)	1.000	0.000		
			EACH	0.000	0.00	
			2,286.90000	0.000		0.00
0782	613-20000	Inst Light Std + Lumin (Temporary)	16.000	0.000		
			EACH	0.000	0.00	
			927.15000	0.000		0.00
0785	613-34300	*Light Standard Metal (30 Foot)	18.000	0.000		
			EACH	0.000	0.00	
			2,856.00000	0.000		0.00
0785		MATERIAL ALLOWANCE LIGHT STANDARD METAL (30 FOOT)		18.000		
			EACH	0.000	0.00	
			1,849.05000	18.000		33,282.90

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 20
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0790	613-34400	*Light Standard Metal (40 Foot)	80.000	0.000		
			EACH	0.000	0.00	
			3,602.55000	0.000		0.00
0790		MATERIAL ALLOWANCE LIGHT STANDARD METAL (40 FOOT)		81.000		
			EACH	0.000	0.00	
			1,849.05000	81.000		149,773.05
0795	613-34402	*Light Standard Metal (40 Foot) (2 Arm)	1.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00
0795		MATERIAL ALLOWANCE LIGHT STANDARD METAL (40 FOOT)(2 ARM)		1.000		
			EACH	0.000	0.00	
			2,326.80000	1.000		2,326.80
0800	613-34500	*Light Standard Metal (50 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			3,780.00000	0.000		0.00
0805	613-40010	*Light Standard Foundation	100.000	1.000		
			EACH	0.000	0.00	
			1,478.40000	1.000		1,478.40
0805		MATERIAL ALLOWANCE Conc, CL B		15.000		
			EACH	0.000	0.00	
			499.00000	15.000		7,485.00
0810	613-40012	*Light Standard Foundation Special	1.000	0.000		
			EACH	0.000	0.00	
			1,739.85000	0.000		0.00
0811	613-43300	Furn Light Std Timber	17.000	17.000		
			EACH	0.000	0.00	
			932.83000	17.000		15,858.11
0815	613-50100	*Lighting Control Center	1.000	0.000		
			EACH	0.000	0.00	
			11,203.50000	0.000		0.00
0820	613-50102	*Lighting Control Center (Install Only)	7.000	0.000		
			EACH	0.000	0.00	
			2,766.75000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 21
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0825	613-50150	*Secondary Service Pedestal	2.000	0.000		
			EACH	0.000	0.00	
			7,072.80000	0.000		0.00
0830	613-50210	*Temporary Lighting	0.300	0.000		
			L S	0.000	0.00	
			160,650.00000	0.000		0.00
0831	613-50400	Light Std Timber (Temp) (and Luminaire)	8.000	7.000		
			EACH	0.000	0.00	
			2,969.40000	7.000		20,785.80
0835	614-00011	*Sign Panel (Class I)	138.000	0.000		
			SF	0.000	0.00	
			17.05000	0.000		0.00
0840	614-00012	*Sign Panel (Class II)	3,668.000	0.000		
			SF	0.000	0.00	
			19.99000	0.000		0.00
0845	614-00013	*Sign Panel (Class III)	4,074.000	0.000		
			SF	0.000	0.00	
			34.04000	0.000		0.00
0850	614-00040	*Sign Post (Special)	43.000	0.000		
			LF	0.000	0.00	
			63.96000	0.000		0.00
0855	614-00615	*Steel Sign Post (W 6x15)	69.000	0.000		
			LF	0.000	0.00	
			52.24000	0.000		0.00
0860	614-00818	*Steel Sign Post (W 8x18)	59.000	0.000		
			LF	0.000	0.00	
			58.63000	0.000		0.00
0865	614-00821	*Steel Sign Post (W 8x21)	95.000	0.000		
			LF	0.000	0.00	
			69.29000	0.000		0.00
0870	614-01022	*Steel Sign Post (W 10x22)	269.000	0.000		
			LF	0.000	0.00	
			74.62000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0875	614-01226	*Steel Sign Post (W 12x26)	41.000	0.000		
			LF	0.000	0.00	
			79.95000	0.000		0.00
0880	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	287.000	0.000		
			EACH	0.000	0.00	
			421.07000	0.000		0.00
0885	614-01585	*Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	104.000	0.000		
			LF	0.000	0.00	
			26.65000	0.000		0.00
0890	614-03002	*Concrete Footing (Type 2)	4.000	0.000		
			EACH	0.000	0.00	
			1,940.11000	0.000		0.00
0895	614-03003	*Concrete Footing (Type 3)	4.000	0.000		
			EACH	0.000	0.00	
			2,025.39000	0.000		0.00
0900	614-03004	*Concrete Footing (Type 4)	6.000	0.000		
			EACH	0.000	0.00	
			2,131.98000	0.000		0.00
0905	614-03005	*Concrete Footing (Type 5)	16.000	0.000		
			EACH	0.000	0.00	
			2,345.18000	0.000		0.00
0910	614-03007	*Concrete Footing (Type 7)	2.000	0.000		
			EACH	0.000	0.00	
			2,718.28000	0.000		0.00
0915	614-31600	Monotube Overhead Sign Cantilever (16 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			34,747.28000	0.000		0.00
0917	614-31800	Monotube Overhead Sign Cant (18 In Dia)	1.000	0.000		
			EACH	0.000	0.00	
			40,102.28000	0.000		0.00
0920	614-32000	Monotube Overhead Sign Cantilever (20 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			42,459.53000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 23
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0925	614-32400	Monotube Overhead Sign Cantilever (24 Inch Diameter)	5.000	0.000		
			EACH	0.000	0.00	
			43,959.75000	0.000		0.00
0930	614-42000	Monotube Overhead Sign Bridge (20 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			87,046.90000	0.000		0.00
0935	614-42400	Monotube Overhead Sign Bridge (24 Inch Diameter)	2.000	0.000		
			EACH	0.000	0.00	
			104,651.55000	0.000		0.00
0940	614-80385	Rumble Strip	0.000	0.000		
			LF	0.000	0.00	
			0.14000	0.000		0.00
0945	614-85003	*Impact Attenuator (Low Maintenance)	5.000	0.000		
			EACH	0.000	0.00	
			23,253.13000	0.000		0.00
0950	619-10200	*20 Inch Welded Steel Pipe	110.000	0.000		
			LF	0.000	0.00	
			651.53000	0.000		0.00
0955	621-00450	*Detour Pavement	56,947.260	55,896.150		
			SY	1,051.110	67,439.22	
			64.16000	56,947.260		3,653,736.20
0960	624-20300	Detour Drainage Pipe (Class 0)	3,122.000	3,122.000		
			LF	0.000	0.00	
			142.23000	3,122.000		444,042.06
0965	625-00000	*Construction Surveying	1.000	0.450		
			L S	0.023	28,042.64	
			1,219,245.30000	0.473		576,703.03
0970	625-00001	*Construction Surveying (Hourly)	300.000	44.000		
			HOUR	2.000	346.50	
			173.25000	46.000		7,969.50
0975	625-00015	*Settlement Instrumentation	1.000	0.470		
			L S	0.100	7,186.24	
			71,862.40000	0.570		40,961.57

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 24
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0980	626-00100	*Mobilization (without Autopay)	1.000	0.567		
			L S	0.020	262,488.30	
			13,124,414.99000	0.587		7,704,031.60
0985	626-01101	*Public Information Services (Tier I)	1.000	0.169		
			L S	0.016	8,339.03	
			521,189.55000	0.185		96,420.07
0990	627-00005	*Epoxy Pavement Marking	1,453.670	1,383.240		
			GAL	70.430	5,432.97	
			77.14000	1,453.670		112,136.10
0995	627-00013	*Pavement Marking Paint (High Build)	2,800.000	1,378.730		
			GAL	0.000	0.00	
			36.42000	1,378.730		50,213.35
1000	630-00000	*Flagging	8,068.000	1,776.750		
			HOOR	0.000	0.00	
			25.45000	1,776.750		45,218.29
1005	630-00003	*Uniformed Traffic Control	4,597.000	4,141.500		
			HOOR	455.500	44,588.90	
			97.89000	4,597.000		450,000.33
1010	630-00007	*Traffic Control Inspection	156.000	42.000		
			DAY	6.000	636.36	
			106.06000	48.000		5,090.88
1015	630-00017	*Traffic Control Management (Special)	2,154.000	716.500		
			DAY	56.000	55,829.76	
			996.96000	772.500		770,151.60
1020	630-00030	*Courtesy Patrol	428.000	0.000		
			DAY	0.000	0.00	
			1,217.78000	0.000		0.00
1021	900-00005	Added Item (Day)/ Courtesy Patrol CO #03	572.000	277.000		
			DAY	28.000	34,097.84	
			1,217.78000	305.000		371,422.90
1025	630-80002	*Flashing Beacon (Solar)	8.000	0.000		
			EACH	0.000	0.00	
			795.46000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

ESTIMATE RUN 02/11/2020

12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1030	630-80335	*Barricade (Type 3 M-A) (Temporary)	32.000	14.500		
			EACH	0.000	0.00	
			138.65000	14.500		2,010.43
1035	630-80341	*Construction Traffic Sign (Panel Size A)	138.000	55.000		
			EACH	0.000	0.00	
			42.42000	55.000		2,333.10
1040	630-80342	*Construction Traffic Sign (Panel Size B)	180.000	62.000		
			EACH	0.000	0.00	
			79.55000	62.000		4,932.10
1045	630-80343	*Construction Traffic Sign (Panel Size C)	106.000	13.000		
			EACH	0.000	0.00	
			122.75000	13.000		1,595.75
1050	630-80344	*Construction Traffic Sign (Special)	1,146.000	573.000		
			SF	0.000	0.00	
			18.56000	573.000		10,634.88
1055	630-80355	*Portable Message Sign Panel	11.000	0.000		
			EACH	0.000	0.00	
			9,015.15000	0.000		0.00
1060	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	8.000	0.000		
			EACH	0.000	0.00	
			2,068.19000	0.000		0.00
1065	630-80359	*Portable Message Sign Panel	4.000	0.000		
			DAY	0.000	0.00	
			53.04000	0.000		0.00
1070	630-80360	*Drum Channelizing Device	950.000	128.000		
			EACH	0.000	0.00	
			37.12000	128.000		4,751.36
1075	630-80363	*Drum Channelizing Device (With Light) (Flashing)	90.000	0.000		
			EACH	0.000	0.00	
			66.29000	0.000		0.00
1080	630-80367	*Portable Traffic Speed Monitor	4.000	0.000		
			EACH	0.000	0.00	
			2,810.61000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 26
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1085	630-80370	Concrete Barrier (Temporary)	108,120.000	54,060.000		
			LF	0.000	0.00	
			47.87000	54,060.000		2,587,852.20
1090	630-80378	Glare Screen (Temporary)	4,290.000	2,050.000		
			LF	0.000	0.00	
			33.26000	2,050.000		68,183.00
1095	630-80380	*Traffic Cone	1,120.000	0.000		
			EACH	0.000	0.00	
			17.71000	0.000		0.00
1100	630-80384	*Tubular Marker	20.000	0.000		
			EACH	0.000	0.00	
			63.64000	0.000		0.00
1105	630-80401	*Delineator (Type I) (Temporary)	30.000	0.000		
			EACH	0.000	0.00	
			37.12000	0.000		0.00
1110	630-80415	*Advanced Warning Flashing or Sequencing Panel (C Type)	10.000	0.000		
			DAY	0.000	0.00	
			37.12000	0.000		0.00
1115	630-85006	Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	4.000	1.500		
			EACH	0.000	0.00	
			6,967.11000	1.500		10,450.67
1120	630-85010	Impact Attenuator (Temporary)	83.000	19.000		
			EACH	0.000	0.00	
			13,815.35000	19.000		262,491.65
1125	630-85041	*Mobile Attenuator	1,352.000	702.000		
			DAY	62.000	41,427.16	
			668.18000	764.000		510,489.52
1130	632-00000	*Night Work Lighting	1.000	0.700		
			L S	0.050	11,918.69	
			238,373.74000	0.750		178,780.31
1135	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 27
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1140	700-70011	F/A Partnering	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1145	700-70016	F/A Fuel Cost Adjustment	405,157.750	-61,710.630		
			F A	-524.650	-524.65	
			1.00000	-62,235.280		-62,235.28
1150	700-70018	F/A Roadway Smoothness Incentive	18,400.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1155	700-70019	F/A Asphalt Cement Cost Adjustment	425,000.000	-82,759.060		
			F A	0.000	0.00	
			1.00000	-82,759.060		-82,759.06
1160	700-70023	F/A On-The-Job Trainee	128,000.000	29,905.000		
			F A	7,555.000	7,555.00	
			1.00000	37,460.000		37,460.00
1165	700-70025	F/A Quality Incentive Payment	700,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1170	700-70031	F/A Interim Surface Repair	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1175	700-70034	F/A Rail Road License Fee	13,600.000	12,792.150		
			F A	0.000	0.00	
			1.00000	12,792.150		12,792.15
1180	700-70034	F/A Smart Work Zone	300,000.000	204,011.750		
			F A	38,912.950	38,912.95	
			1.00000	242,924.700		242,924.70
1185	700-70035	F/A Noxious Weed Management	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1190	700-70035	F/A Public Information Services	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 28
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1195	700-70042	F/A Railroad Flagging	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1200	700-70060	F/A Adjust Utilities	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1205	700-70074	F/A Obtain Power from IREA	250,000.000	525.000		
			F A	92,358.000	92,358.00	
			1.00000	92,883.000		92,883.00
1210	700-70082	F/A Furnish & Install Electrical Service	75,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1215	700-70155	F/A Pavement Surface Course Maintenance	50,000.000	44,389.570		
			F A	5,610.430	5,610.43	
			1.00000	50,000.000		50,000.00
1220	700-70380	F/A Erosion Control & Landscape	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1225	700-70589	F/A Environmental Health & Safety Management	45,000.000	5,611.200		
			F A	0.000	0.00	
			1.00000	5,611.200		5,611.20
1230	700-70595	F/A DRB On-Demand Committee	60,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1235	700-71002	CDOT Risk Pool	400,000.000	380,954.510		
			F A	2,247.570	2,247.57	
			1.00000	383,202.080		383,202.08
1236	900-00006	Added Item (Dollar)/ Working Time Violation	0.000	-450.000		
			DOL	0.000	0.00	
			1.00000	-450.000		-450.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 02/11/2020

ESTIMATE NO: 0012

12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1237	900-00006	Added Item (Dollar)/ Materials Pay Reduction	0.000	-61,286.400		
			DOL	0.000	0.00	
			1.00000	-61,286.400		-61,286.40

			CAT 0200	CURRENT AMT	\$86,742,206.72 \$	1,595,335.61 \$39,837,994.04

CAT NO0210 DRAINAGE						
0246	206-01809	Shoring (A 29)	1.000	0.000		
			L S	0.000	0.00	
			30,660.00000	0.000		0.00
0606	604-39000	MH Spec (Water Quality)	6.000	0.000		
			EACH	0.000	0.00	
			64,155.00000	0.000		0.00
1240	206-00065	*Structure Backfill (Flow-Fill)	176.000	52.740		
			CY	0.000	0.00	
			290.85000	52.740		15,339.43
1241	206-00000	Str Excav	1,151.000	0.000		
			CY	0.000	0.00	
			15.54000	0.000		0.00
1242	206-00100	Str Bkfl (CL 1)	950.000	0.000		
			CY	0.000	0.00	
			44.52000	0.000		0.00
1245	206-01781	*Shoring (Area 1)	1.000	0.500		
			L S	0.000	0.00	
			18,060.00000	0.500		9,030.00
1250	206-01782	*Shoring (Area 2)	1.000	0.500		
			L S	0.000	0.00	
			18,060.00000	0.500		9,030.00
1255	206-01783	*Shoring (Area 3)	1.000	0.000		
			L S	0.000	0.00	
			18,060.00000	0.000		0.00
1260	206-01784	*Shoring (Area 4)	1.000	0.500		
			L S	0.000	0.00	
			28,245.00000	0.500		14,122.50

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 30
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0210 DRAINAGE						
1265	206-01785	*Shoring (Area 5)	1.000	0.330		
			L S	0.000	0.00	
			14,070.00000	0.330		4,643.10
1270	206-01786	*Shoring (Area 6)	1.000	0.830		
			L S	0.000	0.00	
			29,295.00000	0.830		24,314.85
1275	206-01787	*Shoring (Area 7)	1.000	0.660		
			L S	0.000	0.00	
			26,302.50000	0.660		17,359.65
1280	206-01788	*Shoring (Area 8)	1.000	0.660		
			L S	0.000	0.00	
			26,775.00000	0.660		17,671.50
1285	206-01789	*Shoring (Area 9)	1.000	0.330		
			L S	0.000	0.00	
			62,790.00000	0.330		20,720.70
1290	206-01790	*Shoring (Area 10)	1.000	0.330		
			L S	0.000	0.00	
			37,642.50000	0.330		12,422.03
1295	206-01791	*Shoring (Area 11)	1.000	0.000		
			L S	0.000	0.00	
			9,660.00000	0.000		0.00
1300	206-01792	*Shoring (Area 12)	1.000	0.500		
			L S	0.000	0.00	
			34,545.00000	0.500		17,272.50
1305	206-01793	*Shoring (Area 13)	1.000	0.500		
			L S	0.000	0.00	
			12,705.00000	0.500		6,352.50
1310	206-01794	*Shoring (Area 14)	1.000	0.500		
			L S	0.000	0.00	
			40,740.00000	0.500		20,370.00
1315	206-01795	*Shoring (Area 15)	1.000	0.330		
			L S	0.000	0.00	
			12,705.00000	0.330		4,192.65

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 31
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0210 DRAINAGE						
1320	206-01796	*Shoring (Area 16)	1.000	0.000		
		L S		0.000	0.00	
			36,330.00000	0.000		0.00
1325	206-01797	*Shoring (Area 17)	1.000	0.000		
		L S		0.000	0.00	
			35,595.00000	0.000		0.00
1330	206-01798	*Shoring (Area 18)	1.000	0.000		
		L S		0.000	0.00	
			39,585.00000	0.000		0.00
1335	206-01799	*Shoring (Area 19)	1.000	0.000		
		L S		0.000	0.00	
			38,430.00000	0.000		0.00
1340	207-00405	Topsoil (Special)	2,650.000	0.000		
		CY		0.000	0.00	
			52.50000	0.000		0.00
1345	210-04020	*Modify Inlet	8.000	8.000		
		EACH		0.000	0.00	
			2,625.00000	8.000		21,000.00
1350	210-04025	*Modify Structure	7.000	3.000		
		EACH		0.000	0.00	
			3,675.00000	3.000		11,025.00
1355	216-00021	*Soil Retention Blanket (Class 1)	77,307.100	70,323.160		
		SY		6,983.940	14,247.24	
			2.04000	77,307.100		157,706.48
1360	216-00301	*Turf Reinforcement Mat (Class 1)	29,111.000	1,964.500		
		SY		0.000	0.00	
			4.04000	1,964.500		7,936.58
1365	216-00302	*Turf Reinforcement Mat (Class 2)	12,285.000	2,875.340		
		SY		1,137.530	5,505.65	
			4.84000	4,012.870		19,422.29
1370	216-00303	*Turf Reinforcement Mat (Class 3)	10,400.000	10,400.000		
		SY		0.000	0.00	
			5.86000	10,400.000		60,944.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 32
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0210 DRAINAGE						
1375	506-00012	*Riprap (Special)	30.000	0.000		
			EACH	0.000	0.00	
			1,470.00000	0.000		0.00
1380	506-00206	*Riprap (6 Inch)	0.000	0.000		
			CY	0.000	0.00	
			110.25000	0.000		0.00
1381	506-00206	Riprap (6 In)	2,821.000	142.790		
			CY	0.000	0.00	
			168.74000	142.790		24,094.38
1385	506-00212	*Riprap (12 Inch)	265.000	144.080		
			CY	16.000	2,066.40	
			129.15000	160.080		20,674.33
1390	506-00412	*Soil Riprap (12 Inch)	1,426.000	920.300		
			CY	137.000	21,433.65	
			156.45000	1,057.300		165,414.59
1395	506-00424	*Soil Riprap (24 Inch)	0.000	0.000		
			CY	0.000	0.00	
			171.15000	0.000		0.00
1400	601-01000	*Concrete Class B	93.000	59.800		
			CY	0.000	0.00	
			1,239.00000	59.800		74,092.20
1405	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place)	8,391.000	5,378.500		
			LF	327.000	28,566.72	
			87.36000	5,705.500		498,432.48
1410	603-01245	*24 Inch Reinforced Concrete Pipe (Complete In Place)	2,025.000	791.930		
			LF	0.000	0.00	
			119.18000	791.930		94,382.22
1415	603-01305	*30 Inch Reinforced Concrete Pipe (Complete In Place)	241.000	32.000		
			LF	0.000	0.00	
			162.75000	32.000		5,208.00
1420	603-01365	*36 Inch Reinforced Concrete Pipe (Complete In Place)	2,112.000	865.200		
			LF	64.000	13,574.40	
			212.10000	929.200		197,083.32

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 33
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0210 DRAINAGE						
1425	603-01425	*42 Inch Reinforced Concrete Pipe (Complete In Place)	216.000	56.000		
		LF		0.000	0.00	
			271.95000	56.000		15,229.20
1430	603-01485	*48 Inch Reinforced Concrete Pipe (Complete In Place)	246.000	14.000		
		LF		0.000	0.00	
			260.40000	14.000		3,645.60
1435	603-01545	*54 Inch Reinforced Concrete Pipe (Complete In Place)	244.000	0.000		
		LF		0.000	0.00	
			334.95000	0.000		0.00
1440	603-05018	*18 Inch Reinforced Concrete End Section	9.000	4.000		
		EACH		0.000	0.00	
			997.50000	4.000		3,990.00
1445	603-05024	*24 Inch Reinforced Concrete End Section	13.000	9.000		
		EACH		0.000	0.00	
			1,155.00000	9.000		10,395.00
1450	603-05030	*30 Inch Reinforced Concrete End Section	4.000	2.000		
		EACH		0.000	0.00	
			1,365.00000	2.000		2,730.00
1455	603-05036	*36 Inch Reinforced Concrete End Section	19.000	15.000		
		EACH		0.000	0.00	
			1,627.50000	15.000		24,412.50
1460	603-05042	*42 Inch Reinforced Concrete End Section	3.000	2.000		
		EACH		0.000	0.00	
			1,785.00000	2.000		3,570.00
1465	603-70607	*6x7 Foot Concrete Box Culvert (Precast)	104.000	104.000		
		LF		0.000	0.00	
			1,774.50000	104.000		184,548.00
1470	604-00305	*Inlet Type C (5 Foot)	9.000	9.000		
		EACH		0.000	0.00	
			3,990.00000	9.000		35,910.00
1475	604-00310	*Inlet Type C (10 Foot)	1.000	0.900		
		EACH		0.000	0.00	
			4,725.00000	0.900		4,252.50

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 34
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0210 DRAINAGE						
1480	604-00505	*Inlet Type D (5 Foot)	22.000	5.400		
			EACH	0.000	0.00	
			4,935.00000	5.400		26,649.00
1485	604-00510	*Inlet Type D (10 Foot)	3.000	2.800		
			EACH	0.000	0.00	
			6,930.00000	2.800		19,404.00
1490	604-00515	*Inlet Type D (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			8,085.00000	0.000		0.00
1495	604-25000	*Vane Grate Inlet Special	11.000	1.500		
			EACH	1.000	9,208.50	
			9,208.50000	2.500		23,021.25
1500	604-25005	*Vane Grate Inlet (5 Foot)	29.000	7.500		
			EACH	0.000	0.00	
			7,581.00000	7.500		56,857.50
1505	604-25010	*Vane Grate Inlet (10 Foot)	10.000	2.500		
			EACH	0.500	4,315.50	
			8,631.00000	3.000		25,893.00
1510	604-25015	*Vane Grate Inlet (15 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			10,468.50000	0.000		0.00
1515	604-26005	*Vane Grate Inlet (Double) (5 Foot)	25.000	7.000		
			EACH	3.000	30,460.50	
			10,153.50000	10.000		101,535.00
1520	604-26010	*Vane Grate Inlet (Double) (10 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			4,693.50000	0.000		0.00
1521	604-26010	Vane Grate Inlet (D) (10 Ft)	2.000	1.000		
			EACH	0.000	0.00	
			12,628.16000	1.000		12,628.16
1522	604-30000	MH Slab Base (Spec)	4.000	0.000		
			EACH	0.000	0.00	
			4,693.50000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 35
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0210 DRAINAGE						
1525	604-30005	*Manhole Slab Base (5 Foot)	1.000	0.000		
		EACH		0.000	0.00	
			3,360.00000	0.000		0.00
1530	604-30010	*Manhole Slab Base (10 Foot)	8.000	2.400		
		EACH		0.000	0.00	
			5,145.00000	2.400		12,348.00
1535	604-30015	*Manhole Slab Base (15 Foot)	1.000	0.800		
		EACH		0.000	0.00	
			8,610.00000	0.800		6,888.00
1540	604-30020	*Manhole Slab Base (20 Foot)	0.000	0.000		
		EACH		0.000	0.00	
			9,555.00000	0.000		0.00
1545	604-30025	*Manhole Slab Base (25 Foot)	1.000	0.000		
		EACH		0.000	0.00	
			10,290.00000	0.000		0.00
1550	604-31000	*Manhole Box Base (Special)	3.000	2.700		
		EACH		0.000	0.00	
			22,018.50000	2.700		59,449.95
1555	604-31010	*Manhole Box Base (10 Foot)	1.000	0.000		
		EACH		0.000	0.00	
			14,910.00000	0.000		0.00
1560	604-31015	*Manhole Box Base (15 Foot)	1.000	0.000		
		EACH		0.000	0.00	
			16,905.00000	0.000		0.00
1565	609-24002	*Gutter Type 2 (2 Foot)	11,780.000	0.000		
		LF		0.000	0.00	
			24.49000	0.000		0.00

		CAT 0210	CURRENT AMT	\$ 5,790,332.08	\$ 129,378.56	\$ 2,183,613.94

CAT NO0220 ITS						
1570	210-00473	*Reset TV Cameras	1.000	1.000		
		EACH		0.000	0.00	
			5,769.75000	1.000		5,769.75

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 36
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0220 ITS						
1575	210-00475	*Reset Closed Circuit Television Pole	5.000	1.000		
			EACH	0.000	0.00	
			6,125.70000	1.000		6,125.70
1580	210-00820	*Reset Variable Message Sign	1.000	0.000		
			EACH	0.000	0.00	
			45,307.50000	0.000		0.00
1585	210-00840	*Reset Traffic Signal Pole	1.000	1.000		
			EACH	0.000	0.00	
			3,081.75000	1.000		3,081.75
1590	210-00847	*Reset Travel Time Indicator	8.000	0.000		
			EACH	0.000	0.00	
			4,558.05000	0.000		0.00
1595	210-00855	*Reset Traffic Signal Controller Cabinet	2.000	1.000		
			EACH	0.000	0.00	
			4,620.00000	1.000		4,620.00
1600	503-00024	*Drilled Shaft (24 Inch)	115.000	33.330		
			LF	9.500	3,650.85	
			384.30000	42.830		16,459.57
1605	503-00036	*Drilled Shaft (36 Inch)	18.000	18.000		
			LF	0.000	0.00	
			188.08000	18.000		3,385.44
1610	503-00048	*Drilled Shaft (48 Inch)	32.000	0.000		
			LF	0.000	0.00	
			549.37000	0.000		0.00
1615	612-00260	*Location Marker (Fiber Optic)(Dome)	18.000	0.000		
			EACH	0.000	0.00	
			170.10000	0.000		0.00
1620	612-00270	*Location Marker (Utility)(Flat Slat)	18.000	0.000		
			EACH	0.000	0.00	
			75.60000	0.000		0.00
1625	613-00206	*2 Inch Electrical Conduit (Bored)	4,710.000	1,076.000		
			LF	0.000	0.00	
			13.87000	1,076.000		14,924.12

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 37
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0220 ITS						
1630	613-00306	*3 Inch Electrical Conduit (Bored)	4,000.000	1,378.000		
			LF	0.000	0.00	
			22.33000	1,378.000		30,770.74
1635	613-01100	*1 Inch Electrical Conduit (Plastic)	470.000	0.000		
			LF	0.000	0.00	
			20.19000	0.000		0.00
1640	613-01200	*2 Inch Electrical Conduit (Plastic)	4,025.000	1,955.000		
			LF	0.000	0.00	
			12.55000	1,955.000		24,535.25
1645	613-01300	*3 Inch Electrical Conduit (Plastic)	1,760.000	1,447.000		
			LF	0.000	0.00	
			19.07000	1,447.000		27,594.29
1650	613-07000	*Pull Box (Special)	5.000	0.000		
			EACH	0.000	0.00	
			640.50000	0.000		0.00
1655	613-07011	*Pull Box (11"x18"x12")	18.000	2.000		
			EACH	0.000	0.00	
			1,223.25000	2.000		2,446.50
1660	613-07023	*Pull Box (24"x36"x24")	15.000	1.000		
			EACH	0.000	0.00	
			1,904.70000	1.000		1,904.70
1665	613-07040	*Pull Box (30"x48"x24")	4.000	1.000		
			EACH	0.000	0.00	
			2,640.75000	1.000		2,640.75
1665		MATERIAL ALLOWANCE No Test Required		4.000		
			EACH	0.000	0.00	
			1,095.75000	4.000		4,383.00
1670	613-80130	*Service Meter Cabinet	7.000	0.000		
			EACH	0.000	0.00	
			7,072.80000	0.000		0.00
1675	614-10123	*Variable Message Sign (Install Only)	1.000	0.000		
			EACH	0.000	0.00	
			28,460.25000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

ESTIMATE RUN 02/11/2020

12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0220 ITS						
1680	614-10147	*Variable Message Sign LED (Overhead)	2.000	0.000		
			EACH	0.000	0.00	
			120,608.25000	0.000		0.00
1685	614-30110	Butterfly Structure	1.000	0.000		
			EACH	0.000	0.00	
			40,036.46000	0.000		0.00
1690	614-42400	Monotube Overhead Sign Bridge (24 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			104,651.55000	0.000		0.00
1695	614-70024	*1310nm SFP Optic Module	4.000	0.000		
			EACH	0.000	0.00	
			358.05000	0.000		0.00
1700	614-70028	*CWDM SFP Optic Module	12.000	0.000		
			EACH	0.000	0.00	
			1,010.10000	0.000		0.00
1705	614-70030	*Optical Attenuator	16.000	0.000		
			EACH	0.000	0.00	
			97.65000	0.000		0.00
1710	614-70032	*Optical Filter	20.000	0.000		
			EACH	0.000	0.00	
			1,268.40000	0.000		0.00
1715	614-72830	*Communications Cabinet (Toll Point)	1.000	0.000		
			EACH	0.000	0.00	
			14,966.70000	0.000		0.00
1720	614-72830	*Communications Cabinet (TYPE 332)	3.000	0.000		
			EACH	0.000	0.00	
			14,382.90000	0.000		0.00
1725	614-72830	*Communications Cabinet (TYPE 332D)	0.000	0.000		
			EACH	0.000	0.00	
			13,083.00000	0.000		0.00
1730	614-72832	*Communications Cabinet (Type 2)	3.000	0.000		
			EACH	0.000	0.00	
			15,608.25000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

ESTIMATE RUN 02/11/2020

12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0220 ITS						
1735	614-72875	*Loop Detector Wire	800.000	0.000		
			LF	0.000	0.00	
			8.40000	0.000		0.00
1740	614-72887	*Microwave Vehicle Radar Detector	10.000	2.000		
			EACH	0.000	0.00	
			12,831.00000	2.000		25,662.00
1740		MATERIAL ALLOWANCE MICROWAVE VEHICLE RADAR DETECTOR		8.000		
			EACH	0.000	0.00	
			6,893.12000	8.000		55,144.96
1745	614-73005	*Piezo (Electric) (Class II)	2.000	0.000		
			EACH	0.000	0.00	
			10,431.75000	0.000		0.00
1750	614-81000	*Traffic Signal-Light Pole Steel	1.000	0.000		
			EACH	0.000	0.00	
			13,965.00000	0.000		0.00
1755	614-86010	*Dedicated Short Range Communications (DSRC) (Roadside Unit)	7.000	0.000		
			EACH	0.000	0.00	
			8,881.95000	0.000		0.00
1760	614-86734	*Weigh-In-Motion Station (Type III)	1.000	0.000		
			EACH	0.000	0.00	
			148,844.85000	0.000		0.00
1765	614-86741	*Weather Monitoring System	1.000	0.000		
			EACH	0.000	0.00	
			89,236.08000	0.000		0.00
1770	614-86800	*Uninterrupted Power Supply	3.000	0.000		
			EACH	0.000	0.00	
			26,353.95000	0.000		0.00
1775	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	6,575.000	0.000		
			LF	0.000	0.00	
			3.60000	0.000		0.00
1780	614-87015	*Buffer Tube Fan Out Kit	6.000	0.000		
			EACH	0.000	0.00	
			739.20000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

ESTIMATE RUN 02/11/2020

12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	

CAT NO0220 ITS							
1785	614-87024	*Fiber Optic Termination Panel (24 Fiber)	6.000	0.000			
			EACH	0.000	0.00		
			1,383.90000	0.000		0.00	
1790	614-87320	*Closed Circuit Television	3.000	1.000			
			EACH	0.000	0.00		
			13,322.40000	1.000		13,322.40	
1795	614-87350	*Test Fiber Optic Cable	1.000	0.000			
			L S	0.000	0.00		
			4,272.45000	0.000		0.00	
1800	614-87402	*Breakaway Tapered ITS Pole Steel (40 Feet)	4.000	2.000			
			EACH	0.000	0.00		
			11,632.95000	2.000		23,265.90	
1800		MATERIAL ALLOWANCE Pole, Breakaway ITS		2.000			
			EACH	0.000	0.00		
			2,450.00000	2.000		4,900.00	
1805	614-87413	*Fiber Optic Cable (Multi Mode) (12 Strands)	3,390.000	3,390.000			
			LF	0.000	0.00		
			4.04000	3,390.000		13,695.60	
1810	614-87692	*Ethernet Switch Type II	5.000	0.000			
			EACH	0.000	0.00		
			3,960.60000	0.000		0.00	
			CAT 0220	CURRENT AMT	\$ 1,831,794.62	\$ 3,650.85	284,632.42

CAT NO0300 STRUCTURES							
1812	206-00000	Str Excav	8,477.000	4,233.000			
			CY	1,502.000	23,341.08		
			15.54000	5,735.000		89,121.90	
1813	206-00100	Str Bkfl (CL 1)	10,215.000	2,151.750			
			CY	2,172.500	96,719.70		
			44.52000	4,324.250		192,515.61	
1814	206-00360	Mechanical Reinforcement of Soil	10,215.000	2,151.750			
			CY	2,172.500	19,291.80		
			8.88000	4,324.250		38,399.34	

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 41
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1815	420-00000	*Geomembrane	3,437.000	388.500		
			SY	864.500	9,492.21	
			10.98000	1,253.000		13,757.94
1820	502-00460	Pile Tip	162.000	82.000		
			EACH	0.000	0.00	
			186.73000	82.000		15,311.86
1820		MATERIAL ALLOWANCE Pile Driving Point		0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00
1820		MATERIAL ALLOWANCE Pile Driving Point		0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00
1820		MATERIAL ALLOWANCE Pile Driving Point		0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00
1820		MATERIAL ALLOWANCE Pile Driving Point		0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00
1820		MATERIAL ALLOWANCE Pile Driving Point		0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00
1820		MATERIAL ALLOWANCE Pile Driving Point		0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00
1820		MATERIAL ALLOWANCE Pile Driving Point		5.000		
			EACH	0.000	0.00	
			140.00000	5.000		700.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1820		MATERIAL ALLOWANCE Pile Driving Point		8.000		
			EACH	0.000	0.00	
			140.00000	8.000		1,120.00
1820		MATERIAL ALLOWANCE Pile Driving Point		15.000		
			EACH	0.000	0.00	
			103.33330	15.000		1,550.00
1820		MATERIAL ALLOWANCE Pile Driving Point		8.000		
			EACH	0.000	0.00	
			140.00000	8.000		1,120.00
1820		MATERIAL ALLOWANCE Pile Driving Point		8.000		
			EACH	0.000	0.00	
			140.00000	8.000		1,120.00
1820		MATERIAL ALLOWANCE Pile Driving Point		12.000		
			EACH	0.000	0.00	
			140.00000	12.000		1,680.00
1820		MATERIAL ALLOWANCE Pile Driving Point		16.000		
			EACH	0.000	0.00	
			140.00000	16.000		2,240.00
1820		MATERIAL ALLOWANCE Pile Driving Point		10.000		
			EACH	0.000	0.00	
			85.00000	10.000		850.00
1825	502-00500	*Complete Joint Penetration (CJP) Splice	24.000	20.000		
			EACH	0.000	0.00	
			1,779.45000	20.000		35,589.00
1830	502-11489	*Steel Piling (HP 14x89)	10,406.940	5,837.150		
			LF	0.000	0.00	
			91.75000	5,837.150		535,558.51
1830		MATERIAL ALLOWANCE Steel Str Pile		0.000		
			LF	0.000	0.00	
			45.83500	0.000		0.00
1830		MATERIAL ALLOWANCE 780 LF Pile Driven--Report 1380.001		0.000		
			LF	0.000	0.00	
			45.83500	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		0.000		
			LF	0.000	0.00	
			45.83500	0.000		0.00
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		0.000		
			LF	0.000	0.00	
			45.83500	0.000		0.00
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		0.000		
			LF	0.000	0.00	
			45.83500	0.000		0.00
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		0.000		
			LF	0.000	0.00	
			45.83500	0.000		0.00
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		0.000		
			LF	0.000	0.00	
			45.83500	0.000		0.00
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		0.000		
			LF	0.000	0.00	
			45.83501	0.000		0.00
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		192.850		
			LF	0.000	0.00	
			45.83500	192.850		8,839.28
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		480.000		
			LF	0.000	0.00	
			45.83500	480.000		22,000.80
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		480.000		
			LF	0.000	0.00	
			45.83500	480.000		22,000.80
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		480.000		
			LF	0.000	0.00	
			45.83500	480.000		22,000.80

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		480.000		
			LF	0.000	0.00	
			45.83500	480.000		22,000.80
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		480.000		
			LF	0.000	0.00	
			45.83500	480.000		22,000.80
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		720.000		
			LF	0.000	0.00	
			45.83500	720.000		33,001.20
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		480.000		
			LF	0.000	0.00	
			45.83500	480.000		22,000.80
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		480.000		
			LF	0.000	0.00	
			45.83500	480.000		22,000.80
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		480.000		
			LF	0.000	0.00	
			45.83500	480.000		22,000.80
1831	900-00012	Added Item (Foot)/ Steel Piling Cut-offs (per Section 502.13)		810.000	147.020	
			LF	0.000	0.00	
			73.40000	147.020		10,791.27
1835	503-00036	*Drilled Shaft (36 Inch)		0.000	0.000	
			LF	0.000	0.00	
			188.08000	0.000		0.00
1840	504-04425	Architectural Precast Concrete Panel		0.000	0.000	
			SF	0.000	0.00	
			32.42000	0.000		0.00
1845	507-00000	Concrete Slope and Ditch Paving		0.000	0.000	
			CY	0.000	0.00	
			840.00000	0.000		0.00
1850	513-00600	Bridge Drain		11.000	1.000	
			EACH	0.000	0.00	
			4,926.29000	1.000		4,926.29

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 45
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1855	515-00120	*Waterproofing (Membrane)	8,076.000	1,127.000		
			SY	0.000	0.00	
			15.91000	1,127.000		17,930.57
1860	515-00400	*Concrete Sealer	437.000	36.960		
			SY	0.000	0.00	
			13.02000	36.960		481.22
1865	518-01004	Bridge Expansion Device (0-4 Inch)	589.000	142.000		
			LF	0.000	0.00	
			245.61000	142.000		34,876.62
1865		MATERIAL ALLOWANCE Expansion Device		142.000		
			LF	0.000	0.00	
			102.60000	142.000		14,569.20
1865		MATERIAL ALLOWANCE Expansion Device		305.000		
			LF	0.000	0.00	
			102.60000	305.000		31,293.00
1870	518-03000	*Sawing and Sealing Bridge Joint	1,778.000	0.000		
			LF	0.000	0.00	
			27.01000	0.000		0.00
1875	601-03040	*Concrete Class D (Bridge)	3,875.000	1,506.220		
			CY	78.790	56,697.28	
			719.60000	1,585.010		1,140,573.20
1875		MATERIAL ALLOWANCE Conc, CL D		0.000		
			CY	0.000	0.00	
			12.99142	0.000		0.00
1875		MATERIAL ALLOWANCE Deck Panels		0.000		
			CY	0.000	0.00	
			16.99308	0.000		0.00
1875		MATERIAL ALLOWANCE Deck Panels + Adj for Report 1875-002		0.000		
			CY	0.000	0.00	
			16.99308	0.000		0.00
1875		MATERIAL ALLOWANCE Adjustment Per Report 1875-002		0.000		
			CY	0.000	0.00	
			16.99308	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1875		MATERIAL ALLOWANCE Deck Panels + Adj for 1875-003 & 1875-004		0.000		
			CY	0.000	0.00	
			20.54326	0.000		0.00
1875		MATERIAL ALLOWANCE Deck Panels 1875-005,006,007		0.000		
			CY	0.000	0.00	
			20.54326	0.000		0.00
1875		MATERIAL ALLOWANCE Deck Panels 1875-008,009		2,979.000		
			CY	-2,979.000	-67,928.59	
			22.80248	0.000		0.00
1875		MATERIAL ALLOWANCE Conc, CL D		0.000		
			NCU	0.000	0.00	
			22.80248	0.000		0.00
1875		MATERIAL ALLOWANCE Conc, CL D Adjustment Report		0.000		
			NCU	3,079.350	70,216.81	
			22.80248	3,079.350		70,216.82
1880	601-03050	*Concrete Class D (Wall)	214.000	23.370		
			CY	0.000	0.00	
			564.15000	23.370		13,184.19
1885	601-40301	*Structural Concrete Coating	17,522.000	2,288.500		
			SF	0.000	0.00	
			1.45000	2,288.500		3,318.33
1890	601-40302	*Structural Concrete Coating (Anti-Graffiti)	10,602.000	0.000		
			SF	0.000	0.00	
			1.34000	0.000		0.00
1895	602-00000	*Reinforcing Steel	3,814.000	2,493.200		
			LB	0.000	0.00	
			1.06000	2,493.200		2,642.79
1900	602-00020	*Reinforcing Steel (Epoxy Coated)	751,337.000	256,577.670		
			LB	17,566.700	21,782.71	
			1.24000	274,144.370		339,939.02
1905	605-83002	Geocomposite Drain with Pipe	0.000	0.000		
			SY	0.000	0.00	
			31.50000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 47
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1910	606-00931	*Guardrail Type 9 (Style CD) (Special)	0.000	0.000		
			LF	0.000	0.00	
			144.74000	0.000		0.00
1915	606-10700	*Bridge Rail Type 7	795.000	0.000		
			LF	0.000	0.00	
			89.87000	0.000		0.00
1920	606-10705	*Bridge Rail Type 7 (Special)	99.000	0.000		
			LF	0.000	0.00	
			124.89000	0.000		0.00
1925	606-11030	*Bridge Rail Type 10M	932.000	308.000		
			LF	0.000	0.00	
			158.81000	308.000		48,913.48
1925		MATERIAL ALLOWANCE Bridge Rail		314.000		
			LF	0.000	0.00	
			73.80000	314.000		23,173.20
1925		MATERIAL ALLOWANCE Bridge Rail		310.000		
			LF	0.000	0.00	
			73.80000	310.000		22,878.00
1930	607-53137	*Fence Chain Link (Special) (36 Inch)	195.000	0.000		
			LF	0.000	0.00	
			51.22000	0.000		0.00
1935	613-00200	*2 Inch Electrical Conduit	2,138.000	1,352.000		
			LF	0.000	0.00	
			12.55000	1,352.000		16,967.60
1940	618-00154	*Prestressed Concrete I (BT54)	2,160.000	1,188.000		
			LF	0.000	0.00	
			253.37000	1,188.000		301,003.56
1940		MATERIAL ALLOWANCE Intermediate Diaphragms		971.999		
			LF	0.000	0.00	
			5.24805	971.999		5,101.10
1940		MATERIAL ALLOWANCE Prestress Girder		972.000		
			LF	0.000	0.00	
			155.82000	972.000		151,457.04

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 48
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1945	618-01992	*Prestressed Concrete Box (Depth Less Than 32 Inches)	14,730.000	7,191.000		
		SF		0.000	0.00	
			56.09000	7,191.000		403,343.19
1945		MATERIAL ALLOWANCE Prestress Girder		258.000		
		SF		0.000	0.00	
			36.32000	258.000		9,370.56
1950	618-01995	*Prestressed Concrete Box (Depth 32 Inch Through 48 Inch)	0.000	0.000		
		EACH		0.000	0.00	
			51.02000	0.000		0.00
1950		MATERIAL ALLOWANCE Prestress Girder		8,983.000		
		EACH		0.000	0.00	
			36.32000	8,983.000		326,262.56
1951	618-01994	Prestress Conc Box (Depth 32" Thru 48") Change Order # 008	14,728.000	7,686.250		
		SF		0.000	0.00	
			51.02000	7,686.250		392,152.48
1951		MATERIAL ALLOWANCE Prestress Girder		6,455.000		
		SF		0.000	0.00	
			36.32000	6,455.000		234,445.60
1955	641-10000	*Shotcrete	0.000	0.000		
		SY		0.000	0.00	
			117.86000	0.000		0.00
1981	206-01800	Shoring (A 20)	1.000	0.850		
		L S		0.000	0.00	
			63,801.42000	0.850		54,231.21
1986	206-01801	Shoring (A 21)	1.000	0.850		
		L S		0.000	0.00	
			60,158.60000	0.850		51,134.81
1991	206-01802	Shoring (A 22)	1.000	1.000		
		L S		0.000	0.00	
			85,242.89000	1.000		85,242.89
1996	206-01803	Shoring (A 23)	1.000	1.000		
		L S		0.000	0.00	
			85,242.89000	1.000		85,242.89

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 02/11/2020

ESTIMATE NO: 0012

12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
2001	206-01804	Shoring (A 24)	1.000	0.900		
			L S	0.100	12,376.04	
			123,760.44000	1.000		123,760.44
2006	206-01805	Shoring (A 25)	1.000	0.700		
			L S	0.300	10,380.88	
			34,602.92000	1.000		34,602.92
2033	606-10705	Brdg Rail Ty 7 (Spec)	1,573.000	0.000		
			LF	0.000	0.00	
			124.89000	0.000		0.00

			CAT 0300	CURRENT AMT	\$ 9,110,558.28	\$ 252,369.92
					\$ 5,202,507.09	
CAT NO0310 WALLS (Noise, Median, Outside)						
1836	503-00036	Drilled Caisson (36 In)	5,900.000	1,600.000		
			LF	0.000	0.00	
			188.08000	1,600.000		300,928.00
1841	504-04425	Architectural Precast Concrete Panel	57,780.000	14,630.000		
			SF	0.000	0.00	
			32.42000	14,630.000		474,304.60
1846	507-00000	Conc S and D Pave	30.000	5.300		
			CY	4.400	3,696.00	
			840.00000	9.700		8,148.00
1906	605-83002	Geocomp Drain (w/ Pipe)	445.000	257.000		
			SY	0.000	0.00	
			31.50000	257.000		8,095.50
1911	606-00931	Guardrail Type 9 (Style CD) (Special)	292.000	0.000		
			LF	0.000	0.00	
			144.74000	0.000		0.00
1956	641-10000	Shotcrete	0.000	0.000		
			SY	0.000	0.00	
			117.86000	0.000		0.00
1957	641-10010	Initial Shotcrete Facing	2,117.000	1,780.000		
			SF	0.000	0.00	
			13.10000	1,780.000		23,318.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 50
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0310 WALLS (Noise, Median, Outside)						
1960	206-00000	*Structure Excavation	19,108.000	10,690.000		
			CY	1,817.000	28,236.18	
			15.54000	12,507.000		194,358.78
1965	206-00050	*Structure Backfill (Special)	881.000	881.000		
			CY	0.000	0.00	
			86.14000	881.000		75,889.34
1970	206-00100	*Structure Backfill (Class 1)	27,169.000	13,621.000		
			CY	0.000	0.00	
			44.52000	13,621.000		606,406.92
1975	206-00360	*Mechanical Reinforcement of Soil	14,992.000	8,303.000		
			CY	0.000	0.00	
			8.88000	8,303.000		73,730.64
1980	206-01800	*Shoring (Area 20)	0.000	0.000		
			L S	0.000	0.00	
			63,801.42000	0.000		0.00
1985	206-01801	*Shoring (Area 21)	0.000	0.000		
			L S	0.000	0.00	
			60,158.60000	0.000		0.00
1990	206-01802	*Shoring (Area 22)	0.000	0.000		
			L S	0.000	0.00	
			85,242.89000	0.000		0.00
1995	206-01803	*Shoring (Area 23)	0.000	0.000		
			L S	0.000	0.00	
			85,242.89000	0.000		0.00
2000	206-01804	*Shoring (Area 24)	0.000	0.000		
			L S	0.000	0.00	
			123,760.44000	0.000		0.00
2005	206-01805	*Shoring (Area 25)	0.000	0.000		
			L S	0.000	0.00	
			34,602.92000	0.000		0.00
2007	420-00000	Geomembrane	6,782.000	3,556.000		
			SY	0.000	0.00	
			10.98000	3,556.000		39,044.88

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 51
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0310 WALLS (Noise, Median, Outside)						
2010	504-04420	*Precast Panel Facing	22,200.000	12,543.000		
			SF	0.000	0.00	
			38.14000	12,543.000		478,390.02
2015	504-06406	*Soil Nail	1,760.000	1,740.000		
			LF	0.000	0.00	
			38.97000	1,740.000		67,807.80
2016	504-06410	Verification Testing	3.000	3.000		
			EACH	0.000	0.00	
			2,625.00000	3.000		7,875.00
2017	515-00400	Concrete Sealer	3,834.000	0.000		
			SY	0.000	0.00	
			13.02000	0.000		0.00
2018	601-03050	Conc CL D (Wall)	3,212.000	1,432.900		
			CY	652.100	367,882.22	
			564.15000	2,085.000		1,176,252.75
2019	601-40301	Struct Conc Coating	156,222.000	34,157.000		
			SF	0.000	0.00	
			1.45000	34,157.000		49,527.65
2020	601-40302	*Structural Concrete Coating (Anti-Graffiti)	118,429.000	29,260.000		
			SF	0.000	0.00	
			1.34000	29,260.000		39,208.40
2025	602-00000	*Reinforcing Steel	124,007.000	72,316.000		
			LB	30,333.000	32,152.98	
			1.06000	102,649.000		108,807.94
2030	602-00020	*Reinforcing Steel (Epoxy Coated)	144,853.000	70,172.000		
			LB	23,076.000	28,614.24	
			1.24000	93,248.000		115,627.52
2032	606-10700	Brdg Rail Ty 7	2,953.000	0.000		
			LF	0.000	0.00	
			89.87000	0.000		0.00

			CAT 0310	CURRENT AMT	\$ 8,628,907.43 \$	460,581.62 \$ 3,847,721.74

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 52
 ESTIMATE RUN 02/11/2020
 12:34:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
2035	620-00002	Field Office (Class 2)	3.000	3.000		
			EACH	0.000	0.00	
			100,809.86000	3.000		302,429.58
2040	620-00005	Field Office (Special)	1.000	0.720		
			EACH	0.000	0.00	
			796,559.65000	0.720		573,522.95
2045	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			67,041.14000	1.000		67,041.14
2050	620-00020	Sanitary Facility	4.000	4.000		
			EACH	0.000	0.00	
			5,670.00000	4.000		22,680.00

		CAT 0400	CURRENT AMT	\$ 1,188,710.37	\$ 0.00	\$ 965,673.67

		PROJECT TOTAL	CURRENT AMT	\$13,292,509.50	\$ 2,441,316.56	\$52,322,142.90