

ESTIMATE SUMMARY

CONTID: C22590

ESTIMATE NO: 0034 PROG

SPEC YR: 2005

PCN: 22590-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 1015.0 DAYS

TIME ALLOW: 8/30/2021 FIXED COMPLETION DAT

I-25 SOUTH GAP: CASTLE ROCK TO MONUMENT

PERCENT TIME: 109.38

ORIG TIME ALLOW: 8/30/2021 FIXED COMPLETION DAT

PROJECT NO: NHPP0252-476

I-25 SOUTH GAP PACKAGE 2

NAME OF ROAD:

PROJECT COUNTIES: DOUGLAS, REGION 1

EL PASO

CONTRACTOR:

KRAEMER NORTH AMERICA, LLC

PAY PERIOD ENDING 11/25/2021

DATE TIME STARTED 02/15/2019

P.O. BOX 220

DATE LET 12/21/2018

DATE WORK BEGAN 02/15/2019

DATE AWARDED 02/01/2019

DATE TIME STOPPED

DATE CONTRACT EXECUTED 02/13/2019

DATE ACCEPTED

PLAIN WI 53577 (608)546-2311

DATE NOTICE TO PROCEED 02/15/2019

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 126,553,196.90 PARTICIPATING	\$ 18,960,623.39	\$ 849,754.01
AWARD PROJECT AMT: \$ 104,131,317.37 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 94.00% TOTAL EARNINGS	18,960,623.39	849,754.01
FUNDS AVAILABLE: \$ 7,592,573.51 STOCKPILED MATERIALS	83,709.22	-49.02
	GROSS EARNINGS	19,044,332.61
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-1,561,969.76	849,704.99
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	17,482,362.85
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	17,482,362.85
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 849,704.99

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 2
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00001	*Clearing and Grubbing	0.000	0.000		
			ACRE	0.000	0.00	
			122,430.00000	0.000		0.00
0006	201-00000	Clear and Grub	1.000	1.000		
			L S	0.000	0.00	
			122,430.00000	1.000		122,430.00
0010	202-00010	*Removal of Tree	591.000	591.000		
			EACH	0.000	0.00	
			435.75000	591.000		257,528.25
0015	202-00015	*Removal of Headwall	12.000	11.000		
			EACH	0.000	0.00	
			1,008.00000	11.000		11,088.00
0020	202-00019	*Removal of Inlet	40.000	24.000		
			EACH	0.000	0.00	
			987.00000	24.000		23,688.00
0025	202-00020	*Removal of Concrete Box Culvert	3.000	3.000		
			EACH	0.000	0.00	
			18,301.50000	3.000		54,904.50
0030	202-00021	*Removal of Manhole	2.000	0.000		
			EACH	0.000	0.00	
			2,313.15000	0.000		0.00
0035	202-00027	*Removal of Riprap	740.000	98.800		
			SY	0.000	0.00	
			20.48000	98.800		2,023.42
0040	202-00035	*Removal of Pipe	3,495.000	2,970.200		
			LF	0.000	0.00	
			26.25000	2,970.200		77,967.75
0045	202-00037	*Removal of End Section	31.000	31.000		
			EACH	0.000	0.00	
			264.60000	31.000		8,202.60
0050	202-00090	*Removal of Delineator	526.000	220.000		
			EACH	0.000	0.00	
			1.07000	220.000		235.40

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 3
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0055	202-00170	Grinding And Texturing Concrete Pavement	433.330	433.330		
			SY	0.000	0.00	
			22.44000	433.330		9,723.93
0060	202-00210	*Removal of Concrete Pavement	13,251.440	13,189.120		
			SY	0.000	0.00	
			6.91000	13,189.120		91,136.82
0065	202-00220	*Removal of Asphalt Mat	67,466.000	67,466.000		
			SY	0.000	0.00	
			8.41000	67,466.000		567,389.06
0070	202-00240	*Removal of Asphalt Mat (Planing) (2")	257,711.090	257,711.090		
			SY	0.000	0.00	
			2.78000	257,711.090		716,436.83
0075	202-00240	*Removal of Asphalt Mat (Planing) (Special) 3.5"	15,883.850	15,883.850		
			SY	0.000	0.00	
			4.67000	15,883.850		74,177.58
0080	202-00246	*Removal of Asphalt Mat (Planing) (Special) 8"	30,909.000	24,889.690		
			SY	0.000	0.00	
			8.40000	24,889.690		209,073.40
0085	202-00248	*Removal of Rumble Strips	40,329.000	40,329.000		
			LF	0.000	0.00	
			2.73000	40,329.000		110,098.17
0090	202-00250	*Removal of Pavement Marking	275,232.270	245,113.940		
			SF	30,118.330	27,407.68	
			0.91000	275,232.270		250,461.37
0095	202-00700	*Removal of Light Standard	61.000	60.000		
			EACH	0.000	0.00	
			807.45000	60.000		48,447.00
0100	202-00705	*Removal of Light Standard Foundation	60.000	60.000		
			EACH	0.000	0.00	
			807.45000	60.000		48,447.00
0105	202-00715	*Removal of Closed Circuit Television Pole	7.000	7.000		
			EACH	0.000	0.00	
			971.25000	7.000		6,798.75

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 4
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0110	202-00720	*Removal of Closed Circuit Camera	2.000	2.000		
			EACH	0.000	0.00	
			341.25000	2.000		682.50
0115	202-00750	*Removal of Luminaire	59.000	54.000		
			EACH	0.000	0.00	
			404.25000	54.000		21,829.50
0120	202-00805	Removal of Overhead Sign Structure	1.000	1.000		
			EACH	0.000	0.00	
			5,242.09000	1.000		5,242.09
0125	202-00810	*Removal of Ground Sign	199.000	95.000		
			EACH	0.000	0.00	
			42.64000	95.000		4,050.80
0130	202-00821	*Removal of Sign Panel	10.000	0.000		
			EACH	0.000	0.00	
			53.30000	0.000		0.00
0135	202-00827	*Removal of Pull Box	92.000	83.000		
			EACH	0.000	0.00	
			231.00000	83.000		19,173.00
0140	202-00895	Removal of Impact Attenuator	1.000	1.000		
			EACH	0.000	0.00	
			1,063.42000	1.000		1,063.42
0145	202-00900	*Removal of Concrete Footing	11.000	5.000		
			EACH	0.000	0.00	
			692.90000	5.000		3,464.50
0150	202-01130	*Removal of Guardrail Type 3	44,092.460	44,092.460		
			LF	0.000	0.00	
			4.14000	44,092.460		182,542.78
0155	202-01135	*Removal of Guardrail Thrie Beam	5,443.750	5,418.750		
			LF	0.000	0.00	
			4.45000	5,418.750		24,113.44
0160	202-01170	*Removal of Guardrail Type 7	3,426.210	3,426.210		
			LF	0.000	0.00	
			23.10000	3,426.210		79,145.45

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 5
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0165	202-01200	*Removal of Tensioned Cable Barrier	12,212.000	12,212.000		
			LF	0.000	0.00	
			3.33000	12,212.000		40,665.96
0170	202-01300	*Removal of End Anchorage	38.000	38.000		
			EACH	0.000	0.00	
			1,301.36000	38.000		49,451.68
0175	202-04008	*Clean Culvert (18"-24" Pipe)	2,344.000	1,585.750		
			LF	0.000	0.00	
			17.85000	1,585.750		28,305.64
0180	202-04008	*Clean Culvert (25"-48" Pipe and CBC < 4'x4')	2,263.000	1,750.000		
			LF	0.000	0.00	
			25.20000	1,750.000		44,100.00
0185	202-04008	*Clean Culvert (CBC > 4'x4')	561.000	295.250		
			LF	0.000	0.00	
			39.90000	295.250		11,780.48
0190	202-05019	*Sawing Concrete (Special)	7,562.000	7,562.000		
			LF	0.000	0.00	
			5.25000	7,562.000		39,700.50
0195	202-05030	*Sawing Asphalt Material (10 Inch)	149,955.000	148,035.000		
			LF	0.000	0.00	
			3.15000	148,035.000		466,310.25
0197	203-00000	Uncl Excav (FR 36)	32,040.000	32,040.000		
			CY	0.000	0.00	
			30.14000	32,040.000		965,685.60
0200	203-00040	*Unclassified Excavation (Special)	15,280.380	15,280.380		
			CY	0.000	0.00	
			18.69000	15,280.380		285,590.30
0205	203-00050	*Unsuitable Material	108,302.130	108,302.130		
			CY	0.000	0.00	
			48.30000	108,302.130		5,230,992.88
0210	203-00060	*Embankment Material (Complete In Place)	0.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 6
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0211	203-00060	Emb Matl (CIP)	400,266.000	396,825.000		
			CY	0.000	0.00	
			12.40000	396,825.000		4,920,630.00
0212	203-00060	Emb Matl (CIP) FR 46	9,707.000	9,707.000		
			CY	0.000	0.00	
			18.80000	9,707.000		182,491.60
0215	203-00210	*Borrow (Complete In Place)	9,822.000	9,822.000		
			CY	0.000	0.00	
			30.14000	9,822.000		296,035.08
0220	203-01100	*Proof Rolling	150.000	122.000		
			HOURL	0.000	0.00	
			152.25000	122.000		18,574.50
0225	203-01510	*Backhoe	100.000	97.900		
			HOURL	0.000	0.00	
			200.90000	97.900		19,668.11
0230	203-01597	*Potholing	1,200.000	200.000		
			HOURL	12.000	2,518.44	
			209.87000	212.000		44,492.44
0235	203-02330	Laborer	1,138.000	1,047.000		
			HOURL	91.000	4,644.64	
			51.04000	1,138.000		58,083.52
0240	206-00000	*Structure Excavation	160.000	0.000		
			CY	0.000	0.00	
			15.54000	0.000		0.00
0245	206-01809	*Shoring (Area 29)	0.000	0.000		
			L S	0.000	0.00	
			30,660.00000	0.000		0.00
0250	206-01810	*Shoring (Area 30)	1.000	1.000		
			L S	0.000	0.00	
			141,645.00000	1.000		141,645.00
0255	206-01811	*Shoring (Area 31)	1.000	1.000		
			L S	0.000	0.00	
			47,349.23000	1.000		47,349.23

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 7
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0260	206-01812	*Shoring (Area 32)	1.000	1.000		
			L S	0.000	0.00	
			348,074.24000	1.000		348,074.24
0265	207-00205	*Topsoil	53,577.230	49,819.170		
			CY	3,758.060	25,254.16	
			6.72000	53,577.230		360,038.99
0270	207-00210	*Stockpile Topsoil	61,822.610	57,573.610		
			CY	4,143.080	22,621.22	
			5.46000	61,716.690		336,973.13
0275	207-00305	*Wetland Topsoil	656.000	0.000		
			CY	0.000	0.00	
			18.90000	0.000		0.00
0280	207-00310	*Stockpile Wetland Topsoil	656.000	73.830		
			CY	0.000	0.00	
			17.33000	73.830		1,279.47
0285	208-00002	*Erosion Log Type 1 (12 Inch)	44,880.000	40,568.000		
			LF	220.000	1,060.40	
			4.82000	40,788.000		196,598.16
0286	208-00006	Erosion Log (Special) (COIR Log)	1,680.000	1,680.000		
			LF	0.000	0.00	
			20.60000	1,680.000		34,608.00
0287	208-00011	Erosion Bales (Weed Free)	1,600.000	1,292.000		
			EACH	4.000	119.72	
			29.93000	1,296.000		38,789.28
0290	208-00013	*Erosion Log Type 1 (20 Inch)	49,948.000	49,648.000		
			LF	300.000	2,010.00	
			6.70000	49,948.000		334,651.60
0295	208-00020	*Silt Fence	20,280.000	13,665.000		
			LF	0.000	0.00	
			1.07000	13,665.000		14,621.55
0300	208-00021	*Silt Fence (Reinforced)	32,249.000	29,869.000		
			LF	0.000	0.00	
			3.16000	29,869.000		94,386.04

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 8
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0301	208-00021	Silt Fence (Reinf) (Monofilament Type A)	420.000	420.000		
			LF	0.000	0.00	
			2.10000	420.000		882.00
0305	208-00033	*Sediment Trap	5.000	5.000		
			EACH	0.000	0.00	
			4,095.00000	5.000		20,475.00
0310	208-00035	*Aggregate Bag	19,920.000	18,053.000		
			LF	104.000	390.00	
			3.75000	18,157.000		68,088.75
0311	208-00035	Aggregate Bag (Rubber Wattle) (CMO021)	150.000	0.000		
			LF	0.000	0.00	
			11.03000	0.000		0.00
0312	208-00036	Aggregate Bag (Special) (Reset Rubber Wattle) (CMO021)	150.000	0.000		
			LF	0.000	0.00	
			4.48000	0.000		0.00
0315	208-00041	*Rock Check Dam	45.000	37.500		
			EACH	0.000	0.00	
			910.72000	37.500		34,152.00
0320	208-00045	Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			9,091.53000	1.000		9,091.53
0325	208-00046	Pre-fabricated Concrete Washout Structure	8.000	8.000		
			EACH	0.000	0.00	
			5,218.54000	8.000		41,748.32
0330	208-00060	*Temporary Slope Drain	500.000	442.000		
			LF	0.000	0.00	
			11.25000	442.000		4,972.50
0335	208-00070	*Vehicle Tracking Pad	6.000	6.000		
			EACH	0.000	0.00	
			3,255.00000	6.000		19,530.00
0340	208-00071	*Maintenance Aggregate (Vehicle Tracking Pad)	2,182.840	2,182.840		
			CY	0.000	0.00	
			73.50000	2,182.840		160,438.74

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 9
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0345	208-00075	Pre-fabricated Vehicle Tracking Pad	15.000	15.000		
			EACH	0.000	0.00	
			18,067.97000	15.000		271,019.55
0350	208-00075	Pre-fabricated Vehicle Tracking Pad (Reset)	17.000	17.000		
			EACH	0.000	0.00	
			1,437.66000	17.000		24,440.22
0355	208-00103	Removal and Disposal of Sediment (Labor)	7,529.000	6,846.000		
			HOOR	49.000	2,449.51	
			49.99000	6,895.000		344,681.05
0360	208-00105	*Removal and Disposal of Sediment (Equipment)	450.000	355.750		
			HOOR	0.000	0.00	
			97.53000	355.750		34,696.30
0365	208-00106	*Sweeping (Sediment Removal)	4,299.250	3,431.570		
			HOOR	309.000	48,528.45	
			157.05000	3,740.570		587,456.52
0370	208-00200	Erosion Control Management	1.000	0.990		
			L S	0.010	11,411.69	
			1,141,169.40000	1.000		1,141,169.40
0375	208-00300	*Temporary Berms	1,000.000	596.000		
			LF	0.000	0.00	
			3.36000	596.000		2,002.56
0377	210-00001	Res Structure	5.000	3.000		
			EACH	0.000	0.00	
			7,218.75000	3.000		21,656.25
0378	210-00015	Res End Section	7.000	7.000		
			EACH	0.000	0.00	
			4,893.00000	7.000		34,251.00
0380	210-00750	*Reset Light Standard	1.000	1.000		
			EACH	0.000	0.00	
			2,199.75000	1.000		2,199.75
0385	210-00760	*Reset Luminaire	1.000	1.000		
			EACH	0.000	0.00	
			231.00000	1.000		231.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

ESTIMATE RUN 12/21/2021

15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	210-00815	*Reset Sign Panel	13.000	2.000		
			EACH	2.000	117.26	
			58.63000	4.000		234.52
0395	210-00816	*Reset Sign Panel (Special)	17.000	11.500		
			EACH	1.000	3,442.56	
			3,442.56000	12.500		43,032.00
0397	210-01130	Res Gd rail Ty 3	2,434.000	2,434.000		
			LF	0.000	0.00	
			21.42000	2,434.000		52,136.28
0398	210-01180	Reset Guardrail (Special) (7' Posts)	1,480.000	1,475.000		
			LF	0.000	0.00	
			26.15000	1,475.000		38,571.25
0400	210-01190	*Reset Tensioned Cable Barrier	44,462.000	44,432.000		
			LF	0.000	0.00	
			17.59000	44,432.000		781,558.88
0405	210-01200	*Reset End Anchorage	15.000	14.500		
			EACH	0.000	0.00	
			6,053.94000	14.500		87,782.13
0407	210-02900	Relay Riprap	41.000	38.440		
			CY	0.000	0.00	
			166.95000	38.440		6,417.56
0410	210-04015	*Modify Manhole	1.000	0.000		
			EACH	0.000	0.00	
			2,940.00000	0.000		0.00
0415	212-00006	*Seeding (Native)	0.000	0.000		
			ACRE	0.000	0.00	
			637.50000	0.000		0.00
0416	212-00006	Seeding (Native) (Upland East)	80.480	57.840		
			ACRE	1.730	1,130.76	
			653.62000	59.570		38,936.14
0417	212-00006	Seeding (Native) (Upland West)	38.000	32.410		
			ACRE	1.210	777.91	
			642.90000	33.620		21,614.30

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 11
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0420	212-00009	*Seeding (Temporary)	15.510	15.510		
			ACRE	0.000	0.00	
			348.21000	15.510		5,400.74
0425	212-00022	*Seeding (Riparian)	2.000	0.790		
			ACRE	0.000	0.00	
			1,040.36000	0.790		821.88
0430	212-00023	*Seeding (Upland Forest)	0.000	0.000		
			ACRE	0.000	0.00	
			653.57000	0.000		0.00
0435	212-00024	*Seeding (Upland Grassland)	0.000	0.000		
			ACRE	0.000	0.00	
			642.86000	0.000		0.00
0440	212-00028	*Seeding (Wetlands)	2.000	0.490		
			ACRE	0.000	0.00	
			1,178.57000	0.490		577.50
0445	212-00032	*Soil Conditioning	122.250	91.360		
			ACRE	2.930	8,946.96	
			3,053.57000	94.290		287,921.12
0450	213-00004	*Mulching (Weed Free Straw)	20.000	17.280		
			ACRE	0.180	110.89	
			616.07000	17.460		10,756.58
0455	213-00061	*Mulch Tackifier	3,700.000	3,369.870		
			LB	118.000	252.52	
			2.14000	3,487.870		7,464.04
0460	213-00150	*Bonded Fiber Matrix	75.710	70.880		
			ACRE	0.000	0.00	
			2,839.28000	70.880		201,248.17
0465	214-00005	*Landscape Maintenance (24 Month)	1.000	0.000		
			L S	0.000	0.00	
			30,000.00000	0.000		0.00
0470	214-01009	*Brush Windrow	1,042.000	1,002.000		
			LF	0.000	0.00	
			9.10000	1,002.000		9,118.20

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 12
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0475	214-01011	*Live Brush Mattress	72.000	72.000		
			LF	0.000	0.00	
			17.15000	72.000		1,234.80
0480	214-01012	*Live Brush Fascine	158.000	80.000		
			LF	0.000	0.00	
			23.57000	80.000		1,885.60
0485	214-01013	*Live Willow Stakes	3,000.000	690.000		
			EACH	0.000	0.00	
			3.49000	690.000		2,408.10
0490	214-01228	*Riprap Planting Pocket	0.000	0.000		
			EACH	0.000	0.00	
			32.14000	0.000		0.00
0495	214-01401	*Nursery Stock Deep Rooted Container (DRC # 10)	4,404.000	4,404.000		
			EACH	0.000	0.00	
			3.49000	4,404.000		15,369.96
0500	214-01403	*Nursery Stock Deep Rooted Container (DRC # 60)	2,642.000	2,642.000		
			EACH	0.000	0.00	
			6.96000	2,642.000		18,388.32
0505	214-01404	*Nursery Stock Deep Rooted Container (DRC # 180)	179.000	179.000		
			EACH	0.000	0.00	
			32.14000	179.000		5,753.06
0510	216-00070	Geocell Cellular Confinement System	0.000	0.000		
			SY	0.000	0.00	
			52.50000	0.000		0.00
0515	217-00020	*Herbicide Treatment	528.160	385.160		
			HOURL	0.000	0.00	
			198.22000	385.160		76,346.42
0520	240-00000	*Wildlife Biologist	761.050	615.795		
			HOURL	0.000	0.00	
			111.43000	615.795		68,618.04
0525	240-00010	*Removal of Nests	10.000	8.750		
			HOURL	0.000	0.00	
			78.21000	8.750		684.34

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

ESTIMATE RUN 12/21/2021

15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0530	240-00020	*Netting	88.900	88.900		
			SY	0.000	0.00	
			10.12000	88.900		899.67
0535	304-06000	*Aggregate Base Course (Class 6)	0.000	0.000		
			TON	0.000	0.00	
			54.73000	0.000		0.00
0536	304-06007	ABC (CL 6)	66,580.000	66,555.000		
			CY	0.000	0.00	
			54.73000	66,555.000		3,642,555.15
0540	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	5,925.740	5,596.220		
			TON	329.520	60,747.01	
			184.35000	5,925.740		1,092,410.17
0545	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	199,764.000	196,710.520		
			TON	25.990	1,746.53	
			67.20000	196,736.510		13,220,693.47
0550	403-34841	*Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	66,863.000	56,049.020		
			TON	0.000	0.00	
			68.78000	56,049.020		3,855,051.60
0555	411-10255	*Emulsified Asphalt (Slow-Setting)	77,923.690	77,923.690		
			GAL	0.000	0.00	
			2.84000	77,923.690		221,303.28
0560	412-00190	*Concrete Pavement (Patching)	1,848.000	1,434.650		
			SY	0.000	0.00	
			114.20000	1,434.650		163,837.03
0565	412-01000	*Concrete Pavement (10 Inch)	6,476.900	6,476.900		
			SY	0.000	0.00	
			85.25000	6,476.900		552,155.73
0570	412-01300	*Concrete Pavement (13 Inch)	433.000	433.000		
			SY	0.000	0.00	
			122.73000	433.000		53,142.09
0575	420-00200	*Geotextile (Weed Barrier)	0.000	0.000		
			SY	0.000	0.00	
			10.50000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 14
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0580	420-00300	*Geotextile (Reinforcement)	275,427.000	275,427.000		
			SY	0.000	0.00	
			5.78000	275,427.000		1,591,968.06
0585	420-00520	*Geogrid Pavement Reinforcement	24,397.630	21,272.070		
			SY	3,125.560	45,945.73	
			14.70000	24,397.630		358,645.16
0590	503-00042	*Drilled Shaft (42 Inch)	44.000	43.630		
			LF	0.000	0.00	
			508.15000	43.630		22,170.58
0595	503-00048	*Drilled Shaft (48 Inch)	145.000	128.380		
			LF	0.000	0.00	
			549.37000	128.380		70,528.12
0600	503-00054	*Drilled Shaft (54 Inch)	218.800	214.900		
			LF	0.000	0.00	
			618.57000	214.900		132,930.69
0605	604-39000	*Manhole Special (Water Quality)	0.000	0.000		
			EACH	0.000	0.00	
			64,155.00000	0.000		0.00
0610	604-83110	*10 Inch Plastic Pipe Sewer (Polyvinyl Chloride)	390.000	390.000		
			LF	0.000	0.00	
			141.75000	390.000		55,282.50
0615	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	70,369.500	68,403.050		
			LF	131.250	3,424.31	
			26.09000	68,534.300		1,788,059.89
0615		MATERIAL ALLOWANCE MGS Guardrail W-Beam		0.000		
			LF	0.000	0.00	
			6.06000	0.000		0.00
0615		MATERIAL ALLOWANCE MGS Guardrail W-Beam		0.000		
			LF	0.000	0.00	
			6.06000	0.000		0.00
0615		MATERIAL ALLOWANCE Wood Block 6 x 12 x 14		0.000		
			LF	0.000	0.00	
			1.47865	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0034

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0615		MATERIAL ALLOWANCE Wood Block 6 x 12 x 14		0.000		
			LF	0.000	0.00	
			1.47840	0.000		0.00
0615		MATERIAL ALLOWANCE Wood Block 6 x 12 x 14		0.000		
			LF	0.000	0.00	
			1.47840	0.000		0.00
0615		MATERIAL ALLOWANCE Wood Block 6 x 12 x 14		0.000		
			LF	0.000	0.00	
			1.47840	0.000		0.00
0615		MATERIAL ALLOWANCE Wood Post--6" x 8" x 8'		0.000		
			LF	0.000	0.00	
			3.61020	0.000		0.00
0615		MATERIAL ALLOWANCE Wood Post--6" x 8" x 6'		0.000		
			LF	0.000	0.00	
			3.60960	0.000		0.00
0615		MATERIAL ALLOWANCE Wood Post--6" x 8" x 6'		0.000		
			LF	0.000	0.00	
			3.60960	0.000		0.00
0615		MATERIAL ALLOWANCE Wood Post--6" x 8" x 6'		0.000		
			LF	0.000	0.00	
			3.60960	0.000		0.00
0615		MATERIAL ALLOWANCE Steel Posts--W6 x 9 x 7'8"		0.000		
			LF	0.000	0.00	
			7.99271	0.000		0.00
0615		MATERIAL ALLOWANCE Synthetic Blocks 6 x 12 x 14		0.000		
			LF	0.000	0.00	
			1.46854	0.000		0.00
0615		MATERIAL ALLOWANCE Adjustment for Installed Materials (Est. # 005)		0.000		
			LF	0.000	0.00	
			12.10088	0.000		0.00
0615		MATERIAL ALLOWANCE BUTTERFLY REF TAB		0.000		
			LF	0.000	0.00	
			0.69920	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 16
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0616	606-00305	Gdrail Ty 3 (Spec) (CMO 20)	112.500	112.500		
			LF	0.000	0.00	
				111.77000	112.500	12,574.13
0617	606-00710	Gdrail Ty 7 (Sty CA)	150.000	150.000		
			LF	0.000	0.00	
				95.00000	150.000	14,250.00
0618	606-00301	Gdrail Ty 3 (6-3) (7' POSTS0	2,356.500	2,356.500		
			LF	0.000	0.00	
				29.40000	2,356.500	69,281.10
0620	606-00900	*Guardrail (Special)	802.200	759.200		
			LF	0.000	0.00	
				254.78000	759.200	193,428.98
0625	606-00910	*Guardrail Type 9 (Style CA)	1,350.000	1,141.000		
			LF	0.000	0.00	
				100.19000	1,141.000	114,316.79
0630	606-00916	*Guardrail Type 9 (Style CA) (Special)	1,415.000	1,415.000		
			LF	0.000	0.00	
				73.98000	1,415.000	104,681.70
0632	606-00931	Guardrail Type 9 (Style CD) (Special)	1,476.000	725.000		
			LF	0.000	0.00	
				144.74000	725.000	104,936.50
0635	606-00940	*Guardrail Type 9 (Style CE)	39,732.000	38,450.000		
			LF	0.000	0.00	
				129.55000	38,450.000	4,981,197.50
0636	606-00940	Guardrail Type 9 (Style CE) FR 46	1,154.000	1,154.000		
			LF	0.000	0.00	
				179.06000	1,154.000	206,635.24
0637	606-00941	Guardrail Type 9 (Style CE) (Special) (FR55)	163.000	133.000		
			LF	30.000	13,516.50	
				450.55000	163.000	73,439.65
0640	606-00942	*Guardrail Type 9 (Style CGE)	4,763.000	3,988.000		
			LF	0.000	0.00	
				180.74000	3,988.000	720,791.12

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 17
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0645	606-00944	*Guardrail Type 9 (Style CGD) (Special)	246.000	177.000		
			LF	0.000	0.00	
			278.76000	177.000		49,340.52
0650	606-01340	*End Anchorage Type 3D	28.000	21.000		
			EACH	1.000	1,008.64	
			1,008.64000	22.000		22,190.08
0655	606-01370	*Transition Type 3G	29.000	21.000		
			EACH	1.000	2,981.36	
			2,981.36000	22.000		65,589.92
0655		MATERIAL ALLOWANCE MGS Rail Transition		0.000		
			EACH	0.000	0.00	
			973.84000	0.000		0.00
0655		MATERIAL ALLOWANCE Wood Blocks for W6 x 15 Posts		6.000		
			EACH	-1.000	-49.02	
			49.02000	5.000		245.10
0655		MATERIAL ALLOWANCE Wood Blocks 6 x 12 x 19		0.000		
			EACH	0.000	0.00	
			114.38000	0.000		0.00
0660	606-01380	*Transition Type 3H	17.000	15.000		
			EACH	0.000	0.00	
			1,241.97000	15.000		18,629.55
0660		MATERIAL ALLOWANCE Transition Ty 3H--Rail Sections		0.000		
			EACH	0.000	0.00	
			398.79000	0.000		0.00
0665	606-01385	*Transition Type 3J	2.000	2.000		
			EACH	0.000	0.00	
			1,180.45000	2.000		2,360.90
0670	606-01390	*End Anchorage Type 3K	1.000	1.000		
			EACH	0.000	0.00	
			1,370.30000	1.000		1,370.30
0670		MATERIAL ALLOWANCE Guardrail End Treat		0.000		
			EACH	0.000	0.00	
			750.83000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 18
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0672	606-01460	Median Terminal	1.000	1.000		
			EACH	0.000	0.00	
			6,913.20000	1.000		6,913.20
0672		MATERIAL ALLOWANCE Median Terminal Kit		0.000		
			EACH	0.000	0.00	
			3,625.00000	0.000		0.00
0675	606-02003	*End Anchorage (Nonflared)	17.000	17.000		
			EACH	0.000	0.00	
			2,956.97000	17.000		50,268.49
0675		MATERIAL ALLOWANCE Guardrail End Treat		0.000		
			EACH	0.000	0.00	
			1,624.63000	0.000		0.00
0675		MATERIAL ALLOWANCE Guardrail End Treat		6.000		
			EACH	0.000	0.00	
			1,300.34000	6.000		7,802.04
0680	606-02005	*End Anchorage (Flared)	75.000	74.000		
			EACH	1.000	2,324.85	
			2,324.85000	75.000		174,363.75
0680		MATERIAL ALLOWANCE Guardrail End Treat		0.000		
			EACH	0.000	0.00	
			1,624.63000	0.000		0.00
0685	606-21010	*End Anchorage (Tensioned Cable Barrier)	9.000	3.000		
			EACH	0.000	0.00	
			5,431.37000	3.000		16,294.11
0690	607-01000	*Fence Barbed Wire with Metal Posts	0.000	0.000		
			LF	0.000	0.00	
			2.09000	0.000		0.00
0692	607-01050	Fence Wire MP	1,090.000	1,085.000		
			LF	0.000	0.00	
			25.88000	1,085.000		28,079.80
0695	607-11525	Fence (Plastic)	14,136.500	13,532.500		
			LF	604.000	972.44	
			1.61000	14,136.500		22,759.77

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 19
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0700	607-60620	*Road Closure Gate	2.000	0.000		
			EACH	0.000	0.00	
			20,475.00000	0.000		0.00
0705	609-21021	*Curb and Gutter Type 2 (Section II-M)	554.000	540.000		
			LF	0.000	0.00	
			37.36000	540.000		20,174.40
0707	609-60011	Curb Ty 6 M	4,994.000	0.000		
			LF	0.000	0.00	
			8.40000	0.000		0.00
0710	612-00001	*Delineator (Type I)	345.000	187.000		
			EACH	0.000	0.00	
			14.92000	187.000		2,790.04
0715	612-00002	*Delineator (Type II)	160.000	110.000		
			EACH	0.000	0.00	
			17.05000	110.000		1,875.50
0720	612-00003	*Delineator (Type III)	64.000	19.000		
			EACH	0.000	0.00	
			18.12000	19.000		344.28
0722	612-00021	Delin (Ty I) (Barrier)	11.000	0.000		
			EACH	0.000	0.00	
			60.90000	0.000		0.00
0725	612-00022	*Delineator (Type II) (Barrier)	285.000	197.000		
			EACH	0.000	0.00	
			61.82000	197.000		12,178.54
0730	612-00023	*Delineator (Type III) (Barrier)	7.000	7.000		
			EACH	0.000	0.00	
			66.10000	7.000		462.70
0732	612-00052	Reflector	12.000	0.000		
			EACH	0.000	0.00	
			78.75000	0.000		0.00
0733	612-00052	Reflector (Barrier Mount Inlet Marker)	120.000	0.000		
			EACH	0.000	0.00	
			54.08000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 20
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0735	612-00075	*Reflector Strip (6 Inch)	3,550.000	487.000		
			EACH	0.000	0.00	
			29.85000	487.000		14,536.95
0735		MATERIAL ALLOWANCE Reflector Strips		2,958.000		
			EACH	0.000	0.00	
			16.20000	2,958.000		47,919.60
0740	613-00206	*2 Inch Electrical Conduit (Bored)	2,915.000	2,915.000		
			LF	0.000	0.00	
			13.87000	2,915.000		40,431.05
0745	613-01200	*2 Inch Electrical Conduit (Plastic)	30,640.000	24,185.000		
			LF	0.000	0.00	
			12.55000	24,185.000		303,521.75
0750	613-04200	*2 Inch Electrical Conduit (Liquidtight Flexible Metal)	410.000	0.000		
			LF	0.000	0.00	
			39.38000	0.000		0.00
0755	613-07011	*Pull Box (11"x18"x12")	143.000	143.000		
			EACH	0.000	0.00	
			1,223.25000	143.000		174,924.75
0755		MATERIAL ALLOWANCE No Test Required		0.000		
			EACH	0.000	0.00	
			306.60000	0.000		0.00
0755		MATERIAL ALLOWANCE No Test Required		0.000		
			EACH	0.000	0.00	
			306.60000	0.000		0.00
0760	613-07023	*Pull Box (24"x36"x24")	29.000	19.000		
			EACH	0.000	0.00	
			1,904.70000	19.000		36,189.30
0760		MATERIAL ALLOWANCE No Test Required		0.000		
			EACH	0.000	0.00	
			431.62000	0.000		0.00
0760		MATERIAL ALLOWANCE No Test Required		0.000		
			EACH	0.000	0.00	
			431.62000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 21
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0765	613-10000	*Wiring	1.000	0.800		
		L S		0.200	62,685.00	
			313,425.00000	1.000		313,425.00
0766	613-10000	Wiring (ADDITIONAL)(FR36)	1.000	1.000		
		L S		0.000	0.00	
			23,331.00000	1.000		23,331.00
0767	613-10000	Wiring (ADDITIONAL)(FR43)	1.000	1.000		
		L S		0.000	0.00	
			13,807.50000	1.000		13,807.50
0770	613-13012	*Luminaire (LED) (12,000 Lumens)	5.000	5.000		
		EACH		0.000	0.00	
			1,380.75000	5.000		6,903.75
0775	613-13040	*Luminaire (LED)(40,000 lumens)	108.000	108.000		
		EACH		0.000	0.00	
			948.15000	108.000		102,400.20
0775		MATERIAL ALLOWANCE Luminaire, Road		0.000		
		EACH		0.000	0.00	
			338.00000	0.000		0.00
0775		MATERIAL ALLOWANCE Luminaire, Road		0.000		
		EACH		0.000	0.00	
			346.45000	0.000		0.00
0780	613-13065	*Luminaire (LED) (5400 Lumens)	0.000	0.000		
		EACH		0.000	0.00	
			4,252.50000	0.000		0.00
0781	613-16000	Luminaire (Spec) (Temporary)	1.000	0.000		
		EACH		0.000	0.00	
			2,286.90000	0.000		0.00
0782	613-20000	Inst Light Std + Lumin (Temporary)	16.000	1.000		
		EACH		0.000	0.00	
			927.15000	1.000		927.15
0785	613-34300	*Light Standard Metal (30 Foot)	23.000	21.000		
		EACH		0.000	0.00	
			2,856.00000	21.000		59,976.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0034

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0785		MATERIAL ALLOWANCE LIGHT STANDARD METAL (30 FOOT)		0.000		
			EACH	0.000	0.00	
			1,849.05000	0.000		0.00
0790	613-34400	*Light Standard Metal (40 Foot)	89.000	86.000		
			EACH	0.000	0.00	
			3,602.55000	86.000		309,819.30
0790		MATERIAL ALLOWANCE LIGHT STANDARD METAL (40 FOOT)		0.000		
			EACH	0.000	0.00	
			1,849.05000	0.000		0.00
0795	613-34402	*Light Standard Metal (40 Foot) (2 Arm)	1.000	1.000		
			EACH	0.000	0.00	
			4,200.00000	1.000		4,200.00
0795		MATERIAL ALLOWANCE LIGHT STANDARD METAL (40 FOOT)(2 ARM)		0.000		
			EACH	0.000	0.00	
			2,326.80000	0.000		0.00
0800	613-34500	*Light Standard Metal (50 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			3,780.00000	0.000		0.00
0805	613-40010	*Light Standard Foundation	110.000	108.000		
			EACH	0.000	0.00	
			1,478.40000	108.000		159,667.20
0805		MATERIAL ALLOWANCE Conc, CL B		0.000		
			EACH	0.000	0.00	
			499.00000	0.000		0.00
0810	613-40012	*Light Standard Foundation Special	1.000	0.000		
			EACH	0.000	0.00	
			1,739.85000	0.000		0.00
0811	613-43300	Furn Light Std Timber	17.000	17.000		
			EACH	0.000	0.00	
			932.83000	17.000		15,858.11
0815	613-50100	*Lighting Control Center	1.000	1.000		
			EACH	0.000	0.00	
			11,203.50000	1.000		11,203.50

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 23
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0820	613-50102	*Lighting Control Center (Install Only)	7.000	6.000		
			EACH	0.000	0.00	
			2,766.75000	6.000		16,600.50
0825	613-50150	*Secondary Service Pedestal	7.000	7.000		
			EACH	0.000	0.00	
			7,072.80000	7.000		49,509.60
0830	613-50210	*Temporary Lighting	0.000	0.000		
			L S	0.000	0.00	
			160,650.00000	0.000		0.00
0831	613-50400	Light Std Timber (Temp) (and Luminaire)	8.000	7.000		
			EACH	0.000	0.00	
			2,969.40000	7.000		20,785.80
0835	614-00011	*Sign Panel (Class I)	166.000	124.450		
			SF	-8.190	-139.64	
			17.05000	116.260		1,982.23
0840	614-00012	*Sign Panel (Class II)	2,375.000	1,876.750		
			SF	103.170	2,062.37	
			19.99000	1,979.920		39,578.60
0845	614-00013	*Sign Panel (Class III)	5,554.000	1,563.250		
			SF	1,130.000	38,465.20	
			34.04000	2,693.250		91,678.23
0850	614-00040	*Sign Post (Special)	50.000	43.000		
			LF	0.000	0.00	
			63.96000	43.000		2,750.28
0853	614-00041	Sign Post (Spec)	16.000	14.000		
			EACH	0.000	0.00	
			1,194.38000	14.000		16,721.32
0855	614-00615	*Steel Sign Post (W 6x15)	83.000	23.000		
			LF	0.000	0.00	
			52.24000	23.000		1,201.52
0860	614-00818	*Steel Sign Post (W 8x18)	59.000	30.000		
			LF	0.000	0.00	
			58.63000	30.000		1,758.90

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 24
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0865	614-00821	*Steel Sign Post (W 8x21)	60.000	0.000		
			LF	0.000	0.00	
			69.29000	0.000		0.00
0870	614-01022	*Steel Sign Post (W 10x22)	146.000	74.000		
			LF	0.000	0.00	
			74.62000	74.000		5,521.88
0872	614-01026	Steel Sign Post (W 10x26)	138.000	0.000		
			LF	0.000	0.00	
			76.65000	0.000		0.00
0875	614-01226	*Steel Sign Post (W 12x26)	112.000	38.000		
			LF	0.000	0.00	
			79.95000	38.000		3,038.10
0880	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	267.000	177.000		
			EACH	24.000	10,105.68	
			421.07000	201.000		84,635.07
0885	614-01585	*Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	104.000	40.000		
			LF	0.000	0.00	
			26.65000	40.000		1,066.00
0890	614-03002	*Concrete Footing (Type 2)	2.000	2.000		
			EACH	0.000	0.00	
			1,940.11000	2.000		3,880.22
0895	614-03003	*Concrete Footing (Type 3)	4.000	4.000		
			EACH	0.000	0.00	
			2,025.39000	4.000		8,101.56
0900	614-03004	*Concrete Footing (Type 4)	4.000	4.000		
			EACH	0.000	0.00	
			2,131.98000	4.000		8,527.92
0905	614-03005	*Concrete Footing (Type 5)	16.000	12.000		
			EACH	0.000	0.00	
			2,345.18000	12.000		28,142.16
0907	614-03006	Conc Footing (Ty 6)	8.000	0.000		
			EACH	0.000	0.00	
			2,765.00000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 25
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0910	614-03007	*Concrete Footing (Type 7)	6.000	2.000		
			EACH	0.000	0.00	
			2,718.28000	2.000		5,436.56
0915	614-31600	Monotube Overhead Sign Cantilever (16 Inch Diameter)	1.000	1.000		
			EACH	0.000	0.00	
			34,747.28000	1.000		34,747.28
0917	614-31800	Monotube Overhead Sign Cant (18 In Dia)	1.000	1.000		
			EACH	0.000	0.00	
			40,102.28000	1.000		40,102.28
0917		MATERIAL ALLOWANCE Overhead Sign Str		0.000		
			EACH	0.000	0.00	
			23,600.00000	0.000		0.00
0920	614-32000	Monotube Overhead Sign Cantilever (20 Inch Diameter)	1.000	1.000		
			EACH	0.000	0.00	
			42,459.53000	1.000		42,459.53
0925	614-32400	Monotube Overhead Sign Cantilever (24 Inch Diameter)	5.000	5.000		
			EACH	0.000	0.00	
			43,959.75000	5.000		219,798.75
0925		MATERIAL ALLOWANCE Overhead Sign Str		0.000		
			EACH	0.000	0.00	
			28,300.00000	0.000		0.00
0930	614-42000	Monotube Overhead Sign Bridge (20 Inch Diameter)	1.000	1.000		
			EACH	0.000	0.00	
			87,046.90000	1.000		87,046.90
0930		MATERIAL ALLOWANCE Overhead Sign Str		0.000		
			EACH	0.000	0.00	
			59,000.00000	0.000		0.00
0935	614-42400	Monotube Overhead Sign Bridge (24 Inch Diameter)	2.000	2.000		
			EACH	0.000	0.00	
			104,651.55000	2.000		209,303.10
0935		MATERIAL ALLOWANCE Overhead Sign Str		0.000		
			EACH	0.000	0.00	
			67,000.00000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 26
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0940	614-80385	Rumble Strip	0.000	0.000		
			LF	0.000	0.00	
			0.14000	0.000		0.00
0945	614-85003	*Impact Attenuator (Low Maintenance)	5.000	5.000		
			EACH	0.000	0.00	
			23,253.13000	5.000		116,265.65
0950	619-10200	*20 Inch Welded Steel Pipe	110.000	110.000		
			LF	0.000	0.00	
			651.53000	110.000		71,668.30
0955	621-00450	*Detour Pavement	63,455.710	62,850.550		
			SY	0.000	0.00	
			64.16000	62,850.550		4,032,491.29
0960	624-20300	Detour Drainage Pipe (Class 0)	3,730.000	3,730.000		
			LF	0.000	0.00	
			142.23000	3,730.000		530,517.90
0965	625-00000	*Construction Surveying	1.000	0.927		
			L S	0.048	58,523.77	
			1,219,245.30000	0.975		1,188,764.17
0966	625-00000	Const Surveying (ADDITIONAL)(FR36)	1.000	1.000		
			L S	0.000	0.00	
			64,073.63000	1.000		64,073.63
0970	625-00001	*Construction Surveying (Hourly)	304.000	88.000		
			HOURLY	6.000	1,039.50	
			173.25000	94.000		16,285.50
0975	625-00015	*Settlement Instrumentation	1.000	1.000		
			L S	0.000	0.00	
			71,862.40000	1.000		71,862.40
0980	626-00100	*Mobilization (without Autopay)	1.000	0.952		
			L S	0.016	209,990.64	
			13,124,414.99000	0.968		12,704,433.71
0981	626-00100	Mobilization (w/o Autopay) (FR36)	1.000	1.000		
			L S	0.000	0.00	
			1,160,126.14000	1.000		1,160,126.14

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 27
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0982	626-00100	Mobilization (w/o Autopay) FR 46	1.000	1.000		
			L S	0.000	0.00	
			11,970.00000	1.000		11,970.00
0983	626-00100	Mobilization (w/o Autopay) (FR48)	1.000	1.000		
			L S	0.000	0.00	
			3,018.75000	1.000		3,018.75
0984	626-00100	Mobilization (w/o Autopay) (FR74)	1.000	0.000		
			L S	1.000	3,733.80	
			3,733.80000	1.000		3,733.80
0985	626-01101	*Public Information Services (Tier I) GAP PROJECT ONLY	1.000	1.000		
			L S	0.000	0.00	
			521,189.55000	1.000		521,189.55
0990	627-00005	*Epoxy Pavement Marking	10,157.010	8,140.680		
			GAL	341.300	26,327.88	
			77.14000	8,481.980		654,299.94
0995	627-00013	*Pavement Marking Paint (High Build)	6,231.650	5,818.680		
			GAL	412.970	15,040.37	
			36.42000	6,231.650		226,956.69
0997	627-30205	Thermoplastic Pvmt Mkg (WS)	166.000	116.000		
			SF	0.000	0.00	
			16.20000	116.000		1,879.20
1000	630-00000	*Flagging	9,864.250	9,577.500		
			HOOR	0.000	0.00	
			25.45000	9,577.500		243,747.38
1005	630-00003	*Uniformed Traffic Control	10,648.750	10,648.750		
			HOOR	0.000	0.00	
			97.89000	10,648.750		1,042,406.14
1010	630-00007	*Traffic Control Inspection	156.000	67.000		
			DAY	0.000	0.00	
			106.06000	67.000		7,106.02
1015	630-00017	*Traffic Control Management (Special)	2,277.000	2,263.500		
			DAY	0.000	0.00	
			996.96000	2,263.500		2,256,618.96

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

ESTIMATE RUN 12/21/2021

15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1020	630-00030	*Courtesy Patrol	0.000	0.000		
			DAY	0.000	0.00	
			1,217.78000	0.000		0.00
1021	900-00005	Added Item (Day)/ Courtesy Patrol CO #03	1,000.000	846.000		
			DAY	27.000	32,880.06	
			1,217.78000	873.000		1,063,121.94
1025	630-80002	*Flashing Beacon (Solar)	8.000	0.000		
			EACH	0.000	0.00	
			795.46000	0.000		0.00
1030	630-80335	*Barricade (Type 3 M-A) (Temporary)	32.000	26.100		
			EACH	0.000	0.00	
			138.65000	26.100		3,618.77
1035	630-80341	*Construction Traffic Sign (Panel Size A)	138.000	120.600		
			EACH	0.000	0.00	
			42.42000	120.600		5,115.85
1040	630-80342	*Construction Traffic Sign (Panel Size B)	180.000	117.900		
			EACH	0.000	0.00	
			79.55000	117.900		9,378.95
1045	630-80343	*Construction Traffic Sign (Panel Size C)	106.000	23.400		
			EACH	0.000	0.00	
			122.75000	23.400		2,872.35
1050	630-80344	*Construction Traffic Sign (Special)	1,146.000	1,031.400		
			SF	0.000	0.00	
			18.56000	1,031.400		19,142.78
1055	630-80355	*Portable Message Sign Panel	11.000	0.000		
			EACH	0.000	0.00	
			9,015.15000	0.000		0.00
1060	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	8.000	0.000		
			EACH	0.000	0.00	
			2,068.19000	0.000		0.00
1065	630-80359	*Portable Message Sign Panel	4.000	0.000		
			DAY	0.000	0.00	
			53.04000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 29
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1070	630-80360	*Drum Channelizing Device	950.000	278.100		
			EACH	0.000	0.00	
			37.12000	278.100		10,323.07
1075	630-80363	*Drum Channelizing Device (With Light) (Flashing)	90.000	0.000		
			EACH	0.000	0.00	
			66.29000	0.000		0.00
1080	630-80367	*Portable Traffic Speed Monitor	4.000	0.000		
			EACH	0.000	0.00	
			2,810.61000	0.000		0.00
1085	630-80370	Concrete Barrier (Temporary)	108,360.000	97,524.000		
			LF	0.000	0.00	
			47.87000	97,524.000		4,668,473.88
1090	630-80378	Glare Screen (Temporary)	4,290.000	3,690.000		
			LF	0.000	0.00	
			33.26000	3,690.000		122,729.40
1095	630-80380	*Traffic Cone	1,120.000	145.800		
			EACH	0.000	0.00	
			17.71000	145.800		2,582.12
1100	630-80384	*Tubular Marker	25.000	22.500		
			EACH	0.000	0.00	
			63.64000	22.500		1,431.90
1105	630-80401	*Delineator (Type I) (Temporary)	30.000	0.000		
			EACH	0.000	0.00	
			37.12000	0.000		0.00
1110	630-80415	*Advanced Warning Flashing or Sequencing Panel (C Type)	10.000	0.000		
			DAY	0.000	0.00	
			37.12000	0.000		0.00
1115	630-85006	Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	4.000	2.700		
			EACH	0.000	0.00	
			6,967.11000	2.700		18,811.20
1120	630-85010	Impact Attenuator (Temporary)	40.000	36.000		
			EACH	0.000	0.00	
			13,815.35000	36.000		497,352.60

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 30
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1125	630-85041	*Mobile Attenuator	2,315.000	2,314.000		
			DAY	0.000	0.00	
			668.18000	2,314.000		1,546,168.52
1130	632-00000	*Night Work Lighting	1.000	1.000		
			L S	0.000	0.00	
			238,373.74000	1.000		238,373.74
1135	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1140	700-70011	F/A Partnering	25,000.000	4,746.320		
			F A	0.000	0.00	
			1.00000	4,746.320		4,746.32
1145	700-70016	F/A Fuel Cost Adjustment	-349,720.270	-505,190.990		
			F A	3.720	3.72	
			1.00000	-505,187.270		-505,187.27
1150	700-70018	F/A Roadway Smoothness Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1155	700-70019	F/A Asphalt Cement Cost Adjustment	-772,655.600	-939,394.580		
			F A	98.100	98.10	
			1.00000	-939,296.480		-939,296.48
1160	700-70023	F/A On-The-Job Trainee	128,000.000	128,000.000		
			F A	0.000	0.00	
			1.00000	128,000.000		128,000.00
1165	700-70025	F/A Quality Incentive Payment	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1170	700-70031	F/A Interim Surface Repair	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1175	700-70034	F/A Rail Road License Fee	13,632.150	13,632.150		
			F A	0.000	0.00	
			1.00000	13,632.150		13,632.15

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 31
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1180	700-70034	F/A Smart Work Zone	355,169.300	355,169.300		
			F A	0.000	0.00	
			1.00000	355,169.300		355,169.30
1185	700-70035	F/A Noxious Weed Management	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1190	700-70035	F/A Public Information Services	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1195	700-70042	F/A Railroad Flagging	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1200	700-70060	F/A Adjust Utilities	57,994.300	57,994.300		
			F A	0.000	0.00	
			1.00000	57,994.300		57,994.30
1205	700-70074	F/A Obtain Power from IREA	258,720.000	258,720.000		
			F A	0.000	0.00	
			1.00000	258,720.000		258,720.00
1210	700-70082	F/A Furnish & Install Electrical Service	75,000.000	20,796.670		
			F A	375.710	375.71	
			1.00000	21,172.380		21,172.38
1215	700-70155	F/A Pavement Surface Course Maintenance	55,000.000	54,200.000		
			F A	0.000	0.00	
			1.00000	54,200.000		54,200.00
1220	700-70380	F/A Erosion Control & Landscape	25,000.000	0.000		
			F A	18,326.640	18,326.64	
			1.00000	18,326.640		18,326.64
1225	700-70589	F/A Environmental Health & Safety Management	45,000.000	15,368.620		
			F A	0.000	0.00	
			1.00000	15,368.620		15,368.62
1230	700-70595	F/A DRB On-Demand Committee	60,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 32
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1235	700-71002	CDOT Risk Pool	512,491.510	512,491.510		
			F A	0.000	0.00	
			1.00000	512,491.510		512,491.51
1236	900-00006	Added Item (Dollar)/ Working Time Violation	-450.000	-450.000		
			DOL	0.000	0.00	
			1.00000	-450.000		-450.00
1237	900-00006	Added Item (Dollar)/ Materials Pay Reduction	-61,286.400	-62,783.810		
			DOL	0.000	0.00	
			1.00000	-62,783.810		-62,783.81
1238	900-00006	Added Item (Dollar)/ (COMPENSABLE DELAYS)	199,371.520	199,371.520		
			DOL	0.000	0.00	
			1.00000	199,371.520		199,371.52
2060	202-00026	Rem S and D Pave (Package 4)	16.000	16.000		
			SY	0.000	0.00	
			19.17000	16.000		306.72
2070	202-00220	Rem Asphalt Mat (Package 4)	2,186.000	2,186.000		
			SY	0.000	0.00	
			8.19000	2,186.000		17,903.34
2075	202-00700	Rem Light Standard (Package 4)	1.000	0.000		
			EACH	0.000	0.00	
			807.45000	0.000		0.00
2080	202-00705	Rem Light Standard Foundation (Package 4)	1.000	0.000		
			EACH	0.000	0.00	
			807.45000	0.000		0.00
2085	202-00750	Rem Luminaire (Package 4)	1.000	0.000		
			EACH	0.000	0.00	
			404.25000	0.000		0.00
2090	203-00010	Uncl Excav (CIP) (Package 4)	1,613.000	1,613.000		
			CY	0.000	0.00	
			13.02000	1,613.000		21,001.26
2095	203-00060	Emb Matl (CIP) (Package 4)	2,525.000	2,525.000		
			CY	0.000	0.00	
			18.42000	2,525.000		46,510.50

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 33
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
2100	203-01100	Proof Rolling (Package 4)	16.000	2.000		
			161.70000	2.000	0.00	323.40
2105	203-01500	Blading (Package 4)	8.000	0.000		
			220.50000	0.000	0.00	0.00
2110	203-01510	Backhoe (Package 4)	8.000	0.000		
			199.50000	0.000	0.00	0.00
2115	203-01550	Dozing (Package 4)	8.000	0.000		
			225.75000	0.000	0.00	0.00
2120	203-02330	Laborer (Package 4)	8.000	0.000		
			53.38000	0.000	0.00	0.00
2130	207-00205	Topsoil (Package 4)	1,388.000	1,388.000		
			7.04000	1,388.000	0.00	9,771.52
2135	207-00210	Stockpile Topsoil (Package 4)	1,388.000	1,388.000		
			5.78000	1,388.000	0.00	8,022.64
2140	304-06007	ABC (CL 6) (Package 4)	553.000	553.000		
			54.60000	553.000	0.00	30,193.80
2145	403-00720	HMA (Patching) (Asph) (Package 4)	52.000	0.000		
			226.01000	0.000	0.00	0.00
2150	403-09210	SMA (Package 4)	280.000	266.440		
			137.55000	266.440	0.00	36,648.82
2155	403-33841	HMA (Gr S) (100) (PG 64-22) (Package 4)	842.000	0.000		
			105.00000	0.000	0.00	0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

ESTIMATE RUN 12/21/2021

15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
2156	403-02000	HMA (Spec) HMA (Grading S) (100) (PG64-22) (Package 4)	819.160	819.160		
			TON	0.000	0.00	
			105.00000	819.160		86,011.80
2160	411-10255	Emul Asph (SS) (Package 4)	365.000	255.780		
			GAL	0.000	0.00	
			4.20000	255.780		1,074.28
2165	506-00206	Riprap (6 In) (Package 4)	4.600	4.600		
			CY	0.000	0.00	
			97.65000	4.600		449.19
2170	603-01245	24 In RCP (CIP) (Package 4)	26.000	17.000		
			LF	0.000	0.00	
			247.80000	17.000		4,212.60
2175	603-05024	24 In RCES (Package 4)	2.000	2.000		
			EACH	0.000	0.00	
			1,155.00000	2.000		2,310.00
2180	604-00505	Inlet Ty D (5 Ft) (Package 4)	1.000	1.000		
			EACH	0.000	0.00	
			4,935.00000	1.000		4,935.00
2185	606-00302	Gdrail Ty 3 (31 In MGS) (Package 4)	1,426.000	459.250		
			LF	0.000	0.00	
			28.63000	459.250		13,148.33
2190	606-01340	End Anchor Ty 3D (Package 4)	2.000	0.000		
			EACH	0.000	0.00	
			1,122.12000	0.000		0.00
2195	606-01380	Transition Ty 3H (Package 4)	1.000	0.000		
			EACH	0.000	0.00	
			1,260.00000	0.000		0.00
2200	606-02003	End Anchor (Nonflared) (Package 4)	1.000	0.000		
			EACH	0.000	0.00	
			3,250.76000	0.000		0.00
2205	607-60620	Road Closure Gate (Package 4)	1.000	0.000		
			EACH	0.000	0.00	
			20,475.00000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 35
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
2210	612-00001	Delin (Ty I) (Package 4)	11.000	0.000		
			EACH	0.000	0.00	
			21.32000	0.000		0.00
2215	612-00003	Delin (Ty III) (Package 4)	2.000	0.000		
			EACH	0.000	0.00	
			26.65000	0.000		0.00
2220	612-00052	Reflector (Package 4)	2.000	0.000		
			EACH	0.000	0.00	
			78.75000	0.000		0.00
2225	613-00206	2 In Elec Cond (Bored) (Package 4)	55.000	0.000		
			LF	0.000	0.00	
			13.87000	0.000		0.00
2230	613-13040	Lumin (LED)(40,000 lumens) (Package 4)	1.000	0.000		
			EACH	0.000	0.00	
			948.15000	0.000		0.00
2235	613-34300	Light Std Metal (30 Ft) (Package 4)	1.000	0.000		
			EACH	0.000	0.00	
			2,856.00000	0.000		0.00
2240	613-40010	Light Std Foundation (Package 4)	1.000	0.000		
			EACH	0.000	0.00	
			1,478.40000	0.000		0.00
2245	614-00011	Sign Panel (CL I) (Package 4)	13.000	0.000		
			SF	0.000	0.00	
			21.32000	0.000		0.00
2250	614-00012	Sign Panel (CL II) (Package 4)	50.000	0.000		
			SF	0.000	0.00	
			25.59000	0.000		0.00
2255	614-01583	Stl Sign Supp (2-1/2 In Rd 80)(Po&Slip) (Package 4)	3.000	0.000		
			EACH	0.000	0.00	
			479.69000	0.000		0.00
2260	614-85001	Impact Atten (Package 4)	1.000	0.000		
			EACH	0.000	0.00	
			25,935.00000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 36
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
2265	627-00009	Mod Epoxy (Inlaid) (Package 4)	8.000	0.000		
			GAL	0.000	0.00	
			326.78000	0.000		0.00

			CAT 0200	CURRENT AMT	\$97,891,893.58 \$	775,331.92 \$92,428,426.77

CAT NO0210 DRAINAGE						
0246	206-01809	Shoring (A 29)	1.000	1.000		
			L S	0.000	0.00	
			30,660.00000	1.000		30,660.00
0606	604-39000	MH Spec (Water Quality)	6.000	6.000		
			EACH	0.000	0.00	
			64,155.00000	6.000		384,930.00
1240	206-00065	*Structure Backfill (Flow-Fill)	250.270	250.270		
			CY	0.000	0.00	
			290.85000	250.270		72,791.03
1241	206-00000	Str Excav	1,151.000	334.500		
			CY	0.000	0.00	
			15.54000	334.500		5,198.13
1242	206-00100	Str Bkfl (CL 1)	950.000	271.400		
			CY	0.000	0.00	
			44.52000	271.400		12,082.73
1245	206-01781	*Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			18,060.00000	1.000		18,060.00
1250	206-01782	*Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			18,060.00000	1.000		18,060.00
1255	206-01783	*Shoring (Area 3)	1.000	1.000		
			L S	0.000	0.00	
			18,060.00000	1.000		18,060.00
1260	206-01784	*Shoring (Area 4)	1.000	1.000		
			L S	0.000	0.00	
			28,245.00000	1.000		28,245.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 37
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0210 DRAINAGE						
1265	206-01785	*Shoring (Area 5)	1.000	1.000		
			L S	0.000	0.00	
			14,070.00000	1.000		14,070.00
1270	206-01786	*Shoring (Area 6)	1.000	1.000		
			L S	0.000	0.00	
			29,295.00000	1.000		29,295.00
1275	206-01787	*Shoring (Area 7)	1.000	1.000		
			L S	0.000	0.00	
			26,302.50000	1.000		26,302.50
1280	206-01788	*Shoring (Area 8)	1.000	1.000		
			L S	0.000	0.00	
			26,775.00000	1.000		26,775.00
1285	206-01789	*Shoring (Area 9)	1.000	1.000		
			L S	0.000	0.00	
			62,790.00000	1.000		62,790.00
1290	206-01790	*Shoring (Area 10)	1.000	1.000		
			L S	0.000	0.00	
			37,642.50000	1.000		37,642.50
1295	206-01791	*Shoring (Area 11)	1.000	1.000		
			L S	0.000	0.00	
			9,660.00000	1.000		9,660.00
1300	206-01792	*Shoring (Area 12)	1.000	1.000		
			L S	0.000	0.00	
			34,545.00000	1.000		34,545.00
1305	206-01793	*Shoring (Area 13)	1.000	1.000		
			L S	0.000	0.00	
			12,705.00000	1.000		12,705.00
1310	206-01794	*Shoring (Area 14)	1.000	1.000		
			L S	0.000	0.00	
			40,740.00000	1.000		40,740.00
1315	206-01795	*Shoring (Area 15)	1.000	1.000		
			L S	0.000	0.00	
			12,705.00000	1.000		12,705.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 38
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0210 DRAINAGE						
1320	206-01796	*Shoring (Area 16)	1.000	1.000		
			L S	0.000	0.00	
			36,330.00000	1.000		36,330.00
1325	206-01797	*Shoring (Area 17)	1.000	1.000		
			L S	0.000	0.00	
			35,595.00000	1.000		35,595.00
1330	206-01798	*Shoring (Area 18)	1.000	1.000		
			L S	0.000	0.00	
			39,585.00000	1.000		39,585.00
1335	206-01799	*Shoring (Area 19)	1.000	1.000		
			L S	0.000	0.00	
			38,430.00000	1.000		38,430.00
1340	207-00405	Topsoil (Special)	200.000	0.000		
			CY	0.000	0.00	
			52.50000	0.000		0.00
1345	210-04020	*Modify Inlet	27.500	27.500		
			EACH	0.000	0.00	
			2,625.00000	27.500		72,187.50
1350	210-04025	*Modify Structure	7.000	5.000		
			EACH	0.000	0.00	
			3,675.00000	5.000		18,375.00
1355	216-00021	*Soil Retention Blanket (Class 1)	224,168.700	211,057.820		
			SY	8,990.210	18,340.03	
			2.04000	220,048.030		448,897.98
1360	216-00301	*Turf Reinforcement Mat (Class 1)	28,249.500	1,964.500		
			SY	0.000	0.00	
			4.04000	1,964.500		7,936.58
1365	216-00302	*Turf Reinforcement Mat (Class 2)	42,647.460	35,224.570		
			SY	1,485.390	7,189.29	
			4.84000	36,709.960		177,676.21
1370	216-00303	*Turf Reinforcement Mat (Class 3)	13,739.000	10,400.000		
			SY	2,855.580	16,733.70	
			5.86000	13,255.580		77,677.70

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

ESTIMATE RUN 12/21/2021

15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0210 DRAINAGE						
1375	506-00012	*Riprap (Special)	36.000	32.000		
			EACH	4.000	5,880.00	
			1,470.00000	36.000		52,920.00
1380	506-00206	*Riprap (6 Inch)	0.000	0.000		
			CY	0.000	0.00	
			110.25000	0.000		0.00
1381	506-00206	Riprap (6 In)	6,936.000	1,012.500		
			CY	0.000	0.00	
			168.74000	1,012.500		170,849.25
1385	506-00212	*Riprap (12 Inch)	1,022.930	1,022.930		
			CY	0.000	0.00	
			129.15000	1,022.930		132,111.41
1390	506-00412	*Soil Riprap (12 Inch)	1,671.000	1,643.250		
			CY	0.000	0.00	
			156.45000	1,643.250		257,086.46
1395	506-00424	*Soil Riprap (24 Inch)	0.000	0.000		
			CY	0.000	0.00	
			171.15000	0.000		0.00
1397	507-00000	Conc S and D Pave (SPECIAL)(FR75)	85.500	85.500		
			CY	0.000	0.00	
			896.91000	85.500		76,685.80
1398	509-00001	Str Steel (Galv) (FR75)	3,459.000	3,459.000		
			LB	0.000	0.00	
			3.86000	3,459.000		13,351.74
1400	601-01000	*Concrete Class B	98.440	90.440		
			CY	8.000	9,912.00	
			1,239.00000	98.440		121,967.16
1405	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place)	8,663.000	8,651.500		
			LF	0.000	0.00	
			87.36000	8,651.500		755,795.04
1410	603-01245	*24 Inch Reinforced Concrete Pipe (Complete In Place)	2,129.930	2,129.930		
			LF	0.000	0.00	
			119.18000	2,129.930		253,845.06

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 40
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0210 DRAINAGE						
1415	603-01305	*30 Inch Reinforced Concrete Pipe (Complete In Place)	277.000	277.000		
		LF		0.000	0.00	
			162.75000	277.000		45,081.75
1420	603-01365	*36 Inch Reinforced Concrete Pipe (Complete In Place)	2,201.000	2,190.200		
		LF		0.000	0.00	
			212.10000	2,190.200		464,541.42
1425	603-01425	*42 Inch Reinforced Concrete Pipe (Complete In Place)	245.000	212.000		
		LF		0.000	0.00	
			271.95000	212.000		57,653.40
1430	603-01485	*48 Inch Reinforced Concrete Pipe (Complete In Place)	296.000	260.000		
		LF		0.000	0.00	
			260.40000	260.000		67,704.00
1435	603-01545	*54 Inch Reinforced Concrete Pipe (Complete In Place)	244.000	244.000		
		LF		0.000	0.00	
			334.95000	244.000		81,727.80
1440	603-05018	*18 Inch Reinforced Concrete End Section	12.000	12.000		
		EACH		0.000	0.00	
			997.50000	12.000		11,970.00
1445	603-05024	*24 Inch Reinforced Concrete End Section	13.000	12.000		
		EACH		0.000	0.00	
			1,155.00000	12.000		13,860.00
1450	603-05030	*30 Inch Reinforced Concrete End Section	5.000	5.000		
		EACH		0.000	0.00	
			1,365.00000	5.000		6,825.00
1455	603-05036	*36 Inch Reinforced Concrete End Section	22.000	22.000		
		EACH		0.000	0.00	
			1,627.50000	22.000		35,805.00
1460	603-05042	*42 Inch Reinforced Concrete End Section	3.000	3.000		
		EACH		0.000	0.00	
			1,785.00000	3.000		5,355.00
1465	603-70607	*6x7 Foot Concrete Box Culvert (Precast)	104.000	104.000		
		LF		0.000	0.00	
			1,774.50000	104.000		184,548.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 41
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0210 DRAINAGE						
1470	604-00305	*Inlet Type C (5 Foot)	11.000	11.000		
			EACH	0.000	0.00	
			3,990.00000	11.000		43,890.00
1475	604-00310	*Inlet Type C (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			4,725.00000	2.000		9,450.00
1480	604-00505	*Inlet Type D (5 Foot)	21.000	18.800		
			EACH	0.000	0.00	
			4,935.00000	18.800		92,778.00
1485	604-00510	*Inlet Type D (10 Foot)	7.000	7.000		
			EACH	0.000	0.00	
			6,930.00000	7.000		48,510.00
1490	604-00515	*Inlet Type D (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			8,085.00000	0.000		0.00
1495	604-25000	*Vane Grate Inlet Special	11.000	10.600		
			EACH	0.000	0.00	
			9,208.50000	10.600		97,610.10
1500	604-25005	*Vane Grate Inlet (5 Foot)	28.400	28.400		
			EACH	0.000	0.00	
			7,581.00000	28.400		215,300.40
1505	604-25010	*Vane Grate Inlet (10 Foot)	11.600	11.600		
			EACH	0.000	0.00	
			8,631.00000	11.600		100,119.60
1510	604-25015	*Vane Grate Inlet (15 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			10,468.50000	0.000		0.00
1515	604-26005	*Vane Grate Inlet (Double) (5 Foot)	26.800	26.800		
			EACH	0.000	0.00	
			10,153.50000	26.800		272,113.80
1520	604-26010	*Vane Grate Inlet (Double) (10 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			4,693.50000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 42
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0210 DRAINAGE						
1521	604-26010	Vane Grate Inlet (D) (10 Ft)	2.000	2.000		
			EACH	0.000	0.00	
			12,628.16000	2.000		25,256.32
1522	604-30000	MH Slab Base (Spec)	4.000	1.000		
			EACH	0.000	0.00	
			4,693.50000	1.000		4,693.50
1525	604-30005	*Manhole Slab Base (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			3,360.00000	2.000		6,720.00
1530	604-30010	*Manhole Slab Base (10 Foot)	9.800	9.600		
			EACH	0.000	0.00	
			5,145.00000	9.600		49,392.00
1535	604-30015	*Manhole Slab Base (15 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			8,610.00000	2.000		17,220.00
1540	604-30020	*Manhole Slab Base (20 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			9,555.00000	0.000		0.00
1545	604-30025	*Manhole Slab Base (25 Foot)	1.000	0.800		
			EACH	0.000	0.00	
			10,290.00000	0.800		8,232.00
1550	604-31000	*Manhole Box Base (Special)	3.000	3.000		
			EACH	0.000	0.00	
			22,018.50000	3.000		66,055.50
1555	604-31010	*Manhole Box Base (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			14,910.00000	1.000		14,910.00
1560	604-31015	*Manhole Box Base (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			16,905.00000	1.000		16,905.00
1565	609-24002	*Gutter Type 2 (2 Foot)	12,521.000	11,991.000		
			LF	0.000	0.00	
			24.49000	11,991.000		293,659.59

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

ESTIMATE RUN 12/21/2021

15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0210 DRAINAGE						
2055	202-00019	Rem Inlet (Package 4)	1.000	0.000		
			EACH	0.000	0.00	
			987.00000	0.000		0.00
2065	202-00035	Rem Pipe (Package 4)	9.000	0.000		
			LF	0.000	0.00	
			96.60000	0.000		0.00
2125	206-00510	Filter Matl (CL A) (Package 4)	3.000	3.000		
			CY	0.000	0.00	
			92.40000	3.000		277.20

			CAT 0210	CURRENT AMT \$ 7,329,002.71 \$	58,055.02 \$	6,040,784.17
CAT NO0220 ITS						
1570	210-00473	*Reset TV Cameras	2.000	2.000		
			EACH	0.000	0.00	
			5,769.75000	2.000		11,539.50
1575	210-00475	*Reset Closed Circuit Television Pole	4.000	3.000		
			EACH	0.000	0.00	
			6,125.70000	3.000		18,377.10
1577	210-00477	Reset Weather Station	2.000	2.000		
			EACH	0.000	0.00	
			3,032.40000	2.000		6,064.80
1580	210-00820	*Reset Variable Message Sign	2.000	2.000		
			EACH	0.000	0.00	
			45,307.50000	2.000		90,615.00
1580		MATERIAL ALLOWANCE Caisson Anchor Bolt Assembly		0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00
1582	210-00827	Res Pull Box	4.000	0.000		
			EACH	0.000	0.00	
			1,575.00000	0.000		0.00
1585	210-00840	*Reset Traffic Signal Pole	3.000	3.000		
			EACH	0.000	0.00	
			3,081.75000	3.000		9,245.25

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 44
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0220 ITS						
1590	210-00847	*Reset Travel Time Indicator	8.000	0.000		
			EACH	0.000	0.00	
			4,558.05000	0.000		0.00
1595	210-00855	*Reset Traffic Signal Controller Cabinet	3.000	3.000		
			EACH	0.000	0.00	
			4,620.00000	3.000		13,860.00
1600	503-00024	*Drilled Shaft (24 Inch)	144.660	114.040		
			LF	0.000	0.00	
			384.30000	114.040		43,825.57
1605	503-00036	*Drilled Shaft (36 Inch)	43.000	43.000		
			LF	0.000	0.00	
			188.08000	43.000		8,087.44
1607	503-00042	Drilled Shaft (42 In)	21.000	19.100		
			LF	0.000	0.00	
			508.15000	19.100		9,705.67
1610	503-00048	*Drilled Shaft (48 Inch)	79.000	79.000		
			LF	0.000	0.00	
			549.37000	79.000		43,400.23
1615	612-00260	*Location Marker (Fiber Optic)(Dome)	18.000	18.000		
			EACH	0.000	0.00	
			170.10000	18.000		3,061.80
1620	612-00270	*Location Marker (Utility)(Flat Slat)	129.000	129.000		
			EACH	0.000	0.00	
			75.60000	129.000		9,752.40
1623	613-00102	1 In Elec Cond (GRC) (Special) 1)	410.000	0.000		
			LF	0.000	0.00	
			35.91000	0.000		0.00
1625	613-00206	*2 Inch Electrical Conduit (Bored)	5,170.000	2,779.000		
			LF	0.000	0.00	
			13.87000	2,779.000		38,544.73
1630	613-00306	*3 Inch Electrical Conduit (Bored)	4,250.000	2,858.000		
			LF	0.000	0.00	
			22.33000	2,858.000		63,819.14

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 45
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0220 ITS						
1635	613-01100	*1 Inch Electrical Conduit (Plastic)	1,889.000	1,889.000		
			LF	0.000	0.00	
			20.19000	1,889.000		38,138.91
1640	613-01200	*2 Inch Electrical Conduit (Plastic)	8,890.000	8,424.000		
			LF	0.000	0.00	
			12.55000	8,424.000		105,721.20
1645	613-01300	*3 Inch Electrical Conduit (Plastic)	3,100.000	3,100.000		
			LF	0.000	0.00	
			19.07000	3,100.000		59,117.00
1650	613-07000	*Pull Box (Special)	5.000	1.000		
			EACH	0.000	0.00	
			640.50000	1.000		640.50
1655	613-07011	*Pull Box (11"x18"x12")	19.000	2.000		
			EACH	0.000	0.00	
			1,223.25000	2.000		2,446.50
1660	613-07023	*Pull Box (24"x36"x24")	14.000	2.000		
			EACH	0.000	0.00	
			1,904.70000	2.000		3,809.40
1665	613-07040	*Pull Box (30"x48"x24")	4.000	4.000		
			EACH	0.000	0.00	
			2,640.75000	4.000		10,563.00
1665		MATERIAL ALLOWANCE No Test Required		0.000		
			EACH	0.000	0.00	
			1,095.75000	0.000		0.00
1670	613-80130	*Service Meter Cabinet	8.000	8.000		
			EACH	0.000	0.00	
			7,072.80000	8.000		56,582.40
1675	614-10123	*Variable Message Sign (Install Only)	1.000	1.000		
			EACH	0.000	0.00	
			28,460.25000	1.000		28,460.25
1680	614-10147	*Variable Message Sign LED (Overhead)	2.000	2.000		
			EACH	0.000	0.00	
			120,608.25000	2.000		241,216.50

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 46
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0220 ITS						
1685	614-30110	Butterfly Structure	1.000	1.000		
			EACH	0.000	0.00	
			40,036.46000	1.000		40,036.46
1685		MATERIAL ALLOWANCE Butterfly Structure		0.000		
			EACH	0.000	0.00	
			25,200.00000	0.000		0.00
1690	614-42400	Monotube Overhead Sign Bridge (24 Inch Diameter)	1.000	1.000		
			EACH	0.000	0.00	
			104,651.55000	1.000		104,651.55
1690		MATERIAL ALLOWANCE Overhead Sign Str		0.000		
			EACH	0.000	0.00	
			71,800.00000	0.000		0.00
1695	614-70024	*1310nm SFP Optic Module	4.000	3.000		
			EACH	1.000	358.05	
			358.05000	4.000		1,432.20
1700	614-70028	*CWDM SFP Optic Module	14.000	5.000		
			EACH	0.000	0.00	
			1,010.10000	5.000		5,050.50
1705	614-70030	*Optical Attenuator	18.000	0.000		
			EACH	0.000	0.00	
			97.65000	0.000		0.00
1710	614-70032	*Optical Filter	24.000	20.000		
			EACH	0.000	0.00	
			1,268.40000	20.000		25,368.00
1715	614-72830	*Communications Cabinet (Toll Point)	1.000	1.000		
			EACH	0.000	0.00	
			14,966.70000	1.000		14,966.70
1720	614-72830	*Communications Cabinet (TYPE 332)	4.000	4.000		
			EACH	0.000	0.00	
			14,382.90000	4.000		57,531.60
1725	614-72830	*Communications Cabinet (TYPE 332D)	0.000	0.000		
			EACH	0.000	0.00	
			13,083.00000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 47
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0220	ITS				
1730	614-72832	*Communications Cabinet (Type 2)	3.000	3.000		
			EACH	0.000	0.00	
			15,608.25000	3.000		46,824.75
1735	614-72875	*Loop Detector Wire	3,204.000	3,204.000		
			LF	0.000	0.00	
			8.40000	3,204.000		26,913.60
1740	614-72887	*Microwave Vehicle Radar Detector	10.000	6.000		
			EACH	0.000	0.00	
			12,831.00000	6.000		76,986.00
1740		MATERIAL ALLOWANCE MICROWAVE VEHICLE RADAR DETECTOR		4.000		
			EACH	0.000	0.00	
			6,893.12000	4.000		27,572.48
1745	614-73005	*Piezo (Electric) (Class II)	9.000	9.000		
			EACH	0.000	0.00	
			10,431.75000	9.000		93,885.75
1750	614-81000	*Traffic Signal-Light Pole Steel	1.000	0.000		
			EACH	0.000	0.00	
			13,965.00000	0.000		0.00
1755	614-86010	*Connected Vehicle Roadside Unit	7.000	0.000		
			EACH	0.000	0.00	
			8,881.95000	0.000		0.00
1760	614-86734	*Weigh-In-Motion Station (Type III)	0.000	0.000		
			EACH	0.000	0.00	
			148,844.85000	0.000		0.00
1761	614-86734	WIM Station (Ty III) (FR36)	1.000	1.000		
			EACH	0.000	0.00	
			183,402.20000	1.000		183,402.20
1765	614-86741	*Weather Monitoring System	1.000	1.000		
			EACH	0.000	0.00	
			89,236.08000	1.000		89,236.08
1770	614-86800	*Uninterrupted Power Supply	3.000	2.000		
			EACH	0.000	0.00	
			26,353.95000	2.000		52,707.90

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 48
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0220 ITS						
1775	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	6,710.000	5,474.000		
			LF	0.000	0.00	
			3.60000	5,474.000		19,706.40
1780	614-87015	*Buffer Tube Fan Out Kit	7.000	2.000		
			EACH	5.000	3,696.00	
			739.20000	7.000		5,174.40
1785	614-87024	*Fiber Optic Termination Panel (24 Fiber)	8.000	2.000		
			EACH	6.000	8,303.40	
			1,383.90000	8.000		11,071.20
1790	614-87320	*Closed Circuit Television	4.000	4.000		
			EACH	0.000	0.00	
			13,322.40000	4.000		53,289.60
1795	614-87350	*Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			4,272.45000	0.000		0.00
1796	614-87350	Test Fiber Optic Cable (FR36)	1.000	1.000		
			L S	0.000	0.00	
			17,341.95000	1.000		17,341.95
1797	614-87350	Test Fiber Optic Cable (CO74)	0.000	0.000		
			L S	0.000	0.00	
			2,467.50000	0.000		0.00
1800	614-87402	*Breakaway Tapered ITS Pole Steel (40 Feet)	4.000	4.000		
			EACH	0.000	0.00	
			11,632.95000	4.000		46,531.80
1800		MATERIAL ALLOWANCE Pole, Breakaway ITS		0.000		
			EACH	0.000	0.00	
			2,450.00000	0.000		0.00
1805	614-87413	*Fiber Optic Cable (Multi Mode) (12 Strands)	5,890.000	3,390.000		
			LF	0.000	0.00	
			4.04000	3,390.000		13,695.60

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 12/21/2021

ESTIMATE NO: 0034

15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0220 ITS						
1810	614-87692	*Ethernet Switch Type II	5.000	4.000		
			EACH	1.000	3,960.60	
			3,960.60000	5.000		19,803.00

			CAT 0220	CURRENT AMT	\$ 2,303,416.81	\$ 16,318.05 \$ 1,949,774.01
CAT NO0300 STRUCTURES						
1812	206-00000	Str Excav	9,628.000	8,471.000		
			CY	0.000	0.00	
			15.54000	8,471.000		131,639.34
1813	206-00100	Str Bkfl (CL 1)	11,165.000	10,215.000		
			CY	0.000	0.00	
			44.52000	10,215.000		454,771.80
1814	206-00360	Mechanical Reinforcement of Soil	10,215.000	10,215.000		
			CY	0.000	0.00	
			8.88000	10,215.000		90,709.20
1815	420-00000	*Geomembrane	3,437.000	3,437.000		
			SY	0.000	0.00	
			10.98000	3,437.000		37,738.26
1820	502-00460	Pile Tip	162.000	162.000		
			EACH	0.000	0.00	
			186.73000	162.000		30,250.26
1820		MATERIAL ALLOWANCE Pile Driving Point		0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00
1820		MATERIAL ALLOWANCE Pile Driving Point		0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00
1820		MATERIAL ALLOWANCE Pile Driving Point		0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00
1820		MATERIAL ALLOWANCE Pile Driving Point		0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0034

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1820		MATERIAL ALLOWANCE Pile Driving Point		0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00
1820		MATERIAL ALLOWANCE Pile Driving Point		0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00
1820		MATERIAL ALLOWANCE Pile Driving Point		0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00
1820		MATERIAL ALLOWANCE Pile Driving Point		0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00
1820		MATERIAL ALLOWANCE Pile Driving Point		0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00
1820		MATERIAL ALLOWANCE Pile Driving Point		0.000		
			EACH	0.000	0.00	
			103.33330	0.000		0.00
1820		MATERIAL ALLOWANCE Pile Driving Point		0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00
1820		MATERIAL ALLOWANCE Pile Driving Point		0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00
1820		MATERIAL ALLOWANCE Pile Driving Point		0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0034

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1820		MATERIAL ALLOWANCE Pile Driving Point		2.000		
			EACH	0.000	0.00	
			85.00000	2.000		170.00
1825	502-00500	*Complete Joint Penetration (CJP) Splice	36.000	36.000		
			EACH	0.000	0.00	
			1,779.45000	36.000		64,060.20
1830	502-11489	*Steel Piling (HP 14x89)	11,280.000	11,280.000		
			LF	0.000	0.00	
			91.75000	11,280.000		1,034,940.00
1830		MATERIAL ALLOWANCE Steel Str Pile		0.000		
			LF	0.000	0.00	
			45.83500	0.000		0.00
1830		MATERIAL ALLOWANCE 780 LF Pile Driven--Report 1380.001		0.000		
			LF	0.000	0.00	
			45.83500	0.000		0.00
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		0.000		
			LF	0.000	0.00	
			45.83500	0.000		0.00
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		0.000		
			LF	0.000	0.00	
			45.83500	0.000		0.00
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		0.000		
			LF	0.000	0.00	
			45.83500	0.000		0.00
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		0.000		
			LF	0.000	0.00	
			45.83500	0.000		0.00
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		0.000		
			LF	0.000	0.00	
			45.83500	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0034

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		0.000		
			LF	0.000	0.00	
			45.83501	0.000		0.00
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		0.000		
			LF	0.000	0.00	
			45.83500	0.000		0.00
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		0.000		
			LF	0.000	0.00	
			45.83500	0.000		0.00
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		0.000		
			LF	0.000	0.00	
			45.83500	0.000		0.00
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		0.000		
			LF	0.000	0.00	
			45.83500	0.000		0.00
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		0.000		
			LF	0.000	0.00	
			45.83500	0.000		0.00
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		0.000		
			LF	0.000	0.00	
			45.83500	0.000		0.00
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		0.000		
			LF	0.000	0.00	
			45.83500	0.000		0.00
1830		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		0.000		
			LF	0.000	0.00	
			45.83500	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 53
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1831	900-00012	Added Item (Foot)/ Steel Piling Cut-offs (per Section 502.13)	345.000	345.000		
			LF	0.000	0.00	
			73.40000	345.000		25,323.00
1835	503-00036	*Drilled Shaft (36 Inch)	0.000	0.000		
			LF	0.000	0.00	
			188.08000	0.000		0.00
1840	504-04425	Architectural Precast Concrete Panel	0.000	0.000		
			SF	0.000	0.00	
			32.42000	0.000		0.00
1845	507-00000	Concrete Slope and Ditch Paving	0.000	0.000		
			CY	0.000	0.00	
			840.00000	0.000		0.00
1850	513-00600	Bridge Drain	11.000	11.000		
			EACH	0.000	0.00	
			4,926.29000	11.000		54,189.19
1855	515-00120	*Waterproofing (Membrane)	8,076.000	8,076.000		
			SY	0.000	0.00	
			15.91000	8,076.000		128,489.16
1860	515-00400	*Concrete Sealer	437.000	423.500		
			SY	0.000	0.00	
			13.02000	423.500		5,513.97
1865	518-01004	Bridge Expansion Device (0-4 Inch)	589.000	589.000		
			LF	0.000	0.00	
			245.61000	589.000		144,664.29
1865		MATERIAL ALLOWANCE Expansion Device		0.000		
			LF	0.000	0.00	
			102.60000	0.000		0.00
1865		MATERIAL ALLOWANCE Expansion Device		0.000		
			LF	0.000	0.00	
			102.60000	0.000		0.00
1870	518-03000	*Sawing and Sealing Bridge Joint	1,778.000	128.000		
			LF	0.000	0.00	
			27.01000	128.000		3,457.28

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 54
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1875	601-03040	*Concrete Class D (Bridge)	3,895.000	3,884.790		
			CY	0.000	0.00	
			719.60000	3,884.790		2,795,494.88
1875		MATERIAL ALLOWANCE Conc, CL D		0.000		
			CY	0.000	0.00	
			12.99142	0.000		0.00
1875		MATERIAL ALLOWANCE Deck Panels		0.000		
			CY	0.000	0.00	
			16.99308	0.000		0.00
1875		MATERIAL ALLOWANCE Deck Panels + Adj for Report 1875-002		0.000		
			CY	0.000	0.00	
			16.99308	0.000		0.00
1875		MATERIAL ALLOWANCE Adjustment Per Report 1875-002		0.000		
			CY	0.000	0.00	
			16.99308	0.000		0.00
1875		MATERIAL ALLOWANCE Deck Panels + Adj for 1875-003 & 1875-004		0.000		
			CY	0.000	0.00	
			20.54326	0.000		0.00
1875		MATERIAL ALLOWANCE Deck Panels 1875-005,006,007		0.000		
			CY	0.000	0.00	
			20.54326	0.000		0.00
1875		MATERIAL ALLOWANCE Deck Panels 1875-008,009		0.000		
			CY	0.000	0.00	
			22.80248	0.000		0.00
1875		MATERIAL ALLOWANCE Conc, CL D		0.000		
			NCU	0.000	0.00	
			22.80248	0.000		0.00
1875		MATERIAL ALLOWANCE Conc, CL D Adjustment Report		0.000		
			NCU	0.000	0.00	
			22.80248	0.000		0.00
1880	601-03050	*Concrete Class D (Wall)	214.000	62.300		
			CY	0.000	0.00	
			564.15000	62.300		35,146.55

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 55
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1885	601-40301	*Structural Concrete Coating	17,522.000	16,025.500		
			SF	0.000	0.00	
			1.45000	16,025.500		23,236.98
1890	601-40302	*Structural Concrete Coating (Anti-Graffiti)	10,602.000	10,602.000		
			SF	0.000	0.00	
			1.34000	10,602.000		14,206.68
1895	602-00000	*Reinforcing Steel	4,047.000	4,047.000		
			LB	0.000	0.00	
			1.06000	4,047.000		4,289.82
1900	602-00020	*Reinforcing Steel (Epoxy Coated)	754,056.000	714,146.400		
			LB	0.000	0.00	
			1.24000	714,146.400		885,541.54
1905	605-83002	Geocomposite Drain with Pipe	0.000	0.000		
			SY	0.000	0.00	
			31.50000	0.000		0.00
1910	606-00931	*Guardrail Type 9 (Style CD) (Special)	0.000	0.000		
			LF	0.000	0.00	
			144.74000	0.000		0.00
1915	606-10700	*Bridge Rail Type 7	770.000	770.000		
			LF	0.000	0.00	
			89.87000	770.000		69,199.90
1920	606-10705	*Bridge Rail Type 7 (Special)	99.000	99.000		
			LF	0.000	0.00	
			124.89000	99.000		12,364.11
1925	606-11030	*Bridge Rail Type 10M	961.000	961.000		
			LF	0.000	0.00	
			158.81000	961.000		152,616.41
1925		MATERIAL ALLOWANCE Bridge Rail		0.000		
			LF	0.000	0.00	
			73.80000	0.000		0.00
1925		MATERIAL ALLOWANCE Bridge Rail		0.000		
			LF	0.000	0.00	
			73.80000	0.000		0.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 56
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1930	607-53137	*Fence Chain Link (Special) (36 Inch)	195.000	195.000		
			LF	0.000	0.00	
			51.22000	195.000		9,987.90
1935	613-00200	*2 Inch Electrical Conduit	3,038.000	3,034.000		
			LF	0.000	0.00	
			12.55000	3,034.000		38,076.70
1940	618-00154	*Prestressed Concrete I (BT54)	2,160.000	2,160.000		
			LF	0.000	0.00	
			253.37000	2,160.000		547,279.20
1940		MATERIAL ALLOWANCE Intermediate Diaphragms		0.000		
			LF	0.000	0.00	
			5.24805	0.000		0.00
1940		MATERIAL ALLOWANCE Prestress Girder		0.000		
			LF	0.000	0.00	
			155.82000	0.000		0.00
1945	618-01992	*Prestressed Concrete Box (Depth Less Than 32 Inches)	14,730.000	14,730.000		
			SF	0.000	0.00	
			56.09000	14,730.000		826,205.70
1945		MATERIAL ALLOWANCE Prestress Girder		0.000		
			SF	0.000	0.00	
			36.32000	0.000		0.00
1945		MATERIAL ALLOWANCE Prestressed Box Less than 32"---DP-DQ-DR-Ph 2		0.000		
			SF	0.000	0.00	
			36.32000	0.000		0.00
1950	618-01995	*Prestressed Concrete Box (Depth 32 Inch Through 48 Inch)	0.000	0.000		
			EACH	0.000	0.00	
			51.02000	0.000		0.00
1950		MATERIAL ALLOWANCE Prestress Girder		0.000		
			EACH	0.000	0.00	
			36.32000	0.000		0.00
1951	618-01994	Prestress Conc Box (Depth 32" Thru 48") Change Order # 008	14,728.000	14,728.000		
			SF	0.000	0.00	
			51.02000	14,728.000		751,422.56

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0034

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1951		MATERIAL ALLOWANCE Prestress Girder		0.000		
			SF	0.000	0.00	
			36.32000	0.000		0.00
1955	641-10000	*Shotcrete	0.000	0.000		
			SY	0.000	0.00	
			117.86000	0.000		0.00
1981	206-01800	Shoring (A 20)	1.000	1.000		
			L S	0.000	0.00	
			63,801.42000	1.000		63,801.42
1986	206-01801	Shoring (A 21)	1.000	1.000		
			L S	0.000	0.00	
			60,158.60000	1.000		60,158.60
1991	206-01802	Shoring (A 22)	1.000	1.000		
			L S	0.000	0.00	
			85,242.89000	1.000		85,242.89
1996	206-01803	Shoring (A 23)	1.000	1.000		
			L S	0.000	0.00	
			85,242.89000	1.000		85,242.89
2001	206-01804	Shoring (A 24)	1.000	1.000		
			L S	0.000	0.00	
			123,760.44000	1.000		123,760.44
2006	206-01805	Shoring (A 25)	1.000	1.000		
			L S	0.000	0.00	
			34,602.92000	1.000		34,602.92
2033	606-10705	Brdg Rail Ty 7 (Spec)	959.000	959.000		
			LF	0.000	0.00	
			124.89000	959.000		119,769.51

		CAT 0300	CURRENT AMT	\$ 9,193,046.29 \$	0.00 \$	8,943,563.55

CAT NO0310 WALLS (Noise, Median, Outside)						
1836	503-00036	Drilled Caisson (36 In)	5,900.000	5,900.000		
			LF	0.000	0.00	
			188.08000	5,900.000		1,109,672.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 58
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0310 WALLS (Noise, Median, Outside)						
1841	504-04425	Architectural Precast Concrete Panel	57,780.000	57,780.000		
			SF	0.000	0.00	
			32.42000	57,780.000		1,873,227.60
1841		MATERIAL ALLOWANCE MSE Panel Face--20416 SF of 43150 SF-H-17-CI		0.000		
			SF	0.000	0.00	
			13.64000	0.000		0.00
1841		MATERIAL ALLOWANCE MSE Panel Face--20416 SF of 40832 SF-H-17-CI		0.000		
			SF	0.000	0.00	
			13.64000	0.000		0.00
1841		MATERIAL ALLOWANCE Post--1914 LF of 2958 LF H-17-CI		0.000		
			SF	0.000	0.00	
			3.71709	0.000		0.00
1841		MATERIAL ALLOWANCE Post--1914 LF of 3,829 LF (H-17-CI)		0.000		
			SF	0.000	0.00	
			5.07789	0.000		0.00
1841		MATERIAL ALLOWANCE Post--1915 LF of 3,829 LF (H-17-CI)		0.000		
			SF	0.000	0.00	
			5.07789	0.000		0.00
1846	507-00000	Conc S and D Pave	30.000	29.200		
			CY	0.000	0.00	
			840.00000	29.200		24,528.00
1906	605-83002	Geocomp Drain (w/ Pipe)	445.000	445.000		
			SY	0.000	0.00	
			31.50000	445.000		14,017.50
1911	606-00931	Guardrail Type 9 (Style CD) (Special)	292.000	292.000		
			LF	0.000	0.00	
			144.74000	292.000		42,264.08
1956	641-10000	Shotcrete	0.000	0.000		
			SY	0.000	0.00	
			117.86000	0.000		0.00
1957	641-10010	Initial Shotcrete Facing	1,780.000	1,780.000		
			SF	0.000	0.00	
			13.10000	1,780.000		23,318.00

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 59
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0310 WALLS (Noise, Median, Outside)						
1960	206-00000	*Structure Excavation	18,885.000	18,850.000		
			CY	0.000	0.00	
			15.54000	18,850.000		292,929.00
1965	206-00050	*Structure Backfill (Special)	882.000	881.000		
			CY	0.000	0.00	
			86.14000	881.000		75,889.34
1970	206-00100	*Structure Backfill (Class 1)	26,770.000	26,751.000		
			CY	0.000	0.00	
			44.52000	26,751.000		1,190,954.52
1975	206-00360	*Mechanical Reinforcement of Soil	14,982.000	14,982.000		
			CY	0.000	0.00	
			8.88000	14,982.000		133,040.16
1980	206-01800	*Shoring (Area 20)	0.000	0.000		
			L S	0.000	0.00	
			63,801.42000	0.000		0.00
1985	206-01801	*Shoring (Area 21)	0.000	0.000		
			L S	0.000	0.00	
			60,158.60000	0.000		0.00
1990	206-01802	*Shoring (Area 22)	0.000	0.000		
			L S	0.000	0.00	
			85,242.89000	0.000		0.00
1995	206-01803	*Shoring (Area 23)	0.000	0.000		
			L S	0.000	0.00	
			85,242.89000	0.000		0.00
2000	206-01804	*Shoring (Area 24)	0.000	0.000		
			L S	0.000	0.00	
			123,760.44000	0.000		0.00
2005	206-01805	*Shoring (Area 25)	0.000	0.000		
			L S	0.000	0.00	
			34,602.92000	0.000		0.00
2007	420-00000	Geomembrane	6,782.000	6,782.000		
			SY	0.000	0.00	
			10.98000	6,782.000		74,466.36

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 60
 ESTIMATE RUN 12/21/2021
 15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0310 WALLS (Noise, Median, Outside)						
2010	504-04420	*Precast Panel Facing	22,200.000	22,200.000		
			SF	0.000	0.00	
			38.14000	22,200.000		846,708.00
2015	504-06406	*Soil Nail	1,740.000	1,740.000		
			LF	0.000	0.00	
			38.97000	1,740.000		67,807.80
2016	504-06410	Verification Testing	3.000	3.000		
			EACH	0.000	0.00	
			2,625.00000	3.000		7,875.00
2017	515-00400	Concrete Sealer	3,679.000	2,647.000		
			SY	0.000	0.00	
			13.02000	2,647.000		34,463.94
2018	601-03050	Conc CL D (Wall)	3,202.000	3,201.700		
			CY	0.000	0.00	
			564.15000	3,201.700		1,806,239.06
2019	601-40301	Struct Conc Coating	154,946.000	140,133.000		
			SF	0.000	0.00	
			1.45000	140,133.000		203,192.85
2020	601-40302	*Structural Concrete Coating (Anti-Graffiti)	118,429.000	32,129.000		
			SF	0.000	0.00	
			1.34000	32,129.000		43,052.86
2025	602-00000	*Reinforcing Steel	123,597.000	123,597.000		
			LB	0.000	0.00	
			1.06000	123,597.000		131,012.82
2030	602-00020	*Reinforcing Steel (Epoxy Coated)	145,464.000	144,513.000		
			LB	0.000	0.00	
			1.24000	144,513.000		179,196.12
2032	606-10700	Brdg Rail Ty 7	3,552.000	3,552.000		
			LF	0.000	0.00	
			89.87000	3,552.000		319,218.24

		CAT 0310	CURRENT AMT	\$ 8,647,127.14	\$	0.00 \$ 8,493,073.25

CONTID: C22590
 PCN: 22590-BID
 PROJECT: NHPP0252-476

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

ESTIMATE RUN 12/21/2021

15:43:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
2035	620-00002	Field Office (Class 2)	3.000	3.000		
			EACH	0.000	0.00	
			100,809.86000	3.000		302,429.58
2040	620-00005	Field Office (Special)	1.000	1.000		
			EACH	0.000	0.00	
			796,559.65000	1.000		796,559.65
2045	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			67,041.14000	1.000		67,041.14
2050	620-00020	Sanitary Facility	4.000	4.000		
			EACH	0.000	0.00	
			5,670.00000	4.000		22,680.00

		CAT 0400	CURRENT AMT	\$ 1,188,710.37	\$ 0.00	\$ 1,188,710.37

		PROJECT TOTAL	CURRENT AMT	\$ 26,553,196.90	\$ 849,704.99	\$ 19,044,332.12