

ESTIMATE SUMMARY

CONTID: C22600

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 22600-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 6.0 DAYS

TIME ALLOW:

145 WORK DAYS

US85:HAMPDEN TO FLORIDA-RESURF

PERCENT TIME: 4.14

ORIG TIME ALLOW:

145 WORK DAYS

PROJECT NO: NHPP 0852-116

US85:HAMPDEN TO FLORIDA-RESURF

NAME OF ROAD:

PROJECT COUNTIES: DENVER

ARAPAHOE

CONTRACTOR:

AMERICAN CIVIL CONSTRUCTORS, LLC. dba ACC Mountain West
4901 S. Windermere St

PAY PERIOD ENDING 05/22/2020

DATE TIME STARTED 05/12/2020

DATE LET 02/06/2020

DATE WORK BEGAN 05/12/2020

DATE AWARDED 03/16/2020

DATE TIME STOPPED

DATE CONTRACT EXECUTED 04/06/2020

DATE ACCEPTED

Littleton CO 80120 (303)795-2582

DATE NOTICE TO PROCEED 05/12/2020

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 8,517,400.00 PARTICIPATING	\$ 128,655.00	\$ 128,655.00
AWARD PROJECT AMT: \$ 7,686,500.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 1.51% TOTAL EARNINGS	128,655.00	128,655.00
FUNDS AVAILABLE: \$ 8,388,745.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	128,655.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-3,859.65	-3,859.65
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	124,795.35
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	124,795.35
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 124,795.35

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22600
 PCN: 22600-BID
 PROJECT: NHPP 0852-116

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 06/03/2020
 20:16:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00170	*Grinding And Texturing Concrete Pavement	72,316.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0010	202-00200	*Removal of Sidewalk	21.400	0.000		
			SY	0.000	0.00	
			30.00000	0.000		0.00
0015	202-00203	*Removal of Curb and Gutter	63.900	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0020	202-00206	*Removal of Concrete Curb Ramp	78.000	0.000		
			SY	0.000	0.00	
			16.00000	0.000		0.00
0025	202-00210	*Removal of Concrete Pavement	6,227.000	0.000		
			SY	0.000	0.00	
			55.00000	0.000		0.00
0030	202-00250	*Removal of Pavement Marking	20,000.000	0.000		
			SF	0.000	0.00	
			2.00000	0.000		0.00
0035	202-00254	*Removal of Pavement Marking (12 Inch)	2,000.000	0.000		
			SF	0.000	0.00	
			2.00000	0.000		0.00
0040	202-00256	*Removal of Pavement Marking (15 Inch)	1,000.000	0.000		
			SF	0.000	0.00	
			2.00000	0.000		0.00
0045	202-00810	*Removal of Ground Sign	4.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0050	202-00821	*Removal of Sign Panel	8.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00
0055	202-01180	Removal of Median Barrier	112.000	0.000		
			LF	0.000	0.00	
			90.00000	0.000		0.00

CONTID: C22600
 PCN: 22600-BID
 PROJECT: NHPP 0852-116

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 06/03/2020
 20:16:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-04005	*Clean Valve Box	2.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0065	202-04010	*Clean Inlet	70.000	0.000		
			EACH	70.000	56,000.00	
			800.00000	70.000		56,000.00
0070	206-00066	Structure Backfill (Flowable Fly Ash)	727.000	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
0075	208-00002	Erosion Log Type 1 (12 Inch)	100.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0080	208-00035	Aggregate Bag	100.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0085	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	1.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0090	208-00053	Storm Drain Inlet Protection (Type I) (84 Inch)	3.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0092	208-00053	Storm Drain Inlet Protect (Ty I)(84 In) ERTEC CURB INLET	56.000	0.000		
			EACH	56.000	11,200.00	
			200.00000	56.000		11,200.00
0095	208-00054	Storm Drain Inlet Protection (Type II)	69.000	0.000		
			EACH	3.000	900.00	
			300.00000	3.000		900.00
0100	208-00056	Storm Drain Inlet Protection (Type III)	6.000	0.000		
			EACH	6.000	1,800.00	
			300.00000	6.000		1,800.00
0105	208-00070	Vehicle Tracking Pad	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00

CONTID: C22600
 PCN: 22600-BID
 PROJECT: NHPP 0852-116

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 06/03/2020
 20:16:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0110	208-00103	Removal and Disposal of Sediment (Labor)	30.000	0.000		
			HOURLY	0.000	0.00	
			60.00000	0.000		0.00
0115	208-00105	Removal and Disposal of Sediment (Equipment)	30.000	0.000		
			HOURLY	0.000	0.00	
			100.00000	0.000		0.00
0120	208-00106	Sweeping (Sediment Removal)	30.000	0.000		
			HOURLY	0.000	0.00	
			250.00000	0.000		0.00
0125	208-00107	Removal of Trash	30.000	0.000		
			HOURLY	0.000	0.00	
			60.00000	0.000		0.00
0130	210-00815	*Reset Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0135	210-00827	*Reset Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0140	210-04010	Adjust Manhole	8.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0145	210-04050	Adjust Valve Box	4.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0150	240-00000	*Wildlife Biologist	80.000	0.000		
			HOURLY	33.000	3,300.00	
			100.00000	33.000		3,300.00
0155	240-00010	*Removal of Nests	80.000	0.000		
			HOURLY	0.000	0.00	
			80.00000	0.000		0.00
0160	304-05000	Aggregate Base Course (Class 5)	1,557.000	0.000		
			TON	0.000	0.00	
			70.00000	0.000		0.00

CONTID: C22600
 PCN: 22600-BID
 PROJECT: NHPP 0852-116

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 06/03/2020
 20:16:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0165	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	50.000	0.000		
			TON	0.000	0.00	
			300.00000	0.000		0.00
0170	412-00190	*Concrete Pavement (Patching)	6,227.000	0.000		
			SY	0.000	0.00	
			250.00000	0.000		0.00
0175	412-11000	*Concrete Pavement Dowel Bar Retrofit	3,138.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0180	412-15000	*Routing and Sealing Concrete Pavement Cracks	1,099.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0185	412-16000	*Cleaning and Sealing Concrete Pavement Joints	117,066.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0190	606-00910	Guardrail Type 9 (Style CA)	24.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0195	607-11525	Fence (Plastic)	100.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0200	608-00000	*Concrete Sidewalk	25.200	0.000		
			SY	0.000	0.00	
			150.00000	0.000		0.00
0205	608-00010	*Concrete Curb Ramp	108.300	0.000		
			SY	0.000	0.00	
			250.00000	0.000		0.00
0210	609-21020	*Curb and Gutter Type 2 (Section II-B)	30.900	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
0215	614-00011	*Sign Panel (Class I)	24.000	0.000		
			SF	0.000	0.00	
			25.00000	0.000		0.00

CONTID: C22600
 PCN: 22600-BID
 PROJECT: NHPP 0852-116

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 06/03/2020
 20:16:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0220	614-00012	*Sign Panel (Class II)	144.000	0.000		
			SF	0.000	0.00	
			26.00000	0.000		0.00
0225	614-00013	*Sign Panel (Class III)	60.000	0.000		
			SF	0.000	0.00	
			40.00000	0.000		0.00
0230	614-00200	*Steel Sign Post (U-2)	6.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0235	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	7.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0240	614-72860	*Pedestrian Push Button	1.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0245	614-72863	*Pedestrian Push Button Post Assembly	1.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0250	614-85001	*Impact Attenuator	2.000	0.000		
			EACH	0.000	0.00	
			50,000.00000	0.000		0.00
0255	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.170	12,750.00	
			75,000.00000	0.170		12,750.00
0260	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			770,000.00000	0.000		0.00
0265	626-01113	*Public Information Management (Tier III)	80.000	0.000		
			DAY	46.000	5,750.00	
			125.00000	46.000		5,750.00
0270	627-00008	*Modified Epoxy Pavement Marking	754.000	0.000		
			GAL	0.000	0.00	
			100.00000	0.000		0.00

CONTID: C22600
 PCN: 22600-BID
 PROJECT: NHPP 0852-116

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 06/03/2020
 20:16:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0275	627-00013	*Pavement Marking Paint (High Build)	2,111.000	0.000		
			GAL	0.000	0.00	
			50.00000	0.000		0.00
0280	627-00025	*4 Inch Pavement Marking Tape (Removable)	9,600.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0285	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	209.000	0.000		
			SF	0.000	0.00	
			17.00000	0.000		0.00
0290	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	9,846.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0295	627-30327	*Preformed Plastic Pavement Marking (Word-Symbol) (Type III)	1,069.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0300	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line) (Type	4,962.000	0.000		
			SF	0.000	0.00	
			12.00000	0.000		0.00
0305	630-00000	*Flagging	2,000.000	0.000		
			HOURL	0.000	0.00	
			35.00000	0.000		0.00
0310	630-00003	*Uniformed Traffic Control	150.000	0.000		
			HOURL	0.000	0.00	
			150.00000	0.000		0.00
0315	630-00004	*Traffic Control Vehicle	1.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00
0320	630-00007	*Traffic Control Inspection	58.000	0.000		
			DAY	0.000	0.00	
			250.00000	0.000		0.00
0325	630-00012	*Traffic Control Management	145.000	0.000		
			DAY	6.000	6,600.00	
			1,100.00000	6.000		6,600.00

CONTID: C22600
 PCN: 22600-BID
 PROJECT: NHPP 0852-116

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 06/03/2020
 20:16:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0330	630-80001	*Flashing Beacon (Portable)	16.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0335	630-80335	*Barricade (Type 3 M-A) (Temporary)	8.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0340	630-80341	*Construction Traffic Sign (Panel Size A)	58.000	0.000		
			EACH	0.000	0.00	
			70.00000	0.000		0.00
0345	630-80342	*Construction Traffic Sign (Panel Size B)	76.000	0.000		
			EACH	18.000	4,500.00	
			250.00000	18.000		4,500.00
0350	630-80343	*Construction Traffic Sign (Panel Size C)	8.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0355	630-80355	*Portable Message Sign Panel	4.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0360	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	3.000	0.000		
			EACH	0.500	1,000.00	
			2,000.00000	0.500		1,000.00
0365	630-80360	*Drum Channelizing Device	100.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0370	630-80380	*Traffic Cone	100.000	0.000		
			EACH	50.000	850.00	
			17.00000	50.000		850.00
0375	630-80392	*Stackable Tubular Marker	50.000	0.000		
			EACH	0.000	0.00	
			45.00000	0.000		0.00
0380	630-80393	*Stackable Vertical Panels	200.000	0.000		
			EACH	9.000	405.00	
			45.00000	9.000		405.00

CONTID: C22600
 PCN: 22600-BID
 PROJECT: NHPP 0852-116

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 06/03/2020
 20:16:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0385	630-85011	*Impact Attenuator (Temporary)	4.000	0.000		
			DAY	0.000	0.00	
			220.00000	0.000		0.00
0390	630-85041	*Mobile Attenuator	180.000	0.000		
			DAY	6.000	3,600.00	
			600.00000	6.000		3,600.00
0395	632-00000	Night Work Lighting	1.000	0.000		
			L S	0.000	0.00	
			100,000.00000	0.000		0.00
0397	900-00014	Added Item (Lump Sum)/ ADDITIONAL RAILROAD INSURANCE	0.000	0.000		
			L S	0.000	0.00	
			2,000.00000	0.000		0.00
0400	700-70010	F/A Minor Contract Revisions	300,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0405	700-70016	F/A Fuel Cost Adjustment	480,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70023	F/A On-The-Job Trainee	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0415	700-70042	F/A Railroad Flagging	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0420	700-70111	Project First Program	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0425	700-70380	F/A Erosion Control	7,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT \$ 6,562,194.00 \$	108,655.00 \$	108,655.00

CONTID: C22600
 PCN: 22600-BID
 PROJECT: NHPP 0852-116

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 06/03/2020

20:16:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 structure						
0430	201-00005	Removal of Debris	1.000	0.000		
			L S	0.000	0.00	
			25,000.00000	0.000		0.00
0435	202-00246	*Removal of Asphalt Mat (Planing) (Special)	7,815.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
0440	202-00453	*Removal of Portions of Present Structure (Class 2)	483.000	0.000		
			SY	0.000	0.00	
			350.00000	0.000		0.00
0445	202-00460	*Removal of Portions of Present Structure (Class 3)	33.000	0.000		
			SY	0.000	0.00	
			1,000.00000	0.000		0.00
0450	202-00504	*Removal of Expansion Device	618.000	0.000		
			LF	0.000	0.00	
			490.00000	0.000		0.00
0455	202-01175	Removal of Guardrail (Special)	50.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0460	202-04010	*Clean Inlet	8.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0465	210-00530	Rebuild Portions of Present Structure	16.000	0.000		
			SF	0.000	0.00	
			420.00000	0.000		0.00
0470	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	1,008.000	0.000		
			TON	0.000	0.00	
			140.00000	0.000		0.00
0475	408-01100	Joint Sealant	241.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0480	509-08100	Provide Temporary Support	1.000	0.000		
			L S	0.000	0.00	
			135,000.00000	0.000		0.00

CONTID: C22600
 PCN: 22600-BID
 PROJECT: NHPP 0852-116

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 06/03/2020
 20:16:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 structure						
0485	515-00120	*Waterproofing (Membrane)	7,815.000	0.000		
			SY	0.000	0.00	
			20.00000	0.000		0.00
0490	518-01004	*Bridge Expansion Device (0-4 Inch)	618.000	0.000		
			LF	0.000	0.00	
			400.00000	0.000		0.00
0495	518-03100	Rapid Cure Silicone Joint Seal	1,120.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0500	601-03057	*Concrete Class DR	129.000	0.000		
			CY	0.000	0.00	
			3,000.00000	0.000		0.00
0505	601-51005	*Galvanic Anodes	2,570.000	0.000		
			EACH	0.000	0.00	
			26.00000	0.000		0.00
0510	602-00020	*Reinforcing Steel (Epoxy Coated)	17,833.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
0515	606-10405	Bridge Rail Type 4 (Special)	79.000	0.000		
			LF	0.000	0.00	
			300.00000	0.000		0.00
0520	607-53005	*Fence Chain Link (Special)	236.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00
0525	609-40011	*Curb Type 4 (Section M)	30.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00

			CAT 0300	CURRENT AMT	\$ 1,909,206.00 \$	0.00 \$

CAT NO0400 CE Bid item						
0530	620-00002	Field Office (Class 2)	1.000	0.000		
			EACH	1.000	20,000.00	
			20,000.00000	1.000		20,000.00

CONTID: C22600
 PCN: 22600-BID
 PROJECT: NHPP 0852-116

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 06/03/2020
 20:16:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0400 CE Bid item						
0535	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	0.000	0.00	
			20,000.00000	0.000		0.00
0540	620-00020	Sanitary Facility	3.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00

		CAT 0400	CURRENT AMT	\$ 46,000.00	\$ 20,000.00	\$ 20,000.00
		PROJECT TOTAL	CURRENT AMT	\$ 8,517,400.00	\$ 128,655.00	\$ 128,655.00