

ESTIMATE SUMMARY

CONTID: C22703

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 22703-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 13.0 DAYS

TIME ALLOW: 4/1/2020 FIXED COMPLETION DAT

I-25: 120TH (SH 128) TO E470

PERCENT TIME: 3.41

ORIG TIME ALLOW: 4/1/2020 FIXED COMPLETION DAT

PROJECT NO:

IM 0253-268

I-25 SEG3A RE-PKG 120TH TO E470

NAME OF ROAD:

PROJECT COUNTIES:

ADAMS

BROOMFIELD, REGION 1

CONTRACTOR:

GRAHAM CONTRACTING LTD  
9709 THIRD AVE. NE #300

PAY PERIOD ENDING 03/30/2019

DATE TIME STARTED 03/18/2019

DATE LET 12/06/2018

DATE WORK BEGAN 03/18/2019

DATE AWARDED 12/27/2018

DATE TIME STOPPED

DATE CONTRACT EXECUTED 02/21/2019

DATE ACCEPTED

SEATTLE WA 98115 (206)729-8844

DATE NOTICE TO PROCEED 03/18/2019

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 23,973,643.05 PARTICIPATING	\$ 296,358.70	\$ 296,358.70
AWARD PROJECT AMT: \$ 21,469,443.05 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 1.24% TOTAL EARNINGS	296,358.70	296,358.70
FUNDS AVAILABLE: \$ 23,677,284.35 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	296,358.70
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-8,890.76	-8,890.76
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	287,467.94
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	287,467.94
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 287,467.94

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22703  
 PCN: 22703-BID  
 PROJECT: IM 0253-268

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2  
 ESTIMATE RUN 04/13/2019  
 22:31:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00019	Removal of Inlet	2.000	0.000		
			EACH	0.000	0.00	
			950.00000	0.000		0.00
0010	202-00035	Removal of Pipe	366.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0015	202-00220	Removal of Asphalt Mat	22,076.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
0020	202-00240	Removal of Asphalt Mat (Planing)	217,955.000	0.000		
			SY	0.000	0.00	
			2.10000	0.000		0.00
0025	202-00246	Removal of Asphalt Mat (Planing) (Special)	78,524.000	0.000		
			SY	0.000	0.00	
			2.10000	0.000		0.00
0030	202-00250	*Removal of Pavement Marking	136,000.000	0.000		
			SF	10,653.500	6,392.10	
			0.60000	10,653.500		6,392.10
0035	202-00705	*Removal of Light Standard Foundation	1.000	0.000		
			EACH	0.000	0.00	
			810.00000	0.000		0.00
0040	202-00810	Removal of Ground Sign	12.000	0.000		
			EACH	0.000	0.00	
			231.00000	0.000		0.00
0045	202-00821	Removal of Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			203.00000	0.000		0.00
0050	202-01130	Removal of Guardrail Type 3	12.000	0.000		
			LF	0.000	0.00	
			29.00000	0.000		0.00
0055	202-01140	Removal of Guardrail Type 4	23,468.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00

CONTID: C22703  
 PCN: 22703-BID  
 PROJECT: IM 0253-268

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3  
 ESTIMATE RUN 04/13/2019  
 22:31:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	202-01170	Removal of Guardrail Type 7	50.000	0.000		
			LF	0.000	0.00	
			23.50000	0.000		0.00
0065	202-04001	Plug Culvert	10.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0070	202-04002	Clean Culvert	10.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0075	203-00010	Unclassified Excavation (Complete In Place)	18,397.000	0.000		
			CY	0.000	0.00	
			7.00000	0.000		0.00
0080	203-00065	Embankment Material (Complete In Place) (R20)	14,719.000	0.000		
			CY	0.000	0.00	
			11.25000	0.000		0.00
0085	203-01500	Blading	100.000	0.000		
			HOUR	0.000	0.00	
			137.00000	0.000		0.00
0090	203-01510	Backhoe	100.000	0.000		
			HOUR	0.000	0.00	
			63.50000	0.000		0.00
0095	203-01550	Dozing	100.000	0.000		
			HOUR	0.000	0.00	
			99.00000	0.000		0.00
0100	203-01594	Combination Loader	100.000	0.000		
			HOUR	0.000	0.00	
			64.00000	0.000		0.00
0105	203-01597	*Potholing	100.000	0.000		
			HOUR	0.000	0.00	
			180.00000	0.000		0.00
0110	206-00000	Structure Excavation	753.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00

CONTID: C22703  
 PCN: 22703-BID  
 PROJECT: IM 0253-268

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4  
 ESTIMATE RUN 04/13/2019  
 22:31:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0115	206-00065	Structure Backfill (Flow-Fill)	151.000	0.000		
			CY	0.000	0.00	
			208.00000	0.000		0.00
0120	207-00205	Topsoil	10,000.000	0.000		
			CY	0.000	0.00	
			9.50000	0.000		0.00
0125	207-00305	Wetland Topsoil	578.000	0.000		
			CY	0.000	0.00	
			10.50000	0.000		0.00
0130	208-00020	Silt Fence	2,000.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0135	208-00023	Erosion Log (Type 3)(12 Inch)	5,000.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
0140	208-00035	Aggregate Bag	500.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0145	208-00045	Concrete Washout Structure	4.000	0.000		
			EACH	0.000	0.00	
			712.00000	0.000		0.00
0150	208-00056	Storm Drain Inlet Protection (Type III)	21.000	0.000		
			EACH	0.000	0.00	
			136.00000	0.000		0.00
0155	208-00070	Vehicle Tracking Pad	4.000	0.000		
			EACH	0.000	0.00	
			3,100.00000	0.000		0.00
0160	208-00103	Removal and Disposal of Sediment (Labor)	420.000	0.000		
			HOUR	0.000	0.00	
			71.00000	0.000		0.00
0165	208-00105	Removal and Disposal of Sediment (Equipment)	420.000	0.000		
			HOUR	0.000	0.00	
			90.00000	0.000		0.00

CONTID: C22703  
 PCN: 22703-BID  
 PROJECT: IM 0253-268

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5  
 ESTIMATE RUN 04/13/2019  
 22:31:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0170	208-00106	Sweeping (Sediment Removal)	140.000	0.000		
			HOOR	0.000	0.00	
			215.00000	0.000		0.00
0175	208-00107	Removal of Trash	140.000	0.000		
			HOOR	0.000	0.00	
			52.00000	0.000		0.00
0180	208-00207	Erosion Control Management	365.000	0.000		
			DAY	0.000	0.00	
			85.50000	0.000		0.00
0185	210-00750	*Reset Light Standard	1.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0190	210-00815	Reset Sign Panel	2.000	0.000		
			EACH	0.000	0.00	
			175.00000	0.000		0.00
0195	210-04025	Modify Structure	1.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0200	212-00006	Seeding (Native)	53.000	0.000		
			ACRE	0.000	0.00	
			750.00000	0.000		0.00
0205	212-00011	Seeding (Lawn)	9.500	0.000		
			ACRE	0.000	0.00	
			670.00000	0.000		0.00
0210	212-00028	Seeding (Wetlands)	0.300	0.000		
			ACRE	0.000	0.00	
			3,000.00000	0.000		0.00
0215	212-00032	Soil Conditioning	63.000	0.000		
			ACRE	0.000	0.00	
			2,200.00000	0.000		0.00
0220	212-00048	Soil Preparation (Special)	56.000	0.000		
			CY	0.000	0.00	
			53.00000	0.000		0.00

CONTID: C22703  
 PCN: 22703-BID  
 PROJECT: IM 0253-268

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6  
 ESTIMATE RUN 04/13/2019  
 22:31:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0225	213-00002	Mulching (Weed Free Hay)	53.000	0.000		
			ACRE	0.000	0.00	
			700.00000	0.000		0.00
0230	213-00008	Mulching (Wood Chip)	3,715.000	0.000		
			CF	0.000	0.00	
			4.00000	0.000		0.00
0235	213-00012	Spray-on Mulch Blanket	7.000	0.000		
			ACRE	0.000	0.00	
			3,100.00000	0.000		0.00
0240	213-00061	Mulch Tackifier	50,000.000	0.000		
			LB	0.000	0.00	
			2.40000	0.000		0.00
0245	213-00070	Landscape Weed Barrier Fabric	884.000	0.000		
			SY	0.000	0.00	
			1.60000	0.000		0.00
0250	213-00150	Bonded Fiber Matrix	7.000	0.000		
			ACRE	0.000	0.00	
			3,100.00000	0.000		0.00
0255	213-00462	Metal Landscape Border (3/16 X 5-1/2 Inch)	1,620.000	0.000		
			LF	0.000	0.00	
			6.10000	0.000		0.00
0260	214-00000	Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			91,000.00000	0.000		0.00
0265	214-00220	Deciduous Tree (2 Inch Caliper)	26.000	0.000		
			EACH	0.000	0.00	
			702.00000	0.000		0.00
0270	214-00350	Deciduous Shrub (5 Gallon Container)	134.000	0.000		
			EACH	0.000	0.00	
			58.00000	0.000		0.00
0275	214-00508	Evergreen Tree (8 Foot) (Ball and Burlap)	7.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00

CONTID: C22703  
 PCN: 22703-BID  
 PROJECT: IM 0253-268

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7  
 ESTIMATE RUN 04/13/2019  
 22:31:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0280	214-01015	Willow Cuttings	215.000	0.000		
			EACH	0.000	0.00	
			6.00000	0.000		0.00
0285	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	50,890.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0290	216-00301	Turf Reinforcement Mat (Class 1)	7,006.000	0.000		
			SY	0.000	0.00	
			6.00000	0.000		0.00
0295	217-00020	*Herbicide Treatment	150.000	0.000		
			HOURL	0.000	0.00	
			165.00000	0.000		0.00
0300	240-00000	*Wildlife Biologist	60.000	0.000		
			HOURL	0.000	0.00	
			88.00000	0.000		0.00
0305	240-00010	*Removal of Nests	60.000	0.000		
			HOURL	0.000	0.00	
			82.00000	0.000		0.00
0310	240-00020	*Netting	1,000.000	0.000		
			SY	0.000	0.00	
			13.10000	0.000		0.00
0315	250-00010	*Environmental Health and Safety Management	1.000	0.000		
			L S	0.000	0.00	
			4,600.00000	0.000		0.00
0320	250-00050	*Monitoring Technician	50.000	0.000		
			HOURL	0.000	0.00	
			80.00000	0.000		0.00
0325	250-00110	*Health and Safety Officer	50.000	0.000		
			HOURL	0.000	0.00	
			91.00000	0.000		0.00
0330	304-06007	Aggregate Base Course (Class 6)	3,729.000	0.000		
			CY	0.000	0.00	
			41.00000	0.000		0.00

CONTID: C22703  
 PCN: 22703-BID  
 PROJECT: IM 0253-268

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8  
 ESTIMATE RUN 04/13/2019  
 22:31:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0335	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	11,453.000	0.000		
			TON	0.000	0.00	
			100.00000	0.000		0.00
0340	403-00800	Emergency Pothole Repair	300.000	0.000		
			TON	0.000	0.00	
			117.00000	0.000		0.00
0345	403-09221	Stone Matrix Asphalt (Fibers)(Asphalt)	36,790.000	0.000		
			TON	0.000	0.00	
			112.00000	0.000		0.00
0350	403-33841	Hot Mix Asphalt (Grading S) (100) (PG 64-22)	1.120	0.000		
			TON	0.000	0.00	
			112.00000	0.000		0.00
0355	403-34841	Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	7,772.000	0.000		
			TON	0.000	0.00	
			105.00000	0.000		0.00
0360	411-10255	Emulsified Asphalt (Slow-Setting)	25,476.000	0.000		
			GAL	0.000	0.00	
			9.34000	0.000		0.00
0365	506-00212	Riprap (12 Inch)	100.000	0.000		
			CY	0.000	0.00	
			291.00000	0.000		0.00
0370	603-01180	18 Inch Reinforced Concrete Pipe	24.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0375	603-01240	24 Inch Reinforced Concrete Pipe	1,601.000	0.000		
			LF	0.000	0.00	
			135.00000	0.000		0.00
0380	603-01300	30 Inch Reinforced Concrete Pipe	162.000	0.000		
			LF	0.000	0.00	
			173.00000	0.000		0.00
0385	603-01360	36 Inch Reinforced Concrete Pipe	145.000	0.000		
			LF	0.000	0.00	
			200.00000	0.000		0.00



CONTID: C22703  
 PCN: 22703-BID  
 PROJECT: IM 0253-268

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9  
 ESTIMATE RUN 04/13/2019  
 22:31:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0390	604-00510	Inlet Type D (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,300.00000	0.000		0.00
0395	604-25000	Vane Grate Inlet Special	1.000	0.000		
			EACH	0.000	0.00	
			4,600.00000	0.000		0.00
0400	604-25005	Vane Grate Inlet (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,600.00000	0.000		0.00
0405	604-25010	Vane Grate Inlet (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			6,200.00000	0.000		0.00
0410	604-26005	Vane Grate Inlet (Double) (5 Foot)	7.000	0.000		
			EACH	0.000	0.00	
			7,800.00000	0.000		0.00
0415	604-26010	Vane Grate Inlet (Double) (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			8,800.00000	0.000		0.00
0420	604-30005	Manhole Slab Base (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,600.00000	0.000		0.00
0425	606-00601	Guardrail Type 6 (6-3 Post Spacing)	12.000	0.000		
			LF	0.000	0.00	
			130.00000	0.000		0.00
0430	606-00710	Guardrail Type 7 (Style CA)	23.000	0.000		
			LF	0.000	0.00	
			180.00000	0.000		0.00
0435	606-00740	Guardrail Type 7 (Style CE)	402.000	0.000		
			LF	0.000	0.00	
			96.00000	0.000		0.00
0440	606-00741	Guardrail Type 7 (Style CE) (Special)	65.000	0.000		
			LF	0.000	0.00	
			185.00000	0.000		0.00

CONTID: C22703  
 PCN: 22703-BID  
 PROJECT: IM 0253-268

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10  
 ESTIMATE RUN 04/13/2019  
 22:31:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0445	606-00745	Guardrail Type 7 (Style CE)(Concrete Glare Screen)	209.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0450	606-00915	Guardrail Type 9 (Style CG)	5,607.000	0.000		
			LF	0.000	0.00	
			82.00000	0.000		0.00
0455	606-00917	Guardrail Type 9 (Style CG) (Special)	1,746.000	0.000		
			LF	0.000	0.00	
			158.00000	0.000		0.00
0460	606-00940	Guardrail Type 9 (Style CE)	624.000	0.000		
			LF	0.000	0.00	
			280.00000	0.000		0.00
0465	606-00941	Guardrail Type 9 (Style CE) (Special)	397.000	0.000		
			LF	0.000	0.00	
			184.00000	0.000		0.00
0470	606-00942	Guardrail Type 9 (Style CGE)	10,140.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0475	606-00943	Guardrail Type 9 (Style CGE) (Special)	5,788.000	0.000		
			LF	0.000	0.00	
			160.00000	0.000		0.00
0480	606-01370	Transition Type 3G	1.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
0485	607-11525	Fence (Plastic)	1,350.000	0.000		
			LF	0.000	0.00	
			2.35000	0.000		0.00
0490	612-00001	Delineator (Type I)	137.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
0495	612-00002	Delineator (Type II)	139.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00

CONTID: C22703  
 PCN: 22703-BID  
 PROJECT: IM 0253-268

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11  
 ESTIMATE RUN 04/13/2019  
 22:31:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0500	612-00003	Delineator (Type III)	30.000	0.000		
			EACH	0.000	0.00	
			22.00000	0.000		0.00
0505	612-00022	Delineator (Type II) (Barrier)	523.000	0.000		
			EACH	0.000	0.00	
			57.00000	0.000		0.00
0510	613-00050	*1/2 Inch Electrical Conduit	35.000	0.000		
			LF	0.000	0.00	
			41.00000	0.000		0.00
0515	613-00200	*2 Inch Electrical Conduit	65.000	0.000		
			LF	0.000	0.00	
			48.00000	0.000		0.00
0520	613-00206	*2 Inch Electrical Conduit (Bored)	2,005.000	0.000		
			LF	0.000	0.00	
			23.25000	0.000		0.00
0525	613-00300	*3 Inch Electrical Conduit	164.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
0530	613-00306	*3 Inch Electrical Conduit (Bored)	1,730.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
0535	613-01100	*1 Inch Electrical Conduit (Plastic)	880.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0540	613-01200	*2 Inch Electrical Conduit (Plastic)	23,200.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0545	613-01300	*3 Inch Electrical Conduit (Plastic)	2,140.000	0.000		
			LF	0.000	0.00	
			13.75000	0.000		0.00
0550	613-07002	*Type Two Pull Box	116.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00

CONTID: C22703  
 PCN: 22703-BID  
 PROJECT: IM 0253-268

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0555	613-07040	*Pull Box (30"x48"x24")	3.000	0.000		
			EACH	0.000	0.00	
			3,400.00000	0.000		0.00
0560	613-10010	*Wiring (Special)	1.000	0.000		
			L S	0.000	0.00	
			470,000.00000	0.000		0.00
0565	613-13050	*Luminaire Light Emitting Diode (258 Watt)	108.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0570	613-34700	*Light Standard Metal (70 Foot)	54.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00
0575	613-50100	*Lighting Control Center	7.000	0.000		
			EACH	0.000	0.00	
			8,200.00000	0.000		0.00
0580	613-81700	*Safety Switch NEMA 3R, 60A, 2-pole, 240 V f(for VMS Maint D	4.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0585	614-00011	Sign Panel (Class I)	33.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0590	614-00012	Sign Panel (Class II)	371.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
0595	614-00013	Sign Panel (Class III)	3,841.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
0600	614-00030	Sign Panel (Class III) (Install Only)	4.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0605	614-01582	Steel Sign Support (2-1/2 Inch Round)(Post and Slipbase)	56.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00

CONTID: C22703  
 PCN: 22703-BID  
 PROJECT: IM 0253-268

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13  
 ESTIMATE RUN 04/13/2019  
 22:31:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0610	614-01585	Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	264.000	0.000		
		LF		0.000	0.00	
			34.00000	0.000		0.00
0615	614-01588	Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	28.000	0.000		
		EACH		0.000	0.00	
			135.00000	0.000		0.00
0620	614-10115	*Dynamic Message Sign (Color LED)(Overhead)	1.000	0.000		
		EACH		0.000	0.00	
			140,000.00000	0.000		0.00
0625	614-10120	*Variable Message Sign	4.000	0.000		
		EACH		0.000	0.00	
			45,000.00000	0.000		0.00
0630	614-10123	*Variable Message Sign (Install Only)	1.000	0.000		
		EACH		0.000	0.00	
			14,500.00000	0.000		0.00
0635	614-10134	*Variable Message Sign (LED)(Overhead)(Install Only)	10.000	0.000		
		EACH		0.000	0.00	
			13,000.00000	0.000		0.00
0640	614-10245	*Lane Use Control Signal LED (Single Faced)	12.000	0.000		
		EACH		0.000	0.00	
			24,000.00000	0.000		0.00
0645	614-32900	*Monotube Overhead Sign Cantilever (Install Only)	5.000	0.000		
		EACH		0.000	0.00	
			19,000.00000	0.000		0.00
0650	614-42500	*Monotube Overhead Sign Bridge (Install Only)	9.000	0.000		
		EACH		0.000	0.00	
			20,000.00000	0.000		0.00
0655	614-72830	*Communications Cabinet	1.000	0.000		
		EACH		0.000	0.00	
			22,000.00000	0.000		0.00
0660	614-80020	*Travel Time Indicator (Install Only)	2.000	0.000		
		EACH		0.000	0.00	
			2,900.00000	0.000		0.00

CONTID: C22703  
 PCN: 22703-BID  
 PROJECT: IM 0253-268

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14  
 ESTIMATE RUN 04/13/2019  
 22:31:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0665	614-80386	Rumble Strip (Special)	35,255.000	0.000		
			LF	0.000	0.00	
			0.60000	0.000		0.00
0670	614-86105	*Telemetry (Field)	2.000	0.000		
			EACH	0.000	0.00	
			5,700.00000	0.000		0.00
0675	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	2,080.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0680	614-87015	*Buffer Tube Fan Out Kit	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0685	614-87024	*Fiber Optic Termination Panel (24 Fiber)	1.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0690	614-87690	*Ethernet Switch	1.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0695	623-00162	Drip Emitter Tubing	6,030.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0700	623-00164	Drip Emitter	830.000	0.000		
			EACH	0.000	0.00	
			3.00000	0.000		0.00
0705	623-00336	6 Inch Pop-Up Rotary Sprinkler	400.000	0.000		
			EACH	0.000	0.00	
			36.50000	0.000		0.00
0710	623-00600	1-1/2 Inch Plastic Pipe	5,960.000	0.000		
			LF	0.000	0.00	
			2.60000	0.000		0.00
0715	623-00601	1 Inch Plastic Pipe	2,690.000	0.000		
			LF	0.000	0.00	
			2.20000	0.000		0.00

CONTID: C22703  
 PCN: 22703-BID  
 PROJECT: IM 0253-268

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15  
 ESTIMATE RUN 04/13/2019  
 22:31:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0720	623-00602	2 Inch Plastic Pipe (Irrigation/Sleeve)	8,370.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0725	623-03116	2 Inch Automatic Control Valve	13.000	0.000		
			EACH	0.000	0.00	
			735.00000	0.000		0.00
0730	623-04000	Control Wire 24 Volt	13,960.000	0.000		
			LF	0.000	0.00	
			0.30000	0.000		0.00
0735	625-00000	Construction Surveying	1.000	0.000		
			L S	0.200	20,000.00	
			100,000.00000	0.200		20,000.00
0740	625-00001	Construction Surveying (Hourly)	100.000	0.000		
			HOURLY	0.000	0.00	
			203.00000	0.000		0.00
0745	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			2,037,690.55000	0.000		0.00
0750	626-01102	*Public Information Services (Tier II)	1.000	0.000		
			L S	0.200	11,600.00	
			58,000.00000	0.200		11,600.00
0755	627-00008	*Modified Epoxy Pavement Marking	627.000	0.000		
			GAL	0.000	0.00	
			72.00000	0.000		0.00
0760	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	672.000	0.000		
			GAL	0.000	0.00	
			100.00000	0.000		0.00
0765	627-00013	*Pavement Marking Paint (High Build)	12,000.000	0.000		
			GAL	373.300	11,945.60	
			32.00000	373.300		11,945.60
0770	627-01001	*Preformed Plastic Pavement Marking (Type I)	641.000	0.000		
			SF	0.000	0.00	
			11.30000	0.000		0.00

CONTID: C22703  
 PCN: 22703-BID  
 PROJECT: IM 0253-268

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16  
 ESTIMATE RUN 04/13/2019  
 22:31:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0775	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	34,923.000	0.000		
		SF		0.000	0.00	
			11.00000	0.000		0.00
0780	627-30324	*Preformed Plastic Pavement Marking (Word-Symbol) (Type I)	406.000	0.000		
		SF		0.000	0.00	
			47.00000	0.000		0.00
0785	627-30329	*Preformed Plastic Pavement Marking (Xwalk-Stop Line) (Type	640.000	0.000		
		SF		0.000	0.00	
			13.00000	0.000		0.00
0790	629-01001	Survey Monument (Type 1)	165.000	0.000		
		EACH		0.000	0.00	
			300.00000	0.000		0.00
0795	629-01031	Survey Monument (Type 3A)	5.000	0.000		
		EACH		0.000	0.00	
			700.00000	0.000		0.00
0800	629-01110	Locate Monuments	10.000	0.000		
		HOUR		0.000	0.00	
			350.00000	0.000		0.00
0805	630-00007	*Traffic Control Inspection	65.000	0.000		
		DAY		3.000	525.00	
			175.00000	3.000		525.00
0810	630-00012	*Traffic Control Management	300.000	0.000		
		DAY		9.000	8,910.00	
			990.00000	9.000		8,910.00
0815	630-00015	*Uniformed Traffic Control Coordination	100.000	0.000		
		HOUR		2.000	23.00	
			11.50000	2.000		23.00
0820	630-80002	*Flashing Beacon (Solar)	34.000	0.000		
		EACH		0.000	0.00	
			925.00000	0.000		0.00
0825	630-80341	*Construction Traffic Sign (Panel Size A)	250.000	0.000		
		EACH		4.500	306.00	
			68.00000	4.500		306.00



CONTID: C22703  
 PCN: 22703-BID  
 PROJECT: IM 0253-268

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17  
 ESTIMATE RUN 04/13/2019  
 22:31:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0830	630-80342	*Construction Traffic Sign (Panel Size B)	150.000	0.000		
			EACH	16.000	1,120.00	
			70.00000	16.000		1,120.00
0835	630-80343	*Construction Traffic Sign (Panel Size C)	19.000	0.000		
			EACH	2.500	175.00	
			70.00000	2.500		175.00
0840	630-80344	*Construction Traffic Sign (Special)	221.000	0.000		
			SF	16.000	464.00	
			29.00000	16.000		464.00
0845	630-80355	*Portable Message Sign Panel	8.000	0.000		
			EACH	2.500	23,250.00	
			9,300.00000	2.500		23,250.00
0850	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	8.000	0.000		
			EACH	1.000	2,300.00	
			2,300.00000	1.000		2,300.00
0855	630-80360	*Drum Channelizing Device	600.000	0.000		
			EACH	99.500	3,383.00	
			34.00000	99.500		3,383.00
0860	630-80370	Concrete Barrier (Temporary)	26,366.000	0.000		
			LF	810.000	16,605.00	
			20.50000	810.000		16,605.00
0865	630-80380	*Traffic Cone	600.000	0.000		
			EACH	300.000	1,950.00	
			6.50000	300.000		1,950.00
0870	630-80393	*Stackable Vertical Panels	100.000	0.000		
			EACH	20.000	680.00	
			34.00000	20.000		680.00
0875	630-85010	*Impact Attenuator (Temporary)	10.000	0.000		
			EACH	2.000	25,000.00	
			12,500.00000	2.000		25,000.00
0880	630-85041	*Mobile Attenuator	500.000	0.000		
			DAY	15.000	6,750.00	
			450.00000	15.000		6,750.00

CONTID: C22703  
 PCN: 22703-BID  
 PROJECT: IM 0253-268

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 18  
 ESTIMATE RUN 04/13/2019  
 22:31:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0885	632-00000	Night Work Lighting	1.000	0.000		
			L S	0.000	0.00	
			55,000.00000	0.000		0.00
0890	700-70010	F/A Minor Contract Revisions	1,500,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0895	700-70011	F/A Partnering	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0900	700-70012	F/A Asphalt Pavement Incentive	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0905	700-70016	F/A Fuel Cost Adjustment	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0910	700-70018	F/A Roadway Smoothness Incentive	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0915	700-70019	F/A Asphalt Cement Cost Adjustment	250,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0920	700-70023	F/A On-The-Job Trainee	19,200.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0925	700-70031	F/A Interim Surface Repair	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0930	700-70034	F/A F/A RESTORATION	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0935	700-70034	F/A Grading	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22703  
 PCN: 22703-BID  
 PROJECT: IM 0253-268

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 04/13/2019

22:31:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0940	700-70035	F/A Prairie Dog Management	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0945	700-70082	F/A Furnish & Install Electrical Service United Power	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0950	700-70082	F/A Furnish & Install Electrical Service Xcel	75,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0955	700-70310	F/A Landscaping Maintenance	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0960	700-70320	F/A Sprinklers	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0965	700-70380	F/A Erosion Control	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
-----						
			CAT 0200	CURRENT AMT	\$22,697,033.43 \$	141,378.70 \$ 141,378.70
CAT NO0300 STRUCTURES						
0980	202-00226	Removal of Asphalt Mat (Special)	90.000	0.000		
			SY	0.000	0.00	
			35.00000	0.000		0.00
0985	202-00460	Removal of Portions of Present Structure (Class 3)	74.000	0.000		
			SY	0.000	0.00	
			220.00000	0.000		0.00
0990	202-00502	Removal of Portions of Present Structure	16.000	0.000		
			CY	0.000	0.00	
			170.00000	0.000		0.00
0995	202-00805	*Removal of Overhead Sign Structure	1.000	0.000		
			EACH	0.000	0.00	
			3,600.00000	0.000		0.00

CONTID: C22703  
 PCN: 22703-BID  
 PROJECT: IM 0253-268

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 04/13/2019

22:31:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES						
1000	403-09221	Stone Matrix Asphalt (Fibers)(Asphalt)	10.000	0.000		
			TON	0.000	0.00	
			112.00000	0.000		0.00
1005	403-33841	Hot Mix Asphalt (Grading S) (100) (PG 64-22)	35.000	0.000		
			TON	0.000	0.00	
			112.00000	0.000		0.00
1010	411-10255	Emulsified Asphalt (Slow-Setting)	18.000	0.000		
			GAL	0.000	0.00	
			9.34000	0.000		0.00
1015	509-08121	Temporary Bridge Deck	135.000	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00
1020	515-00120	Waterproofing (Membrane)	165.000	0.000		
			SY	0.000	0.00	
			37.00000	0.000		0.00
1025	519-01000	Epoxy Resin (Injection)	125.000	0.000		
			LF	0.000	0.00	
			175.00000	0.000		0.00
1030	601-03040	Concrete Class D (Bridge)	16.000	0.000		
			CY	0.000	0.00	
			1,200.00000	0.000		0.00
1035	601-06100	Concrete (Patching)	18.000	0.000		
			CY	0.000	0.00	
			4,000.00000	0.000		0.00
1040	601-40400	Structural Concrete Stain	687.000	0.000		
			SY	0.000	0.00	
			44.00000	0.000		0.00
1045	601-51005	Galvanic Anodes	320.000	0.000		
			EACH	0.000	0.00	
			40.00000	0.000		0.00

CONTID: C22703  
 PCN: 22703-BID  
 PROJECT: IM 0253-268

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 21  
 ESTIMATE RUN 04/13/2019  
 22:31:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES						
1050	602-00020	Reinforcing Steel (Epoxy Coated)	9,585.000	0.000		
			LB	0.000	0.00	
			1.30000	0.000		0.00
-----						
			CAT 0300	CURRENT AMT \$	213,726.62 \$	0.00 \$ 0.00
CAT NO0305 ITS						
1055	210-00473	*Reset TV Cameras	1.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
1060	210-00820	*Reset Variable Message Sign	1.000	0.000		
			EACH	0.000	0.00	
			26,000.00000	0.000		0.00
1065	210-00847	*Reset Travel Time Indicator	6.000	0.000		
			EACH	0.000	0.00	
			4,900.00000	0.000		0.00
1070	503-00030	*Drilled Caisson (30 Inch)	1,188.000	0.000		
			LF	0.000	0.00	
			459.00000	0.000		0.00
1075	503-00042	*Drilled Caisson (42 Inch)	40.000	0.000		
			LF	0.000	0.00	
			703.00000	0.000		0.00
1080	503-00048	*Drilled Caisson (48 Inch)	283.000	0.000		
			LF	0.000	0.00	
			737.00000	0.000		0.00
1085	503-00054	*Drilled Caisson (54 Inch)	56.000	0.000		
			LF	0.000	0.00	
			850.00000	0.000		0.00
-----						
			CAT 0305	CURRENT AMT \$	886,083.00 \$	0.00 \$ 0.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1090	620-00002	Field Office (Class 2)	1.000	0.000		
			EACH	1.000	110,000.00	
			110,000.00000	1.000		110,000.00
1095	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	0.800	30,880.00	
			38,600.00000	0.800		30,880.00

CONTID: C22703  
 PCN: 22703-BID  
 PROJECT: IM 0253-268

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/13/2019

ESTIMATE NO: 0001

22:31:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1100	620-00020	Sanitary Facility	6.000	0.000		
			EACH	3.000	14,100.00	
			4,700.00000	3.000		14,100.00
-----						
	CAT 0400	CURRENT AMT	\$	176,800.00	\$	154,980.00
					\$	154,980.00
-----						
	PROJECT TOTAL	CURRENT AMT	\$	23,973,643.05	\$	296,358.70
					\$	296,358.70