

ESTIMATE SUMMARY

CONTID: C22734

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 22734-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 15.0 DAYS

TIME ALLOW:

305 WORK DAYS

WB PPSL - CR 314 ROADWAY RECON

PERCENT TIME: 4.92

ORIG TIME ALLOW:

305 WORK DAYS

PROJECT NO:

CC510-030

WB PPSL - CR 314 ROADWAY RECON

NAME OF ROAD:

PROJECT COUNTIES:

CLEAR CREEK

CONTRACTOR:

AMERICAN CIVIL CONSTRUCTORS, LLC. dba ACC Mountain West  
4901 S. Windermere St

PAY PERIOD ENDING 11/04/2021

DATE TIME STARTED 10/04/2021

DATE LET 08/05/2021

DATE WORK BEGAN 10/04/2021

DATE AWARDED 08/12/2021

DATE TIME STOPPED

DATE CONTRACT EXECUTED 09/09/2021

DATE ACCEPTED

Littleton

CO 80120 (303)795-2582

DATE NOTICE TO PROCEED 10/04/2021

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 9,484,293.02 PARTICIPATING	\$ 45,700.00	\$ 45,700.00
AWARD PROJECT AMT: \$ 8,665,314.00 NON-PARTICIPATING	114,367.30	114,367.30
PERCENT COMPLETE: 1.69% TOTAL EARNINGS	160,067.30	160,067.30
FUNDS AVAILABLE: \$ 9,324,225.72 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	160,067.30
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-4,802.02	-4,802.02
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	155,265.28
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	155,265.28
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 155,265.28

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22734  
 PCN: 22734-BID  
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2  
 ESTIMATE RUN 11/04/2021  
 14:33:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			L S	0.100	4,800.00	
			48,000.00000	0.100		4,800.00
0010	202-00010	Removal of Tree	576.000	0.000		
			EACH	16.000	4,240.00	
			265.00000	16.000		4,240.00
0015	202-00019	Removal of Inlet	1.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0020	202-00035	Removal of Pipe	228.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0025	202-00090	Removal of Delineator	30.000	0.000		
			EACH	0.000	0.00	
			9.00000	0.000		0.00
0030	202-00200	Removal of Sidewalk	640.000	0.000		
			SY	0.000	0.00	
			11.00000	0.000		0.00
0035	202-00220	Removal of Asphalt Mat	4,606.000	0.000		
			SY	0.000	0.00	
			13.00000	0.000		0.00
0040	202-00240	Removal of Asphalt Mat (Planing)	15,631.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
0045	202-00710	Removal of Power Pole	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0050	202-00810	Removal of Ground Sign	8.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0055	202-00821	Removal of Sign Panel	3.000	0.000		
			EACH	0.000	0.00	
			46.00000	0.000		0.00

CONTID: C22734  
 PCN: 22734-BID  
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3  
 ESTIMATE RUN 11/04/2021  
 14:33:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	202-01000	Removal of Fence	1,385.000	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00
0065	202-01300	Removal of End Anchorage	1.000	0.000		
			EACH	0.000	0.00	
			265.00000	0.000		0.00
0070	202-04002	Clean Culvert	8.000	0.000		
			EACH	0.000	0.00	
			2,170.00000	0.000		0.00
0075	203-00000	Unclassified Excavation	5,425.000	0.000		
			CY	0.000	0.00	
			62.00000	0.000		0.00
0080	203-00050	Unsuitable Material	200.000	0.000		
			CY	0.000	0.00	
			28.00000	0.000		0.00
0085	203-00450	Rock Removal	50.000	0.000		
			EACH	50.000	4,500.00	
			90.00000	50.000		4,500.00
0090	203-01100	Proof Rolling	10.000	0.000		
			HOURL	0.000	0.00	
			115.00000	0.000		0.00
0095	203-01500	Blading	40.000	0.000		
			HOURL	0.000	0.00	
			152.00000	0.000		0.00
0100	203-01510	Backhoe	40.000	0.000		
			HOURL	0.000	0.00	
			203.00000	0.000		0.00
0105	203-01582	Truck (Dump)	40.000	0.000		
			HOURL	0.000	0.00	
			106.00000	0.000		0.00
0110	203-01590	Front End Loader (Rubber Tire)	40.000	0.000		
			HOURL	0.000	0.00	
			133.00000	0.000		0.00

CONTID: C22734  
 PCN: 22734-BID  
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4  
 ESTIMATE RUN 11/04/2021  
 14:33:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0115	203-01597	Potholing	40.000	0.000		
			HOOR	0.000	0.00	
			223.00000	0.000		0.00
0120	203-02330	Laborer	80.000	0.000		
			HOOR	0.000	0.00	
			51.00000	0.000		0.00
0125	206-00065	Structure Backfill (Flow-Fill)	25.000	0.000		
			CY	0.000	0.00	
			544.00000	0.000		0.00
0130	207-00700	Topsoil (Onsite)	825.000	0.000		
			CY	0.000	0.00	
			46.00000	0.000		0.00
0135	208-00002	*Erosion Log Type 1 (12 Inch)	9,517.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0140	208-00024	*Erosion Log (Type 3)(20 Inch)	500.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0145	208-00035	*Aggregate Bag	85.000	0.000		
			LF	85.000	1,105.00	
			13.00000	85.000		1,105.00
0150	208-00041	Rock Check Dam	8.000	0.000		
			EACH	0.000	0.00	
			1,766.00000	0.000		0.00
0155	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	1.000	0.000		
			EACH	0.000	0.00	
			2,400.00000	0.000		0.00
0160	208-00051	*Storm Drain Inlet Protection (Type I)	54.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0165	208-00056	*Storm Drain Inlet Protection (Type III)	16.000	0.000		
			EACH	0.000	0.00	
			395.00000	0.000		0.00

CONTID: C22734  
 PCN: 22734-BID  
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5  
 ESTIMATE RUN 11/04/2021  
 14:33:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0170	208-00070	*Vehicle Tracking Pad	1.000	0.000		
			EACH	0.000	0.00	
			2,490.00000	0.000		0.00
0175	208-00071	Maintenance Aggregate (Vehicle Tracking Pad)	16.000	0.000		
			CY	0.000	0.00	
			56.00000	0.000		0.00
0180	208-00106	Sweeping (Sediment Removal)	160.000	0.000		
			HOUR	0.000	0.00	
			225.00000	0.000		0.00
0185	208-00107	Removal of Trash	20.000	0.000		
			HOUR	0.000	0.00	
			61.00000	0.000		0.00
0190	208-00207	Erosion Control Management	40.000	0.000		
			DAY	2.500	600.00	
			240.00000	2.500		600.00
0195	210-00750	Reset Light Standard	2.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0200	210-00810	*Reset Ground Sign	6.000	0.000		
			EACH	0.000	0.00	
			340.00000	0.000		0.00
0205	210-01011	Reset Gate	1.000	0.000		
			EACH	0.000	0.00	
			693.00000	0.000		0.00
0210	210-01050	Reset Chain Link Fence	428.000	0.000		
			LF	0.000	0.00	
			24.00000	0.000		0.00
0215	212-00702	*Biotic Soil Amendments (Hydraulically Applied)	11,620.000	0.000		
			LB	0.000	0.00	
			0.85000	0.000		0.00
0220	212-00703	*Humate	664.000	0.000		
			LB	0.000	0.00	
			1.50000	0.000		0.00

CONTID: C22734  
 PCN: 22734-BID  
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6  
 ESTIMATE RUN 11/04/2021  
 14:33:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0225	212-00704	*Mycorrhizae	66.400	0.000		
			LB	0.000	0.00	
			22.50000	0.000		0.00
0230	212-00705	*Elemental Sulfur	200.000	0.000		
			LB	0.000	0.00	
			4.50000	0.000		0.00
0235	212-00707	*Seeding (Native) Hydraulic	3.010	0.000		
			ACRE	0.000	0.00	
			1,900.00000	0.000		0.00
0240	213-00004	*Mulching (Weed Free Straw)	0.480	0.000		
			ACRE	0.000	0.00	
			1,100.00000	0.000		0.00
0245	213-00008	Mulching (Wood Chip)	22,275.000	0.000		
			CF	0.000	0.00	
			1.76000	0.000		0.00
0250	213-00061	*Mulch Tackifier	48.000	0.000		
			LB	0.000	0.00	
			3.00000	0.000		0.00
0255	213-00705	Landscape Boulder (Special)	50.000	0.000		
			EACH	0.000	0.00	
			91.00000	0.000		0.00
0260	214-00005	Landscape Maintenance (24 Month)	1.000	0.000		
			L S	0.000	0.00	
			28,000.00000	0.000		0.00
0265	214-00260	Deciduous Tree (6 Foot)	6.000	0.000		
			EACH	0.000	0.00	
			562.00000	0.000		0.00
0270	214-00506	Evergreen Tree (6 Foot) (Ball and Burlap)	14.000	0.000		
			EACH	0.000	0.00	
			596.00000	0.000		0.00
0275	214-01013	*Live Willow Stakes	3,560.000	0.000		
			EACH	0.000	0.00	
			12.00000	0.000		0.00

CONTID: C22734  
 PCN: 22734-BID  
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7  
 ESTIMATE RUN 11/04/2021  
 14:33:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0280	214-01025	Dormant Log Cutting	63.000	0.000		
			EACH	0.000	0.00	
			90.00000	0.000		0.00
0285	214-01421	(SNC #5) Nursery Stock Container	215.000	0.000		
			EACH	0.000	0.00	
			40.00000	0.000		0.00
0290	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	4,769.000	0.000		
			SY	0.000	0.00	
			3.50000	0.000		0.00
0295	217-00020	Herbicide Treatment	40.000	0.000		
			HOUR	0.000	0.00	
			114.00000	0.000		0.00
0300	240-00000	Wildlife Biologist	20.000	0.000		
			HOUR	0.000	0.00	
			170.00000	0.000		0.00
0305	240-00010	Removal of Nests	20.000	0.000		
			HOUR	0.000	0.00	
			140.00000	0.000		0.00
0310	304-05000	Aggregate Base Course (Class 5)	344.000	0.000		
			TON	0.000	0.00	
			26.00000	0.000		0.00
0315	304-06000	Aggregate Base Course (Class 6)	2,672.000	0.000		
			TON	0.000	0.00	
			26.00000	0.000		0.00
0320	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	217.000	0.000		
			TON	0.000	0.00	
			165.00000	0.000		0.00
0325	403-34721	Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	3,791.000	0.000		
			TON	0.000	0.00	
			97.00000	0.000		0.00
0330	411-10255	Emulsified Asphalt (Slow-Setting)	1,416.000	0.000		
			GAL	0.000	0.00	
			3.50000	0.000		0.00

CONTID: C22734  
 PCN: 22734-BID  
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8  
 ESTIMATE RUN 11/04/2021  
 14:33:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0335	412-00600	Concrete Pavement (6 Inch)	341.000	0.000		
			SY	0.000	0.00	
			85.00000	0.000		0.00
0340	420-00112	Geotextile (Drainage) (Class 1)	65.000	0.000		
			SY	0.000	0.00	
			17.00000	0.000		0.00
0345	504-08050	Stone Landscape Wall	1,588.000	0.000		
			SF	0.000	0.00	
			34.00000	0.000		0.00
0350	506-00206	Riprap (6 Inch)	7.000	0.000		
			CY	0.000	0.00	
			102.00000	0.000		0.00
0355	506-00212	Riprap (12 Inch)	35.000	0.000		
			CY	0.000	0.00	
			104.00000	0.000		0.00
0360	514-00200	Pedestrian Railing (Steel)	1,953.000	0.000		
			LF	0.000	0.00	
			327.00000	0.000		0.00
0365	601-03000	Concrete Class D	185.000	0.000		
			CY	0.000	0.00	
			550.00000	0.000		0.00
0370	601-40300	Structural Concrete Coating	585.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00
0375	602-00020	Reinforcing Steel (Epoxy Coated)	27,482.000	0.000		
			LB	0.000	0.00	
			1.25000	0.000		0.00
0380	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	1,592.000	0.000		
			LF	0.000	0.00	
			97.00000	0.000		0.00
0385	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	640.000	0.000		
			LF	0.000	0.00	
			137.00000	0.000		0.00



CONTID: C22734  
 PCN: 22734-BID  
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9  
 ESTIMATE RUN 11/04/2021  
 14:33:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0390	603-05018	18 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			1,410.00000	0.000		0.00
0395	603-05024	24 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			1,725.00000	0.000		0.00
0400	604-00305	Inlet Type C (5 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			4,010.00000	0.000		0.00
0405	604-13005	Inlet Type 13 (5 Foot)	7.000	0.000		
			EACH	0.000	0.00	
			4,385.00000	0.000		0.00
0410	604-19000	Inlet Special	8.000	0.000		
			EACH	0.000	0.00	
			2,995.00000	0.000		0.00
0415	604-19105	Inlet Type R L 5 (5 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			5,600.00000	0.000		0.00
0420	604-19510	Inlet Type R L 20 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			18,400.00000	0.000		0.00
0425	604-30005	Manhole Slab Base (5 Foot)	11.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0430	604-30010	Manhole Slab Base (10 Foot)	7.000	0.000		
			EACH	0.000	0.00	
			5,200.00000	0.000		0.00
0435	604-39015	Manhole Special (15 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			20,900.00000	0.000		0.00
0440	606-00302	Guardrail Type 3 (31 Inch Midwest Guardrail System)	328.000	0.000		
			LF	0.000	0.00	
			117.00000	0.000		0.00

CONTID: C22734  
 PCN: 22734-BID  
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10  
 ESTIMATE RUN 11/04/2021  
 14:33:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0445	606-01340	End Anchorage Type 3D	2.000	0.000		
			EACH	0.000	0.00	
			2,250.00000	0.000		0.00
0450	606-01370	Transition Type 3G	2.000	0.000		
			EACH	0.000	0.00	
			8,480.00000	0.000		0.00
0455	606-01380	Transition Type 3H	1.000	0.000		
			EACH	0.000	0.00	
			3,600.00000	0.000		0.00
0460	606-02003	End Anchorage (Nonflared)	1.000	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00
0465	606-10900	Bridge Rail Type 9	571.000	0.000		
			LF	0.000	0.00	
			295.00000	0.000		0.00
0470	607-11525	*Fence (Plastic)	5,000.000	0.000		
			LF	37.000	135.05	
			3.65000	37.000		135.05
0475	607-11530	Fence (Special)	680.000	0.000		
			LF	0.000	0.00	
			130.00000	0.000		0.00
0480	607-11580	Fence (Temporary)	680.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
0485	607-52900	Line Post (Chain Link)	41.000	0.000		
			EACH	0.000	0.00	
			162.00000	0.000		0.00
0490	607-52910	Corner and Line Brace Post (Chain Link)	4.000	0.000		
			EACH	0.000	0.00	
			508.00000	0.000		0.00
0495	607-53172	Fence Chain Link (72 Inch)	386.000	0.000		
			LF	0.000	0.00	
			87.00000	0.000		0.00

CONTID: C22734  
 PCN: 22734-BID  
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11  
 ESTIMATE RUN 11/04/2021  
 14:33:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0500	608-00006	Concrete Sidewalk (6 Inch)	1,045.000	0.000		
			SY	0.000	0.00	
			85.00000	0.000		0.00
0505	608-00010	Concrete Curb Ramp	31.000	0.000		
			SY	0.000	0.00	
			127.00000	0.000		0.00
0510	608-00012	Curb Ramp (Special)	31.000	0.000		
			SY	0.000	0.00	
			147.00000	0.000		0.00
0515	608-00015	Detectable Warnings	67.000	0.000		
			SF	0.000	0.00	
			84.00000	0.000		0.00
0520	608-00040	Concrete Bikeway (Special)	1,846.000	0.000		
			SY	0.000	0.00	
			230.00000	0.000		0.00
0525	608-01600	Aggregate Walkway	163.000	0.000		
			SY	0.000	0.00	
			24.00000	0.000		0.00
0530	609-21020	Curb and Gutter Type 2 (Section II-B)	2,494.000	0.000		
			LF	0.000	0.00	
			51.00000	0.000		0.00
0535	609-24004	Gutter Type 2 (4 Foot)	1,554.000	0.000		
			LF	0.000	0.00	
			37.00000	0.000		0.00
0540	609-24006	Gutter Type 2 (6 Foot)	262.000	0.000		
			LF	0.000	0.00	
			56.00000	0.000		0.00
0545	612-00001	*Delineator (Type I)	20.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0550	612-00003	*Delineator (Type III)	10.000	0.000		
			EACH	0.000	0.00	
			34.00000	0.000		0.00

CONTID: C22734  
 PCN: 22734-BID  
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12  
 ESTIMATE RUN 11/04/2021  
 14:33:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0555	612-00021	*Delineator (Type I) (Barrier)	32.000	0.000		
			EACH	0.000	0.00	
			56.00000	0.000		0.00
0560	614-00011	*Sign Panel (Class I)	233.000	0.000		
			SF	0.000	0.00	
			25.00000	0.000		0.00
0565	614-00044	*Timber Sign Post 4x4 Inch	28.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
0570	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	33.000	0.000		
			EACH	0.000	0.00	
			284.00000	0.000		0.00
0575	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	1.000	0.000		
			EACH	0.000	0.00	
			511.00000	0.000		0.00
0580	619-50120	1-1/2 Inch Plastic Pipe	75.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0585	623-00162	Drip Emitter Tubing	1,758.000	0.000		
			LF	0.000	0.00	
			1.75000	0.000		0.00
0590	623-00166	3/4 Inch Emitter Valve Assembly	2.000	0.000		
			EACH	0.000	0.00	
			336.00000	0.000		0.00
0595	623-00168	1 Inch Emitter Valve Assembly	2.000	0.000		
			EACH	0.000	0.00	
			374.00000	0.000		0.00
0600	623-00336	6 Inch Pop-Up Rotary Sprinkler	9.000	0.000		
			EACH	0.000	0.00	
			54.00000	0.000		0.00
0605	623-00601	1 Inch Plastic Pipe	325.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00

CONTID: C22734  
 PCN: 22734-BID  
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13  
 ESTIMATE RUN 11/04/2021  
 14:33:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0610	623-00602	2 Inch Plastic Pipe (Irrigation/Sleeve)	10.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
0615	623-03116	2 Inch Automatic Control Valve	1.000	0.000		
			EACH	0.000	0.00	
			384.00000	0.000		0.00
0620	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.050	4,800.00	
			96,000.00000	0.050		4,800.00
0625	625-00001	*Construction Surveying (Hourly)	40.000	0.000		
			HOUR	0.000	0.00	
			220.00000	0.000		0.00
0630	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			865,000.00000	0.000		0.00
0635	626-01114	*Public Information Management (Tier IV)	410.000	0.000		
			DAY	18.000	1,386.00	
			77.00000	18.000		1,386.00
0640	627-00005	Epoxy Pavement Marking	76.000	0.000		
			GAL	0.000	0.00	
			223.00000	0.000		0.00
0645	627-00012	Pavement Marking Paint (Low VOC Solvent Base)	228.000	0.000		
			GAL	0.000	0.00	
			70.00000	0.000		0.00
0650	627-30210	Thermoplastic Pavement Marking (Xwalk-Stopline)	195.000	0.000		
			SF	0.000	0.00	
			14.00000	0.000		0.00
0655	630-00000	Flagging	5,000.000	0.000		
			HOUR	96.000	3,648.00	
			38.00000	96.000		3,648.00
0660	630-00001	Pilot Car Operation	1,500.000	0.000		
			HOUR	0.000	0.00	
			46.00000	0.000		0.00

CONTID: C22734  
 PCN: 22734-BID  
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14  
 ESTIMATE RUN 11/04/2021  
 14:33:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0665	630-00007	Traffic Control Inspection	130.000	0.000		
			DAY	12.000	7,392.00	
			616.00000	12.000		7,392.00
0670	630-00012	Traffic Control Management	305.000	0.000		
			DAY	6.000	4,620.00	
			770.00000	6.000		4,620.00
0675	630-80001	Flashing Beacon (Portable)	4.000	0.000		
			EACH	0.000	0.00	
			770.00000	0.000		0.00
0680	630-80336	Barricade (Type 3 M-B) (Temporary)	4.000	0.000		
			EACH	1.000	770.00	
			770.00000	1.000		770.00
0685	630-80341	Construction Traffic Sign (Panel Size A)	10.000	0.000		
			EACH	5.000	3,855.00	
			771.00000	5.000		3,855.00
0690	630-80342	Construction Traffic Sign (Panel Size B)	29.000	0.000		
			EACH	14.500	11,165.00	
			770.00000	14.500		11,165.00
0695	630-80344	Construction Traffic Sign (Special)	90.000	0.000		
			SF	16.000	1,232.00	
			77.00000	16.000		1,232.00
0700	630-80355	Portable Message Sign Panel	2.000	0.000		
			EACH	1.000	3,850.00	
			3,850.00000	1.000		3,850.00
0705	630-80360	Drum Channelizing Device	60.000	0.000		
			EACH	18.500	2,858.25	
			154.50000	18.500		2,858.25
0710	630-80363	Drum Channelizing Device (With Light) (Flashing)	10.000	0.000		
			EACH	0.000	0.00	
			231.00000	0.000		0.00
0715	630-80370	Barrier (Temporary)	1,400.000	0.000		
			LF	252.000	10,836.00	
			43.00000	252.000		10,836.00

CONTID: C22734  
 PCN: 22734-BID  
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15  
 ESTIMATE RUN 11/04/2021  
 14:33:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0720	630-80380	Traffic Cone	120.000	0.000		
			EACH	10.000	175.00	
			17.50000	10.000		175.00
0725	630-85010	Impact Attenuator (Temporary)	2.000	0.000		
			EACH	1.000	11,600.00	
			11,600.00000	1.000		11,600.00
0730	630-86810	Traffic Signal (Temporary)	4.000	0.000		
			EACH	1.000	30,800.00	
			30,800.00000	1.000		30,800.00
0735	700-70010	F/A Minor Contract Revisions	750,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0740	700-70012	F/A Asphalt Pavement Incentive	12,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0745	700-70016	F/A Fuel Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0750	700-70018	F/A Roadway Smoothness Incentive	21,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0755	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0760	700-70031	F/A Interim Surface Repair	3,300.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0765	700-70034	F/A Concrete Block Wall	8,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0770	700-70090	F/A Reset Utilities	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22734  
 PCN: 22734-BID  
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16  
 ESTIMATE RUN 11/04/2021  
 14:33:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0775	700-70111	Project First Program	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0780	700-70380	F/A Erosion Control	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 6,837,727.02 \$	114,367.30 \$ 114,367.30
-----						
CAT NO0300 STRUCTURES						
0785	203-00440	Rock Excavation (Special)	959.000	0.000		
			CY	0.000	0.00	
			126.00000	0.000		0.00
0790	203-00598	Rock Scaling	40.000	0.000		
			HOOR	0.000	0.00	
			123.00000	0.000		0.00
0795	206-00000	Structure Excavation	4,212.000	0.000		
			CY	0.000	0.00	
			61.00000	0.000		0.00
0800	206-00050	Structure Backfill (Special)	3,995.000	0.000		
			CY	0.000	0.00	
			78.00000	0.000		0.00
0805	206-00100	Structure Backfill (Class 1)	357.000	0.000		
			CY	0.000	0.00	
			34.00000	0.000		0.00
0810	206-00360	Mechanical Reinforcement of Soil	2,541.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00
0815	206-01000	Bed Course Material	8.000	0.000		
			CY	0.000	0.00	
			87.00000	0.000		0.00
0820	210-00510	Rebuild Portions of Present Structure	1.000	0.000		
			L S	0.000	0.00	
			95,000.00000	0.000		0.00



CONTID: C22734  
 PCN: 22734-BID  
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17  
 ESTIMATE RUN 11/04/2021  
 14:33:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES						
0825	211-00225	4 Inch Core Drilled Hole	40.000	0.000		
			LF	0.000	0.00	
			569.00000	0.000		0.00
0830	211-01111	Rock Reinforcement (Dowels)	100.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0835	211-01115	Rock Reinforcement (Number 10)	100.000	0.000		
			LF	0.000	0.00	
			102.00000	0.000		0.00
0840	420-00132	Geotextile (Separator) (Class 1)	2,318.000	0.000		
			SY	0.000	0.00	
			6.00000	0.000		0.00
0845	503-00036	Drilled Shaft (36 Inch)	42.000	0.000		
			LF	0.000	0.00	
			1,700.00000	0.000		0.00
0850	503-00310	Crosshole Sonic Logging Testing	2.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0855	504-05000	Wire Mesh Facing	7,857.000	0.000		
			SF	0.000	0.00	
			30.00000	0.000		0.00
0860	504-06406	Soil Nail	6,918.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0865	504-06410	Verification Testing	5.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0870	506-00209	Riprap (9 Inch)	74.000	0.000		
			CY	0.000	0.00	
			103.00000	0.000		0.00
0875	601-03040	Concrete Class D (Bridge)	90.000	0.000		
			CY	0.000	0.00	
			1,022.00000	0.000		0.00

CONTID: C22734  
 PCN: 22734-BID  
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 11/04/2021

14:33:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES						
0880	601-03050	Concrete Class D (Wall)	53.000	0.000		
			CY	0.000	0.00	
			1,007.00000	0.000		0.00
0885	601-40300	Structural Concrete Coating	59.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00
0890	602-00020	Reinforcing Steel (Epoxy Coated)	15,453.000	0.000		
			LB	0.000	0.00	
			1.25000	0.000		0.00
0895	607-55040	Mesh Anchor	10.000	0.000		
			EACH	0.000	0.00	
			511.00000	0.000		0.00
0900	607-55041	Mesh Anchor	3,900.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0905	607-55100	Wire Mesh (Draped)	575.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
0910	607-55104	Wire Mesh (Special)	2,496.000	0.000		
			SF	0.000	0.00	
			14.00000	0.000		0.00
0915	628-00001	Bridge Girder and Deck Unit (150 Feet - 155 Feet)	1.000	0.000		
			EACH	0.000	0.00	
			300,751.00000	0.000		0.00
0920	641-10000	Shotcrete	814.000	0.000		
			SY	0.000	0.00	
			242.00000	0.000		0.00
0925	641-10070	Shotcrete Sculpting	635.000	0.000		
			SY	0.000	0.00	
			222.25000	0.000		0.00
-----						
			CAT 0300	CURRENT AMT \$ 2,557,366.00 \$	0.00 \$	0.00

CONTID: C22734  
 PCN: 22734-BID  
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 19  
 ESTIMATE RUN 11/04/2021  
 14:33:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0930	620-00002	Field Office (Class 2)	1.000	0.000		
			EACH	1.000	41,300.00	
			41,300.00000	1.000		41,300.00
0935	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	0.000	0.00	
			39,100.00000	0.000		0.00
0940	620-00020	Sanitary Facility	2.000	0.000		
			EACH	1.000	4,400.00	
			4,400.00000	1.000		4,400.00
-----						
		CAT 0400	CURRENT AMT	\$ 89,200.00	\$ 45,700.00	\$ 45,700.00
-----						
		PROJECT TOTAL	CURRENT AMT	\$ 9,484,293.02	\$ 160,067.30	\$ 160,067.30