

ESTIMATE SUMMARY

CONTID: C22734

ESTIMATE NO: 0006 PROG

SPEC YR: 2005

PCN: 22734-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 32.0 DAYS

TIME ALLOW:

305 WORK DAYS

WB PPSL - CR 314 ROADWAY RECON

PERCENT TIME: 10.49

ORIG TIME ALLOW:

305 WORK DAYS

PROJECT NO:

CC510-030

WB PPSL - CR 314 ROADWAY RECON

NAME OF ROAD:

PROJECT COUNTIES:

CLEAR CREEK

CONTRACTOR:

AMERICAN CIVIL CONSTRUCTORS, LLC. dba ACC Mountain West
4901 S. Windermere St

PAY PERIOD ENDING 04/04/2022

DATE TIME STARTED 10/04/2021

DATE LET 08/05/2021

DATE WORK BEGAN 10/04/2021

DATE AWARDED 08/12/2021

DATE TIME STOPPED

DATE CONTRACT EXECUTED 09/09/2021

DATE ACCEPTED

Littleton

CO 80120 (303)795-2582

DATE NOTICE TO PROCEED 10/04/2021

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 9,402,397.05 PARTICIPATING	\$ 89,200.00	\$ 0.00
AWARD PROJECT AMT: \$ 8,665,314.00 NON-PARTICIPATING	1,386,209.26	230,615.87
PERCENT COMPLETE: 15.69% TOTAL EARNINGS	1,475,409.26	230,615.87
FUNDS AVAILABLE: \$ 7,926,987.79 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	230,615.87
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-32,558.83	-6,918.48
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	1,442,850.43
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	1,442,850.43
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 223,697.39

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22734
 PCN: 22734-BID
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 2
 ESTIMATE RUN 04/04/2022
 11:57:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.300		
			L S	0.000	0.00	
			48,000.00000	0.300		14,400.00
0010	202-00010	Removal of Tree	576.000	89.000		
			EACH	20.000	5,300.00	
			265.00000	109.000		28,885.00
0015	202-00019	Removal of Inlet	1.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0020	202-00035	Removal of Pipe	228.000	0.000		
			LF	43.000	1,075.00	
			25.00000	43.000		1,075.00
0025	202-00090	Removal of Delineator	30.000	0.000		
			EACH	0.000	0.00	
			9.00000	0.000		0.00
0030	202-00200	Removal of Sidewalk	667.000	667.000		
			SY	0.000	0.00	
			11.00000	667.000		7,337.00
0035	202-00220	*Removal of Asphalt Mat	6,500.000	1,243.000		
			SY	808.000	10,504.00	
			13.00000	2,051.000		26,663.00
0040	202-00240	Removal of Asphalt Mat (Planing)	13,500.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
0045	202-00710	Removal of Power Pole	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0050	202-00810	Removal of Ground Sign	8.000	2.000		
			EACH	2.000	300.00	
			150.00000	4.000		600.00
0055	202-00821	Removal of Sign Panel	3.000	0.000		
			EACH	0.000	0.00	
			46.00000	0.000		0.00

CONTID: C22734
 PCN: 22734-BID
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
 ESTIMATE RUN 04/04/2022
 11:57:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-01000	*Removal of Fence	1,385.000	684.000		
			LF	0.000	0.00	
			23.00000	684.000		15,732.00
0065	202-01300	*Removal of End Anchorage	1.000	0.000		
			EACH	0.000	0.00	
			265.00000	0.000		0.00
0070	202-04002	Clean Culvert	8.000	0.000		
			EACH	0.000	0.00	
			2,170.00000	0.000		0.00
0075	203-00000	Unclassified Excavation	5,425.000	0.000		
			CY	210.000	13,020.00	
			62.00000	210.000		13,020.00
0080	203-00050	Unsuitable Material	400.000	0.000		
			CY	48.000	1,344.00	
			28.00000	48.000		1,344.00
0085	203-00450	Rock Removal	50.000	50.000		
			EACH	0.000	0.00	
			90.00000	50.000		4,500.00
0090	203-01100	Proof Rolling	10.000	0.500		
			HOURL	0.000	0.00	
			115.00000	0.500		57.50
0095	203-01500	Blading	40.000	0.000		
			HOURL	0.000	0.00	
			152.00000	0.000		0.00
0100	203-01510	Backhoe	40.000	5.000		
			HOURL	13.000	2,639.00	
			203.00000	18.000		3,654.00
0105	203-01582	Truck (Dump)	40.000	0.000		
			HOURL	0.000	0.00	
			106.00000	0.000		0.00
0110	203-01590	Front End Loader (Rubber Tire)	40.000	0.000		
			HOURL	0.000	0.00	
			133.00000	0.000		0.00

CONTID: C22734
 PCN: 22734-BID
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
 ESTIMATE RUN 04/04/2022
 11:57:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	203-01597	Potholing	40.000	0.000		
			HOOR	10.000	2,230.00	
			223.00000	10.000		2,230.00
0120	203-02330	Laborer	80.000	10.000		
			HOOR	28.500	1,453.50	
			51.00000	38.500		1,963.50
0125	206-00065	Structure Backfill (Flow-Fill)	25.000	0.000		
			CY	0.000	0.00	
			544.00000	0.000		0.00
0130	207-00700	Topsoil (Onsite)	825.000	0.000		
			CY	0.000	0.00	
			46.00000	0.000		0.00
0135	208-00002	*Erosion Log Type 1 (12 Inch)	0.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0140	208-00024	*Erosion Log (Type 3)(20 Inch)	0.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0145	208-00035	*Aggregate Bag	85.000	85.000		
			LF	0.000	0.00	
			13.00000	85.000		1,105.00
0146	208-00035	*Aggregate Bag Added Item at Renegotiated Price CO #2	5,000.000	1,752.000		
			LF	71.000	568.00	
			8.00000	1,823.000		14,584.00
0150	208-00041	Rock Check Dam	8.000	0.000		
			EACH	0.000	0.00	
			1,766.00000	0.000		0.00
0155	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	2.000	2.000		
			EACH	0.000	0.00	
			2,400.00000	2.000		4,800.00
0160	208-00051	*Storm Drain Inlet Protection (Type I)	0.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00

CONTID: C22734
 PCN: 22734-BID
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
 ESTIMATE RUN 04/04/2022
 11:57:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0165	208-00056	*Storm Drain Inlet Protection (Type III)	0.000	0.000		
			EACH	0.000	0.00	
			395.00000	0.000		0.00
0170	208-00070	*Vehicle Tracking Pad	2.000	1.000		
			EACH	0.000	0.00	
			2,490.00000	1.000		2,490.00
0175	208-00071	Maintenance Aggregate (Vehicle Tracking Pad)	16.000	0.000		
			CY	0.000	0.00	
			56.00000	0.000		0.00
0180	208-00106	Sweeping (Sediment Removal)	160.000	7.000		
			HOUR	0.000	0.00	
			225.00000	7.000		1,575.00
0185	208-00107	Removal of Trash	20.000	0.000		
			HOUR	0.000	0.00	
			61.00000	0.000		0.00
0190	208-00207	Erosion Control Management	60.000	13.500		
			DAY	3.000	720.00	
			240.00000	16.500		3,960.00
0195	210-00750	Reset Light Standard	3.000	3.000		
			EACH	0.000	0.00	
			1,200.00000	3.000		3,600.00
0200	210-00810	*Reset Ground Sign	6.000	0.000		
			EACH	0.000	0.00	
			340.00000	0.000		0.00
0205	210-01011	*Reset Gate	1.000	0.000		
			EACH	0.000	0.00	
			693.00000	0.000		0.00
0210	210-01050	*Reset Chain Link Fence	428.000	0.000		
			LF	0.000	0.00	
			24.00000	0.000		0.00
0215	212-00702	*Biotic Soil Amendments (Hydraulically Applied)	11,620.000	0.000		
			LB	0.000	0.00	
			0.85000	0.000		0.00

CONTID: C22734
 PCN: 22734-BID
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6
 ESTIMATE RUN 04/04/2022
 11:57:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0220	212-00703	*Humate	664.000	0.000		
			LB	0.000	0.00	
			1.50000	0.000		0.00
0225	212-00704	*Mycorrhizae	66.400	0.000		
			LB	0.000	0.00	
			22.50000	0.000		0.00
0230	212-00705	*Elemental Sulfur	200.000	0.000		
			LB	0.000	0.00	
			4.50000	0.000		0.00
0235	212-00707	*Seeding (Native) Hydraulic	3.010	0.000		
			ACRE	0.000	0.00	
			1,900.00000	0.000		0.00
0240	213-00004	*Mulching (Weed Free Straw)	0.480	0.000		
			ACRE	0.000	0.00	
			1,100.00000	0.000		0.00
0245	213-00008	Mulching (Wood Chip)	22,275.000	0.000		
			CF	0.000	0.00	
			1.76000	0.000		0.00
0250	213-00061	*Mulch Tackifier	48.000	0.000		
			LB	0.000	0.00	
			3.00000	0.000		0.00
0255	213-00705	Landscape Boulder (Special)	50.000	0.000		
			EACH	0.000	0.00	
			91.00000	0.000		0.00
0260	214-00005	Landscape Maintenance (24 Month)	1.000	0.000		
			L S	0.000	0.00	
			28,000.00000	0.000		0.00
0265	214-00260	Deciduous Tree (6 Foot)	6.000	0.000		
			EACH	0.000	0.00	
			562.00000	0.000		0.00
0270	214-00506	Evergreen Tree (6 Foot) (Ball and Burlap)	14.000	0.000		
			EACH	0.000	0.00	
			596.00000	0.000		0.00

CONTID: C22734
 PCN: 22734-BID
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7
 ESTIMATE RUN 04/04/2022
 11:57:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0275	214-01013	*Live Willow Stakes	3,560.000	0.000		
			EACH	0.000	0.00	
			12.00000	0.000		0.00
0280	214-01025	Dormant Log Cutting	63.000	0.000		
			EACH	0.000	0.00	
			90.00000	0.000		0.00
0285	214-01421	(SNC #5) Nursery Stock Container	215.000	0.000		
			EACH	0.000	0.00	
			40.00000	0.000		0.00
0290	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	4,769.000	0.000		
			SY	0.000	0.00	
			3.50000	0.000		0.00
0295	217-00020	*Herbicide Treatment	40.000	0.000		
			HOURL	0.000	0.00	
			114.00000	0.000		0.00
0300	240-00000	*Wildlife Biologist	20.000	0.000		
			HOURL	0.000	0.00	
			170.00000	0.000		0.00
0305	240-00010	*Removal of Nests	20.000	0.000		
			HOURL	0.000	0.00	
			140.00000	0.000		0.00
0310	304-05000	Aggregate Base Course (Class 5)	344.000	0.000		
			TON	0.000	0.00	
			26.00000	0.000		0.00
0315	304-06000	Aggregate Base Course (Class 6)	3,500.000	116.470		
			TON	0.000	0.00	
			26.00000	116.470		3,028.22
0320	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	217.000	0.000		
			TON	0.000	0.00	
			165.00000	0.000		0.00
0325	403-34721	Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	4,500.000	0.000		
			TON	0.000	0.00	
			97.00000	0.000		0.00

CONTID: C22734
 PCN: 22734-BID
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8
 ESTIMATE RUN 04/04/2022
 11:57:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0330	411-10255	Emulsified Asphalt (Slow-Setting)	2,000.000	0.000		
			GAL	0.000	0.00	
			3.50000	0.000		0.00
0335	412-00600	Concrete Pavement (6 Inch)	341.000	0.000		
			SY	0.000	0.00	
			85.00000	0.000		0.00
0340	420-00112	Geotextile (Drainage) (Class 1)	65.000	0.000		
			SY	0.000	0.00	
			17.00000	0.000		0.00
0345	504-08050	Stone Landscape Wall	1,588.000	0.000		
			SF	0.000	0.00	
			34.00000	0.000		0.00
0350	506-00206	Riprap (6 Inch)	250.000	0.000		
			CY	32.000	3,264.00	
			102.00000	32.000		3,264.00
0355	506-00212	Riprap (12 Inch)	35.000	0.000		
			CY	0.000	0.00	
			104.00000	0.000		0.00
0360	514-00200	Pedestrian Railing (Steel)	1,953.000	0.000		
			LF	0.000	0.00	
			327.00000	0.000		0.00
0365	601-03000	Concrete Class D	185.000	0.000		
			CY	0.000	0.00	
			550.00000	0.000		0.00
0370	601-40300	Structural Concrete Coating	585.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00
0375	602-00020	Reinforcing Steel (Epoxy Coated)	27,482.000	0.000		
			LB	0.000	0.00	
			1.25000	0.000		0.00
0380	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	1,592.000	288.000		
			LF	0.000	0.00	
			97.00000	288.000		27,936.00

CONTID: C22734
 PCN: 22734-BID
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 9
 ESTIMATE RUN 04/04/2022
 11:57:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0385	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	640.000	0.000		
			LF	0.000	0.00	
			137.00000	0.000		0.00
0390	603-05018	18 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			1,410.00000	0.000		0.00
0395	603-05024	24 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			1,725.00000	0.000		0.00
0400	604-00305	Inlet Type C (5 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			4,010.00000	0.000		0.00
0405	604-13005	Inlet Type 13 (5 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			4,385.00000	0.000		0.00
0406	604-16005	Inlet Ty 16 (5 Ft) Added Item CO #2	3.000	0.000		
			EACH	0.000	0.00	
			5,050.00000	0.000		0.00
0410	604-19000	Inlet Special	8.000	0.000		
			EACH	0.000	0.00	
			2,995.00000	0.000		0.00
0415	604-19105	Inlet Type R L 5 (5 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			5,600.00000	0.000		0.00
0420	604-19510	Inlet Type R L 20 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			18,400.00000	0.000		0.00
0425	604-30005	Manhole Slab Base (5 Foot)	12.000	4.250		
			EACH	0.000	0.00	
			4,000.00000	4.250		17,000.00
0430	604-30010	Manhole Slab Base (10 Foot)	7.000	1.000		
			EACH	0.000	0.00	
			5,200.00000	1.000		5,200.00

CONTID: C22734
 PCN: 22734-BID
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 10
 ESTIMATE RUN 04/04/2022
 11:57:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0435	604-39015	Manhole Special (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			20,900.00000	0.000		0.00
0440	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	328.000	0.000		
			LF	0.000	0.00	
			117.00000	0.000		0.00
0445	606-01340	*End Anchorage Type 3D	2.000	0.000		
			EACH	0.000	0.00	
			2,250.00000	0.000		0.00
0450	606-01370	*Transition Type 3G	2.000	0.000		
			EACH	0.000	0.00	
			8,480.00000	0.000		0.00
0455	606-01380	*Transition Type 3H	1.000	0.000		
			EACH	0.000	0.00	
			3,600.00000	0.000		0.00
0460	606-02003	*End Anchorage (Nonflared)	1.000	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00
0465	606-10900	Bridge Rail Type 9	571.000	0.000		
			LF	0.000	0.00	
			295.00000	0.000		0.00
0470	607-11525	*Fence (Plastic)	500.000	80.000		
			LF	0.000	0.00	
			3.65000	80.000		292.00
0475	607-11530	*Fence (Special)	0.000	0.000		
			LF	0.000	0.00	
			130.00000	0.000		0.00
0476	607-11530	Fence (Spec) Fence (Special) with 6" x 6" Posts	684.000	136.000		
			LF	374.000	54,230.00	
			145.00000	510.000		73,950.00
0480	607-11580	*Fence (Temporary)	850.000	684.000		
			LF	0.000	0.00	
			32.00000	684.000		21,888.00

CONTID: C22734
 PCN: 22734-BID
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 11
 ESTIMATE RUN 04/04/2022
 11:57:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0481	900-00012	Added Item (Foot)/ Reset Fence (Temporary)	684.000	0.000		
		LF		0.000	0.00	
			16.00000	0.000		0.00
0485	607-52900	*Line Post (Chain Link)	41.000	0.000		
		EACH		0.000	0.00	
			162.00000	0.000		0.00
0490	607-52910	*Corner and Line Brace Post (Chain Link)	4.000	0.000		
		EACH		0.000	0.00	
			508.00000	0.000		0.00
0495	607-53172	*Fence Chain Link (72 Inch)	386.000	0.000		
		LF		0.000	0.00	
			87.00000	0.000		0.00
0500	608-00006	Concrete Sidewalk (6 Inch)	1,045.000	0.000		
		SY		0.000	0.00	
			85.00000	0.000		0.00
0505	608-00010	Concrete Curb Ramp	31.000	0.000		
		SY		0.000	0.00	
			127.00000	0.000		0.00
0510	608-00012	Curb Ramp (Special)	31.000	0.000		
		SY		0.000	0.00	
			147.00000	0.000		0.00
0515	608-00015	Detectable Warnings	67.000	0.000		
		SF		0.000	0.00	
			84.00000	0.000		0.00
0520	608-00040	Concrete Bikeway (Special)	1,846.000	0.000		
		SY		0.000	0.00	
			230.00000	0.000		0.00
0525	608-01600	Aggregate Walkway	163.000	0.000		
		SY		0.000	0.00	
			24.00000	0.000		0.00
0530	609-21020	Curb and Gutter Type 2 (Section II-B)	2,494.000	0.000		
		LF		0.000	0.00	
			51.00000	0.000		0.00

CONTID: C22734
 PCN: 22734-BID
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 12
 ESTIMATE RUN 04/04/2022
 11:57:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0535	609-24004	Gutter Type 2 (4 Foot)	1,554.000	0.000		
			LF	0.000	0.00	
			37.00000	0.000		0.00
0540	609-24006	Gutter Type 2 (6 Foot)	262.000	0.000		
			LF	0.000	0.00	
			56.00000	0.000		0.00
0545	612-00001	*Delineator (Type I)	20.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0550	612-00003	*Delineator (Type III)	10.000	0.000		
			EACH	0.000	0.00	
			34.00000	0.000		0.00
0555	612-00021	*Delineator (Type I) (Barrier)	32.000	0.000		
			EACH	0.000	0.00	
			56.00000	0.000		0.00
0560	614-00011	*Sign Panel (Class I)	233.000	0.000		
			SF	0.000	0.00	
			25.00000	0.000		0.00
0565	614-00044	*Timber Sign Post 4x4 Inch	28.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
0570	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	33.000	0.000		
			EACH	0.000	0.00	
			284.00000	0.000		0.00
0575	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	1.000	0.000		
			EACH	0.000	0.00	
			511.00000	0.000		0.00
0580	619-50120	1-1/2 Inch Plastic Pipe	75.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0585	623-00162	Drip Emitter Tubing	1,758.000	0.000		
			LF	0.000	0.00	
			1.75000	0.000		0.00

CONTID: C22734
 PCN: 22734-BID
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 13
 ESTIMATE RUN 04/04/2022
 11:57:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0590	623-00166	3/4 Inch Emitter Valve Assembly	2.000	0.000		
			EACH	0.000	0.00	
			336.00000	0.000		0.00
0595	623-00168	1 Inch Emitter Valve Assembly	2.000	0.000		
			EACH	0.000	0.00	
			374.00000	0.000		0.00
0600	623-00336	6 Inch Pop-Up Rotary Sprinkler	9.000	0.000		
			EACH	0.000	0.00	
			54.00000	0.000		0.00
0605	623-00601	1 Inch Plastic Pipe	325.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0610	623-00602	2 Inch Plastic Pipe (Irrigation/Sleeve)	30.000	30.000		
			LF	0.000	0.00	
			32.00000	30.000		960.00
0615	623-03116	2 Inch Automatic Control Valve	1.000	0.000		
			EACH	0.000	0.00	
			384.00000	0.000		0.00
0620	625-00000	Construction Surveying	1.000	0.250		
			L S	0.050	4,800.00	
			96,000.00000	0.300		28,800.00
0625	625-00001	Construction Surveying (Hourly)	20.000	3.000		
			HOUR	0.000	0.00	
			220.00000	3.000		660.00
0630	626-00000	*Mobilization	1.000	0.451		
			L S	0.000	0.00	
			865,000.00000	0.451		390,115.00
0635	626-01114	*Public Information Management (Tier IV)	410.000	90.000		
			DAY	18.000	1,386.00	
			77.00000	108.000		8,316.00
0640	627-00005	Epoxy Pavement Marking	76.000	0.000		
			GAL	0.000	0.00	
			223.00000	0.000		0.00

CONTID: C22734
 PCN: 22734-BID
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 14
 ESTIMATE RUN 04/04/2022
 11:57:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0645	627-00012	Pavement Marking Paint (Low VOC Solvent Base)	228.000	0.000		
			GAL	0.000	0.00	
			70.00000	0.000		0.00
0650	627-30210	Thermoplastic Pavement Marking (Xwalk-Stopline)	195.000	0.000		
			SF	0.000	0.00	
			14.00000	0.000		0.00
0655	630-00000	*Flagging	3,000.000	478.000		
			HOUR	30.000	1,140.00	
			38.00000	508.000		19,304.00
0660	630-00001	*Pilot Car Operation	300.000	0.000		
			HOUR	0.000	0.00	
			46.00000	0.000		0.00
0665	630-00007	*Traffic Control Inspection	216.000	72.000		
			DAY	8.000	4,928.00	
			616.00000	80.000		49,280.00
0670	630-00012	*Traffic Control Management	457.000	69.000		
			DAY	20.000	15,400.00	
			770.00000	89.000		68,530.00
0675	630-80001	*Flashing Beacon (Portable)	4.000	0.000		
			EACH	0.000	0.00	
			770.00000	0.000		0.00
0680	630-80336	*Barricade (Type 3 M-B) (Temporary)	7.000	2.500		
			EACH	1.000	770.00	
			770.00000	3.500		2,695.00
0685	630-80341	*Construction Traffic Sign (Panel Size A)	30.000	11.500		
			EACH	0.000	0.00	
			771.00000	11.500		8,866.50
0690	630-80342	*Construction Traffic Sign (Panel Size B)	60.000	23.500		
			EACH	1.500	1,155.00	
			770.00000	25.000		19,250.00
0695	630-80344	*Construction Traffic Sign (Special)	99.000	49.500		
			SF	0.000	0.00	
			77.00000	49.500		3,811.50

CONTID: C22734
 PCN: 22734-BID
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 15
 ESTIMATE RUN 04/04/2022
 11:57:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0700	630-80355	*Portable Message Sign Panel	2.000	1.000		
			EACH	0.000	0.00	
			3,850.00000	1.000		3,850.00
0705	630-80360	*Drum Channelizing Device	80.000	30.500		
			EACH	1.000	154.50	
			154.50000	31.500		4,866.75
0710	630-80363	*Drum Channelizing Device (With Light) (Flashing)	10.000	5.000		
			EACH	0.000	0.00	
			231.00000	5.000		1,155.00
0715	630-80370	Barrier (Temporary)	720.000	360.000		
			LF	0.000	0.00	
			43.00000	360.000		15,480.00
0720	630-80380	*Traffic Cone	120.000	17.000		
			EACH	2.500	43.75	
			17.50000	19.500		341.25
0725	630-85010	*Impact Attenuator (Temporary)	2.000	1.000		
			EACH	0.000	0.00	
			11,600.00000	1.000		11,600.00
0730	630-86810	*Traffic Signal (Temporary)	4.000	1.500		
			EACH	0.000	0.00	
			30,800.00000	1.500		46,200.00
0735	700-70010	F/A Minor Contract Revisions	250,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0740	700-70012	F/A Asphalt Pavement Incentive	12,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0745	700-70016	F/A Fuel Cost Adjustment	3.940	-5.180		
			F A	9.120	9.12	
			1.00000	3.940		3.94
0750	700-70018	F/A Roadway Smoothness Incentive	21,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22734
 PCN: 22734-BID
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

ESTIMATE RUN 04/04/2022

11:57:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0755	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0760	700-70031	F/A Interim Surface Repair	3,300.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0765	700-70034	F/A Concrete Block Wall	63,014.510	63,014.510		
			F A	0.000	0.00	
			1.00000	63,014.510		63,014.51
0770	700-70090	F/A Reset Utilities	38,301.840	38,301.840		
			F A	0.000	0.00	
			1.00000	38,301.840		38,301.84
0771	900-00006	Added Item (Dollar)/ Price Adjustment - Overweight Vehicle	0.000	-272.000		
			DOL	0.000	0.00	
			1.00000	-272.000		-272.00
0775	700-70111	Project First Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0780	700-70380	F/A Erosion Control	30,000.000	2,448.000		
			F A	26,400.000	26,400.00	
			1.00000	28,848.000		28,848.00

			CAT 0200	CURRENT AMT	\$ 6,621,185.80	\$ 152,833.87 \$ 1,120,110.51

CAT NO0300 STRUCTURES						
0785	203-00440	Rock Excavation (Special)	959.000	767.000		
			CY	0.000	0.00	
			126.00000	767.000		96,642.00
0790	203-00598	Rock Scaling	40.000	0.000		
			HOOR	0.000	0.00	
			123.00000	0.000		0.00
0795	206-00000	Structure Excavation	4,212.000	849.000		
			CY	0.000	0.00	
			61.00000	849.000		51,789.00

CONTID: C22734
 PCN: 22734-BID
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 17
 ESTIMATE RUN 04/04/2022
 11:57:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0800	206-00050	Structure Backfill (Special)	4,300.000	0.000		
			CY	13.000	1,014.00	
			78.00000	13.000		1,014.00
0805	206-00100	Structure Backfill (Class 1)	357.000	73.000		
			CY	0.000	0.00	
			34.00000	73.000		2,482.00
0810	206-00360	Mechanical Reinforcement of Soil	2,541.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00
0815	206-01000	Bed Course Material	8.000	0.000		
			CY	0.000	0.00	
			87.00000	0.000		0.00
0820	210-00510	Rebuild Portions of Present Structure	1.000	0.100		
			L S	0.800	76,000.00	
			95,000.00000	0.900		85,500.00
0825	211-00225	4 Inch Core Drilled Hole	40.000	0.000		
			LF	0.000	0.00	
			569.00000	0.000		0.00
0830	211-01111	Rock Reinforcement (Dowels)	100.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0835	211-01115	Rock Reinforcement (Number 10)	100.000	0.000		
			LF	0.000	0.00	
			102.00000	0.000		0.00
0840	420-00132	Geotextile (Separator) (Class 1)	3,300.000	0.000		
			SY	128.000	768.00	
			6.00000	128.000		768.00
0845	503-00036	Drilled Shaft (36 Inch)	42.000	0.000		
			LF	0.000	0.00	
			1,700.00000	0.000		0.00
0850	503-00310	Crosshole Sonic Logging Testing	2.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00

CONTID: C22734
 PCN: 22734-BID
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 18
 ESTIMATE RUN 04/04/2022
 11:57:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0855	504-05000	Wire Mesh Facing	7,857.000	0.000		
			SF	0.000	0.00	
			30.00000	0.000		0.00
0860	504-06406	Soil Nail	7,500.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0865	504-06410	Verification Testing	5.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0870	506-00209	Riprap (9 Inch)	74.000	0.000		
			CY	0.000	0.00	
			103.00000	0.000		0.00
0875	601-03040	Concrete Class D (Bridge)	90.000	25.000		
			CY	0.000	0.00	
			1,022.00000	25.000		25,550.00
0880	601-03050	Concrete Class D (Wall)	53.000	0.000		
			CY	0.000	0.00	
			1,007.00000	0.000		0.00
0885	601-40300	Structural Concrete Coating	59.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00
0890	602-00020	Reinforcing Steel (Epoxy Coated)	15,453.000	1,883.000		
			LB	0.000	0.00	
			1.25000	1,883.000		2,353.75
0895	607-55040	Mesh Anchor	10.000	0.000		
			EACH	0.000	0.00	
			511.00000	0.000		0.00
0900	607-55041	Mesh Anchor	3,900.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0905	607-55100	Wire Mesh (Draped)	575.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00

CONTID: C22734
 PCN: 22734-BID
 PROJECT: CC510-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 19
 ESTIMATE RUN 04/04/2022
 11:57:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0910	607-55104	Wire Mesh (Special)	2,496.000	0.000		
			SF	0.000	0.00	
			14.00000	0.000		0.00
0915	628-00001	Bridge Girder and Deck Unit (150 Feet - 155 Feet)	1.000	0.000		
			EACH	0.000	0.00	
			300,751.00000	0.000		0.00
0920	641-10000	Shotcrete	1,000.000	0.000		
			SY	0.000	0.00	
			242.00000	0.000		0.00
0925	641-10070	Shotcrete Sculpting	800.000	0.000		
			SY	0.000	0.00	
			222.25000	0.000		0.00

		CAT 0300	CURRENT AMT	\$ 2,692,011.25	\$ 77,782.00	\$ 266,098.75
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0930	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			41,300.00000	1.000		41,300.00
0935	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			39,100.00000	1.000		39,100.00
0940	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			4,400.00000	2.000		8,800.00

		CAT 0400	CURRENT AMT	\$ 89,200.00	\$ 0.00	\$ 89,200.00

		PROJECT TOTAL	CURRENT AMT	\$ 9,402,397.05	\$ 230,615.87	\$ 1,475,409.26