

COLORADO DEPARTMENT OF TRANSPORTATION

Estimate Summary

Estimate Run 12/22/2025 2:57 PM

Contid: C22734	Estimate No: 0033	PROGRESS	Item Code	Yr: 05
Contract Description: WB PPSL - CR 314 ROADWAY RECON	Percent Time:	98.69%	Original Time:	305.00
Project No: C C510-030	Pay Period Start:	9/19/2025	Revised Time:	305.00
Project Counties: C051 - CLEAR CREEK	Pay Period Ending:	12/19/2025	Time Charged:	301.00000
Region 1	Date Let:	08/05/2021	Date Time Started:	10/04/2021
Contractor: AMERICAN CIVIL CONSTRUCTORS, LLC. dba ACC Mountain West 4901 S. Windermere St Littleton, CO 80120	Date Awarded:	08/12/2021	Date Work Began:	10/04/2021
	Date Contract Executed:	09/08/2021	Days Charged:	301.00000
	Date Notice to Proceed:	09/09/2021	Date Accepted:	10/25/2023

		Current Total	This Estimate
<u>22734-BID</u>			
Current Projected Amt:	\$9,414,991.51	Participating \$ 89,200.00	\$ 0.00
Award Project Amt:	\$8,665,314.00	Non-Participating 9,302,159.50	24,281.89
Percent Complete:	99.75%	Total Earnings 9,391,359.50	24,281.89
Remaining Projected Funds:	\$23,632.01	Stockpiled Materials 0.00	0.00
		Gross Earnings 9,391,359.50	24,281.89
		Retainage -45,492.90	0.00
		Securities Encumbered	
		Net Earnings 9,345,866.60	24,281.89
		Amount Due 9,345,866.60	24,281.89
		Total for 22734-BID	\$ 24,281.89
		Payment Due	\$ 24,281.89

Approved for Payment By Pablo (Paul) Gonzales 12/22/2025

Estimate Comment:

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22734

PCN: 22734-BID

ESTIMATE NO: 33

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22734-BID									
0200 - ROADWAY									
001	201-00000	Clearing and Grubbing L S	1.00	\$48,000.00/L S	1.00	0.00	1.00	\$0.00	\$48,000.00
002	202-00010	Removal of Tree EACH	576.00	\$265.00/EACH	578.00	0.00	578.00	\$0.00	\$153,170.00
003	202-00019	Removal of Inlet EACH	1.00	\$1,100.00/EACH	1.00	0.00	1.00	\$0.00	\$1,100.00
004	202-00035	Removal of Pipe LF	228.00	\$25.00/LF	274.00	0.00	274.00	\$0.00	\$6,850.00
005	202-00090	Removal of Delineator EACH	30.00	\$9.00/EACH	30.00	0.00	30.00	\$0.00	\$270.00
006	202-00200	Removal of Sidewalk SY	640.00	\$11.00/SY	667.00	0.00	667.00	\$0.00	\$7,337.00
007	202-00220	Removal of Asphalt Mat SY	4,606.00	\$13.00/SY	6,509.00	0.00	6,509.00	\$0.00	\$84,617.00
008	202-00240	Removal of Asphalt Mat (Planing) SY	15,631.00	\$2.50/SY	7,091.00	0.00	7,091.00	\$0.00	\$17,727.50
009	202-00710	Removal of Power Pole EACH	1.00	\$500.00/EACH	3.00	0.00	3.00	\$0.00	\$1,500.00
010	202-00810	Removal of Ground Sign EACH	8.00	\$150.00/EACH	18.00	0.00	18.00	\$0.00	\$2,700.00
011	202-00821	Removal of Sign Panel EACH	3.00	\$46.00/EACH	3.00	0.00	3.00	\$0.00	\$138.00
012	202-01000	Removal of Fence LF	1,385.00	\$23.00/LF	1,732.00	0.00	1,732.00	\$0.00	\$39,836.00
013	202-01300	Removal of End Anchorage EACH	1.00	\$265.00/EACH	1.00	0.00	1.00	\$0.00	\$265.00
014	202-04002	Clean Culvert EACH	8.00	\$2,170.00/EACH	2.00	0.00	2.00	\$0.00	\$4,340.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22734

PCN: 22734-BID

ESTIMATE NO: 33

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22734-BID									
0200 - ROADWAY									
015	203-00000	Unclassified Excavation CY	5,425.00	\$62.00/CY	5,856.00	0.00	5,856.00	\$0.00	\$363,072.00
016	203-00050	Unsuitable Material CY	200.00	\$28.00/CY	259.00	0.00	259.00	\$0.00	\$7,252.00
017	203-00450	Rock Removal EACH	50.00	\$90.00/EACH	50.00	0.00	50.00	\$0.00	\$4,500.00
018	203-01100	Proof Rolling HOUR	10.00	\$115.00/HOUR	6.00	0.00	6.00	\$0.00	\$690.00
019	203-01500	Blading HOUR	40.00	\$152.00/HOUR	22.00	0.00	22.00	\$0.00	\$3,344.00
020	203-01510	Backhoe HOUR	40.00	\$203.00/HOUR	141.50	0.00	141.50	\$0.00	\$28,724.50
021	203-01582	Truck (Dump) HOUR	40.00	\$106.00/HOUR	167.00	0.00	167.00	\$0.00	\$17,702.00
022	203-01590	Front End Loader (Rubber Tire) HOUR	40.00	\$133.00/HOUR	99.00	0.00	99.00	\$0.00	\$13,167.00
023	203-01597	Potholing HOUR	40.00	\$223.00/HOUR	26.00	0.00	26.00	\$0.00	\$5,798.00
024	203-02330	Laborer HOUR	80.00	\$51.00/HOUR	244.50	0.00	244.50	\$0.00	\$12,469.50
025	206-00065	Structure Backfill (Flow-Fill) CY	25.00	\$544.00/CY	25.00	0.00	25.00	\$0.00	\$13,600.00
026	207-00700	Topsoil (Onsite) CY	825.00	\$46.00/CY	782.00	0.00	782.00	\$0.00	\$35,972.00
027	208-00002	Erosion Log Type 1 (12 Inch) LF	9,517.00	\$5.00/LF	20.00	0.00	20.00	\$0.00	\$100.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22734

PCN: 22734-BID

ESTIMATE NO: 33

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22734-BID									
0200 - ROADWAY									
028	208-00024	Erosion Log Type 3 (20 Inch) LF	500.00	\$10.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
029	208-00035	Aggregate Bag LF	60.00	\$13.00/LF	85.00	0.00	85.00	\$0.00	\$1,105.00
189	208-00035	Aggregate Bag LF CMO #2	0.00	\$8.00/LF	4,001.00	0.00	4,001.00	\$0.00	\$32,008.00
030	208-00041	Rock Check Dam EACH	8.00	\$1,766.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
031	208-00046	Pre- fabricated Concrete Washout Structure (Type 1) EACH	1.00	\$2,400.00/EACH	4.00	0.00	4.00	\$0.00	\$9,600.00
032	208-00051	Storm Drain Inlet Protection (Type I) LF	54.00	\$13.00/LF	54.00	0.00	54.00	\$0.00	\$702.00
033	208-00056	Storm Drain Inlet Protection (Type III) EACH	16.00	\$395.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
034	208-00070	Vehicle Tracking Pad EACH	1.00	\$2,490.00/EACH	2.00	0.00	2.00	\$0.00	\$4,980.00
035	208-00071	Maintenance Aggregate (Vehicle Tracking Pad) CY	16.00	\$56.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
036	208-00106	Sweeping (Sediment Removal) HOUR	160.00	\$225.00/HOUR	57.00	0.00	57.00	\$0.00	\$12,825.00
037	208-00107	Removal of Trash HOUR	20.00	\$61.00/HOUR	20.00	0.00	20.00	\$0.00	\$1,220.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22734

PCN: 22734-BID

ESTIMATE NO: 33

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22734-BID									
0200 - ROADWAY									
038	208-00207	Erosion Control Management DAY	40.00	\$240.00/DAY	82.00	3.00	85.00	\$720.00	\$20,400.00
039	210-00750	Reset Light Standard EACH	2.00	\$1,200.00/EACH	3.00	0.00	3.00	\$0.00	\$3,600.00
040	210-00810	Reset Ground Sign EACH	6.00	\$340.00/EACH	2.00	0.00	2.00	\$0.00	\$680.00
041	210-01011	Reset Gate EACH	1.00	\$693.00/EACH	1.00	0.00	1.00	\$0.00	\$693.00
042	210-01050	Reset Chain Link Fence LF	428.00	\$24.00/LF	450.00	0.00	450.00	\$0.00	\$10,800.00
043	212-00702	Biotic Soil Amendments (Hydraulically Applied) LB	11,620.00	\$0.85/LB	14,875.00	0.00	14,875.00	\$0.00	\$12,643.75
044	212-00703	Humate LB	664.00	\$1.50/LB	850.00	0.00	850.00	\$0.00	\$1,275.00
045	212-00704	Mycorrhizae LB	66.40	\$22.50/LB	85.00	0.00	85.00	\$0.00	\$1,912.50
046	212-00705	Elemental Sulfur LB	200.00	\$4.50/LB	255.00	0.00	255.00	\$0.00	\$1,147.50
047	212-00707	Seeding (Native) Hydraulic ACRE	3.01	\$1,900.00/ACRE	4.80	0.00	4.80	\$0.00	\$9,120.00
048	213-00004	Mulching (Weed Free Straw) ACRE	0.48	\$1,100.00/ACRE	0.00	0.00	0.00	\$0.00	\$0.00
049	213-00008	Mulching (Wood Chip) CF	22,275.00	\$1.76/CF	270.00	0.00	270.00	\$0.00	\$475.20
050	213-00061	Mulch Tackifier LB	48.00	\$3.00/LB	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22734

PCN: 22734-BID

ESTIMATE NO: 33

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22734-BID									
0200 - ROADWAY									
051	213-00705	Landscape Boulder (Special) EACH	50.00	\$91.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
052	214-00005	Landscape Maintenance (24 Month) L S	1.00	\$28,000.00/L S	0.60	0.25	0.85	\$7,000.00	\$23,800.00
053	214-00260	Deciduous Tree (6 Foot) EACH	6.00	\$562.00/EACH	18.00	0.00	18.00	\$0.00	\$10,116.00
054	214-00506	Evergreen Tree (6 Foot) (Ball and Burlap) EACH	14.00	\$596.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
055	214-01013	Live Willow Stakes EACH	3,560.00	\$12.00/EACH	2,612.00	0.00	2,612.00	\$0.00	\$31,344.00
056	214-01025	Dormant Log Cutting EACH	63.00	\$90.00/EACH	59.00	0.00	59.00	\$0.00	\$5,310.00
057	214-01421	Standard Nursery Container (#5 Container) EACH	215.00	\$40.00/EACH	197.00	0.00	197.00	\$0.00	\$7,880.00
058	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class 1) SY	4,769.00	\$3.50/SY	0.00	0.00	0.00	\$0.00	\$0.00
059	217-00020	Herbicide Treatment HOUR	40.00	\$114.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
060	240-00000	Wildlife Biologist HOUR	20.00	\$170.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
061	240-00010	Removal of Nests HOUR	20.00	\$140.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22734

PCN: 22734-BID

ESTIMATE NO: 33

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22734-BID									
0200 - ROADWAY									
062	304-05000	Aggregate Base Course (Class 5) TON	344.00	\$26.00/TON	223.36	0.00	223.36	\$0.00	\$5,807.36
063	304-06000	Aggregate Base Course (Class 6) TON	2,672.00	\$26.00/TON	3,858.95	0.00	3,858.95	\$0.00	\$100,332.70
064	403-00720	Hot Mix Asphalt (Patching) (Asphalt) TON	217.00	\$165.00/TON	50.74	0.00	50.74	\$0.00	\$8,372.10
065	403-34721	Hot Mix Asphalt (Grading SX) (75) (PG 58-28) TON	3,791.00	\$97.00/TON	4,528.21	0.00	4,528.21	\$0.00	\$439,236.37
066	411-10255	Emulsified Asphalt (Slow-Setting) GAL	1,416.00	\$3.50/GAL	978.00	0.00	978.00	\$0.00	\$3,423.00
067	412-00600	Concrete Pavement (6 Inch) SY	341.00	\$85.00/SY	357.00	0.00	357.00	\$0.00	\$30,345.00
068	420-00112	Geotextile (Drainage) (Class 1) SY	65.00	\$17.00/SY	328.00	0.00	328.00	\$0.00	\$5,576.00
069	504-08050	Stone Landscape Wall SF	1,588.00	\$34.00/SF	1,033.00	0.00	1,033.00	\$0.00	\$35,122.00
070	506-00206	Riprap (6 Inch) CY	7.00	\$102.00/CY	192.00	0.00	192.00	\$0.00	\$19,584.00
071	506-00212	Riprap (12 Inch) CY	35.00	\$104.00/CY	14.00	0.00	14.00	\$0.00	\$1,456.00
072	514-00200	Pedestrian Railing (Steel) LF	1,953.00	\$327.00/LF	1,895.00	0.00	1,895.00	\$0.00	\$619,665.00
073	601-03000	Concrete Class D CY	185.00	\$550.00/CY	188.70	0.00	188.70	\$0.00	\$103,785.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22734

PCN: 22734-BID

ESTIMATE NO: 33

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22734-BID									
0200 - ROADWAY									
074	601-40300	Structural Concrete Coating SY	585.00	\$18.00/SY	609.00	0.00	609.00	\$0.00	\$10,962.00
075	602-00020	Reinforcing Steel (Epoxy Coated) LB	27,482.00	\$1.25/LB	27,685.00	0.00	27,685.00	\$0.00	\$34,606.25
076	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place) LF	1,592.00	\$97.00/LF	1,585.00	0.00	1,585.00	\$0.00	\$153,745.00
077	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place) LF	640.00	\$137.00/LF	641.00	0.00	641.00	\$0.00	\$87,817.00
078	603-05018	18 Inch Reinforced Concrete End Section EACH	2.00	\$1,410.00/EACH	2.00	0.00	2.00	\$0.00	\$2,820.00
079	603-05024	24 Inch Reinforced Concrete End Section EACH	2.00	\$1,725.00/EACH	2.00	0.00	2.00	\$0.00	\$3,450.00
080	604-00305	Inlet Type C (5 Foot) EACH	4.00	\$4,010.00/EACH	4.00	0.00	4.00	\$0.00	\$16,040.00
081	604-13005	Inlet Type 13 (5 Foot) EACH	7.00	\$4,385.00/EACH	4.00	0.00	4.00	\$0.00	\$17,540.00
190	604-16005	Inlet Type 16 (5 Foot) EACH CMO #2	0.00	\$5,050.00/EACH	3.00	0.00	3.00	\$0.00	\$15,150.00
082	604-19000	Inlet Special EACH	8.00	\$2,995.00/EACH	8.00	0.00	8.00	\$0.00	\$23,960.00
083	604-19105	Inlet Type R L 5 (5 Foot) EACH	4.00	\$5,600.00/EACH	4.00	0.00	4.00	\$0.00	\$22,400.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22734

PCN: 22734-BID

ESTIMATE NO: 33

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22734-BID									
0200 - ROADWAY									
084	604-19510	Inlet Type R L 20 (10 Foot) EACH	1.00	\$18,400.00/EACH	1.00	0.00	1.00	\$0.00	\$18,400.00
085	604-30005	Manhole Slab Base (5 Foot) EACH	11.00	\$4,000.00/EACH	12.00	0.00	12.00	\$0.00	\$48,000.00
086	604-30010	Manhole Slab Base (10 Foot) EACH	7.00	\$5,200.00/EACH	6.00	0.00	6.00	\$0.00	\$31,200.00
087	604-39015	Manhole Special (15 Foot) EACH	2.00	\$20,900.00/EACH	2.00	0.00	2.00	\$0.00	\$41,800.00
195	605-82100	Pipe Edge Drain LF CM0#10	0.00	\$58.00/LF	313.00	0.00	313.00	\$0.00	\$18,154.00
088	606-00302	Guardrail Type 3 (31 Inch Midwest Guardrail System) LF	328.00	\$117.00/LF	328.00	0.00	328.00	\$0.00	\$38,376.00
089	606-01340	End Anchorage Type 3D EACH	2.00	\$2,250.00/EACH	2.00	0.00	2.00	\$0.00	\$4,500.00
090	606-01370	Transition Type 3G EACH	2.00	\$8,480.00/EACH	2.00	0.00	2.00	\$0.00	\$16,960.00
091	606-01380	Transition Type 3H EACH	1.00	\$3,600.00/EACH	1.00	0.00	1.00	\$0.00	\$3,600.00
092	606-02003	End Anchorage (Nonflared) EACH	1.00	\$7,000.00/EACH	1.00	0.00	1.00	\$0.00	\$7,000.00
093	606-10900	Bridge Rail Type 9 LF	571.00	\$295.00/LF	580.00	0.00	580.00	\$0.00	\$171,100.00
094	607-11525	Fence (Plastic) LF	5,000.00	\$3.65/LF	2,103.00	0.00	2,103.00	\$0.00	\$7,675.95
095	607-11530	Fence (Special) LF	680.00	\$130.00/LF	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22734

PCN: 22734-BID

ESTIMATE NO: 33

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22734-BID									
0200 - ROADWAY									
191	607-11530	Fence (Special) LF CM0#4	0.00	\$145.00/LF	690.00	0.00	690.00	\$0.00	\$100,050.00
096	607-11580	Fence (Temporary) LF	680.00	\$32.00/LF	782.00	0.00	782.00	\$0.00	\$25,024.00
097	607-52900	Line Post (Chain Link) EACH	41.00	\$162.00/EACH	39.00	0.00	39.00	\$0.00	\$6,318.00
098	607-52910	Corner and Line Brace Post (Chain Link) EACH	4.00	\$508.00/EACH	6.00	0.00	6.00	\$0.00	\$3,048.00
099	607-53172	Fence Chain Link (72 Inch) LF	386.00	\$87.00/LF	385.00	0.00	385.00	\$0.00	\$33,495.00
100	608-00006	Concrete Sidewalk (6 Inch) SY	1,045.00	\$85.00/SY	1,103.00	0.00	1,103.00	\$0.00	\$93,755.00
101	608-00010	Concrete Curb Ramp SY	31.00	\$127.00/SY	31.00	0.00	31.00	\$0.00	\$3,937.00
102	608-00012	Curb Ramp (Special) SY	31.00	\$147.00/SY	31.00	0.00	31.00	\$0.00	\$4,557.00
103	608-00015	Detectable Warnings SF	67.00	\$84.00/SF	64.00	0.00	64.00	\$0.00	\$5,376.00
104	608-00040	Concrete Bikeway (Special) SY	1,846.00	\$230.00/SY	1,787.00	0.00	1,787.00	\$0.00	\$411,010.00
105	608-01600	Aggregate Walkway SY	163.00	\$24.00/SY	163.00	0.00	163.00	\$0.00	\$3,912.00
106	609-21020	Curb and Gutter Type 2 (Section II-B) LF	2,494.00	\$51.00/LF	2,494.00	0.00	2,494.00	\$0.00	\$127,194.00
107	609-24004	Gutter Type 2 (4 Foot) LF	1,554.00	\$37.00/LF	1,566.00	0.00	1,566.00	\$0.00	\$57,942.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22734

PCN: 22734-BID

ESTIMATE NO: 33

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22734-BID									
0200 - ROADWAY									
108	609-24006	Gutter Type 2 (6 Foot) LF	262.00	\$56.00/LF	257.00	0.00	257.00	\$0.00	\$14,392.00
109	612-00001	Delineator (Type I) EACH	20.00	\$25.00/EACH	25.00	0.00	25.00	\$0.00	\$625.00
110	612-00003	Delineator (Type III) EACH	10.00	\$34.00/EACH	5.00	0.00	5.00	\$0.00	\$170.00
111	612-00021	Delineator (Type I) (Barrier) EACH	32.00	\$56.00/EACH	32.00	0.00	32.00	\$0.00	\$1,792.00
112	614-00011	Sign Panel (Class I) SF	233.00	\$25.00/SF	202.00	0.00	202.00	\$0.00	\$5,050.00
113	614-00044	Timber Signpost 4x4 Inch LF	28.00	\$17.00/LF	28.00	0.00	28.00	\$0.00	\$476.00
114	614-01503	Steel Sign Support (2-Inch Round) (Post and Socket) EACH	33.00	\$284.00/EACH	32.00	0.00	32.00	\$0.00	\$9,088.00
115	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase) EACH	1.00	\$511.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
116	619-50120	1-1/2 Inch Plastic Pipe LF	75.00	\$5.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
117	623-00162	Drip Emitter Tubing LF	1,758.00	\$1.75/LF	0.00	0.00	0.00	\$0.00	\$0.00
118	623-00166	3/4 Inch Emitter Valve Assembly EACH	2.00	\$336.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22734

PCN: 22734-BID

ESTIMATE NO: 33

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22734-BID									
0200 - ROADWAY									
119	623-00168	1 Inch Emitter Valve Assembly EACH	2.00	\$374.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
120	623-00336	6 Inch Pop-Up Rotary Sprinkler EACH	9.00	\$54.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
121	623-00601	1 Inch Plastic Pipe LF	325.00	\$5.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
122	623-00602	2 Inch Plastic Pipe (Irrigation/Sleeve) LF	10.00	\$32.00/LF	30.00	0.00	30.00	\$0.00	\$960.00
123	623-03116	2 Inch Automatic Control Valve EACH	1.00	\$384.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
124	625-00000	Construction Surveying L S	1.00	\$96,000.00/L S	1.00	0.00	1.00	\$0.00	\$96,000.00
125	625-00001	Construction Surveying (Hourly) HOUR	40.00	\$220.00/HOUR	5.00	0.00	5.00	\$0.00	\$1,100.00
126	626-00000	Mobilization L S	1.00	\$865,000.00/L S	1.00	0.00	1.00	\$0.00	\$865,000.00
127	626-01114	Public Information Management (Tier IV) DAY	410.00	\$77.00/DAY	751.00	0.00	751.00	\$0.00	\$57,827.00
128	627-00005	Epoxy Pavement Marking GAL	76.00	\$223.00/GAL	92.00	0.00	92.00	\$0.00	\$20,516.00
129	627-00012	Pavement Marking Paint (Low VOC Solvent Base) GAL	228.00	\$70.00/GAL	106.00	0.00	106.00	\$0.00	\$7,420.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22734

PCN: 22734-BID

ESTIMATE NO: 33

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22734-BID									
0200 - ROADWAY									
130	627-30210	Thermoplastic Pavement Marking (Xwalk-Stopline) SF	195.00	\$14.00/SF	253.00	0.00	253.00	\$0.00	\$3,542.00
131	630-00000	Flagging HOUR	5,000.00	\$38.00/HOUR	1,747.50	0.00	1,747.50	\$0.00	\$66,405.00
132	630-00001	Pilot Car Operation HOUR	1,500.00	\$46.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
133	630-00007	Traffic Control Inspection DAY	130.00	\$616.00/DAY	271.00	0.00	271.00	\$0.00	\$166,936.00
134	630-00012	Traffic Control Management DAY	305.00	\$770.00/DAY	459.00	0.00	459.00	\$0.00	\$353,430.00
135	630-80001	Flashing Beacon (Portable) EACH	4.00	\$770.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
136	630-80336	Barricade (Type 3 M-B) (Temporary) EACH	4.00	\$770.00/EACH	7.00	0.00	7.00	\$0.00	\$5,390.00
137	630-80341	Construction Traffic Sign (Panel Size A) EACH	6.00	\$771.00/EACH	39.00	0.00	39.00	\$0.00	\$30,069.00
138	630-80342	Construction Traffic Sign (Panel Size B) EACH	28.00	\$770.00/EACH	50.00	0.00	50.00	\$0.00	\$38,500.00
139	630-80344	Construction Traffic Sign (Special) SF	90.00	\$77.00/SF	119.00	0.00	119.00	\$0.00	\$9,163.00
140	630-80355	Portable Message Sign Panel EACH	2.00	\$3,850.00/EACH	2.00	0.00	2.00	\$0.00	\$7,700.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22734

PCN: 22734-BID

ESTIMATE NO: 33

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22734-BID									
0200 - ROADWAY									
141	630-80360	Drum Channelizing Device EACH	60.00	\$154.50/EACH	73.00	0.00	73.00	\$0.00	\$11,278.50
142	630-80363	Drum Channelizing Device (With Light) (Flashing) EACH	10.00	\$231.00/EACH	10.00	0.00	10.00	\$0.00	\$2,310.00
143	630-80370	Barrier (Temporary) LF	1,400.00	\$43.00/LF	1,968.00	0.00	1,968.00	\$0.00	\$84,624.00
144	630-80380	Traffic Cone EACH	120.00	\$17.50/EACH	109.00	0.00	109.00	\$0.00	\$1,907.50
145	630-85010	Impact Attenuator (Temporary) EACH	2.00	\$11,600.00/EACH	2.00	0.00	2.00	\$0.00	\$23,200.00
146	630-86810	Traffic Signal (Temporary) EACH	4.00	\$30,800.00/EACH	3.00	0.00	3.00	\$0.00	\$92,400.00
147	700-70010	F/A Minor Contract Revisions F A	750,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
148	700-70012	F/A Asphalt Pavement Incentive F A	12,000.00	\$1.00/F A	-30,412.88	0.00	-30,412.88	\$0.00	(\$30,412.88)
149	700-70016	F/A Fuel Cost Adjustment F A	0.01	\$1.00/F A	10,255.07	0.00	10,255.07	\$0.00	\$10,255.07
150	700-70018	F/A Roadway Smoothness Incentive F A	21,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
151	700-70019	F/A Asphalt Cement Cost Adjustment F A	0.01	\$1.00/F A	35,250.93	0.00	35,250.93	\$0.00	\$35,250.93

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22734

PCN: 22734-BID

ESTIMATE NO: 33

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22734-BID									
0200 - ROADWAY									
152	700-70031	F/A Interim Surface Repair F A	3,300.00	\$1.00/F A	1,460.36	0.00	1,460.36	\$0.00	\$1,460.36
153	700-70034	F/A F A Concrete Block Wall	8,500.00	\$1.00/F A	63,014.51	0.00	63,014.51	\$0.00	\$63,014.51
154	700-70090	F/A Reset F A Utilities	2,500.00	\$1.00/F A	47,217.84	0.00	47,217.84	\$0.00	\$47,217.84
155	700-70111	Project First Program F A	7,500.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
156	700-70380	F/A Erosion Control F A	10,000.00	\$1.00/F A	34,773.00	0.00	34,773.00	\$0.00	\$34,773.00
197	900-00005	Added Item (Day)/ Landscape Watering DAY	0.00	\$1,840.21/DAY	20.00	9.00	29.00	\$16,561.89	\$53,366.09
198	900-00006	Added Item (Dollar)/ DOL Overweight Haul Trucks Overweight Vehicle (CMO#3)	0.00	\$1.00/DOL	-572.00	0.00	-572.00	\$0.00	(\$572.00)
200	900-00006	Added Item (Dollar)/ DOL	0.00	\$0.00/DOL	0.00	0.00	0.00	\$0.00	\$0.00
201	900-00006	Added Item (Dollar)/Stock pile for Change Order Amount DOL	0.00	\$1.00/DOL	3,805.36	0.00	3,805.36	\$0.00	\$3,805.36
193	900-00012	Added Item (Foot)/Reset Fence (Temporary) LF	0.00	\$16.00/LF	684.00	0.00	684.00	\$0.00	\$10,944.00
0200 Total								\$24,281.89	\$6,327,830.46

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22734

PCN: 22734-BID

ESTIMATE NO: 33

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22734-BID									
0300 - STRUCTURES									
157	203-00440	Rock Excavation (Special) CY	959.00	\$126.00/CY	782.00	0.00	782.00	\$0.00	\$98,532.00
158	203-00598	Rock Scaling HOUR	40.00	\$123.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
159	206-00000	Structure Excavation CY	4,212.00	\$61.00/CY	4,213.00	0.00	4,213.00	\$0.00	\$256,993.00
160	206-00050	Structure Backfill (Special) CY	3,995.00	\$78.00/CY	4,082.00	0.00	4,082.00	\$0.00	\$318,396.00
161	206-00100	Structure Backfill (Class 1) CY	357.00	\$34.00/CY	357.00	0.00	357.00	\$0.00	\$12,138.00
162	206-00360	Mechanical Reinforcement of Soil CY	2,541.00	\$15.00/CY	2,541.00	0.00	2,541.00	\$0.00	\$38,115.00
163	206-01000	Bed Course Material CY	8.00	\$87.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
164	210-00510	Rebuild Portions of Present Structure L S	1.00	\$95,000.00/L S	1.00	0.00	1.00	\$0.00	\$95,000.00
165	211-00225	4 Inch Core Drilled Hole LF	40.00	\$569.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
166	211-01111	Rock Reinforcement (Dowels) LF	100.00	\$100.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
167	211-01115	Rock Reinforcement (Number 10) LF	100.00	\$102.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
168	420-00132	Geotextile (Separator) (Class 1) SY	2,318.00	\$6.00/SY	2,120.00	0.00	2,120.00	\$0.00	\$12,720.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22734

PCN: 22734-BID

ESTIMATE NO: 33

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22734-BID									
0300 - STRUCTURES									
169	503-00036	Drilled Shaft (36 Inch) LF	42.00	\$1,700.00/LF	46.00	0.00	46.00	\$0.00	\$78,200.00
170	503-00310	Crosshole Sonic Logging Testing EACH	2.00	\$3,000.00/EACH	2.00	0.00	2.00	\$0.00	\$6,000.00
171	504-05000	Wire Mesh Facing SF	7,857.00	\$30.00/SF	7,857.00	0.00	7,857.00	\$0.00	\$235,710.00
172	504-06406	Soil Nail LF	6,918.00	\$40.00/LF	8,846.00	0.00	8,846.00	\$0.00	\$353,840.00
173	504-06410	Verification Testing EACH	5.00	\$2,100.00/EACH	5.00	0.00	5.00	\$0.00	\$10,500.00
174	506-00209	Riprap (9 Inch) CY	74.00	\$103.00/CY	229.00	0.00	229.00	\$0.00	\$23,587.00
175	601-03040	Concrete Class D (Bridge) CY	90.00	\$1,022.00/CY	89.60	0.00	89.60	\$0.00	\$91,571.20
176	601-03050	Concrete Class D (Wall) CY	53.00	\$1,007.00/CY	61.70	0.00	61.70	\$0.00	\$62,131.90
177	601-40300	Structural Concrete Coating SY	59.00	\$18.00/SY	59.00	0.00	59.00	\$0.00	\$1,062.00
178	602-00020	Reinforcing Steel (Epoxy Coated) LB	15,453.00	\$1.25/LB	20,016.00	0.00	20,016.00	\$0.00	\$25,020.00
179	607-55040	Mesh Anchor EACH	10.00	\$511.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
180	607-55041	Mesh Anchor LF	3,900.00	\$50.00/LF	3,230.00	0.00	3,230.00	\$0.00	\$161,500.00
181	607-55100	Wire Mesh (Draped) SF	575.00	\$22.00/SF	0.00	0.00	0.00	\$0.00	\$0.00
182	607-55104	Wire Mesh (Special) SF	2,496.00	\$14.00/SF	8,286.00	0.00	8,286.00	\$0.00	\$116,004.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22734

PCN: 22734-BID

ESTIMATE NO: 33

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22734-BID									
0300 - STRUCTURES									
183	628-00001	Bridge Girder and Deck Unit EACH (150 Feet - 155 Feet)	1.00	\$300,751.00/EACH	1.00	0.00	1.00	\$0.00	\$300,751.00
184	641-10000	Shotcrete SY	814.00	\$242.00/SY	1,526.00	0.00	1,526.00	\$0.00	\$369,292.00
185	641-10070	Shotcrete Sculpting SY	635.00	\$222.25/SY	1,218.00	0.00	1,218.00	\$0.00	\$270,700.50
194	900-00004	Added Item (Cubic Yard)/Thickened Shotcrete CY	0.00	\$469.55/CY	56.00	0.00	56.00	\$0.00	\$26,294.80
192	900-00006	Added Item (Dollar)/ Material Payment (Soil Nails) DOL	0.00	\$1.00/DOL	5,567.65	0.00	5,567.65	\$0.00	\$5,567.65
196	900-00006	Added Item (Dollar)/ DOL	0.00	\$1.00/DOL	4,702.99	0.00	4,702.99	\$0.00	\$4,702.99
199	900-00006	Added Item (Dollar)/ DOL Subcontractor/ Supplier Liens Lien against ACC for unpaid services and/or Equipment Rentals (CMO #9)	0.00	\$1.00/DOL	0.00	0.00	0.00	\$0.00	\$0.00
0300 Total								\$0.00	\$2,974,329.04
0400 - CONSTRUCTION ENGINEERING BID ITEMS									
186	620-00002	Field Office (Class 2) EACH	1.00	\$41,300.00/EACH	1.00	0.00	1.00	\$0.00	\$41,300.00
187	620-00012	Field Laboratory (Class 2) EACH	1.00	\$39,100.00/EACH	1.00	0.00	1.00	\$0.00	\$39,100.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22734

PCN: 22734-BID

ESTIMATE NO: 33

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22734-BID									
0400 - CONSTRUCTION ENGINEERING BID ITEMS									
188	620-00020	Sanitary Facility EACH	2.00	\$4,400.00/EACH	2.00	0.00	2.00	\$0.00	\$8,800.00
0400 Total								\$0.00	\$89,200.00
22734-BID Total								\$24,281.89	\$24,281.89
Invoice Total								\$24,281.89	\$9,391,359.50