

ESTIMATE SUMMARY

CONTID: C22776

ESTIMATE NO: 0015 PROG

SPEC YR: 2005

PCN: 22776-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION: SH13 FORTIFICATION CREEK NORTH
 TIME CHARGED: 494.0 DAYS TIME ALLOW: 10/31/202 FIXED COMPLETION DAT
 PERCENT TIME: 84.16 ORIG TIME ALLOW: 10/31/202 FIXED COMPLETION DAT

PROJECT NO: NHPP0132-022
 SH13 FORTIFICATION CREEK NORTH

NAME OF ROAD:

PROJECT COUNTIES: MOFFAT

CONTRACTOR:

IHC Scott, Inc.
 P. O. BOX 4356

PAY PERIOD ENDING 07/30/2022 DATE TIME STARTED 03/24/2021
 DATE LET 12/17/2020 DATE WORK BEGAN 03/24/2021
 DATE AWARDED 12/22/2020 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 03/23/2021 DATE ACCEPTED
 DATE NOTICE TO PROCEED 03/24/2021

ENGLEWOOD CO 80155-43 (303)790-9100

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 23,010,425.82 PARTICIPATING	\$ 99,150.00	\$ 0.00
AWARD PROJECT AMT: \$ 19,500,000.00 NON-PARTICIPATING	17,136,160.59	601,683.27
PERCENT COMPLETE: 74.90% TOTAL EARNINGS	17,235,310.59	601,683.27
FUNDS AVAILABLE: \$ 5,775,115.23 STOCKPILED MATERIALS	253,720.72	-15,487.50
	GROSS EARNINGS	586,195.77
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-292,500.00	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	586,195.77
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	586,195.77
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 586,195.77

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22776
 PCN: 22776-BID
 PROJECT: NHPP0132-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 2
 ESTIMATE RUN 08/04/2022
 11:42:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			147,569.85000	1.000		147,569.85
0010	202-00015	Removal of Headwall	29.000	29.000		
			EACH	0.000	0.00	
			478.00000	29.000		13,862.00
0015	202-00020	Removal of Concrete Box Culvert	2.000	2.000		
			EACH	0.000	0.00	
			7,130.00000	2.000		14,260.00
0020	202-00035	Removal of Pipe	1,615.000	1,615.000		
			LF	0.000	0.00	
			38.40000	1,615.000		62,016.00
0025	202-00090	Removal of Delineator	130.000	130.000		
			EACH	0.000	0.00	
			12.40000	130.000		1,612.00
0030	202-00240	Removal of Asphalt Mat (Planing)	1,354.000	1,354.000		
			SY	0.000	0.00	
			5.15000	1,354.000		6,973.10
0035	202-00250	Removal of Pavement Marking	50,100.000	0.000		
			SF	0.000	0.00	
			0.80000	0.000		0.00
0040	202-00500	Removal of Portions of Present Structure	1.000	1.000		
			EACH	0.000	0.00	
			1,790.00000	1.000		1,790.00
0045	202-00810	Removal of Ground Sign	13.000	13.000		
			EACH	0.000	0.00	
			124.00000	13.000		1,612.00
0050	202-01000	Removal of Fence	57,834.000	49,927.000		
			LF	0.000	0.00	
			0.95000	49,927.000		47,430.65
0055	202-01035	Removal of Gate	25.000	25.000		
			EACH	0.000	0.00	
			124.00000	25.000		3,100.00

CONTID: C22776
 PCN: 22776-BID
 PROJECT: NHPP0132-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 3
 ESTIMATE RUN 08/04/2022
 11:42:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-01130	Removal of Guardrail Type 3	940.000	940.000		
			LF	0.000	0.00	
			4.35000	940.000		4,089.00
0065	202-01300	Removal of End Anchorage	8.000	8.000		
			EACH	0.000	0.00	
			404.00000	8.000		3,232.00
0070	202-01400	Removal of Cattle Guard	2.000	0.000		
			EACH	1.000	2,560.00	
			2,560.00000	1.000		2,560.00
0075	202-04002	Clean Culvert	1.000	1.000		
			EACH	0.000	0.00	
			3,850.00000	1.000		3,850.00
0080	203-00050	Unsuitable Material	35,000.000	28,489.000		
			CY	2,397.000	12,464.40	
			5.20000	30,886.000		160,607.20
0085	203-00060	Embankment Material (Complete In Place)	211,739.000	211,230.000		
			CY	0.000	0.00	
			7.50000	211,230.000		1,584,225.00
0090	203-00510	Rock Fill (Special)	0.000	0.000		
			CY	0.000	0.00	
			27.10000	0.000		0.00
0095	203-01100	Proof Rolling	80.000	60.500		
			HOURL	3.750	378.75	
			101.00000	64.250		6,489.25
0100	203-01500	Blading	200.000	86.500		
			HOURL	15.000	2,160.00	
			144.00000	101.500		14,616.00
0105	203-01510	Backhoe	40.000	0.000		
			HOURL	0.000	0.00	
			124.00000	0.000		0.00
0110	203-01550	Dozing	40.000	29.500		
			HOURL	1.000	248.00	
			248.00000	30.500		7,564.00

CONTID: C22776
 PCN: 22776-BID
 PROJECT: NHPP0132-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 4
 ESTIMATE RUN 08/04/2022
 11:42:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	203-01565	Hydraulic Excavator	40.000	19.250		
			HOOR	0.000	0.00	
			144.00000	19.250		2,772.00
0120	203-01582	Truck (Dump)	40.000	19.000		
			HOOR	0.000	0.00	
			118.00000	19.000		2,242.00
0125	203-01590	Front End Loader (Rubber Tire)	40.000	22.000		
			HOOR	0.000	0.00	
			150.00000	22.000		3,300.00
0130	203-01597	Potholing	12.000	12.000		
			HOOR	0.000	0.00	
			402.00000	12.000		4,824.00
0135	203-02330	Laborer	100.000	6.750		
			HOOR	0.000	0.00	
			44.80000	6.750		302.40
0140	206-00065	Structure Backfill (Flow-Fill)	79.000	79.000		
			CY	0.000	0.00	
			335.00000	79.000		26,465.00
0145	207-00205	Topsoil	32,000.000	30,311.000		
			CY	0.000	0.00	
			3.45000	30,311.000		104,572.95
0150	207-00210	Stockpile Topsoil	32,000.000	32,000.000		
			CY	0.000	0.00	
			3.10000	32,000.000		99,200.00
0155	207-00305	Wetland Topsoil	52.000	0.000		
			CY	0.000	0.00	
			45.50000	0.000		0.00
0160	208-00002	Erosion Log Type 1 (12 Inch)	13,000.000	10,039.000		
			LF	518.000	2,175.60	
			4.20000	10,557.000		44,339.40
0160		MATERIAL ALLOWANCE 12-Inch Erosion Logs Est #013		0.000		
			LF	0.000	0.00	
			2.25000	0.000		0.00

CONTID: C22776
 PCN: 22776-BID
 PROJECT: NHPP0132-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0015

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0160		MATERIAL ALLOWANCE 12-Inch Erosion Logs Est #013		2,332.000		
			LF	-518.000	-1,165.50	
			2.25000	1,814.000		4,081.50
0165	208-00013	Erosion Log Type 1 (20 Inch)	1,000.000	625.000		
			LF	20.000	127.00	
			6.35000	645.000		4,095.75
0170	208-00035	Aggregate Bag	629.000	629.000		
			LF	0.000	0.00	
			5.25000	629.000		3,302.25
0175	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	2.000	2.000		
			EACH	0.000	0.00	
			3,110.00000	2.000		6,220.00
0180	208-00070	Vehicle Tracking Pad	1.000	1.000		
			EACH	0.000	0.00	
			4,350.00000	1.000		4,350.00
0185	208-00103	Removal and Disposal of Sediment (Labor)	408.500	349.500		
			HOUR	59.000	2,643.20	
			44.80000	408.500		18,300.80
0190	208-00105	Removal and Disposal of Sediment (Equipment)	40.000	26.500		
			HOUR	2.000	218.00	
			109.00000	28.500		3,106.50
0195	208-00106	Sweeping (Sediment Removal)	160.000	135.500		
			HOUR	3.000	480.00	
			160.00000	138.500		22,160.00
0200	208-00107	Removal of Trash	160.000	143.500		
			HOUR	0.000	0.00	
			66.80000	143.500		9,585.80
0205	208-00207	Erosion Control Management	110.000	80.000		
			DAY	5.500	1,122.00	
			204.00000	85.500		17,442.00
0210	208-00400	Water Control	1.000	1.000		
			L S	0.000	0.00	
			18,650.00000	1.000		18,650.00

CONTID: C22776
 PCN: 22776-BID
 PROJECT: NHPP0132-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 6
 ESTIMATE RUN 08/04/2022
 11:42:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0215	209-00600	Dust Palliative (Magnesium Chloride)	100,000.000	83,390.000		
			GAL	2,029.000	2,434.80	
			1.20000	85,419.000		102,502.80
0220	210-00001	Reset Structure 24 FT Cattle Guard	1.000	1.000		
			EACH	0.000	0.00	
			4,480.00000	1.000		4,480.00
0225	210-00010	Reset Mailbox Structure	2.000	1.000		
			EACH	0.000	0.00	
			808.00000	1.000		808.00
0230	210-00810	Reset Ground Sign	16.000	11.000		
			EACH	0.000	0.00	
			435.00000	11.000		4,785.00
0235	210-01011	Reset Gate	1.000	1.000		
			EACH	0.000	0.00	
			4,350.00000	1.000		4,350.00
0240	212-00006	Seeding (Native)	70.000	7.800		
			ACRE	3.100	2,321.90	
			749.00000	10.900		8,164.10
0245	212-00028	Seeding (Wetlands)	0.100	0.000		
			ACRE	0.000	0.00	
			1,280.00000	0.000		0.00
0250	212-00032	Soil Conditioning	70.000	7.800		
			ACRE	3.100	3,317.00	
			1,070.00000	10.900		11,663.00
0255	213-00007	Mulching (Wood Strand)	70.000	7.800		
			ACRE	3.100	20,646.00	
			6,660.00000	10.900		72,594.00
0255		MATERIAL ALLOWANCE Wood Strand Mulch		11.400		
			ACRE	-3.100	-14,322.00	
			4,620.00000	8.300		38,346.00
0255		MATERIAL ALLOWANCE Wood Strand Mulch		10.800		
			ACRE	0.000	0.00	
			4,731.11000	10.800		51,095.99

CONTID: C22776
 PCN: 22776-BID
 PROJECT: NHPP0132-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0015

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0255		MATERIAL ALLOWANCE Wood Strand Mulch		16.800		
			ACRE	0.000	0.00	
			4,620.00000	16.800		77,616.00
0255		MATERIAL ALLOWANCE Wood Strand Mulch		0.000		
			ACRE	0.000	0.00	
			4,731.11000	0.000		0.00
0255		MATERIAL ALLOWANCE Wood Strand Mulch		0.000		
			ACRE	0.000	0.00	
			4,620.00000	0.000		0.00
0260	213-00011	Mulching (Hydraulic)	0.000	0.000		
			ACRE	0.000	0.00	
			1,470.00000	0.000		0.00
0265	213-00150	Bonded Fiber Matrix	70.000	58.700		
			ACRE	0.000	0.00	
			2,690.00000	58.700		157,903.00
0270	215-00700	Transplant Sod	503.000	503.000		
			SY	0.000	0.00	
			76.80000	503.000		38,630.40
0275	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	30,000.000	0.000		
			SY	0.000	0.00	
			2.05000	0.000		0.00
0280	217-00000	Herbicide Treatment	0.000	0.000		
			SY	0.000	0.00	
			0.40000	0.000		0.00
0285	240-00000	Wildlife Biologist	8.000	8.000		
			HOUR	0.000	0.00	
			264.00000	8.000		2,112.00
0290	240-00010	Removal of Nests	20.000	13.000		
			HOUR	0.000	0.00	
			304.00000	13.000		3,952.00
0295	240-00020	Netting	47.000	47.000		
			SY	0.000	0.00	
			59.40000	47.000		2,791.80

CONTID: C22776
 PCN: 22776-BID
 PROJECT: NHPP0132-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 8
 ESTIMATE RUN 08/04/2022
 11:42:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0300	304-01000	Aggregate Base Course (Class 1)	78,684.800	78,684.800		
			TON	0.000	0.00	
			15.60000	78,684.800		1,227,482.88
0305	304-06000	Aggregate Base Course (Class 6)	80,000.000	67,292.800		
			TON	7,768.920	121,195.15	
			15.60000	75,061.720		1,170,962.83
0310	310-00610	Full Depth Reclamation of Hot Mix Asphalt Pavement (8-12")	109,673.000	93,360.000		
			SY	16,313.000	47,307.70	
			2.90000	109,673.000		318,051.70
0315	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	500.000	0.000		
			TON	0.000	0.00	
			176.00000	0.000		0.00
0320	403-34701	Hot Mix Asphalt (Grading SX) (75)	48,878.000	24,896.580		
			TON	0.000	0.00	
			75.10000	24,896.580		1,869,733.16
0325	411-03352	Asphalt Cement Performance Grade (PG 58-28)	1,752.000	1,012.400		
			TON	0.000	0.00	
			410.00000	1,012.400		415,084.00
0330	411-03355	Asphalt Cement Performance Grade (PG 58-34)	910.000	286.700		
			TON	0.000	0.00	
			593.00000	286.700		170,013.10
0335	411-10255	Emulsified Asphalt (Slow-Setting)	18,000.000	7,375.000		
			GAL	0.000	0.00	
			3.75000	7,375.000		27,656.25
0340	420-00112	Geotextile (Drainage) (Class 1)	2,666.000	2,666.000		
			SY	0.000	0.00	
			3.50000	2,666.000		9,331.00
0345	420-00133	Geotextile (Separator) (Class 2)	31,548.000	31,548.000		
			SY	0.000	0.00	
			2.35000	31,548.000		74,137.80
0350	506-00209	Riprap (9 Inch)	90.000	44.000		
			CY	0.000	0.00	
			77.50000	44.000		3,410.00

CONTID: C22776
 PCN: 22776-BID
 PROJECT: NHPP0132-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 9
 ESTIMATE RUN 08/04/2022
 11:42:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0355	506-00212	Riprap (12 Inch)	116.000	61.000		
			CY	0.000	0.00	
			81.60000	61.000		4,977.60
0360	506-00218	Riprap (18 Inch)	450.000	0.000		
			CY	0.000	0.00	
			98.50000	0.000		0.00
0365	506-01020	Geogrid Reinforcement	75,000.000	67,332.000		
			SY	5,889.000	12,661.35	
			2.15000	73,221.000		157,425.15
0370	507-00750	Irrigation Ditch System	0.000	0.000		
			L S	0.000	0.00	
			5,780.00000	0.000		0.00
0375	601-03030	Concrete Class D (Box Culvert)	240.400	189.200		
			CY	0.000	0.00	
			678.00000	189.200		128,277.60
0380	602-00020	Reinforcing Steel (Epoxy Coated)	15,124.000	11,976.000		
			LB	0.000	0.00	
			2.25000	11,976.000		26,946.00
0385	603-00001	Annular Space Grouting	75.000	75.000		
			CY	0.000	0.00	
			342.00000	75.000		25,650.00
0390	603-00060	Culvert Lining (60 Inch)	96.000	96.000		
			LF	0.000	0.00	
			951.00000	96.000		91,296.00
0395	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	144.000	144.000		
			LF	0.000	0.00	
			94.70000	144.000		13,636.80
0395		MATERIAL ALLOWANCE 24" RCP		0.000		
			LF	0.000	0.00	
			42.86000	0.000		0.00
0400	603-05024	24 Inch Reinforced Concrete End Section	4.000	4.000		
			EACH	0.000	0.00	
			1,300.00000	4.000		5,200.00

CONTID: C22776
 PCN: 22776-BID
 PROJECT: NHPP0132-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0015

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0400		MATERIAL ALLOWANCE 24" RCES		0.000		
			EACH	0.000	0.00	
			770.00000	0.000		0.00
0405	603-30018	18 Inch Steel End Section	14.000	14.000		
			EACH	0.000	0.00	
			200.00000	14.000		2,800.00
0405		MATERIAL ALLOWANCE 18" Steel FES		0.000		
			EACH	0.000	0.00	
			133.38000	0.000		0.00
0410	603-30024	24 Inch Steel End Section	4.000	4.000		
			EACH	0.000	0.00	
			294.00000	4.000		1,176.00
0410		MATERIAL ALLOWANCE 24" Steel FES		0.000		
			EACH	0.000	0.00	
			199.07000	0.000		0.00
0415	603-30030	30 Inch Steel End Section	6.000	6.000		
			EACH	0.000	0.00	
			1,370.00000	6.000		8,220.00
0415		MATERIAL ALLOWANCE 30" Steel FES (Various)		0.000		
			EACH	0.000	0.00	
			1,056.07500	0.000		0.00
0420	603-30036	36 Inch Steel End Section	5.000	5.000		
			EACH	0.000	0.00	
			3,370.00000	5.000		16,850.00
0420		MATERIAL ALLOWANCE 36" Steel FES		0.000		
			EACH	0.000	0.00	
			2,659.95000	0.000		0.00
0425	603-30060	60 Inch Steel End Section	1.000	1.000		
			EACH	0.000	0.00	
			8,940.00000	1.000		8,940.00
0425		MATERIAL ALLOWANCE 60" Steel FES		0.000		
			EACH	0.000	0.00	
			7,103.88000	0.000		0.00

CONTID: C22776
 PCN: 22776-BID
 PROJECT: NHPP0132-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 11
 ESTIMATE RUN 08/04/2022
 11:42:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0430	603-70808	8x8 Foot Concrete Box Culvert (Precast)	145.000	145.000		
			LF	0.000	0.00	
			1,430.00000	145.000		207,350.00
0435	603-71010	10x10 Foot Concrete Box Culvert (Precast)	130.000	130.000		
			LF	0.000	0.00	
			1,750.00000	130.000		227,500.00
0440	606-00301	Guardrail Type 3 (6-3 Post Spacing)	7,925.000	5,500.000		
			LF	0.000	0.00	
			31.40000	5,500.000		172,700.00
0440		MATERIAL ALLOWANCE Type 3 Guardrail		0.000		
			LF	0.000	0.00	
			14.39690	0.000		0.00
0440		MATERIAL ALLOWANCE Type 3 Guardrail		2,425.000		
			LF	0.000	0.00	
			14.39693	2,425.000		34,912.56
0445	606-01385	Transition Type 3J	3.000	0.000		
			EACH	0.000	0.00	
			2,050.00000	0.000		0.00
0445		MATERIAL ALLOWANCE Type 3J Guardrail Transitions		2.000		
			EACH	0.000	0.00	
			816.17000	2.000		1,632.34
0450	606-01390	End Anchorage Type 3K	3.000	0.000		
			EACH	0.000	0.00	
			1,810.00000	0.000		0.00
0450		MATERIAL ALLOWANCE Type 3K End Anchorages		2.000		
			EACH	0.000	0.00	
			775.26000	2.000		1,550.52
0455	606-02005	End Anchorage (Flared)	27.000	18.000		
			EACH	0.000	0.00	
			3,600.00000	18.000		64,800.00
0455		MATERIAL ALLOWANCE MFLEAT Flared End Sections		0.000		
			EACH	0.000	0.00	
			1,800.62000	0.000		0.00

CONTID: C22776
 PCN: 22776-BID
 PROJECT: NHPP0132-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0015

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0455		MATERIAL ALLOWANCE MFLEAT Flared End Sections		8.000		
			EACH	0.000	0.00	
			1,800.62000	8.000		14,404.96
0460	607-00005	End Post	90.000	53.000		
			EACH	17.000	3,162.00	
			186.00000	70.000		13,020.00
0465	607-00010	Corner and Line Brace Post	100.000	49.000		
			EACH	31.000	7,719.00	
			249.00000	80.000		19,920.00
0470	607-00015	End Post (Special)	95.000	66.000		
			EACH	0.000	0.00	
			423.00000	66.000		27,918.00
0475	607-00020	Corner and Line Brace Post (Special)	154.000	63.000		
			EACH	0.000	0.00	
			683.00000	63.000		43,029.00
0480	607-01110	Fence Barbed Wire With Treated Wooden Posts (Special)	609.000	192.000		
			LF	0.000	0.00	
			7.40000	192.000		1,420.80
0485	607-11300	Fence Combination Wire With Treated Wooden Posts	24,500.000	16,302.000		
			LF	4,358.000	19,828.90	
			4.55000	20,660.000		94,003.00
0490	607-11360	Fence Deer (Special)	32,000.000	17,263.000		
			LF	0.000	0.00	
			10.90000	17,263.000		188,166.70
0495	607-11455	Fence Wood	30.000	30.000		
			LF	0.000	0.00	
			31.10000	30.000		933.00
0500	607-11525	Fence (Plastic)	410.000	410.000		
			LF	0.000	0.00	
			3.85000	410.000		1,578.50
0505	607-60000	Deer Gate	10.000	0.000		
			EACH	0.000	0.00	
			426.00000	0.000		0.00

CONTID: C22776
 PCN: 22776-BID
 PROJECT: NHPP0132-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 13
 ESTIMATE RUN 08/04/2022
 11:42:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0510	607-60008	Game Ramp (Special)	12.000	5.000		
			EACH	0.000	0.00	
			8,080.00000	5.000		40,400.00
0515	607-60112	12 Foot Gate	10.000	1.000		
			EACH	3.000	933.00	
			311.00000	4.000		1,244.00
0520	607-60116	16 Foot Gate	20.000	4.000		
			EACH	0.000	0.00	
			559.00000	4.000		2,236.00
0525	607-60117	16 Foot Gate (Special)	28.000	8.000		
			EACH	3.000	3,180.00	
			1,060.00000	11.000		11,660.00
0530	611-00024	24 Foot Cattle Guard	3.000	2.000		
			EACH	0.000	0.00	
			19,200.00000	2.000		38,400.00
0530		MATERIAL ALLOWANCE Cattle Guard for Peroulis Driveway		1.000		
			EACH	0.000	0.00	
			10,500.00000	1.000		10,500.00
0535	611-00200	_____ Ft Electrified Wildlife Barrier 24 FT	2.000	0.600		
			EACH	0.000	0.00	
			111,700.00000	0.600		67,020.00
0535		MATERIAL ALLOWANCE Electrified Wildlife Barrier Crosstek Materials		1.640		
			EACH	0.000	0.00	
			11,939.55000	1.640		19,580.86
0540	612-00001	Delineator (Type I)	127.000	68.000		
			EACH	0.000	0.00	
			32.30000	68.000		2,196.40
0545	612-00003	Delineator (Type III)	69.000	33.000		
			EACH	0.000	0.00	
			34.80000	33.000		1,148.40
0550	613-81900	Mobile Light Tower	6.000	6.000		
			EACH	0.000	0.00	
			4,140.00000	6.000		24,840.00

CONTID: C22776
 PCN: 22776-BID
 PROJECT: NHPP0132-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 14
 ESTIMATE RUN 08/04/2022
 11:42:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0555	614-00012	Sign Panel (Class II)	156.000	152.000		
			SF	0.000	0.00	
			24.90000	152.000		3,784.80
0560	614-01573	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	20.000	17.000		
			EACH	0.000	0.00	
			509.00000	17.000		8,653.00
0565	614-80385	Rumble Strip	54,000.000	0.000		
			LF	0.000	0.00	
			1.45000	0.000		0.00
0570	621-00425	Detour	1.000	1.000		
			L S	0.000	0.00	
			103,700.00000	1.000		103,700.00
0575	624-20019	18 Inch Drainage Pipe (Class 0) (Complete In Place)	535.000	535.000		
			LF	0.000	0.00	
			67.80000	535.000		36,273.00
0575		MATERIAL ALLOWANCE 18" Drainage Pipe		0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0580	624-20025	24 Inch Drainage Pipe (Class 0) (Complete In Place)	200.000	200.000		
			LF	0.000	0.00	
			80.40000	200.000		16,080.00
0580		MATERIAL ALLOWANCE 24" Drainage Pipe		0.000		
			LF	0.000	0.00	
			17.04000	0.000		0.00
0585	624-20031	30 Inch Drainage Pipe (Class 0) (Complete In Place)	315.000	315.000		
			LF	0.000	0.00	
			98.70000	315.000		31,090.50
0585		MATERIAL ALLOWANCE 30" Drainage Pipe		0.000		
			LF	0.000	0.00	
			25.08000	0.000		0.00
0590	624-20037	36 Inch Drainage Pipe (Class 0) (Complete In Place)	660.000	660.000		
			LF	0.000	0.00	
			105.00000	660.000		69,300.00

CONTID: C22776
 PCN: 22776-BID
 PROJECT: NHPP0132-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0015

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0590		MATERIAL ALLOWANCE 36" Drainage Pipe		0.000		
			LF	0.000	0.00	
				32.06000		0.00
0595	624-20049	48 Inch Drainage Pipe (Class 0) (Complete In Place)	710.000	710.000		
			LF	0.000	0.00	
				142.00000	710.000	100,820.00
0595		MATERIAL ALLOWANCE 48" Drainage Pipe		0.000		
			LF	0.000	0.00	
				56.03000		0.00
0600	624-20061	60 Inch Drainage Pipe (Class 0) (Complete In Place)	375.000	375.000		
			LF	0.000	0.00	
				164.00000	375.000	61,500.00
0600		MATERIAL ALLOWANCE 60" Drainage Pipe		0.000		
			LF	0.000	0.00	
				68.52000		0.00
0605	625-00000	Construction Surveying	1.000	0.880		
			L S	0.020	3,310.00	
				165,500.00000	0.900	148,950.00
0610	626-00000	Mobilization	1.000	1.000		
			L S	0.000	0.00	
				1,123,800.00000	1.000	1,123,800.00
0615	626-01113	Public Information Management (Tier III)	460.000	327.000		
			DAY	28.000	1,808.80	
				64.60000	355.000	22,933.00
0620	627-00008	Modified Epoxy Pavement Marking	438.000	0.000		
			GAL	0.000	0.00	
				164.00000	0.000	0.00
0625	627-00013	Pavement Marking Paint (High Build)	2,600.000	1,539.000		
			GAL	0.000	0.00	
				52.40000	1,539.000	80,643.60
0630	627-01010	Preformed Plastic Pavement Marking (Type I)(Inlaid)	3,204.000	0.000		
			SF	0.000	0.00	
				26.20000	0.000	0.00

CONTID: C22776
 PCN: 22776-BID
 PROJECT: NHPP0132-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 16
 ESTIMATE RUN 08/04/2022
 11:42:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0635	630-00000	Flagging	18,000.000	12,326.250		
			HOOR	1,317.250	47,421.00	
			36.00000	13,643.500		491,166.00
0640	630-00001	Pilot Car Operation	5,200.000	4,062.750		
			HOOR	267.000	19,918.20	
			74.60000	4,329.750		322,999.35
0645	630-00007	Traffic Control Inspection	140.000	74.000		
			DAY	5.000	1,835.00	
			367.00000	79.000		28,993.00
0650	630-00012	Traffic Control Management	415.000	300.000		
			DAY	23.000	25,530.00	
			1,110.00000	323.000		358,530.00
0655	630-80001	Flashing Beacon (Portable)	4.000	3.600		
			EACH	0.000	0.00	
			3,110.00000	3.600		11,196.00
0660	630-80335	Barricade (Type 3 M-A) (Temporary)	5.000	4.500		
			EACH	0.000	0.00	
			186.00000	4.500		837.00
0665	630-80341	Construction Traffic Sign (Panel Size A)	26.000	23.400		
			EACH	0.000	0.00	
			49.70000	23.400		1,162.98
0670	630-80342	Construction Traffic Sign (Panel Size B)	98.000	83.700		
			EACH	0.000	0.00	
			74.60000	83.700		6,244.02
0675	630-80343	Construction Traffic Sign (Panel Size C)	8.000	7.200		
			EACH	0.000	0.00	
			99.40000	7.200		715.68
0680	630-80344	Construction Traffic Sign (Special)	256.000	230.400		
			SF	0.000	0.00	
			43.50000	230.400		10,022.40
0685	630-80355	Portable Message Sign Panel	4.000	3.600		
			EACH	0.000	0.00	
			12,450.00000	3.600		44,820.00

CONTID: C22776
 PCN: 22776-BID
 PROJECT: NHPP0132-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 17
 ESTIMATE RUN 08/04/2022
 11:42:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0690	630-80360	Drum Channelizing Device	695.000	625.500		
			EACH	0.000	0.00	
			37.30000	625.500		23,331.15
0695	630-80363	Drum Channelizing Device (With Light) (Flashing)	4.000	3.600		
			EACH	0.000	0.00	
			74.60000	3.600		268.56
0700	630-80364	Drum Channelizing Device (With Light) (Steady Burn)	6.000	5.400		
			EACH	0.000	0.00	
			74.60000	5.400		402.84
0705	630-80368	Portable Traffic Speed Monitor	671.000	553.500		
			DAY	50.400	937.44	
			18.60000	603.900		11,232.54
0710	630-80370	Barrier (Temporary)	3,888.000	3,499.200		
			LF	0.000	0.00	
			13.00000	3,499.200		45,489.60
0715	630-80380	Traffic Cone	125.000	112.500		
			EACH	0.000	0.00	
			18.60000	112.500		2,092.50
0720	630-80430	Rumble Strip (Portable)	2.000	1.800		
			EACH	0.000	0.00	
			16,800.00000	1.800		30,240.00
0725	630-80511	Mobile Pavement Marking Zone	1.000	0.000		
			L S	0.000	0.00	
			9,830.00000	0.000		0.00
0730	630-85010	Impact Attenuator (Temporary)	18.000	16.200		
			EACH	0.000	0.00	
			3,730.00000	16.200		60,426.00
0735	630-86810	Traffic Signal (Temporary)	3.000	2.700		
			EACH	0.000	0.00	
			37,300.00000	2.700		100,710.00
0740	632-00000	Night Work Lighting	1.000	1.000		
			L S	0.000	0.00	
			24,850.00000	1.000		24,850.00

CONTID: C22776
 PCN: 22776-BID
 PROJECT: NHPP0132-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 18
 ESTIMATE RUN 08/04/2022
 11:42:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0745	700-70010	F/A Minor Contract Revisions	550,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0750	700-70016	F/A Fuel Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0755	700-70018	F/A Roadway Smoothness Incentive	40,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0760	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0765	700-70025	F/A Quality Incentive Payment	180,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0770	700-70034	F/A YVEA Utility - Zapcrete Mats	22,151.280	22,151.280		
			F A	0.000	0.00	
			1.00000	22,151.280		22,151.28
0775	700-70035	F/A YVEA Utility - Misc. Electric	7,095.520	7,095.520		
			F A	0.000	0.00	
			1.00000	7,095.520		7,095.52
0780	700-70111	Project First Program	5,000.000	2,750.000		
			F A	0.000	0.00	
			1.00000	2,750.000		2,750.00
1065	203-00510	Rock Fill (Spec) Angular	9,254.000	9,254.000		
			CY	0.000	0.00	
			42.56000	9,254.000		393,850.24
1070	202-00246	Rem Asphalt Mat (Planing)(Special) 12" 2nd Pass - CMO #003	176.000	176.000		
			SY	0.000	0.00	
			1.15000	176.000		202.40
1075	900-00007	Added Item (Each)/ Mobilization of Milling Equipment (Each) - CMO #003	3.000	3.000		
			EACH	0.000	0.00	
			2,266.00000	3.000		6,798.00

CONTID: C22776
 PCN: 22776-BID
 PROJECT: NHPP0132-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 19
 ESTIMATE RUN 08/04/2022
 11:42:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1080	900-00014	Added Item (Lump Sum)/ Contaminated Material Removal - CMO #005	22,793.720	22,793.720		
		L S		0.000	0.00	
			1.00000	22,793.720		22,793.72
1085	700-70034	F/A 30 Inch Plastic Pipe Material Only - CMO #010	8,276.400	8,276.400		
		F A		0.000	0.00	
			1.00000	8,276.400		8,276.40
1090	700-70035	F/A 30 Inch Metal Flared End Section Material Only - CMO #010	2,437.920	2,437.920		
		F A		0.000	0.00	
			1.00000	2,437.920		2,437.92
1105	605-00061	6 In PP Underdrain (Special) CMO #006	770.000	770.000		
		LF		0.000	0.00	
			49.23000	770.000		37,907.10
1110	604-00310	Inlet Ty C (10 Ft) CMO - #006	1.000	1.000		
		EACH		0.000	0.00	
			5,800.00000	1.000		5,800.00
1115	900-00006	Added Item (Dollar)/ Working Time Violation 105.03(b) SCMO #007	-26,250.000	-31,050.000		
		DOL		0.000	0.00	
			1.00000	-31,050.000		-31,050.00
1120	900-00006	Added Item (Dollar)/ Price Reduction ABC (Class 1) - SMCO #08	-8,176.410	-8,176.410		
		DOL		0.000	0.00	
			1.00000	-8,176.410		-8,176.41
1125	900-00006	Added Item (Dollar)/ Price Reduction - Overweight Trucks - SMCO #08	-25,906.000	-25,946.000		
		DOL		0.000	0.00	
			1.00000	-25,946.000		-25,946.00
1130	625-00001	Const Surveying (Hour) - Additional Surveying CMO #012	80.000	39.500		
		HOURL		30.000	4,500.00	
			150.00000	69.500		10,425.00
1145	900-00014	Added Item (Lump Sum)/ Moffat County Road & Bridge - County Road 3 - CMO #015	1.000	1.000		
		L S		0.000	0.00	
			37,575.53000	1.000		37,575.53
1150	304-03000	ABC (CL 3) - CMO #016	20,000.000	6,913.310		
		TON		9,685.580	144,315.14	
			14.90000	16,598.890		247,323.46

CONTID: C22776
 PCN: 22776-BID
 PROJECT: NHPP0132-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 08/04/2022

ESTIMATE NO: 0015

11:42:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1155	900-00024	Added Item (Ton)/ ABC (CL 1) Material Cost Difference New Pit - CMO#016	33,500.810	33,500.810		
			TON	0.000	0.00	
			3.45000	33,500.810		115,577.79
1160	304-09000	ABC (Spec) - CMO #017	3,470.000	1,027.000		
			CY	507.000	5,500.95	
			10.85000	1,534.000		16,643.90
1165	900-00006	Added Item (Dollar)/ Guardrail Modifications STA 21+10 - 31+60 LT / CMO #018	2,998.330	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1175	900-00004	Added Item (Cubic Yard)/ Season 2 Soft Spot Repair Reprocessing of ABC (CL 6) /	2,915.000	0.000		
			CY	2,031.000	51,770.19	
			25.49000	2,031.000		51,770.19
1180	605-00061	6 In PP Underdrain (Special) / CMO #020	520.000	0.000		
			LF	520.000	25,552.80	
			49.14000	520.000		25,552.80
1195	700-70036	F/A Amdinstrative Compensation - CMO #010	571.430	571.430		
			F A	0.000	0.00	
			1.00000	571.430		571.43

			CAT 0200	CURRENT AMT	\$20,033,132.10 \$	586,195.77 \$14,513,475.19

CAT NO0201 WILDLIFE DETECTION SYSTEM						
0790	613-01200	2 Inch Electrical Conduit (Plastic)	1,523.000	1,523.000		
			LF	0.000	0.00	
			22.40000	1,523.000		34,115.20
0795	613-07002	Type Two Pull Box	0.000	0.000		
			EACH	0.000	0.00	
			1,240.00000	0.000		0.00
0800	613-10000	Wiring	1.000	1.000		
			L S	0.000	0.00	
			1,740.00000	1.000		1,740.00
0805	613-32300	Light Standard Steel (30 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			3,730.00000	0.000		0.00

CONTID: C22776
 PCN: 22776-BID
 PROJECT: NHPP0132-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 21
 ESTIMATE RUN 08/04/2022
 11:42:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 WILDLIFE DETECTION SYSTEM						
0810	613-40000	Concrete Foundation Pad	1.000	1.000		
			EACH	0.000	0.00	
			8,700.00000	1.000		8,700.00
0815	613-40010	Light Standard Foundation	3.000	3.000		
			EACH	0.000	0.00	
			3,730.00000	3.000		11,190.00
0820	613-50105	Lighting Control Center (Pedestal Only)	1.000	1.000		
			EACH	0.000	0.00	
			7,830.00000	1.000		7,830.00
0825	613-80130	Service Meter Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			9,340.00000	1.000		9,340.00
0830	614-00012	Sign Panel (Class II)	36.000	36.000		
			SF	0.000	0.00	
			24.90000	36.000		896.40
0835	614-00013	Sign Panel (Class III)	80.000	80.000		
			SF	0.000	0.00	
			43.50000	80.000		3,480.00
0840	614-00066	Timber Sign Post 6x6 Inch	0.000	0.000		
			LF	0.000	0.00	
			18.60000	0.000		0.00
0845	614-80004	Flashing Beacon (Special)	4.000	3.000		
			EACH	0.000	0.00	
			938.00000	3.000		2,814.00
0850	614-84000	Traffic Signal Pedestal Pole Steel	0.000	0.000		
			EACH	0.000	0.00	
			21,750.00000	0.000		0.00
0855	700-70082	F/A Furnish & Install Electrical Service YVEA Utility - WDS	14,603.760	14,603.760		
			F A	0.000	0.00	
			1.00000	14,603.760		14,603.76
1095	613-07002	Type Two Pull Box Delayed Order - CMO #011	10.000	10.000		
			EACH	0.000	0.00	
			1,323.50000	10.000		13,235.00

CONTID: C22776
 PCN: 22776-BID
 PROJECT: NHPP0132-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 08/04/2022

ESTIMATE NO: 0015

11:42:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 WILDLIFE DETECTION SYSTEM						
1100	613-32300	Light Std Steel (30 Ft) Delayed Order - CMO #011	3.000	3.000		
			EACH	0.000	0.00	
			3,976.26000	3.000		11,928.78
1140	503-00024	Drilled Shaft (24 In) - WDS CMO #014	30.000	30.000		
			LF	0.000	0.00	
			574.00000	30.000		17,220.00
1170	613-50109	Meter Power Pedestal CMO #019	2.000	2.000		
			EACH	0.000	0.00	
			5,080.44000	2.000		10,160.88

			CAT 0201	CURRENT AMT \$	148,192.02 \$	0.00 \$ 147,254.02
CAT NO0300 WILDLIFE UNDERPASS						
0860	206-00000	Structure Excavation	1,513.000	1,513.000		
			CY	0.000	0.00	
			7.70000	1,513.000		11,650.10
0865	206-00100	Structure Backfill (Class 1)	1,715.000	1,715.000		
			CY	0.000	0.00	
			46.40000	1,715.000		79,576.00
0870	206-00360	Mechanical Reinforcement of Soil	267.000	267.000		
			CY	0.000	0.00	
			31.10000	267.000		8,303.70
0875	207-00205	Topsoil	130.000	130.000		
			CY	0.000	0.00	
			3.45000	130.000		448.50
0880	304-06007	Aggregate Base Course (Class 6)	74.000	74.000		
			CY	0.000	0.00	
			50.60000	74.000		3,744.40
0885	420-00000	Geomembrane	563.000	563.000		
			SY	0.000	0.00	
			12.40000	563.000		6,981.20
0890	420-00133	Geotextile (Separator) (Class 2)	400.000	400.000		
			SY	0.000	0.00	
			2.35000	400.000		940.00

CONTID: C22776
 PCN: 22776-BID
 PROJECT: NHPP0132-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 23
 ESTIMATE RUN 08/04/2022
 11:42:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 WILDLIFE UNDERPASS						
0895	504-04420	Precast Panel Facing	772.000	772.000		
			SF	0.000	0.00	
			127.00000	772.000		98,044.00
0900	506-00212	Riprap (12 Inch)	228.000	222.000		
			CY	0.000	0.00	
			81.60000	222.000		18,115.20
0905	515-00400	Concrete Sealer	99.000	99.000		
			SY	0.000	0.00	
			21.10000	99.000		2,088.90
0910	601-03040	Concrete Class D (Bridge)	153.800	153.800		
			CY	0.000	0.00	
			632.00000	153.800		97,201.60
0915	601-03050	Concrete Class D (Wall)	39.200	39.200		
			CY	0.000	0.00	
			636.00000	39.200		24,931.20
0920	602-00000	Reinforcing Steel	23,782.000	23,782.000		
			LB	0.000	0.00	
			1.40000	23,782.000		33,294.80
0925	603-85095	Precast Concrete Arch Bridge System	1.000	1.000		
			L S	0.000	0.00	
			218,200.00000	1.000		218,200.00
			CAT 0300	CURRENT AMT \$	604,009.20 \$	0.00 \$ 603,519.60

CAT NO0301 WALL A						
0930	206-00000	Structure Excavation	1,216.000	1,216.000		
			CY	0.000	0.00	
			7.70000	1,216.000		9,363.20
0935	206-00100	Structure Backfill (Class 1)	0.000	0.000		
			CY	0.000	0.00	
			46.40000	0.000		0.00
0940	206-01781	Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			191,700.00000	1.000		191,700.00

CONTID: C22776
 PCN: 22776-BID
 PROJECT: NHPP0132-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 24
 ESTIMATE RUN 08/04/2022
 11:42:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	

CAT NO0301 WALL A							
0945	504-08255	Masonry Landscape Wall (Dry Stack)	4,640.000	4,640.000			
			SF	0.000	0.00		
			92.20000	4,640.000		427,808.00	
0950	506-00209	Riprap (9 Inch)	4.000	0.000			
			CY	0.000	0.00		
			77.50000	0.000		0.00	
0955	605-00060	6 Inch Perforated Pipe Underdrain	382.000	382.000			
			LF	0.000	0.00		
			18.60000	382.000		7,105.20	
0960	609-24004	Gutter Type 2 (4 Foot)	364.000	364.000			
			LF	0.000	0.00		
			80.80000	364.000		29,411.20	
1135	206-00050	Str Bkfl (Spec) / Wall A - CMO #013	810.000	810.000			
			CY	0.000	0.00		
			76.07000	810.000		61,616.70	
			CAT 0301	CURRENT AMT \$	727,314.30 \$	0.00 \$	727,004.30

CAT NO0302 WALL B							
0965	206-00000	Structure Excavation	413.000	413.000			
			CY	0.000	0.00		
			7.70000	413.000		3,180.10	
0970	206-00100	Structure Backfill (Class 1)	1,373.000	1,373.000			
			CY	0.000	0.00		
			46.40000	1,373.000		63,707.20	
0975	206-01782	Shoring (Area 2)	1.000	1.000			
			L S	0.000	0.00		
			34,350.00000	1.000		34,350.00	
0980	502-00460	Pile Tip	56.000	56.000			
			EACH	0.000	0.00		
			205.00000	56.000		11,480.00	
0985	502-11274	Steel Piling (HP 12x74)	2,934.000	2,934.000			
			LF	0.000	0.00		
			73.10000	2,934.000		214,475.40	

CONTID: C22776
 PCN: 22776-BID
 PROJECT: NHPP0132-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 25
 ESTIMATE RUN 08/04/2022
 11:42:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	

CAT NO0302 WALL B								
0990	506-00209	Riprap (9 Inch)	8.000		8.000			
			CY		0.000	0.00		
				77.50000	8.000		620.00	
0995	515-00400	Concrete Sealer	749.000		749.000			
			SY		0.000	0.00		
				21.10000	749.000		15,803.90	
1000	601-03050	Concrete Class D (Wall)	472.500		472.500			
			CY		0.000	0.00		
				636.00000	472.500		300,510.00	
1005	602-00000	Reinforcing Steel	60,989.000		60,989.000			
			LB		0.000	0.00		
				1.40000	60,989.000		85,384.60	
				CAT 0302	CURRENT AMT \$	729,511.20 \$	0.00 \$	729,511.20

CAT NO0303 WALL C								
1010	206-00000	Structure Excavation	413.000		413.000			
			CY		0.000	0.00		
				7.70000	413.000		3,180.10	
1015	206-00100	Structure Backfill (Class 1)	1,300.000		1,300.000			
			CY		0.000	0.00		
				46.40000	1,300.000		60,320.00	
1020	502-00460	Pile Tip	56.000		56.000			
			EACH		0.000	0.00		
				205.00000	56.000		11,480.00	
1025	502-11274	Steel Piling (HP 12x74)	2,754.000		2,754.000			
			LF		0.000	0.00		
				73.10000	2,754.000		201,317.40	
1030	506-00209	Riprap (9 Inch)	7.000		7.000			
			CY		0.000	0.00		
				77.50000	7.000		542.50	
1035	515-00400	Concrete Sealer	718.000		718.000			
			SY		0.000	0.00		
				21.10000	718.000		15,149.80	

CONTID: C22776
 PCN: 22776-BID
 PROJECT: NHPP0132-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 08/04/2022

ESTIMATE NO: 0015

11:42:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0303 WALL C						
1040	601-03050	Concrete Class D (Wall)	460.500	460.500		
			CY	0.000	0.00	
			636.00000	460.500		292,878.00
1045	602-00000	Reinforcing Steel	60,178.000	60,178.000		
			LB	0.000	0.00	
			1.40000	60,178.000		84,249.20
			CAT 0303	CURRENT AMT \$	669,117.00 \$	0.00 \$ 669,117.00

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1050	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			42,550.00000	1.000		42,550.00
1055	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			33,900.00000	1.000		33,900.00
1060	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			11,350.00000	2.000		22,700.00
			CAT 0400	CURRENT AMT \$	99,150.00 \$	0.00 \$ 99,150.00
			PROJECT TOTAL	CURRENT AMT \$	23,010,425.82 \$	586,195.77 \$17,489,031.31