

ESTIMATE SUMMARY

CONTID: C22786

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 22786-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 16.0 DAYS

TIME ALLOW:

140 WORK DAYS

I-25 RAMP METER INSTALLATION

PERCENT TIME: 11.43

ORIG TIME ALLOW:

140 WORK DAYS

PROJECT NO: SHE 0252-481

I-25 RAMP METER INSTALLATION

NAME OF ROAD:

PROJECT COUNTIES: DOUGLAS, REGION 1

CONTRACTOR:

STURGEON ELECTRIC COMPANY, INC.

12150 E. 112TH AVE.

HENDERSON

CO 80640 (303)286-8000

PAY PERIOD ENDING 07/29/2019

DATE TIME STARTED 07/08/2019

DATE LET 03/21/2019

DATE WORK BEGAN 07/08/2019

DATE AWARDED 04/05/2019

DATE TIME STOPPED

DATE CONTRACT EXECUTED 05/17/2019

DATE ACCEPTED

DATE NOTICE TO PROCEED 07/08/2019

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 4,039,773.75 PARTICIPATING	\$ 122,510.50	\$ 122,510.50
AWARD PROJECT AMT: \$ 3,866,299.75 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 3.03% TOTAL EARNINGS	122,510.50	122,510.50
FUNDS AVAILABLE: \$ 3,917,263.25 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	122,510.50
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-3,675.32	-3,675.32
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	118,835.18
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	118,835.18
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 118,835.18

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22786
 PCN: 22786-BID
 PROJECT: SHE 0252-481

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 08/01/2019
 10:16:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			L S	0.000	0.00	
			13,150.00000	0.000		0.00
0010	202-00090	Removal of Delineator	32.000	0.000		
			EACH	0.000	0.00	
			72.00000	0.000		0.00
0015	202-00210	Removal of Concrete Pavement	326.000	0.000		
			SY	0.000	0.00	
			165.00000	0.000		0.00
0020	202-00220	Removal of Asphalt Mat	25.000	0.000		
			SY	0.000	0.00	
			170.00000	0.000		0.00
0025	202-00250	Removal of Pavement Marking	1,355.000	0.000		
			SF	0.000	0.00	
			4.50000	0.000		0.00
0030	202-01000	Removal of Fence	747.000	0.000		
			LF	747.000	1,494.00	
			2.00000	747.000		1,494.00
0035	202-01130	Removal of Guardrail Type 3	303.000	0.000		
			LF	0.000	0.00	
			9.50000	0.000		0.00
0040	203-00000	Unclassified Excavation	2,024.000	0.000		
			CY	0.000	0.00	
			38.00000	0.000		0.00
0045	203-00060	Embankment Material (Complete In Place)	560.000	0.000		
			CY	0.000	0.00	
			72.00000	0.000		0.00
0050	203-00062	Embankment Material (Complete In Place) (Special)	412.000	0.000		
			CY	0.000	0.00	
			90.00000	0.000		0.00
0055	203-00066	Embankment Material (Complete In Place) (R40)	488.000	0.000		
			CY	0.000	0.00	
			90.00000	0.000		0.00

CONTID: C22786
 PCN: 22786-BID
 PROJECT: SHE 0252-481

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 08/01/2019
 10:16:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	203-01597	Potholing	100.000	0.000		
			HOOR	16.000	4,560.00	
			285.00000	16.000		4,560.00
0065	206-00065	Structure Backfill (Flow-Fill)	6.000	0.000		
			CY	0.000	0.00	
			190.00000	0.000		0.00
0070	207-00205	Topsoil	2,256.000	0.000		
			CY	0.000	0.00	
			45.00000	0.000		0.00
0075	207-00210	Stockpile Topsoil	2,256.000	0.000		
			CY	0.000	0.00	
			25.00000	0.000		0.00
0080	208-00012	Erosion Log Type 1 (9 Inch)	7,152.000	0.000		
			LF	1,818.000	14,544.00	
			8.00000	1,818.000		14,544.00
0085	208-00035	Aggregate Bag	240.000	0.000		
			LF	156.000	1,170.00	
			7.50000	156.000		1,170.00
0090	208-00045	Concrete Washout Structure	16.000	0.000		
			EACH	0.000	0.00	
			1,550.00000	0.000		0.00
0095	208-00053	Storm Drain Inlet Protection (Type I) (84 Inch)	9.000	0.000		
			EACH	0.000	0.00	
			215.00000	0.000		0.00
0100	208-00054	Storm Drain Inlet Protection (Type II)	9.000	0.000		
			EACH	0.000	0.00	
			315.00000	0.000		0.00
0105	208-00070	Vehicle Tracking Pad	3.000	0.000		
			EACH	1.000	2,500.00	
			2,500.00000	1.000		2,500.00
0110	208-00103	Removal and Disposal of Sediment (Labor)	85.000	0.000		
			HOOR	1.000	70.00	
			70.00000	1.000		70.00

CONTID: C22786
 PCN: 22786-BID
 PROJECT: SHE 0252-481

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 08/01/2019
 10:16:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	208-00105	Removal and Disposal of Sediment (Equipment)	85.000	0.000		
			HOOR	1.000	94.00	
			94.00000	1.000		94.00
0120	208-00106	Sweeping (Sediment Removal)	66.000	0.000		
			HOOR	0.000	0.00	
			135.00000	0.000		0.00
0125	208-00107	Removal of Trash	20.000	0.000		
			HOOR	0.000	0.00	
			64.00000	0.000		0.00
0130	208-00207	Erosion Control Management	132.000	0.000		
			DAY	14.000	1,960.00	
			140.00000	14.000		1,960.00
0135	210-00750	Reset Light Standard	3.000	0.000		
			EACH	0.000	0.00	
			1,825.00000	0.000		0.00
0140	210-00810	Reset Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			340.00000	0.000		0.00
0145	212-00006	Seeding (Native)	3.300	0.000		
			ACRE	0.000	0.00	
			770.00000	0.000		0.00
0150	212-00032	Soil Conditioning	3.300	0.000		
			ACRE	0.000	0.00	
			4,350.00000	0.000		0.00
0155	213-00003	Mulching (Weed Free)	3.300	0.000		
			ACRE	0.000	0.00	
			1,965.00000	0.000		0.00
0160	217-00020	Herbicide Treatment	10.000	0.000		
			HOOR	0.000	0.00	
			110.00000	0.000		0.00
0165	307-00212	Processing Lime Treated Subgrade (12 Inch)	760.000	0.000		
			SY	0.000	0.00	
			20.00000	0.000		0.00

CONTID: C22786
 PCN: 22786-BID
 PROJECT: SHE 0252-481

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 08/01/2019
 10:16:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	403-00721	Hot Mix Asphalt (Patching) (Asphalt)	406.000	0.000		
			SY	0.000	0.00	
			58.00000	0.000		0.00
0175	412-00800	Concrete Pavement (8 Inch)	525.000	0.000		
			SY	0.000	0.00	
			135.00000	0.000		0.00
0180	412-01000	Concrete Pavement (10 Inch)	1,236.000	0.000		
			SY	0.000	0.00	
			140.00000	0.000		0.00
0185	503-00018	Drilled Caisson (18 Inch)	105.000	0.000		
			LF	0.000	0.00	
			290.00000	0.000		0.00
0190	503-00036	Drilled Caisson (36 Inch)	76.000	0.000		
			LF	0.000	0.00	
			500.00000	0.000		0.00
0195	507-00100	Concrete Slope and Ditch Paving (Reinforced)	1.000	0.000		
			CY	0.000	0.00	
			2,450.00000	0.000		0.00
0200	606-00301	Guardrail Type 3 (6-3 Post Spacing)	733.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0205	606-01340	End Anchorage Type 3D	1.000	0.000		
			EACH	0.000	0.00	
			3,810.00000	0.000		0.00
0210	606-02003	End Anchorage (Nonflared)	2.000	0.000		
			EACH	0.000	0.00	
			4,600.00000	0.000		0.00
0215	607-01000	Fence Barbed Wire with Metal Posts	740.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
0220	607-11525	Fence (Plastic)	2,260.000	0.000		
			LF	174.000	696.00	
			4.00000	174.000		696.00

CONTID: C22786
 PCN: 22786-BID
 PROJECT: SHE 0252-481

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 08/01/2019
 10:16:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	609-60011	Curb Type 6 (Section M)	303.000	0.000		
			LF	0.000	0.00	
			61.00000	0.000		0.00
0230	612-00101	Delineator (Drivable Concrete Installation) (Type I)	17.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0235	612-00102	Delineator (Drivable Concrete Installation) (Type II)	12.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0240	612-00260	Location Marker (Fiber Optic)(Dome)	29.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
0245	612-00270	Location Marker (Utility)(Flat Slat)	83.000	0.000		
			EACH	0.000	0.00	
			90.00000	0.000		0.00
0250	613-00206	2 Inch Electrical Conduit (Bored)	37,350.000	0.000		
			LF	4,042.000	62,651.00	
			15.50000	4,042.000		62,651.00
0255	613-00306	3 Inch Electrical Conduit (Bored)	12,525.000	0.000		
			LF	172.000	3,182.00	
			18.50000	172.000		3,182.00
0260	613-01200	2 Inch Electrical Conduit (Plastic)	1,450.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0265	613-01300	3 Inch Electrical Conduit (Plastic)	335.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0270	613-04100	Electrical System Modifications	1.000	0.000		
			L S	0.000	0.00	
			9,345.00000	0.000		0.00
0275	613-07000	Pull Box (Special)	36.000	0.000		
			EACH	0.000	0.00	
			845.00000	0.000		0.00

CONTID: C22786
 PCN: 22786-BID
 PROJECT: SHE 0252-481

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 08/01/2019
 10:16:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	613-07011	Pull Box (11"x18"x12")	83.000	0.000		
			EACH	0.000	0.00	
			990.00000	0.000		0.00
0285	613-07023	Pull Box (24"x36"x24")	14.000	0.000		
			EACH	0.000	0.00	
			2,010.00000	0.000		0.00
0290	613-07040	Pull Box (30"x48"x24")	15.000	0.000		
			EACH	0.000	0.00	
			2,570.00000	0.000		0.00
0295	613-10000	Wiring	1.000	0.000		
			L S	0.000	0.00	
			265,600.00000	0.000		0.00
0300	613-32350	Light Standard Steel (35 Foot)	17.000	0.000		
			EACH	0.000	0.00	
			2,240.00000	0.000		0.00
0305	613-40010	Light Standard Foundation	17.000	0.000		
			EACH	0.000	0.00	
			1,480.00000	0.000		0.00
0310	613-80130	Service Meter Cabinet	3.000	0.000		
			EACH	0.000	0.00	
			5,915.00000	0.000		0.00
0315	613-80274	Structure Mounted Disconnect Switch	13.000	0.000		
			EACH	0.000	0.00	
			685.00000	0.000		0.00
0320	614-00011	Sign Panel (Class I)	290.000	0.000		
			SF	0.000	0.00	
			32.00000	0.000		0.00
0325	614-00012	Sign Panel (Class II)	67.000	0.000		
			SF	0.000	0.00	
			51.00000	0.000		0.00
0330	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	2.000	0.000		
			EACH	0.000	0.00	
			525.00000	0.000		0.00

CONTID: C22786
 PCN: 22786-BID
 PROJECT: SHE 0252-481

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 08/01/2019
 10:16:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	614-70024	1310nm SFP Optic Module	26.000	0.000		
			EACH	0.000	0.00	
			265.00000	0.000		0.00
0340	614-70028	CWDM SFP Optic Module	2.000	0.000		
			EACH	0.000	0.00	
			830.00000	0.000		0.00
0345	614-70030	Optical Attenuator	28.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0350	614-70225	Traffic Signal Face (12-12)	32.000	0.000		
			EACH	0.000	0.00	
			590.00000	0.000		0.00
0355	614-70336	Traffic Signal Face (12-12-12)	40.000	0.000		
			EACH	0.000	0.00	
			1,020.00000	0.000		0.00
0360	614-72830	Communications Cabinet	16.000	0.000		
			EACH	0.000	0.00	
			14,775.00000	0.000		0.00
0365	614-72875	Loop Detector Wire	12,320.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0370	614-72878	Traffic Signal Vehicle Detector Amplifier (Loop Type) (4 Cha	20.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0375	614-72884	Traffic Signal Vehicle Detector (Micro Wave Type)	1.000	0.000		
			EACH	0.000	0.00	
			9,785.00000	0.000		0.00
0380	614-72887	Microwave Vehicle Radar Detector	16.000	0.000		
			EACH	0.000	0.00	
			11,135.00000	0.000		0.00
0385	614-80000	Flashing Beacon	32.000	0.000		
			EACH	0.000	0.00	
			3,020.00000	0.000		0.00

CONTID: C22786
 PCN: 22786-BID
 PROJECT: SHE 0252-481

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 08/01/2019
 10:16:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	614-81135	Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	2.000	0.000		
			EACH	0.000	0.00	
			16,630.00000	0.000		0.00
0395	614-81145	Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	2.000	0.000		
			EACH	0.000	0.00	
			18,305.00000	0.000		0.00
0400	614-84100	Traffic Signal Pedestal Pole Aluminum	32.000	0.000		
			EACH	0.000	0.00	
			1,945.00000	0.000		0.00
0405	614-86007	Serial to IP Converter	16.000	0.000		
			EACH	0.000	0.00	
			1,095.00000	0.000		0.00
0410	614-86250	Ramp Metering Controller	16.000	0.000		
			EACH	0.000	0.00	
			1,615.00000	0.000		0.00
0415	614-87010	Fiber Optic Cable (Single Mode) (12 Fiber)	11,845.000	0.000		
			LF	0.000	0.00	
			2.15000	0.000		0.00
0420	614-87012	Fiber Optic Termination Panel (12 Fiber)	12.000	0.000		
			EACH	0.000	0.00	
			1,330.00000	0.000		0.00
0425	614-87015	Buffer Tube Fan Out Kit	12.000	0.000		
			EACH	0.000	0.00	
			80.00000	0.000		0.00
0430	614-87350	Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			8,265.00000	0.000		0.00
0435	614-87692	Ethernet Switch Type II	12.000	0.000		
			EACH	0.000	0.00	
			2,865.00000	0.000		0.00
0440	625-00000	Construction Surveying	1.000	0.000		
			L S	0.000	0.00	
			14,080.00000	0.000		0.00

CONTID: C22786
 PCN: 22786-BID
 PROJECT: SHE 0252-481

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 08/01/2019
 10:16:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	626-00000	Mobilization	1.000	0.000		
			L S	0.000	0.00	
			130,000.00000	0.000		0.00
0450	626-01104	Public Information Services (Tier IV)	1.000	0.000		
			L S	0.000	0.00	
			10,040.00000	0.000		0.00
0455	627-00008	Modified Epoxy Pavement Marking	29.000	0.000		
			GAL	0.000	0.00	
			360.00000	0.000		0.00
0460	627-00013	Pavement Marking Paint (High Build)	15.000	0.000		
			GAL	5.000	725.00	
			145.00000	5.000		725.00
0465	627-02010	Preformed Plastic Pavement Marking (Type II) (Inlaid)	265.000	0.000		
			SF	0.000	0.00	
			24.00000	0.000		0.00
0470	627-30210	Thermoplastic Pavement Marking (Xwalk-Stopline)	552.000	0.000		
			SF	0.000	0.00	
			17.00000	0.000		0.00
0475	630-00000	Flagging	880.000	0.000		
			HOURL	0.000	0.00	
			28.00000	0.000		0.00
0480	630-00007	Traffic Control Inspection	40.000	0.000		
			DAY	0.000	0.00	
			225.00000	0.000		0.00
0485	630-00012	Traffic Control Management	110.000	0.000		
			DAY	12.000	17,700.00	
			1,475.00000	12.000		17,700.00
0490	630-00015	Uniformed Traffic Control Coordination	30.000	0.000		
			HOURL	0.000	0.00	
			15.00000	0.000		0.00
0495	630-80335	Barricade (Type 3 M-A) (Temporary)	6.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00

CONTID: C22786
 PCN: 22786-BID
 PROJECT: SHE 0252-481

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 08/01/2019
 10:16:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0500	630-80341	Construction Traffic Sign (Panel Size A)	32.000	0.000		
			EACH	0.000	0.00	
			33.00000	0.000		0.00
0505	630-80342	Construction Traffic Sign (Panel Size B)	33.000	0.000		
			EACH	16.500	627.00	
			38.00000	16.500		627.00
0510	630-80355	Portable Message Sign Panel	4.000	0.000		
			EACH	0.000	0.00	
			3,745.00000	0.000		0.00
0515	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	3.000	0.000		
			EACH	0.500	640.00	
			1,280.00000	0.500		640.00
0520	630-80370	Concrete Barrier (Temporary)	3,516.000	0.000		
			LF	450.000	4,500.00	
			10.00000	450.000		4,500.00
0525	630-80393	Stackable Vertical Panels	60.000	0.000		
			EACH	30.000	600.00	
			20.00000	30.000		600.00
0530	630-85006	Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	4.000	0.000		
			EACH	0.500	1,882.50	
			3,765.00000	0.500		1,882.50
0535	630-85041	Mobile Attenuator	60.000	0.000		
			DAY	0.000	0.00	
			345.00000	0.000		0.00
0540	700-70010	F/A Minor Contract Revisions	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0545	700-70011	F/A Partnering	100.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0550	700-70016	F/A Fuel Cost Adjustment	100.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22786
 PCN: 22786-BID
 PROJECT: SHE 0252-481

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 08/01/2019
 10:16:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0555	700-70023	F/A On-The-Job Trainee	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0560	700-70082	F/A Furnish & Install Electrical Service	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0565	700-70230	F/A Communication Lines	3,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0570	700-70380	F/A Erosion Control	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

		CAT 0200	CURRENT AMT	\$ 4,036,858.75 \$	119,595.50 \$	119,595.50
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0575	620-00020	Sanitary Facility	1.000	0.000		
			EACH	1.000	2,915.00	
			2,915.00000	1.000		2,915.00

		CAT 0400	CURRENT AMT	\$ 2,915.00 \$	2,915.00 \$	2,915.00
		PROJECT TOTAL	CURRENT AMT	\$ 4,039,773.75 \$	122,510.50 \$	122,510.50