

ESTIMATE SUMMARY

CONTID: C22794

ESTIMATE NO: 0008 PROG

SPEC YR: 2005

PCN: 22794-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 8.0 DAYS

TIME ALLOW:

323 WORK DAYS

El Paso, N Colo Spngs near N Gate Blvd.I-25 mile 155

PERCENT TIME: 2.48

ORIG TIME ALLOW:

309 WORK DAYS

PROJECT NO: PWQM240-172

CO21-I25 INTERCHANGE WATER QUALITY

NAME OF ROAD:

PROJECT COUNTIES: EL PASO

CONTRACTOR:

REDLINE PIPELINE, LLC

PAY PERIOD ENDING 11/27/2020

DATE TIME STARTED 03/16/2020

19126 SHADOWOOD DR.

DATE LET 01/23/2020

DATE WORK BEGAN 05/08/2020

DATE AWARDED 02/20/2020

DATE TIME STOPPED

DATE CONTRACT EXECUTED 03/12/2020

DATE ACCEPTED

MONUMENT CO 80131 (719)481-5777

DATE NOTICE TO PROCEED 03/16/2020

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 8,177,219.45 PARTICIPATING	\$ 53,258.00	\$ 0.00
AWARD PROJECT AMT: \$ 7,664,700.70 NON-PARTICIPATING	3,163,203.70	202,970.80
PERCENT COMPLETE: 39.33% TOTAL EARNINGS	3,216,461.70	202,970.80
FUNDS AVAILABLE: \$ 4,960,757.75 STOCKPILED MATERIALS	110,406.89	-3,497.62
	GROSS EARNINGS	3,326,868.59
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-95,370.20	-6,089.12
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	3,231,498.39
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	3,231,498.39
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 193,384.06

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22794
 PCN: 22794-BID
 PROJECT: PWQM240-172

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2
 ESTIMATE RUN 12/03/2020
 11:17:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00001	Clearing and Grubbing	4.000	0.000		
			ACRE	0.000	0.00	
			18,300.00000	0.000		0.00
0010	202-00000	Removal of Structures and Obstructions	1.000	0.000		
			L S	0.000	0.00	
			7,500.00000	0.000		0.00
0015	202-00021	Removal of Manhole	1.000	0.000		
			EACH	0.000	0.00	
			1,283.00000	0.000		0.00
0020	202-00027	Removal of Riprap	121.000	0.000		
			SY	0.000	0.00	
			59.00000	0.000		0.00
0025	202-00035	Removal of Pipe	377.000	0.000		
			LF	0.000	0.00	
			27.00000	0.000		0.00
0030	202-00155	Removal of Wall	81.000	0.000		
			LF	0.000	0.00	
			190.00000	0.000		0.00
0035	203-00010	Unclassified Excavation (Complete In Place)	1,297.000	0.000		
			CY	0.000	0.00	
			98.00000	0.000		0.00
0040	203-00050	Unsuitable Material	260.000	0.000		
			CY	0.000	0.00	
			48.00000	0.000		0.00
0045	203-01500	Blading	8.000	2.000		
			HOOR	0.000	0.00	
			333.00000	2.000		666.00
0050	203-01510	Backhoe	8.000	0.000		
			HOOR	0.000	0.00	
			183.00000	0.000		0.00
0055	203-01550	Dozing	8.000	0.000		
			HOOR	0.000	0.00	
			350.00000	0.000		0.00

CONTID: C22794
 PCN: 22794-BID
 PROJECT: PWQM240-172

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 12/03/2020
 11:17:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	203-01594	Combination Loader	8.000	0.000		
			HOOR	0.000	0.00	
			110.00000	0.000		0.00
0065	203-01597	Potholing	30.000	10.500		
			HOOR	0.000	0.00	
			290.00000	10.500		3,045.00
0070	203-02330	Laborer	24.000	0.000		
			HOOR	0.000	0.00	
			44.00000	0.000		0.00
0075	207-00205	Topsoil	3,765.000	828.000		
			CY	0.000	0.00	
			62.00000	828.000		51,336.00
0080	208-00002	*Erosion Log Type 1 (12 Inch)	3,697.000	320.000		
			LF	0.000	0.00	
			6.00000	320.000		1,920.00
0085	208-00020	*Silt Fence	571.000	571.000		
			LF	0.000	0.00	
			2.00000	571.000		1,142.00
0090	208-00033	Sediment Trap	1.000	0.000		
			EACH	0.000	0.00	
			8,110.00000	0.000		0.00
0095	208-00035	*Aggregate Bag	1,080.000	56.000		
			LF	0.000	0.00	
			5.00000	56.000		280.00
0100	208-00041	Rock Check Dam	13.000	4.000		
			EACH	0.000	0.00	
			2,482.00000	4.000		9,928.00
0105	208-00045	Concrete Washout Structure	14.000	2.000		
			EACH	0.000	0.00	
			817.00000	2.000		1,634.00
0110	208-00051	*Storm Drain Inlet Protection (Type I)	18.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00

CONTID: C22794
 PCN: 22794-BID
 PROJECT: PWQM240-172

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 12/03/2020
 11:17:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	208-00070	Vehicle Tracking Pad	14.000	0.000		
			EACH	0.000	0.00	
			5,294.00000	0.000		0.00
0120	208-00103	Removal and Disposal of Sediment (Labor)	16.000	0.000		
			HOOR	0.000	0.00	
			219.00000	0.000		0.00
0125	208-00105	Removal and Disposal of Sediment (Equipment)	16.000	0.000		
			HOOR	0.000	0.00	
			454.00000	0.000		0.00
0130	208-00106	Sweeping (Sediment Removal)	24.000	0.000		
			HOOR	0.000	0.00	
			93.00000	0.000		0.00
0135	208-00107	Removal of Trash	8.000	0.000		
			HOOR	0.000	0.00	
			220.00000	0.000		0.00
0140	208-00207	*Erosion Control Management	90.000	30.000		
			DAY	4.000	3,688.00	
			922.00000	34.000		31,348.00
0145	208-00300	Temporary Berms	250.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0150	211-03005	Dewatering	1.000	0.498		
			L S	0.083	33,200.00	
			400,000.00000	0.581		232,400.00
0155	212-00006	*Seeding (Native)	11.100	0.000		
			ACRE	0.000	0.00	
			875.00000	0.000		0.00
0160	212-00032	*Soil Conditioning	7.100	0.000		
			ACRE	0.000	0.00	
			3,105.00000	0.000		0.00
0165	213-00003	*Mulching (Weed Free)	11.100	0.000		
			ACRE	0.000	0.00	
			948.00000	0.000		0.00

CONTID: C22794
 PCN: 22794-BID
 PROJECT: PWQM240-172

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 12/03/2020
 11:17:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	213-00012	*Spray-on Mulch Blanket	4.000 ACRE 3,400.00000	0.000 0.000 0.000	0.00	0.00
0175	213-00061	*Mulch Tackifier	2,420.000 LB 3.05000	54.000 0.000 54.000	0.00	164.70
0180	213-00150	*Bonded Fiber Matrix	5.000 ACRE 3,400.00000	0.000 0.000 0.000	0.00	0.00
0185	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	14,808.000 SY 2.80000	0.000 0.000 0.000	0.00	0.00
0190	217-00020	*Herbicide Treatment	8.000 HOUR 202.00000	0.000 0.000 0.000	0.00	0.00
0195	304-06000	Aggregate Base Course (Class 6)	1,547.000 TON 63.00000	0.000 0.000 0.000	0.00	0.00
0200	506-00030	Grouted Riprap	7.000 CY 800.00000	0.000 0.000 0.000	0.00	0.00
0205	506-00409	Soil Riprap (9 Inch)	6.000 CY 211.00000	0.000 0.000 0.000	0.00	0.00
0210	506-00412	Soil Riprap (12 Inch)	118.000 CY 119.00000	0.000 0.000 0.000	0.00	0.00
0215	506-00418	Soil Riprap (18 Inch)	2,733.000 CY 113.00000	401.500 0.000 401.500	0.00	45,369.50
0220	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	45.000 CY 1,091.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C22794
 PCN: 22794-BID
 PROJECT: PWQM240-172

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 12/03/2020
 11:17:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0221	521-00000	Slurry Cut-Off Wall	3,013.000	598.800		
			SF	131.300	2,987.08	
			22.75000	730.100		16,609.78
0225	601-03050	*Concrete Class D (Wall)	458.000	154.000		
			CY	3.620	4,365.72	
			1,206.00000	157.620		190,089.72
0230	603-01155	15 Inch Reinforced Concrete Pipe (Complete In Place)	583.000	354.000		
			LF	0.000	0.00	
			115.00000	354.000		40,710.00
0235	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	1,060.000	805.000		
			LF	0.000	0.00	
			98.00000	805.000		78,890.00
0240	603-01245	*24 Inch Reinforced Concrete Pipe (Complete In Place)	630.000	279.000		
			LF	0.000	0.00	
			195.00000	279.000		54,405.00
0245	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	491.000	122.000		
			LF	0.000	0.00	
			159.00000	122.000		19,398.00
0250	603-01365	*36 Inch Reinforced Concrete Pipe (Complete In Place)	995.000	107.000		
			LF	33.000	7,326.00	
			222.00000	140.000		31,080.00
0250		MATERIAL ALLOWANCE Pipe, RCP		603.000		
			LF	-33.000	-1,454.31	
			44.07000	570.000		25,119.90
0250		MATERIAL ALLOWANCE Pipe, RCP		0.000		
			LF	33.000	1,454.31	
			44.07000	33.000		1,454.31
0255	603-01425	42 Inch Reinforced Concrete Pipe (Complete In Place)	555.000	0.000		
			LF	0.000	0.00	
			250.00000	0.000		0.00
0260	603-01485	*48 Inch Reinforced Concrete Pipe (Complete In Place)	5,989.000	4,392.000		
			LF	111.000	35,520.00	
			320.00000	4,503.000		1,440,960.00

CONTID: C22794
 PCN: 22794-BID
 PROJECT: PWQM240-172

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0260		MATERIAL ALLOWANCE Pipe, RCP		49.000		
			LF	-49.000	-3,497.62	
				71.38000	0.000	0.00
0260		MATERIAL ALLOWANCE Pipe, RCP		0.000		
			LF	0.000	0.00	
				71.38000	0.000	0.00
0265	603-01545	54 Inch Reinforced Concrete Pipe (Complete In Place)	553.000	0.000		
			LF	0.000	0.00	
				379.00000	0.000	0.00
0270	603-01605	60 Inch Reinforced Concrete Pipe (Complete In Place)	605.000	0.000		
			LF	0.000	0.00	
				557.00000	0.000	0.00
0275	603-01665	66 Inch Reinforced Concrete Pipe (Complete In Place)	1,180.000	181.000		
			LF	68.000	37,060.00	
				545.00000	249.000	135,705.00
0275		MATERIAL ALLOWANCE Pipe, RCP		275.000		
			LF	-68.000	-12,570.48	
				184.86000	207.000	38,266.02
0275		MATERIAL ALLOWANCE Pipe, RCP		113.000		
			LF	0.000	0.00	
				184.86000	113.000	20,889.18
0275		MATERIAL ALLOWANCE Pipe, RCP		0.000		
			LF	68.000	12,570.48	
				184.86000	68.000	12,570.48
0280	603-02245	30x19 Inch Reinforced Concrete Pipe Elliptical (Complete In	29.000	29.000		
			LF	0.000	0.00	
				152.00000	29.000	4,408.00
0285	603-02545	68x43 Inch Reinforcement Concrete Pipe Elliptical (Complete	37.000	0.000		
			LF	0.000	0.00	
				390.00000	0.000	0.00
0290	603-10120	12 Inch Corrugated Steel Pipe	61.000	0.000		
			LF	0.000	0.00	
				137.00000	0.000	0.00

CONTID: C22794
 PCN: 22794-BID
 PROJECT: PWQM240-172

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 12/03/2020
 11:17:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0295	603-50036	36 Inch Plastic Pipe	6.000	0.000		
			LF	0.000	0.00	
			269.00000	0.000		0.00
0300	604-00305	Inlet Type C (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,672.00000	0.000		0.00
0305	604-00310	Inlet Type C (10 Foot)	11.000	4.000		
			EACH	0.000	0.00	
			6,697.00000	4.000		26,788.00
0310	604-00315	Inlet Type C (15 Foot)	3.000	2.000		
			EACH	0.000	0.00	
			8,687.00000	2.000		17,374.00
0311	604-00320	Inlet Ty C (20 Ft) CMO #3	1.000	0.000		
			EACH	0.000	0.00	
			10,695.00000	0.000		0.00
0315	604-00505	Inlet Type D (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,921.00000	1.000		5,921.00
0320	604-00510	Inlet Type D (10 Foot)	12.000	5.000		
			EACH	0.000	0.00	
			7,860.00000	5.000		39,300.00
0320		MATERIAL ALLOWANCE Inlet Type D (10 Ft)		0.000		
			EACH	0.000	0.00	
			2,561.15000	0.000		0.00
0325	604-00511	*Inlet Type D (Special) (10 Foot)	2.000	1.000		
			EACH	0.000	0.00	
			24,863.00000	1.000		24,863.00
0330	604-00515	Inlet Type D (15 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			10,217.00000	3.000		30,651.00
0335	604-00520	Inlet Type D (20 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			12,740.00000	0.000		0.00

CONTID: C22794
 PCN: 22794-BID
 PROJECT: PWQM240-172

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 12/03/2020
 11:17:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0340	604-19110	Inlet Type R L 5 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			10,219.00000	0.000		0.00
0345	604-19210	Inlet Type R L 10 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			15,452.00000	0.000		0.00
0350	604-30010	Manhole Slab Base (10 Foot)	3.000	2.000		
			EACH	0.000	0.00	
			8,152.00000	2.000		16,304.00
0355	604-30015	Manhole Slab Base (15 Foot)	14.000	7.000		
			EACH	1.000	11,021.00	
			11,021.00000	8.000		88,168.00
0355		MATERIAL ALLOWANCE MH Slab Base (15 Ft)		0.000		
			EACH	0.000	0.00	
			1,790.00000	0.000		0.00
0360	604-30020	Manhole Slab Base (20 Foot)	5.000	3.000		
			EACH	0.000	0.00	
			13,206.00000	3.000		39,618.00
0365	604-30025	Manhole Slab Base (25 Foot)	4.000	1.000		
			EACH	1.000	18,560.00	
			18,560.00000	2.000		37,120.00
0370	604-30030	Manhole Slab Base (30 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			17,203.00000	1.000		17,203.00
0375	604-31010	Manhole Box Base (10 Foot)	5.000	2.000		
			EACH	0.000	0.00	
			17,803.00000	2.000		35,606.00
0380	604-31015	Manhole Box Base (15 Foot)	8.000	4.000		
			EACH	2.000	39,978.00	
			19,989.00000	6.000		119,934.00
0385	604-31020	Manhole Box Base (20 Foot)	6.000	2.000		
			EACH	0.000	0.00	
			25,354.00000	2.000		50,708.00

CONTID: C22794
 PCN: 22794-BID
 PROJECT: PWQM240-172

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10
 ESTIMATE RUN 12/03/2020
 11:17:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	604-31030	Manhole Box Base (30 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			26,769.00000	0.000		0.00
0390		MATERIAL ALLOWANCE MH Box Base (30 Ft)		1.000		
			EACH	0.000	0.00	
			12,107.00000	1.000		12,107.00
0391	605-00060	6 In PP Underdrain CMO 4	1,000.000	1,000.000		
			LF	0.000	0.00	
			111.00000	1,000.000		111,000.00
0395	607-11525	*Fence (Plastic)	8,347.000	0.000		
			LF	0.000	0.00	
			1.50000	0.000		0.00
0400	609-23000	*Gutter (Special)	586.000	0.000		
			LF	0.000	0.00	
			154.00000	0.000		0.00
0405	625-00000	Construction Surveying	1.000	0.581		
			L S	0.083	8,715.00	
			105,000.00000	0.664		69,720.00
0410	626-00000	*Mobilization	1.000	0.600		
			L S	0.000	0.00	
			62,425.00000	0.600		37,455.00
0415	626-01114	*Public Information Management (Tier IV)	300.000	156.000		
			DAY	25.000	550.00	
			22.00000	181.000		3,982.00
0420	700-70010	F/A Minor Contract Revisions	70,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0425	700-70035	F/A Median Access	130,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0430	700-70111	Project First Program	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22794
 PCN: 22794-BID
 PROJECT: PWQM240-172

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11
 ESTIMATE RUN 12/03/2020
 11:17:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0435	700-70380	F/A Erosion Control	99,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0440	700-70589	F/A Environmental Health & Safety Management	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT	\$ 8,123,961.45	\$ 199,473.18 \$ 3,273,610.59
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0445	620-00005	Field Office (Special)	1.000	1.000		
			EACH	0.000	0.00	
			47,308.00000	1.000		47,308.00
0450	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			2,975.00000	2.000		5,950.00

			CAT 0400	CURRENT AMT	\$ 53,258.00	\$ 0.00 \$ 53,258.00

			PROJECT TOTAL	CURRENT AMT	\$ 8,177,219.45	\$ 199,473.18 \$ 3,326,868.59