

ESTIMATE SUMMARY

-----  
 CONTID: C22810 ESTIMATE NO: 0009 PROG SPEC YR: 2005  
 PCN: 22810-BID COFRS REPORTING CATEGORY: 5 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: TIME CHARGED: 118.5 DAYS TIME ALLOW: 131 WORK DAYS  
 US 550 8TH STREET TO 14TH STREET DURANGO PERCENT TIME: 90.46 ORIG TIME ALLOW: 96 WORK DAYS

PROJECT NO: C5502-106  
 US 550 DURANGO 9TH TO 12TH  
 NAME OF ROAD:  
 PROJECT COUNTIES: LA PLATA

CONTRACTOR:  
 MORTON ELECTRIC, INC. PAY PERIOD ENDING 09/21/2022 DATE TIME STARTED 08/09/2021  
 1049 MEADOW LANE DATE LET 04/15/2021 DATE WORK BEGAN 08/09/2021  
 DATE AWARDED 05/14/2021 DATE TIME STOPPED 09/21/2022  
 DATE CONTRACT EXECUTED 06/08/2021 DATE ACCEPTED 09/21/2022  
 PUEBLO CO 81006 (719)948-3097 DATE NOTICE TO PROCEED 08/09/2021

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 3,837,299.94 PARTICIPATING	\$ 3,300.00	\$ 0.00
AWARD PROJECT AMT: \$ 3,289,092.32 NON-PARTICIPATING	3,833,999.97	552,309.01
PERCENT COMPLETE: 100.00% TOTAL EARNINGS	3,837,299.97	552,309.01
FUNDS AVAILABLE: \$ -0.03 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	552,309.01
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-49,336.38	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	552,309.01
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	552,309.01
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 552,309.01

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22810  
 PCN: 22810-BID  
 PROJECT: C5502-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 2  
 ESTIMATE RUN 10/25/2022  
 13:38:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00010	Removal of Tree	3.000	2.000		
			EACH	1.000	2,591.00	
			2,591.00000	3.000		7,773.00
0010	202-00014	Brush Clearing	7.000	7.000		
			HOUR	0.000	0.00	
			372.00000	7.000		2,604.00
0015	202-00190	Removal of Concrete Median Cover Material	38.000	36.000		
			SY	2.000	102.00	
			51.00000	38.000		1,938.00
0020	202-00200	Removal of Sidewalk	129.000	129.000		
			SY	0.000	0.00	
			42.00000	129.000		5,418.00
0025	202-00201	Removal of Curb	27.000	15.000		
			LF	12.000	396.00	
			33.00000	27.000		891.00
0030	202-00202	Removal of Gutter	88.000	88.000		
			LF	0.000	0.00	
			33.60000	88.000		2,956.80
0035	202-00203	*Removal of Curb and Gutter	625.000	625.000		
			LF	0.000	0.00	
			36.30000	625.000		22,687.50
0040	202-00207	Removal of Brick Pavers	5.000	5.000		
			SY	0.000	0.00	
			72.00000	5.000		360.00
0045	202-00210	*Removal of Concrete Pavement	3,557.000	3,557.000		
			SY	0.000	0.00	
			76.00000	3,557.000		270,332.00
0050	202-00220	Removal of Asphalt Mat	558.000	558.000		
			SY	0.000	0.00	
			43.00000	558.000		23,994.00
0055	202-00240	*Removal of Asphalt Mat (Planing)	2,085.000	2,085.000		
			SY	0.000	0.00	
			19.60000	2,085.000		40,866.00

CONTID: C22810  
 PCN: 22810-BID  
 PROJECT: C5502-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3  
 ESTIMATE RUN 10/25/2022  
 13:38:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	202-00250	*Removal of Pavement Marking	1,612.000	1,012.000		
			SF	600.000	2,220.00	
			3.70000	1,612.000		5,964.40
0061	202-00705	Rem Light Standard Foundation Removal Light Standard Foundation/ CMO 005	1.000	0.000		
			EACH	1.000	2,300.00	
			2,300.00000	1.000		2,300.00
0065	202-00710	Removal of Power Pole	2.000	2.000		
			EACH	0.000	0.00	
			7,500.00000	2.000		15,000.00
0070	202-00810	Removal of Ground Sign	6.000	5.000		
			EACH	1.000	462.00	
			462.00000	6.000		2,772.00
0075	202-00821	Removal of Sign Panel	4.000	4.000		
			EACH	0.000	0.00	
			450.00000	4.000		1,800.00
0080	202-00827	Removal of Pull Box	1.000	1.000		
			EACH	0.000	0.00	
			850.00000	1.000		850.00
0085	202-00828	Removal of Traffic Signal Equipment (12th Street)	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
0090	202-00828	Removal of Traffic Signal Equipment (9th Street)	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
0095	203-00010	Unclassified Excavation (Complete In Place)	126.000	126.000		
			CY	0.000	0.00	
			35.00000	126.000		4,410.00
0100	203-01594	Combination Loader	8.000	8.000		
			HOURL	0.000	0.00	
			227.50000	8.000		1,820.00
0105	203-01597	Potholing	57.000	57.000		
			HOURL	0.000	0.00	
			250.00000	57.000		14,250.00

CONTID: C22810  
 PCN: 22810-BID  
 PROJECT: C5502-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4  
 ESTIMATE RUN 10/25/2022  
 13:38:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0110	203-02330	Laborer	0.000	0.000		
			HOOR	0.000	0.00	
			65.00000	0.000		0.00
0111	207-00205	Topsoil CMO 004	0.000	0.000		
			CY	0.000	0.00	
			175.00000	0.000		0.00
0115	208-00012	*Erosion Log Type 1 (9 Inch)	0.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0120	208-00020	*Silt Fence	0.000	0.000		
			LF	0.000	0.00	
			30.30000	0.000		0.00
0125	208-00035	*Aggregate Bag	144.000	144.000		
			LF	0.000	0.00	
			33.60000	144.000		4,838.40
0130	208-00046	*Pre-fabricated Concrete Washout Structure (Type 1)	5.000	1.000		
			EACH	4.000	3,376.00	
			844.00000	5.000		4,220.00
0135	208-00053	*Storm Drain Inlet Protection (Type I) (84 Inch)	3.000	1.000		
			EACH	2.000	2,478.00	
			1,239.00000	3.000		3,717.00
0140	208-00054	*Storm Drain Inlet Protection (Type II)	11.000	11.000		
			EACH	0.000	0.00	
			593.00000	11.000		6,523.00
0145	208-00056	*Storm Drain Inlet Protection (Type III)	1.000	1.000		
			EACH	0.000	0.00	
			656.00000	1.000		656.00
0150	208-00075	*Pre-fabricated Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			2,685.00000	0.000		0.00
0155	208-00103	*Removal and Disposal of Sediment (Labor)	19.000	19.000		
			HOOR	0.000	0.00	
			107.00000	19.000		2,033.00

CONTID: C22810  
 PCN: 22810-BID  
 PROJECT: C5502-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5  
 ESTIMATE RUN 10/25/2022  
 13:38:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0160	208-00105	*Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOOR	0.000	0.00	
			332.50000	0.000		0.00
0165	208-00106	Sweeping (Sediment Removal)	202.000	202.000		
			HOOR	0.000	0.00	
			50.00000	202.000		10,100.00
0170	208-00107	Removal of Trash	20.000	15.000		
			HOOR	5.000	275.00	
			55.00000	20.000		1,100.00
0175	210-00479	Reset Radio Communication Antenna	2.000	2.000		
			EACH	0.000	0.00	
			4,500.00000	2.000		9,000.00
0180	210-00815	Reset Sign Panel	30.000	29.000		
			EACH	1.000	310.00	
			310.00000	30.000		9,300.00
0185	210-00827	Reset Pull Box	2.000	2.000		
			EACH	0.000	0.00	
			1,900.00000	2.000		3,800.00
0190	210-04010	Adjust Manhole	1.000	0.000		
			EACH	1.000	1,400.00	
			1,400.00000	1.000		1,400.00
0195	210-04016	Modify Manhole (Special)	0.000	0.000		
			EACH	0.000	0.00	
			4,100.00000	0.000		0.00
0200	212-00050	*Sod	1,549.000	1,549.000		
			SF	0.000	0.00	
			3.30000	1,549.000		5,111.70
0205	240-00000	*Wildlife Biologist	7.000	7.000		
			HOOR	0.000	0.00	
			149.00000	7.000		1,043.00
0210	250-00010	*Environmental Health and Safety Management	1.000	1.000		
			L S	0.000	0.00	
			8,800.00000	1.000		8,800.00

CONTID: C22810  
 PCN: 22810-BID  
 PROJECT: C5502-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6  
 ESTIMATE RUN 10/25/2022  
 13:38:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0215	250-00050	*Monitoring Technician	256.000	256.000		
			HOOR	0.000	0.00	
			165.00000	256.000		42,240.00
0220	250-00110	*Health and Safety Officer	8.000	8.000		
			HOOR	0.000	0.00	
			165.00000	8.000		1,320.00
0225	250-00200	Material Handling (Stockpile)	401.000	64.000		
			CY	337.000	5,931.20	
			17.60000	401.000		7,057.60
0230	304-02000	Aggregate Base Course (Class 2)	0.000	0.000		
			TON	0.000	0.00	
			61.00000	0.000		0.00
0235	304-06000	*Aggregate Base Course (Class 6)	915.190	915.190		
			TON	0.000	0.00	
			67.00000	915.190		61,317.73
0240	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	475.440	467.380		
			TON	8.060	2,353.52	
			292.00000	475.440		138,828.48
0245	411-10255	Emulsified Asphalt (Slow-Setting)	140.000	140.000		
			GAL	0.000	0.00	
			91.35000	140.000		12,789.00
0250	412-00605	*Concrete Pavement (6 Inch) (Fast Track)	19.000	19.000		
			SY	0.000	0.00	
			228.50000	19.000		4,341.50
0255	412-01020	*Concrete Pavement (10 Inch) (Fast Track)	1,957.000	1,957.000		
			SY	0.000	0.00	
			265.10000	1,957.000		518,800.70
0260	503-00018	Drilled Shaft (18 Inch)	20.000	20.000		
			LF	0.000	0.00	
			350.00000	20.000		7,000.00
0261	503-00024	Drilled Shaft (24 In) CMO 005	31.000	31.000		
			LF	0.000	0.00	
			550.00000	31.000		17,050.00

CONTID: C22810  
 PCN: 22810-BID  
 PROJECT: C5502-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7  
 ESTIMATE RUN 10/25/2022  
 13:38:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0265	503-00048	Drilled Shaft (48 Inch)	63.000	63.000		
			LF	0.000	0.00	
			750.00000	63.000		47,250.00
0270	604-13005	Inlet Type 13 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			8,195.00000	1.000		8,195.00
0271	607-11525	Fence (Plastic) CMO 005	0.000	0.000		
			LF	0.000	0.00	
			3.39000	0.000		0.00
0275	608-00006	*Concrete Sidewalk (6 Inch)	152.000	152.000		
			SY	0.000	0.00	
			113.00000	152.000		17,176.00
0276	608-00006	Conc Sidewalk (6 In) CMO 005	25.000	25.000		
			SY	0.000	0.00	
			275.00000	25.000		6,875.00
0280	608-00010	*Concrete Curb Ramp	56.000	56.000		
			SY	0.000	0.00	
			113.00000	56.000		6,328.00
0281	608-00010	Conc Curb Ramp CMO 005	36.000	36.000		
			SY	0.000	0.00	
			275.00000	36.000		9,900.00
0285	609-20000	*Curb Type 2 (Section B) (Special)	73.000	73.000		
			LF	0.000	0.00	
			51.80000	73.000		3,781.40
0290	609-20010	*Curb Type 2 (Section B)	84.000	72.000		
			LF	12.000	624.00	
			52.00000	84.000		4,368.00
0295	609-21010	*Curb and Gutter Type 2 (Section I-B)	4,142.000	4,142.000		
			LF	0.000	0.00	
			51.70000	4,142.000		214,141.40
0300	609-21020	*Curb and Gutter Type 2 (Section II-B)	488.000	488.000		
			LF	0.000	0.00	
			51.75000	488.000		25,254.00

CONTID: C22810  
 PCN: 22810-BID  
 PROJECT: C5502-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 8  
 ESTIMATE RUN 10/25/2022  
 13:38:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0305	609-24004	*Gutter Type 2 (4 Foot)	47.000	47.000		
			LF	0.000	0.00	
			52.00000	47.000		2,444.00
0306	609-70030	Tall Curb (Style CA) CMO 005	72.000	72.000		
			LF	0.000	0.00	
			287.72000	72.000		20,715.84
0310	610-00026	*Median Cover Material (6 Inch Patterned Concrete)	7,486.000	7,470.000		
			SF	16.000	217.60	
			13.60000	7,486.000		101,809.60
0315	612-00041	Delineator (Flexible) (Type I)	19.000	19.000		
			EACH	0.000	0.00	
			250.00000	19.000		4,750.00
0320	613-00100	1 Inch Electrical Conduit	213.000	213.000		
			LF	0.000	0.00	
			15.00000	213.000		3,195.00
0325	613-00200	2 Inch Electrical Conduit	2,700.000	2,700.000		
			LF	0.000	0.00	
			30.00000	2,700.000		81,000.00
0330	613-00206	*2 Inch Electrical Conduit (Bored)	1,010.000	1,010.000		
			LF	0.000	0.00	
			20.00000	1,010.000		20,200.00
0335	613-00300	3 Inch Electrical Conduit	918.000	918.000		
			LF	0.000	0.00	
			20.00000	918.000		18,360.00
0340	613-00306	*3 Inch Electrical Conduit (Bored)	428.000	428.000		
			LF	0.000	0.00	
			25.00000	428.000		10,700.00
0345	613-01200	2 Inch Electrical Conduit (Plastic)	266.000	266.000		
			LF	0.000	0.00	
			20.00000	266.000		5,320.00
0350	613-01600	*6 Inch Electrical Conduit (Plastic)	685.000	685.000		
			LF	0.000	0.00	
			53.00000	685.000		36,305.00



CONTID: C22810  
 PCN: 22810-BID  
 PROJECT: C5502-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 9  
 ESTIMATE RUN 10/25/2022  
 13:38:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0355	613-01600	6 Inch Electrical Conduit (Plastic) (Bored)	58.000	58.000		
			LF	0.000	0.00	
			53.00000	58.000		3,074.00
0360	613-03491	Electrical Conduit (Plastic)(Multiduct)	484.000	484.000		
			LF	0.000	0.00	
			53.00000	484.000		25,652.00
0365	613-03492	Electrical Conduit (Plastic)(Multiduct)(Bored)	0.000	0.000		
			LF	0.000	0.00	
			53.00000	0.000		0.00
0370	613-07023	Pull Box (24"x36"x24")	4.000	4.000		
			EACH	0.000	0.00	
			1,900.00000	4.000		7,600.00
0375	613-07060	Pull Box (18"x30"x18") Deep	14.000	14.000		
			EACH	0.000	0.00	
			1,100.00000	14.000		15,400.00
0380	613-10000	Wiring (12th Street)	1.000	1.000		
			L S	0.000	0.00	
			20,000.00000	1.000		20,000.00
0385	613-10000	Wiring (9th Street)	1.000	1.000		
			L S	0.000	0.00	
			20,000.00000	1.000		20,000.00
0386	613-10000	Wiring CMO 005	1.000	0.000		
			L S	1.000	3,500.00	
			3,500.00000	1.000		3,500.00
0390	613-13000	Luminaire (LED) (Special)	2.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00
0395	613-13008	Luminaire (LED) (8,000 Lumens)	2.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00
0400	613-50150	Secondary Service Pedestal	2.000	2.000		
			EACH	0.000	0.00	
			5,000.00000	2.000		10,000.00

CONTID: C22810  
 PCN: 22810-BID  
 PROJECT: C5502-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 10  
 ESTIMATE RUN 10/25/2022  
 13:38:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0405	613-74000	Light Mast Arm (6 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			3,000.00000	2.000		6,000.00
0410	614-00011	Sign Panel (Class I)	91.000	79.000		
			SF	12.000	348.00	
			29.00000	91.000		2,639.00
0415	614-00012	Sign Panel (Class II)	118.000	40.000		
			SF	78.000	3,042.00	
			39.00000	118.000		4,602.00
0420	614-01503	Steel Sign Support (2-Inch Round)(Post and Socket)	9.000	8.000		
			EACH	1.000	454.00	
			454.00000	9.000		4,086.00
0425	614-01573	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	12.000	12.000		
			EACH	0.000	0.00	
			613.00000	12.000		7,356.00
0430	614-10160	Signal Head Backplates	17.000	17.000		
			EACH	0.000	0.00	
			386.00000	17.000		6,562.00
0435	614-70112	Traffic Signal Face (12)	1.000	1.000		
			EACH	0.000	0.00	
			572.00000	1.000		572.00
0440	614-70117	Pedestrian Signal Face (16)	2.000	2.000		
			EACH	0.000	0.00	
			601.00000	2.000		1,202.00
0445	614-70150	Pedestrian Signal Face (16) (Countdown)	6.000	6.000		
			EACH	0.000	0.00	
			551.00000	6.000		3,306.00
0450	614-70336	Traffic Signal Face (12-12-12)	18.000	18.000		
			EACH	0.000	0.00	
			803.00000	18.000		14,454.00
0455	614-70448	Traffic Signal Face (12-12-12-12)	4.000	4.000		
			EACH	0.000	0.00	
			1,144.00000	4.000		4,576.00

CONTID: C22810  
 PCN: 22810-BID  
 PROJECT: C5502-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 11  
 ESTIMATE RUN 10/25/2022  
 13:38:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0460	614-70560	Traffic Signal Face (12-12-12-12-12) (Dog House)	2.000	2.000		
			EACH	0.000	0.00	
			1,292.00000	2.000		2,584.00
0465	614-72854	Traffic Controller Cabinet	2.000	2.000		
			EACH	0.000	0.00	
			23,668.00000	2.000		47,336.00
0470	614-72863	Pedestrian Push Button Post Assembly (Accessible)	12.000	8.000		
			EACH	4.000	10,216.00	
			2,554.00000	12.000		30,648.00
0475	614-72866	Fire Preemption Unit and Timer	5.000	5.000		
			EACH	0.000	0.00	
			3,029.00000	5.000		15,145.00
0480	614-72885	Traffic Signal Vehicle Detector (Special) (Advance)	2.000	2.000		
			EACH	0.000	0.00	
			7,631.00000	2.000		15,262.00
0485	614-72885	Traffic Signal Vehicle Detector (Special) (Stop Bar)	4.000	4.000		
			EACH	0.000	0.00	
			7,884.00000	4.000		31,536.00
0486	614-80003	Rect Rapid Flash Beacon CMO 005	4.000	0.000		
			EACH	4.000	30,000.00	
			7,500.00000	4.000		30,000.00
0490	614-81165	Traffic Signal-Light Pole Steel (1-65 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			26,675.00000	1.000		26,675.00
0495	614-81555	Traffic Signal-Light Pole Steel (2-55&65 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			38,980.00000	2.000		77,960.00
0500	614-84000	Traffic Signal Pedestal Pole Steel	4.000	4.000		
			EACH	0.000	0.00	
			3,957.00000	4.000		15,828.00
0505	614-86248	Traffic Signal Controller (Type 2070LC)	2.000	2.000		
			EACH	0.000	0.00	
			5,307.00000	2.000		10,614.00

CONTID: C22810  
 PCN: 22810-BID  
 PROJECT: C5502-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 10/25/2022

13:38:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0510	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	1,801.000	1,801.000		
			LF	0.000	0.00	
			2.00000	1,801.000		3,602.00
0515	614-87015	*Buffer Tube Fan Out Kit	2.000	2.000		
			EACH	0.000	0.00	
			138.00000	2.000		276.00
0520	614-87024	*Fiber Optic Termination Panel (24 Fiber)	2.000	2.000		
			EACH	0.000	0.00	
			2,594.00000	2.000		5,188.00
0525	614-87333	Closed Circuit Television Camera (Traffic Surveillance)	1.000	1.000		
			EACH	0.000	0.00	
			7,670.00000	1.000		7,670.00
0530	614-87350	*Test Fiber Optic Cable	1.000	1.000		
			L S	0.000	0.00	
			2,750.00000	1.000		2,750.00
0535	625-00000	*Construction Surveying	1.000	0.900		
			L S	0.100	5,303.30	
			53,033.00000	1.000		53,033.00
0536	625-00000	Const Surveying CMO 005	1.000	1.000		
			L S	0.000	0.00	
			2,100.00000	1.000		2,100.00
0540	626-00000	Mobilization	1.000	0.439		
			L S	0.561	342,210.00	
			610,000.00000	1.000		610,000.00
0541	626-00000	Mobilization CMO 005	1.000	0.439		
			L S	0.561	58,651.76	
			104,548.59000	1.000		104,548.59
0545	626-01113	*Public Information Management (Tier III)	243.000	234.000		
			DAY	9.000	657.00	
			73.00000	243.000		17,739.00
0550	627-00013	*Pavement Marking Paint (High Build)	21.000	21.000		
			GAL	0.000	0.00	
			171.00000	21.000		3,591.00

CONTID: C22810  
 PCN: 22810-BID  
 PROJECT: C5502-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 13  
 ESTIMATE RUN 10/25/2022  
 13:38:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0555	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	896.000	896.000		
		SF		0.000	0.00	
			19.35000	896.000		17,337.60
0560	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	845.000	845.000		
		SF		0.000	0.00	
			23.00000	845.000		19,435.00
0565	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol) (Inlaid)	508.000	508.000		
		SF		0.000	0.00	
			20.50000	508.000		10,414.00
0570	627-30407	*Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spe	757.000	757.000		
		SF		0.000	0.00	
			23.20000	757.000		17,562.40
0575	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line) (Inlaid)	1,586.000	1,586.000		
		SF		0.000	0.00	
			13.00000	1,586.000		20,618.00
0580	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	386.000	386.000		
		SF		0.000	0.00	
			16.20000	386.000		6,253.20
0585	630-00000	*Flagging	2,515.000	2,515.000		
		HOURL		0.000	0.00	
			34.10000	2,515.000		85,761.50
0590	630-00007	*Traffic Control Inspection	70.000	70.000		
		DAY		0.000	0.00	
			440.00000	70.000		30,800.00
0595	630-00012	*Traffic Control Management	128.000	123.000		
		DAY		5.000	5,500.00	
			1,100.00000	128.000		140,800.00
0600	630-00040	Traffic Incident Management Plan Development	1.000	0.900		
		L S		0.100	500.00	
			5,000.00000	1.000		5,000.00
0605	630-00041	Traffic Incident Management Plan Implementation	5.000	4.500		
		MON		0.500	1,000.00	
			2,000.00000	5.000		10,000.00

CONTID: C22810  
 PCN: 22810-BID  
 PROJECT: C5502-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 14  
 ESTIMATE RUN 10/25/2022  
 13:38:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0610	630-80336	*Barricade (Type 3 M-B) (Temporary)	5.000	4.500		
			EACH	0.500	82.50	
			165.00000	5.000		825.00
0615	630-80340	*Pedestrian Barricade (ADA)	96.000	86.400		
			LF	9.600	792.00	
			82.50000	96.000		7,920.00
0620	630-80341	*Construction Traffic Sign (Panel Size A)	59.000	53.100		
			EACH	5.900	421.85	
			71.50000	59.000		4,218.50
0625	630-80342	*Construction Traffic Sign (Panel Size B)	8.000	7.200		
			EACH	0.800	66.00	
			82.50000	8.000		660.00
0630	630-80344	*Construction Traffic Sign (Special)	56.000	50.400		
			SF	5.600	114.02	
			20.36000	56.000		1,140.16
0635	630-80355	*Portable Message Sign Panel	4.000	3.600		
			EACH	0.400	4,180.00	
			10,450.00000	4.000		41,800.00
0640	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	4.000	1.800		
			EACH	2.200	3,630.00	
			1,650.00000	4.000		6,600.00
0645	630-80360	*Drum Channelizing Device	222.000	108.000		
			EACH	114.000	5,016.00	
			44.00000	222.000		9,768.00
0650	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	65.000	47.700		
			EACH	17.300	951.50	
			55.00000	65.000		3,575.00
0651	630-80380	*Traffic Cone CMO 003	178.000	160.200		
			EACH	17.800	169.10	
			9.50000	178.000		1,691.00
0652	630-80380	Traffic Cone CMO 005	0.000	0.000		
			EACH	0.000	0.00	
			9.50000	0.000		0.00

CONTID: C22810  
 PCN: 22810-BID  
 PROJECT: C5502-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 10/25/2022

13:38:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0655	630-80370	Barrier (Temporary)	0.000	0.000		
			LF	0.000	0.00	
			156.25000	0.000		0.00
0660	630-85010	*Impact Attenuator (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			3,850.00000	0.000		0.00
0665	632-00000	Night Work Lighting	1.000	1.000		
			L S	0.000	0.00	
			9,000.00000	1.000		9,000.00
0670	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0675	700-70082	F/A Furnish & Install Electrical Service	41,937.720	41,937.720		
			F A	0.000	0.00	
			1.00000	41,937.720		41,937.72
0680	700-70111	Project First Program	1,000.000	1,000.000		
			F A	0.000	0.00	
			1.00000	1,000.000		1,000.00
0685	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0690	700-70589	F/A Environmental Health & Safety Management	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0700	900-00006	Added Item (Dollar)/ Overhead for CMO 004	8,822.320	0.000		
			DOL	8,822.320	8,822.32	
			1.00000	8,822.320		8,822.32
0705	900-00006	Added Item (Dollar)/ CMO 005/Extended Overhead	42,095.340	0.000		
			DOL	42,095.340	42,095.34	
			1.00000	42,095.340		42,095.34
0710	700-70034	F/A CMO 006/ 18" Storm Pipe Repair	31,306.560	31,306.560		
			F A	0.000	0.00	
			1.00000	31,306.560		31,306.56

CONTID: C22810  
 PCN: 22810-BID  
 PROJECT: C5502-106

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 10/25/2022

ESTIMATE NO: 0009

13:38:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0715	900-00006	Added Item (Dollar)/ Out of Spec BZ Concrete	-450.000	0.000		
			DOL	-450.000	-450.00	
			1.00000	-450.000		-450.00
			CAT 0200	CURRENT AMT \$ 3,833,999.94 \$	552,309.01 \$	3,833,999.94
-----						
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0695	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			3,300.00000	1.000		3,300.00
			CAT 0400	CURRENT AMT \$ 3,300.00 \$	0.00 \$	3,300.00
			PROJECT TOTAL	CURRENT AMT \$ 3,837,299.94 \$	552,309.01 \$	3,837,299.94
-----						