

ESTIMATE SUMMARY

CONTID: C22827

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 22827-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION: I-25 FILLMORE TO GARDEN OF GODS OPERATIONAL IMPROVEMENTS
 TIME CHARGED: 98.0 DAYS PERCENT TIME: 12.11
 TIME ALLOW: 11/28/202 FIXED COMPLETION DAT ORIG TIME ALLOW: 11/28/202 FIXED COMPLETION DAT

PROJECT NO: STM0252-484
 I-25 FILLMORE TO GARDEN OF GODS

NAME OF ROAD:

PROJECT COUNTIES: EL PASO

CONTRACTOR:

SEMA CONSTRUCTION, INC.
 7353 S. EAGLE STREET

PAY PERIOD ENDING 12/18/2023 DATE TIME STARTED 09/12/2023
 DATE LET 07/27/2023 DATE WORK BEGAN 10/23/2023
 DATE AWARDED 08/25/2023 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 09/07/2023 DATE ACCEPTED
 DATE NOTICE TO PROCEED 09/12/2023

CENTENNIAL CO 80112-42 (303)627-2600

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 51,543,138.25 PARTICIPATING	\$ 213,129.60	\$ 213,129.60
AWARD PROJECT AMT: \$ 49,068,138.24 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 0.41% TOTAL EARNINGS	213,129.60	213,129.60
FUNDS AVAILABLE: \$ 51,330,008.65 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	213,129.60
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-6,393.89	-6,393.89
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	206,735.71
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	206,735.71
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 206,735.71

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 12/18/2023
 08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00010	Removal of Tree	149.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0010	202-00026	Removal of Slope and Ditch Paving	62.000	0.000		
			SY	0.000	0.00	
			33.00000	0.000		0.00
0015	202-00032	Removal of Valve	1.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0020	202-00035	Removal of Pipe	95.000	0.000		
			LF	0.000	0.00	
			43.00000	0.000		0.00
0025	202-00055	*Removal of Fiber Optic Cable	20,000.000	0.000		
			LF	225.000	315.00	
			1.40000	225.000		315.00
0030	202-00090	Removal of Delineator	26.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0035	202-00200	Removal of Sidewalk	391.000	0.000		
			SY	0.000	0.00	
			12.00000	0.000		0.00
0040	202-00201	Removal of Curb	730.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0045	202-00203	Removal of Curb and Gutter	321.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0050	202-00220	Removal of Asphalt Mat	18,108.000	0.000		
			SY	0.000	0.00	
			12.00000	0.000		0.00
0055	202-00240	*Removal of Asphalt Mat (Planing)	98,831.000	0.000		
			SY	0.000	0.00	
			2.80000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 12/18/2023
 08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00250	*Removal of Pavement Marking	93,700.000	0.000		
			SF	0.000	0.00	
			1.30000	0.000		0.00
0065	202-00251	*Removal of Pavement Marking (Asphalt Grooving)	6,500.000	0.000		
			SF	0.000	0.00	
			1.30000	0.000		0.00
0070	202-00700	*Removal of Light Standard	57.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0075	202-00705	*Removal of Light Standard Foundation	61.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0080	202-00715	*Removal of Closed Circuit Television Pole	1.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0085	202-00720	*Removal of Closed Circuit Camera	2.000	0.000		
			EACH	0.000	0.00	
			290.00000	0.000		0.00
0090	202-00805	*Removal of Overhead Sign Structure	1.000	0.000		
			EACH	1.000	7,800.00	
			7,800.00000	1.000		7,800.00
0095	202-00810	Removal of Ground Sign	21.000	0.000		
			EACH	0.000	0.00	
			240.00000	0.000		0.00
0100	202-00823	*Removal of Dynamic Message Sign	2.000	0.000		
			EACH	2.000	21,000.00	
			10,500.00000	2.000		21,000.00
0105	202-00827	*Removal of Pull Box	22.000	0.000		
			EACH	1.000	180.00	
			180.00000	1.000		180.00
0110	202-00895	*Removal of Impact Attenuator	1.000	0.000		
			EACH	0.000	0.00	
			380.00000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 12/18/2023
 08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	202-01000	*Removal of Fence	4,150.000	0.000		
			LF	0.000	0.00	
			2.40000	0.000		0.00
0120	202-01130	*Removal of Guardrail Type 3	5,562.000	0.000		
			LF	403.000	886.60	
			2.20000	403.000		886.60
0125	202-01170	Removal of Guardrail Type 7	380.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0130	202-01200	*Removal of High-Tension Cable Barrier	6,754.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0135	202-01300	*Removal of End Anchorage	17.000	0.000		
			EACH	0.000	0.00	
			310.00000	0.000		0.00
0140	202-04002	Clean Culvert	20.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0145	203-00010	Unclassified Excavation (Complete In Place)	30,979.000	0.000		
			CY	0.000	0.00	
			25.00000	0.000		0.00
0150	203-00050	Unsuitable Material	2,500.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
0155	203-01100	Proof Rolling	80.000	0.000		
			HOURL	0.000	0.00	
			140.00000	0.000		0.00
0160	203-01500	Blading	80.000	0.000		
			HOURL	0.000	0.00	
			230.00000	0.000		0.00
0165	203-01550	Dozing	80.000	0.000		
			HOURL	0.000	0.00	
			230.00000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 12/18/2023

08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	203-01594	Combination Loader	80.000	0.000		
			HOUR	0.000	0.00	
			150.00000	0.000		0.00
0175	203-01597	*Potholing	370.000	0.000		
			HOUR	14.750	4,425.00	
			300.00000	14.750		4,425.00
0180	206-00060	Structure Backfill (Special) (Flow-Fill)	16.000	0.000		
			CY	0.000	0.00	
			250.00000	0.000		0.00
0185	206-00360	Mechanical Reinforcement of Soil Special	2,671.000	0.000		
			CY	0.000	0.00	
			55.00000	0.000		0.00
0190	208-00002	*Erosion Log Type 1 (12 Inch)	31,000.000	0.000		
			LF	300.000	1,650.00	
			5.50000	300.000		1,650.00
0195	208-00020	*Silt Fence	7,470.000	0.000		
			LF	0.000	0.00	
			1.10000	0.000		0.00
0200	208-00035	*Aggregate Bag	700.000	0.000		
			LF	0.000	0.00	
			4.50000	0.000		0.00
0205	208-00041	Rock Check Dam	8.000	0.000		
			EACH	0.000	0.00	
			760.00000	0.000		0.00
0210	208-00045	Concrete Washout Structure	8.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0215	208-00053	*Storm Drain Inlet Protection (Type I) (84 Inch)	3.000	0.000		
			EACH	0.000	0.00	
			510.00000	0.000		0.00
0220	208-00054	*Storm Drain Inlet Protection (Type II)	4.000	0.000		
			EACH	0.000	0.00	
			480.00000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 12/18/2023
 08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	208-00055	*Rigid Inlet Protection Device	5.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
0230	208-00056	*Storm Drain Inlet Protection (Type III)	31.000	0.000		
			EACH	0.000	0.00	
			430.00000	0.000		0.00
0235	208-00057	*Storm Drain Inlet Protection (Type I) (144 inch)	2.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0240	208-00070	Vehicle Tracking Pad	8.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0245	208-00071	Maintenance Aggregate (Vehicle Tracking Pad)	135.000	0.000		
			CY	0.000	0.00	
			120.00000	0.000		0.00
0250	208-00103	Removal and Disposal of Sediment (Labor)	120.000	0.000		
			HOUR	0.000	0.00	
			70.00000	0.000		0.00
0255	208-00105	Removal and Disposal of Sediment (Equipment)	120.000	0.000		
			HOUR	0.000	0.00	
			140.00000	0.000		0.00
0260	208-00106	*Sweeping (Sediment Removal)	800.000	0.000		
			HOUR	0.000	0.00	
			180.00000	0.000		0.00
0265	208-00107	Removal of Trash	80.000	0.000		
			HOUR	0.000	0.00	
			120.00000	0.000		0.00
0270	208-00207	Erosion Control Management	220.000	0.000		
			DAY	0.000	0.00	
			500.00000	0.000		0.00
0275	210-00750	*Reset Light Standard	4.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 12/18/2023
 08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	210-00810	Reset Ground Sign	43.000	0.000		
			EACH	0.000	0.00	
			630.00000	0.000		0.00
0285	210-00815	Reset Sign Panel	2.000	0.000		
			EACH	0.000	0.00	
			260.00000	0.000		0.00
0290	210-00825	*Reset Flashing Beacon	1.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0295	210-00858	*Reset Pedestal Pole	1.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0300	211-03005	Dewatering	1.000	0.000		
			L S	0.000	0.00	
			50,000.00000	0.000		0.00
0305	212-00009	*Seeding (Temporary)	2.000	0.000		
			ACRE	0.000	0.00	
			450.00000	0.000		0.00
0310	212-00706	*Seeding (Native) Drill	5.000	0.000		
			ACRE	0.000	0.00	
			1,600.00000	0.000		0.00
0315	213-00003	*Mulching (Weed Free)	5.000	0.000		
			ACRE	0.000	0.00	
			680.00000	0.000		0.00
0320	213-00061	*Mulch Tackifier	1,000.000	0.000		
			LB	0.000	0.00	
			2.50000	0.000		0.00
0325	213-00150	*Bonded Fiber Matrix	4.000	0.000		
			ACRE	0.000	0.00	
			3,100.00000	0.000		0.00
0330	217-00020	*Herbicide Treatment	60.000	0.000		
			HOURL	0.000	0.00	
			230.00000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 12/18/2023
 08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	240-00000	Wildlife Biologist	40.000	0.000		
			150.00000	0.000	0.00	0.00
0340	240-00010	Removal of Nests	40.000	0.000		
			270.00000	0.000	0.00	0.00
0345	240-00020	Netting	280.000	0.000		
			12.00000	0.000	0.00	0.00
0350	250-00050	Monitoring Technician	40.000	0.000		
			150.00000	0.000	0.00	0.00
0355	250-00110	Health and Safety Officer	40.000	0.000		
			150.00000	0.000	0.00	0.00
0360	250-00200	Material Handling (Stockpile)	10.000	0.000		
			110.00000	0.000	0.00	0.00
0365	250-00210	Solid Waste Disposal	100.000	0.000		
			150.00000	0.000	0.00	0.00
0370	304-06000	Aggregate Base Course (Class 6)	47,588.000	0.000		
			30.00000	0.000	0.00	0.00
0375	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	1,512.000	0.000		
			250.00000	0.000	0.00	0.00
0380	403-09226	*Stone Matrix Asphalt (Asphalt)(Polymer Modified)	17,356.000	0.000		
			180.00000	0.000	0.00	0.00
0385	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	49,737.000	0.000		
			130.00000	0.000	0.00	0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 12/18/2023
 08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	403-34741	*Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	230.000	0.000		
			TON	0.000	0.00	
			150.00000	0.000		0.00
0395	411-10255	*Emulsified Asphalt (Slow-Setting)	23,453.000	0.000		
			GAL	0.000	0.00	
			4.40000	0.000		0.00
0400	503-00024	*Drilled Shaft (24 Inch)	10.000	0.000		
			LF	0.000	0.00	
			690.00000	0.000		0.00
0405	503-00036	*Drilled Shaft (36 Inch)	34.000	0.000		
			LF	0.000	0.00	
			740.00000	0.000		0.00
0410	503-00048	*Drilled Shaft (48 Inch)	123.000	0.000		
			LF	0.000	0.00	
			730.00000	0.000		0.00
0415	503-00054	*Drilled Shaft (54 Inch)	159.000	0.000		
			LF	0.000	0.00	
			670.00000	0.000		0.00
0420	604-19020	Inlet Special (20 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			20,000.00000	0.000		0.00
0425	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	7,854.000	0.000		
			LF	0.000	0.00	
			31.00000	0.000		0.00
0430	606-00350	*Guardrail Type 3 (Double) (6-3 Post Spacing)	780.000	0.000		
			LF	0.000	0.00	
			47.00000	0.000		0.00
0435	606-00910	Guardrail Type 9 (Style CA)	10.000	0.000		
			LF	0.000	0.00	
			500.00000	0.000		0.00
0440	606-00931	Guardrail Type 9 (Style CD) (Special)	912.000	0.000		
			LF	0.000	0.00	
			365.00000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 12/18/2023
 08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	606-00940	Guardrail Type 9 (Style CE)	5,828.000	0.000		
			LF	0.000	0.00	
			275.00000	0.000		0.00
0450	606-00941	Guardrail Type 9 (Style CE) (Special)	746.000	0.000		
			LF	0.000	0.00	
			750.00000	0.000		0.00
0455	606-01340	*End Anchorage Type 3D	12.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0460	606-01370	*Transition Type 3G	5.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0465	606-01380	*Transition Type 3H	3.000	0.000		
			EACH	0.000	0.00	
			2,400.00000	0.000		0.00
0470	606-01407	Transition Type BR9-GR3	1.000	0.000		
			EACH	0.000	0.00	
			4,600.00000	0.000		0.00
0475	606-02003	*End Anchorage (Nonflared)	13.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00
0480	607-11525	*Fence (Plastic)	430.000	0.000		
			LF	0.000	0.00	
			3.30000	0.000		0.00
0485	607-53172	*Fence Chain Link (72 Inch)	4,257.000	0.000		
			LF	0.000	0.00	
			28.00000	0.000		0.00
0490	607-53173	*Fence Chain Link (Special) (72 Inch)	2,500.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
0495	607-60002	*Game Ramp	4.000	0.000		
			EACH	0.000	0.00	
			20,000.00000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 12/18/2023
 08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0500	607-60114	*14 Foot Gate	1.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0505	607-60280	*30 Foot Gate Double (Chain Link)	1.000	0.000		
			EACH	0.000	0.00	
			3,900.00000	0.000		0.00
0510	608-00006	Concrete Sidewalk (6 Inch)	751.000	0.000		
			SY	0.000	0.00	
			65.00000	0.000		0.00
0515	608-10010	Sidewalk Drain	1.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0520	609-20010	Curb Type 2 (Section B)	232.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0525	609-21020	Curb and Gutter Type 2 (Section II-B)	554.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0530	609-21021	Curb and Gutter Type 2 (Section II-M)	31.000	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00
0535	609-24002	Gutter Type 2 (2 Foot)	424.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0540	609-24004	Gutter Type 2 (4 Foot)	64.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0545	609-60011	*Curb Type 6 (Section M)	1,397.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0550	612-00001	Delineator (Type I)	346.000	0.000		
			EACH	0.000	0.00	
			27.00000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 12/18/2023
 08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0555	612-00003	Delineator (Type III)	22.000	0.000		
			EACH	0.000	0.00	
			32.00000	0.000		0.00
0560	612-00022	Delineator (Type II) (Barrier)	33.000	0.000		
			EACH	0.000	0.00	
			84.00000	0.000		0.00
0565	612-00260	*Location Marker (Fiber Optic)(Dome)	28.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0570	613-00100	*1 Inch Electrical Conduit	90.000	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00
0575	613-00206	*2 Inch Electrical Conduit (Bored)	2,570.000	0.000		
			LF	0.000	0.00	
			43.00000	0.000		0.00
0580	613-00208	*2 Inch Electrical Conduit (Bored) (Install Only)	42,740.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0585	613-01100	*1 Inch Electrical Conduit (Plastic)	500.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0590	613-01200	*2 Inch Electrical Conduit (Plastic)	10,380.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0595	613-01202	*2 Inch Electrical Conduit (Plastic) (Install Only)	540.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0600	613-01300	*3 Inch Electrical Conduit (Plastic)	200.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0605	613-07000	*Pull Box (Special)	3.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 12/18/2023
 08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0610	613-07001	*Type One Pull Box	8.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0615	613-07002	*Type Two Pull Box	59.000	0.000		
			EACH	0.000	0.00	
			2,600.00000	0.000		0.00
0620	613-07199	*Pull Box (Install Only)	32.000	0.000		
			EACH	0.000	0.00	
			2,900.00000	0.000		0.00
0625	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			230,000.00000	0.000		0.00
0630	613-13006	*Luminaire (LED) (6,000 Lumens)	8.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00
0635	613-13012	*Luminaire (LED) (12,000 Lumens)	2.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0640	613-13020	*Luminaire (LED) (20,000 Lumens)	88.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0645	613-30350	*Light Standard Aluminum (35 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			4,600.00000	0.000		0.00
0650	613-30402	*Light Standard Aluminum (40 Foot) (2-Arm)	44.000	0.000		
			EACH	0.000	0.00	
			7,500.00000	0.000		0.00
0655	613-40000	*Concrete Foundation Pad	1.000	0.000		
			EACH	0.000	0.00	
			3,800.00000	0.000		0.00
0660	613-40012	*Light Standard Foundation Special	33.000	0.000		
			EACH	0.000	0.00	
			7,700.00000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0665	613-40015	*Light Standard Anchor	17.000	0.000		
			EACH	0.000	0.00	
			3,100.00000	0.000		0.00
0670	613-40020	*Transformer Base Aluminum	2.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0675	613-50109	*Meter Power Pedestal	1.000	0.000		
			EACH	0.000	0.00	
			14,500.00000	0.000		0.00
0680	613-50125	*Control Center Box	1.000	0.000		
			EACH	0.000	0.00	
			14,500.00000	0.000		0.00
0685	613-50210	*Temporary Lighting	1.000	0.000		
			L S	0.000	0.00	
			450,000.00000	0.000		0.00
0690	613-80274	* Structure Mounted Disconnect Switch	1.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0695	613-81700	*Safety Switch NEMA 3R, 60A, 2-pole, 240 V f(for VMS Maint D	1.000	0.000		
			EACH	0.000	0.00	
			2,400.00000	0.000		0.00
0700	614-00011	Sign Panel (Class I)	11.000	0.000		
			SF	0.000	0.00	
			26.00000	0.000		0.00
0705	614-00012	Sign Panel (Class II)	232.000	0.000		
			SF	0.000	0.00	
			32.00000	0.000		0.00
0710	614-00013	Sign Panel (Class III)	1,785.000	0.000		
			SF	0.000	0.00	
			42.00000	0.000		0.00
0715	614-00821	Steel Signpost (W 8x21)	38.000	0.000		
			LF	0.000	0.00	
			150.00000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0720	614-01226	Steel Signpost (W 12x26)	69.000	0.000		
			LF	0.000	0.00	
			170.00000	0.000		0.00
0725	614-01585	Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	210.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0730	614-01588	Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	13.000	0.000		
			EACH	0.000	0.00	
			260.00000	0.000		0.00
0735	614-03004	Concrete Footing (Type 4)	2.000	0.000		
			EACH	0.000	0.00	
			3,700.00000	0.000		0.00
0740	614-03007	Concrete Footing (Type 7)	3.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00
0745	614-10147	*Variable Message Sign LED (Overhead)	2.000	0.000		
			EACH	0.000	0.00	
			120,000.00000	0.000		0.00
0750	614-10160	*Signal Head Backplates	2.000	0.000		
			EACH	0.000	0.00	
			370.00000	0.000		0.00
0755	614-30110	*Butterfly Structure	1.000	0.000		
			EACH	0.000	0.00	
			45,000.00000	0.000		0.00
0760	614-30200	*VMS Butterfly Support (Median)	1.000	0.000		
			EACH	0.000	0.00	
			80,000.00000	0.000		0.00
0765	614-32400	*Monotube Overhead Sign Cantilever (24 Inch Diameter)	3.000	0.000		
			EACH	0.000	0.00	
			53,000.00000	0.000		0.00
0770	614-42000	*Monotube Overhead Sign Bridge (20 Inch Diameter)	2.000	0.000		
			EACH	0.000	0.00	
			95,000.00000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 12/18/2023

08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0775	614-42400	*Monotube Overhead Sign Bridge (24 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			100,000.00000	0.000		0.00
0780	614-70336	*Traffic Signal Face (12-12-12)	2.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0785	614-72834	*Communications Cabinet (Type 2) (Install Only)	1.000	0.000		
			EACH	0.000	0.00	
			5,300.00000	0.000		0.00
0790	614-75875	*Loop Detector Wire (Install Only)	840.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0795	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			23,300.00000	0.000		0.00
0800	614-87320	*Closed Circuit Television	3.000	0.000		
			EACH	0.000	0.00	
			5,500.00000	0.000		0.00
0805	614-87326	*CCTV Pole (Install Only)	1.000	0.000		
			EACH	0.000	0.00	
			28,300.00000	0.000		0.00
0810	614-87350	*Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			22,000.00000	0.000		0.00
0815	614-87404	*Breakaway Tapered ITS Pole Steel (50 Feet)	1.000	0.000		
			EACH	0.000	0.00	
			10,400.00000	0.000		0.00
0820	614-87426	*Fiber Optic Cable (Single Mode)(24 Strands)(Install Only)	3,860.000	0.000		
			LF	0.000	0.00	
			6.50000	0.000		0.00
0825	614-87495	*Fiber Optic Cable (Single Mode) (96 Strands) (Install Only)	11,330.000	0.000		
			LF	0.000	0.00	
			6.50000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0830	614-87652	*Fiber Optic Cable (Single Mode) (216 Strands) (Install Only)	11,330.000	0.000		
			LF	0.000	0.00	
			6.50000	0.000		0.00
0835	614-87692	*Ethernet Switch Type II	4.000	0.000		
			EACH	0.000	0.00	
			7,700.00000	0.000		0.00
0840	619-10240	24 Inch Welded Steel Pipe	100.000	0.000		
			LF	0.000	0.00	
			750.00000	0.000		0.00
0845	619-80005	Cathodic Protection (Special)	1.000	0.000		
			L S	0.000	0.00	
			500.00000	0.000		0.00
0850	621-00450	*Detour Pavement	27,400.000	0.000		
			SY	0.000	0.00	
			63.50000	0.000		0.00
0855	624-20300	Detour Drainage Pipe (Class 0)	710.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0860	625-00000	Construction Surveying	1.000	0.000		
			L S	0.000	0.00	
			500,000.00000	0.000		0.00
0865	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			4,850,000.00000	0.000		0.00
0870	627-00008	*Modified Epoxy Pavement Marking	276.000	0.000		
			GAL	0.000	0.00	
			160.00000	0.000		0.00
0875	627-00013	*Pavement Marking Paint (High Build)	2,220.000	0.000		
			GAL	0.000	0.00	
			85.00000	0.000		0.00
0880	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	6,413.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 12/18/2023

08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0885	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	97.000	0.000		
			SF	0.000	0.00	
			34.00000	0.000		0.00
0890	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	50.000	0.000		
			SF	0.000	0.00	
			25.00000	0.000		0.00
0895	630-00000	*Flagging	2,000.000	0.000		
			HOURL	0.000	0.00	
			42.00000	0.000		0.00
0900	630-00007	*Traffic Control Inspection	244.000	0.000		
			DAY	8.000	1,920.00	
			240.00000	8.000		1,920.00
0905	630-00012	*Traffic Control Management	610.000	0.000		
			DAY	5.000	8,750.00	
			1,750.00000	5.000		8,750.00
0910	630-00015	*Uniformed Traffic Control Coordination	80.000	0.000		
			HOURL	1.500	675.00	
			450.00000	1.500		675.00
0915	630-00040	Traffic Incident Management Plan Development	1.000	0.000		
			L S	0.500	1,700.00	
			3,400.00000	0.500		1,700.00
0920	630-00041	Traffic Incident Management Plan Implementation	29.000	0.000		
			MON	0.500	500.00	
			1,000.00000	0.500		500.00
0925	630-80001	*Flashing Beacon (Portable)	30.000	0.000		
			EACH	1.000	1,300.00	
			1,300.00000	1.000		1,300.00
0930	630-80335	*Barricade (Type 3 M-A) (Temporary)	10.000	0.000		
			EACH	0.000	0.00	
			470.00000	0.000		0.00
0935	630-80336	*Barricade (Type 3 M-B) (Temporary)	4.000	0.000		
			EACH	0.000	0.00	
			530.00000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 12/18/2023

08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0940	630-80341	*Construction Traffic Sign (Panel Size A)	126.000	0.000		
		EACH		11.000	1,320.00	
			120.00000	11.000		1,320.00
0945	630-80342	*Construction Traffic Sign (Panel Size B)	120.000	0.000		
		EACH		37.000	4,810.00	
			130.00000	37.000		4,810.00
0950	630-80343	*Construction Traffic Sign (Panel Size C)	30.000	0.000		
		EACH		0.000	0.00	
			140.00000	0.000		0.00
0955	630-80344	*Construction Traffic Sign (Special)	440.000	0.000		
		SF		0.000	0.00	
			22.00000	0.000		0.00
0960	630-80350	*Vertical Panel	100.000	0.000		
		EACH		22.500	1,305.00	
			58.00000	22.500		1,305.00
0965	630-80355	*Portable Message Sign Panel	12.000	0.000		
		EACH		1.000	15,800.00	
			15,800.00000	1.000		15,800.00
0970	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	6.000	0.000		
		EACH		1.500	5,550.00	
			3,700.00000	1.500		5,550.00
0975	630-80360	*Drum Channelizing Device	370.000	0.000		
		EACH		4.000	232.00	
			58.00000	4.000		232.00
0980	630-80370	Barrier (Temporary)	22,100.000	0.000		
		LF		756.000	45,360.00	
			60.00000	756.000		45,360.00
0985	630-80380	*Traffic Cone	100.000	0.000		
		EACH		31.000	651.00	
			21.00000	31.000		651.00
0990	630-80384	*Tubular Marker	100.000	0.000		
		EACH		0.000	0.00	
			58.00000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 20
 ESTIMATE RUN 12/18/2023
 08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0995	630-80511	*Mobile Pavement Marking Zone	1.000	0.000		
			L S	0.000	0.00	
			5,300.00000	0.000		0.00
1000	630-85010	*Impact Attenuator (Temporary)	10.000	0.000		
			EACH	0.000	0.00	
			10,500.00000	0.000		0.00
1005	630-85020	*Mobile Attenuator	6.000	0.000		
			EACH	1.000	73,800.00	
			73,800.00000	1.000		73,800.00
1010	630-85041	*Mobile Attenuator	60.000	0.000		
			DAY	0.000	0.00	
			1,600.00000	0.000		0.00
1015	632-00000	Night Work Lighting	1.000	0.000		
			L S	0.000	0.00	
			150,000.00000	0.000		0.00
1020	700-70010	F/A Minor Contract Revisions	1,131,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1025	700-70012	F/A Asphalt Pavement Incentive	300,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1030	700-70014	F/A Incentive I-17-JN Working Time	80,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1035	700-70016	F/A Fuel Cost Adjustment	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1040	700-70018	F/A Roadway Smoothness Incentive	400,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1045	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1050	700-70023	F/A On-The-Job Trainee	64,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1055	700-70031	F/A Interim Surface Repair	230,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1060	700-70082	F/A Furnish & Install Electrical Service	65,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1065	700-70100	F/A Relocate OHE Pole	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1070	700-70100	F/A Relocate Underground Utilities	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1075	700-70111	Project First Program	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1080	700-70160	F/A Detour	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1085	700-70380	F/A Erosion Control	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1090	700-70587	F/A Hazardous Waste Disposal HAZMAT	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1095	700-70589	F/A Environmental Health & Safety Management	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT	\$36,179,442.41 \$	199,929.60 \$ 199,929.60

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 12/18/2023

08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 I-17-DZA						
1105	202-00400	*Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			250,000.00000	0.000		0.00
1110	206-00050	Structure Backfill (Special)	1,478.000	0.000		
			CY	0.000	0.00	
			60.00000	0.000		0.00
1115	206-01781	*Shoring (Area 1)	1.000	0.000		
			L S	0.000	0.00	
			100,000.00000	0.000		0.00
1120	403-09226	*Stone Matrix Asphalt (Asphalt)(Polymer Modified)	183.000	0.000		
			TON	0.000	0.00	
			180.00000	0.000		0.00
1125	502-00460	Pile Tip	24.000	0.000		
			EACH	0.000	0.00	
			260.00000	0.000		0.00
1130	502-00500	Complete Joint Penetration (CJP) Splice	12.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
1135	502-02010	Dynamic Pile Test	2.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
1140	502-11489	Steel Piling (HP 14x89)	1,069.000	0.000		
			LF	0.000	0.00	
			200.00000	0.000		0.00
1145	507-00100	Concrete Slope and Ditch Paving (Reinforced)	8.000	0.000		
			CY	0.000	0.00	
			930.00000	0.000		0.00
1150	515-00120	*Waterproofing (Membrane)	1,102.000	0.000		
			SY	0.000	0.00	
			23.00000	0.000		0.00
1155	601-03040	Concrete Class D (Bridge)	72.000	0.000		
			CY	0.000	0.00	
			1,400.00000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 12/18/2023

08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 I-17-DZA						
1160	601-03056	Concrete Class DF	428.000 CY	0.000 0.000	0.00	0.00
			1,400.00000	0.000		0.00
1165	601-40300	*Structural Concrete Coating	387.000 SY	0.000 0.000	0.00	0.00
			18.00000	0.000		0.00
1170	602-00020	Reinforcing Steel (Epoxy Coated)	90,450.000 LB	0.000 0.000	0.00	0.00
			1.83000	0.000		0.00
1175	606-01401	Transition Type BR10B-GR9	2.000 EACH	0.000 0.000	0.00	0.00
			4,700.00000	0.000		0.00
1180	606-01402	Transition Type BR10B-GR3	2.000 EACH	0.000 0.000	0.00	0.00
			4,700.00000	0.000		0.00
1185	606-11035	Bridge Rail Type 10 MASH	237.000 LF	0.000 0.000	0.00	0.00
			390.00000	0.000		0.00
1190	613-00200	*2 Inch Electrical Conduit	355.000 LF	0.000 0.000	0.00	0.00
			73.00000	0.000		0.00
1195	618-01145	*Prestressed Concrete I (CBT45)	683.000 LF	0.000 0.000	0.00	0.00
			455.00000	0.000		0.00

			CAT 0300 CURRENT AMT	\$ 2,062,045.50 \$	0.00 \$	0.00
CAT NO0301 I-17-DPA						
1200	202-00400	*Removal of Bridge	1.000 EACH	0.000 0.000	0.00	0.00
			250,000.00000	0.000		0.00
1205	206-00050	Structure Backfill (Special)	2,042.000 CY	0.000 0.000	0.00	0.00
			60.00000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 12/18/2023

08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 I-17-DPA						
1210	206-01782	Shoring (Area 2)	1.000	0.000		
			L S	0.000	0.00	
			150,000.00000	0.000		0.00
1215	403-09226	*Stone Matrix Asphalt (Asphalt)(Polymer Modified)	183.000	0.000		
			TON	0.000	0.00	
			180.00000	0.000		0.00
1220	502-00460	Pile Tip	24.000	0.000		
			EACH	0.000	0.00	
			260.00000	0.000		0.00
1225	502-00500	Complete Joint Penetration (CJP) Splice	12.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
1230	502-02010	Dynamic Pile Test	2.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
1235	502-11489	Steel Piling (HP 14x89)	1,019.000	0.000		
			LF	0.000	0.00	
			200.00000	0.000		0.00
1240	507-00100	Concrete Slope and Ditch Paving (Reinforced)	6.000	0.000		
			CY	0.000	0.00	
			930.00000	0.000		0.00
1245	515-00120	*Waterproofing (Membrane)	1,102.000	0.000		
			SY	0.000	0.00	
			23.00000	0.000		0.00
1250	601-03040	Concrete Class D (Bridge)	132.000	0.000		
			CY	0.000	0.00	
			1,400.00000	0.000		0.00
1255	601-03056	Concrete Class DF	429.000	0.000		
			CY	0.000	0.00	
			1,400.00000	0.000		0.00
1260	601-40300	*Structural Concrete Coating	444.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 12/18/2023

ESTIMATE NO: 0001

08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 I-17-DPA						
1265	602-00020	Reinforcing Steel (Epoxy Coated)	94,310.000	0.000		
			LB	0.000	0.00	
			1.83000	0.000		0.00
1270	606-01401	Transition Type BR10B-GR9	2.000	0.000		
			EACH	0.000	0.00	
			4,700.00000	0.000		0.00
1275	606-01402	Transition Type BR10B-GR3	2.000	0.000		
			EACH	0.000	0.00	
			4,700.00000	0.000		0.00
1280	606-11035	Bridge Rail Type 10 MASH	237.000	0.000		
			LF	0.000	0.00	
			390.00000	0.000		0.00
1285	613-00200	*2 Inch Electrical Conduit	237.000	0.000		
			LF	0.000	0.00	
			73.00000	0.000		0.00
1290	618-01145	*Prestressed Concrete I (CBT45)	683.000	0.000		
			LF	0.000	0.00	
			455.00000	0.000		0.00
			CAT 0301 CURRENT AMT \$ 2,218,901.30 \$		0.00 \$	0.00

CAT NO0302 WALL 1 (R025A145166LRA)						
1295	206-00000	Structure Excavation	1,309.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00
1300	206-00100	Structure Backfill (Class 1)	1,736.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
1305	206-00200	Structure Backfill (Class 2)	48.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
1310	206-00360	Mechanical Reinforcement of Soil	1,648.000	0.000		
			CY	0.000	0.00	
			25.00000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 12/18/2023

08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0302 WALL 1 (R025A145166LRA)						
1315	420-00000	Geomembrane	663.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
1320	504-04420	Precast Panel Facing	5,116.000	0.000		
			SF	0.000	0.00	
			63.00000	0.000		0.00
1325	504-06400	*Soil Nail Wall	4,066.000	0.000		
			SF	0.000	0.00	
			65.00000	0.000		0.00
1330	601-40300	*Structural Concrete Coating	678.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00

			CAT 0302	CURRENT AMT \$	778,417.00 \$	0.00 \$
						0.00
CAT NO0303 WALL 2 (B025A145167MCA)						
1335	206-00000	Structure Excavation	2,235.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00
1340	206-00100	Structure Backfill (Class 1)	3,996.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
1345	206-00200	Structure Backfill (Class 2)	30.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
1350	206-00360	Mechanical Reinforcement of Soil	1,712.000	0.000		
			CY	0.000	0.00	
			25.00000	0.000		0.00
1355	420-00000	Geomembrane	656.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
1360	504-04420	Precast Panel Facing	3,033.000	0.000		
			SF	0.000	0.00	
			63.00000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 27
 ESTIMATE RUN 12/18/2023
 08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0303 WALL 2 (B025A145167MCA)						
1365	601-40300	*Structural Concrete Coating	396.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00

			CAT 0303	CURRENT AMT \$	519,197.00 \$	0.00 \$ 0.00
CAT NO0304 WALL 3 (R025A145168RRA)						
1370	206-00000	Structure Excavation	3,228.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00
1375	206-00100	Structure Backfill (Class 1)	9,360.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
1380	206-00200	Structure Backfill (Class 2)	67.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
1385	206-00360	Mechanical Reinforcement of Soil	6,867.000	0.000		
			CY	0.000	0.00	
			25.00000	0.000		0.00
1390	420-00000	Geomembrane	1,948.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
1395	504-04420	Precast Panel Facing	11,216.000	0.000		
			SF	0.000	0.00	
			63.00000	0.000		0.00
1400	504-06400	*Soil Nail Wall	4,599.000	0.000		
			SF	0.000	0.00	
			65.00000	0.000		0.00
1405	601-40300	*Structural Concrete Coating	1,368.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00

			CAT 0304	CURRENT AMT \$	1,799,252.00 \$	0.00 \$ 0.00
CAT NO0305 WALL 4 (R025A145192LRA)						
1410	206-00000	Structure Excavation	192.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 28
 ESTIMATE RUN 12/18/2023
 08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	

CAT NO0305 WALL 4 (R025A145192LRA)							
1415	206-00100	Structure Backfill (Class 1)	1,949.000	0.000			
			CY	0.000	0.00		
			50.00000	0.000		0.00	
1420	206-00200	Structure Backfill (Class 2)	43.000	0.000			
			CY	0.000	0.00		
			50.00000	0.000		0.00	
1425	206-00360	Mechanical Reinforcement of Soil	1,208.000	0.000			
			CY	0.000	0.00		
			25.00000	0.000		0.00	
1430	420-00000	Geomembrane	721.000	0.000			
			SY	0.000	0.00		
			15.00000	0.000		0.00	
1435	504-04420	Precast Panel Facing	3,229.000	0.000			
			SF	0.000	0.00		
			63.00000	0.000		0.00	
1440	601-40300	*Structural Concrete Coating	431.000	0.000			
			SY	0.000	0.00		
			18.00000	0.000		0.00	

			CAT 0305	CURRENT AMT \$	357,560.00 \$	0.00 \$	0.00
CAT NO0306 WALL 5 (B025A145195MCA)							
1445	206-00000	Structure Excavation	3,087.000	0.000			
			CY	0.000	0.00		
			30.00000	0.000		0.00	
1450	206-00100	Structure Backfill (Class 1)	3,420.000	0.000			
			CY	0.000	0.00		
			50.00000	0.000		0.00	
1455	206-00200	Structure Backfill (Class 2)	29.000	0.000			
			CY	0.000	0.00		
			50.00000	0.000		0.00	
1460	206-00360	Mechanical Reinforcement of Soil	1,860.000	0.000			
			CY	0.000	0.00		
			25.00000	0.000		0.00	

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 12/18/2023

08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0306 WALL 5 (B025A145195MCA)						
1465	420-00000	Geomembrane	683.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
1470	504-04420	Precast Panel Facing	3,363.000	0.000		
			SF	0.000	0.00	
			63.00000	0.000		0.00
1475	601-40300	*Structural Concrete Coating	433.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00

			CAT 0306	CURRENT AMT \$	541,468.00 \$	0.00 \$
						0.00
CAT NO0307 WALL 6 (R025A145195RRA)						
1480	206-00000	Structure Excavation	419.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00
1485	206-00100	Structure Backfill (Class 1)	1,281.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
1490	206-00200	Structure Backfill (Class 2)	9.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
1495	206-00360	Mechanical Reinforcement of Soil	699.000	0.000		
			CY	0.000	0.00	
			25.00000	0.000		0.00
1500	420-00000	Geomembrane	219.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
1505	504-04420	Precast Panel Facing	1,189.000	0.000		
			SF	0.000	0.00	
			63.00000	0.000		0.00
1510	601-40300	*Structural Concrete Coating	149.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00

			CAT 0307	CURRENT AMT \$	175,419.00 \$	0.00 \$
						0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 12/18/2023

08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0308 I-17-JN						
1515	202-00220	Removal of Asphalt Mat	54.000	0.000		
			SY	0.000	0.00	
			12.00000	0.000		0.00
1520	202-00246	*Removal of Asphalt Mat (Planing) (Special)	2,675.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
1525	202-00426	Removal of Bridge Railing (Special)	39.000	0.000		
			LF	0.000	0.00	
			340.00000	0.000		0.00
1530	202-00453	Removal of Portions of Present Structure (Class 2)	140.000	0.000		
			SY	0.000	0.00	
			390.00000	0.000		0.00
1535	202-00460	Removal of Portions of Present Structure (Class 3)	28.000	0.000		
			SY	0.000	0.00	
			1,400.00000	0.000		0.00
1540	202-00504	Removal of Expansion Device	243.000	0.000		
			LF	0.000	0.00	
			140.00000	0.000		0.00
1545	403-09210	*Stone Matrix Asphalt	301.000	0.000		
			TON	0.000	0.00	
			380.00000	0.000		0.00
1550	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	182.000	0.000		
			TON	0.000	0.00	
			130.00000	0.000		0.00
1555	515-00120	*Waterproofing (Membrane)	2,675.000	0.000		
			SY	0.000	0.00	
			23.00000	0.000		0.00
1560	518-01004	Bridge Expansion Device (0-4 Inch)	243.000	0.000		
			LF	0.000	0.00	
			410.00000	0.000		0.00
1565	601-03057	Concrete Class DR	22.000	0.000		
			CY	0.000	0.00	
			3,800.00000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 12/18/2023

08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0308 I-17-JN						
1570	601-06100	Concrete (Patching)	2.000	0.000		
			CY	0.000	0.00	
			5,100.00000	0.000		0.00
1575	601-40401	*Structural Concrete Stain	253.000	0.000		
			SF	0.000	0.00	
			5.00000	0.000		0.00
1580	602-00020	Reinforcing Steel (Epoxy Coated)	978.000	0.000		
			LB	0.000	0.00	
			1.83000	0.000		0.00
1585	606-10405	Bridge Rail Type 4 (Special)	39.000	0.000		
			LF	0.000	0.00	
			890.00000	0.000		0.00
			CAT 0308	CURRENT AMT \$	612,612.74 \$	0.00 \$
						0.00

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1590	620-00005	*Field Office (Special)	1.000	0.000		
			EACH	0.000	0.00	
			200,000.00000	0.000		0.00
1595	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	0.000	0.00	
			100,000.00000	0.000		0.00
1600	620-00020	Sanitary Facility	2.000	0.000		
			EACH	2.000	10,000.00	
			5,000.00000	2.000		10,000.00
			CAT 0400	CURRENT AMT \$	310,000.00 \$	10,000.00 \$
						10,000.00

CAT NO1300 PWQ						
1605	201-00000	Clearing and Grubbing	1.000	0.000		
			L S	0.010	3,200.00	
			320,000.00000	0.010		3,200.00
1610	202-00015	Removal of Headwall	2.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
1615	202-00019	Removal of Inlet	15.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 32
 ESTIMATE RUN 12/18/2023
 08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO1300 PWQ						
1620	202-00021	Removal of Manhole	1.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
1625	202-00027	Removal of Riprap	456.000	0.000		
			SY	0.000	0.00	
			38.00000	0.000		0.00
1630	202-00035	Removal of Pipe	643.000	0.000		
			LF	0.000	0.00	
			43.00000	0.000		0.00
1635	202-00037	Removal of End Section	12.000	0.000		
			EACH	0.000	0.00	
			410.00000	0.000		0.00
1640	202-00202	Removal of Gutter	66.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
1645	203-00010	Unclassified Excavation (Complete In Place)	6,290.000	0.000		
			CY	0.000	0.00	
			25.00000	0.000		0.00
1650	207-00700	Topsoil (Onsite)	15,300.000	0.000		
			CY	0.000	0.00	
			9.00000	0.000		0.00
1655	207-00704	Subgrade Soil Preparation	91,500.000	0.000		
			SY	0.000	0.00	
			0.50000	0.000		0.00
1660	212-00700	*Organic Fertilizer	1,890.000	0.000		
			LB	0.000	0.00	
			1.40000	0.000		0.00
1665	212-00701	*Compost (Mechanically Applied)	1,209.000	0.000		
			CY	0.000	0.00	
			80.00000	0.000		0.00
1670	212-00703	*Humate	2,790.000	0.000		
			LB	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 12/18/2023

08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO1300 PWQ						
1675	212-00704	*Mycorrhizae	227.000	0.000		
			LB	0.000	0.00	
			21.00000	0.000		0.00
1680	212-00706	*Seeding (Native) Drill	18.900	0.000		
			ACRE	0.000	0.00	
			1,600.00000	0.000		0.00
1685	213-00003	*Mulching (Weed Free)	18.900	0.000		
			ACRE	0.000	0.00	
			680.00000	0.000		0.00
1690	213-00061	*Mulch Tackifier	3,780.000	0.000		
			LB	0.000	0.00	
			2.50000	0.000		0.00
1695	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	64,389.000	0.000		
			SY	0.000	0.00	
			2.40000	0.000		0.00
1700	216-00222	*Soil Retention Blanket (Coconut) (Biodegradable Class 2)	649.000	0.000		
			SY	0.000	0.00	
			3.30000	0.000		0.00
1705	216-00301	*Turf Reinforcement Mat (Class 1)	15,587.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
1710	216-00302	*Turf Reinforcement Mat (Class 2)	613.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
1715	217-00020	*Herbicide Treatment	60.000	0.000		
			HOUR	0.000	0.00	
			230.00000	0.000		0.00
1720	304-06000	Aggregate Base Course (Class 6)	2,042.000	0.000		
			TON	0.000	0.00	
			30.00000	0.000		0.00
1725	412-00615	Concrete Pavement (6 Inch) (Reinforced)	725.000	0.000		
			SY	0.000	0.00	
			125.00000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 12/18/2023

08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO1300 PWQ						
1730	506-00412	Soil Riprap (12 Inch)	316.000	0.000		
			CY	0.000	0.00	
			140.00000	0.000		0.00
1735	507-00100	Concrete Slope and Ditch Paving (Reinforced)	54.000	0.000		
			CY	0.000	0.00	
			930.00000	0.000		0.00
1740	507-00400	*Asphalt Slope and Ditch Paving (Asphalt)	193.000	0.000		
			TON	0.000	0.00	
			360.00000	0.000		0.00
1745	514-00200	Pedestrian Railing (Steel)	100.000	0.000		
			LF	0.000	0.00	
			420.00000	0.000		0.00
1750	601-03050	Concrete Class D (Wall)	218.000	0.000		
			CY	0.000	0.00	
			2,200.00000	0.000		0.00
1755	602-00000	Reinforcing Steel	41,480.000	0.000		
			LB	0.000	0.00	
			1.50000	0.000		0.00
1760	603-01155	15 Inch Reinforced Concrete Pipe (Complete In Place)	361.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
1765	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	2,940.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
1770	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	1,944.000	0.000		
			LF	0.000	0.00	
			170.00000	0.000		0.00
1775	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	178.000	0.000		
			LF	0.000	0.00	
			410.00000	0.000		0.00
1780	603-01485	48 Inch Reinforced Concrete Pipe (Complete In Place)	880.000	0.000		
			LF	0.000	0.00	
			230.00000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 12/18/2023

08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO1300 PWQ						
1785	603-01545	54 Inch Reinforced Concrete Pipe (Complete In Place)	1,758.000	0.000		
			LF	0.000	0.00	
			350.00000	0.000		0.00
1790	603-02245	30x19 Inch Reinforced Concrete Pipe Elliptical (Complete In	125.000	0.000		
			LF	0.000	0.00	
			200.00000	0.000		0.00
1795	603-02365	45x29 Inch Reinforced Concrete Pipe Elliptical (Complete In	89.000	0.000		
			LF	0.000	0.00	
			330.00000	0.000		0.00
1800	603-02545	68x43 Inch Reinforcement Concrete Pipe Elliptical (Complete	116.000	0.000		
			LF	0.000	0.00	
			540.00000	0.000		0.00
1805	603-05018	18 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
1810	603-05024	24 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00
1815	603-05136	45x29 Inch Reinforced Concrete End Section Elliptical	1.000	0.000		
			EACH	0.000	0.00	
			6,500.00000	0.000		0.00
1820	603-10240	24 Inch Corrugated Steel Pipe	3.000	0.000		
			LF	0.000	0.00	
			1,100.00000	0.000		0.00
1825	604-00305	Inlet Type C (5 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			5,500.00000	0.000		0.00
1830	604-00505	Inlet Type D (5 Foot)	7.000	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00
1835	604-00510	Inlet Type D (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			7,500.00000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 12/18/2023

08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO1300 PWQ						
1840	604-00550	Inlet Type D (Special)	7.000	0.000		
			EACH	0.000	0.00	
			23,000.00000	0.000		0.00
1845	604-13605	Inlet Type 13 (Triple) (5 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			12,000.00000	0.000		0.00
1850	604-16605	Inlet Type 16 (Triple) (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			13,500.00000	0.000		0.00
1855	604-16610	Inlet Type 16 (Triple) (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			20,000.00000	0.000		0.00
1860	604-16650	Inlet Type 16 (Triple) (Special)	2.000	0.000		
			EACH	0.000	0.00	
			21,000.00000	0.000		0.00
1865	604-19000	Inlet Special	1.000	0.000		
			EACH	0.000	0.00	
			5,500.00000	0.000		0.00
1870	604-26005	Vane Grate Inlet (Double) (5 Foot)	21.000	0.000		
			EACH	0.000	0.00	
			11,500.00000	0.000		0.00
1875	604-26010	Vane Grate Inlet (Double) (10 Foot)	10.000	0.000		
			EACH	0.000	0.00	
			13,000.00000	0.000		0.00
1880	604-30005	Manhole Slab Base (5 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			7,500.00000	0.000		0.00
1885	604-30010	Manhole Slab Base (10 Foot)	20.000	0.000		
			EACH	0.000	0.00	
			9,000.00000	0.000		0.00
1890	604-30015	Manhole Slab Base (15 Foot)	10.000	0.000		
			EACH	0.000	0.00	
			18,000.00000	0.000		0.00

CONTID: C22827
 PCN: 22827-BID
 PROJECT: STM0252-484

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 12/18/2023

ESTIMATE NO: 0001

08:37:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO1300 PWQ						
1895	604-30020	Manhole Slab Base (20 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			24,000.00000	0.000		0.00
1900	604-39000	Manhole Special	12.000	0.000		
			EACH	0.000	0.00	
			70,000.00000	0.000		0.00
1905	609-23000	Gutter (Special)	1,422.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00

	CAT 1300	CURRENT AMT	\$ 5,988,823.30	\$	3,200.00	\$ 3,200.00

	PROJECT TOTAL	CURRENT AMT	\$51,543,138.25	\$	213,129.60	\$ 213,129.60