

ESTIMATE SUMMARY

CONTID: C22845

ESTIMATE NO: 0009 FINL

SPEC YR: 2005

PCN: 22845-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 138.5 DAYS

TIME ALLOW:

140 WORK DAYS

US 85: SOUTH OF PLATTEVILLE NB & SB

PERCENT TIME: 98.93

ORIG TIME ALLOW:

140 WORK DAYS

PROJECT NO: NHPP0853-114

US 85: SOUTH OF PLATTEVILLE NB & SB

NAME OF ROAD:

PROJECT COUNTIES: WELD

CONTRACTOR:

COULSON EXCAVATING COMPANY INCORPORATED

PAY PERIOD ENDING 04/13/2022

DATE TIME STARTED 04/19/2021

3609 N. COUNTY ROAD 13

DATE LET 02/04/2021

DATE WORK BEGAN 04/19/2021

DATE AWARDED 02/19/2021

DATE TIME STOPPED 12/10/2021

DATE CONTRACT EXECUTED 03/02/2021

DATE ACCEPTED 12/10/2021

LOVELAND CO 80538 (970)667-2178

DATE NOTICE TO PROCEED 04/19/2021

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 6,846,786.50 PARTICIPATING	\$ 6,846,786.50	\$ 0.00
AWARD PROJECT AMT: \$ 6,421,280.10 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 100.00% TOTAL EARNINGS	6,846,786.50	0.00
FUNDS AVAILABLE: \$ 0.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	6,846,786.50
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	96,319.20
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	6,846,786.50
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	6,846,786.50
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 96,319.20

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22845
 PCN: 22845-BID
 PROJECT: NHPP0853-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 2
 ESTIMATE RUN 04/13/2022
 07:15:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00015	Removal of Headwall	2.000	2.000		
			EACH	0.000	0.00	
			690.00000	2.000		1,380.00
0010	202-00035	Removal of Pipe	525.000	525.000		
			LF	0.000	0.00	
			17.00000	525.000		8,925.00
0015	202-00090	*Removal of Delineator	353.000	353.000		
			EACH	0.000	0.00	
			5.00000	353.000		1,765.00
0020	202-00240	*Removal of Asphalt Mat (Planing)	206,013.000	206,013.000		
			SY	0.000	0.00	
			1.20000	206,013.000		247,215.60
0025	202-00246	Removal of Asphalt Mat (Planing) (Special)	8,254.000	8,254.000		
			SY	0.000	0.00	
			12.50000	8,254.000		103,175.00
0026	202-00250	Rem Pavement Marking CMO #04	1,973.000	1,973.000		
			SF	0.000	0.00	
			4.10000	1,973.000		8,089.30
0030	202-01000	Removal of Fence	70.000	70.000		
			LF	0.000	0.00	
			7.00000	70.000		490.00
0035	202-01130	*Removal of Guardrail Type 3	3,654.000	3,654.000		
			LF	0.000	0.00	
			3.00000	3,654.000		10,962.00
0040	202-01300	*Removal of End Anchorage	7.000	7.000		
			EACH	0.000	0.00	
			357.00000	7.000		2,499.00
0045	203-00060	Embankment Material (Complete In Place)	186.000	186.000		
			CY	0.000	0.00	
			32.00000	186.000		5,952.00
0046	203-01500	Blading CMO #02	24.000	24.000		
			HOURL	0.000	0.00	
			155.00000	24.000		3,720.00

CONTID: C22845
 PCN: 22845-BID
 PROJECT: NHPP0853-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3
 ESTIMATE RUN 04/13/2022
 07:15:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0047	203-01597	Potholing CMO #02	8.000	8.000		
			HOOR	0.000	0.00	
			270.00000	8.000		2,160.00
0050	206-00000	Structure Excavation	810.000	810.000		
			CY	0.000	0.00	
			15.50000	810.000		12,555.00
0055	206-00065	Structure Backfill (Flow-Fill)	300.000	300.000		
			CY	0.000	0.00	
			165.00000	300.000		49,500.00
0056	206-00100	Str Bkfl (CL 1) CMO 004	325.000	325.000		
			CY	0.000	0.00	
			89.80000	325.000		29,185.00
0060	207-00700	Topsoil (Onsite)	167.000	167.000		
			CY	0.000	0.00	
			14.65000	167.000		2,446.55
0065	207-00704	Subgrade Soil Preparation	0.000	0.000		
			SY	0.000	0.00	
			5.40000	0.000		0.00
0070	208-00023	*Erosion Log (Type 3)(12 Inch)	0.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
0075	208-00035	*Aggregate Bag	472.000	472.000		
			LF	0.000	0.00	
			6.30000	472.000		2,973.60
0080	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	1.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
0085	208-00075	Pre-fabricated Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0090	208-00103	Removal and Disposal of Sediment (Labor)	5.000	5.000		
			HOOR	0.000	0.00	
			50.00000	5.000		250.00

CONTID: C22845
 PCN: 22845-BID
 PROJECT: NHPP0853-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4
 ESTIMATE RUN 04/13/2022
 07:15:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0095	208-00105	Removal and Disposal of Sediment (Equipment)	5.000	5.000		
			100.00000	5.000	0.00	500.00
0100	208-00106	Sweeping (Sediment Removal)	0.000	0.000		
			50.00000	0.000	0.00	0.00
0105	208-00107	Removal of Trash	7.000	7.000		
			50.00000	7.000	0.00	350.00
0106	210-00810	Res Ground Sign CMO #04	2.000	2.000		
			450.00000	2.000	0.00	900.00
0110	212-00700	*Organic Fertilizer	270.000	270.000		
			3.00000	270.000	0.00	810.00
0115	212-00701	*Compost (Mechanically Applied)	59.000	59.000		
			48.00000	59.000	0.00	2,832.00
0120	212-00703	*Humate	180.000	180.000		
			3.25000	180.000	0.00	585.00
0125	212-00704	*Mycorrhizae	18.000	18.000		
			95.00000	18.000	0.00	1,710.00
0130	212-00708	*Seeding (Native) Broadcast	0.900	0.900		
			3,400.00000	0.900	0.00	3,060.00
0135	213-00150	*Bonded Fiber Matrix	0.900	0.900		
			3,550.00000	0.900	0.00	3,195.00
0140	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	0.000	0.000		
			3.40000	0.000	0.00	0.00

CONTID: C22845
 PCN: 22845-BID
 PROJECT: NHPP0853-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5
 ESTIMATE RUN 04/13/2022
 07:15:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0145	304-06007	Aggregate Base Course (Class 6)	0.000	0.000		
			CY	0.000	0.00	
			86.00000	0.000		0.00
0150	304-06008	Aggregate Base Course (Class 6) (Special)	4,366.000	4,366.000		
			CY	0.000	0.00	
			42.00000	4,366.000		183,372.00
0155	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	1,641.010	1,641.010		
			TON	0.000	0.00	
			110.00000	1,641.010		180,511.10
0160	403-05000	Hot Mix Asphalt (Reflective Crack Interlayer)	5,718.030	5,718.030		
			TON	0.000	0.00	
			160.00000	5,718.030		914,884.80
0165	403-34761	Hot Mix Asphalt (Grading SX) (75) (PG 70-28)	30,372.560	30,372.560		
			TON	0.000	0.00	
			72.00000	30,372.560		2,186,824.32
0170	403-36761	Hot Mix Asphalt (Grading ST)(75)(PG 70-28)	8,879.700	8,879.700		
			TON	0.000	0.00	
			140.00000	8,879.700		1,243,158.00
0175	420-00113	Geotextile (Drainage) (Class 2)	67.000	67.000		
			SY	0.000	0.00	
			16.00000	67.000		1,072.00
0180	506-00206	Riprap (6 Inch)	16.000	16.000		
			CY	0.000	0.00	
			235.00000	16.000		3,760.00
0181	507-00100	Conc S and D Pave (Reinf) CMO #04	4.000	4.000		
			CY	0.000	0.00	
			1,781.25000	4.000		7,125.00
0185	601-03000	*Concrete Class D	6.000	6.000		
			CY	0.000	0.00	
			1,100.00000	6.000		6,600.00
0190	602-00000	*Reinforcing Steel	389.000	389.000		
			LB	0.000	0.00	
			4.10000	389.000		1,594.90

CONTID: C22845
 PCN: 22845-BID
 PROJECT: NHPP0853-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6
 ESTIMATE RUN 04/13/2022
 07:15:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0195	603-50006	6 Inch Plastic Pipe	55.000	55.000		
			LF	0.000	0.00	
			215.00000	55.000		11,825.00
0195		MATERIAL ALLOWANCE Pipe, Plstc Smooth		0.000		
			LF	0.000	0.00	
			160.00000	0.000		0.00
0200	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	3,614.000	3,614.000		
			LF	0.000	0.00	
			25.30000	3,614.000		91,434.20
0205	606-01340	*End Anchorage Type 3D	1.000	1.000		
			EACH	0.000	0.00	
			1,950.00000	1.000		1,950.00
0210	606-01370	*Transition Type 3G	3.000	3.000		
			EACH	0.000	0.00	
			3,030.00000	3.000		9,090.00
0215	606-02005	*End Anchorage (Flared)	6.000	6.000		
			EACH	0.000	0.00	
			3,300.00000	6.000		19,800.00
0220	607-01000	Fence Barbed Wire with Metal Posts	0.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0225	612-00101	*Delineator (Drivable Concrete Installation) (Type I)	182.000	182.000		
			EACH	0.000	0.00	
			120.00000	182.000		21,840.00
0230	612-00102	*Delineator (Drivable Concrete Installation) (Type II)	140.000	140.000		
			EACH	0.000	0.00	
			125.00000	140.000		17,500.00
0235	612-00103	*Delineator (Drivable Concrete Installation) (Type III)	111.000	111.000		
			EACH	0.000	0.00	
			135.00000	111.000		14,985.00
0240	614-72875	*Loop Detector Wire	0.000	0.000		
			LF	0.000	0.00	
			8.10000	0.000		0.00

CONTID: C22845
 PCN: 22845-BID
 PROJECT: NHPP0853-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7
 ESTIMATE RUN 04/13/2022
 07:15:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0245	614-73005	*Piezo (Electric) (Class II)	0.000	0.000		
			EACH	0.000	0.00	
			3,900.00000	0.000		0.00
0250	614-80385	*Rumble Strip	29,313.000	29,313.000		
			LF	0.000	0.00	
			0.25000	29,313.000		7,328.25
0255	616-23240	24 Inch Plastic Siphon Pipe	590.000	590.000		
			LF	0.000	0.00	
			170.00000	590.000		100,300.00
0255		MATERIAL ALLOWANCE Pipe, Plstc Smooth		0.000		
			LF	0.000	0.00	
			127.97000	0.000		0.00
0260	616-30499	*Trash Guard Special	1.000	1.000		
			EACH	0.000	0.00	
			4,500.00000	1.000		4,500.00
0265	623-06900	Valve Box	2.000	2.000		
			EACH	0.000	0.00	
			540.00000	2.000		1,080.00
0270	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			21,000.00000	1.000		21,000.00
0275	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			300,000.00000	1.000		300,000.00
0280	627-00008	*Modified Epoxy Pavement Marking	610.000	610.000		
			GAL	0.000	0.00	
			81.00000	610.000		49,410.00
0285	627-00013	*Pavement Marking Paint (High Build)	2,366.000	2,366.000		
			GAL	0.000	0.00	
			32.40000	2,366.000		76,658.40
0290	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	682.000	682.000		
			SF	0.000	0.00	
			16.20000	682.000		11,048.40

CONTID: C22845
 PCN: 22845-BID
 PROJECT: NHPP0853-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 8
 ESTIMATE RUN 04/13/2022
 07:15:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0295	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	476.000	476.000		
			SF	0.000	0.00	
			16.20000	476.000		7,711.20
0300	629-01031	Survey Monument (Type 3A)	0.000	0.000		
			EACH	0.000	0.00	
			1,250.00000	0.000		0.00
0305	630-00000	*Flagging	2,793.000	2,793.000		
			HOOR	0.000	0.00	
			32.40000	2,793.000		90,493.20
0310	630-00007	*Traffic Control Inspection	96.000	96.000		
			DAY	0.000	0.00	
			162.00000	96.000		15,552.00
0315	630-00012	*Traffic Control Management	130.000	130.000		
			DAY	0.000	0.00	
			702.00000	130.000		91,260.00
0320	630-00015	*Uniformed Traffic Control Coordination	16.000	16.000		
			HOOR	0.000	0.00	
			11.00000	16.000		176.00
0325	630-80002	*Flashing Beacon (Solar)	4.000	4.000		
			EACH	0.000	0.00	
			1,620.00000	4.000		6,480.00
0330	630-80335	*Barricade (Type 3 M-A) (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			432.00000	0.000		0.00
0335	630-80341	*Construction Traffic Sign (Panel Size A)	104.000	104.000		
			EACH	0.000	0.00	
			54.00000	104.000		5,616.00
0340	630-80342	*Construction Traffic Sign (Panel Size B)	63.000	63.000		
			EACH	0.000	0.00	
			108.00000	63.000		6,804.00
0345	630-80343	*Construction Traffic Sign (Panel Size C)	0.000	0.000		
			EACH	0.000	0.00	
			108.00000	0.000		0.00

CONTID: C22845
 PCN: 22845-BID
 PROJECT: NHPP0853-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 9
 ESTIMATE RUN 04/13/2022
 07:15:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0346	630-80348	Const Info Sign CMO #02	5.000	5.000		
			EACH	0.000	0.00	
			472.00000	5.000		2,360.00
0350	630-80355	*Portable Message Sign Panel	3.000	3.000		
			EACH	0.000	0.00	
			2,700.00000	3.000		8,100.00
0355	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	4.000		
			EACH	0.000	0.00	
			1,100.00000	4.000		4,400.00
0360	630-80370	*Barrier (Temporary)	970.000	970.000		
			LF	0.000	0.00	
			50.00000	970.000		48,500.00
0365	630-80380	*Traffic Cone	487.000	487.000		
			EACH	0.000	0.00	
			11.00000	487.000		5,357.00
0370	630-80393	*Stackable Vertical Panels	83.000	83.000		
			EACH	0.000	0.00	
			27.00000	83.000		2,241.00
0375	630-80520	Mobile Pavement Marking Zone	4.000	4.000		
			DAY	0.000	0.00	
			810.00000	4.000		3,240.00
0380	630-85010	*Impact Attenuator (Temporary)	2.000	2.000		
			EACH	0.000	0.00	
			8,500.00000	2.000		17,000.00
0385	630-85041	Mobile Attenuator	129.000	129.000		
			DAY	0.000	0.00	
			650.00000	129.000		83,850.00
0390	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0395	700-70012	F/A Asphalt Pavement Incentive	193,476.610	193,476.610		
			F A	0.000	0.00	
			1.00000	193,476.610		193,476.61

CONTID: C22845
 PCN: 22845-BID
 PROJECT: NHPP0853-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 10
 ESTIMATE RUN 04/13/2022
 07:15:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0400	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0405	700-70018	F/A Roadway Smoothness Incentive	142,213.070	142,213.070		
			F A	0.000	0.00	
			1.00000	142,213.070		142,213.07
0410	700-70019	F/A Asphalt Cement Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0415	700-70034	F/A Uniformed Traffic Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0420	700-70111	Project First Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT \$ 6,731,866.50 \$	0.00 \$	6,731,866.50
CAT NO0300 STRUCTURES						
0425	202-00425	*Removal of Bridge Railing	70.000	70.000		
			LF	0.000	0.00	
			180.00000	70.000		12,600.00
0430	606-01400	*Transition Type BR10M-GR3	3.000	3.000		
			EACH	0.000	0.00	
			7,075.00000	3.000		21,225.00
0435	606-11035	*Bridge Rail Type 10 MASH	59.500	59.500		
			LF	0.000	0.00	
			410.00000	59.500		24,395.00

			CAT 0300	CURRENT AMT \$ 58,220.00 \$	0.00 \$	58,220.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0440	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00
0445	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00

CONTID: C22845
 PCN: 22845-BID
 PROJECT: NHPP0853-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/13/2022

ESTIMATE NO: 0009

07:15:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0450	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			6,700.00000	1.000		6,700.00

		CAT 0400	CURRENT AMT	\$ 56,700.00	\$ 0.00	\$ 56,700.00

		PROJECT TOTAL	CURRENT AMT	\$ 6,846,786.50	\$ 0.00	\$ 6,846,786.50